

REPORT

ON

LOCAL IMPROVEMENTS

IN THE

Punjab and its Dependencies,

for 1904-05



LAHORE:

PRINTED AT THE GOVERNMENT PRESS, P. W. D.

MDCCLXVI.

CONTENTS
OF
Punjab Local Improvement Report for 1864-65.

	Paras.
Fact of entire expenditure for 1864-65,	1
CIVIL BUILDINGS.	
Revenue—Tehseels; treasuries; distilleries,	2 to 4
General—Kutcherries; sundials,	5
Scientific institutions,	6
Dispensaries; branch dispensaries; Sub-Assistant Surgeon's residence; private wards,	7
Antiquities,	8
Miscellaneous,	9
Post offices,	10
Ecclesiastical—Churches; burial grounds,	11 to 13
Educational—District schools; town schools; branch schools; village schools; female education arrangements at Lahore,	14
Judicial—Police stations and out-posts, hospitals, barracks, &c., rest-houses, sudder offices; section houses for city Police,	15-16
Furniture for rest-houses; improvement of lock-ups,	17
Shawallee frontier militia post,	18
Sessions circuit-houses; magisterial lock-ups; sheds for suitors,	19
Jails, additions and alterations to,	20
AGRICULTURAL.	
Queen's garden at Delhi,	21
Experimental timber plantation in the Beas, at Nowshera,	22
Rambagh at Umritsur,	23
Lawrence Hall gardens, Lahore,	24
New gardens,	25
Tanks and wells, &c.,	26-27
Rukh Topee park at Rawalpinder,	28
Peach gardens at Peshawur,	29
Arboriculture,	30
COMMUNICATIONS.	
<i>Roads and bridges—</i>	
Kurnaul district; road from Kurnaul towards Saharanpoor,	31
Main Delhi and Sirsa road,	32
Bridges on district roads,	33
Umballa and Jugadree road,	34
Road from Hoshiarpoor to Oona,	35
Kangra district,	36
Umritsur and Pathankote road,	37
Town and village cross roads in Umritsur district,	38
Goordaspur district,	38A
Sealkote district; town and village cross roads,	39
Railway feeders in Lahore district,	40
Ferozepoor district,	41
Goojeranwala district,	42
Survey of improved line between Lahore and Derajat,	43
Railway feeders at and about Mooltan, and in district,	44
Bridges in Mooltan district,	45
Railway feeders in Montgomery district,	46
Roads from Jhung towards Mooltan, Lahore, and Wazeerabad; Police roads, Mooltan and Dera Gaze Khan road,	47
	48




	Paras.
Rawulpindee district; Murree, ...	49-50
Goojerat district; road from Nowshera towards Pind Dadun Khan; Shah-dowla bridge, ...	51
Roads in Jehlum district, ...	52
Alteration of main line to the Derajat in Shahpoor district; roads in the Salt Range and for Police purposes in do.; road towards Jhung, ...	53
Peshawur district, ...	54
Bunnoo district, ...	55
Road from Dera Gaze Khan to Mithunkote, ...	56
Road from Lahore to Mooltan, ...	57
Ferry improvements, &c.—	
Imperial and minor ferries maintained; new boats; improved railing; godown for stores; platforms for crossing cattle, ...	58 to 61
Accommodation for travellers—	
Provincial staging bungalows, ...	62
Cart enclosures; district staging bungalows; serais; supply-house at Jehlum encamping ground, ...	63
Encamping grounds; cholera camps, ...	64
Tanks and wells; mile-stones and sign-posts, ...	65
Supply arrangements, ...	66
Wells and rest-houses constructed by private persons, ...	67
MISCELLANEOUS PUBLIC IMPROVEMENTS.	
Industrial—Koorrum timber trade; lignite, ...	68
Municipal works—	
Town-halls; town-walls, gates and gateways, ...	69
Public necessities, ...	70
Native cemeteries, ...	71
Inundation bunds, ...	72
Improvements in markets and bazaars, ...	73
Station roads, ...	74
Streets of cities and towns, ...	75
Lighting arrangements extended, ...	76
Water supply—tanks, wells, drains and reservoirs; Dhurmsala canal; Lahore city rajbaha and women's baths; Shahpoor canal; Pind Dadun Khan canal, ...	77
Drainage and sewerage arrangements—Delhi; Kurnaul; filth pits and other improvements in Hissar Division; Umballa; towns in Loodiana district; swamps reclaimed in Unrisur; Lahore; Ferozepoor; Mooltan; Pind Dadun Khan; Bhera and Saheawal, in Shahpoor district; Dera Ishmael Khan; Dera Gaze Khan, ...	78
Income tax grants for miscellaneous improvements in Military cantonments, and at Simla, ...	79
Management, &c., of imperial ferries and boat bridges:	
General financial result, ...	80
Expenditure at the several ferries compared, ...	81
Ferries without tolls, ...	82
Heavy damages to bridges of boats, ...	83
Good conduct of the Superintendent of the Ferozepoor bridge, ...	84
Tucaeave advance for construction of boats, ...	85
Accident at the Ferozepoor ferry, ...	86
Revision of rate of tolls on country carts, ...	87
Revised schedule of establishments for the several ferries and boat bridges, ...	88
Management of district ferries: general financial result; loss by exemption from toll of sepoys, &c., ...	89
The Rajghat ferry and bridge over the Jumna in Umballa district, ...	90
Amalgamated provincial fund: financial result, ...	91
Constitution of the fund altered, ...	92
Provincial staging bungalows, and fund—	
Financial result, ...	93
Improvements during the year, ...	94
Police and Postal officers not exempt from paying fees, ...	95
Certain of the bungalows on Derajat frontier declared provincial, ...	96

	Paras.
Educational building fund grant—	97
Erection of houses for zillah school masters, ...	98
District and Municipal funds—	
Comparison of aggregate income for two years, ...	99
Explanations of increase and decrease, ...	100
Nuzzool fund of Delhi, ...	101
Local forest funds transferred to imperial, ...	102
Erroneous practice of including in income items of "savings," interdicted, ...	103
Comparative abstract of aggregate expenditure from each fund, ...	104
Comparison of expenditure with the income and with the budget, ...	105
Expenditure in repairs, ...	106
Ditto in repair of roads, ...	107
Ditto in establishment and miscellaneous charges, ...	108
Charges of the Local Funds Branch of the Secretariat, ...	109
Establishment charges for construction, collection, &c., ...	110
Charges connected with charitable and scientific institutions, ...	111
Architectural remains in and near Delhi, ...	112
Charges at district dak bungalows, serais, &c., ...	113
Conservancy and lighting arrangements and charges, ...	114
Arrangements for preventing exposure of manure in the vicinity of large towns and European stations, ...	115
Municipal Police charges, ...	116
Execution of works,	117
Difficulties in obtaining workmen, ...	118
Municipal Committees,	119
Arrangements for audit and account, ...	120
Public Works at expense of private persons, ...	121
Progress in road-making, ...	122 to 127
Progress in arboriculture, ...	128-129
Divisional reports, ...	130
Divisional Reports—	
Delhi, ...	I
Hissar, ...	III
Umballa, ...	V
Jullundur, ...	IX
Unrisur, ...	XII
Lahore, ...	XVII
Mooltan, ...	XIX
Rawulpindee, ...	XXIII
Peshawur, ...	XXIX
Derajat, ...	XXXI
Appendices—	
Nos. I to VIII.	

PUNJAB LOCAL IMPROVEMENT REPORT

For 1864-65.



The following is an abstract of the expenditure from the Imperial revenue incurred by the Civil officers, and of the entire Local funds outlay, except some items of the latter incurred through officers of the Department Public Works, which had not been written off, and will have to be exhibited in the current year:—

	ORIGINAL WORKS.			REPAIRS AND MAINTENANCE.			TOTAL.
	Imperial revenue.	Income tax grant.	Local funds, provincial, district and municipal.	Imperial revenue.	Local funds.	Minor ferry collections.	
Civil Buildings,	2,15,665 6 6	" " "	1,30,439 11 7	43,320 " 4	16,926 7 4	" " "	4,06,351 9 9
Agricultural,	3,999 9 10	" " "	89,066 5 7	" " "	3,911 2 1	" " "	96,977 1 6
Communications,	8,931 " "	5,330 12 6	4,10,484 4 4	13,258 6 9	2,20,603 8 2	34,853 5 10	6,93,461 1 7
Miscel. Public Impts., ...	569 14 "	6,282 5 5	3,00,613 2 3	" " "	1,00,003 9 3	" " "	4,07,468 14 11
TOTAL,	2,29,165 14 4	11,613 1 11	9,30,603 7 9	56,578 7 1	3,41,444 10 10	34,853 5 10	16,04,258 17 9
Add cost of establishments and contingencies,							2,41,743 7 3
Miscellaneous charges,						Paid entirely from Local funds.	5,36,784 4 9
Contributions to amalgamated surplus road fund (now amalgamated provincial fund),							1,23,173 11 4
GRAND TOTAL, Rs.,							25,05,960 3 1

2. The tehseel-thana at Noh, in Goorgaon district, noticed in last report, was completed; and a similar building at Pulwul, in the same district, was in progress.

Materials were collected for a tehseel-thana at Peeplee, in Sirsa district; and a tehseel-thana at Jugadree, in the Umballa district, was well advanced at the close of the year.

The combined tehseel and thana buildings at Zuffurwal, in Sealkote district, and at Kusoor and Choonean, in Lahore district, were completed.

A tehseel was completed at Khooshab, in Shahpoor district; and the building formerly used as a zillah school, at Shahpoor, was converted into a tehseel.

Materials were collected, and progress made, in tehseel buildings at Aleepoor, in Mozuffurgurh district.

A pukka tehseel was built at Meanwallee, in Bunnoo district, and a combined tehseel-thana at Bukkur, in Dera Ismael Khan district; and at Jampoor,

in Dera Gazee Khan district, a combined tehseel-thana was completed except the roof.

3. A treasury was nearly completed at Rajunpoor, in Dera Gazee Khan district, and additions, to accommodate the treasury establishments, were made to the kutcherry at Dera Gazee Khan.

4. A suddur distillery was constructed at Hooshiarpoor; and the distilleries in Mooltan district were completed.

The superstructure of a suddur distillery at Murree was completed; and a guard-house for the treasury at the same place was nearly completed.

General.
Kutcherries. 5. A kutcherry at the out-post of Rewaree, in the Goorgaon district, was in progress.

A kutcherry at Montgomery, the new suddur station of the Googaira district, was about half finished, and partially roofed.

Additions and alterations were made to the Commissioner's and to the suddur district kutcherries at Rawulpindee.

Sundials were put up at the Kurnaul kutcherry, and at all the tehseels of this district.

Scientific institutions. 6. Contributions from the Local funds were made to the museum and public reading room at Lahore; and the exhibition building was repaired, and partially fitted up as a central museum. Furniture was purchased for the museum at Mooltan.

Charitable institutions. 7. Wards were constructed for the dispensary at Pulwul, in Goorgaon district, and out-offices were added to the Rewaree dispensary in this district, and to the Bhewanee dispensary in Hissar district. The Fazilke dispensary, in Sirsa district, was completed. A residence at the Sealkote dispensary, for the Sub-Assistant Surgeon, was half finished. An operating room was added to the Goojeranwalla dispensary. A new dispensary was in progress at Montgomery. Accommodation was constructed for female patients, in the dispensaries at Rawulpindee and Dera Gazee Khan; and, at the dispensary at Dera Ismael Khan, a range of wards for the use of respectable natives and their families was constructed, and has been much appreciated. The accommodation for females in the Abbottabad dispensary, in Hazara, was undergoing improvement at the close of the year. Branch dispensaries were constructed at Dingah, in Goojrat district, and at Bhera, in Shahpoor district. Out-offices were made for the dispensary at Pind Dadun Khan, in Jhelum district.

Antiquities. 8. Much attention was given to the preservation of antiquities near Delhi; the restoration of Hoomayoon's tomb was completed, and the gateways and broken wall repaired; the Kootub gardens were cleared, and fallen pillars and blocks of stone removed from the paths; Adum Khan's tomb and other tombs were repaired; and paths were made in various directions around the Kootub, to facilitate access to the most important objects of antiquarian interest. The search in the mounds in Eusufzye, in Peshawur district, was continued; and a valuable collection of friezes, carved capitals and statues, of delicate and skilful workmanship, and supposed to be of the period of Hindoo rule in that tract, have been forwarded to the Lahore museum.

Miscellaneous. 9. Compensation was paid for old buildings removed near the band stand at Delhi, to open out the approach to the institute, and for clearances required at the same station for the Railway.

10. A post-office was erected at Shahpoor, and also one in the kutcherry compound at Bunnoo.

Ecclesiastical. 11. The foundation stone of a church at Montgomery was laid by the late Lieutenant Governor on the 12th November 1864, and the structure was progressing rapidly.

12. Improvements were made to the grounds about the churches at Mozuffurgurh, and at Murree; a wall was built round the church at Shahpoor.

13. The old extensive burial ground at Kurnaul, which had been overgrown with grass and tangled weeds, was cleared out, and the monuments were repaired.

European graveyards at encamping grounds continued to receive attention, and also the cemeteries at Moodkee, Ferozeshah, Goojerat and Chilianwala.

Educational. 14. A zillah school at Rewaree, and a suddur town school at Goorgaon, were approaching completion.

A new zillah school was constructed at Bhewanee, in Hissar district.

Additions were made to the school buildings at Hansee, in Hissar district; at Sirsa and Fazilke, in Sirsa district; to four schools in the Umballa district; to the schools at Oona, in Hooshiarpoor district; at Goojeranwalla, at Goojerat, and at Dera Gazee Khan.

A town school was constructed at Deenanuggur, in Goordaspoor district, and four others in this district were in progress. Town schools were erected at Kuhror, in the Mooltan district, at Gooleana, in the Goojerat district, and at Meanee, in Shahpoor district.

Three branch schools were constructed in Umritsur, in connection with the large zillah school completed in preceding year.

Progress was made in erecting a residence at the Mooltan zillah school for the head master.

A nuzzool building at Lahore was given to the Committee for female education, and accommodation was constructed for the Committee.

Seventy-one village schools were built or were in progress.

15. Police stations were constructed at Mehrowlee, in Delhi; at Dhonj, in Goorgaon district; at Mungulkuss, in Lahore district; at Killah Deedar Singh, in Goojeranwalla district; at Punjkooa, in Mooltan district; at Jeetpoor, in Mozuffurgurh district; at Pind Sooltance, in Rawulpindee district; at Meance Godul and Kot Momun, in Shahpoor district; at Swaba and Tangee, in Peshawur district; at Moch, in Bunnoo; and at Grang (Julloowallee) and Paharpoor, in Dera Ismael Khan district.

Judicial Police.

Similar buildings were in progress at Belaspoor, in Umballa; at Gurdeewalla, in Hooshiarpoor; at Kangra; at Suttra, in Sealkote; at Halizabad, in Goojeranwalla; at Laleean, in Jhung; at Juttohee in Mozuffurgurh; at Hussun Abdul in Rawulpindee; at Dingah and Khareanwalla in Goojerat; at Moosakheyl in Bunnoo; and (the suddur kotwalte) at Dera Ismael Khan.

16. A Police hospital was completed at Rohtuk; materials were collected for barracks for the Police reserve at Umballa; a building at Sidhowan, in Loodiana district, was converted into a Police rest-house; progress was made in the construction of Police lines at Jullundur, and about two-thirds of the work completed, and in providing Police rest-houses at 8 places in the Hooshiarpoor district; Police kutcherry and office accommodation was constructed at Kangra, and was in progress at Goordaspoor; section houses for city Police were in progress at Umritsur; Police office and lines were nearly completed at Sealkote; a Police office was in progress at Goojeranwalla, Police office and lines at Montgomery, and Police kutcherry at Jhung; a Police office was erected at Goojerat, a rest-house at Jehangeera, in Peshawur district, and two Police lock-ups in Dera Ismael Khan district.

17. To some of the Police rest-houses, furniture was supplied; the ventilation of lock-ups was improved, and separate accommodation for females was constructed.

18. At Shawallee, in the Dera Gazee Khan district, a post was constructed for the frontier militia, and a well at Dilbar, half the cost of each work being defrayed by the Muzaree chief.

19. A sessions circuit house and lock-up were nearly completed at Court-houses. Montgomery. A magisterial lock-up near the kutcherry at Rawulpindee was nearly complete, and accommodation at kutcheries for prisoners under trial was supplied in a few other districts. Sheds for suitors at some of the district and sessions courts were constructed, or were in progress; and the improvements in the arrangements for internal accommodation in several of the courts were carried on.

20. Iron barred doors to solitary cells, and to barracks of the Sirsa Jail. jail, and additions to accommodation in the jail, were nearly completed. Additions were in progress to the work-sheds and cells in the Umballa jail; to the accommodation in the Loodiana jail, consisting of new magisterial and sessions lock-ups, wards for boys and for Civil prisoners, and solitary cells; alterations to the jail work-sheds at Jullundur; additions and alterations to the jail wards at Mooltan; and accommodation for Civil prisoners in the Peshawur jail. An enclosure wall was constructed round the jail at Sealkote, separate lock-ups were made in the Ferozepoor jail for lunatics, boys, women, and Civil prisoners, and two barracks were constructed for the Police guard. Arrangements were made, and money advanced, for materials for a new jail at Montgomery.

AGRICULTURAL.

21. Improvements were made to the Queen's garden at Delhi, and iron gates supplied.

22. The formation was commenced of a plantation of useful timber trees on some alluvial land formed in the Beas, below Nowshera, in the Hooshiarpoor district.

23. The restoration of the Rambagh, at Umritsur, as a public garden and pleasure ground, made considerable progress.

24. Extensive improvements were made to the bridges, drains and grounds of the Lawrence Hall garden, to the exhibition and station ornamental gardens, and to the new city gardens, at Lahore.

25. New gardens were established at Rohtuk, Loodiana and Montgomery.

26. Several wells and a tank were constructed for the improvement of forests and arboriculture in the Mooltan, Jhung and Mozuffurgurh districts.

27. Bridges were constructed across irrigation streams, and syphon drains across district roads for irrigation purposes.

28. The additions and improvements to the Rukh Topee at Rawulpindee, which continues to be a favorite resort, particularly of the European soldiery, were completed.

29. The peach gardens, east of the Kohat road, near the city of Peshawur, were opened out at some expense for roads and culverts.

30. New plantations and nurseries were established, particularly with a view to forming fuel preserves for the Railway; and 9,38,870 trees were planted out, in avenues and groves, along the road-sides, at encamping grounds and elsewhere, partly with the aid of the zemindars.

31. The improvement of the road from Kurnaul towards the Begee ghat, on the Jumna, was carried on, the road raised half a foot throughout, and a large bridge constructed; and two miles were constructed of an improved road from Kurnaul to Kythul *via* Neesung and Poondree.

32. Improvements were made to the main Delhi and Sirsa road, in the Hissar and Rohtuk districts.

33. Masonry bridges were constructed on district roads in Kurnaul, Rohtuk, Loodiana and Mozuffurgurh districts.

34. Paved water crossings and wooden bridges were constructed by the Department Public Works on the Umballa and Jugadree road.

35. The widening and bridging of the road from Hoshiarpur to Oona, along which a considerable traffic passes, was taken in hand and nearly completed.

36. A new road was constructed in Koolloo, near the Thibet frontier; and the Poon khud or ravine, between Byjnath and Holta, was bridged.

37. Most of the culverts on the Umritsur and Pathankote road, 68½ miles long, have been completed, and the foundation of a bridge over the Chukkee, at Purmanand; and nearly all the metalling is complete. This work is under the Department Public Works.

38. Progress was made in carrying out the system of improved town and village cross roads of Umritsur district; one particularly useful line was formed from Turn Tarun to Jundeala, and thence to Bhyrowal; and the road to Hurgovindpur was partially bridged.

38A. The Raneepokur and Shahpur road, in Goordaspor district, was improved by the Canal Department; and 5 bridges were renewed on the road from Goordaspor to Trimmoo ghat, leading to Sealkote, and three miles of the road were raised above the level of the swamps.

39. In Sealkote district, 69 miles of improved town and village cross roads were constructed; the road to Koolowal ferry, and four other district roads, were raised; and thirteen bridges were constructed on several roads. A masonry bund was constructed on the Pusroor and Duska road, which was

previously almost impassable at times in the rainy season; the zemindars contributed half the cost.

40. An unmetalled Railway feeder from Choonean to Chunga Munga, in Lahore district, was completed; and the metalling of the Railway feeder from Kusoor to Raewind, and the construction along it of encamping grounds, supply-houses and wells, were nearly completed.

41. A metalled road from the Mooltanee gate of Ferozepoor city towards Gundoo ghat, on the Grand Trunk road, was completed; and the metalling of the road from the Ferozepoor jail to the Grand Trunk road was renewed, to restore the direct communication between the city and Trunk road on that side. The Bandawala nullah, where it crosses the road from Ferozepoor to Golam Hussunwala, was bridged.

42. Bridges and passable gaps were constructed on district roads of Goojeranwalla, and other improvements effected.

43. A survey was commenced by the Department Public Works, with a view to improving the communication between the capital and the Derajat.

44. The earthwork of a metalled road from the Heerun gate of the city of Mooltan to the Railway station was completed, and a large bridge was in construction; progress was made in three other roads at Mooltan, required as Railway feeders; and a metalled road was constructed along the face of the Railway station plot. Three unmetalled district roads, from Mylsee to Kubeerwala, from Rawun to Tatapoor, and from Khanawala to Kubeerwala, were completed.

45. In the Mooltan district, bridges were constructed over the Bhawulwah and Mobarickpur Canals, on the road to Bhawulpur, a masonry bridge to replace a wooden one, at Dairawala, on the Wulle Mahomed Canal, and 51 bridges and culverts on the road from Soojabad to Julalpur; and seven other bridges on the Bhawulpur and Dooniapur roads were in progress.

46. Eighty-three miles of unmetalled Railway feeders were opened out in the Googaira district.

47. The road to Mooltan, in the Jhung district, as far as to Laleree, was bridged; the road from Mugheana to Pucka Maree, leading to Lahore, and also four Police roads, aggregating 110 miles, were completed; and the Jhung and Wuzeerabad road was partially raised and bridged.

48. Further progress was made in metalling a portion, and grassing another, of the southern frontier road of the province, passing through Mozuffurgurh district.

49. At Rawulpindee, an unmetalled road, with revetments and bridges, was constructed, to facilitate access to the station from the water-mills on the Leh. At the junction, outside the station of Rawulpindee, of the Dudhombow and Chountra roads, by which fuel, &c., are brought to the station from the Jehlum district, two large masonry bridges were about half completed.

50. At Murree, the road connecting the south-western portion of the station with the high road to Rawulpindee, by way of the Lawrence Asylum, was nearly completed by the Department Public Works.

51. A metalled road from the Goojerat kutcherry to the encamping ground was completed. In the same district, the raising of the road from Nowshera, opposite Koolowal ghat, *via* Julalpoor and Goojerat, towards Pind Dadun Khan, was about half finished, and metalled gaps, protected by masonry retaining walls, were constructed; by this route, the products of the Jullundur Doab are conveyed, to be exchanged for salt. An additional arch was constructed to the Shah Dowla bridge, at Goojerat; and a lattice bridge over the Doowara nullah, near Julalpoor, on the road to Goojerat, was nearly completed.

52. In Jehlum district, a metalled road was constructed from the station to the Tallianwala garden, on the high road to Cashmere *via* Meerpoor; and also three unmetalled district roads, viz., from Tullagung to Lawa and Myal, to open out the Sukesur valley, and partly for Police purposes,—from Doomun to Darapoor, chiefly for the convenience of the Cabool Kafilas, by opening out a direct communication between Chukkowal and Kohat,—and from Gattalean to Dooleal, which connects them with the Grand Trunk road at Deena, and is important for the traffic between Cashmere and British territory.

53. The alteration of direction of thirty miles of the high road to the Derajat, passing through the Shahpoor district, was completed, and a nullah on the road was bridged: good water can now be obtained at every 5 miles on the road. Three unmetalled roads, in furtherance of the scheme for extending and improving the communications in the salt range, were constructed, from Jaba to Oochalee, from Koond and Chamal to Nowshera; and laden camels and light-wheeled vehicles can now go from the plains to the most important villages in the salt hills. Two unmetalled roads were made, for Police purposes, from Salim to Bhera, and from Mitta Tewana to Noorpoor, in the Thull. The high road passing through the Shahpoor district, towards Jhung, was raised and bridged; the road from Khooshab towards Pind Dadun Khan was bridged; and some minor roads were improved.

54. At Peshawur, the road from the Cabool gate of the city to the Grand Trunk road, and another leading to the junction of the Kohat road,

were metalled. In the district, an unmetalled road was made from Murdan to Loondkhore; bridges were constructed on the road from Murdan to Nowshera, and a bridge on the canal at Rushkeen.

55. In the Bunnoo district, a portion of the road to Lukkee was raised, and two masonry bridges were completed on the road, which is now bridged throughout; and a few other bridges were constructed.

56. Further progress was made in the construction of bridges and syphon drains on the road from Dera Gaze Khan to Mithunkote, and six bridges were completed.

57. Upwards of 18,000 miles of district roads were repaired where most necessary; and the main road from Lahore to Mooltan was grassed as usual. Now that the Railway is open, this road will cease to be a trunk road, and will be maintained as a first class district road.

58. The imperial ferries, 13 in number, and 379 minor ferries, were maintained as usual, including the several boat bridges—
Ferry improvements, &c. the approaches to the imperial ferries being generally metalled, and to some of the minor ferries constructed of fascines. In several cases, new approaches had to be constructed, owing to changes in the action of the rivers:

59. New bridge boats and new ferry boats were built or in progress; of these, three at Attock are of an improved pattern for crossing horses and wheeled carriages.

60. A new improved railing was made for the roadway of the Wuzeera-bad boat bridge; at Jehlum, a godown was built for the bridge stores.

61. Platforms were constructed at some of the minor ferries, to facilitate the crossing of cattle.

62. The staging bungalows under the Postal Department were transferred to the Civil authorities at the beginning of the year
Accommodation for travellers. under report; and considerable improvements were effected in them, in some cases, new furniture, in others, new crockery and other requisites, being supplied.

63. New cart enclosures, to preserve draught cattle from theft, were constructed at Kurnaul and Paneeput. A building at Goorgaon was converted into a staging bungalow, and the serai at that station was completed. A serai was built at Burwaen, in Hoshiarpoor district, and two others, at Boolowal and Gurdeewala, were completed. A serai at Reya, on the Umritsur and Sealkote road, was nearly completed. At Meean Meer, a staging bungalow

was purchased, and furnished, and opened during the winter. Additional accommodation for European travellers was constructed in serais in the Sealkote and Goojeranwala districts. A serai at Mokutsur, in Ferozepoor district, was completed; and two new serais were constructed, at Dhurmikote, on the road to Loodiana, and at Moolanwala, on the road to Jullundur. A serai at Mutteetull, in Mooltan district, was completed; and one at Chuhlyuk, in the suburbs of Mooltan, was improved for the use of the Kabool and Khorasan merchants, to whom it has proved a great convenience. At Montgomery, a new serai was near completion, and another at Ookara, on the Railway line, in the same district, was in progress. In Jhung district, a serai was in construction at Chah Barree, on the high road to Dera Ishmael Khan. A new staging bungalow was commenced at Mozuffurgurh. A small staging bungalow was built at Dewal, on the road to Cashmere; and extensive improvements were made to the old serais at Hussun Abdul, on the Grand Trunk road, and Kala serai, at the junction of the Hazara road with the Grand Trunk road, in Rawulpindee district. In Goojerat district, a new serai at Phalian was nearly completed. A permanent supply-house was erected at the Jehlum encamping ground, to replace the former mud building, and containing accommodation over the entrance for a revenue official, whose presence is constantly required when troops are marching. Three permanent serais (one of stone) were built in the Shahpoor district, at Badshapoor, Kutta and Hudalee, on the roads, respectively, to Goojerat, Rawulpindee and Dera Ishmael Khan; and a travellers' bungalow was erected at Sukesur. A rest-house was constructed at Muttunnee, in Peshawur district. A new staging bungalow and a new serai, at Kalabagh on the Indus, and a rest-house at Ahmudzye, in Bunnoo district, were completed, and a new serai at Nikkee was nearly complete. Additions were made to the Yaruk staging bungalow in Dera Ishmael Khan district, and a new staging bungalow at Huttala was not quite complete.

64. New encamping grounds were established where necessary. In Peshawur district, boundary pillars were constructed to demarcate sites selected as camps for European troops during epidemic cholera.

65. Several tanks and wells for travellers were constructed, or were in progress, in Rohtuk, Umritsur, Mooltan, Rawulpindee, Bunnoo, Dera Ishmael Khan and Dera Gazee Khan districts; and milestones and signposts were erected in the Kurnaul, Jhung and Dera Ishmael Khan districts.

66. The existing serais and encamping grounds received due attention; the watering troughs at some of the encamping grounds were improved; and the supply arrangements were properly regulated.

67. Besides the works mentioned above, 98 works of various kinds, chiefly wells and rest-houses, for the convenience of travellers, were constructed by private persons at an expense of about Rs. 70,000.

68. A small expenditure was incurred in an experiment to open up a timber trade by the Koorrym river in Bunnoo district, which is spoken of favorably, and in searching coal seams. Some lignite tested in the steamers was considered very good, but was found in too small quantities to be useful.

69. Progress was made in constructing a town-hall at Rewaree, in Goorgaon district. A new town-hall was erected at Bhewanee, in Hissar district. At Rohtuk, the Delhi gate of the town was rebuilt, and a town-hall erected over it; the town-wall was extensively repaired. Accommodation for the Municipal Police was constructed at Bahadoorgurh in Rohtuk, and over the Bahadoora gate of Sirsa. The wall with four gates round the bazar at Khurreal, in Sirsa, was completed. The improvement of the Loharee gate of the city of Lahore was completed. The improvement of the Sealkote gateway of Goojeranwala was commenced, and a new gate was supplied to Ramnuggur. Renewals were effected to the walls of Mooltan, extensively damaged by flood in August 1864; and, of the improvement of four city gates, with accommodation for the Police, the Heerun gate was completed, and another was in progress, and four Police barracks were constructed. The rebuilding of the town-hall of Jhung was completed, and a new gate was built. A wall with a masonry gateway was constructed round Khooshab, and a wall with two gateways was in progress round Saheewal, in Shahpoor district. Town-halls were constructed at Muggeana in Jhung, and at Meanee in Shahpoor.

70. More than forty public necessities were constructed, at Kurnaul, Paneput, Kythul, Beree, Bhewanee, Loodiana, Jugraon, Hoshiarpoor, Mooltan, Rawulpindee, Julalpoor, Bhera and Meanee.

71. The old native cemeteries at Mooltan and Muggeana were enclosed, and new sites were taken up for native cemeteries at Peshawur, for sanitary reasons.

72. The inundation bunds at Muggeana and at Jehlum were completed, and that at Pind Dadun Khan was extended and strengthened.

73. At Goorgaon, extensive improvements, involving change of site of Civil station, bazaar, &c., were still in progress. At Rewaree, the tradespeople, at their own cost, improved the appearance of the principal bazaar and two other bazaars, by constructing new shop-fronts. At Loodiana, also, the

citizens helped to embellish the town, by substituting neat masonry verandahs, in uniform style, and ornamented according to individual tastes, for mat sun-shades, along the sides of the bazaar, nearly a mile in length. At Ferozepoor, a spacious mundeec has been constructed, with tenements two and three storied high, built on an uniform principle on raised basements. Improvements were made to the bazaar of Hafizabad, in Goojeranwala. The Muggeana bazaar, in Jhung, was drained, and a new bazaar completed. A market place was constructed at Khyrpoor, in Mozuffurgurh. A fine bazaar is being built at Khooshab; and a handsome gunj has been built by the principal traders of Meance. Improvements were made to the shop-fronts in the main bazaar of Dera Ishmael Khan, in which the Local funds aided the towns-people; and to the shop-fronts of Dajul and Jampoor, in Dera Gazee Khan district, in which also the Local funds aided.

74. New metalled station roads were constructed at Kurnaul, Loodiana, Umritsur, Sealkote, Lahore, Mooltan, Mozuffurgurh, Rawulpindee, Jehlum, Shahpoor and Dera Gazee Khan. The station roads at the sanitarium of Murree and Sheikhbooddeen were extended and improved. At Lahore, extensive improvements were made to the road to the cantonment of Meean Meer, unsightly spots on the sides being cleared, levelled and planted.

75. In the city of Umritsur, 33,971 cubic feet of metalling of streets, and 16,699 feet of side-drains, were completed. Streets of the towns of Poondree, Pehoa, Rewaree, Bhewanee, Hancee, Rohtuk, Sirsa, Loodiana, Jugraon, Machcewara, Jullundur, Bangah, Hoshiarpoor, Noorpoor in Kangra district, Sealkote, Zuffurwal, Ferozepoor, Goojeranwala, Jhung, Goojerat, Pind Dadun Khan, and of four towns in the Shahpoor district, were newly paved or metalled. Circular roads were constructed, or in progress, round Bhewanee, Umritsur, Saheewal and Bhera.

76. The towns of Rewaree, Bhewanee, the main street in Rohtuk, the towns of Fazilke and Dera Ishmael Khan, were supplied with new lanterns and lamp-posts, and additional lanterns were supplied to Muggeana.

77. A new tank at Fazilke, and drains and reservoirs on the side of a street in Sirsa, were nearly completed. Two tanks at Rahoon and Awur, in Jullundur district, were completed and improved. The canal at Dhurmsala was completed as far as it is at present contemplated to carry it, and is said to afford an abundant supply of water, and to be a work of great public convenience. The Lahore city rajbaha was repaired, and the women's baths in the city gardens were enclosed. Improvements were made to tanks in Goojeranwala. Several wells were constructed at Montgomery. Further progress was made in the tank at Muggeana, and one side was completed. A canal

for supplying water to the Civil station of Shahpoor, was completed, except a few small works which will be finished in the current year, and is regarded as a great convenience. A new masonry tank at Saheewal was about half constructed, and a masonry landing place was built for the Shahpoor suddur bazaar tank. The canal to supply fresh drinking water to Pind Dadun Khan was widened and improved. Two wells at Abbottabad and Hurripoor, in Huzara district, which, in that hilly tract, are necessarily costly works, were completed by the Public Works Department.

78. The drainage of the Civil station of Delhi, near the Koodsea garden, by constructing a masonry channel along the course of the Koodsea nullah, to improve the fall and exclude the land springs from its bed, was commenced. Old stagnant pools near the station and city of Kurnaul were filled up or drained, and the station was cleared of jungle and rubbish. The sewerage of Hissar, Bhewanee, and Hanisi was improved, and sixty filth pits were constructed. New saucer drains, with drain bridges, were constructed in Rohtuk, Gohana and Jhujjur. Several hollows were filled, streets made level, and drains and drain bridges made, in Sirsa and Fazilke. The drainage of the Civil station of Umballa, from the jail, was completed with the aid of convict labor. The sewerage of Loodiana, Jugraon, Khanna and Raekote was extended. Large swamps in the city of Umritsur, containing 9,97,424 cubic feet of earthwork, were filled, the reclaimed ground being utilized for building sites; and a drainage outlet constructed from the Chaonee Nihungan. A general scheme for draining the city of Umritsur and the city ditch is under the consideration of the local authorities. The drainage of the station of Anarkullee, and at three gates of the city of Lahore, was improved. New masonry drains were constructed in the town of Ferozepoor. The sewerage of Goojeranwala and Wuzerabad was improved. Some hollows near the fort walls of Mooltan were filled. Various minor improvements were effected at Mozuffurgurh. Drain bridges were constructed on station roads at Rawulpindee. Hollows were filled, and drains and drain bridges constructed at and about Pind Dadun Khan, and the ramparts of the old fort were levelled. Six drains were made in Bhera, and potteries and tanneries removed to a distance from the town; and a sewer was made to carry into the Jehlum river water that used to stagnate round the town of Saheewal. The drainage of the main bazaar of Dera Ishmael Khan was completed, and new drain bridges were built in and about the town. An improved scheme of sewerage in Dera Gazee Khan was still in progress, 9,000 lineal feet of drains having been completed in the year.

79. Grants were made from the income tax allotment for miscellaneous improvements to roads, roadside trees, drains, &c., in the principal Military cantonments, including those of the Punjab Irregular Force; but, owing to

some delay in the receipt of specific proposals, the works were not all completed. A grant from the same source was made for local improvements at Simla.

80. The financial result of the administration of the imperial ferries Management of imperial ferries and boat bridges. was more favorable than had been anticipated. The surplus of the year was Rs. 1,05,378-5-7. This is partly owing to increased income, chiefly at Delhi, from alterations in the rate of tolls; and partly to the expenditure having been less than was contemplated in the budget, except at Delhi, where there was a small excess, and at Wuzcerabad, where the outlay was, as in the preceding year, considerably in excess of the income as well as of the budget provision.

81. The largest income was received at the ferries whose tolls are under direct management, viz., Delhi, Philor, Shahdera, Pind Dadun Khan; and these ferries and bridges also show the largest surplus, after paying for maintenance and management. The least expense under this head was at Wuzcer Bhoolur, where all the boats were hired boats paid for by the contractor of the tolls. Of the two bridges maintained throughout the year, Delhi, with a roadway of 2700 feet, cost little more than Shahdera, with an average length of 1200 feet; these bridges have the same number of Government boats, while, at Delhi, 53 additional boats had to be hired at an expense of Rs. 5,007. Of all the bridges and ferries, the least expensive, in proportion to length of roadway, was that at Wuzcer Bhoolur; the most expensive were Shahdera and Attock. The total hire of an average of 216 hired boats was Rs. 28,063, being nearly Rs. 2,000 more than in the preceding year for an average of 203 boats. The highest rate of boat hire was at Philor (Loodiana); the next at Ferozepoor and Pind Dadun Khan, where from 40 to 80 boats had to be hired at an expense of Rs. 9,952; the river trade at these three places is very great.

82. The maintenance of the ferries without tolls, on the Guggur, Tangree, Markunda, and Sohan, cost Rs. 2,192-11-8, or nearly Rs. 200 a month on an average for the year. As regards the first three, the Deputy Commissioner of Umballa hopes that all expenditure will have ceased before long by the completion of the permanent bridges.

83. Owing to the unusually heavy rain in the winter, and to extraordinary floods of the rivers, several of the boat bridges were carried away—the bridge at Wuzcerabad three times. Traffic of any kind was, however, not seriously interrupted. In consequence of the damages, extensive repairs and renewals have become necessary; and, owing to many of the existing Government boats being very old, and to the difficulty of securing hired boats readily always, new boats are being built at several of the bridges. The Supreme Government

has granted a loan of a lakh of rupees from the Imperial revenue for these purposes, which is to be repaid in moieties in two years. Difficulty in getting good timber has prevented much progress yet in the construction of the boats.

84. The Deputy Commissioner Ferozepoor notices in the following favorable terms the conduct of the Native Superintendent of the bridge:—

“It is due to the energy and perseverance of the Superintendent, Futteh Singh, that during the second flood the bridge was not, like so many of the bridges in the province, swept away in toto. Just when the force and height of the water had reached the turning point, about midnight, when the last startling incident on what might then be called the island bridge (for there were wide streams running between both ends of the bridge and the land), had been the shock experienced by the transit through of the rails of the Beas bridge of boats, he succeeded in unfastening the bridge, and saving every boat with nearly all the superstructure. I would bring this man's energetic conduct specially to your notice.”

85. To meet emergencies, boats have been lent from the district ferries for the service of the Imperial ferries. Also, at the Wuzcerabad bridge, a tucceavee advance of Rs. 1,400 was sanctioned for the construction, by a contractor, of 14 boats, estimated to cost Rs. 5,600, on condition that the boats be hired for the bridge so long as they are fit for use, at market rates, and that the advance be repaid in monthly instalments from the hire within two years. The Deputy Commissioner Goojerat states that he knows of no more safe, economical and convenient plan for obtaining boats for such purposes under existing circumstances.

86. The only accident reported during the year occurred at Ferozepoor, where a boat, containing men, women, children and cattle sank while crossing, and a woman and a child were drowned. Investigation showed that the boat was not overloaded, and that the accident was attributable to the high wind and impetuous current prevailing at the time, which brought the boat into collision with a sunken boat. The boatmen were however dismissed for not having, in such weather, selected a more suitable place for the boat to put off.

87. The rate of tolls on country carts was revised during the year, with reference to Act XV of 1864, with effect from the 1st May 1865, the rates for Delhi being extended generally, except at Attock, where double rates continue to prevail.

88. A revised schedule of establishments was introduced, of uniform nomenclature and arrangement, but of course varying in details according to the varying requirements of the different bridges and ferries.

89. For the minor or district ferries, the aggregate provincial results Management of minor or district ferries. are about the same as in the preceding year. The surplus at the end of 1864-65 was Rs. 2,51,781-2-4. There was a large falling off in the income of the Umritsur, Ferozepoor and Goojeranwalla

districts, which is not explained in the former two cases. The exemption from toll of sepoys going on leave is said to have occasioned considerable loss of revenue; and in some cases the income was affected by the drought causing the rivers to be fordable. The districts with the largest incomes were Mooltan and Delhi. The income in Lahore district rose considerably, owing partly to arrears realized for the preceding year. It is observed, also, that, in this district and in Goojeranwalla, refunds and remissions were necessary; and, in Umritsur, there was an unrealized balance equal to more than a tenth of the year's income. The tolls are shown in almost every district to have been leased. The expenditure rose in Goordaspoor district, owing to exceptional causes. It was also high in Goojeranwalla and Peshawur districts. In the Dera Gazee Khan district, the expenditure is chiefly for payment of a river police.

90. In regard to an accident at the boat bridge over the Jumna at Rajghat in Umballa district, the Deputy Commissioner remarks as follows:—

"This is a most important work, and should in future be taken under direct management. This year, at the time of the great Hurdwar fair, the bridge broke down, and, but for the prompt attention of the Canal officer, Mr. Duncan, to the requisition of the Assistant Commissioner at Jugadree, in turning off the water of the river into the canal, I fear great loss of life and property would have resulted, there being at the time fifty thousand people, at the lowest computation, on the banks, unable to cross; after the water had been turned off, the people were enabled to ford the river."

Amalgamated surplus road fund, now amalgamated provincial fund.

91. The contributions from districts to the amalgamated surplus road fund aggregated Rs. 1,23,173-1-4 viz:—

From district road fund, Rs. 27,393 1 8

From district ferry fund, ,, 95,779 15 8,

and the disbursements amounted to Rs. 2,57,971-1-7, leaving a balance in the Lahore treasury of Rs. 5,49,696-0-3, which, as before noted, is liable to reduction for works apparently executed, but not yet charged against it.

92. The constitution of this fund has been altered. Heretofore, it had been formed of the unspent annual balances of the district road and ferry funds. This was necessarily a precarious source of income, and the arrangement had other objections. On the recommendation of a Special Committee held at Murree, of which the Judicial Commissioner (formerly the administrator of the Local funds) was president, and the Secretary to Government, Department Public Works, the Provincial Accountant General, the Controller of Public Works Accounts, and other officers, were members, it was determined by Government to arrange, instead, that the fund should be formed of regular contributions of ten per cent. of the annual income of all the district and municipal funds of the province. This arrangement has effect from the

beginning of the current year. The result may be an actual decrease of income. It is intended as much as possible to limit the expenditure to a few important works, essentially necessary for the benefit of the province, to which purely Local funds are unequal, and for which Imperial funds are not available.

93. The following is a financial abstract of the provincial staging bungalow fund for the year.

Year.	No. of bungalows.	No. of travellers.	Opening balance on 1st May 1864.	Income for 1864-65.	Expenditure for 1864-65.	Closing balance on 30th April 1865.	
1864-65.	69	* 17,441	1,00,000	28,436 9 11	17,950 1 10	1,10,486 8 1	* Exclusive of Simla district, and Sealkote and Goojerat bungalows, not shown.

In most of the bungalows, the income has more than sufficed for the charges. The Hissar, Rohtuk, Hoshiarpour, Sealkote, Lahore, Montgomery, Rawulpindee, Kohat districts, were a financial loss to the fund, and a few of the bungalows in other districts; for this, there was a special reason in the Lahore district, in the purchase and fitting up of a staging bungalow at Meean Meer, and, in the Rawulpindee district, in the erection of a small staging bungalow at Dewal on the road to Cashmere. The entire actual surplus for the year amounted to Rs. 10,486-8-1, due almost entirely to the Delhi, Kurnaul, Jullundur, Umritsur, Anarkullee and Mooltan bungalows, and to those in the Simla district.

94. Very particular instructions were issued during the year for the care and cleanliness of the staging bungalows, their furniture, &c., and for repairs and improvements; and the results have been successful and beneficial.

95. It was determined by Government during the year that the police and postal officers were not to be exempt from paying the bungalow fees.

96. Several staging bungalows on the Derajat frontier were ordered to be brought on the provincial list for 1865-66.

97. The grant from the educational cess for public works amounted to Rs. 58,838. The expenditure shown in appendix I amounted to Rs. 42,075-9-11, viz:—

Educational building grant.

For new zillah or district schools, Rs. 6,470-0-0
 ,, ,, town and tehslee schools, ,, 9,339-0-0
 ,, ,, village schools, ,, 9,465-5-3
 ,, improvements, &c., ,, 1,602-0-0
 ,, repairs, ,, 6,036-8-8

And Rs. 9,162-12-0 were expended on the normal school at Goojerat. The balance of the grant lapsed from non-execution of work.

98. During the year, sanction was received from the Supreme Government to the erection of houses for zillah school masters, in exceptional cases, at the public expense, half the cost being defrayed by the Local funds, including the educational cess, and a moderate rent being charged to the master.

99. The aggregate income of the district and municipal funds, for the year under report and the year immediately preceding, is shown in the following table—

	1863-64.			1864-65.		
District road fund,	2,17,355	15	4	2,24,880	2	7
District ferry fund,	2,95,668	1	3	3,22,321	12	3
Nuzzool or local agency fund,	1,87,719	10	6	1,85,221	7	4
Prison labor fund,	41,707	5	7	34,099	0	4
Forest fund,	46,308	14	10	29,150	1	4
Municipal and sanitarium funds,	7,10,550	2	11	9,31,141	12	5
Total Rs,	14,99,310	2	5	17,27,417	4	3

Of this, Rs. 15,82,554-10-10, are shown as ordinary, and Rs. 1,44,862-9-5, as extraordinary; but in some districts no extraordinary income is shown, which, it is apprehended, is not correct. This is the first occasion on which the distinction between ordinary and extraordinary income has been required to be observed.

100. Explanations of increase and decrease in each district are given in the remarks following appendix VI. They may be briefly summed up as follows :—

District ferry fund; actual increase in a few instances, owing partly to increased allotment from ferry collections, partly to more income from cattle pounds from more careful enforcement of Act III of 1857, and partly to enhanced sale of serai leases.

Municipal fund; nominal increase, in a few cases, owing to gross instead of net collections being now shown, and actual increase, in a few cases, owing to increased *octroi* duties and enhanced sale of municipal tax leases.

101. In regard to the nuzzool fund, the Local Committee of Delhi entertain a hope of its condition improving, as more care is being taken to realize good rents for the nuzzool gardens.

102. The accounts of the Local Forest funds have ceased to be local, and been transferred to Imperial, in the case of Kangra and Hoshiarpour, with effect from the beginning of 1864-65, and in other cases with effect from the beginning of 1865-66; and the balances have been ordered to be paid to the amalgamated provincial fund.

103. It appears from the remarks in some districts, and from the Local funds budgets prepared for the Financial Department, that income is not always credited to the appropriate fund, in accordance with the rules in the hand-book. It appears also that in some cases the income includes items of "savings"—that is, the full sanctioned amount for a work is paid out of the Local funds, and any saving in the execution is afterwards reccredited. This practice has often been interdicted, and attention has again been drawn to the subject lately. It is hoped that, under the audit of Local funds expenditure by the Controller Public Works Accounts, such irregularities cannot occur.

104. The following abstracts show the aggregate expenditure for the year from each fund, as compared with the expenditure of the preceding year.

	Original works.			Repair.			Establishment and miscellaneous charges, excluding transfers to the amalgamated fund.		
District road fund,	40,713	15	8	95,356	10	1	36,795	3	10
District ferry fund,	1,28,003	9	11	44,788	8	1	52,792	10	2
Nuzzool fund,	1,15,201	5	2	23,876	12	10	63,627	9	10
Prison labor fund,	11,391	2	4	12,788	11	10	15,914	8	...
Forest fund,	11,126	1	1	2,680	4	...	4,601	13	7
Municipal funds,	3,62,606	4	4	78,102	...	5	5,42,748	9	11
Total for 1864-65,	6,69,042	6	6	2,57,592	15	3	7,16,480	7	4
Civil buildings,	93,900	10	4	10,889	14	8	...	...	...
Agricultural,	84,897	5	7	3,911	2	1	...	...	...
Communications,	1,89,631	4	4	1,42,788	5	3	...	...	...
Miscellaneous Public Improvement,	3,00,613	2	3	1,00,003	9	3	...	...	...
Total for 1864-65,	6,69,042	6	6	2,57,592	15	3	7,16,480	7	4
Total for 1863-64,	8,18,602	6	8	2,55,233	6	3	4,27,657	10	3

It is probable, however, as before noticed, that some expenditure incurred through the Department Public Works has to be written off.

105. In several districts, the aggregate expenditure for the year was in excess of the income for the year. In other districts, the expenditure was in

excess of the original budget provisions. In the Loodiana, Umritsur, and Lahore districts, both results happened. On the other hand, the lapses of budget grants were both large and numerous in Jullundur, Kangra, Goordaspoor, Lahore, Mooltan, Jhung, Rawulpindee, Peshawur. In some districts, and particularly in those of the Hissar Division, there is evidence of an earnest desire to work out the budget programme.

106. The expenditure under the head of repairs was very considerable in the Lahore and Umritsur districts, being, in each district, equal to nearly a tenth of the aggregate expenditure for the province, and, in the Lahore district, equal to a fifth of the aggregate income of the district. In proportion to income, the expenditure in repairs was high in Rohtuk, Umballa, Kurnaul and Jullundur. In Rohtuk, however, and in Delhi, Sirsa, Hoshiarpur, Goordaspoor, Sealkote, Ferozepoor, Mooltan, Montgomery, Kohat, Bunnoo, Dera Ishmael Khan, it was less than in the preceding year. In Hissar, Goojeranwalla, Jhung, Mozuffurgurh, Hazara and Dera Gaze Khan, the cost of repairs was about the same in both years. The least expenditure in repairs was incurred in Kohat, Hazara, Mozuffurgurh, Bunnoo, Kangra, Sirsa and Dera Ishmael Khan.

107. The proportion of expenditure in repairs of roads, to the income of the road fund, was high in Lahore (though the Local Committee remark that only "some of the kutch roads were repaired"), Rawulpindee, and Shahpoor, and very high in Ferozepoor, where in fact it was a fifth in excess of the income; and very low in Loodiana, Jullundur, Kangra, Goordaspoor, Goojerat and Peshawur.

108. The expenditure in establishment and miscellaneous charges, including police, has risen generally. The increase shown in the returns amounts to Rs. 2,38,822-13-1; but of this, Rs. 1,64,082-12-4 is nominal, owing to the inclusion of police charges in 19 districts, in which they were not shown last year. In the Lahore district, the outlay was a fifth of the total outlay in the province, and was a fifth of the income of the district for the year; a portion of the outlay was in repayment of loans contracted by the Municipal Committee of Lahore for city works and improvements. The next highest amount was in Umritsur district, equal to a seventh of the provincial aggregate, but to not much more than a fourth of the income of the district for the year. Including police charges, the expenditure bore a very high proportion to income in the Bunnoo, Dera Ishmael Khan, Rohtuk, Goorgaon, Hissar, Sirsa, Jullundur, Montgomery and Peshawur districts, where it ranged from two-thirds to a half of the income for the year. Excluding police charges, the expenditure was above a fourth of the income in the Sirsa, Lahore, Montgomery, Bunnoo and Dera Ishmael Khan districts.

109. The charges of the Local funds branch of the Secretariat amounted to Rs. 15,092-13-2, being in excess of the preceding year's expenditure by Rs. 4,475-13-2, owing to a small increase of office establishment, and to increased printing charges. The outlay bore a proportion of nearly twelve annas, or $\frac{3}{4}$ of a rupee, per cent on the aggregate Local funds expenditure for the year.

110. The establishment charges for construction, collection, &c., were highest in the Lahore and Umritsur districts; and, in every district but Delhi, Jullundur, Hoshiarpur, Montgomery, Jhung, Mozuffurgurh, Rawulpindee, Peshawur, Bunnoo, they were in excess of the previous year's charges. In proportion to the expenditure on original works and repairs, the charges were very high in Kangra, Mozuffurgurh, Hazara, Kohat, Goordaspoor, Lahore, Montgomery, Sirsa and Dera Ishmael Khan; while in Shahpoor the proportion was only a fifteenth. The proportion to total outlay on all accounts was highest in Kangra, Hazara, Goordaspoor, Montgomery, Mozuffurgurh, Kohat, Sirsa, Lahore, Jehlum, where it ranged from a third to a sixth; in Goorgaon, Loodiana, Shahpoor, it was less than a twentieth.

111. Charges connected with charitable and scientific institutions are shown in every district but Kurnaul, Simla, Sealkote, Kohat. The aggregate disbursements were less than in the preceding year, and less than four per cent. of the year's income of the municipal funds. The expenditure has been principally for the maintenance and control of dispensaries at suddur and out-stations and towns. These institutions are being extended every year. There are museums at Delhi, Umritsur, Lahore, Mooltan and Peshawur; leper asylums at Kangra, Turntarn in Umritsur district, and at Rawulpindee; a small pox hospital at Loodiana; and poor-houses at Sirsa, Umballa, Jullundur, Umritsur, Sealkote and Dera Ishmael Khan. The subject of these institutions is noticed in only a few of the district reports.

112. The Delhi Local Committee state that a list of all the architectural remains in and near Delhi, containing a short account of the state and history of each, has been prepared for publication.

113. For the accommodation of travellers at district dāk bungalows, serais, and encamping grounds, &c., the establishment charges aggregated a little less than in the preceding year, and were equal to less than eight per cent. of the income of the ferry fund. They appear however in every district but Goorgaon, Umballa, Simla and Kohat. The arrangements are not sufficiently noticed in the district reports. In some cases it is stated that they are self-supporting, and that the leases have risen, from which it may be inferred that they continue to afford satisfaction to the public; and in new localities provision for supplies has been made. In the Goojeranwalla, and still

more in the Shahpoor district, much attention continued to be given to this subject.

114. The conservancy and lighting of Delhi are under the control of the Municipal Commissioners, from whom no returns or report have been received. For every other district, the expenditure shown in the returns aggregated Rs. 95,560-5-0, equal to about ten per cent. of the aggregate income of the municipal funds, and a sixth more than the expenditure of the preceding year. The people are doubtless awakening to a sense of the importance of this subject. In several places new public necessities have been erected, for women as well as for men. Towns are being ventilated with improved roads, and sewerage arrangements are being improved. From several of the district reports, it appears that measures were taken to remove and prevent filth heaps, to close objectionable gutters, to establish filth carts, and to effect other little sanitary reforms. In Umritsur, as remarked by the Local Committee, "waste and foul spots have gradually been reclaimed, utilized as building sites, &c., and are changing to cleanliness and symmetry." At Ferozepoor, the names of the principal thoroughfares were written on boards in Persian, and placed in suitable prominent positions; joint inspection of conservancy arrangements by regular and municipal police was organized; and, by the co-operation of all officials, the result is said to be "a degree of cleanliness which is probably no where exceeded in the province."

115. The arrangements made to prevent heaps of manure from lying exposed near large towns, particularly those in the immediate neighbourhood of European stations, are said to have been carried out generally without difficulty or opposition on the part of the agriculturists.

116. The municipal police charges, exclusive of Delhi, aggregated Rs. 3,08,424-10-8, being above a third of the total income of the municipal funds. The proportion in the Rohtuk, Umballa, Jullundur, Kangra, Goordaspoor, Montgomery, Bunnoo, Dera Ishmael Khan districts, is much in excess of this; while in Sirsa, Ferozepoor, Rawulpindee, Dera Gazee Khan, it is much below.

117. In the Umritsur and Mooltan districts, officers of the Department Public Works continued to be employed for the Civil Execution of works. Works, and they and their establishments were paid from. Local funds. In other districts, also, works were executed for the Local Committees through the agency of the Department Public Works. In the Delhi and Goorgaon districts, the Local Committees have been allowed to entertain persons of superior qualifications, and on higher rates of pay, as superintendents of roads and works; and these officers are favorably spoken of.

118. There are complaints in several quarters of the increasing difficulty of getting workmen, particularly skilled labor. The Bunnoo Local Committee remark that masons have to be paid ten and twelve annas a-day. The frequent changes of officers have also, it is said, been detrimental to progress; and difficulties with contractors have retarded the completion of projects.

119. The Municipal Committees, where their action has been noticed, have been commended, except at Jhujjur in Rohtuk district, of whom the report is unfavorable, and at Sealkote, whence the report is qualified. No returns have been received from the Municipal Commissioners of Delhi, who, in reply to the requisition of the Local Committee, stated that, as the accounts of the former were according to the calendar year, and of the latter according to the official year, they could not be made to tally. No report was received from the Simla district.

120. The Supreme Government directed attention to the subject of the improper uses of Local funds, with reference to an unauthorized advance from the municipal fund for the creation of a racket court. The expenditure of trustmonies, raised from the community at large, on objects for the benefit or convenience of particular portions of the community, was interdicted; and the early adoption of a proper system of audit and account was prescribed. In accordance with the recommendation of the Murree Special Committee, before referred to, it was arranged that, while the audit of all expenditure below a Commissioner's competency to authorize remained in his hands, the audit of all other Local funds expenditure was made over to the Controller Public Works Accounts. This arrangement has effect from the 1st May 1865. Its results cannot yet be spoken of.

121. There were no public works constructed at the expense of private persons in the Umballa, Mooltan, Rawulpindee and Dera-jat Divisions, and in the Peshawur Division there was only one. In the rest of the province, the expenditure aggregated nearly the same amount as in the preceding year, and was chiefly for wells and rest-houses. Besides these, the trades-people of Rewarée and the towns-people of Loodiana are commended for the improvements, previously noticed, made in their respective towns; and the Ferozepoor munde or market place is particularly mentioned by the Local Committee as a "public-spirited movement tending to improvement in architecture," and as a pleasing and striking work.

122. Nearly 46 miles of road were newly metalled and opened during the year, viz., a portion of the main Delhi and Sirsa road, the Umritsur and Pathankote road, the Kusoor and Rae-wind Railway feeder, and minor roads; and other portions of the Delhi and

Sirsa road, the road from Loodiana towards Kalka, the road from Jullundur to Hoshiarpour, were renewed or repaired extensively. The highest rate of construction was, apparently, Rs. 5,991 per mile for the Umritsur and Pathankote road, and the lowest, Rs. 1,000, in Goojerat district.

123. Nearly 704 miles of new unmetalled roads were constructed, of which the more important are referred to in the remarks in paras. 31 to 57. The lowest rate per mile was Rs. 14 per mile in Jhung district; and the highest, Rs. 478 per mile in Lahore district.

124. Station roads are of course not included in this return, as they are not communications of general use and benefit, but are for the convenience of particular communities.

125. Difficulties in obtaining kunkur for metalling are complained of; and sand-drifts are said in some localities to occasion trouble and expense in keeping communications easy.

126. Instructions were issued during the year for dividing wide unmetalled roads into two parts—one side for heavy and the other for light traffic.

127. The attention of officers was directed to the orders for the maintenance of the village cross roads; and the clearing of encroachments of zemindars is said to have proved beneficial for traffic by saving detours.

128. The returns show that tree planting continued to occupy the attention of the Local Committees, and that much progress was made; and that, of all that have been planted in the province by the Civil officers from the commencement, above nine millions remain. These statistics cannot of course be quite correct; but there can be no doubt of the difference that has been produced in the appearance and climate of the country, which has been noticed by travellers. The trunk roads, and most of the district and even the cross roads, are lined with groves and avenues, besides the trees that have been planted in other places. The total expenditure for the year was Rs. 82,800. The high rate of planting in some districts, particularly Delhi and Kurnaul, is not explained and cannot be understood. In some districts, the expense of planting newly and of maintaining old trees has been irregularly mixed up, and this may partly cause apparently high cost.

129. There is some complaint of the unwillingness of the zemindars to maintain trees. In Sirsa, however, it is said that the energy and earnestness of the officials is being caught up by the zemindars; and in Goojerat, that the zemindars will willingly look after keekur trees. In some districts, they have themselves assisted largely in planting.

130. Annexed to this report are transcripts of the several divisional reports, and the usual returns.

Divisional reports,
&c.

A. TAYLOR, Colonel, R. E.,
Offg. Secretary to Government Punjab,
Public Works Department.

Lahore, November, 1865.

DELHI DIVISION.

[Received on 1st July 1865.]

In the Delhi district, in the preceding year, a large amount of the Local funds had been assigned for the construction of the Institute, and little was therefore available for other local works. In the past year, there were ample funds for disposal, but these were not made use of to the full extent available; and, at the close of the year, there was a considerable balance of the budget grant unexpended. During that year, the business of the Local Committee was impeded by the constant changes in the office of Secretary;—no sooner was an officer appointed than he was transferred to another district, or employed in some office which interfered with his duties as Secretary. Among the official members, also, there was no one who took any interest in the work, or in the improvement of the station and district. Like other branches of the administration of Delhi, the Local Committee is remarkable for its dilatoriness and procrastination. No plans and estimates were ever furnished in proper time, and works were put off until it was too late to commence them. One defect has been remedied by the entertainment of a competent superintendent and surveyor; and from what I have seen of Mr. Porter's conduct and qualification, I have every reason to hope that, in the current year, there will be a great improvement in the execution of local works.

In Delhi, the principal works in hand are the improvement of the sanitary condition of the Civil station, and the principal lines of traffic and communication in the vicinity of the city, the preservation of ancient buildings of interest, and the extension of arboriculture. With the exception of the Institute, no public building is under construction, nor can any be undertaken until more urgently required works are finished.

Some time since, I submitted to Government a project for the improvement and consolidation of the Civil station; this has been only partially effected, for "delay" interfered. Some of the best sites have been taken up for the construction of buildings, which will interfere with the proposed improvements. A large tract of land in the Civil station, attached to Hindoo Rao's house, and which would have been of value if it had been annexed to the Civil station, has been made over to the Military authorities, to whom it can be of no use, and who have not the means of undertaking its improvement. I fear it will now be necessary to abandon most of the projects proposed for the improvement of the sanitary condition of the station and the convenience of the residents. It is proposed, however, to extend the provisions of Act XXII of 1864 to the Civil station, and if this intention is completed, it will certainly be conducive to its improvement.

In Goorgaon, many improvements have been effected under the active administration of Major Cripps, the Deputy Commissioner, particularly at Rewaree and at the Civil station of Goorgaon.

Goorgaon.

In Kurnaul, also, improvement has been in progress; several roads have been improved and metalled. The most conspicuous work, however, is the vast improvement in the town of Kurnaul and the adjoining station.

Kurnaul.

Two years ago the station was covered with rubbish and jungle, and the town was surrounded by stagnant pools and filth of every description. These pools have been filled up, or drained, all nuisances have been removed, and the Civil station has been cleared of jungle and rubbish. These improvements were commenced by Major Elliott, but they have been vigorously carried on by Captain Parsons. The extensive grave-yards of the European community at Kurnaul have been cleared out, and the monuments have been repaired.

The work most required in this district is the improvement of the country roads; a good deal has been done at Kurnaul, and rather less at Goorgaon, but at Delhi nothing.

Major Cripps, Deputy Commissioner of Goorgaon, and Captain Parsons, Deputy Commissioner of Kurnaul, deserve especial notice for their zeal and attention to their duties. Lieutenant Harcourt, Secretary to the Local Committee at Delhi, has evinced an interest in his work. I beg most particularly to notice the great assistance afforded by the Reverend J. Smith in the improvement and management of the Queen's gardens; the improvements have been effected at a very moderate expense, and the gardens are economically managed. He has also aided in its embellishment by the contribution of a choice selection of Australian trees and plants; without his aid the gardens would never have been maintained in their present highly cultivated and ornamental condition.

HISSAR DIVISION.

[Received 2nd June 1865.]

The state of the several funds for the past, as compared with the former year, is thus exhibited:—

Year.	Balance.	Income.	Total.	Expenditure.	Balance.
1863-64. ..	84,673	1,13,419	1,98,092	1,38,215	59,877
1864-65. ..	60,368	1,33,047	1,93,415	1,28,699	64,716

I have little to add to my remarks recorded in last year's report as to the action of Municipal Committees; I trust that the improvement still continues.

The operations of the year as regards roads have been confined chiefly to the metalling and maintenance of existing lines. An important section of the Hissar and Hansi road has been completed. All the roads are in good and creditable order, and much attention is given to the subject.

It would be extremely desirable were the portion of the road between Bahadurgurh and Delhi remetalled before it becomes further broken up, and timely repairs now would save much outlay hereafter.

Arboriculture has been steadily attended to; the results are often discouraging, but persevering effort has already produced results, and must continue to do so.

The encamping grounds, serais, and supply house arrangements, have met with due attention from the Committees.

The dāk bungalows are in creditable order.

The Local Committees have been attentive to their duties, and the accounts are properly and accurately kept up.

The officers marginally noted merit favorable notice, and considerable assistance has been afforded to local improvement by the liberality of private individuals.

I regret that I have been unavoidably prevented from disposing of this subject earlier, which will account for its brevity. The district reports were very punctually submitted, and the delay is mine.

UMBALLA DIVISION.

[Received 27th July 1865.]

The budget provision for the division from Imperial revenues for original works and repairs was Rs. 17,309, and the outlay during the year amounted to Rs. 16,423-7-9, involving an aggregate lapse of the budget provision of Rs. 885-8-2.

The most important of the original works constructed out of Imperial revenues were—

- 1.—A combined tehseel and thana at Jugadree.
- 2.—A thana at Belaspore.
- 3.—Barracks for the Police reserve.
- 4.—Additions to the Loodiana jail buildings.

but none of these works were completed when the budget year came to a close.

There were also other important additions or improvements effected to the Civil buildings during the year, either from the reserve or Judicial contingencies, or extra grants, namely—

- 1.—Additions to work sheds and cells in the Umballa Jail, at a cost of Rs. 2,004 0 0
- 2.—Improvements in Courts of Justice of Deputy Commissioner and Assistant Commissioners of Umballa, „ 160 0 0
- 3.—Ditto do. of Loodiana, „ 406 6 6
- 4.—Ditto do. of Simla, „ 388 5 0

The petty repairs to Civil buildings chargeable to Imperial revenues were all completed during the year, and call for no special remarks; their aggregate cost was Rs. 2,953-2-10, and fell short of the budget allotment by Rs. 571-13-2.

The budget provision from the Provincial and Local funds for original works and repairs was as follows :—

Original works,		Rs. 41,900 0 0
Repairs,		„ 48,350 0 0
	Total,	<u>90,250 0 0</u>

Of this allotment, was expended on—

Original works,		Rs. 25,974 0 2
Repairs,		„ 40,852 1 5
	Total,	<u>66,826 1 7</u>

I may here remark that in the Simla district the expenditure has not been conducted strictly according to budget rules. It appears that the total assignment for original works, repairs, and establishments, has been formed into one fund, and the expenditure incurred

discriminately from that fund. Thus, it will be seen that, whereas the provision for repairs as Rs. 1,630, the expenditure under that head amounts to Rs. 3,864-2-10; and that while the provision for establishments, &c., was Rs. 10,304, the expenditure on that account aggregates Rs. 7,182-14-3. Taking, however, the results of this district in the aggregate, the expenditure was Rs. 22 below the several budget provisions.

Of the original Provincial and Local funds works constructed, the following were the most important ones, viz. :—

In Umballa district.

1.—Drainage of Civil station from jail,	Rs.	541	5	6
2.—Metalled water crossings of district roads,	„	1,890	0	0
3.—Arboriculture,	„	865	0	0
4.—Bridges on district roads,	„	2,440	0	0

In Loodiana district.

1.—Philor bridge of boats,	Rs.	7,658	2	0
2.—Paving streets in Loodiana city,	„	2,674	1	6
3.—Paving streets in Jugraon,	„	933	8	0
4.—Metalling roads of Loodiana station,	„	895	14	9
5.—Bridges and drains of ditto,	„	996	1	0
6.—Arboriculture,	„	1,998	8	0
7.—Bridges on district roads,	„	600	0	0

The following sums were the largest lapses of the budget provisions for original works :—

Umballa.

Rs. 1,662 0 0	From provision from reserve, for additions to jail buildings.
„ 4,000 0 0	Ditto for covered market places.
„ 1,458 10 6	Ditto for drainage of Civil station.
„ 3,110 0 0	Ditto for metalled water crossings.
„ 3,060 0 0	Ditto for bridges on district roads.
„ 484 15 0	Ditto for arboriculture.

Loodiana.

Rs. 300 0 0	Ditto for Police officers' rest-houses.
„ 325 14 6	Ditto for pavement of Loodiana station.
„ 725 7 2	Ditto ditto Raekote.
„ 5,741 14 0	Ditto for Philor bridge of boats.
„ 313 11 1	Ditto for jail buildings.

The Deputy Commissioner of Umballa does not explain the cause of the large lapses in his district budget provisions; but it seems, in most instances, to have occurred owing to withdrawal of the native surveyor for several months of the year, a fact which was duly brought to your notice.

The lapses in the Loodiana district were owing, in the first case of Police rest-house, to old chowkee having been converted into a rest-house at a smaller cost than was estimated. The lapses of Rs. 725, on account of pavement of town of Raekote, occurred for want of bricks. The other items are not explained by the Deputy Commissioner.

The following is the comparative table of income and outlay on the Imperial ferries in his division, which are—Philor on the Sutlej in the Loodiana district, and Guggur, Ghee, and Markunda, over the hill streams in the Umballa district.

DISTRICT.	Year.	Income.			Outlay.			Surplus.		
Umballa,	1864-65	0	0	0	970	15	3	0	0	0
	1863-64	0	0	0	790	15	8	0	0	0
Loodiana,	1864-65	25,657	0	0	12,500	0	0	13,148	0	0
	1863-64	20,396	2	3	13,662	14	11	6,733	3	4
Total,	1864-65	25,657	0	0	13,479	15	3	12,177	0	9
	1863-64	20,396	2	3	14,453	14	7	5,942	3	8

The increase in the income of the Philor ferry is owing to the Governor General's durbar held at Lahore, and the consequent flocking of chiefs and their followers to Lahore from distant parts of the country. It was also owing to the unusually large Hurdwar fair.

The income and the expenditure of the minor district ferries (of which there are, as in the preceding year, 6 in the Umballa and 12 in the Loodiana district) shew favorably compared with the previous year; the result being as follows :—

DISTRICT.	Year.	Income.			Outlay.			Surplus.		
Umballa,	1864-65,	13,523	2	2	1,610	..	6	11,913	1	8
	1863-64,	12,134	1	11	1,993	13	7	10,140	4	4
Loodiana,	1864-65,	13,025	...	...	133	7	...	12,891	9	...
	1863-64,	12,078	...	...	720	...	...	11,358	...	...
Total,	1864-65,	26,548	2	2	1,743	7	6	24,804	10	8
	1863-64,	24,212	1	11	2,713	13	7	21,508	4	4

A considerable reduction (Rs. 60 per mensem) has been effected by the Deputy Commissioner of Loodiana, by the dismissal of the chowkeedars at the several ferries, with the sanction of this office.

The income and expenditure on staging bungalows was as follows, for the year under review :—

	Income.			Expenditure.			Surplus.		
Umballa,	1,871	6	...	1,771	14	1	99	7	11
Loodiana,	888	7	10	377	4	2	511	3	8
Simla,	7,084	8	...	2,102	1	1	4,982	6	11
Total,	9,844	5	10	4,251	3	4	5,593	2	6

No comparison of these results with those of the year before can be made; the staging bungalows having been in that year under the control of the Postal Department. The expenditure on repairs in the Umballa district was heavy, owing to the indifferent state of repair in which the staging bungalows were received from the Postal authorities.

No works of public utility were constructed by private individuals in any of the districts of this division. The Deputy Commissioner Loodiana, however, reports that the inhabitants of the city have done much towards embellishing the city, and substituting pukka verandahs for mat sun-shades which before lined the sides of the bazaar, and interfered with traffic, and caused inconvenience to passengers. I beg to refer you to para. 16 of the Deputy Commissioner's report forwarded herewith, in original.

No new lines of road were opened in any district during the past year; only old roads were improved, at the following outlay:—

Unmetalled roads,	..	..	..	Rs.	12,622
Metalled ditto,	..	..	..	„	11,509
Total, ..					„ 24,131

14,055 Trees were planted out in the Umballa and Loodiana districts (in Umballa 1,710, in Loodiana 12,345,) during the year under report, at an aggregate cost of Rs. 2,864. Of the total number of trees planted during 1864-65 and previous years, 3,638 died during the year, viz., 3,429 in Umballa, and 209 in Loodiana. The failure among young plants appears to be usually heavier in the Umballa district.

The reports and returns of the Deputy Commissioners are forwarded in original; the latter because some corrections have been made in them at the instance of this office. Their return is requested when done with.

JULLUNDUR DIVISION.

[Received on 30th June 1865.]

In the Jullundur district, the only new work constructed from Imperial revenue is the new Police lines, at a cost of Rs. 2,816; the District Superintendent of Police speaks with satisfaction of the additional comfort secured to the men by the completion of this work. In Hooshiarpoor, the thana at Gurdewala, for which Rs. 2,500 were sanctioned, is in progress, and will soon be completed. In Kangra, the Police office at Dhurmsala has been completed at an outlay of Rs. 2,599, and the thana at Kangra is under construction. The rest of the Imperial revenue has, in the several districts, been expended in the repair or improvement of existing works.

The Imperial ferry at Wuzer Bhoolur yielded a large profit for the year under report, which contrasts favorably with the outlay; the result of the previous year was greater than the income. The tolls were farmed in the year 1864-65 for Rs. 17,061-13-5, while the expenditure was Rs. 6,984, leaving a surplus of Rs. 10,077-13-5.

The minor ferries do not call for remark; there is a favorable increase in the income derived from them in the Kangra district during the year under report. There is a corresponding falling off in the Jullundur district.

Something has been done, and is still in progress, to improve the roads in the Hooshiarpoor and Kangra districts, and open out the chief lines of communication between the localities of tea cultivation and the surrounding country, to facilitate the transport, by planters, of their produce to the line of the Grand Trunk road. I would extract Major Elliott's remarks on the Hooshiarpoor and Kangra road; I can myself bear favorable testimony to the manner in which this work appears to have been carried on. Much of the credit is due to the supervision of Mr. T. W. Smyth, the Secretary to the Hooshiarpoor Committee. Major Elliott remarks as follows:—

“ At the end of last year 8½ miles of the Hooshiarpoor and Kangra road remained unfinished; during the present year Rs. 9,815, out of a sanctioned sum of Rs. 10,012, have been expended on widening and improving this portion. The work has been carefully executed, and a good road from Choochal to Bhurwaeen now exists for traffic and troops; the total cost from the beginning has been Rs. 41,737-14-6; the sanctioned estimate was Rs. 41,935. Kutchra tanks for the convenience of travellers have been sunk at Mungowal and other places along the road, where water is scarce and distant, and trees were planted, as the work proceeded, at those places most favorable for their growth, and it is intended to continue their plantation during the ensuing year. Provision has been made in the present year's budget for metalling that portion of the road between Hooshiarpoor and the foot of the hills at Choochal.”

There has been some correspondence regarding the line of road from Hooshiarpoor to Dhurmsala; a great deal yet remains to be done to make it passable for carts; some of the gradients require to be improved, and gaps made in some places as crossings to streams. The line is generally an excellent one, and it would be a thousand pities to leave the road unfinished. There is a decided contrast between the portion of the road lying in the Hooshiarpoor and in the Kangra district; in the latter nothing has been done, probably owing to want of funds and frequent changes of officers.

The approach to Dhurmsala is now under consideration; though a difficult line to trace, the practicability of a gradient of 1 in 20 from the kotwalee to the station is established, and I trust the Government will grant funds. The road through the cheel forest has also been demarcated, but the gradient is not so good, being 1 in 19. An estimate will, it is hoped, be forwarded at an early date.

The remarks of the Deputy Commissioner of Kangra are also worthy of attention:—

Two per cent. road cess. “The two per cent. road cess is not sufficient to cover the expenses and keep the roads in good repair in this district.

“The former system, which has been put a stop to this year by Government, viz., the roads being kept in repair by the zemindars of the villages, and the two per cent. lot off, was no doubt the best; Rs. 11,256-3-11 has been collected by the two per cent. fund, and Rs. 5,585-6-4 expended, which leaves a balance of Rs. 6,095-2-11.

“A new road has been constructed in Kooloo, about 4800 feet long, at a cost of Rs. 1,000, and a metalled road 1500 feet long has been constructed at Noorpoor, at a cost of Rs. 250, and a sum of Rs. 285 has been expended on a bridge over the Poon Khud, in the Bowarna pergunah.”

The merits of the 2 per cent. road tax, as compared with the advantage of the road system, has formed the subject of correspondence with your office.

I have endeavoured earnestly to impress on the Mundee authorities their responsibility in regard to the road passing through the Mundee territory and forming a link in the line of communication between the Punjab and Ladakh *via* Kooloo. The road is now being improved, and I trust that the Mundee authorities will soon have it in better order, so that it may no longer be a reproach to them, or contrast unfavorably with the general usefulness of that part of the route lying in British territory.

The only outlay has been in the Kangra district, and is of too trifling amount to demand notice. There are several lines in this division which might advantageously partake of the benefits of the provincial fund.

Local funds. Large sums have been laid out in the repair of city, station, and district roads, which are kept in good order.

A difficulty has arisen with regard to the supply of kunkur, which has formed the subject of correspondence with your office. It is to be feared that a serious injury has been inflicted on Government, and it is difficult to see a remedy, unless it be to bring boulders from the various beds of the mountain torrents of the Hooshiarpoor district. Water carriage on the Beas and Sutlej is available. There exist also, no doubt, many old ruins of no historical interest or architectural beauty, which might yield bricks for the present emergency.

In Hooshiarpoor, the construction of 5 public necessities in the town is the chief item of expenditure from Local funds; the improving and widening out of the Oona road (almost complete) will be of great assistance to the considerable traffic passing through that part of the district. In Kangra, the completion of the Dhurmsala canal, affording an abundant supply of water to the station, is acknowledged by the European residents and native community to be a work of great public convenience.


Arboriculture. Arboriculture has engaged the attention of both this office and the Deputy Commissioner's; I annex an extract from the divisional report for the year under report:—

“In Jullundur and elsewhere, Captain Elphinstone has interested himself greatly in this matter, but the Officiating Deputy Commissioner receives the reports of tehseldars, stating that 6,55,788 new trees had been planted, with diffidence.

“Arrangements are in progress for forming plantations in suitable localities to supply fuel for railways; about 1700 acres, in round numbers, will be required in the Jullundur district. It will be in your recollection that Captain Elphinstone wrote a very valuable and suggestive report

on the subject, showing how, with a little system, and by forming plantations on the English system, with great precision and exactness, a permanent supply of timber could be raised and maintained in a comparatively small area. The system requires well irrigation, but is so contrived as to give a maximum of result at a minimum of labor. I give an extract on the subject from his report. It being assumed that at least 1000 acres of regular systematic plantation are required to supplement the local supply, it has to be considered how these can be created at a minimum cost to Government, and with that certainty of success which will remove all apprehension of future scarcity. The subject has engaged my earnest attention for some years, and the scheme I would now propose will, I think, combine both these essentials in the highest degree. In a demi-official letter I wrote some years ago to Mr. Melvill, the Commissioner of Umritsur, I estimated that a well could irrigate 20 or 25 acres; I am still of opinion that this is the proper limit for a well, but by a system of gradual planting, and by forming plantations of from 4 to 600 acres each, one well can be made gradually to irrigate 100 acres. I will explain how this can easily be done.

The subjoined diagram shows a plot of 400 acres irrigated by four wells:—



“It will be seen that this plot is divided into 4 large Divisions A. B. C. D., each of 100 acres and that these are again sub-divided into four equal parts marked a. b. c. d. containing 25 acres each. The wells are in the centre of the large divisions A. B. C. D., and the irrigation is completed in 4 years. The 4 sub-divisions a. a. a. a. being irrigated the first year; b. b. b. b. being irrigated the second year; c. c. c. c. the third year; and d. d. d. d. the fourth year; each well will thus irrigate completely 25 acres per annum, and the only point remaining to be provided for was to select a species of tree which would be independent of irrigation after one year's thorough watering.

“The keekur (*acacia arabica*) notoriously requires less water than any other quick growing tree in the Punjab; the fuel obtained from it is excellent, and after many experiments, I am satisfied that, though it yields perhaps less timber within a given period than two or three other species, it is incomparably more hardy than the others, and yields more wood with a minimum amount of irrigation than any other useful timber tree that could be selected. One year's proper irrigation will completely establish a keekur, at least in this Doab, and the results of some experiments I made with trees of this kind, which, after having received scanty irrigation on the edges of fields, for a year or two, had been entirely deprived of water, have proved my theory most satisfactorily.

“The mode of planting which I would adopt would be the following:—After forming the seed beds for each plantation, I would transplant the young seedlings in straight rows immediately after the rains, at distances of six feet from each other. The four plots a. a. a. a. would thus be planted and irrigated the first year, and the other plots in the same way during the three following years. In the fifth year the intermediate trees of a. a. a. a. should be thinned out, and so in succession the other plots. In the eighth year a new thinning of intermediate trees would again take place in a. a. a. a., and in the other plots in succession; and in the 12th year the trees in a. a. a. a. would have arrived at maturity, and the plantation would form a fine forest of trees 24 feet apart from each other, and containing an immense amount of excellent timber both for fuel and other purposes.

“The following calculation will show what the produce of such a plantation would be, as the trees would be planted 6 feet apart in rows of 6 feet interval; 100 acres at 1000 trees per acre would contain 1,00,000 trees, and the whole plantation 4,00,000 trees. I have explained that, after the fourth year, until the eighth, all the intermediate trees would be thinned out at the rate of 100 acres per annum: this would give 50,000 trees from thinnings in the fifth year, and

the same in the three following years. I have had upwards of 30 keekur trees felled in different stations and in various stages of growth, and the result was that, on an average, the yield of 5-year old trees which had received a minimum of irrigation was 6 pukka maunds in the wet state, or, exclusive of smaller branches and when dry, 3 pukka maunds. There would thus be a supply of 1,50,000 maunds between the fifth and eighth year. After the eighth year a new thinning is to take place of intermediate trees; this would give 25,000 trees per annum till the 12th year. Keekur trees of 9 years old produce 15 pukka maunds, when fresh, or about 10 pukka maunds, exclusive of smaller branches, when dry. The supply would therefore be 2,50,000 maunds annually between the 8th and 12th years. After the 12th year the whole forest should be cut down in plots and replanted as the felling goes on, viz., *a. a. a. a.* would be completely felled in the 13th year, and replanted with seedlings the same year; *b. b. b. b.* felled the same way the 14th year and replanted, and so on with other sub-divisions. The produce from the 13th to the 16th year would be 25,000 trees of 12 years old per annum; such trees have produced an average of twenty maunds each, and the out-turn would therefore be 5,00,000 maunds per annum. By the time *d. d. d. d.* had been felled *a. a. a. a.* would again be ready for thinning, and thus a permanent supply, though varying in quantity, would be secured. For four years 1,50,000 maunds per annum could be obtained, for the next four years 2,50,000 maunds, and the next four 5,00,000 maunds could be obtained, and this would be repeated ad infinitum. The above being an estimate for 400 acres, the out-turn of 100 acres would of course be 3,75,000 per annum for the thinning from the 5th to the 8th year, from the 8th to the 12th year 6,25,000 maunds per annum, and from the 12th to the 16th year 12,50,000 maunds per annum. It will be seen, also, that though it will require four periods of four years each to exhaust the whole of the first planting, the produce will after that be obtained in 3 periods of 4 years each, because fresh plantings will take in the plots *a. a. a. a.* before *b. b. b. b.* has been completely felled; and by the time *d. d. d. d.* has been felled *a. a. a. a.* will be again ready for thinning."

Several pukka wells and tanks have been constructed during the year for the benefit of the public at the expense of private individuals; those works to which I would particularly invite attention of His Honor the Lieutenant Governor as deserving of special notice, are as follows:—

In Jullundur.—A pukka tank and garden, constructed for the accommodation of the public, at a cost of Rs. 7,000, by Bhagmull. Another pukka tank at Bungeh, by Dayaram and Kunhyea, at a cost of Rs. 3,000.

In Hooshiarpoor.—A handsome pukka well sunk at Butala on the Gurdewalla and Dhurmpoor road, by Kishen Chund, at a cost of Rs. 4,000.

The present system of Local Committees renders it difficult to select individual officers for praise or blame; I observe, however, that Captain Elphinstone's known acquirements have enabled him to render good service in arboriculture. Mr. T. Smyth supervised the widening of a portion of the road from Hooshiarpoor to Kangra; and Mr. Elsmie is energetic in improving the station of Jullundur.

As a whole, the works of public improvement have not taxed the energies of district officers very much during the year under report, partly from want of funds, and partly, as in the case of Hooshiarpoor, on account of overwhelming work in other departments. It is to be regretted that some grants have lapsed, owing to insufficient supervising establishments, and I observe that district officers do not, as a rule, frame estimates. The consequence is that months elapse before an estimate can be supplied by the Executive Engineer, who is sufficiently employed with work in his own department.

Captain Browne has given this department every assistance in his power, and is invariably most anxious to promote works of public improvement.

This report has been delayed owing to the pressing duties devolving on this office; I think sufficient time is not accorded for its preparation with regard to other annual reports. The returns cannot be analyzed minutely unless ample time be afforded; as it is, I have been obliged to hurry over the subject with much more haste than I could have wished.

UMRITSUR DIVISION.

[Received 27th June 1865.]

In Umritsur district, the only work on which Imperial funds have been expended is the Umritsur block of public buildings, which has been progressing satisfactorily under the supervision of Mr. Gordon. Owing, however, to the insufficiency of the provision made for compensation for site in the original estimate, a fresh estimate has been called for, which is under preparation. The construction of a block of public buildings in or near the Rambagh, comprising kutcheries and treasury, is under consideration. The only Imperial work in the Goordaspoor district is the Police office, which is being executed by contract, and is expected to be finished by 4th July 1865.

In Sealkote district, the expenditure has been Rs. 15,482; Rs. 4,199 for a tehseel and thanah at Zufferwal, Rs. 5,043 for Police buildings, and Rs. 6,240 on jail. The only unfinished work is the thanah at Sutra, for which an extra budget grant has been applied for.

The numerous works (some of great utility) executed from the Local funds will be found detailed in Appendix I.

Filling in swamps in the Umritsur city, and the metalling of streets, and addition of proper side drains, have tended much to its improvement. It will further be embellished by the public buildings of a high architectural order at present under construction within the walls.

The much vexed question of carrying off the drainage of the city and ditch is still undisposed of. Mr. Gordon submitted an elaborate proposal, which has been modified by you, and the modifications are now before the Local Committee. Probably all that is necessary is a good pukka drain to intercept the sewage of the city and prevent it from contaminating the ditch, availing ourselves of the slope the country will allow without artificial means. This will unfortunately involve a reconstruction of several of the internal city sewers; but will, notwithstanding, be the only course available with the funds at our disposal.

It is to be regretted that the Police barracks were not completed during the year, and that, when undertaken, they were not subjected to professional supervision. The unsatisfactory nature of the work performed by the contractor* seems, to some extent, attributable to want of proper supervision; in fact, the European Superintendent, since dismissed, was so much to blame in the matter, that I have been obliged to modify the resolution of the Committee, and to give the contractor an opportunity of completing his contract.

Four barracks were sanctioned, 1 in the regular, and 3 in a supplementary budget; only 3 were commenced on, the erection of the 4th having been deferred pending result of a proposition made by the Police Department to sell the building at present occupied by the district Police within the city for the sum sanctioned for the barrack. The matter has been submitted for orders; the circumstances under which work 13 of the Goordaspoor statement was set in hand, regarding which Deputy Commissioner remarks that no sanction is traceable in his office, will be found explained in this office letter dated 18th May last.

The expenditure from Imperial funds on repairs has not been so much this year, the decrease being Rs. 1,587. The Local funds expenditure amounts to Rs. 38,752.

There is an increase in income in the Sealkote and Goordaspoor districts, Umritsur showing a decrease of Rs. 3,205.

There are six provincial staging bungalows in this division; of these, Reya in Umritsur, and Dhuntul in Sealkote, are not self-supporting; the former on the road from Umritsur to Sealkote, and the latter on the Sealkote and Goordaspoor road; taken as a whole, however, the bungalows in this division are remunerative, the surplus income last year amounting to Rs. 1,344-2-3; it is very necessary to keep up the two bungalows alluded to.

The dāk bungalow at Wuzer Bhoolur was sold to the Railway Department, and the serai at that place fitted up for the accommodation of travellers. The insufficiency of the accommodation afforded by the serai has, however, been much complained of, and a proposition for enlarging it will shortly be submitted for sanction, in connection with which will also be referred the question of increasing the existing establishment, which is said to be inadequate.

The following table shows the Local funds income and expenditure of the year.

FUND.		Income.		Expenditure.		Balance.	
District road fund,	Umritsur, ...	17,811	5 5	16,754	6 11	1,056	14 6
	Goordaspoor, ...	14,433	11 4	9,270	12 2	5,162	15 2
	Sealkote, ...	10,960	2 1	9,048	4 5	1,911	13 8
	TOTAL, ...	43,205	2 6	35,073	7 6	8,131	11 4
District ferry fund,	Umritsur, ...	28,565	9 7	22,032	9 9	6,532	15 10
	Goordaspoor, ...	12,067	14 1	5,709	15 11	6,357	14 2
	Sealkote, ...	7,313	12 4	7,195	3 11	118	8 5
	TOTAL, ...	47,945	4	34,937	13 7	13,008	6 5
Local agency fund,	Umritsur, ...	40,192	14 10	16,592	7	23,600	14 3
	Goordaspoor, ...	6,758	10 11	1,219	6	5,539	4 11
	Sealkote, ...	6,182	6 4	3,648	14 5	2,533	7 11
	TOTAL, ...	53,132	1	21,460	5	31,672	11 1
Prison labor fund,	Umritsur, ...	2,655	4 2	1,586	5 7	1,068	14 7
	Goordaspoor, ...	2,015	4 9	1,051	1	964	3 9
	Sealkote, ...	2,024	9 5	1,484	15 1	539	10 4
	TOTAL, ...	6,694	2 4	4,122	5 8	2,572	12 8
Municipal fund,	Umritsur, ...	2,74,344	6 4	2,24,372	14 8	49,971	7 8
	Goordaspoor, ...	35,206	7 11	20,607	12 8	14,598	11 3
	Sealkote, ...	18,806	11 6	12,421	9 4	6,385	2 2
	TOTAL, ...	3,28,357	9 9	2,57,402	4 8	70,955	5 1
GRAND TOTAL, ...		4,79,339	3	3,52,996	4 5	1,26,342	14 7

Contrasting income of past year with that of 1863-64, a decrease will be observed in income of Local funds of Umritsur district; no reason is stated. Deputy Commissioner simply remarks on the total income, including balance, which is in excess of last year by Rs. 3,092.

The Municipal income has risen from Rs. 1,20,845 to 1,90,802; this is owing to the octroi duty having been raised from 1 to 1-8-0 per cent.

There has been a decrease in Local funds income of Rs. 1,745. The increase of Municipal and Sanitarium fund income shown in the Appendix is nominal, and is caused by the entire income having been credited, whereas last year only the surplus income, after defraying cost of Police and conservancy, was credited.

There is only a slight difference in the total income of the year, Rs. 40 less than last year. The causes of difference in separate income of each fund are stated in Deputy Commissioner's report, but the new form of return does not exhibit any comparison of the separate income of the respective funds.

The remark recorded regarding increase of Goordaspoor Municipal fund is applicable also to the Sealkote figures, except that, in the Sealkote district, besides the increase caused as above described, there is an actual increase of Rs. 5,360.

The Sealkote statement is blank. In Goordaspoor, 6 wells have been sunk by private parties, but only one is for the benefit of travellers, the others having been sunk to supply particular villages with drinking water. In Umritsur, 13 wells have been constructed in the city. The most important work is the serai, dhurmsala, and well built by "Mohesha," at a cost of Rs. 5,200. In addition to the above, a dhurmsala, pukka well, and garden, as also another well and another garden, have been elsewhere constructed in the district.

The cost of opening out new lines in the Umritsur district has been at the rate of Rs. 80 per mile; in Goordaspoor, the average cost has not been separately shewn; in Sealkote, the expenditure has been Rs. 34 per mile. In the latter district the scheme of intercommunication planned by Mr. Prinsep is being carried out.

The largest amount of tree planting has been done in Umritsur; the cost in this district and Sealkote, in which, however, very little has been done, is much the same, being Rs. 10,775 per lakh in Umritsur, and Rs. 9,569 in Sealkote; in Goordaspoor, the cost is only Rs. 2,148 per lakh.

The difference in cost of tree planting in Umritsur and Goordaspoor districts attracted my attention shortly after I received charge of the division, and enquiry shewed that the difference was occasioned by the Goordaspoor district rearing all its trees in nurseries at the different tehseels, and by Umritsur purchasing them from private parties, maintaining at the same time an extensive and high paid establishment for watering them; this establishment was at once reduced, and the system assimilated to that pursued at Goordaspoor. The Deputy Commissioner mentions that nurseries have been formed at the several tehseels, and I trust that next year will shew a more favorable result. I purpose addressing the Deputy Commissioner of Sealkote also on the subject, as the expenditure, in his district, contrasted with the Goordaspoor figures, seems unnecessarily high.

It is a source of much regret that we are losing the services of Mr. Gordon, Executive Engineer Civil Works Umritsur, under whom the great works in the city are progressing satisfactorily, upon his own admirable designs.

LAHORE DIVISION.

[Received 17th July 1865.]

The income of the four Local funds proper of this district (that is, the road fund, the ferry fund, the nuzzool fund, and the prison labor fund), during the year, was Rs. 80,642, of which Rs. 27,062 was spent on original works, Rs. 15,748 on repairs, and Rs. 26,649 on establishments, giving a total expenditure of Rs. 69,504, and leaving a balance of Rs. 12,249 at the close of the year.

Lahore district.

I find that the principal works constructed in this district from all sources (imperial, provincial, local, and municipal funds,) were—

New tehseels at Kusoor and Choonean.

The laying out of an extensive ornamental garden around the Lawrence Hall, and improvements to the grounds adjoining it.

Improvements to the city gardens.

Ditto to the exhibition building, to adapt it for a central museum.

A railway feeder from Choonean to Chunga Munga.

A ditto from Kusoor to Raewind.

The only works constructed by private individuals for the convenience of the public, were two wells for supplying drinking water at different gates of the town of Kusoor.

Sixty-two thousand eighteen hundred and fourteen young trees were planted during the year, partly by Local funds establishments, and partly by zemindars.

The income of the Local funds of this district, exclusive of the Municipal fund, was Rs. 33,915, and the expenditure on original works was Rs. 12,401, on repairs Rs. 6,808, and on establishments Rs. 5,257, leaving a balance of Rs. 25,797 at the close of the year.

Ferozepoor district.

The principal original works constructed from all sources were—

New-serais at Dhurm Kote on the Loodiana road, Moolinwalla on the Jullundur road.

Additional lock-up wards in the jail.

Barracks for the Police guard attached to the jail.

Metalling of road from one of the gates of the town of Ferozepoor to the Grand Trunk road.

Metalling of several streets in the town of Ferozepoor.

The construction of some masonry sewage drains in that town.

Three wells and four rest-houses for the convenience of travellers have been constructed by private individuals on different lines of road. The Secretary Local Fund Committee, I observe, has included some musjids amongst the works of public utility constructed by private individuals, but, such works being for the convenience of only a particular sect, cannot be considered as works of general utility, and they ought therefore to have been excluded from the list.

Twelve thousand three hundred and eleven young trees were planted during this year.

The income of the Local funds of this district was Rs. 25,036, and the expenditure on original works was Rs. 12,740, repairs Rs. 8,249, and establishments Rs. 5,226, leaving a balance in hand of Rs. 2,456.

The principal original works constructed from all sources were—

A Police office at Goojeranwalla.

A Police station at Hafizabad.

New serais at Sadookee and Wuzcerabad (these serais were commenced but not completed during the year).

Improvements to European travellers' rooms throughout the district.

The works of public utility constructed by private individuals were 5 wells and 3 rest-houses.

The large number of 1,08,541 trees are shown to have been planted out during the year; of these, 43,044 were planted by Local funds establishments, and 65,507 by zemindars.

There are no particular general remarks which suggest themselves. I shall strenuously oppose any irregularities, such as commencing any works without due sanction.

My particular attention is directed to the devising of sources for the recruitment of the exhausted metropolitan funds, which are so improperly overtaxed, and count upon your support and aid.

MOOLTAN DIVISION.

[Received 21st June 1865.]

In the Montgomery district, the kutcherry approaches completion. On my visit to that station early last month, the roofing of two rooms had been finished, and I gather from the Deputy Commissioner's report that the building will soon be fit for occupation.

The Sessions' court-house was nearly completed—sufficiently so to admit of the Deputy Commissioner and myself occupying two rooms for our respective courts. I regret to find that no plan has yet been furnished for the jail; I have suggested a temporary measure for the accommodation of the prisoners. The church at Montgomery is progressing rapidly. The serai also is near completion.

In Moozuffurgurh, the only works which call for notice are the tehseel at Alipoor, and Police station at Seetpoor. The walls of the tehseel have been completed, and the Deputy Commissioner hopes to finish the building before the rains set in. The Police station house at Seetpoor has been occupied for some time, and materials have been collected for the construction of a station house at Juttoee.

The Deputy Commissioner complains of the difficulty of obtaining bricks for public works.

In the Jhung district, a Police kutcherry at Jhung, and a Police station at Lallian, are in course of construction.

• In Mooltan, a Police station house has been completed at Punjkooa; some additions and alterations effected to the jail, which will be completed in 1865-66.

The suddur distillery enclosures have been completed in the year under review.

There are amounts for six important works sanctioned in the budget for 1864-65, which have lapsed, viz., the dispensary and poor house, the town hall, and the filling up of the "koop," all pertaining to the city of Mooltan; 2 bridges on Rungpoor road, and a bund for the protection of the Civil lines. The importance of the last named work is great, and it should not have been delayed.

In Montgomery, 13½ miles of road have been aligned and drained; the bridging has not been commenced.

In Moozuffurgurh, a portion of the main line between Mooltan and Dera Gaze Khan had been metalled, the remainder had been grassed.

A new school house had been sanctioned at Alipoor, in the Moozuffurgurh district, but it has not been built yet, in consequence, the Deputy Commissioner states, of no necessity existing at present for its construction.

In Montgomery, a tehseel school has been built at Hoojra, at a cost of Rs. 300; this was opened on 1st May.

In Mooltan, a house for the head master of the zillah school has been completed, at a cost of Rs. 2,470. A town school has been constructed at Kuhroor, for Rs. 500; and four village schools have been completed at Mooltan, at a cost of Rs. 544.

In the Montgomery district, a new serai is in course of construction at Ookara.
Local funds. There has been irregularity in retaining the amount for this building after the close of the official year, which is apologized for by the Deputy Commissioner.

A dāk bungalow is being erected at Moozuffurgurh; the superstructure has been nearly completed.

In the Jhung district, a serai is in course of construction at Bareree, on the Dera Ishmael Khan road; the building will be completed during the current year. The town hall at Mughiana has been completed; also the bund round the city of Mughiana.

In Mooltan, four wells and one tank, for improving forest cultivation have been completed.

A serai at Mutheetul, on the Jhung road, has also been finished.

One gate of the city has been completed; one was in progress at the close of the year.

Three bridges have been constructed on the road between Khangurh and Kunjur, in the Moozuffurgurh district. No other original works appear under this head, but the district roads have been put into thorough repair.

In Montgomery, 83 miles of new road have been made, consisting chiefly of unmetalled railway feeders. Much more work is required in this direction, and an extra grant will be applied for in the current year.

In the Jhung district, five new unmetalled roads, aggregating 110 miles, have been completed, at a total expenditure during the year of Rs. 1,537. On the Jhung and Mooltan road, 42 bridges have been constructed, at an aggregate cost of Rs. 1,890, and considerable improvements have been effected to the Wuzeerabad road in raising and draining it.

In Mooltan, one important road, that from the racket court to the railway station, completing the communication from the Civil lines through cantonments, has been completed; another, of equal importance, from the Heerun gate of the city to the railway station, approaches completion.

Three district roads had been completed, and three station roads of importance were in different degrees of advancement at the close of the year.

Arboriculture. The Deputy Commissioner Montgomery reports the planting out of 6,800 young trees in the new station of Montgomery.

In Moozuffurgurh, 1,231 young trees have been planted out, exclusive of a considerable number planted in the nurseries.

In Jhung, 7,767 trees have been planted out on the public roads in the station and elsewhere—the majority of these were keekur; the Deputy Commissioner considers that the planting of mulberry should be discontinued, as it does not attain any size, and is liable to destruction by white ants.

In Mooltan, 3,590 trees were planted out, principally sissoo; the planting of forest trees referred to in the Deputy Commissioner's 12th para. pertains to the Financial Department.

The two bungalows at Mooltan have prospered during the year, and given a considerable return; they are reported to be in good repair, and well supplied with furniture.

At Mukhdooipoor, the cost has considerably exceeded the income, but the bungalow is a very necessary one apparently, and I support the Deputy Commissioner's recommendation that its extra expenditure be defrayed from the surplus receipts of the Mooltan bungalow.

I consider that the Deputy Commissioners of all the districts have well earned the thanks of Government for their exertions in the cause of local improvement, especially Mr. Blyth, whose labors at Montgomery, under difficult circumstances, call for special acknowledgment.

In concluding this report, I beg to bring to notice the difficulty and inconvenience of the working of the present system, by which accounts are required to be furnished by two departments, the Civil and Executive Engineers. Para. 5 of the Deputy Commissioner of Mooltan's report supplies one instance; I may mention another, in which you called for explanation of expenditure in excess of budget sanctions in certain items in the Deputy Commissioner of Mooltan's monthly progress reports. I called on the Deputy Commissioner: the Deputy Commissioner referred to the Executive Engineer, to whom the works had been entrusted; the Executive Engineer regretted that he could not give the explanation, which he had already furnished to the Controller of Accounts at Lahore. This reference thus went through five channels, when it might have been completed in two.

Another point I would notice is the delay in obtaining estimates for works sanctioned in the budget. No blame can attach to the Executive Engineer's Department, which is already overworked, perhaps; but progress in public improvement is materially hampered by this difficulty in obtaining estimates, and until either the Executive Engineer's Department is strongly reinforced, or a separate executive accorded to the district officers, it is to be feared that this cause will operate to hinder the best intentioned efforts of our Civil officers.

RAWULPINDEE DIVISION.

[Received 17th June 1865.]

Original works.

The principal original works undertaken and completed during the year were as follows :—

1. *Tehseel at Khooshab, in the Shahpoor district.*—It was commenced in the year 1863-64; has cost Rs. 5,400. According to statement No. 1, estimated cost was Rs. 5,620; detailed account has not yet been received by Deputy Commissioner.
2. *Tehseel at Shahpoor.*—The zillah school-house was given up by the Educational Department, and Government sanctioned Rs. 1,478 for the necessary alterations of the school-house into a tehseel.
3. *Suddur distillery at Murree.*—This is the only distillery now remaining in the division for completion; the roofing is still required. Owing to the heavy falls of snow the work was delayed. Sanctioned for work, Rs. 1,334. This amount was allowed from the reserve.
4. *Additions and alterations to Commissioner's kutcherric at Rawulpindee.*—Rs. 1,098 was sanctioned from the reserve for this work.
5. *Thana at Hussun Abdul.*—Rs. 2,500 was sanctioned for this work. The amount budgetted for was Rs. 3,000, but Rs. 500 was transferred for the Pind Sooltanee thana. This work is unfinished as yet.
6. *Thana at Pind Sooltanee, in Rawulpindee.*—Rs. 2,500 was sanctioned for this work. Rs. 2,000 was the amount budgetted for; Rs. 500 allowed from Hussun Abdul thana. This work is complete.
7. *Thana at Khareeanwalla, in Goojerat.*—In place of a thana at this post, one was substituted at Pareeanwalla.
8. *Thana at Dingah, in Goojerat.*—In place of a thana at Dingah, one was substituted at Kothalla Sheikhan. Both these were budgetted for and passed, and estimates sanctioned; but both are still unfinished, owing to the rain having retarded the completion of the work.
9. *Thana at Miana Gondul, Shahpoor.*—Completed.
10. *Thana at Kot Momen, Shahpoor.* Ditto.
11. *Police office, Goojerat.* Ditto.
12. *Stabling at Shahpoor.* Ditto.

Thus, it will be seen that in Shahpoor two tehseel buildings were completed during the past year. Of 6 Police stations, one was finished in Rawulpindee, two in Shahpoor; one in Rawulpindee was nearly completed at the end of the year; while the two commenced in the Goojerat district were but partially completed. Application has been made for sanction to the amount required for their completion in the present year of 1865-66.

The additions and alterations sanctioned to the Commissioner's kutcherry were finished; and stabling for the Government stallions completed in the Shahpoor district, at the sudder, Midh and Sodhee. The suddur distillery enclosure at Murree is nearly finished.

The Police office at Goojerat has been completed.

A lock-up, Magisterial, for prisoners under trial in Rawulpindee, has been sanctioned by Commissioner from the reserve, and is fast approaching completion.

In the present year's budget of 1865-66, the following provisions have been made.

Budget No.			Estimate.	Expended in 1864-65.	Expended in 1865-66.
60	Rawulpindee,	Buildings in jail enclosure, ...	13,900	8,300	5,600
61	Ditto, ...	Two thanas in the district, ...	5,000	3,000	2,000
62	Jehlum, ...	20 Solitary cells in jail, ...	2,637	...	2,637
90	Salt Range, ...	Opening out communications in the Salt Range, ...	55,297	35,007	10,000
96	Ditto, ...	Opening new galleries in Salt Mines, ...	10,000	1,000	9,000
45	Ditto, ...	Rest-houses for Assistant Patrols, ...	5,591	...	5,591
46	Ditto, ...	Khewra merchants' sheds, ...	15,935	8,000	7,935

The 2,000 rupees for two thanas allowed for Rawulpindee are no doubt for the completion of the Hussun Abdul and Pind Sooltanee thanas.

From the above it will be seen that no tehseel or other buildings have been allowed for the division in 1865-66. Captain Davies has made application for Police works; this has been sent on for sanction of Government.

The construction of a tehseel and thana, for each of the towns of Goojerat and Rawulpindee, has been urged.

It was proposed to construct them from the sale proceeds of the nuzzool forts; the question of appropriation of these proceeds, as far as Goojerat is concerned, has been negatived by Government; but the plan and estimate, amounting to Rs. 10,220, for a combined tehseel and thana, has been sanctioned, and it is directed that application may be made in August or September, when it may be practicable to provide funds from savings on budget allotments.

The Government have sanctioned the sale of the "Poorana killa" in Rawulpindee, and state that the application of the sale proceeds, as proposed, is unobjectionable; but plan and estimate are required before expenditure can be incurred. It is hoped, consequently, that suitable accommodation for the tehseel and Police establishments at these towns will be provided ere long.

Branch dispensaries at Dingah, in Goojerat, and Bhera, in Shahpoor; accommodation for female patients in the Rawulpindee dispensary, at a cost of Rs. 2,778, and servants' houses for the Pind Dadun Khan dispensary were completed.

The Bhera building cost Rs. 700; the excess beyond budget provision was raised by private subscription.

In the Shahpoor district, the town hall of Meeanee, together with a pucca gateway to the town of Khooshah, were completed. The town walls and gateways of Saheewal, Bhera, and Khooshah, are progressing towards completion. Further funds have been provided for this work in the current year's budget. Four public privies in Meeanee, and 6 in Bhera, together with two in Jelalpoor of Goojerat, and one in Rawulpindee, were completed during

the year. Improvements were also effected to old necessities in the Rawulpindee city; and 3 bridges constructed near Pind Dadun Khan over drains of sewage.

In Pind Dadun Khan some of the streets have been paved, and 3 bridges constructed for the improvement of the drainage; hollows and excavations have been filled up; the ramparts of the old fort levelled; and other improvements made for widening the streets. The pavement work in the city of Goojerat has been completed, and the same work is in progress in the towns of Bhera, Meeanee, and Khooshah.

The canal for supplying water to the Civil station of Shahpoor was finished during the year. Tanks at Hudalee and Sookesur in Shahpoor, and a well in the city of Rawulpindee, have been completed; and the nulla or canal which brings fresh water to the people of the town of Pind Dadun Khan, was cleaned and widened; and the masonry work which protects the town from inundation extended.

The metalled roads in the stations of Goojerat and Jehlum have been extended.

The road from Rawulpindee to Kohat, via Khoshalpurh, and from Mukhud to Attock, for which grants of Rs. 5,000 and 10,000 were provided in the budget, are under the supervision of the Executive Engineers. The construction of the road from Murree, via Lawrence Asylum, to junction of the Rawulpindee road, also devolves on the Department of Public Works.

In Jehlum, the road from Tullagung to Lawa and Myal, and that from Doomun to Darapoor, and from Gutaleean to Dooliyal, to facilitate traffic and open the Sookesur valley, were constructed during the year.

Only $\frac{1}{4}$ of the work of raising the road from Nowshera in Goojerat, opposite Koolowal in Sealkote district, via Jelalpoor, Goojerat, and Dingah, towards Pind Dadun Khan, had been completed, when the budget provision lapsed. This is an important road, along which the products of the Jullundur Doab are conveyed to Pind Dadun Khan, and exchanged for salt. Application for balance required for the completion of the work was made in Deputy Commissioner Goojerat's No. 179, dated 10th April 1865, to Secretary Government, Public Works Department, but nothing has as yet been heard further on the subject of the application. This road has recently been the subject of correspondence with Government; its bad state was brought to notice by the Police, and Deputy Commissioner's report, in original, was forwarded to Government. The road has been much cut up by the heavy traffic, and is now below the level of the country.

In Shahpoor, several important roads have been constructed for opening out the communications in the Salt Range, and for Police purpose. Further provisions have been made in the present year's (1865-66) budget in furtherance of the same scheme of communications. The roads in question are:—

1. New road from Jaba to Oochallee, in the Salt Range.
2. Ditto from Koond to Nowshera, in ditto.
3. Ditto from Chamal to ditto.
4. Ditto from Salim to Bhera.
5. Ditto from Mitha Towanna to Noorpoor.
6. Altering line of Lahore and Dera Ishmael Khan road, to obtain sweet water.

The progress of the two large bridges on the Chountra road, in the vicinity of Rawulpindee, was retarded by the heavy rains of winter. The lattice bridges over the Doowara nulla, near Jelalpoor in Goojerat, was near completion; and the additional arch to the Shahdowla bridge at Goojerat had been finished, together with several bridges on different roads in the Shahpoor district.

The necessary alterations have been effected to the Kala serai. The serai at Accommodation of travel- Phalian was fast approaching completion, and 3 serais in the Shah- lers. poor district—at Badshahpoor, Kutha, and Hudalee, on the Goojerat, Rawulpindee, and Dera Ishmael Khan roads, were completed during the year; and a supply depôt, much required at the Jehlum encamping ground, was finished during the year. A bungalow for visitors at Sookesur has also been finished.

Bridges of boats.

The following is a detail of income and expenditure of the bridges during the year under report:—

	Income.	Expenditure.	Surplus over expenditure.	Expense over income.
Wuzeerabad,	21,050	21,506	...	3,456
Jehlum,	12,262	11,476	785	...
Pind Dadun Khan,	36,021	17,533	18,487	...
Total, Rs.	69,333	53,515	19,272	3,456
Deduct excess expenditure in Goojerat,			3,456	
Net increase in income over expenditure in the division,			15,816	

The leases of the bridges were always previously farmed; last year the Pind Dadun Khan bridge was held under direct management, and shows a gross income of—

1864-65,	Rs. 36,021
1863-64,	„ 32,226

Balance, Rs. 3,795

That the net results are not so favorable is owing principally to the greatly enhanced rate of boat hire, and to a larger expenditure having been incurred than previously on the establishment required for direct management.

The increased income of this bridge would have been much greater had it not been necessary to raise the rate of hire of the boats for bridge so much, owing to the difficulty of obtaining boats consequent on the great demand for them in the cotton trade.

During the last two years, the expenses of the Wuzcerabad bridge have exceeded income; last year superstructure was the cause of increase; this year the flood carried away the bridge, and it suffered greatly, and an additional outlay consequently was incurred in repairing damages and making new boats. Formerly, there was always a surplus over expenditure.

Arboriculture.

The following trees were planted out during the year:—

	Total No. of trees planted out.	Cost.
Rawulpindee,	59,966	Rs. 1,923
Jehlum,	6,161	„ 1,316
Goojerat,	2,65,808	„ 499
Shahpoor,	44,051	„ 1,000
Total, 3,75,986		Total, Rs. 4,738

The Deputy Commissioner Jehlum remarks that he cannot understand how so many trees are planted in other districts at such a small expense, compared with what he has to incur. It is fair to Major Bristow to state, what I have myself seen, that all the trees planted by him are of superior kinds; are planted in avenues; are carefully fenced in, and well watered; and that few, if any, perish, or, if they do, their places are immediately supplied with others; thus, it is quite possible, that while the trees planted by him may remain for years to come, monuments of his care, there may not be any trace, even a year hence, of many thousand trees less carefully planted and tended in other places.

The following is an abstract of the financial result of the Imperial dak bungalows. management of staging bungalows;—

	Gross income.	Expenditure.	Surplus over income.
Rawulpindee,	3,038	2,486	940
Jehlum,	710	574	136
Goojerat,	561	238	323
Total, Rs.			1,399

The surplus would be much greater, only many articles of furniture were found wanting, and repairs required to the bungalows when made over by the Postal Department.

The exertions in the cause of public improvement of some of the Municipal Committees deserve special notice. The Municipal Committee of Pind Dadun Khan has been most active and useful in carrying out public works for the improvement of their native town, than which no place in the division stood more in need of such efforts. As the fruits of their exertions, may be mentioned, the extension of a masonry dam for protecting the town from inundation, the further improvement of the canal for supplying the town with fresh water, and especially the paving of the principal streets. Major Babbage, the Assistant Commissioner at Pind Dadun Khan, was most useful in assisting the Committee with his advice and engineering skill. Nor has the Committee of Bhera, on the opposite side of the river, in the Shahpoor district, been less public spirited. I copy what Captain Davies says, of the truth of which I can also bear witness.

“ A great deal has been done for the improvement in appearance and cleanliness of this town. The old walls, where they had fallen down, have been built up afresh; potteries and tanneries have been removed to a distance; new and handsome gateways have been made to the principal entrances of the town; the streets have been partially paved and drained; privies have been constructed at suitable distances; and a finish has been given to the external appearance of the town by carrying a road all round it. This road has been bridged and embanked, to raise it above the influence of the inundation, and trees have been planted along it on both sides. A great deal still remains to be done; but the Committee, under the energetic leading of their intelligent head Pundit, Roop Lall, do not allow the grass to grow under their feet; and if improvements continue to be carried on as perseveringly as they now are, and funds do not fail, Bhera will in a few years become a handsome, well drained, healthy town, instead of the hot-bed of disease it was a few years ago. I must not omit to mention that the townspeople subscribed Rs. 500, as a contribution to the cost of a dispensary, for which Rs. 200 have been provided in the budget, thus enabling the Committee to substitute a good sized pukka building for a small kutcha one.

The Municipal Committees, also, of Khooshab, Saheewal and Mecanee, have been equally active under Captain Davies's judicious encouragement. Such a bazaar is being

built at Khooshab as will make it one of the finest towns in the Punjab, instead of as at present a mere collection of mud huts, most irregularly and inconveniently situated. At Saheewal, also, much has been done by the Committee for the improvement of the town, especially a large drain has been made, which will carry into the river all the water which has hitherto stagnated round the town, and rendered it one of the sickliest in the district. In Meeanee, also, much has been done in the way of paving and draining, and a handsome gunj has been built by the principal traders; Captain Davies furnished the design—a very tasteful one in my opinion—and the people have taken great pride in carrying it out. No district in this division has been so much improved as Shahpoor, by the number and excellence of the public works which have been undertaken, either directly by Captain Davies himself, or by the Municipal Committee with his advice and encouragement.



PESHAWUR DIVISION.

[Received 5th July 1865.]

Statement I.

The total expenditure from imperial revenue and other funds has been as follows during the year:—

Peshawur,	..	..	..	Rs.	70,838
Kohat,	..	..	..	..	10,246
Hazara,	..	..	..	..	10,964

The above disbursement of the Hazara district does not, however, include Rs. 16,416 expended by the Executive Engineer on roads and wells.

In the Peshawur district, the principal works constructed were thanahs at Swabee and Tungee; both have been well built, chiefly under the superintendence of the tehseeldars.

The accommodation of the jails has been increased; and two rest-houses have been built, one at Jehangeera, and the other at Mutunnee.

In Kohat, only a guard-room has been built; the funds are small, and were almost all required for the repairs to buildings.

The principal works in the Hazara district are a tehseel and thanah (combined) at Masseyra, and a court-house at Hurreepoor; these were built under the superintendence of the Executive Engineer.

The important work of a well at Hurreepoor has been completed; it has been a considerable expense, because of the depth of water from the surface, but it is a great and enduring benefit to the people, who have hitherto drank from a stream brought through the town, the water of which was often impure and unwholesome. Another well has been sunk near the court-house at Abbottabad, and a third on the main road, by Huttar, where it was much needed. I think there could have been no better way of employing the funds.

The dispensary at Abbottabad has been enlarged for the convenience of women.

The only imperial ferry is that of Attock, which was kept up for 8 months of the year.

Statement II. The income during the year was Rs. 14,753, and the expenditure Rs. 16,712; the two are much nearer balanced than in previous years; but it is probable that extensive repairs will be required next year.

Statement III. The account of the district or minor ferries shows a surplus of 9,625 rupees.

At the Nowshera ferry of the Cabul river, which lies between the Military stations of Nowshera and Murdan, a permanent bridge of boats has been maintained throughout the year; this communication is of great importance, and the Deputy Commissioner has very properly increased the number of boatmen during the high water.

Two new boats have been constructed at the Dulmohut ferry of the Indus, in Hazara.

I have proposed, in a separate communication, the establishment of a boat bridge over the main branch of the Cabul river, to connect Peshawur with the out-post of Shubkuddur, on the Momund frontier.

Statement V. A surplus of 500 rupees has been yielded by the staging bungalows.

In the Peshawur district, the available income of the district funds is Rs. 27,758, and the expenditure (which includes a transfer of Rs. 3,567 to the amalgamated surplus road funds) Rs. 20,375, leaving a balance in hand of Rs. 7,383.

The income of Huzara is Rs. 19,243, and the expenditure Rs. 6,291, leaving Rs. 12,952 in hand.

In Kohat, the income is Rs. 9,623, the expenditure Rs. 6,546, and the balance Rs. 3,077.

The total available receipts of the municipal funds in the three districts is Rs. 50,932, the expenditure Rs. 31,291, and the balance Rs. 19,641.

There has been one work of public utility—a well on the road to Murdan, in the Peshawur district, constructed by Gooldeen, for the benefit of travellers.

Several of the roads between the city and cantonment of Peshawur have been metalled and planted with trees; some new roads have also been opened in the vicinity of cantonments, and two in the Eusufzaie portion of the district. A great deal more might be done to improve the roads and increase their number in the Peshawur district. 15,500 Trees have been planted during the year.

In Kohat, 1116 trees have been planted along the road to Bunnoo; I hope more will be done in this matter next year.

The metalling of the main Military road to Khooshalgurh, for some distance out of Kohat, where the soil is a tenacious clay, which after rain becomes nearly impassable, is a work of urgent need, but it will require assistance from the amalgamated surplus road fund.

In Huzara, 1908 trees were planted. Two roads have been completed during the year—one from Hurreepoor by Khanpoor to Rawulpindee, on the side of which a rest-house has been built, and three old tanks restored; the other road is from Nuggree to Lorah, in the Dhoond hills.

Two roads—one to connect the lower road from Murree to Abbottabad with the Hurreepoor road at Mukhsood, and the other from Thupla to Durbund—have been partly made by the Executive Engineer, but are suspended under the orders of Government.

The sum of Rs. 500 was expended from the district funds of Peshawur on the excavation of ancient mounds in Eusufzaie, under the zealous superintendence of Dr. Bellew. He has made a valuable collection of friezes, carved capitals, and statues, some of which have been forwarded to the Lahore museum.

The statues are of the period of Hindoo rule, but are of an execution far superior to that of the present day; the attitudes are noble and graceful, and the hands and feet delicately and skilfully chiselled.

DERAJAT DIVISION.

[Received 19th June 1865.]

The state of our funds has prevented as much being done as was desirable. In all three districts the Public Works Department has received much care and attention from District officers, and the Secretaries of the Committees have deserved thanks, especially Lieutenant Cavagnari, who possesses special aptitude for this branch of his work.

APPENDIX I.

STATEMENT of the expenditure incurred by the district officers and local committees in the Punjab, on original works and repairs, out of the imperial revenue and the income tax grant, and of the entire expenditure out of the provincial, district and municipal funds, during 1864-65.

1		2	3	4	5	6	7	8	9	10	11	12	13	14	
No.		DESCRIPTION AND LOCALITY OF WORK	SANCTIONED ESTIMATE.		Expended previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.	
District.			No. and date of sanction.	Amount.		No.	Amount.								
ORIGINAL WORKS.															
Civil Buildings.															
1		Contribution to erecting Delhi Institute, ...	Govt. 2726, dated 14th Oct. 1864.	"	41,100	L. F. 81	15,500	10,000	"	"	15,500	"	"	Under D. P. W.	
2		Compensation for houses demolished for do., ...		"	"	"	"	"	"	"	"	"	"		
3		Do. for Railway purposes, ...	Do.	12,688	"	"	"	12,688	"	"	"	"	"		
4		Improvements to antiquities, ...	"	"	"	"	"	"	"	"	"	"	"		
5		Police station at Mehrowlie, ...	"	"	"	"	"	2,076	"	"	"	"	"		
Agricultural.															
6		Arboriculture, ...	"	"	"	L. F. 233	2,000	"	"	"	1,649	"	"	Nearly finished.	
Communications.															
7		Adjustment of claim for work on Muttra road by late Mr. Harcourt, ...	"	"	"	"	"	"	"	"	800	"	"		
8		Compensation for land taken up for Agra and Muttra road, ...	"	"	"	"	"	"	"	"	400	"	"		
Mis. Public Improvements.															
9		Improvement to Koodsia garden drain at Delhi, ...	"	"	"	"	"	"	"	"	4,655	15 6	"		
10		Improvements to Queen's garden at Delhi, ...	"	"	"	"	"	"	"	"	980	"	"		
11		Iron works for gates of ditto, ...	"	"	"	"	"	"	"	"	860	"	"		
Budget provisions lapsed, &c.															
Ten village schools, ...															
New railing for Delhi bridge of boats, ...															
TOTAL ORIGINAL WORKS, ...															

APPENDIX I.—(Continued.)

1		2		3	4	5	6	7	8	9 • 10 11				12	13	14	
Division.	District.	No.		DESCRIPTION AND LOCALITY OF WORK.		SANCTIONED ESTIMATE.		Expended previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-65.					Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.	No.	Amount.	Imperial revenue.	Income tax.		Provincial funds.	District funds.	Municipal and Sanitarium funds.						
REPAIRS.																	
Civil Buildings.																	

(2)

Miscellaneous Departments, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
--------------------------------	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

DELHI.—(Continued.)

KURNAUL.

Abstract of total L. F. outlay during 1864-65.
 Pro. ferry fund ... Rs. 19,788 9 2
 Pro. S. R. F. " 399 12 3
 Dist. L. F. " 44,667 0 2
 Total ... 64,855 6 2

(3)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
Division.	No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.	Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.								
		No. and date of sanction.	Amount.		No.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
DELHI.—(Continued.)	24	Communications.—(Continued.) Cart enclosure at Kurnaul,	1,536	"	"	"	"	"	"	1,286	"	Completed.	
	25	Do., at Paneeput,	385	"	"	"	"	"	"	385	"	Ditto.	
	26	Finger posts on district roads,	100	"	"	L. F. 383	"	"	"	100	"	Ditto.	
	27	Compensation for land taken up by Buldhree road,	214	"	"	"	"	"	"	214	"	"	
	28	Mia. Public Improvements. Filling up excavations near Kurnaul city walls,	2,000	"	"	L. F. 30	"	"	"	1,100	900	"	
	29	Fourteen privies at Kurnaul, four at Paneeput and four at Kythul,	700	"	"	L. F. 82	"	"	"	700	"	Ditto.	
	30	Metalled road from Kurnaul to Canal bridge,	2,000	"	"	L. F. 120	"	"	"	2,000	"	Ditto.	
	31	Do. road in Suddur bazaar, Kurnaul,	2,179	"	"	"	"	"	"	"	2,000	Ditto.	
	32	Paving streets in Pehoa and Poondree,	280	"	"	"	"	"	"	"	278	Ditto.	
	33	Metalling 1½ miles of station roads, <i>Budget provisions lapsel, &c.</i>	3,901	"	"	"	"	"	"	3,901	"	Will be completed shortly.	Money advanced to contractor.
KURNAUL.—(Continued.)		Supply house at the new encamping ground at Kurnaul,	"	"	"	"	"	"	"	"	"	"	
		TOTAL ORIGINAL WORKS,	"	"	"	L. F. 382	207	"	3,883	15,659	3,178	"	
		REPAIRS.											
		Civil Buildings.											
		Revenue,	"	"	"	"	332	"	"	"	"	"	
		General,	"	"	"	"	292	"	"	351	"	"	
		Ecclesiastical,	"	"	"	"	"	"	"	2,330	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	

(4)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
Division.	No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.	Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.								
		No. and date of sanction.	Amount.		No.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
DELHI.—(Continued.)		Communications.											
		District roads,	"	"	"	"	"	"	"	5,877	"	"	
		Bridges,	"	"	"	"	"	"	"	214	"	"	
		Accommodation of travellers,	"	"	"	"	"	"	"	690	"	"	
		Mia. Public Improvements.											
		Station roads,	"	"	"	"	"	"	"	1,950	"	"	
		Municipal works,	"	"	"	"	"	"	"	1,053	"	"	
		TOTAL REPAIRS,	"	"	"	"	2,268	"	415	12,508	2,111	3,338	911
		Establishments, &c.											
		Direction,	"	"	"	"	"	"	"	411	"	"	
KURNAUL.—(Continued.)		Construction,	"	"	"	"	"	"	"	1,788	"	"	
		Collection,	"	"	"	"	"	"	"	504	"	"	
		Repairs and maintenance,	"	"	"	"	"	"	"	374	"	"	
		Gardens, nurseries, &c.,	"	"	"	"	"	"	"	872	"	"	
		Accommodation of travellers,	"	"	"	"	"	"	"	878	"	"	
		Conservancy and lighting,	"	"	"	"	"	"	"	414	"	"	
		Miscellaneous departments,	"	"	"	"	"	"	"	"	"	"	
		Police,	"	"	"	"	"	"	"	"	"	"	
		TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	"	"	179	4,238	10,688	9	
		GRAND TOTAL OF KURNAUL DISTRICT,	"	"	"	"	2,475	"	3,978	32,406	17,205	2,111	
GOORGAON.	34	Civil Buildings.											
		Combined tahseel and thana at Noh,	11,976	3,647	"	"	8,053	"	"	"	"	Completed, all but fixing gate, doors and cleaning up.	
	35	Ditto ditto at Pulwul,	12,404	"	"	"	6,092	"	"	"	"	Superstructure in progress; timber purchased.	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	
			"	"	"	"	"	"	"	"	"	"	

Abstract of total L. F. outlay during 1864-65.
A. P. F. Rs. 2,483-15 3
Pro. S. B. F. Rs. 441 6 2
Educ. build-
ing fund, Rs. 1,053 0 6
Dist. L. F. Rs. 32,406-10 2
Mun. F. Rs. 17,205 2-11
Total, Rs. 53,590-3-0

(5)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE. No. and date of sanction.	Amount.	Expended previous to 1864-65.	BUDGET PROVISION FOR 1864-65. No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
36	Civil Buildings—(Continued.) Compensation for land taken up for abkaree enclosure at Pulwul,	Govt. 1479, dated 10th Dec. 1864.	132 4,825	" "	L. F. 1	" 2,785	132 " "	" " "	" " "	" 2,000	" 1,500	Work completed to roof line.	
37	Kutcherie at Rewaree,	" "	38	" "	" "	" "	38 " 9	" " "	" " "	" " "	" " "	Finished.	
38	Public necessary attached to kutcherie at suddur,	" "	"	" "	" "	"	"	"	"	"	"	Completed.	
39	Additions and alterations to sulphur baths and barracks at Sonah,	Govt. 2567, d. 4th Apl. 1865.	1,140	" "	L. F. 13	1,000	" " "	" " "	" " "	" 1,000	" 139	Completed.	
40	Out-offices to charitable dispensary at Rewaree,	" "	200	" "	" "	"	" " "	" " "	" " "	" " "	" 200	Ditto.	
41	Charitable dispensary at Pulwul,	" "	1,472	" "	" "	"	" " "	" " "	" " "	" " "	" 876	Site cleared; materials collected.	
42	Town school at suddur station,	Govt. 115, d. 31st Oct. 1864.	"	" "	E. F. 42 L. F. }	3,000 3,000	" " "	" " "	3,741	3,000	" "	Completed to roof line; and partly roofed.	
43	Zillah school at Rewaree,	Govt. 1942, d. 13th Feby. 1864.	6,741	750	E. F. 43 L. F. }	2,500 2,000	" " "	" " "	2,500	2,000	" "	Ditto ditto.	Desides the expenditure shown, the towns people of Rewaree have contributed Rs. 1,386-8.
44	Ten village schools,	" "	2,960	" "	E. F. 44	2,000	" " "	" " "	2,000	"	"	Two completed; eight nearly.	Constructed with assistance of zemindars in labor, &c.; those unfinished will shortly be completed by them.
45	Sentry boxes &c., at suddur lock-up,	" "	230	" "	" "	"	230 " 8	" " "	" " "	" " "	" " "	Completed.	
46	Police out-post at Dhoni,	Govt. 2255, d. 14th Nov. 1864.	1,017	" "	" "	"	1,017 " "	" " "	" " "	" " "	" " "	Completed, all but fixing gate and doors.	
47	Agricultural. Arboriculture,	" "	"	" "	L. F. 234	1,250	" " "	" " "	" " "	1,246 13 8	" " "	Completed.	
48	Communications. Staging bungalow at suddur station,	Commr. Govt. 2560 d. 4th Apl. 1865.	583 2,377	" "	L. F. 385 L. F. 386	583 2,003	" " "	" " "	" " "	553 12 " 2,577 "	" 29	Nearly completed.	
49	Seral at suddur station,	" "	"	" "	" "	"	" " "	" " "	" " "	" " "	" " "	Completed.	
50	Mis. Public Improvements. Town hall at Rewaree,	Govt. 1549 d. 16th Dec. 1864.	2,309	" "	" "	"	" " "	" " "	" " "	" " "	" 1,500	Completed to roof line.	
51	Compensation for old bazaar, &c., at Goorgaon, removed,	" "	"	" "	L. F. 122	8,000	" " "	" " "	" " "	7,728 15 6	" " "	Completed to roof line.	

(b)

No.	Description	Govt. 800, d. 17th June 1864.	L. F. 131	2,000	"	"	"	"	"	"	"	10,118	Drains completed and met- alling nearly.
52	Paving Gokul bazaar, Rewaree,	Govt. 800, d. 17th June 1864.	L. F. 131	2,000	"	"	"	"	"	"	"	10,118	"
53	Pucka road and drains; new suddur bazar at civil station,	Govt. 1550, d. 16th Dec. 1864.	"	"	"	"	"	"	"	"	2,404	510	Completed.
54	Public necessaries at Rewaree and other towns,	"	"	"	"	"	"	"	"	"	"	490	Completed.
55	Paving streets in Rewaree and other towns,	"	"	"	"	"	"	"	"	"	"	7,090	Completed.
56	Boundary pillars,	"	"	"	"	"	"	"	"	"	"	247 14 6	Lamp posts fixed; lamps purchased.
57	Lighting, Rewaree,	"	"	"	"	"	"	"	"	"	"	1,000	"
	Budget provisions lapsed.												
	Brigging and metalling Ferozepoor road towards Ulwur pass,	"	A. F. 267	5,000	"	"	"	"	"	"	"	"	"
	Railway feeder from Pulwul to Hussunpoor ghak,	"	L. F. 235	600	"	"	"	"	"	"	"	"	"
	Sera at Hussunpoor,	"	L. F. 334	2,520	"	"	"	"	"	"	"	"	"
	TOTAL ORIGINAL WORKS,	"	"	45,241	15,563	9 "	8,241	22,510	15 "	23,191	6 "	3	"
	REPAIRS.												
	Civil Buildings.												
	Revenue,	"	I. R.	375	"	"	"	"	"	"	"	"	"
	General,	"	I. R.	150	"	"	"	"	"	"	"	"	"
	Ecclesiastical,	"	I. R.	50	"	8 3	"	"	"	"	"	"	"
	Educational,	"	{ I. R.	50	"	"	600	"	"	"	"	"	"
	Judicial,	"	{ E. F.	600	"	"	"	"	"	"	"	"	"
	Communications.												
	District roads,	"	I. R.	750	"	7 9	"	331	14 1	274	11 8	"	"
	Ferozepoor, Rheema and Sonah hill passes, Bridges,	"	{ L. F.	8,050 {	"	"	"	4,459	15 10	540	"	2	"
	Mis. Public Improvements.												
	Station roads,	"	{ L. F.	3,500 {	"	"	"	1,693	1 9	215	"	"	"
	Municipal works,	"	"	"	"	"	"	"	"	1,119	13 1	"	"
	TOTAL REPAIRS,	"	"	13,525	1,107	"	600	8,012	8 "	2,149	8 11	"	"
	Establishments, &c.												
	Direction,	"	L. F.	411	"	"	"	411	"	"	"	"	"
	Construction,	"	L. F.	1,320	"	"	"	1,001	12 "	700	4 "	"	"
	Collection,	"	L. F.	"	"	"	"	126	"	1,269	"	5	"
	Extraordinary,	"	L. F.	"	"	"	"	384	"	"	"	"	"
	Repairs and maintenance,	"	L. F.	126	"	"	"	"	"	"	"	"	"
	Gardens, nurseries, &c.,	"	L. F.	384	"	"	"	"	"	"	"	"	"
	Charitable and scientific institutions, Conservancy and lighting,	"	L. F.	180	"	"	"	"	"	3,909	13 6	"	"
		"	"	"	"	"	"	100	"	1,009	11 3	"	"

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expend previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.							
GOORGAN.—(Continued.)													
	Establishments, &c.—(Continued.)												
	Miscellaneous departments,	"	"	"	L. F.	60	"	"	"	60	596 4	"	
	Police,	"	"	"	"	"	"	"	"	"	24,774 12 1	"	
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	2,481	"	"	"	2,082 12	32,259 13 3	"	
	GRAND, TOTAL OF GOORGAN DISTRICT,	"	"	"	"	61,247	16,670 9	"	8,841	32,608 3	57,600 12 5	"	Abstract of total L. F. outlay during 1864-65. E. R. F. Rs. 8,841 0-0 Dist. L. F. " 32,608 3-0 Munl. F. " 57,600-12-5 Total Rs. 99,047-15-5
ORIGINAL WORKS.													
Civil Buildings.													
58	Demolition of the flanking towers and record rooms of Deputy Commissioner's kitchen,	Commr. Commr.	100 165	30	"	"	70 165	"	"	"	"	"	Completed.
59	Improvement of courts of justice,	"	"	"	"	"	"	"	"	"	"	"	Completed.
60	Additions, and permanent out-offices, to dispensary at Bhewanee,	"	1,620	"	L. F. 14	1,620	"	"	"	"	1,449	"	Requires to be white washed.
61	Zillah school house at Bhewanee,	Govt. 42 d. 11th May 1864.	5,000	2,500	E. F. 46	2,500	"	"	2,500	"	"	"	Ditto
62	Four village schools,	"	"	"	E. F. 45	600	"	"	406	"	"	"	Ditto
63	Additions to the Hansee school,	Govt. 2370 d. 16th March 1865.	258	"	"	"	"	"	239 1 3	"	"	"	Ditto
64	Additions to the police hospital at Hissar,	"	"	"	"	"	108	"	"	"	"	"	Ditto
Agricultural.													
65	Arboriculture,	"	"	"	L. F. 236	1,150	"	"	"	690 6	400	"	
Communications.													
66	Completing metalling of Hissar and Hansee section of Delhi and Sirsa road,	Govt. 1702 d. 30th Nov. 1863.	4,500	"	L. F. 268	4,500	"	"	4,000	"	"	"	Finished.
67	Small serai at Hissar,	"	"	"	L. F. 388	500	"	"	"	"	500	"	Ditto.
68	Miscellaneous petty works,	"	"	"	L. F. 387	84	"	"	"	"	"	"	Ditto.
Hissar.													

(8)

Hissar.—(Continued.)												
Hissar.—(Continued.)												
Mis. Public Improvements.												
69	Metalled roads in Bhewanee,	"	1,486	"	L. F. 132	1,486	"	"	"	1,191	"	Completed.
70	Do. in Hansee,	"	980	"	L. F. 133	980	"	"	"	680	"	Ditto.
71	Raising a kutcha road in Bhera,	"	720	"	L. F. 134	720	"	"	"	433 14 6	"	Ditto.
72	Raising a kutcha road round Bhewanee,	Govt. 1870, d. 3rd Feby. 1864.	2,500	"	L. F. 135	2,500	"	"	"	1,975 3 6	"	Ditto.
73	Town hall at Bhewanee,	"	1,043	"	L. F. 83	1,043	"	"	"	1,043	"	Ditto.
74	Twelve pukka necessaries at Bhewanee,	"	5,400	"	L. F. 84	5,400	"	"	"	5,400	"	Ditto.
75	Metalling Bhewanee,	"	500	"	L. F. 174	500	"	"	"	475	"	Ditto.
76	Improving the sewage of Bhewanee,	"	1,315	"	L. F. 197	1,315	"	"	"	1,280	"	Ditto.
77	Do. in Hissar and Hansee,	"	1,205	"	L. F. 198	1,205	"	"	"	1,205	"	Ditto.
78	Miscellaneous petty works (60 fifth pits),	"	1,560	"	L. F. 199	1,560	"	"	"	1,536	"	Ditto.
Budget provisions lapsed, &c.												
Platform for the accommodation of traders at the fair of Hissar,												
		"	200	"	L. F. 389	200	"	"	"	"	"	"
TOTAL ORIGINAL WORKS,												
		"	27,863	"	"	27,863	7,139 1 3	710 6	17,568 2	"	"	"
REPAIRS.												
Civil Buildings.												
	Revenue,	"	"	"	I. R.	300	108 6 11	"	"	"	"	"
	General,	"	"	"	I. R.	150	"	"	"	"	"	"
	Ecclesiastical,	"	"	"	I. R.	50	173	"	"	"	"	"
	Educational,	"	"	"	{ E. F. 200 }	200	"	160 14 9	"	"	"	"
	Judicial,	"	"	"	{ I. R. 50 }	50	"	"	"	"	"	"
		"	"	"	I. R.	750	849 9 1	"	"	"	"	"
Communications.												
	District roads,	"	"	"	"	"	"	"	3,029 13 6	"	"	"
	Bridges,	"	"	"	"	"	"	"	200	"	"	"
	Accommodation for travellers,	"	"	"	"	"	"	"	578	"	"	"
Mis. Public Improvements.												
	Municipal works,	"	"	"	L. F.	3,232	"	"	"	3,017	6 7	"
TOTAL REPAIRS,												
		"	"	"	"	8,542	185 14 9	3,807 14 2	3,017	6 7	"	"
Establishments, &c.												
	(Dissection,	"	"	"	L. F.	411	"	308	103	"	"	"
	Construction,	"	"	"	L. F.	2,364	"	934 3 4	1,298 3 5	"	"	"
	Repairs and maintenance,	"	"	"	L. F.	1,080	"	840	116 10 6	"	"	"
	Gardens, nurseries, &c.,	"	"	"	L. F.	288	"	288	"	"	"	"

(9)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
Division.	No.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitary funds.	Present state of works on 1st May 1865.	REMARKS.	
		No. and date of sanction.	Amount.		No.	Amount.								
Hissar.—(Continued.)	Establishments, &c.—(Continued.)													
		(Accommodation of travellers, ...	"	"	"	422	"	"	"	"	"	"		
		Scientific and charitable institutions, ...	"	"	"	530	"	"	"	"	"	"		
		Conservancy and lighting, ...	"	"	"	7,546	"	"	"	"	"	"		
		Miscellaneous departments, ...	"	"	"	1,088	"	"	"	"	"	"		
		Police, ...	"	"	"	"	"	"	"	"	"	"		
		TOTAL ESTABLISHMENTS, &c.,...	"	"	"	13,729	"	"	"	"	"	"		
		GRAND TOTAL OF HISSAR DISTRICT, ...	"	"	"	50,184	"	"	"	"	"	"		
		ORIGINAL WORKS.												
		Civil Buildings.												
79	Police hospital at Rohtuk, ...	Govt. 3267, d. 29th Nov. 1864	1,470	"	"	"	1,470	"	"	"	"	Completed.		
80	Separate lock-ups for male and female prisoners at sunder, ...	"	49	"	"	"	49	"	"	"	"	Ditto.		
81	Arboriculture, ...	Govt. 2523, d. 29th March 1865.	3,000	"	"	"	"	"	"	"	"	Ditto.		
82	Metalling ½ mile of Delhi and Hansie road, near Kharee Suddi, ...	Commr.	845	"	"	"	"	"	"	"	"	Ditto.		
83	Six bridges on Delhi and Hansie, and Rohtuk and Faneepat roads, ...	"	240	"	"	"	"	"	"	"	"	Ditto.		
84	Improving two bridges, ...	Commr.	550	"	"	"	"	"	"	"	"	Ditto.		
85	Pucka well on the Faneepat and Rohtuk road, ...	"	600	"	"	"	"	"	"	"	"	Ditto.		
86	Miscellaneous petty works, ...	"	273	"	"	"	"	"	"	"	"	Ditto.		
87	Mis. Public Improvements.													
87	Town hall at Rohtuk, ...	"	500	"	"	"	"	"	"	"	"	Ditto.		
88	Petty works, ...	"	373	"	"	"	"	"	"	"	"	Ditto.		
89	Four public necessities at Beree, ...	"	1,500	"	"	"	"	"	"	"	"	Ditto.		
90	Metalled roads from and between gates of Rohtuk, ...	"	1,502	"	"	"	"	"	"	"	"	Ditto.		
Abstract of total L. F. out- lay during 1864-65. A. P. F. Rs. 4,000 0 0 P. S. R. F. " 3,300 0 0 E. B. F. " 7,200 7 6 Dist. L. F. " 42,659 3 1 Munl. F. " 57,332 10 7 Total, Rs. 57,332 10 7														

(10)

Abstract of total L. F. out-
lay during 1864-65.
A. P. F. Rs. 4,000 0 0
P. S. B. F. " 133 0 0
E. B. F. " 3,300 0 0
Dist. L. F. " 7,200 7 6
Mun. F. " 42,699 3 1
Total, Rs. 57,332 10 7

Hissar.—(Continued.)	Rohtuk.—(Continued.)	91	Aqueduct, sewer drains and bridges in Rohtuk, ...	"	1,498	"	"	"	"	"	"	"	"	"	Ditto.
		92	Bridges and drains in Gohana and Jhujpur, ...	"	217	"	"	"	"	"	"	"	"	"	Ditto.
		TOTAL ORIGINAL WORKS, ...													
		REPAIRS.													
		Civil Buildings.													
		Revenue, ...	"	"	450	"	"	"	"	"	"	"	"	"	"
		General, ...	"	"	200	"	"	"	"	"	"	"	"	"	"
		Ecclesiastical, ...	"	"	50	"	"	"	"	"	"	"	"	"	"
		Educational, ...	"	"	60	"	"	"	"	"	"	"	"	"	"
		Judicial, ...	"	"	205	"	"	"	"	"	"	"	"	"	"
Hissar.—(Continued.)	Hissar.—(Continued.)	Public garden, ...	"	"	1,000	"	"	"	"	"	"	"	"	"	"
		Miscellaneous (petty), ...	"	"	150	"	"	"	"	"	"	"	"	"	"
		Communications.													
		Metalled roads, ...	"	"	329	"	"	"	"	"	"	"	"	"	"
		Unmetalled roads, ...	"	"	"	"	"	"	"	"	"	"	"	"	"
		Bridges, ...	"	"	"	"	"	"	"	"	"	"	"	"	"
		Accommodation of travellers, ...	"	"	"	"	"	"	"	"	"	"	"	"	"
		Mis. Public Improvements.													
		Town buildings, ...	"	"	2,151	"	"	"	"	"	"	"	"	"	"
		Paving and streets, ...	"	"	12,958	"	"	"	"	"	"	"	"	"	"
Hissar.—(Continued.)	Hissar.—(Continued.)	TOTAL REPAIRS, ...													
		Establishments, &c.													
		Direction, ...	"	"	411	"	"	"	"	"	"	"	"	"	"
		Construction, ...	"	"	1,590	"	"	"	"	"	"	"	"	"	"
		Collection, ...	"	"	96	"	"	"	"	"	"	"	"	"	"
		Repairs and maintenance, ...	"	"	648	"	"	"	"	"	"	"	"	"	"
		Gardens, nurseries, &c., ...	"	"	"	"	"	"	"	"	"	"	"	"	"
		Accommodation of travellers, ...	"	"	110	"	"	"	"	"	"	"	"	"	"
		Charitable and scientific institutions, ...	"	"	368	"	"	"	"	"	"	"	"	"	"
		Conservancy and lighting, ...	"	"	1,368	"	"	"	"	"	"	"	"	"	"
Hissar.—(Continued.)	Hissar.—(Continued.)	Miscellaneous departments, ...	"	"	120	"	"	"	"	"	"	"	"	"	"
		Police, ...	"	"	"	"	"	"	"	"	"	"	"	"	"
		TOTAL ESTABLISHMENTS, &c., ...													
		GRAND TOTAL OF ROHTUK DISTRICT, ...													
		Total, Rs. 36,078 8 4													
		Abstract of total L. F. outlay during 1864-65.													
		Pro. S. B. F. Rs. 203 12 0													
		E. B. F. Rs. 287 12 3													
		Dist. L. F. Rs. 17,227 0 10													
		Mun. F. Rs. 18,357 15 3													

(11)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-65.						Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
ORIGINAL WORKS.														
Civil Buildings.														
93	Arrangements in Deputy Commissioner's kitchen, for security of treasure, ...	Commr. Govt. 4000, d. 29th Nov. 1864.	104 3,281	" "	" "	" "	98 14 8 2,000	" "	" "	" "	" "	Completed. Contract given; materials are being collected.		
94	Combined tahseel and thana at Peeplee, ...	"	"	" "	" "	" "	" "	" "	" "	" "	" "	" "		
95	Two privies attached to Deputy Commissioner's kitchen, ...	Dy. Commr. Govt. 1904, d. 8th Feb. 1864.	86 4,358	" "	" "	" "	86	" "	" "	" "	" "	Completed.		
96	New dispensary at Fazilke, complete, with out-offices and well, ...	"	"	2,873	L. F. 15	1,483	" "	" "	" "	" "	1,483	Ditto.		
97	Additional accommodation for teachers in zillah school, and enlarging and enclosing school compound, ...	"	1,262	" "	L. F. 47	1,262	" "	" "	440	" "	822	Ditto.		
98	Improvement to drainage, &c., of tahseel school at Sirsa, ...	"	341 440	" "	L. F. 48	341 112	" "	" "	" "	" "	341 112	Ditto.		
99	A well for, and wall round, school at Fazilke, ...	Govt. 2164, d. 21st Mar. 1864.	400	" "	" "	" "	399 14 3	" "	" "	" "	" "	Ditto.		
100	Improvements to courts of justice at Sirsa, ...	Commr. Govt. 1864.	110	" "	" "	" "	110 5	" "	" "	" "	" "	Nearly completed.		
101	Havalat for female prisoners at tahseel Sohawal, ...	"	200	" "	" "	" "	199 10	" "	" "	" "	" "	Completed.		
102	Havalat for prisoners under trial at the kitchen, ...	"	173	" "	" "	" "	172 8	" "	" "	" "	" "	Ditto.		
103	Iron barred doors to ten solitary cells of Sirsa jail, ...	Insp. Genl. Do.	208	" "	" "	" "	207 9 6	" "	" "	" "	" "	Jailor's house completed; jail office nearly completed.		
104	Jailor's house and jail office, with record room, ...	"	500	" "	" "	" "	500	" "	" "	" "	" "	About three-fourths of the work finished.		
105	Iron barred doors and windows for jail barracks, ...	Commr. Govt. 1864.	"	" "	L. F. 238	1,200	" "	" "	" "	400	799 5 10	" "		
106	Arboriculture, ...	"	"	" "	" "	" "	" "	" "	" "	" "	" "	Completed		
Miscellaneous Public Improvements.														
107	Accommodation for police at the Bahadoora gate of Sirsa, ...	"	82	" "	L. F. 88	82	" "	" "	" "	" "	82	Completed		

HISSAR—(Continued.)

SIKSA.—(Continued.)

108	Mud wall round the bazaar at Khurial, with four gates, ...	J. C. 1542, d. 10th April 1861.	5,290	3,591	"	"	L. F. 123	1,698	"	"	"	"	"	"	"	1,698	Completed.	
109	Paving Soorutgurh street in Sirsa, ...	Govt. 1196, dated 24th Aug. 1863.	2,160	1,300	"	"	L. F. 137	860	"	"	"	"	"	"	"	860	Ditto.	
110	Metalling road from Ferozepoor gate of Fazilke to telaseel, ...	Govt. 1196, d. 24th Aug. 1863.	4,356	1,483	"	"	L. F. 138	973	"	"	"	"	"	"	"	973	Nearly completed.	
111	Filling hollows and levelling, &c. of town streets, and finger posts on station roads, ...	"	2,560	"	"	"	L. F. 139	2,560	"	"	"	"	"	"	"	2,560	Completed.	
112	Raising and metalling a road outside the Ranee gate of Sirsa, ...	"	974	"	"	"	L. F. 140	974	"	"	"	"	"	"	"	974	Ditto.	
113	Metalling road near the Delhi gate of Sirsa, ...	"	1,000	"	"	"	L. F. 141	1,000	"	"	"	"	"	"	"	1,000	Ditto.	
114	Lanterns and wooden posts on masonry stands at Fazilke, ...	"	525	"	"	"	L. F. 175	525	"	"	"	"	"	"	"	525	Ditto.	
115	A new tank at Fazilke, ...	Govt. 1196, d. 24th Aug. 1863.	3,943	1,971	"	"	L. F. 178	1,971	"	"	"	"	"	"	"	1,971	Nearly completed.	
116	Drains and reservoirs on the side of a street in Sirsa, ...	Commr. 1863.	2,694	"	"	"	L. F. 179	1,694	"	"	"	"	"	"	"	1,694	{ Drains completed; con- struction of reservoirs commenced.	
117	Deepening and clearing out a tank at Sirsa, ...	"	319	"	"	"	L. F. 180	319	"	"	"	"	"	"	"	319	Completed.	
118	Four drain bridges in Fazilke and Sirsa, ...	"	495	"	"	"	L. F. 202	495	"	"	"	"	"	"	"	495	Bridges completed.	
119	Two miscellaneous petty works, ...	"	160	"	"	"	"	"	"	"	"	"	"	"	"	160	Completed.	
Budget provisions lapsed, &c.																		
	Rest house for European travellers on cus- toms line, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
	TOTAL ORIGINAL WORKS, ...	"	"	"	"	"	"	1,544	"	"	"	"	"	"	"	"	"	
		"	"	"	"	"	"	19,093	3,774 13 5	"	"	"	"	"	"	16,868	5 10	
REPAIRS.																		
Civil Buildings.																		
	Revenue, ...	"	"	"	"	"	"	375	360	5 1	"	"	"	"	"	"	"	
	General, ...	"	"	"	"	"	"	120	"	"	"	"	"	"	"	"	"	
	Ecclesiastical, ...	"	"	"	"	"	"	300	120	"	"	"	"	"	"	241	8 4	
	Educational, ...	"	"	"	"	"	"	50	"	"	"	"	"	"	"	"	"	
	Judicial, ...	"	"	"	"	"	"	50	"	"	"	"	"	"	"	"	"	
		"	"	"	"	"	"	220	50	"	"	"	"	"	"	"	"	
		"	"	"	"	"	"	1,025	998	9 6	"	"	"	"	"	"	"	
Communications.																		
	District roads, ...	"	"	"	"	"	"	2,361	"	"	"	"	"	"	"	"	"	
	Accommodation of travellers, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"	700	"	
		"	"	"	"	"	"	"	"	"	"	"	"	"	"	1,487 5	"	
Misc. Public Improvements.																		
	Municipal works, ...	"	"	"	"	"	"	973	"	"	"	"	"	"	"	944	15 8	
	TOTAL REPAIRS, ...	"	"	"	"	"	"	5,474	1,578 14 7	"	"	"	"	"	"	2,187 5 4	1,186 3	

SIRSA.—(Continued.)

HISSAR.—(Continued.)

SIKSA.—(Continued.)

APPENDIX I.—(Continued.)

1.		2.		3.		4.		5.		6.		7.		8.		9.		10.		11.		12.		13.		14.	
No.		DESCRIPTION AND LOCALITY OF WORK.		SANCTIONED ESTIMATE.		Amount.		Expenditure previous to 1864-65.		BUDGET PROVISION FOR 1864-65.		Amount.		Imperial revenue.		Income tax.		Provincial funds.		District funds.		Municipal and Sanitarium funds.		Present state of works on 1st May 1865.			
District.		No. and date of sanction.		No.		Imperial revenue.		Income tax.		Provincial funds.		District funds.		Municipal and Sanitarium funds.		Present state of works on 1st May 1865.											
Establishments, &c.																											
Direction.																											
Construction,																											
Repairs and maintenance,																											
Gardens, nurseries, &c.,																											
Accommodation of travellers,																											
Charitable and scientific institutions,																											
Conservancy and lighting,																											
Miscellaneous departments,																											
Police,																											
TOTAL ESTABLISHMENTS, &c.,																											
GRAND TOTAL OF SIRSIA DISTRICT, ...																											
ORIGINAL WORKS.																											
Civil Buildings.																											
120 Combined tehsil and thana at Jugadree, ...																											
121 Improvements to courts of justice, ...																											
122 Twelve new village schools, ...																											
123 Extension of four schools, ...																											
124 Thana at Belaspur, ...																											
125 Barracks for police reserve, ...																											
126 Additions to workshops and cells in the Umballa jail, ...																											
127 Arboriculture, ...																											
Abstract of total L. P. outlay during 1864-65.																											
Est. fund. Rs. 650 0 0																											
Dist. L. F. " 6,970 11 6																											
Mund. F. " 29,906 13 3																											
Total, Rs. 37,537 8 9																											
Work in progress; well advanced.																											
One court finished.																											
Completed.																											
Ditto.																											
Materials collected.																											
Ditto.																											
Money advanced to contractor.																											

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK	SANCTIONED ESTIMATE.		Expend previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.							
UMBALLA.—(Continued.)													
Establishments, &c.—(Continued.)													
	Conservancy and lighting,	"	"	"	L. F.	1,765	"	"	"	"	1,630 13 6		
	Miscellaneous departments,	"	"	"	L. F.	180	"	"	"	"	113 6 2		
	Police,	"	"	"	"	"	"	"	"	"	10,299 15 "		
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	8,665	"	"	1,687 10 10	3,858 13 10	13,343 14 1		
	GRAND TOTAL OF UMBALLA DISTRICT,	"	"	"	"	61,297	15,939 8 "	"	4,783 5 4	23,762 5 9	14,485 10 6		
ORIGINAL WORKS.													
Civil Buildings.													
132	Rest house for Police officers at Sidhawan,	"	200	"	L. F. 76	500	"	"	"	200	"	Completed	An old chowkee was converted into a rest house at this small cost.
133	Additions to Loodiana jail buildings, viz. new Magistrate's and Sessions lock-up, wards for boys and civil prisoners, also solitary cells,	"	2,039	"	"	"	1,725 4 11	"	"	"	"	Work approaching completion.	
104	Improvements to courts of justice,	J. Commr.'s Cir. No. 51, d. 5th Oct. 1864.	430	"	"	"	406 6 6	"	"	"	"	Completed.	
135	Arboriculture,	"	"	"	L. F. 240	2,000	"	"	"	1,998 8 "	"		
136	Communications.	"	"	"	"	"	"	"	"	"	"		
136	Metalling road towards Kalka,	Gort. 44. d. 11th May. 1864.	"	"	"	"	"	"	"	9,555 7 2	"		
137	Bridges on district roads,	Commr.	600	"	L. F. 337	600	"	"	"	600	"	Ditto.	
Mis. Public Improvements.													
138	Two public necessities at Loodiana,	"	500	"	L. F. 89	500	"	"	"	"	500	"	
138	Four do. do. at Jugraon,	"	800	"	L. F. 90	800	"	"	"	"	800	"	
Total, Rs. 43,031 5 7													

(16)

140	Paving streets of Loodiana,	"	2,800	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
-----	------------------------------------	---	-------	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

(17)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		EXPENDED PREVIOUS TO 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.							
148	ORIGINAL WORKS. Communications. Boileaugunj serai.	Gort. 497, d. 18th July 1865.	10,925	"	"	"	"	"	3,330	"	"	"	
149	Mis. Public Improvements. Improvements to Simla bazar.	"	"	"	"	"	"	5,000	"	"	"	"	
	Budget provisions lapsed, &c. Water tunnel at Simla.	"	"	"	L. F. 181	200	"	"	"	"	"	"	
	TOTAL ORIGINAL WORKS.	"	"	"	"	200	"	5,000	3,330	"	"	"	
	REPAIRS.												
	Civil Buildings.												
	Revenue,	"	"	"	L. R.	50	"	"	"	"	"	"	
	General,	"	"	"	L. R.	150	"	"	"	"	440	12 6	
	Educational,	"	"	"	E. F.	330	"	"	330	"	"	"	
	Judicial,	"	"	"	L. R.	250	"	"	"	"	"	"	
	Communications.												
	Accommodation of travellers,	"	"	"	L. F.	200	"	"	250	12 1	"	"	
	Mis. Public Improvements.				L. F. B. F.	300							
	Municipal works,	"	"	"	L. F.	800	"	"	"	"	2,832	10 3	
	TOTAL REPAIRS,	"	"	"	"	2,050	"	"	550	12 1	"	8,273	6 9
	Establishments, &c.												
	Construction,	"	"	"	L. F.	2,200	"	"	"	"	"	"	
	Collection,	"	"	"	"	"	"	"	"	"	648	15 2	
	Extraordinary,	"	"	"	L. F.	300	"	"	"	"	"	"	
	Repairs and maintenance,	"	"	"	L. F.	3,200	"	"	"	"	504	"	
	Gardens, nurseries, &c.,	"	"	"	L. F.	300	"	"	"	"	"	"	

(18)

UMBALIA.—(Continued.)													
JULLANDHUR.													
SIMLA.—(Continued.)													
	Accommodation of travellers,	"	"	"	P. S. B. F.	2,304	"	"	1,841	5	"	"	"
	Conservancy and lighting,	"	"	"	L. F.	50	"	"	"	"	3,536	"	"
	Miscellaneous,	"	"	"	L. F.	1,700	"	"	"	"	354	"	"
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	10,054	"	"	1,841	5	"	5,072	15 3
	GRAND TOTAL OF SIMLA DISTRICT,	"	"	"	"	12,334	"	"	5,752	1 1	"	8,346	6
ORIGINAL WORKS.													
Civil Buildings.													
150	Police lines at Jullundur,	Gort. 3254, d. 4th Nov. 1864.	2,816	"	"	2,816	"	"	"	"	"	About two-thirds finished.	"
151	New roof for jail work-sheds at Jullundur,	Gort. 4437, d. 12th Dec. 1864.	855	"	"	"	855	"	"	"	"	Advanced to a contractor.	"
152	Dismantling and rebuilding walls of jail work-shed,	Insp. Genl. of Prisons 736 d. 6th Apl. 1865.	372	"	"	"	372	"	"	"	"	In progress.	"
153	Tiled sheds for accommodation of snifers at Deputy Commissioner's and Commissioner's kitcheries,	Gort. 1581, d. 24th Dec. 1864.	818	"	"	"	"	"	"	818	"	Completed.	"
154	Arboriculture,	"	"	"	"	2,000	"	"	"	"	1,991	"	"
Communications.													
155	Metalling road from Hooshiarpur to Jullundur,	Gort. 9-235, d. 14th June 1864.	"	"	"	10,000	"	"	"	"	"	5764 running feet of second metal collected and consolidated.	"
156	Khaijoria branch road,	Gort. 1853, d. 27th Jan'y. 1864.	"	5,725	"	"	"	"	"	"	"	1,20,315, C. feet earthing bermkunkur for 7 miles collected.	"
		Gort. 856, d. 24th June 1864.	"	"	"	"	"	"	"	800	"	Completed.	"
157	Paving six streets in Jullundur,	Commr. Gort. 1893, d. 23rd Jan'y. 1865.	1,689	"	"	1,689	"	"	"	"	1,687	Ditto.	"
158	Paving three streets in Jullundur,	Gort. 24, d. 10th May 1864.	636	"	"	"	"	"	"	"	636	Ditto.	"
159	Completing tank at Palleon,	"	679	250	"	"	"	"	"	"	100	Ditto.	"
160	Grant-in-aid of the improvement and repair of a tank at Awur,	Commr.	1,000	"	"	500	"	"	"	402	2	Ditto.	"

Abstract of total L. F. out-
lay during 1864-65.
A. P. F. Rs. 3,330 0 0
Pro. S. B. F. Rs. 2,102 1 1
Educ. B. F. Rs. 330 0 0
Mun. F. Rs. 8,346 6 0
Total, Rs. 14,108-7-1

(19)

APPENDIX I.—(Continued.)

1		2		3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expanded previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.		
		No. and date of sanction.	Amount.		No.	Amount.									
<i>Budget provisions lapses, &c.</i>															
	Filling excavations and digging ditch near telisool at Philor.	"	"	"	L. F. 31	115	"	"	"	"	"	"	"	"	
	Improvements to Tandia road, a railway feeder, Grant for new road from Jullundur to Ferozepoor.	"	"	"	L. F. 286	2,000	"	"	"	"	"	"	"	"	
	Embankment for bridge on the Jhundoosinga road.	"	"	"	L. F. 287	24,000	"	"	"	"	"	"	"	"	
	New permanent bridge of boats over the Beas at Wuzer Bhoolur.	"	"	"	L. F. 338	724	"	"	"	"	"	"	"	"	
	First class serai in the town of Philor.	"	"	"	L. F. 375	40,000	"	"	"	"	"	"	"	"	
		"	"	"	L. F. 393	5,125	"	"	"	"	"	"	"	"	
	TOTAL ORIGINAL WORKS.	"	"	"	"	88,969	4,043	4,259	6	"	4,011	611	2,423	"	
REPAIRS.															
Civil Buildings.															
	Revenue.	"	"	"	L. R.	450	357	"	"	"	"	"	"	"	
	General.	"	"	"	L. R.	225	12	"	"	"	"	"	"	"	
		"	"	"	L. F.	238	"	"	"	"	"	"	"	"	
	Educational.	"	"	"	L. R.	50	50	"	1,080	"	"	"	"	"	
	Judicial.	"	"	"	L. F.	1,480	"	"	"	"	"	"	"	"	
		"	"	"	L. R.	1,150	1,147	"	"	"	108	7	"	"	
		"	"	"	L. F.	115	"	"	"	"	"	"	"	"	
Communications.															
	Metalled district roads.	"	"	"	L. F.	9,838	"	"	"	"	2,165	5	4	"	
	Unmetalled do.	"	"	"	L. F.	60	"	"	"	"	2,822	10	3	"	
	Accommodation of travellers.	"	"	"	P.S.B.F.	60	"	"	60	"	1,729	14	"	"	
	Imperial boat bridges and ferries.	"	"	"	P.F.F.	6,984	"	"	4,209	13	5	"	"	"	
Mis. Public Improvements.															
	Station roads.	"	"	"	L. F.	4,121	"	"	"	"	5,009	9	6	"	
	Municipal works.	"	"	"	"	"	"	"	"	"	235	4	"	"	
	TOTAL REPAIRS.	"	"	"	"	24,711	1,566	"	5,349	13	5	12,072	2	1	
Establishments, &c.															
	Direction.	"	"	"	L. F.	822	"	"	"	"	548	"	"	274	

(20)

[illegible]

(21)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-65.						Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
	Enlargement of dak bungalow at Bhurwaasen,	"	"	"	L. F. 395.	2,000	"	"	"	"	"	"		
	TOTAL ORIGINAL WORKS, ...	"	"	"	"	23,822	3,685	439	1,182	10,319	4,647	5 6		
	REPAIRS.													
	Civil Buildings.													
	Revenue, ...	"	"	"	I. R.	300	409	"	"	"	"	"		
	General, ...	"	"	"	I. R.	100	11	"	"	"	"	"		
	Ecclesiastical, ...	"	"	"	I. R.	50	8	"	"	"	"	"		
	Educational, ...	"	"	"	E. F.	635	475	"	576	12 2	"	"		
	Judicial, ...	"	"	"	I. R.	50	"	"	"	"	"	"		
		"	"	"	I. R.	550	1,127	"	"	66	5	"		
		"	"	"	L. F.	130	"	"	"	"	"	"		
	Communications.													
	Special repairs to metalled road to Jullundur.	"	"	"	L. F.	6,383	"	"	"	3,544	111	"		
	District roads, ...	"	"	"	"	"	"	"	"	3,508	9 4	"		
	Accommodation of travellers.	"	"	"	P.S.B.F.	30	"	"	197	4 3	1,153	12 10		
	Mis. Public Improvements.													
	Municipal works, ...	"	"	"	L. F.	3,000	"	"	"	2,055	211	7 12 8		
	TOTAL REPAIRS, ...	"	"	"	"	11,223	2,031	"	774	5	10,388	7 12 8		
	Establishments, &c.													
	Direction, ...	"	"	"	L. F.	411	"	"	"	137	"	137		
	Construction, ...	"	"	"	L. F.	1,028	"	"	"	1,302	7 11	"		
	Repairs and maintenance, ...	"	"	"	L. F.	624	"	"	"	623	"	"		
	Gardens, nurseries, &c., ...	"	"	"	L. F.	904	"	"	"	440	2 9	"		
	Accommodation of travellers, ...	"	"	"	P.S.B.F.	189	"	"	"	228	7 6	"		
	Charitable and scientific institutions, ...	"	"	"	L. F.	360	"	"	"	590	"	310		
	Conservancy and lighting, ...	"	"	"	L. F.	900	"	"	"	"	"	900		
	Miscellaneous departments, ...	"	"	"	L. F.	48	"	"	"	48	"	44	12 5	
	Police, ...	"	"	"	"	"	"	"	"	"	"	2,165		
	TOTAL ESTABLISHMENTS, &c., ...	"	"	"	"	4,596	"	"	282	13 10	3,369	2 2		
	GRAND TOTAL OF HOOSHIAPOOR DISTRICT,...	"	"	"	"	39,646	5,716	439	2,239	13	24,076	8 11		

JULLUNDUR—(Continued.)

HOOSHIAPOOR—(Concluded.)

Abstract of total L. F. outlay during 1864-65. 2 1
Pro. S. B. F. Rs. 480 2 1
Edl. B. F. Rs. 1,739 10 11
Dist. L. F. Rs. 34,076 3 11
Munl. F. Rs. 8,211 14 7
Total, Rs. 34,527 15 6

Abstract of total L. F. outlay during 1864-65.
 Pro. S. B. F. Rs. 480 2 1
 Edil. B. F. Rs. 1,759 10 11
 Dist. L. F. Rs. 24,076 3 11
 Muni. F. Rs. 8,211 14 7
 Total, Rs. 34,327 15 6

ORIGINAL WORKS.														
Civil Buildings.														
177	Gratuity to heirs of men who perished at the Rotang pass, ...	Govt. 722C, d. 13th July 1864.	"	"	"	"	"	600	"	"	"	"	"	Finished
178	Suitors' shed near kutcherrie, ...	Govt. 1279, d. 14th November 1864.	"	"	"	"	"	"	"	"	550	"	"	Completed.
179	Police kutcherrie, ...	Govt. 2461, d. 30th September 1864.	"	"	"	I. R. 51	2,599	2,599	"	"	"	"	"	Nearly finished.
180	Police station at Kangra, ...	"	"	"	"	I. R. 50	2,300	2,300	"	"	"	"	"	
181	Bibboo pass road, ...	Govt. 2020, d. 23rd February 1864.	"	"	"	A. F. 290	5,000	"	"	1,000	"	"	"	
182	Bridge over Poonkhud, ...	Govt. 2513, d. 28th March 1865.	"	"	"	"	"	"	"	"	285	"	"	
183	Road in bazar of Noorpoor, ...	"	"	"	"	"	"	"	"	"	"	"	"	
184	Tank at Gupt Ganga, ...	"	"	"	"	"	"	"	"	"	"	"	"	
185	Petty works, ...	"	"	"	"	"	"	"	"	"	"	"	"	
Budget provisions lapsed, &c.														
Contribution to museum, library, &c., for European soldiers at Dharmasala, ...														
Cart road via Holta and Kangra from Byjnath to the plains, ...														
Improving gradient of road from Kangra towards Hooshaipoor with a bridge near Ranee Tall, ...														
Widening to 15 feet the Bhawan and Kangra bridge road, for general cart traffic, ...														
Widening road from kotwalee to Guj bridge, and constructing masonry drain bridges, ...														
TOTAL ORIGINAL WORKS, ...														
REPAIRS.														
Civil Buildings.														
Revenue, ...														
General, ...														
Ecclesiastical, ...														
Educational, ...														
Judicial, ...														
Agricultural, ...														
GRAND TOTAL, ...														

JULLUNDUR.—(Continued.)

KANGRA.

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expend. previous to 1864-65.	BUDGET PROVISION FOR 1864-65.				EXPENDITURE DURING 1864-65.				Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
	Civil Buildings—(Continued.)													
	Ecclesiastical, ...	"	"	"	I. R.	50	40	"	"	"	"	"	"	
	Educational, ...	"	"	"	I. R.	50	50	"	"	"	"	"	"	
	Judicial, ...	"	"	"	E. F.	900	750	"	313	"	6	12	"	
		"	"	"	I. R.	750	"	"	"	"	"	"	"	
	Communications.													
	District roads, ...	"	"	"	L. F.	7,170	"	"	"	2,182	13	"	"	
	Bridges, ...	"	"	"	S. B. F.	30	"	"	"	1,500	"	"	"	
	Accommodation of travellers, ...	"	"	"			"	"	49	12	"	"	"	
	Mis. Public Improvements.													
	Station roads and watercourses at Dalhousie, ...	"	"	"	L. F.	1,354	"	"	"	174	"	5,161	811	
	City walls, streets, &c., ...	"	"	"			"	"	"	"	638	11	"	
	TOTAL REPAIRS, ...	"	"	"		10,854	1,587	"	302	12	5,893	211	"	
	Establishments, &c.													
	Direction, ...	"	"	"	L. F.	411	"	"	"	411	"	"	"	
	Construction, ...	"	"	"	L. F.	3,469	"	"	"	3,119	9	915	9	
	Repairs and maintenance, ...	"	"	"	L. F.	3,426	"	"	"	2,782	6	8	"	
	Gardens, nurseries, &c., ...	"	"	"	L. F.	875	"	"	"	"	"	684	10	
	Accommodation of travellers, ...	"	"	"	P. S. B. F.	129	"	"	154	14	852	"	"	
	Charitable and scientific institutions, ...	"	"	"	L. F.	852	"	"	"	"	"	501	10	
	Consevaney and lighting, ...	"	"	"	L. F.	650	"	"	"	"	"	1,878	1	
	Police, ...	"	"	"	L. F.	2,075	"	"	"	"	"	10,246	4	
	TOTAL ESTABLISHMENTS, &c., ...	"	"	"		11,871	"	"	154	14	3	7,115	3	
		"	"	"			"	"				14,326	3	
	GRAND TOTAL OF GOORDASPUR DISTRICT,	"	"	"		1,50,525	4,186	"	99,587	6	9	17,032	2	
								"				20,159	6	
<i>Abstract of total L. F. outlay during 1864-65.</i>														
Pro. A. F. Rs. 95,835 12 0														
Pro. S. B. F. Rs. 204 10 3														
Estl. B. F. Rs. 3,527 0 2														
Dist. L. F. Rs. 17,032 0 2														
Munl. F. Rs. 20,159 6 5														
Total. Rs. 1,36,778 13 1														

Abstract of total L. F. outlay during 1864-65.
 Pro. A. F. Rs. 95,855 12 6
 Pro. S. B. F. Rs. 204 10 3
 Edl. B. F. Rs. 3,527 0 0
 Dist. L. F. Rs. 17,032 0 2
 Muni. F. Rs. 20,159 6 2
 Total. Rs. 136,778 13 1

ORIGINAL WORKS.														
Civil Buildings.														
215	Three putwar khanaas, ...	Govt. 2590, d. 8th April 1865.	"	"	"	"	"	"	"	"	"	"	"	"
216	Combined tehsil and thana at Zaffarwal, ...	Govt. 543, d. 14th March 1859.	"	7,425	3,226	"	I. R. 22	2,500	"	"	"	"	"	"
217	Glass windows and furniture for museum at Sealkote, ...	"	"	200	"	"	L. F. 8	200	"	"	"	"	"	"
218	House for Sub-Assistant Surgeon, in dispensary compound at Sealkote, ...	Commr.	"	1,000	"	"	L. F. 16	597	"	"	"	"	"	"
219	Twelve village schools, including additions, ...	Dr. of P. Instruction.	"	1,400	"	"	E. F. 60 & 61	1,400	"	"	"	"	"	"
220	Police lines, ...	Govt. 1,294, d. 29th October 1864.	"	1,294	"	"	I. R. 55	2,055	"	"	"	"	"	"
221	Police office, ...	Do.	"	2,599	"	"	I. R. 56	1,500	"	"	"	"	"	"
222	Thana Sutha, ...	Do.	"	2,076	"	"	I. R. 57	2,615	"	"	"	"	"	"
223	Enclosure wall round Sealkote jail, ...	Govt. 4615, d. 29th May 1864.	"	6,206	"	"	"	"	"	"	"	"	"	"
224	Shelf for Sealkote jail, ...	Govt. 3082, d. 29th October 1864.	"	34	"	"	"	"	"	"	"	"	"	"
Agricultural.														
225	Arboriculture, ...	"	"	"	"	"	L. F. 245	1,500	"	"	"	"	"	"
Communications.														
226	Town and village cross roads, ...	Govt. 1210, d. 5th November 1864.	"	3,000	"	"	L. F. 298	3,000	"	"	"	"	"	"
227	Road leading to Koolowal ferry, ...	Govt. 734, d. 25th Aug. 1864.	"	1,400	"	"	L. F. 299	1,400	"	"	"	"	"	"
228	Raising four district roads, ...	Various, Do.	"	900	"	"	L. F. 300	900	"	"	"	"	"	"
229	Eight masonry bridges in various localities, ...	Do.	"	5,212	"	"	L. F. 346, 347, 348	4,750	"	"	"	"	"	"
230	Masonry bind on Pursoor and Duska road, ...	Commr.	"	600	"	"	L. F. 349	300	"	"	"	"	"	"
231	Completing Aik bridge, ...	Govt. 1352, d. 28th Nov. 1864.	"	5,775	"	"	L. F. 350	1,000	"	"	"	"	"	"
232	Two bridges on Goojeranwalla road, ...	Govt. 1072, d. 11th Oct. 1864.	"	600	"	"	"	"	"	"	"	"	"	"
233	Additional rooms for European travellers in Phillora, Dharmkote, Duska and Sumryal serais, ...	"	"	800	"	"	L. F. 403	1,000	"	"	"	"	"	"
Mis. Public Improvements.														
234	Improvements to Sealkote and Zaffarwal towns, ...	"	"	941	"	"	L. F. 95	941	"	"	"	"	"	"
235	Metalling Sealkote station road near cattle shed, ...	Commr.	"	840	"	"	L. F. 143	340	"	"	"	"	"	"

Besides Rs. 300 contributed by zemindars.

APPENDIX I.—(Continued.)

1		2		3	4	5	6	7	8	9				10	11	12	13	14
Division.	District.	No.		SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.			
		No. and date of sanction.	Amount.	No.	Amount.													
Uthitaur.—(Continued.)																		
SEALKOTE.—(Continued.)																		
		Budget provisions lapses, &c.																
		Umritsur and Sealkote road,		"	"	"	A. F. 207	37,000	"	"	"	"	"	"	"	"	"	
		TOTAL ORIGINAL WORKS,		"	"	"	"	62,998	15,482	"	821	5	3	12,041	14	3	2,017 10 4	
		REPAIRS.																
		Civil Buildings.																
		Revenue,		"	"	"	I. R.	400	388	14	"	"	"	"	"	"	"	
		General,		"	"	"	I. R.	125	5	"	"	"	"	"	"	"	"	
		Bridges,		"	"	"	{ I. R.	30	48	8	"	"	"	"	"	"	"	
		Educational,		"	"	"	{ E. R.	350	"	"	350	"	"	"	"	"	"	
		Judicial,		"	"	"	I. R.	390	1,163	2 4	"	"	"	"	"	"	"	
		Communications.																
		District roads,		"	"	"	{ L. F.	4,210	"	"	"	"	3,482	4 1	378	2 5	"	
		Bridges,		"	"	"	{ S. B. F.	55	"	"	"	"	14	8	"	"	"	
		Accommodation of travellers,		"	"	"	"	"	"	"	"	"	116	6 2	"	"	"	
		Mis. Public Improvements.																
		Municipal works,		"	"	"	{ L. F.	300	"	"	"	"	390	7 3	300	"	"	
		Nuzool buildings,		"	"	"	"	"	"	"	"	"	"	"	"	"	"	
		TOTAL REPAIRS,		"	"	"	"	6,230	1,605	8 4	"	6	4,003	9 4	678	2 5	"	
		Establishments, &c.																
		Direction,		"	"	"	L. F.	411	"	"	"	"	291	"	120	"	"	
		Instruction,		"	"	"	L. F.	1,900	"	"	"	"	1,239	11 10	546	10	"	
		Repairs and maintenance,		"	"	"	L. F.	96	"	"	"	"	"	"	48	"	"	
		Gardens, nurseries, &c.,		"	"	"	L. F.	276	"	"	"	"	444	"	"	"	"	
		Accommodation of travellers,		"	"	"	{ L. F.	384	"	"	"	"	384	"	"	"	"	
		Conservancy and lighting,		"	"	"	{ S. B. F.	202	"	"	"	"	"	"	"	"	"	
				"	"	"	L. F.	1,562	"	"	"	"	"	"	1,548	7 3	"	

(30)

Abstract of total L. P. out- lay during 1864-65.	Pro. A. F. Rs. 180 0	Pro. S. B. F. Rs. 341 0	Edl. B. F. Rs. 991 5	Dist. L. F. Rs. 18,424 3	Munl. F. Rs. 12,213 1	Total, Rs. 32,149 10
Miscellaneous departments,	24	"	"	"	"	"
Police,	"	"	"	"	"	"
TOTAL ESTABLISHMENTS, &c.,...	4,555	192	"	"	"	7,230 3 4
GRAND TOTAL OF SEALKOTE DISTRICT,...	74,143	1,512	5 9	18,424 3 5	12,213 1 4	9,517 4 7
ORIGINAL WORKS.						
Civil Buildings.						
236 New tahseel at Kusoor,	Govt. 4753, d. 2nd Feby. 1864.	6,785	3,000	"	"	"
237 New tahseel at Choonan,	Govt. 3118, d. 3rd October 1864.	6,552	3,000	"	"	"
238 Contribution to reading room at Lahore, ...	Do.	"	"	"	"	"
239 Do. to museum at Lahore, ...	Govt. 1894, d. 24th Jan'y. 1865.	"	"	"	"	"
240 Repairing and doing up interior of Punjab Exhibition building,	Various.	4,568	75,902 10 11	"	"	"
241 Building in city for female education, ...	"	2,400	"	"	"	"
242 Levelling ground near small cause court at Lahore,	"	200	"	"	"	"
243 New police chowkee at Mungul Kus, ...	Commr.	200	"	"	"	"
Agricultural.						
244 Improvements to Lawrence Hall gardens, ...	Govt. 979, d. 30th Septem-ber 1864.	2,769	"	"	"	"
245 Do. to gardens round city walls, ...	Govt. 1030, d. 14th Aug. 1862.	79,909	61,331 8 3	"	"	"
Communications.						
246 Railway feeder from Choonan to Chhanga Munga,	Govt. 929, d. 23rd June 1864.	5,751	"	"	"	"
247 Do. from Kusoor to Raewind, ...	Govt. 212, d. 20th June 1864.	22,678	"	"	"	"
248 New approach in bed of Ravee, to Shabdera bridge of boats,	Commr.	1,635	"	"	"	"
249 Lengthening and repairing the bridge of boats, ...	Govt. 2210, d. 23rd Feby. 1865.	5,070	"	"	"	"
250 Purchase of staging bungalow at Meen Meer, ...	Govt. 2472, d. 24th March 1865.	"	"	"	"	"

(31)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		EXPENDED PREVIOUS TO 1864-65.	BUDGET PROVISION FOR 1864-65.		IMPERIAL REVENUE.	INCOME TAX.	PROVINCIAL FUNDS.	DISTRICT FUNDS.	MUNICIPAL AND SANITARIUM FUNDS.	PRESENT STATE OF WORKS ON 1st MAY 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.							
251	Mis. Public Improvements. Compensation to Mr. Barthelmy for his house disaffected,	Govt. 538, d. 22nd July 1864.	"	"	"	"	"	"	"	3,000	"	"	
252	Improvements to Meera Meer road in front of Lawrence Hall,	Govt. 979, d. 30th Sep. 1864.	"	"	"	"	"	"	"	4,335	2 5	Completed.	
253	Leveling and improving ground in Anarkullee,	Various.	1,418	"	L. F. 33	4,000	"	"	"	1,417	5 11	"	Ditto.
254	New metalled roads at Lahore,	"	1,969	"	"	"	"	"	"	1,959	4 8	"	Ditto.
255	Remetalling roads leading to Government house,	Commr. J. C. 413, d. 14th Mar. 1863.	2,887	225 12 4	"	"	"	"	"	2,660	15 8	"	Ditto.
256	Remetalling road, Anarkullee wall,	"	4,558	5,149 2	"	"	"	"	"	1,411	13 "	"	Ditto.
257	Do. road from Deputy Commissioner's house to Meera Meer road,	Commr. Govt. 794, d. 7th Sep. 1864.	1,768	"	"	"	"	"	"	1,768	"	"	Ditto.
258	Remetalling road from central jail to Lieutenant Governor's house,	"	1,409	"	"	"	"	"	"	1,525	8 6	"	Ditto.
259	Three miscellaneous petty works,	"	597	5,133 7 11	"	"	"	"	"	597	"	405 8 9	Ditto.
260	Reconstruction and adornment of Lahore gate,	"	5,529	43,571 11 1	"	"	"	"	"	"	"	1,200 "	Ditto.
261	Do. of city rajpals,	Govt. 820, d. 10th June 1865.	"	"	"	"	"	"	"	"	"	"	Ditto.
262	Enclosure to women's baths in city gardens,	"	397	"	"	"	"	"	"	"	397	"	Ditto.
263	Drains at city gates,	"	1,829	"	"	"	"	"	"	"	829 7 "	"	Ditto.
<i>Budget provisions laid, &c.</i>													
	Dispensary and hospital at Kussoor,	"	"	"	L. F. 17	1,500	"	"	"	"	"	"	
	Laying out grounds about the lunatic asylum at Lahore,	"	"	"	L. F. 32	1,500	"	"	"	"	"	"	
	New public privies at Lahore,	"	"	"	L. F. 96	1,500	"	"	"	"	"	"	
	Improving drainage and conservancy arrangements of Lahore,	"	"	"	L. F. 266	10,000	"	"	"	"	"	"	
	New drainage north-east of city,	"	"	"	L. F. 210	2,500	"	"	"	"	"	"	
	Metalled road in agri-horticultural garden at Lahore,	"	"	"	L. F. 246	3,581	"	"	"	"	"	"	
	Improvements of Anarkullee ornamental garden,	"	"	"	L. F. 247	5,000	"	"	"	"	"	"	
	Raising and improving road from Ravee bridge to Sheikhopoor,	"	"	"	A. F. 331	25,000	"	"	"	"	"	"	
	Altering and improving road from railway station at Lahore to Government offices,	"	"	"	L. F. 303	2,000	"	"	"	"	"	"	

(32)

Two timber bridges over the Degh, between Mangtawalla and Sheikhopoor, and between Surrukpoor and Sheikhopoor,													
TOTAL ORIGINAL WORKS,													
REPAIRS.													
Civil Buildings.													
Revenue,	"	"	"	"	L. F. 351	1,200	"	"	"	"	"	"	"
General,	"	"	"	"	"	98,101	7,535 14 8	"	"	40,946 6 1	34,428 13 "	23,810 10 10	"
Ecclesiastical,	"	"	"	"	"	"	"	"	"	"	"	"	"
Educational,	"	"	"	"	"	"	"	"	"	"	"	"	"
Judicial,	"	"	"	"	"	"	"	"	"	"	"	"	"
Communications.													
Unmetalled district roads,	"	"	"	"	"	"	"	"	"	"	"	"	"
Accommodation of travellers,	"	"	"	"	"	"	"	"	"	"	"	"	"
Imperial boat bridges and ferries,	"	"	"	"	"	"	"	"	"	"	"	"	"
Mis. Public Improvements.													
Muzool buildings,	"	"	"	"	"	"	"	"	"	"	"	"	"
Pucka drains, &c.,	"	"	"	"	"	"	"	"	"	"	"	"	"
Wire and wooden fences in Anarkullee,	"	"	"	"	"	"	"	"	"	"	"	"	"
City walls,	"	"	"	"	"	"	"	"	"	"	"	"	"
City pavements,	"	"	"	"	"	"	"	"	"	"	"	"	"
Drains, &c., in and outside of city,	"	"	"	"	"	"	"	"	"	"	"	"	"
Public necessities,	"	"	"	"	"	"	"	"	"	"	"	"	"
TOTAL REPAIRS,													
	"	"	"	"	"	5,43,226	3,888 4 8	"	"	2,531 12 8	8,382 3 4	15,402 4 9	"
Establishments, &c.													
Direction,	"	"	"	"	"	"	"	"	"	"	"	"	"
Construction,	"	"	"	"	"	"	"	"	"	"	"	"	"
Collection,	"	"	"	"	"	"	"	"	"	"	"	"	"
Repairs and maintenance,	"	"	"	"	"	"	"	"	"	"	"	"	"
Gardens, nurseries, &c.,	"	"	"	"	"	"	"	"	"	"	"	"	"
Accommodation of travellers,	"	"	"	"	"	"	"	"	"	"	"	"	"
Charitable and scientific institutions,	"	"	"	"	"	"	"	"	"	"	"	"	"
Conservancy and lighting,	"	"	"	"	"	"	"	"	"	"	"	"	"
Miscellaneous departments,	"	"	"	"	"	"	"	"	"	"	"	"	"
Police,	"	"	"	"	"	"	"	"	"	"	"	"	"
TOTAL ESTABLISHMENTS, &c.,													
	"	"	"	"	"	77,557	"	"	7,550 5 9	30,359 8 11	1,14,329 11	"	"
GRAND TOTAL OF LAHORE DISTRICT,													
	"	"	"	"	"	2,29,994	11,424 3 4	"	51,028 8 6	73,170 9	31,53,542 6	"	"

Abstract of total L. F. out-
lay during 1864-65.
Pro. A. F. Rs. 29,509 5 7
Pro. F. F. Rs. 17,614 6 10
Pro. S. B. F. Rs. 3,904 12 1
Dist. L. F. Rs. 73,170 9 8
Mund. F. Rs. 1,53,542 0 6
Total, Rs. 2,77,741 2 3

(33)

APPENDIX I.—(Continued.)

[illegible][illegible]

APPENDIX I.—(Continued.)

1		2		3		4		5		6		7		8		9		10		11		12		13		14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.														
		No. and date of sanction.	Amount.		No.	Amount.																					
PHEROZPOOR.—(Continued.)																											
Establishments, &c.—(Continued.)																											
	Charitable and scientific institutions, ...	"	"	"	L. F.	360	"	"	"	360	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
	Conservancy and lighting, ...	"	"	"	L. F.	1,176	"	"	"	1,128	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
	Miscellaneous departments, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
	Police, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
	TOTAL ESTABLISHMENTS, &c., ...	"	"	"	"	6,519	"	"	3,635	11 9	6,660	1 4	6,370	1 8													
GRAND TOTAL OF PHEROZPOOR DISTRICT,...																											
		"	"	"	"	67,347	5966	6 3	27,329	11 2	24,406	13 10	15,157	2 8													
ORIGINAL WORKS.																											
Civil Buildings.																											
282	Dead-house attached to dispensary at Civil station, ...	"	"	"	L. F. 18	600	"	"	"	"	"	600	"	Completed.													
283	Additions and alterations to the Goojeranwalla zillah school, ...	"	"	"	"	"	500	"	"	"	"	"	"	Walls completed; roofing in progress.													
284	Police office at Goojeranwalla, ...	"	"	"	L. R. 53	2,599	2,599	"	"	"	"	"	"	Masonry of walls completed up to top of doorways.													
285	Police station at Hafizabad, ...	"	"	"	"	"	2,500	"	"	"	"	"	"	Chowkuts made and placed; masonry in progress.													
286	Police chowkee at Killa Deedar Singh, ...	"	"	"	"	"	132	"	"	"	"	"	"	Completed.													
Agricultural.																											
287	Planting trees and constructing wells on various roads in the district, ...	"	"	"	L. F. 245	1,000	"	"	"	"	983	6	"	Trees planted; 4 wells in progress.													
288	Planting trees along the G. T. road, ...	Govt. 1865, d. 19th Febry. 1864.	3,000	900	L. F. 249	3,000	"	"	"	"	2,990	5 4	"	Trees planted.													
GOOJERANWALLA.																											
Abstract of total L. F. outlay during 1864-65.																											
Pro. A. F. Rs. 12,709 0 0																											
Pro. F. F. Rs. 14,445 1 2																											
Pro. S. B. F. Rs. 185 10 0																											
Dist. L. F. Rs. 24,406 13 10																											
Mund. F. Rs. 15,157 2 8																											
Total, Rs. 66,963 11 8																											

LAHORE.—(Continued.)													
GOOJERANWALLA.—(Continued.)													
Communications.													
289	Wuzerabad and Sheikhopora road, via Botala, ...	Govt. 2032, d. 11th Febry. 1864.	1,750	"	"	L. F. 304	1,800	"	"	1,800	"	"	Compensation paid; survey and lining in progress.
290	Bridges, &c., on the Hafizabad and Puroor road, and elsewhere, ...	"	"	"	"	L. F. 353	1,670	"	"	1,475	"	"	Three completed, four in progress.
291	Additions and improvements to European travellers' rooms, and accommodation for native travellers' families in serais, ...	"	"	"	"	L. F. 407	2,162	"	"	2,191	10 9	"	Completed at nine serais, nine remaining, which are in progress.
292	New serai at Sadhokee, ...	Govt. d. 28th Sept. 1864.	7,240	3,000	"	L. F. 408	1,500	"	"	800	"	"	One-third completed.
293	New serai at Wuzerabad, ...	"	"	"	"	L. F. 409	2,500	"	"	1,450	"	"	Half completed.
294	Room for accommodation of travellers over the gateway of Akalghur, ...	Govt. 30, d. 4th May 1865.	350	"	"	"	"	"	"	350	"	"	In progress.
295	Cutlery, &c., for European travellers' rooms at serais, ...	"	700	"	"	"	"	"	"	700	"	"	Articles supplied.
Mis. Public Improvements.													
296	Gateway of Goojeranwalla town, leading to wards Sealokote road, ...	"	"	"	"	L. F. 97	750	"	"	"	"	"	Arch awaiting completion from want of bricks.
297	Improvements to bazaar at Hafizabad, ...	"	"	"	"	L. F. 125	250	"	"	"	"	"	Materials collected, and work in progress.
298	Circular road, raising and paving streets, &c., at the town of Goojeranwalla, ...	"	"	"	"	L. F. 153	1,650	"	"	"	"	"	Completed. Hookma Sing's bridge completed, Dyaram's in progress.
299	Two bridges at Dyaram's tank and Hookma Sing's, ...	"	"	"	"	"	"	"	"	"	"	"	In progress.
300	Pucka drain to Dyaram's tank, ...	"	"	"	"	L. F. 186	200	"	"	"	"	"	Out of 8 street drains 7 have been completed, and one is still in progress.
301	Drains inside the city of Goojeranwalla, ...	"	"	"	"	L. F. 214	500	"	"	"	"	"	Nearly completed.
302	Drains and bridges at Wuzerabad and Eminabad, &c., ...	"	"	"	"	L. F. 215	1,500	"	"	195	12	"	"
	Miscellaneous petty works, ...	"	"	"	"	"	"	"	"	"	"	"	"
	Budget provisions lapsed, &c., ...	"	"	"	"	"	"	"	"	"	"	"	"
	Drain from Koreana pond in city of Goojeranwalla, ...	"	"	"	"	L. F. 213	1,500	"	"	"	"	"	"
	TOTAL ORIGINAL WORKS, ...	"	"	"	"	"	23,181	"	"	12,936	2 1	4,544	6 10
REPAIRS.													
Civil Buildings.													
	Revenue, ...	"	"	"	"	I. R.	325	"	"	2,981	13	"	"
	General, ...	"	"	"	"	I. R.	100	"	"	"	11	"	"
	Ecclesiastical, ...	"	"	"	"	I. R.	50	"	"	"	"	"	"
	Educational, ...	"	"	"	"	I. R.	50	"	"	"	"	"	"
	Judicial, ...	"	"	"	"	I. R.	300	"	"	"	"	"	"
	Agricultural, ...	"	"	"	"	I. R.	1,080	"	"	"	"	"	"

APPENDIX I.—(Continued.)

1	2	3	4	5	6		8	9	10	11	12	13	14							
					BUDGET PROVISION FOR 1864-65.															
					Expenditure previous to 1864-65.	No.														
Division.	No.	DESCRIPTION AND LOCALITY OF WORK.		SANCTIONED ESTIMATE		Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.							
		No. and date of sanction.		No.																
MOOLTAN.—(Continued.)																				
MOOLTAN. (MOOLTAN.)	341	ORIGINAL WORKS.																		
		Civil Buildings.																		
		Kutcherie at Montgomery, ...	Govt. 3594, d. 8th April 1865.	16,000	I. R. 82	16,000	4,500	"	"	"	"	About half finished: 4 rooms roofed in; doors put up; plastering of the rooms also completed. Half finished.	Will be completed during the current year.							
	342	Dispensary at ditto, ...	Govt. 3594, d. 10th November 1864.	2,000	"	"	1,000	"	"	"	"	"	Work suspended for want of assets.							
	343	Church at ditto, ...	Govt. 7555, d. 3rd April 1865.	6,500	"	"	4,500	"	"	"	"	Three-fourths finished; roofing put on.								
	344	Police office at ditto, ...	Govt. 7178, d. 20th March 1865.	2,599	"	"	2,229	"	"	"	"	All but finished.								
	345	Sessions court at ditto, ...	"	2,599	"	"	2,329	"	"	"	"	Ditto ditto.								
	346	Police lines at ditto, ...	"	2,100	"	"	2,100	"	"	"	"	Amount advanced to contractor; foundation of all the barracks nearly completed.	Expected to be finished in June.							
	347	Jail at ditto, ...	"	10,000	"	"	1,300	"	"	"	"	Advances made for materials.								
	348	Lock-up at ditto, ...	"	2,500	"	"	500	"	"	"	"	"								
MOOLTAN.—(Continued.)	349	Agricultural.																		
		Arboriculture, ...	Commr.	1,000	L. F. 254	1,000	"	"	"	945	59	"								
	350	Communications.																		
		Thirteen unmetalled Railway feeders, viz. road from Montgomery to Pak Putun, ...	Govt. 141, d. 5th October 1864.	1,821	"	"	"	"	1,200	"	"	Seventeen miles completed, ten remaining.								
		Ditto ditto to Kubeer, ...	"	960	"	"	"	"	200	"	"	Two miles completed, sixteen remaining.								
		Ditto Nulla Para to Mulloka, ...	"	1,950	"	"	"	"	200	"	"	One mile completed, seventeen remaining.								
		Ditto Roorawala to Sahamut, ...	"	540	"	"	"	"	135	"	"	Completed.								
		Ditto Jumra ferry to Cheechawutnee, via Sheikh Fazil, ...	"	2,250	"	"	"	"	600	"	"	Two miles completed, thirty-six remaining.								
		Ditto Mahomedpoor to Jhung boundary, via Killawalla, ...	"	1,620	"	"	"	"	"	"	"	"								
MOOLTAN.—(Continued.)																				
MOOLTAN.—(Continued.)	351	Road from Googaira, via Ookara, to tahseel boundary Hoojra, ...	Govt. 141, d. 5th October 1864.	1,320	"	"	"	"	350	"	"	Six miles completed, four-teen remaining.								
		Ditto Sutgarh, via Mullawalla to Sargurh, ...	"	780	"	"	"	"	325	"	"	Six miles completed, seven remaining.								
		Ditto Syndwalia, via Maharawalla to Jhung boundary, ...	"	1,020	"	"	"	"	410	"	"	Seven do. do. ten do.								
		Ditto Srai, via Manowalla to Jhung boundary, ...	"	900	"	"	"	"	389	"	"	Seven do. do. ten do.								
		Ditto Montgomery, via Guri to Jhung boundary, ...	"	1,620	"	"	"	"	550	"	"	Six do. do. 21 do.								
		Ditto ditto to Hurrappa, ...	"	780	"	"	"	"	520	"	"	Eight do. do. five do.								
		Ditto ditto to Kowra Shah, ...	"	900	"	"	"	"	612	"	"	Nine miles completed.								
		Srai at Montgomery, ...	Govt. 1299, d. 17th October 1864.	5,999	"	"	"	"	5,000	"	"	Requires plastering and finishing off, owing to want of labor on account of harvest.								
	352	Srai at Ookara on line of Railway, ...	Govt. 2004, d. 8th April 1865.	2,500	"	L. F. 415	"	"	"	1,735	"	Nearly completed.								
	353	Station roads, drains, &c., at Montgomery, ...	Govt. 1299, d. 17th October 1864.	3,000	"	"	"	"	"	"	"	Roads completed; drains, &c., remain.								
MOOLTAN.—(Continued.)																				
MOOLTAN.—(Continued.)		Budget provisions, lapsed, &c.																		
		Raising, bridging, and metalling road from Railway to Kamalia, via Cheechawutnee, ...	Govt. 9, d. 14th Jan'y. 1865.	2,000	"	"	"	1,000	"	"	"	"								
		TOTAL ORIGINAL WORKS, ...	"	"	"	"	18,468	1,000	10,783	2,680	59	765								
		REPAIRS.																		
		Civil Buildings.																		
		Revenue, ...	"	350	"	"	"	"	"	"	"	"								
		General, ...	"	150	"	"	"	"	"	"	"	"								
		Educational, ...	"	50	"	"	"	"	"	"	"	"								
		Judicial, ...	"	200	"	"	"	"	"	"	"	"								
		Agricultural, ...	"	1,200	"	"	"	"	"	"	"	"								
MOOLTAN.—(Continued.)		Communications.																		
		District roads, ...	"	6,000	"	"	4,119	4	"	2,275	8	"								
		Accommodation of travellers, ...	"	4,950	"	"	"	"	50	"	"	"								
		Mis. Public Improvements.																		
		Municipal works, ...	"	100	"	"	"	"	"	"	"	5 12								
		TOTAL REPAIRS, ...	"	13,100	"	"	4,868	11 9	50	"	"	5 12								

* Lahore and Mooltan road.

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.				EXPENDITURE DURING 1864-65.				Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.			
Establishments, &c.														
	Direction.	"	"	"	L. F. 411	411	"	"	"	411	"	"		
	Construction,	"	"	"	L. F. 1,520	1,520	"	"	"	1,520	116	"		
	Gardens, nurseries, &c.,	"	"	"	L. F. 864	864	"	"	"	864	396	"		
	Accommodation of travellers,	"	"	"	L. F. 1,392	1,392	"	"	204	1,296	"	"		
	Charitable and scientific institutions,	"	"	"	L. F. 180	180	"	"	"	"	95	"		
	Conservancy and lighting,	"	"	"	L. F. 60	60	"	"	"	"	219	"		
	Police,	"	"	"	L. F. 245	245	"	"	"	"	3,509	3,10		
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	4,875	"	"	204	3,629	4,436	4,436		
	GRAND TOTAL OF MONTGOMERY DISTRICT,...	"	"	"	"	79,395	22,336	11,910	11,037	9,480	5,207	5,207		
ORIGINAL WORKS.														
Civil Buildings. •														
354	Police office at Jhung, ...	Govt. 2276, d. 31st March 1864.	1,500	"	L. R. 72	1,500	1,355	"	"	"	"	"	Roofing of verandah, and flooring and plastering remain to be executed. Finished, except the pan-pete, &c.	
355	Police thana at Lalpau,...	Iditto.	1,400	"	"	"	950	"	"	"	"	"		
356	Well between Roseana and Guince, ...	J. C. 2624, d. 2nd August 1862.	600	65	L. F. 225	600	"	"	"	555	"	"	Nearly completed.	
357	Arboriculture, ...	"	"	"	L. F. 253	700	"	"	"	575	700	7767 trees planted in the year.		
MONTGOMERY (1864-65.)														
Abstract of total L. F. outlay during 1864-65.														
Pro. A. F. Rs. 10,783 0														
Pro. S. B. F. Rs. 254 0														
Dist. L. F. Rs. 9,480 0														
Mun. F. Rs. 5,207 0														
Total, Rs. 25,724 0														

(44)

370	Bridges on Mooltan road, between Jhung and Lalpau,	Commr.	1,800	"	L. F. 359	1,800	"	"	"	1,800	"	"	This work has been completed according to the plan and estimate sanctioned.
371	Four small roads viz. from Bhawanah to Ditchkote, Turkhandwala to Kaloka, Khoreauwala to Sheikhan, Bhoomia to Kheeva, Road from Mugheana to Pucca Maree,	Govt. 2215, d. 31st March 1864.	1,025	90	L. F. 309	1,770	"	"	"	837	156	"	87 miles constructed. 23 miles completed.
372	Raising and bridging Wuzerabad road from Jhung to the boundary of Goujeranwala,	J. C. 4443, d. 26th Sept. 1862.	6,417	1,085	L. F. 210	3,717	"	"	"	2,163	119	"	40 miles raised and completed. Half completed.
373	Serai at Chah Barree, on Dera Ismael Khan road,	J. C. 3149, d. 23rd June 1862.	1,800	"	L. F. 414	900	"	"	"	900	"	"	Completed.
374	Mis. Public Improvements.												
375	Rebuilding wall around the town of Jhung,	J. C. 2924, d. 2nd Aug. 1862.	1,762	1,025	L. F. 104	837	"	"	"	"	539	"	Completed.
376	Kheorewala gate of town of Jhung,	"	100	"	"	"	"	"	"	"	100	"	Ditto.
377	Town hall at Mugheana,	"	1,275	800	L. F. 105	475	"	"	"	"	475	"	Ditto.
378	Enclosure wall round grave yard at Mugheana,	"	243	908	L. F. 106	243	"	"	"	"	243	"	Ditto.
379	Band round Mugheana,	"	1,345	1,613	L. F. 107	545	"	"	"	"	437	"	Ditto.
380	New bazaar at Mugheana,	J. C. 1289, d. 4th Mar. 1862.	2,500	1,613	L. F. 127	280	"	"	"	"	280	"	Ditto.
381	Paving streets, making drains, &c., in Jhung bazaar,	J. C. 38, d. 15th April 1861.	3,800	2,683	L. F. 156	1,117	"	"	"	"	736	"	Ditto.
382	Road from Chinnote to river Chenab,	Ditto.	270	"	L. F. 157	1,090	"	"	"	"	270	"	Ditto.
383	Bridge at Chinnote well at Jhung,	Ditto.	380	"	"	"	"	"	"	"	380	"	Ditto.
384	Bridge at Shorekote,	Govt. 928, d. 20th Sept. 1864.	398	"	"	"	"	"	"	"	398	"	Ditto.
385	Lanterns for Mugheana bazaar,	J. C. 2887, d. 13th June 1862.	150	1,400	L. F. 176	150	"	"	"	"	150	"	Thirteen lanterns made. The work of the year completed.
386	Tank at Mugheana,	"	6,500	"	L. F. 187	1,130	"	"	"	"	1,130	"	Completed.
387	Draining dyke in Mugheana bazaar, near dispensary, including compensation,	Ditto.	1,140	"	L. F. 219	1,140	"	"	"	"	1,140	"	Completed.
388	Budget provisions lapsed, &c.												
389	New bazaar at Jhung,	"	"	"	L. F. 126	700	"	"	"	"	"	"	
390	Improving and completing with bridges road from Jhung towards Kamalia,	"	"	"	A. F. 306	5,793	"	"	"	"	"	"	
391	Ditto, ditto to Shahpoor,	"	"	"	A. F. 307	10,416	"	"	"	"	"	"	
392	Continuation of four roads through the Bar to meet Railway feeders,	"	"	"	A. F. 308	462	"	"	"	"	"	"	
393	Zillah boat,	"	"	"	L. F. 376	184	"	"	"	"	"	"	
394	Serai at Korawallee,	"	"	"	L. F. 412	800	"	"	"	"	"	"	
395	Enlarging serai at Bujree,	"	"	"	L. F. 413	121	"	"	"	"	"	"	
396	TOTAL ORIGINAL WORKS,	"	"	"	"	36,560	2,305	"	"	7,605	6,278	6,278	

The remaining 8 miles are to be completed in 1865-66.

MONTGOMERY (Continued.)

Jhung. (Continued.)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.	Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.										
REPAIRS.													
Civil Buildings.													
	Revenue,	"	"	"	I R.	225	98 15	"	"	"	"	"	
	General,	"	"	"	L R.	100	25	"	"	"	"	"	
	Ecclesiastical,	"	"	"	L F.	"	51	"	"	"	"	"	
	Educational,	"	"	"	L R.	"	"	"	"	"	"	"	
	Judicial,	"	"	"	L F.	"	55	"	"	"	"	"	
Agricultural,													
Communications.													
	District roads,	"	"	"	L F.	2 45	"	"	"	1,362 14 9	"	"	
	Ditto bridges,	"	"	"	"	"	"	"	"	108 10 10	"	"	
	Accommodation of travellers,	"	"	"	"	"	"	"	"	1,125 10 "	"	"	
Mis. Public Improvements.													
	Municipal works,	"	"	"	L F.	1,325	"	"	"	571 13 9	435	"	
	TOTAL REPAIRS,	"	"	"	"	5,709	1,292	"	"	3,259 13 3	435	"	
Establishments, &c.													
	Direction,	"	"	"	L F.	411	"	"	"	411	"	"	
	Construction,	"	"	"	L F.	2,115	"	"	"	1,080	839	"	
	Collection,	"	"	"	L R.	1,000	"	"	"	145 10 4	"	"	
	Gardens, nurseries, &c.,	"	"	"	L F.	1,000	"	"	"	1,551 17 6	"	"	
	Accommodation of travellers,	"	"	"	L F.	129	"	"	"	119 10 8	"	"	
	Charitable and scientific institutions,	"	"	"	L F.	174	"	"	"	25	150	"	
	Conspicuity and lighting,	"	"	"	L F.	3,929	"	"	"	"	2,707	"	
	Police,	"	"	"	"	"	"	"	"	"	3,516	"	
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	7,425	"	"	"	3,585 15 9	7,372	"	
	GRAND TOTAL OF JHUNG DISTRICT,	"	"	"	"	49,775	1,523	"	"	14,400 4	14,285	"	

MOOLTAN.—(Continued.)

JHUNGO.—(Concluded.)

Abstract of total L. F. outlay during 1864-65.

Dist. L. F. Rs. 14,400 4 0

Mun. F. Rs. 14,285 0 5

Total, Rs. 28,685 4 5

Abstract of total L. F. outlay during 1864-65.
Dist. L. F. Rs. 14,400 4 0
Mund. F. Rs. 14,285 0 5
Total, Rs. 28,685 4 5

376	Telseed at Alipoor,	Govt. 4753, d. 2nd July 1864.	7,465	"	"	"	"	"	"	"	"	"	More than half finished	
377	Improvements to courts of justice,	J. C.	200	"	"	"	"	"	"	"	"	"	Completed.	
378	Telseed school-house at Alipoor,	Standard plan.	2,576	"	"	"	"	"	"	"	"	"	Suspended.	
379	Thanah at Juttohee,	"	"	"	"	"	"	"	"	"	"	"	Bricks and timber and other materials collected.	
380	Do. at Seetpoor,	Govt. 1925, d. 6th July 1864.	2,075	"	"	"	"	"	"	"	"	"	Will be finished in the course of a month.	
381	A well in the Government (muzool) garden at Moozufurgurh,	"	"	"	"	"	"	"	"	68	107	"	Completed.	
382	Metalling and grassing Mooltan and Dera Gaze Khan road,	"	"	"	"	"	"	"	"	"	"	"	Approaching completion.	
383	Constructing five pukka bridges on district roads,	Govt. 171, d. 10th October 1864.	2,190	"	"	"	"	"	"	2,190	"	"	"	
384	Approaches to ferries,	Govt. 2459, d. 24th March 1865.	1,305	"	"	"	"	"	"	"	"	"	Money advanced.	
385	Dak bungalow at Moozufurgurh,	"	"	"	"	"	"	"	"	418	"	"	Superstructure half completed.	
386	Improvements in and around the town of Moozufurgurh,	"	"	"	"	"	"	"	"	"	"	"	"	
387	Market place at Khairpoor,	"	"	"	"	"	"	"	"	"	"	"	"	
388	Metalling station roads at Moozufurgurh,	"	"	"	"	"	"	"	"	"	"	"	"	
	<i>Budget provisions, lapses, &c.</i>												"	
	Improvements to church compound at Moozufurgurh,	"	"	"	"	"	"	"	"	"	"	"	"	
	Town school at Jectpoor,	"	"	"	"	"	"	"	"	"	"	"	"	
	TOTAL ORIGINAL WORKS,					14,930	7,041	"	"	1,833	857	"	"	
	REPAIRS.													
	Civil Buildings.													
	Revenue,	"	"	"	"	200	200	"	"	"	"	"	"	
	General,	"	"	"	"	100	100	"	"	"	"	"	"	
	Ecclesiastical,	"	"	"	"	50	50	"	"	"	"	"	"	
	Educational,	"	"	"	"	50	50	"	"	"	"	"	"	
	Judicial,	"	"	"	"	100	100	"	"	"	"	"	"	

Mooltan—(Continued.)

Several lakhs of bricks were destroyed by the sudden rise of the river Indus, and overflowing of inundation canals.

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expended previous to 1894-95.	BUDGET PROVISION FOR 1894-95.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.	Present state of works on 1st May 1895.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.							
MOOLTAN.—(Continued.)	Communications.												
	District roads,	"	"	"	L. F.	2,000	"	"	"	2,038	"	"	
	Mis. Public Improvements.												
	Municipal works,	"	"	"	L. F.	200	"	"	"	100	100	4	
	TOTAL REPAIRS,	"	"	"	"	4,500	550	"	100	2,238	150	4	
	Establishments, &c.												
	Direction,	"	"	"	L. F.	411	"	"	"	208	100	"	
	Construction,	"	"	"	L. F.	1,500	"	"	"	1,150	350	"	
	Repairs and maintenance,	"	"	"	L. F.	650	"	"	"	678	20	"	
	Gardens, nurseries, &c.,	"	"	"	L. F.	1,724	"	"	"	1,152	479	"	
RAWULPINDIE.	Accommodation of travellers,	"	"	"	L. F.	120	"	"	"	121	"	"	
	Charitable and scientific institutions,	"	"	"	L. F.	455	"	"	"	"	441	"	
	Conservancy and lighting,	"	"	"	L. F.	612	"	"	"	"	606	"	
	Police,	"	"	"	L. F.	"	"	"	"	"	4,710	13.7	
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	5,452	"	"	"	8,709	15.9	13.5	
	GRAND TOTAL OF MOOLTAN DISTRICT,	"	"	"	"	24,922	7,591	"	1,983	9,472	15.9	7,760	1.5
	ORIGINAL WORKS.												
	Civil Buildings.												
	389	Sudder distillery at Murree,	Govt. 2631, d. 24th October, 1894.	1,224	"	"	"	1,224	"	"	"	"	Superstructure completed: work delayed on account of bad weather.
	390	Guard house for Assistant Commissioner's treasury at Murree,	Local C. Murree.	"	"	"	"	"	"	"	"	400	Almost finished.
Statement of total L. F. out-put during 1894-95. Prov. A. F. Rs. 1,583 0 0 Govt. T. Rs. 400 0 0 Dist. L. F. Rs. 9,472 15 9 Municipal F. Rs. 7,760 1 5 Total Rs. 19,215 1 2													

(48)

RAWULPINDIE.—(Continued.)															
No.	Description.	Authority.	Year.	Amount.	Year.	Amount.	Year.	Amount.	Year.	Amount.	Year.	Amount.	Year.	Amount.	Remarks.
391	Additions and alterations to Commissioner's kutcherie at Rawulpindee,	Govt. 489C, d. 28th June 1864.	1864.	1,098	"	"	"	"	"	"	"	"	"	"	Completed.
392	Improvements to Sudder kutcherie at Rawulpindee,	Govt. 2756, d. 14th October 1864.	1864.	648	"	"	"	"	"	"	"	"	"	"	Ditto.
393	Accommodation for females in the Rawulpindee charitable dispensary,	Govt. 1985, d. 19th Feby. 1864.	1864.	2,778	"	21	2,778	"	"	"	"	"	"	"	Ditto.
394	Place Montgomery near Murree church,	Govt. 3273, d. 4th November 1864.	1864.	2,500	"	59	3,000	"	"	"	"	"	"	"	Ditto.
395	Thannah at Hussun Abdul,	Ditto.	1864.	2,500	"	60	2,000	"	"	"	"	"	"	"	Superstructure completed: roofing, plaster, doors, and gate remaining to complete.
396	Ditto at Pind Soltanee,	Comur. 1118, d. 28th April 1865.	1865.	416	"	"	"	"	"	"	"	"	"	"	Completed.
397	Magisterial lock-up near Sudder kutcherie,	"	"	"	"	"	"	"	"	"	"	"	"	"	Almost complete.
398	Forming a tank in Chotee Leh at Rawulpindee, by throwing a dam across,	Govt. 2054, d. 19th Feby. 1865.	1865.	7,015	"	5,034	"	"	"	"	"	"	"	"	About one-half done.
399	Miscellaneous additions and improvements to Rawulpindee park, or rukh Topee,	Govt. 949, d. 28th September 1864.	1864.	2,500	"	257	2,500	"	"	"	"	"	"	"	Completed.
400	Arboriculture,	"	"	"	"	256	2,000	"	"	"	"	"	"	"	Ditto.
Communications.															
401	2 bridges on Dhudhobow and Chountra road, at their junction outside the Civil station of Rawulpindee,	Govt. 1884, d. 21st Jan'y 1865.	1865.	6,000	"	361	6,000	"	"	"	"	"	"	"	About one-half done.
402	Staging bungalow at Dewul, on road to Cashmere,	Govt. 1218 and 2426, dated 5th November 1864 & 22nd March 1865.	1865.	500	"	"	"	"	"	"	"	"	"	"	Completed.
403	Improvement to Hussun Abdul serai,	Comr. 910, d. 7th March 1865.	1865.	986	"	417	1,000	"	"	"	"	"	"	"	Ditto.
404	New serai at Kala Senai,	Govt. 2716, d. 13th April 1865.	1865.	1,500	"	419	1,500	"	"	"	"	"	"	"	Ditto.
405	Tank Kokan Chund at Goojerkhan,	Govt. 809C, d. 10th July 1864.	1864.	373	"	"	"	"	"	"	"	"	"	"	Ditto.
406	Tank on the Grand Trunk road between Sohun and encamping ground,	Govt. 1501, d. 10th October 1864.	1864.	2,000	"	420	2,000	"	"	"	"	"	"	"	Ditto.
407	Purchase of two boats for Sohna ferry,	"	"	"	"	"	"	"	"	"	"	"	"	"	Ditto.
Mis. Public Improvements.															
408	Pucca privy in the city of Rawulpindee,	"	"	650	"	109	650	"	"	"	"	"	"	"	Ditto.
409	Improvements to old privies in the city of Rawulpindee,	"	"	400	"	110	400	"	"	"	"	"	"	"	Ditto.
410	Miscellaneous improvements to small towns,	"	"	500	"	111	500	"	"	"	"	"	"	"	Ditto.
411	Well in the city of Rawulpindee,	"	"	500	"	188	500	"	"	"	"	"	"	"	Ditto.
412	Bund or dam across Leh river,	"	"	"	"	"	417	"	"	"	"	"	"	"	Ditto.
RAWULPINDIE.—(Continued.)															

(49)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-1865.						REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitary funds.		
Mis. Public Improvements.—(Continued.)													
413	Several drain bridges on the roads near city.	"	1,500	"	"	1,500	"	"	"	1,500	"	Completed.	"
414	Children road to Murree, ...	"	"	"	"	"	"	"	"	"	250	"	"
415	Metalling cutaneous road at Rawulpindie.	"	"	"	"	"	"	282	"	"	"	"	"
416	Road from Murree sanatorium, via Lawrence Asylum, to Rawulpindie and Murree road, 25th Oct. 1863.	"	3,666	"	315	3,666	"	"	"	"	1,000	"	"
417	A drain bridge and metalling a portion of road leading to Commissioner's kutcherie, 1st July 1865.	"	153	"	"	"	152	"	"	"	"	"	"
418	Road from Toba hill at Murree, ...	"	"	"	"	1,300	"	"	"	"	440	"	"
419	Miscellaneous petty works at Murree, ...	"	"	"	34	"	"	"	"	"	1,122	"	"
<i>Budget previous lapses, &c.</i>													
	Continuing railings to streets at Murree, ...	"	"	"	L. F. 159	1,000	"	"	"	"	"	"	"
	Road from Hazrat, to join road from Hassan Abdul to Hazrat, in Hazrat, ...	"	"	"	L. F. 312	2,500	"	"	"	"	"	"	"
	Grant for road from Rawulpindie to Khoshalpur and Kohat, ...	"	"	"	L. F. 313	16,000	"	"	"	"	"	"	"
	Grant for road from Makhul to Attock, ...	"	"	"	L. F. 314	10,000	"	"	"	"	"	"	"
	Serai at Fatah Jung, ...	"	"	"	L. F. 418	500	"	"	"	"	"	"	"
	TOTAL ORIGINAL WORKS, ...	"	"	"	"	55,294	4,100	282	9,710	14,550	41	9,430	"
REPAIRS.													
Civil Buildings.													
	Revenue, ...	"	"	"	I. R.	523	523	"	"	"	"	"	"
	General, ...	"	"	"	L. R.	250	69	"	"	"	457	"	"
	Ecclesiastical, ...	"	"	"	L. F.	500	73	"	"	6	"	"	"
	Educational, ...	"	"	"	L. R.	500	47	"	"	"	"	"	"
	Judicial, ...	"	"	"	L. F.	1,700	3,979	"	"	79	"	"	"
	Agricultural.	"	"	"	I. R.	"	"	"	"	"	"	"	"
	Government garden and park at Rawulpindie, ...	"	"	"	L. F.	1,800	"	"	"	622	13	204	"

RAWULPINDIE.—(Continued.)	Communications.	District roads, ...	"	"	"	"	706	"	"	"	5,769	9,111	12	"	"	"
		Imperial boat bridges and ferries, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Accommodation of travellers, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Mis. Public Improvements.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Municipal works, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Station roads at Murree, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		TOTAL REPAIRS, ...	"	"	"	"	5,419	14,111	"	"	1,297	7,10	8,375	10,111	5,560	410
		Establishments, &c.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Direction, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Construction, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
RAWULPINDIE.—(Continued.)	ORIGINAL WORKS.	420 Civil Buildings.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Servants' out-offices at Pind Dadun Khan dispensary, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		421 Agricultural.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Arboriculture, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Communications.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Metalled road from Jehlum to Grand Trunk road, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Road from Tullagang to Lawa and Myal, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Unmetalled road from Doonun to Darapoor, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		TOTAL ORIGINAL WORKS, ...	"	"	"	"	93,490	8,9	282	5,5	4,596	12,8	30,305	7,2	32,650	9
		422 Civil Buildings.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Servants' out-offices at Pind Dadun Khan dispensary, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		423 Agricultural.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Arboriculture, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Communications.	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Metalled road from Jehlum to Grand Trunk road, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Road from Tullagang to Lawa and Myal, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"
		Unmetalled road from Doonun to Darapoor, ...	"	"	"	"	"	"	"	"	"	"	"	"	"	"

* Expenditure incurred on account of intended visit of H. E. the G. of India; an arrears charge of 1863-64.

Abstract of total L. P. outlay during 1864-65.
 Pro. F. F. Rs. 1,221 12
 Pro. S.B.F. " 3,125 0
 Est. B. F. " 250 0
 Dist. L. F. " 30,365 7
 Mnd. F. " 82,630 4
 Total, Rs. 67,592 8

APPENDIX I.—(Continued)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.				EXPENDITURE DURING 1864-65.				Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
Communications.—(Continued.)														
425	Unmetalled road from Guttalean to Deolial.	Govt. 4th d. 11th June 1864.	200	"	L. F. 318	345	"	"	"	345	"	Completed.		
426	Godown for stores of Jehlum bridge of boats.	Govt. 27th d. 29th April 1864.	2189	"	P.F.F. 378	200	"	"	200	"	"	Ditto.		
427	Supply-house at Jehlum encamping ground.	Govt. 27th d. 29th April 1864.	"	"	L. F. 421	2189	"	"	"	2189	"	Ditto.		
428	Two minor works at Pind Dadun Khan, ...	"	"	"	L. F. 422	252	"	"	"	252	"	Ditto.		
Mis. Public Improvements.														
429	Embankment to protect the town of Jehlum from inundation.	"	"	"	L. F. 112	419	"	"	"	"	419	Ditto.		
430	Two small station roads at Jehlum, including culverts.	"	"	"	L. F. 161	778	"	"	"	559	219	Ditto.		
431	Paving streets in and about Pind Dadun Khan.	Govt. 6th d. 17th August 1864.	1989	"	L. F. 162	1989	"	"	"	"	1989	Ditto.		
432	Three bridges in and about Pind Dadun Khan.	"	"	"	L. F. 221	1095	"	"	"	"	1095	Ditto.		
433	Filling up hollows in the suburbs of Pind Dadun Khan and otherwise improving drainage.	Govt. 6th d. 17th August 1864.	1769	"	L. F. 222	1769	"	"	"	"	1096	Ditto.		
434	Miscellaneous petty works.	Various.	1255	"	"	"	"	"	"	"	3279	Ditto.		
435	Mettling a road to Tallianwalla public gardens.	Govt. 4th d. 14th September 1864.	927	"	L. F. 169	927	"	"	"	927	"	Ditto.		
Budget provisions lapsed, &c.														
Bridge connecting Civil lines road with Grand Trunk road.														
Additional superstructure for Jehlum bridge of boats, to admit of roadway being widened to twenty feet.														
TOTAL ORIGINAL WORKS, ...														
REPAIRS.														
Civil Buildings.														
Revenue, ...														
General, ...														

(52)

RAWULPINDIE.—(Continued.)													
Communications.													
Ecclesiastical, ...	"	"	"	"	L. R.	50	37	"	"	"	"	"	"
Educational, ...	"	"	"	"	L. F.	100	"	"	"	"	"	"	"
Judicial, ...	"	"	"	"	L. F.	422	566	"	"	"	"	"	"
Agricultural, ...	"	"	"	"	L. F.	365	"	"	"	"	40	"	"
Mis. Public Improvements.													
District roads, ...	"	"	"	"	L. F. P. F. P. S. B. F.	4,574	"	"	"	3,335	2	"	"
Bridges, ...	"	"	"	"	L. F. P. F. P. S. B. F.	31,502	"	"	"	147	"	"	"
Imperial boat bridges and ferries, ...	"	"	"	"	L. F. P. F. P. S. B. F.	30	"	"	"	385	"	"	"
Accommodation of travellers, ...	"	"	"	"	L. F.	1,160	"	"	"	"	1,160	"	"
Municipal works, ...	"	"	"	"	L. F.	39,883	945	"	"	4,532	2	"	"
Establishments, &c.													
Direction, ...	"	"	"	"	L. F.	411	"	"	"	308	"	"	"
Construction, ...	"	"	"	"	L. F.	2,160	"	"	"	2,020	"	"	"
Collection, ...	"	"	"	"	L. F.	372	"	"	"	360	"	"	"
Extraordinary, ...	"	"	"	"	L. F.	"	"	"	"	120	"	"	"
Repairs and maintenance, ...	"	"	"	"	L. F.	120	"	"	"	1,906	"	"	"
Gardens, nurseries, &c., ...	"	"	"	"	L. F.	540	"	"	"	1,027	"	"	"
Accommodation of travellers, ...	"	"	"	"	L. F.	1,212	"	"	"	500	"	"	"
Charitable and scientific institutions, ...	"	"	"	"	L. F.	1,734	"	"	"	"	"	"	"
Conservancy and lighting, ...	"	"	"	"	L. F.	48	"	"	"	48	"	"	"
Miscellaneous departments, ...	"	"	"	"	L. F.	"	"	"	"	4,555	"	"	"
Police, ...	"	"	"	"	L. F.	6,768	"	"	"	5,789	"	"	"
TOTAL ESTABLISHMENTS, &c.,													
GRAND TOTAL OF JEHUM DISTRICT, ...													
						81,155	945	"	"	31,423	15	17,862	15 9
ORIGINAL WORKS.													
Civil Buildings.													
426 Dispensary at Dingah, ...	"	C. 1568, d. 11th July 1864.	600	"	L. F. 23	600	"	"	"	"	600	Completed.	
427 Normal school, Goojerat, ...	"	Govt. 1151, d. 26th October.	12,008	"	E. F. 67	12,000	"	"	"	9,162	"	"	

Abstract of total L. F. out-
lay during 1864-65.
Pro. A. F. Rs. 1,330 0 0
Pro. F. F. Rs. 29,509 11 8
Pro. S. B. F. Rs. 584 4 0
Dist. L. F. Rs. 17,862 10 6
Munl. F. Rs. 17,974 15 9
Total, Rs. 67,261 9 11

Advance to contractors is
now being recovered, the
work having been stopped.

(53)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.				EXPENDITURE DURING 1864-65.				Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.			
GOVERNMENT.—(Continued.)														
438	Civil Buildings.—(Continued.)													
	Verandah to zillah school,	Govt. 7642, d. 15th April 1864.	360	"	"	"	560	"	"	"	"	"		
439	Town school, Gooleana,	Comr. 1568, d. 11th July 1864.	600	"	E. F. 65	600	"	"	"	"	"	Completed.		
440	Necessaries, zillah school,	D. P. I. 315, d. 14th Apr. 1864.	241	"	"	"	240	"	"	"	"	Ditto.		
441	Police office, Goojerat,	Govt. 4236, d. 6th Dec.	2,500	"	L. R. 63	2,500	2,343	"	"	"	"	Work completed.		
442	Thana at Kurreeunwalla,	Govt. 4177, d. 3rd Dec.	1,850	"	L. R. 64	2,102	1,594	"	"	"	"	Materials collected; works delayed in consequence of rains.		
443	Thana at Dingah,	Govt. 1561, d. 17th July.	"	"	L. R. 64	2,109	1,223	"	"	"	"	Completed.		
443a	Agriculture,	L. C.	"	"	L. F. 259	500	"	"	"	499	2 5	"		
Communications.														
443b	Mettled road from kutcherie to encamping ground,	Govt. 501, d. 18th July 1864.	1,500	"	L. F. 259	1,500	"	"	"	1,497	7 7	Ditto.		
443c	Raising road from Nowshera, opposite Koolowal, via Juhilpoor, Goojerat and Dingah, to Pind Dadun Khan,	Govt. 1051, d. 10th Oct. 1864.	6,000	"	L. F. 312	6,000	"	"	3,600	"	"	Half work completed.		
443d	Additional arch to Shaddowla bridge,	Comr. 1477, d. 20th June.	300	"	L. F. 263	300	"	"	"	257	8 3	Completed.		
443e	Lattice bridge over Dowara nullah,	Govt. 501, d. 18th July.	3,000	"	L. F. 264	3,000	"	"	"	1,993	9 6	Near completion.		
443f	New railing to roadway of Wuzerabad bridge,	Govt. 1147, d. 29th Oct. 1864.	2,000	"	L. F. 380	2,000	"	"	1,995	"	"	Completed.		
444	5 Ferry boats for Wuzerabad ferry,	Govt. 929, d. 4th Oct. 1864.	5,482	"	"	"	"	"	3,677	9 4	"	Work delayed from want of wood.		
445	Serai at Phaliah,	Govt. 9485, d. 26th July.	2,000	"	L. F. 423	2,000	"	"	"	1,995	2 0	Near completion.		

(54)

446	Mis. Public Improvements.													
	Two necessaries at Juhilpoor,	C. 163, d. 30th July 1864.	600		"	L. F. 113	800	"	"	"	"	"	590	6 3
447	Paving streets of Goojerat town,	"	"		"	L. F. 163	500	"	"	"	"	"	493	9 4
	Budget provisions lapsed, &c.	"	"		"	"	"	"	"	"	"	"	"	Ditto.
	Unmetalled district roads,	"	"		"	L. F. 320	500	"	"	"	"	"	"	
	TOTAL ORIGINAL WORKS,	"	"		"	"	16,650	5,867	8 7	"	18,435	13 4	6,272	13 9
	REPAIRS.													
	Civil Buildings.													
	Revenue,	"	"		"	I. R.	325	311	12 10	"	"	"	"	"
	General,	"	"		"	I. R.	225	100	4 "	"	"	"	"	"
	Ecclesiastical,	"	"		"	(I. R.)	50	"	"	"	"	"	"	"
	Educational,	"	"		"	(L. F.)	200	"	"	"	"	"	"	"
	Judicial,	"	"		"	(I. R.)	50	23	6 6	"	600	"	"	"
	Agricultural,	"	"		"	(E. F.)	600	800	"	"	"	"	"	"
	Communications.							"	"	"	"	"	"	"
	District roads,	"	"		"	(I. R.)	300	"	"	"	"	"	"	"
	Accommodation of travellers,	"	"		"	(L. F.)	2,500	"	"	"	"	"	"	"
	Imperial boat bridges and ferries,	"	"		"	(P. S. B. F.)	30	"	"	"	130	8 6	1,574	6 3
	Municipal works,	"	"		"	(P. F. F.)	14,400	"	"	"	11,397	13 10	365	"
	TOTAL REPAIRS,	"	"		"	"	2,800	1,235	7 4	"	12,098	6 4	902	4
	Establishments, &c.												1,540	13 9
	Direction,	"	"		"	L. F.	411	"	"	"	"	"	"	"
	Construction,	"	"		"	L. F.	1,200	"	"	"	"	"	"	"
	Repairs and maintenance,	"	"		"	L. F.	"	"	"	"	"	"	"	"
	Gardens, nurseries, &c.,	"	"		"	L. F.	636	"	"	"	7,466	"	"	"
	Accommodation of travellers,	"	"		"	(P. S. B. F.)	123	"	"	"	108	"	"	"
	Charitable and scientific institutions,	"	"		"	(L. F.)	864	"	"	"	"	"	"	"
	Conservancy and lighting,	"	"		"	L. F.	1,152	"	"	"	"	"	"	"
	Police,	"	"		"	L. F.	1,720	"	"	"	"	"	"	"
	TOTAL ESTABLISHMENTS, &c.,	"	"		"	"	5,106	"	"	"	7,574	7	3,111	"
	GRAND TOTAL OF GOOJERAT DISTRICT,	"	"		"	"	44,065	7,102	15 11	"	33,108	4 3	12,939	3 7

GOVERNMENT.—(Continued.)

Abstract of total L. F. outlay during 1864-65.
 Pro. A. F. Rs. 3,000 0 0
 Pro. S. B. F. Rs. 238 8 6
 Pro. F. F. Rs. 24,506 15 9
 Est. B. F. Rs. 10,362 12 0
 Dist. L. F. Rs. 12,939 3 7
 Muni. F. Rs. 10,888 1 4
 Total, Rs. 61,935 9 2

(55)

APPENDIX I.—(Continued.)

1		2	3	4	5	6	7	8	9	10	11	12	13	14	
No.		DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		EXPENDED PREVIOUS TO 1864-65.	EXPENDITURE DURING 1864-65.								Present state of works on 1st May 1865.	REMARKS.
Division.	District.		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
ORIGINAL WORKS.															
Civil Buildings.															
448		Completing tahseel at Khoshab, ...	Govt. 1428, d. 20th July 1864.	5,620	2,000	I. R. 30	3,400	3,400	"	"	"	"	Completed.	Ra. 700 have been expended on this work; the balance is from private contributions.	
449		Converting school-house at Shahpoor into a tahseel, ...	Govt. 3495, d. 23rd Nov. 1864.	1,478	"	"	"	1,478	"	"	"	"	Ditto.		
450		Post Office at Shahpoor, ...	Govt. 3122, d. 31st Aug. 1864.	516	"	"	"	516	"	"	"	"	Ditto.		
451		Stables for stallions at Mith, Sodhi and Shahpoor, ...	"	406	"	"	"	406	"	"	"	200	Ditto.		
452		Branch dispensary at Bherra, ...	"	"	"	L. F. 24	200	"	"	"	"	"	Ditto.		
453		Wall round church compound, ...	Govt. 1181, d. 1st June 1864.	500	"	L. F. 39	300	"	"	"	300	"	Ditto.		
454		Railing Bherra school and compound wall, ...	D. P. L. 545, d. 15th April 1865.	294-1-6	"	"	"	294	"	"	"	"	Ditto.		
455		Town school at Meante, ...	Govt. 590, d. 29th July 1864.	1,084	"	E. F. 68	800	"	"	1,084	"	"	Ditto.		
456		Village schools at Bherra, Chuck Ramdaas, Sudda Kumbhoi, and Gungeal, ...	"	660	"	E. F. 69	600	"	"	600	"	"	Ditto.		
457		Barnooosa police station built at Maneegodul, ...	Govt. 4859, d. 24th December 1864.	2,062	"	I. R. 61	2,076	1,917	"	"	"	"	Ditto.		
458		Saival ditto ditto at Kote Monun, ...	Ditto.	2,062	"	I. R. 62	2,100	1,912	"	"	"	"	Ditto.		
459		Arboriculture, ...	"	350	"	L. F. 260	1,300	"	"	"	1,000	250	Ditto.		
460		Railings of the station garden, ...	Commr.	"	"	"	"	"	"	"	50	"	"		
461		Altering line of Lahore and Dera Ismael Khan road, to obtain sweet water, ...	Govt. 2099, d. 9th Mar. 1864.	2,634	1,332	A. F. 321	2,000	"	"	1,302	"	"	Ditto.		
462		Bridge over nullah on the road, ...	Govt. 2461, d. 22nd March 1865.	698	"	"	"	"	"	698	"	"	Not yet completed.		
463		Road from Jaba to Oochalee in the Salt Range, ...	Govt. 624, d. 11th August 1864.	3,845	"	A. F. 322	4,000	"	"	3,845	"	"	Completed.	These village schools cost about Rs. 200 each; the balance in each case being contributed by the zemindars.	

RAWLPINDEE—(Continued.)

SHAHPOOR.—(Continued.)

Ra. 700 have been expended on this work; the balance is from private contributions.

These village schools cost about Rs. 200 each; the balance in each case being contributed by the zemindars.

(56)

464	Road from Kocud to Nowshera ditto, ...	Govt. 624, d. 11th Aug. 1864.	6,472	"	"	A. F. 323	6,000	"	"	6,332	"	"	Nearly completed.			
465	Road from Chahal to ditto, ...	Do.	3,823	"	"	A. F. 324	4,000	"	"	3,823	"	"	Completed.			
466	Road from Salim to Bherra, ...	Govt. 3125, d. 29th Sept. 1864.	1,060	"	"	L. F. 325	1,050	"	"	"	350	"	Ditto.			
467	Road from Mitka Tewana to Noorpoor, ...	Govt. 204, d. 10th June 1864.	1,350	"	"	L. F. 326	1,350	"	"	"	975	"	Ditto.			
468	Road from Bukhur to Chachur, ...	Govt. 1812, d. 13th Aug. 1864.	320	"	"	"	650	"	"	"	200	"	Ditto.			
469	Two other small roads, ...	"	300	"	"	"	"	"	"	"	300	"	Ditto.			
470	Two bridges on Khoshab and Pind Dadun Khan road, ...	"	300	"	"	"	300	"	"	"	300	"	Ditto.			
471	Bridging and raising road towards Jung in Shahpoor district, ...	Govt. 204, d. 10th June 1864.	2,751	"	"	L. F. 366	1,800	"	"	"	1,500	"	Ditto.			
472	One small bridge on ditto, ...	Govt. 2368, d. 16th March 1865.	50	"	"	"	"	"	"	"	"	50	Ditto.			
473	Serai at Badshahpoor, ...	Govt. 204, d. 10th June 1864.	2,200	"	"	"	6,600	"	"	"	"	2,200	Ditto.			
474	Ditto at Kutha, ...	Do.	2,200	"	"	"	"	"	"	"	"	2,200	Ditto.			
475	Ditto at Hudalee, ...	Do.	2,200	"	"	"	"	"	"	"	"	2,200	Ditto.			
476	Forming encamping grounds, ...	Govt. 589, d. 29th July 1864.	2,500	"	"	"	1,500	"	"	"	2,500	"	Ditto.			
477	Bungalow at Sakeysar, ...	"	"	"	"	"	"	"	"	"	"	"	Ditto.			
Mis. Public Improvements.																
478	Town wall and two pukka gateways at Saival, ...	"	2,052	"	"	"	1,700	"	"	"	"	1,700	Not yet complete.			
479	Town wall and pukka gateway of Khoshab, ...	"	2,000	"	"	"	2,000	"	"	"	"	2,000	Ditto.			
480	Town hall at Meante, ...	"	567	"	"	"	500	"	"	"	"	500	Completed.			
481	Six privies in the town of Bherra, ...	"	1,200	"	"	"	1,200	"	"	"	"	1,200	Ditto.			
482	Four ditto ditto Meante, ...	"	800	"	"	"	800	"	"	"	"	800	Ditto.			
483	Road round the town wall of Saival, ...	"	250	"	"	"	250	"	"	"	"	250	Ditto.			
484	Road with bridges round town of Bherra, ...	Commr.	2,000	"	"	"	2,000	"	"	"	"	2,000	Ditto.			
485	Paving streets in Bherra, Meante, Noorpoor, Khoshab, and station bazaar, ...	Various.	4,218	4,045	"	"	4,800	"	"	"	"	4,216	Ditto.			
486	Completing metalled roads in civil station, ...	Govt. 1058, d. 10th October 1864.	4,235	1,500	"	"	2,000	"	"	"	"	1,900	Not yet complete.			
487	Canal for supplying water to civil station, ...	Govt. 414, d. 4th July 1864.	4,999	"	"	"	5,000	"	"	"	"	2,000	Completed.			
488	Pucka tank at Saival, ...	Govt. 3156, d. 28th Nov. 1864.	5,000	"	"	"	2,500	"	"	"	"	2,500	Half completed.			
489	Pucka ghat to bazaar tank in civil station, ...	Govt. 204, d. 10th June 1864.	1,368	"	"	"	800	"	"	"	"	1,384	Completed.			
490	Two petty works (tanks at Hudalee and Sukey-sar), ...	"	300	"	"	"	300	"	"	"	"	200	Ditto.			

RAWLPINDEE—(Continued.)

SHAHPOOR.—(Continued.)

Provision for completion made in 1865-66. Ditto ditto.

Will be completed this year.

A few drains and bridges required, for which provision has been made in this year's budget.

Provision for completion made in this year's budget.

(57)

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expend previous to 1864-65.	BUDGET PROVISION FOR 1864-65.				EXPENDITURE DURING 1864-65.				Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.			
RAWULPINDIE.—(Continued.)														
401	Mis. Public Improvements.—(Continued.)													
402	Six drains in the town of Bhera, ...	"	450	"	L. F. 223	450	"	"	"	"	450	"	Completed.	
	Sewer to drain water of Saiwal, ...	"	980	"	L. F. 223½	1,000	"	"	"	"	1,000	"	Ditto.	
	TOTAL ORIGINAL WORKS, ...	"	"	"	"	65,525	9,924	"	17,634	14,090	27,575	"		
SHAHPPOOR.—(Continued.)														
	REPAIRS.													
	Civil Buildings.													
	Revenue, ...	"	"	"	L. R.	200	67	12	"	"	"	"		
	General, ...	"	"	"	L. R.	100	130	"	"	"	"	"		
	Ecclesiastical, ...	"	"	"	L. R.	50	21	5	"	"	"	"		
	Educational, ...	"	"	"	L. R.	50	50	"	280	"	"	"		
	Judicial, ...	"	"	"	L. F.	200	750	14	"	"	"	"		
	Communications.	"	"	"	L. R.	650	"	"	"	"	"	"		
	Unmetalled district roads, ...	"	"	"	"	"	"	"	"	"	"	"		
	Bridges, ...	"	"	"	L. F.	3,750	"	"	"	3,214	150	"		
	Serai, encamping grounds, &c., ...	"	"	"	"	"	"	"	"	58	"	"		
	Mis. Public Improvements.	"	"	"	"	"	"	"	"	577	11	"		
	Municipal works, ...	"	"	"	L. F.	800	"	"	"	150	329	"		
	TOTAL REPAIRS, ...	"	"	"	"	5,880	1,050	"	280	4,060	470	"		
RAWULPINDIE.—(Continued.)														
	Establishments, &c.													
	Direction, ...	"	"	"	L. F.	411	"	"	"	205	168	"		
	Construction, ...	"	"	"	L. F.	1,560	"	"	"	1,200	360	"		
	Gardens, nurseries, &c., ...	"	"	"	L. F.	1,068	"	"	"	920	148	"		
	Accommodation of travellers, ...	"	"	"	L. F.	150	"	"	"	150	"	"		
	Charitable and scientific institutions, ...	"	"	"	L. F.	240	"	"	"	"	320	"		
	Conservancy and lighting, ...	"	"	"	L. F.	2,220	"	"	"	"	2,148	"		
	Miscellaneous departments, ...	"	"	"	L. F.	72	"	"	"	72	"	"		
	Police, ...	"	"	"	"	"	"	"	"	250	6,059	"		
	TOTAL ESTABLISHMENTS, &c., ...	"	"	"	"	5,751	"	"	"	2,930	9,210	"		
	GRAND TOTAL OF SHAHPPOOR DISTRICT,	"	"	"	"	77,157	10,974	"	17,964	21,020	37,325	"		
ABSTRACT OF TOTAL L. F. OUT during 1864-65.														
A. P. F. Rs. 16,000 0														
Est. B. F. " 1,964 0														
Dist. L. F. " 21,020 0														
Muni. F. " 37,265 4														
Total, Rs. 76,239 4														

(55)

[illegible]

APPENDIX I.—(Continued.)

1	2	3	4	5	6		8	9	10	11	12	13	14
					BUDGET PROVISION FOR 1864-65.								
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		EXPENDED PREVIOUS TO 1864-65.	No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.	Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.										
REPAIRS.													
Civil Buildings.													
	Revenue, ...	"	"	"	I. R.	360	200	"	"	"	"	"	
	General, ...	"	"	"	I. R.	130	39	"	"	"	"	"	
	Educational, ...	"	"	"	E. F.	400	"	"	"	"	"	"	
	Judicial, ...	"	"	"	I. R.	1,000	684	"	"	"	100	"	
	Agricultural, ...	"	"	"	"	"	"	"	"	579	"	"	
Communications.													
	District roads, ...	"	"	"	L. F.	3,600	"	"	"	1,657	"	"	
	Bridges, ...	"	"	"	P. S. R. F.	50	"	"	"	381	"	"	
	Accommodation of travellers, ...	"	"	"	P. F. F.	17,754	"	"	2,103	495	"	"	
	Imperial boat bridges and ferries, ...	"	"	"	"	"	"	"	"	"	"	"	
	Mis. Public Improvements.												
	Municipal works, ...	"	"	"	L. F.	2,600	"	"	"	"	1,590	"	
	TOTAL REPAIRS, ...	"	"	"	"	24,654	953	"	2,103	2,112	1,690	"	
Establishments, &c.													
	Direction, ...	"	"	"	L. F.	411	"	"	"	274	137	"	
	Construction, ...	"	"	"	L. F.	2,109	"	"	"	1,580	540	"	
	Repairs and maintenance, ...	"	"	"	"	1,550	"	"	9,935	"	"	"	
	Gardens, nurseries, &c., ...	"	"	"	"	123	"	"	"	1,140	"	"	
	Accommodation of travellers, ...	"	"	"	P. S. R. F.	288	"	"	268	216	"	"	
	Charitable and scientific institutions, ...	"	"	"	L. F.	1,725	"	"	"	858	1,051	"	
	Conservancy and lighting, ...	"	"	"	L. F.	4,592	"	"	"	"	4,692	"	
	Police, ...	"	"	"	"	"	"	"	"	"	14,943	"	
	TOTAL ESTABLISHMENTS, &c., ...	"	"	"	"	11,202	"	"	10,204	4,048	20,551	"	
	GRAND TOTAL OF PESHAWAR DISTRICT, ...	"	"	"	"	77,771	9,959	631	18,951	16,807	25,549	"	

Abstract of total L. F. out-
lay during 1864-65.
Prov. F. Rs. 16,712 13 11
Dist. S. R. F. Rs. 268 6 4
Dist. L. F. Rs. 16,807 2 5
Mun. F. Rs. 25,549 8 1
Total, Rs. 59,337 14 9

PESHAWAR.-(Continued.)

(60)

ORIGINAL WORKS.		PESHAWUR.—(Continued)	
Civil Buildings.		Huzara.	
514	Court yards to female wards of Abbottabad dispensary, 28th April 1865.	212	" "

(19)

APPENDIX I.—(Continued.)

1		2		3	4	5	6	7	8	9	10	11	12	13	14	
No.	No.	DESCRIPTION AND LOCALITY OF WORK.		SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-65.						Present state of works on 1st May 1865.	REMARKS.
		No. and date of sanction.	Amount.	No.	Amount.		Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanatorium funds.					
PESHAWAR—(Continued)																
Huzara—(Continued)																
Communications.																
		District roads,	"	"	"	"	L. F.	1,595	"	"	"	875	"	"		
		Accommodation of travellers,	"	"	"	"	P.S.B.F.	30	"	"	"	717	"	"		
Mis. Public Improvements.																
		Municipal works,	"	"	"	"	L. F.	100	"	"	"	100	"	73	1	
		TOTAL REPAIRS,	"	"	"	"	"	2,975	1,050	"	32	1,859	"	73	1	
Establishments, &c.																
		Direction,	"	"	"	"	L. F.	411	"	"	"	391	"	20	"	
		Construction,	"	"	"	"	L. F.	729	"	"	"	360	"	330	"	
		Collection,	"	"	"	"	L. F.	"	"	"	"	410	"	"	"	
		Gardens, nurseries, &c.,	"	"	"	"	L. F.	360	"	"	"	315	"	45	"	
		Accommodation of travellers,	"	"	"	"	P.S.B.F.	120	"	"	234	9	"	20	"	
		Charitable and scientific institutions,	"	"	"	"	L. F.	594	"	"	"	1,479	"	20	"	
		Conservancy and lighting,	"	"	"	"	L. F.	100	"	"	"	100	"	"	"	
		Police,	"	"	"	"	L. F.	635	"	"	"	25	"	610	"	
		TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	"	"	"	"	"	"	"	1,864	"	
			"	"	"	"	"	2,941	"	"	234	3,081	"	2,839	"	
GRAND TOTAL OF HUZARA DISTRICT,																
			"	"	"	"	"	26,379	1,050	"	9,467	6,191	"	2,982	"	
ORIGINAL WORKS.																
Civil Buildings.																
		Improvements to courts of justice,	"	"	"	"	"	"	138	"	"	"	"	"	"	
		Construction of a small guard-room,	"	"	"	"	"	"	48	"	"	"	"	"	"	
Agricultural.																
		Planting roadside trees,	"	"	"	"	L. F.	772	"	"	"	166	"	108	"	
		Government garden at Kohat,	"	"	"	"	"	"	"	"	"	289	"	"	"	
Kohat																
Abstract of total L. F. outlay during 1864-65.																
Prov. A. F. Rs. 3,250 0																
Prov. S. R. F. " 297 5																
Dist. L. F. " 6,104 2																
Mun. F. " 2,932 2																
Total, Rs. 12,683 9																

Abstract of total L. F. outlay during 1864-65.	
Pro. A. F. R.	Rs. 32,204 0
Pro. S. R. F.	" 2,075 0
Dist. L. F.	" 6,194 2
Mand. F.	" 2,932 2
Total,	Rs. 43,395 4

<i>Abstract of total L. F. outi</i> <i>during 1864-65.</i>	
Pro. F. F. Rs.	736 8
Pro. S. B. F. Rs.	96 8
Dist. L. F. Rs.	1,653 4
Munl. F. Rs.	2,658 15
Total, Rs.	5,147 5

PESHAWAR—(Continued.)		Kohat—(Continued.)	
527	Communications. Purchase of two boats for Khoshaighurh ferry, Budget provisions lapsed, &c.		
	Leveling in front of new tahseel outside the town.		
	Town schools,...		
	Serai and market place combined in town of Kohat,		
	Improvements to travellers' bungalow at Gooinbut, ...		
	TOTAL ORIGINAL WORKS, ...		
	REPAIRS.		
	Civil Buildings.		
	Revenue, ...		
	General, ...		
	Ecclesiastical, ...		
	Educational, ...		
	Judicial, ...		
	Communications.		
	District roads, ...		
	Accommodation of travellers, ...		
	Mis. Public Improvements.		
	Municipal works, ...		
	TOTAL REPAIRS, ...		
	Establishments, &c.		
	Direction.		
	Construction,		
	Gardens, nurseries, &c., ...		
	Accommodation of travellers,		
	Conservancy and lighting, ...		
	Miscellaneous departments, ...		
	Police, ...		
	TOTAL ESTABLISHMENTS, &c., ...		
	GRAND TOTAL OF KOHAT DISTRICT, ...		

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
District.	No.	SANCTIONED ESTIMATE.		Expenditure previous to 1894-95.	BUDGET PROVISION FOR 1894-95.		EXPENDITURE DURING 1894-1895.						Present state of works on 1st May 1895.	REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	1st class.	Municipal and Sanatorium funds.			
Establishments, &c.—(Continued.)														
	Accommodation of travellers, ...	"	"	"	L. F. 600	"	"	"	"	"	751	12 2		
	Charitable and scientific institutions, ...	"	"	"	L. F. 1,188	"	"	"	"	"	893	5 "		
	Conservancy and lighting, ...	"	"	"	"	"	"	"	"	"	2,043	5 8		
	Miscellaneous departments, ...	"	"	"	"	"	"	"	"	"	5,200	4 9		
	Police, ...	"	"	"	"	"	"	"	"	"	9,470	12 10		
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	4,071	"	"	"	"	"	"		
	GRAND TOTAL OF BUNSOO DISTRICT,	"	"	"	"	26,776	22,681	2 8	5,895	5 6	10,924	15 1		
ORIGINAL WORKS.														
Civil Buildings.														
554	Two barracks at Sheikh Bodeen, ...	Govt. 749C. d. 4th July 1894.	2,208	"	"	"	1,000	"	"	"	"	"	Materials collected and stored for the building. Nearly finished.	
555	Telseed and thana at Bukkur, ...	Govt. Cir. 20, d. 6th July 1894.	5,339	"	"	"	5,593	"	"	"	"	"	"	
556	Wall round cutcherie compound at Dera Ismael Khan, ...	"	"	"	L. F. 5	500	"	"	"	"	300	"	Completed.	
557	Additions to dispensary at Dera Ismael Khan, ...	"	"	"	L. F. 20	500	"	"	"	"	500	"	Ditto.	
558	Sheds for suits at sadder court, ...	"	"	"	L. F. 80	200	"	"	"	"	200	"	Will shortly be completed.	
559	Thana Gaung, ...	Govt. Cir. 20, d. 6th July 1894.	1,185	"	"	"	1,176	"	"	"	"	"	Ditto.	
560	Thana Paharpore, ...	"	"	"	"	"	"	"	"	"	"	"	Work completed.	
561	Kotwallee at Dera Ismael Khan, ...	"	1,185	"	"	"	1,183	"	"	"	"	"	Building completed.	
562	Lock-up at Bukkur, ...	Govt. 1552, d. 24th July 1894.	400	"	"	"	400	"	"	"	"	"	Completed.	
563	Lock-up at Tank, ...	"	300	"	"	"	200	"	"	"	"	"	Ditto.	
564	Additions to dak bungalow at Yarak, ...	Govt. 1474, d. 19th January 1894.	200	"	"	"	"	"	500	"	"	"	Ditto.	
Communications.														
													Thana's room not yet finished.	
Total, Rs. 26,140 2 7														

565	Eight bridges in and about Dera Ismael Khan,	Govt. 183, d. 9th June 1864.	1,600	"	"	"	"	"	"	"	1,500	100	Completed.
566	Dak bungalow at Huttialla.	"	"	"	"	"	"	"	"	"	1,000	"	Roofing not finished.
567	Miscellaneous works on district roads, ...	"	"	"	"	"	"	"	"	"	950	"	Completed.
568	Packa tanks at Yauk and Meerun, ...	Govt. 183, d. 9th June 1864.	3,000	"	"	"	"	"	"	"	2,900	"	Tank at Meerun nearly finished; tank at Yauk unfinished; delayed for want of water.
569	Six wells, miles stones and sign posts on district roads, ...	Do.	2,600	"	"	"	"	"	"	"	1,000	800	Milestones completed; wells still remain unfinished, but are progressing.
470	Tank at Huttialla, ...	Govt. 1474, d. 10th Dec. 1864.	850	"	"	"	"	"	"	850	"	"	Will shortly be finished.
Mis. Public Improvements.													
571	Improvements to main bazaar of Dera Ismael Khan town, ...	"	"	"	"	"	"	"	"	"	"	1,000	Compensation has been distributed, and the improvements are advancing.
572	Metalling station roads at Dera Ismael Khan, ...	"	1,000	"	"	"	"	"	"	"	"	250	Completed.
573	Improvement to station roads at Sheik Boudeen, ...	Govt. 183, d. 9th June 1864.	500	"	"	"	"	"	"	"	250	"	"
574	Lamps and lamp posts for D. I. Khan town, ...	"	1,100	"	"	"	"	"	"	"	1,100	"	Ditto.
575	Drainage of Dera Ismael Khan town, ...	Govt. 183, d. 9th June 1864.	500	"	"	"	"	"	"	"	975	500	Nearly completed.
<i>Budget provisions tapped, &c.</i>													
	Excavating ancient mounds, ...	"	200	"	"	"	"	"	"	"	"	"	"
	Four village schools, ...	"	200	"	"	"	"	"	"	"	"	"	"
	Paving market place at Dera Ismael Khan, ...	"	3,000	"	"	"	"	"	"	"	"	"	"
	TOTAL ORIGINAL WORKS, ...	"	23,850	11,015	"	"	"	"	"	1,350	10,475	4,625	"
REPAIRS.													
Civil Buildings.													
	Revenue, ...	"	350	740	6	9	"	"	"	"	"	"	"
	General, ...	"	120	"	"	"	"	"	"	"	"	"	"
	Ecclesiastical, ...	"	150	"	"	"	"	"	"	"	180	"	"
	Educational, ...	"	50	"	"	"	"	"	"	"	"	"	"
	Judicial, ...	"	200	"	"	"	"	"	"	"	"	"	"
	Agricultural, ...	"	50	"	"	"	"	"	"	114	"	"	"
	Communications, ...	"	150	"	"	"	"	"	"	"	"	"	"
	Unmetalled district roads, ...	"	1,025	"	"	"	"	"	"	"	35	15	"
	Accommodation of travellers, ...	"	"	"	"	"	"	"	"	"	"	"	"
	Miscellaneous petty repairs, ...	"	"	"	"	"	"	"	"	"	"	"	"
		"	4,050	"	"	"	"	"	"	"	2,265	8	"
		"	"	"	"	"	"	"	"	"	159	8	"
		"	"	"	"	"	"	"	"	"	137	11	"

APPENDIX I.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK.	SANCTIONED ESTIMATE.		Expenditure previous to 1864-65.	EXPENDITURE DURING 1864-65.					Municipal and Sanitarium funds.	Present state of works on 1st May 1865.	REMARKS.	
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.				District funds.
DERAJAT—(Continued.)													
DERA ISHWAL KHAN. (Continued.)													
Mis. Public Improvements.													
	Municipal works,	"	"	"	L. F.	1,250	"	"	"	342	507	"	
	TOTAL REPAIRS,	"	"	"	"	"	746	6	9	3,120	507	"	
Establishments, &c.													
	Direction,	"	"	"	L. F.	411	"	"	"	411	"	"	
	Construction,	"	"	"	L. F.	1,260	"	"	"	890	130	"	
	Repairs and maintenance,	"	"	"	L. F.	1,324	"	"	"	1,356	"	"	
	Gardens, nurseries, &c.,	"	"	"	L. F.	1,300	"	"	"	2,619	"	"	
	Accommodation of travellers,	"	"	"	L. F.	1,368	"	"	"	1,294	"	"	
	Charitable and scientific institutions,	"	"	"	L. F.	1,198	"	"	"	649	1,235	"	
	Conservancy and lighting,	"	"	"	L. F.	2,763	"	"	"	413	2,294	"	
	Miscellaneous departments,	"	"	"	L. F.	432	"	"	"	406	7,149	12	5
	Police,	"	"	"	"	"	"	"	"	"	11,108	12	5
	TOTAL ESTABLISHMENTS, &c.,	"	"	"	"	1,496	"	"	"	8,008	"	"	
	GRAND TOTAL OF D. I. KHAN DISTRICT,	"	"	"	"	47,211	11,791	6	9	21,693	16,240	15	5
ORIGINAL WORKS.													
Civil Buildings.													
573	Telcel and thana at Jampur,	Govt. 4999, d. 4th May, 1864.	9,363	"	"	"	7,425	"	"	"	"	Completed, except roofing, which will be completed shortly.	Delayed for want of timber.
577	Treasury at Rajmurti,	Govt. 1902, d. 18th August 1864.	1,500	"	I. R. 27	1,500	1,500	"	"	"	"	Completed, except portion of roofing and plaster.	Sludicially delayed for want of timber; will be completed shortly.
578	Additions to kutcherie at Dera Gaze Khan,	Govt. 111, d. 6th May 1864.	1,332	"	"	"	1,333	"	"	"	"	Given on contract. Rooms finished, except white washing, which will be completed immediately.	
579	Frontle ward in the Dera Gaze Khan dispensary,	Govt. 190, d. 10th June 1864.	1,142	"	L. F. 27	1,150	"	"	"	"	1,142	Completed.	
580	Accommodation for frontier militia at Shah walley,	Commr.	600	"	"	"	300	"	"	"	"	Ditto.	Half delayed by the Munia chief.

(89)

Sl. No.	Description	Authority	Year	Amount	Remarks
581	Additions to zillah school house at Dera Gaze Khan, ...	D. of P. I.	431		
582	Improvements to courts of justice at Dera Gaze Khan, ...	J. C. 51, 1530, d. 5th Oct.	313		
583	Well at Dilber, ...	C. 99, d. 3rd May.	300		
584	Stable for Government stallion, ...	D. C. d. 25th July.	42		
585	Village school at Bagair, ...	C. 199, d. 27th June 1864.	100		
586	Arboriculture, ...	Ditto.	"		
587	Bridges, &c., on the Mithunkote road, ...	Govt. 51, of May 1862.	27,924		
588	Kutcha tank between Sukkee Surwur and Vidore, ...	C. 200, d. 27th June 1864.	200		
589	Well at Mangrota, ...	Govt. 20, 1203, d. 6th July 1864.	1,084		
590	Wells at Shumlane and Mussooree posts, ...	C. 267, d. 16th Sep. 1864.	1,000		
591	Improvements to the town of Dajul, ...	Govt. 199, d. 10th June 1864.	1,200		
592	Ditto ditto Jampoore, ...	Ditto.	1,200		
593	Metalling road from cantonment to town of Dera Gaze Khan, ...	Govt. 1803, d. 19th Feb. 1864.	2,281		
594	Contributions to station roads at Sheikh Bodeen, ...	C. 199, d. 27th June 1864.	3,000		
595	Pucca drains in city of Dera Gaze Khan, ...	Govt. 2284, d. 9th Apl. 1864.	10,000		
	<i>Budget provisions lapsed, &c.</i>				
	Metalling streets in the town of Mithunkote, ...				
	Pucca tank at Vehowa, ...				
	Pucca drains in the town of Mithunkote, ...				
	TOTAL ORIGINAL WORKS, ...		22,384		
	REPAIRS.				
	Civil Buildings.				
	Revenue, ...	I. R.	151		
	General, ...	I. R.	225		
	Ecclesiastical, ...	L. F.	400		
	Educational, ...	I. R.	44		
	Judicial, ...	I. R.	50		
	Agriultural.	E. F.	150		
	Syphon drains, ...	I. R.	1,000		
	Government garden walls, ...	L. F.	500		

(64)

APPENDIX I.—(Concluded.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14
No.	DESCRIPTION AND LOCALITY OF WORK	SANCTIONED ESTIMATE.		Expendd previous to 1864-65.	BUDGET PROVISION FOR 1864-65.		EXPENDITURE DURING 1864-65.						REMARKS.
		No. and date of sanction.	Amount.		No.	Amount.	Imperial revenue.	Income tax.	Provincial funds.	District funds.	Municipal and Sanitarium funds.		
District.													

APPENDIX II.

Annual Report for 1864-65, on the imperial ferries and boat bridges in the Punjab.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26			
Division.	District.	Name of ferry.	Year.	Were the tolls farmed, or under direct management?	Gross income each year.	GROSS OUTLAY EACH YEAR.										Duration of bridge each year.	LENGTH OF BRIDGE.		No. of boats.		To each hired boat.	To each Government boat.	Description and width of roadway of bridge.	Description and length of approaches to bridge.	Detail of Government property, boats, superstructure, &c., and present condition.	REMARKS.		
						Ordinary maintenance.						Miscellaneous.	Extraordinary.	Total.	Surplus each year.		Maximum.	Minimum.	Government.	Hired.							Maximum.	Minimum.
						Establishment.	Hire of boats.	Repair of Government boats.	Annual construction of bridge.	Annual dismantling of bridge.																		
DELHI.	Delhi, on the Jumna.	Under direct management.	1863-64.	Under direct management.	Ra. 37,414 9 8	960 0 0	4,728 0 0	4,295 3 2	1,840 1 9	4,373 2 1	...	2,553 14 1	623 10 2	18,873 15 3	18,540 10 5	Whole year.	2,700 feet.	...	51	52	7	1	1	28 feet.	300 feet.	4612 planks for platforms. 1058 timbers. 179 iron chains. 51 boats. Fair condition and serviceable after having undergone necessary repairs consequent on the bridge having given way by a sudden rise of the river on the 5th March 1865.	Increase in income is owing to increased rate of toll charged on the bridge in accordance with late orders of Government. Detail of miscellaneous item. Oil for lighting purposes, ... Rs. 225 2 6 Cotton for wicks, ... " 3 9 Chalk, ... " 0 11 Twine, ... " 5 15 Country paper, ... " 52 10 Grass, ... " 711 13 Commission to Superintendent of bridge, ... " 658 11 1 Commission to Deputy Superintendent of bridge, ... " 329 5 1 Country ink, ... " 3 0 Bags for collection, ... " 3 4 Land-rent for grass for bridge, ... " 50 0 Total, ... " 2,044 4 Detail of extraordinary item. Carpenters, ... Rs. 89 4 Extra boatmen in rainy season, ... " 322 8 Recovering sunken boats, ... " 807 8 Total, ... " 1,219 4	

APPENDIX II.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Division.	District.	Name of ferry.	Year.	Were the tolls farmed, or under direct management?	Gross income each year.	Establishment for collecting tolls, where under direct management.	GROSS OUTLAY EACH YEAR.							Surplus each year.	Duration of bridge each year.	LENGTH OF BRIDGE.		No. of boats.		No. of boats.		Description and width of roadway to bridge.	Description and length of approaches to bridge.	Detail of Government property, boats, superstructure, &c., and present condition.	REMARKS.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							Establishment.	Hire of boats.	Repair of Government boats.	Annual construction of bridges.	Annual dismantling of bridges.	Miscellaneous.	Extraordinary.			Total.	Maximum.	Minimum.	Government.	Hired.	To each Government boat.					To each hired boat.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
1	2	3	4	5	6	7								8	9							10	11	12	13		14	15	16	17	18	19	20	21	22	23	24	25	26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
UMBALLA.	UMBALLA.	Ferries on the Guggur, Tangree, and Marjunda, where they cross the Grand Trunk road.	1864-65.	...	...	...	Rs. 901 4 0	...	69 10 9	...	...	...	...	...	Rs. 790 15 8	...	...	...	4	...	23	...	...	...	Detail of Government property, boats, superstructure, &c., and present condition.	No tolls are collected at these ferries. Detail of expenditure. Repairs of boats, Rs. 69 10 9 Elephants and boatmen, " 901 4 6 Increase of expenditure owing to lateness of the rains during 1864-65; establishment kept up on the ferries for a longer time accordingly. NOTE.—Three boats were completely destroyed by a flood shortly after the close of year; and one boat, being unserviceable, was sold by auction.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
			1863-64.	...	...	Rs. 901 4 0	...	69 10 9	...	...	...	...	...	...	...	Rs. 790 15 8	...	...	...	4	...	23	...	...			...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...

(2)

JULLENDUR.		JULLENDUR.	
Wuzer Bhoolur, on the Beas.		Wuzer Bhoolur, on the Beas.	
1864-65.		1863-64.	
Farmed.		Farmed.	
Rs. 17,061 13 5		Rs. 14,135 5 3	
" 2,774 2 7		" 1,768 3 0	
"		"	
" 547 0 0		" 11,068 11 1	
" 92 0 0		" 520 0 0	
" 525 7 4		" 4,061 6 3	
" 0,984 0 0		" 18,448 4 4	
" 10,077 13 5		" 17,614 6 10	
From Sept. to end of May.		Seven and a half months.	
2,040 running feet.		960 feet.	
960 feet.		960 feet.	
None.		2	
102		62	
62		62	
None.		1	
Planked and railed 12 feet wide.		Metal 2,484 feet long.	
Single roadway 12 feet.		1	
1		1	
Feet.		Feet.	
Nuts and screws, old,		Nuts and screws, new, ...	
Planks, &c., old and unserviceable, ...		Nails, large and small, ...	
Timber in pieces, No. 82		Moonj ropes, ...	
Phowrahs, ...		Jhao boat loads, No. 4	
Half picks or kodals, ...		Wooden anchors, ...	
Rammers plain, wooden, ...		Kurrees, new, ...	
m. s. c.		New iron boats, No. 2	
30 2 0		5 36 0	
483 7		19 38 7	
Cost of tickets for boats, ...		9 34 0	
Anchors, ...		" 36	
Jhao for fascine roadway, ...		" 120 0 0	
Painting railings, ...		Total, ...	
Ropes, ...		Rs. 525 7 4	
Total, ...		New superstructure, ...	
Rs. 17,061 13 5		3,945 6 1	
Detail of column "miscellaneous."		Detail of column "miscellaneous."	
Contract of tolls for 1864-65, ...		Contract of tolls for 1864-65, ...	
Arrears of previous year, ...		Arrears of previous year, ...	
Sale proceeds of timber, &c., ...		Sale proceeds of timber, &c., ...	
Fine levied, ...		Fine levied, ...	
Total, ...		Total, ...	
Rs. 15,000 0 0		Rs. 15,000 0 0	
1,901 13 5		1,901 13 5	
150 0 0		150 0 0	
10 0 0		10 0 0	
17,061 13 5		17,061 13 5	

(3)

APPENDIX II.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
Division.	District.	Name of ferry.	Year.	Were the tolls farmed, or under direct management?	Gross income each year.	Establishment for collecting tolls, where under direct management.	GROSS OUTLAY EACH YEAR.								Surplus each year.	Duration of bridge each year.	LENGTH OF BRIDGE.		No. of boats.		No. of boats.		Description and width of roadway of bridge.	Description and length of approaches to bridge.	Detail of Government property, boats, superstructure, &c., and present condition.	REMARKS.
							Ordinary maintenance.										Government.	Hired.	Minimum.	Maximum.	To each Government boat.	To each hired boat.				
							Establishment.	Hire of boats.	Repair of Government boats.	Annual construction of bridge.	Annual dismantling of bridge.	Miscellaneous.	Extraordinary.	Total.		Maximum.							Minimum.	Government.	Minimum.	Maximum.
LAHORE.—(Continued.)	Ferozepoor.	on the Sutlej.	1863-64.	Tolls farmed.	Rs. 16,625 0 0	0 0 0	3,698 1 7	4,356 0 9	638 2 11	3,529 0 11	5,393 6 3	21 9 0	1,450 10 4	111 3 10	13,534 13 4	3,090 2 8	Six months and one day.	2,120 feet.	50	31	12	1	Single roadway 12 feet wide.	19,585 feet, fascines roadway. 5,146 feet, kutcha roadway.	Government boats, 26 Wooden frames, 151 Beams of deal, 195 Planks of deal, 846 Kurrries, 69 Beams of fir, 58 Planks of fir, 176 Moorings for railing of bridge, 224 Jbs. of sail, 16 Cables for hanging sails, 2 Locks, 1 Rails, 1 Stairs, 1 Rudders, 40 Sails, 1 Masts, 28 Tubs, 20 Iron chains for mooring, 30 Bolts, 56 Iron poles, 298 Pegs, 44 Pairs of wooden blocks, 3 Iron measuring chain, 1 Hoes, 37 Iron hooks, 28 Bores, 3 Iron instrument (kanta), 1 Sieve, 1 Iron pan with spoon, 1 Lanterns, 16 Buckets, 17 Europe rope, 1 Mill-stone, 1 Boxes, 2 Casks, 1 Moonj rope, 20 Teers, 35	Miscellaneous. Construction of fa-saine roadway, ... Rs. 1,000 10 2 Miscellaneous con-tingencies, ... " 175 10 0 Total Rs. 1,176 4 2
			1864-65.	Tolls farmed.	Rs. 17,000 0 0	0 0 0	3,529 11 9	4,312 0 0	638 2 11	3,529 0 11	5,393 6 3	23 11 0	1,176 4 2	0 0 0	14,443 1 2	2,524 14 10	Five months, 25 days.	1,486 feet.	23	36	17	1				

(4)

RAWULPINDIE.		GOOZERAT.	
Ferry on the Bohan crossing the Grand Trunk road.		Wuzerbad, on the Chenab.	
1864-65.	1863-64.	1863-64.	1864-65.
Under direct management.		Farmed.	
Rs. 73 6 6	Rs. 18 2 9	Rs. 19,000 0 0	Rs. 21,050 0 0
0 0 0	0 0 0	0 0 0	0 0 0
0 0 0	0 0 0	7,023 7 0	7,466 0 7
0 0 0	0 0 0	2,380 1 2	3,585 15 8
0 0 0	0 0 0	1,076 4 3	999 14 8
0 0 0	0 0 0	1,336 9 11	2,150 0 0
0 0 0	0 0 0	12 0 0	32 0 0
0 0 0	0 0 0	475 14 0	419 6 2
0 0 0	0 0 0	13,359 0 0	9,853 10 8
0 0 0	0 0 0	35,663 4 4	24,506 15 9
0 0 0	0 0 0	0 0 0	0 0 0
There is no bridge over the Sohan. During the rains travellers are ferried across. At other seasons the stream is fordable with ease. A masonry bridge is now under construction.		Nine months.	
...	...	3,660 running feet.	3,270 running feet.
...	...	2,700 running feet.	2,249 running feet.
4	2	47	47
...	...	44	20
...	...	17	15
6 boatmen. 2 ditto extra.	Five boatmen for the two boats.	1	14
...	...	Planks, grass and mud. 14 feet wide.	Plank approach 800 running feet. Grass and mud 6,065 ditto.
Boats, wooden, 2 Boats, iron, 2 in good condition.	49 Government boats repairable, 5 dak boats serviceable, 530 beams serviceable, 3271 planks serviceable, railing poles 182 serviceable, 9 chains serviceable, 345 anchors, 9 wheels for spinning ropes.	Grass and mud 5,760 running feet.	Grass and mud 6,065 ditto.
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...	...	...
...	...		

(5)

APPENDIX II.—(Continued).

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
District	Name of ferry.	Year.	Were the tolls farmed, or under direct management?	Gross income each year.	Establishment for collecting tolls, where under direct management.	Ordinary maintenance.						Miscellaneous.	Extraordinary.	Total.	Surplus each year.	Duration of bridge each year.	Length of bridge.		No. of boats.		Description and width of roadway of bridge.		Description and length of approaches to bridge.	REMARKS.		
						Establishment.	Hire of boats.	Repair of Government boats.	Annual construction of bridge.	Annual dismantling of bridge.	Miscellaneous.						Extraordinary.	Maximum.	Minimum.	Government.	Maximum.	Minimum.			To each Government boat.	To each private boat.
Jhelum, on the Jhelum.		1863-64.	Tolls farmed.	Rs. 32,226 0 0	0 0 0	9,229 9 3	414 12 3	1,403 2 2	0 0 0	0 0 0	0 0 0	0 0 0	0 0 0	0 0 0	1,146 8 4	Nine months and one day.	3240 feet.	900 feet.	11	2	11	1	28 feet wide for a portion of the time.	3543 feet long.	76 large boats; 1 unserviceable; the rest good. 2 large dhik boats, good. 2 small dhik boats, good. 1 small boat, good. Superstructure materials. 517 beams; 467 serviceable, 50 unserviceable. 2,450 planks, good. 315 wooden railings; 18 unserviceable. 290 wooden pegs, good. 49 caps, good. 551 screw bolts, good. 68 iron buckets, good. 23 wheel barrows, unserviceable. 99 iron chains, unserviceable. 708 feet of iron chain, good.	Miscellaneous expenses. Clothing, belts, and badges for burkundazes, Rs. 36 7 0 Miscellaneous, " " 36 14 4 Total, Rs. 73 5 4 Extraordinary. Godown for stores, Rs. 200 0 0 Recovering a sunken boat, " " " 34 9 0
		1864-65.	Tolls farmed.	Rs. 12,224 0 0	0 0 0	9,229 9 3	414 12 3	1,403 2 2	0 0 0	0 0 0	0 0 0	0 0 0	0 0 0	0 0 0	1,146 8 4	Nine months and one day.	3240 feet.	900 feet.	11	2	11	1	28 feet wide for a portion of the time.	3543 feet long.	76 large boats; 1 unserviceable; the rest good. 2 large dhik boats, good. 2 small dhik boats, good. 1 small boat, good. Superstructure materials. 517 beams; 467 serviceable, 50 unserviceable. 2,450 planks, good. 315 wooden railings; 18 unserviceable. 290 wooden pegs, good. 49 caps, good. 551 screw bolts, good. 68 iron buckets, good. 23 wheel barrows, unserviceable. 99 iron chains, unserviceable. 708 feet of iron chain, good.	Miscellaneous expenses. Clothing, belts, and badges for burkundazes, Rs. 36 7 0 Miscellaneous, " " 36 14 4 Total, Rs. 73 5 4 Extraordinary. Godown for stores, Rs. 200 0 0 Recovering a sunken boat, " " " 34 9 0
Pind Dadun Khan, on the Jhelum.		1863-64.	Under direct management.	Rs. 36,226 2 9	0 0 0	9,644 9 10	9,952 10 10	1,099 5 8	3,321 4 9	147 15 6	750 12 0	16 15 0	17,328 9 7	18,192 9 2	Seven months.	2,550 feet.	250 feet.	1	1	41	1	14 feet wide.	14,000 feet.	1 large boat, good. 1 small boat, good. Bridge materials. 2,830 feet planks, good. 504 feet of beams, good. 649 screw bolts, good. 27 spades, good. 395 feet of wooden railings, good. 326 iron rings, good. 1 wheel barrow, good. 18 pieces of iron sheet, good. 167 feet of iron chain, good. 1 latulet, good. 1 iron anchor, good. 34 wooden anchors, good. 16 ropes. 9,589 feet of railing rope, good. 2 screw bolts for joining the bridge, good. 8 shikhs, good.	Miscellaneous expenses. Constructing approaches, Rs. 720 12 0 Compensation for land taken up for approaches, " 17 0 0 Dress for burkundazes, " 13 0 0 Total, Rs. 750 12 0 Extraordinary. Burkundazes, " Rs. 16 15 0	
		1864-65.	Under direct management.	Rs. 36,226 2 9	0 0 0	9,644 9 10	9,952 10 10	1,099 5 8	3,321 4 9	147 15 6	750 12 0	16 15 0	17,328 9 7	18,192 9 2	Seven months.	2,550 feet.	250 feet.	1	1	41	1	14 feet wide.	14,000 feet.	1 large boat, good. 1 small boat, good. Bridge materials. 2,830 feet planks, good. 504 feet of beams, good. 649 screw bolts, good. 27 spades, good. 395 feet of wooden railings, good. 326 iron rings, good. 1 wheel barrow, good. 18 pieces of iron sheet, good. 167 feet of iron chain, good. 1 latulet, good. 1 iron anchor, good. 34 wooden anchors, good. 16 ropes. 9,589 feet of railing rope, good. 2 screw bolts for joining the bridge, good. 8 shikhs, good.	Miscellaneous expenses. Constructing approaches, Rs. 720 12 0 Compensation for land taken up for approaches, " 17 0 0 Dress for burkundazes, " 13 0 0 Total, Rs. 750 12 0 Extraordinary. Burkundazes, " Rs. 16 15 0	

APPENDIX III.

RETURN of the minor or district ferries of the Punjab, for 1864-65.

DELHI.

Division.	District.	FERRIES.	No. of boats.	No. of boatmen.	Gross income.			Gross expenditure.			Annual surplus.			Detail of outlay.	REMARKS.
DELHI.—(Concluded).	GOORGAON.	Soottanpoor,	1	2	281	13	4	}						Pay of establishment, Rs. 271 14 4 Repairs to approaches, „ 150 0 0 Total, Rs. 421 14 4	Increase in income due to realization of a balance of Rs. 252-1-4 on account of 1863-64, and increase of trade.
		Bholra,	1	4	345	„	4								
		Belochpoor,	2	12	1,415	13	4								
		Bagpoor,	„	„	„	„	4								
		Goorwar,	2	8	869	9	4		421	14	4	3,182	3		
		Solrah,	1	2	117	9	4								
		Shaikpoor,	1	2	93	„	„								
		Mahowlee,	1	2	123	12	„								
		Hussunpoor,	1	4	357	8	„								
		TOTAL FOR 1864-65, ..	10	36	3,604	1	4	421	14	4	3,182	3			Increase in expenditure occasioned by payment of establishment for the whole year. In 1863-64, wardens were not entertained till January 1864.
HISSAR.	HISSAR.	TOTAL FOR 1863-64, ..	10	36	2,993	14	8	138	7	7	2,855	7	1		
		NIL.	„	„	„	„	„	„	„	„	„	„	„		
	ROHTAK.	NIL.	„	„	„	„	„	„	„	„	„	„	„		
	SIRSA.	Umrooka,	7	16	1,320	„	„	„	„	„	1,320	„	„		These ferries are annually leased, and the contractors employ their own boats and boatmen. The increase and decrease of ferry boats and men depend on the trade.
		Jhungurh,	7	16	1,320	„	„	„	„	„	1,320	„	„		
		Mouzzam,	6	12	929	„	„	„	„	„	929	„	„		
		Ghoorka,	2	6	336	„	„	„	„	„	336	„	„		
		TOTAL FOR 1864-65, ..	22	50	3,905	„	„	„	„	„	3,905	„	„		The decrease in income is owing to the demand for cotton having subsided.
		TOTAL FOR 1863-64, ..	24	54	4,440	„	„	„	„	„	4,440	„	„		

	Raj Ghat, on the Jumna, Roopur or the Sutlej, .. Moolana on the Sutlej, .. Goomthula on the Jumna, .. Teeka on the Jumna, .. Poobaree on the Jumna, ..	17 8 6 1 1 1	40½ 20 15 4 3 3	7,800 2,758 1,525 160 255 1,025	" 2 " " " "	" 2 " " " "	1,610 " " " "	" " " " "	6 " " " "	11,913 " " " "	1 8 " " "	Ordinary repairs, huts, &c., Rs. 64 4 6 Ferry police, .. " 154 12 0	At the Raj Ghat a bridge of boats is maintained in the winter and summer months; and dur- ing the rains boats are used. All expenditure for main- tenance of bridge, &c., is pro- vided for by the contractor.
	TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	34 39	85½ 65	13,523 12,134	2 1	2 11	1,610 1,993	" "	6 7	11,913 10,140	1 4		The chowkeedars were discharg- ed on 1st June, being no lon- ger required.
	Sherpoor, Jodhwali, Khanpooor, Chaunta, Jowla Muzra, Multawara, Lussara, Kurianah, Man, Tulwun, Sidhowan, Thara,	3 2 2 2 2 2 2 4 2 3 3 3	2 & 2 & 2 & 2 & 2 & 2 & 2 & 2 &	975 425 1,850 600 775 600 450 1,625 700 1,150 1,675 2,200	" " " " " " " " " " " " "	" " " " " " " " " " " "	10 10 11 11 11 11 11 11 10 10 10 10	13 8 14 3 3 3 3 4 13 13 13 13	" " " " " " " " " " " "	964 414 1,838 588 763 588 438 1,613 688 1,139 1,664 2,189	3 8 2 13 13 13 13 3 12 3 3 3	32 Wooden tickets, one for each boat, Rs. 13 7 0 Pay of 12 chowkeedars over bridge for two months at 5 Rs. each., 120 0 0 Total, Rs. 133 7 0	
	TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	32 57	64 & 128 228	13,025 12,078	" "	" "	133 720	7 "	" "	12,891 11,358	9 "		
	NIL	"	"	"	"	"	"	"	"	"	"		
	Bagha, Chukokee, Gugraywall, Behrowall, Goindwall, Johul, Moondah, Ahlee, Goorkha,	5 3 4 12 5 2 4 2 4	20 12 16 48 20 8 16 8 16	837 1,094 1,317 2,115 1,290 865 741 640 636	14 " 15 12 " " 1 8 6	" " 6 " " " " " "	" " " " " " " "	" " " " " " " "	" " " " " " " "	837 1,094 1,317 2,115 1,290 865 741 640 636	14 15 12 " " 1 8 6		There are no bridges of boats on the minor ferries, and there is no expenditure, as the ferries are leased to contractors, who have to pay the boatmen, and it has not been found neces- sary to make any arrangement for their protection.
	TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	41 60	164 300	9,538 9,677	8 14	6 10	" "	" "	" "	9,538 9,677	8 14		Unrealized balance at the end of the year, Rs. 139 6 0

APPENDIX III.—(Continued).

Division.	District.	FERRIES.	No. of boats.	No. of boatmen.	Gross income.		Gross expenditure.		Annual surplus.		Detail of outlay.	REMARKS.
JULLUNDUR.—(Continued.)	HOOSHIAAPOOR.	Biaripoor, Pukowal, Nowshera, Mowlee, Bagrean, Bheta, Govindpoor, Kerutpoor, Unudpoor, Sysowal, Byrampoor, Umugul, Dowlkhanee,	2 2 10 2 4 12 12 4 2 6 2 2 1	8 8 40 8 16 48 48 7 8 10 6 6 4	336 216 2,496 408 420 2,352 3,624 360 720 600 420 744 192	" " " " " " " " " " " " "	60 60 216 60 60 120 120 60 144 60 60 60 "	" " " " " " " " " " " " "	276 156 2,280 348 360 2,232 3,504 300 576 600 360 684 192	" " " " " " " " " " " "	A ferry police of 2 jamadars and 14 chowkedars is charged for all the ferries, except Sysowal, where the villages pay the expense.	The bids for the ferries on the Beas for 1864-65 are less than the sums at which they were leased in 1863-64.
		TOTAL FOR 1864-65, ... TOTAL FOR 1863-64, ...	61 60	217 179	12,888 13,428	" "	1,020 1,020	" "	11,868 12,408	" "		
	KANGRA.	Rae Rayalee, Kathgurih Soorirwan, Dada Seeba, Dehra, Chumba, Teerah, Nadown, Basse Bachertoo,	5 7 6 18 1 1 1 4	20 28 24 22 16 10 12 12	500 1,060 1,200 3,254 1,140 1,300 1,147 193	" " " 2 " " 8 "	60 60 60 336 60 60 60 60	" " " " " " " "	440 1,000 1,140 2,918 1,080 1,244 1,087 133	" " " 2 " " 8 "	Ferry police, consisting of 1 jamadar and 11 chowkedars, Rs. 756.	There is a boat bridge at the Dehra ferry.
		TOTAL FOR 1864-65, ... TOTAL FOR 1863-64, ...	43 38	144 138	9,794 8,892	10 8	756 756	" "	9,038 8,136	10 "		

(4)

UMRITSUR.	Kukkur, Vaira, Bhindean, Luddur, Merowal, Daewala, Bhyncean, Daood, Phoolpur, Kussowala, Jussur,	17 1 10 3 20 20 15 11 15 9 29	16 3 20 6 40 40 30 22 30 18 58	5,412 600 400 1,000 1,000 1,400 900 825 400 870 800	" " " " " " " " " " " "	1,407 " " " " " " " " " " "	" " " " " " " " " " " "	4,005 600 400 1,000 1,000 1,400 900 825 400 870 800	" " " " " " " " " " " "	Cotton for boats, Rs. - 6 0 0 Repairs to ditto, " 70 0 0 Pay of establishment, " 1,331 0 0 Total Rs. 1,407 0 0	There is a balance of Rs. 1,430 due from contractor, which will be shortly realized.
	TOTAL FOR 1864-65, ... TOTAL FOR 1863-64, ...	150 86	283 102	13,607 15,211	" 14	1,407 2,778	" 7	12,200 12,433	" 6	" 7	
GOORDASPUR.	Dera Nanuk, Boolakee Chuk, Chundoo Vudala, Dera Afghannah, Dorungia, Trimoo, Jullala, Akhwara, Gidree, Jhala, Soondur Chuk, Buharian, Shahpoor, Sree Nuggur, Bussowlee, Balance of 1863-64, realized in 1864-65, ...	12 4 4 4 3 12 2 2 2 1 3 2 1 1 2 "	24 8 8 8 6 24 4 4 2 6 4 2 2 4 "	3,913 857 797 698 937 1,537 896 307 367 159 485 958 131 136 703 325	13 6 15 11 15 14 10 11 13 5 10 2 5 3	5,070 7	7	8,154 7	" 7	Establishment of ferry police, consisting of 1 mounted sergeant and 22 constables. Repairs to boats & landing piers. Pay of boatmen employed in ferrying, dak across Nowma-nee stream. Price of two boats lost on the rise of the river Ravee at Trimoo. Amount advanced to contractors for supplies of burdashkhanas.	The constables are distributed over the ferries, the sergeant, with a few constables, being located at Trimoo, to pay periodical visits to all the ferries. The defaults or balances on the leases amounted to Rs. 791-1-0, of which Rs. 628 were recovered after the close of the year. Management of ghats is carried on according to Judicial Commissioner's No. 64 of 1864.
	TOTAL FOR 1864-65, ... TOTAL FOR 1863-64, ...	55 55	110 123	13,224 12,924	14 13	5,070 2,363	7 7	8,154 10,561	7 5	11 9	

(5)

APPENDIX III.—(Continued).

Division.	District.	FERRIES.	No. of boats.	No. of boatmen.	Gross income.	Gross expenditure.	Annual surplus.	Detail of outlay.	REMARKS.
UMRITSUR.—(Concluded.)	SEALKOTE.	Chuk Khooja and Belee,...	4	8	840	"	840	"	
		Pul, ..	2	4	432	"	432	"	
		Gungwal, ..	3	6	612	"	612	"	
		Koorce and Maree, ..	3	6	1,440	"	1,440	"	
		Bhukreealee & Kooloowal,	5	10	2,550	"	2,549	"	* Spent on platforms.
		TOTAL FOR 1864-65,...	17	34	5,904	31	5,873	"	
		TOTAL FOR 1863-64, ..	17	34	5,151	"	5,151	"	
LAHORE.	LAHORE.	Dhanah, ..	3	6	250	"			
		Tulwarah, ..	1	2	250	"			
		Murrul, ..	1	2	350	"			
		Sukkodair, ..	2	4	405	"			
		Kurroul, ..	8	16	2,810	"			
		Kistee Roopah, ..	4	8	975	"			
		Fyzpoor, ..	3	6	375	"			
		Suggeeah, ..	3	6	580	"			
		Uttaree, ..	2	4	400	"			
		Sandah, ..	4	8	290	"			
		Myazbeg, ..	2	4	685	"			
		Shahpoor, ..	1	2	470	"			
		Choong, ..	1	2	250	"			
		Mohunwal, ..	2	4	700	"	3,415	10	8
		Kodpoor, ..	2	4	700	"			2
		Rungulpoor, ..	3	6	1,100	"			
		Mangah, ..	3	6	930	"			
		Hurdo nothai, ..	2	4	140	"			
		Lukkunkai, ..	2	4	820	"			
		Guggah, ..	1	2		"			
		Muddurrah, ..	2	4	520	"			

(6)

[illegible]

(2)

APPENDIX III.—(Continued).

Division.	District.	FERRIES.	No. of boats.	No. of boatmen.	Gross income.	Gross expenditure.	Annual surplus.			Detail of outlay.	REMARKS.
MOOLTAN.	MOOLTAN.	Arawalla, with Choocharpoor,	2	8	600	"	"	600	"	* The expenditure was incurred in making platforms. Expended in making platforms.	
		Raj Ghat,	8	32	10,605	"	"	10,504	14		
		Ananpoor,	4	16	512	"	"	512	"		
		Shereshah,	7	24	1,200	"	"	1,200	"		
		Bulay wuhan,	1	5	503	"	"	503	"		
		Dholan walla,	2	10	405	"	"	405	"		
		Tebbae walla,	1	4	482	"	"	482	"		
		Dhoon Dhoon,	1	4	341	"	"	341	"		
		Gunga walla,	1	4	480	"	"	480	"		
		Pindub Ushuk,	1	5	330	"	"	330	"		
		Shahpoor,	1	5	455	"	"	455	"		
		Shuhr Sooltan,	1	5	166	"	"	166	"		
		Mudwalla,	1	5	366	"	"	366	"		
		Kot Enandeem,	1	4	400	"	"	400	"		
		Aimnabad,	1	5	86	"	"	86	"		
		Pahladpoor,	1	4	760	"	"	760	"		
		Auli wuhan,	1	9	175	"	"	175	"		
		Bund wala, with Gooza Choonala,	2	3	170	"	"	170	"		
		Nahur wala,	1	4	301	"	"	301	"		
		Summa Sutta,	1	5	1,172	"	"	1,156	11		
		Seera Hutta,	1	10	206	"	"	206	"		
		Bindray wala,	2	5	196	"	"	196	"		
		Lall wuhan,	1	4	270	"	"	270	"		
		Goodpoor,	1	5	30	"	"	30	"		
		Moran walla,	1	5	287	"	"	287	"		
		Muganee walla,	1	5	142	"	"	142	"		
		Chuttay walla,	1	3	178	"	"	178	"		
		Peer Mahomed,	1	6	55	"	"	55	"		
		Gat Shah Mahomed,	1	4	102	"	"	102	"		
		Golan walla,	1	4	211	"	"	211	"		
		Hutte Lall Sowaran,	1	5		"	"		"		
		Gat Gool Mahomed,	1			"	"		"		

(8)

MOOLTAN.—(Continued.)		MOOLTAN.—(Concluded.)		MONTGOMERY.	
Dhoorpoor with Chowanpoor,	1	4	450	"	450
Futtelepoor,	1	8	126	"	126
Naikookara,	2	6	103	"	103
Mooradpoor,	1	3	53	"	53
Noorpoor and Azeempoor,	1	4	216	"	216
Kalay Shah,	1	3	150	"	150
Futteh Shah,	1	5	165	"	165
Mehroo Belooch,	1	3	211	"	211
Suktha Suldera,	1	4	240	"	240
Sahooka,	1	4	102	"	102
Shurruf,	1	4	100	"	100
Mukrundee,	1	3		"	
Suupalan wala,	1	4		"	
Ram Chotra,	1	3		"	
Serai Sidhoo,	1	4		"	
Shukroowala,	1	3		"	
Toolumba,	1	3	2,055	"	1,980
Ghaspoor,	1	4		"	
Bagdadwala,	1	4		"	
Goochehey wala,	1	3		"	
Battean wala,	1	3		"	
Noor Merallee,	1	4		"	
Fazil Shah,	1	4	662	"	662
Motay wala,	2	8	255	"	255
Frikram wala,	2	6	500	"	500
Alipoor,	1	4		"	
Bittoor,	1	3		"	
TOTAL FOR 1864-65, ..	82	333	26,574	"	26,383
TOTAL FOR 1863-64, ..	81	314	26,417	15	25,801
Shekhoka,	1	2	56	"	56
Bheela,	1	3	93	"	93
Allooka,	1	2	61	"	61
Bhulloo,	1	2	85	"	85
Bhook,	1	3	105	"	105
Jumalara,	1	2	65	"	65
Sahawala,	1	2	106	"	106
Mulloka,	1	3	71	"	71
Mulkana,	1	4	71	"	71
Madho,	2	3	130	"	130
Furreedabad,	1	4	450	"	450
Killa Bhumba Sing,	1	2	270	"	270
On the Sutlej.		Have been		Ditto	
TOTAL FOR 1864-65, ..		82	333	26,574	9
TOTAL FOR 1863-64, ..		81	314	26,417	13
* Expended in making platforms,		* Expended in making platforms,		ditto	

(9)

APPENDIX III.—(Continued).

Division.	District.	FERRIES.	No. of boats.	No. of boatmen.	Gross income.	Gross expenditure.	Annual surplus.	Detail of outlay.	REMARKS.	
MOOLTAN.—(Continued.)	MONTGOMERY.—(Concluded.)	Mujhane,	1	2	362	"	362			
		Jhundo,	3	6	652	"	652	"		
		Peeralli,	2	4	455	"	455	"		
		Maree Jhumra,	4	6	1,405	"	1,405	"		
		Khaee,	2	4	675	"	675	"		
		Mahur Sahana,	1	2	305	"	305	"		
		Allum Shah,	1	2	290	"	290	"		
		Kootub Sahana,	2	4	300	"	300	"		
		Mahomed Shah,	7	16	809	3	809	3		
		Cheechawutnee,	2	4	555	"	555	"		
Hakeemka Kathia,	2	4	315	"	315	"				
Kukree Ruttun,	2	2	235	"	235	"				
		TOTAL FOR 1864-65, ..	43	88	7,921	"	7,921			
		TOTAL FOR 1863-64, ..	41	86	8,197	"	8,197			
MOOLTAN.—(Continued.)	JHUNG.	Chontra,	2	9	250	"			Printing ferry leases, Rs. 10 6 0	
		Jhung,	4	16	1,230	"			Ferry platforms, " 269 12 0	
		Hussunkhan, Aleepore and	}	16	1,810	"			Pay and clothing of	
		Choregulle,		2	230	"			ferry police, " 578 12 0	
		Mobud,	1	2	230	"				
		Tirmo and Havellee Bha-	}	64	4,050	"			Total, Rs. 858 14 0	
		door Shah,		3	265	"				
		Maree,	1	3	370	"				
		Kote Esa Shah,	1	3	281	"				
		Machee walla,	2	4	200	"				
		Shaheedan walla,	1	2	202	"				
		Sajhur,	1	3	300	"				
		Kalera,	1	3	230	"				
		Kote Khan,	1	3	485	"				
		Kote Muldeo,	2	4	3,550	"				
Chiniote, Seikban	}	15	27							
Tallee and Sujjunke, ..										

MOOLTAN.—(Continued.)	JHUNG.—(Concluded.)	2 2 1 2 2 4 2	72 72	195 195	15,231 14,987	" "	858 599	14 5	" "	14,372 14,387	2 11	" "		
	MOOLTAN.—(Continued.)		2 2 2 2 2 2 2	5 10 8 16 8 16 10 6	2,008	"	640*	1	"	1,367	15	"		
	RAWULPINDER.		22 22	79 81	2,008 1,705	" "	640 632	1 "	" "	1,367 1,073	15 "	" "		
RAWULPINDER.	RAWULPINDER.	Hill .. Bughan, .. Dangulle, .. Salgraon, .. Luchmun, .. Sehree, .. Khodur, .. Mullot, .. Ramputton, .. Owen, .. Mukhud, .. TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	2 1 1 1 1 1 1 1 2 2	7 4 7 6 8 9 8 4 6 4	306 90 252 264 390 46 168 193 78 127 144	" " " " " " " " " " "	886 1,137	2 10	5 9	" "	1,172 1,017	5 5	7 3	Pay of boatmen of Hurro ferry, Rs. 110 0 0 Chowkedars of serai Lukernar, Rs. 18 0 0 Compensation to contractor for boats sunk, Rs. 16 3 2 Repairs to Hurro ferry boat, Rs. 13 10 4 Paid to Maharajah Cashmere, being his half share of ferries on the Jehlum, Rs. 728 4 11 Total, Rs. 886 2 5
	JHUNG.—(Concluded.)		2 2 2 2 2 2 2	5 10 8 16 8 16 10 6	2,008	"	640*	1	"	1,367	15	"		
	MOOLTAN.—(Continued.)		2 2 2 2 2 2 2	5 10 8 16 8 16 10 6	2,008	"	640*	1	"	1,367	15	"		

APPENDIX III.---(Continued).

[illegible]

(12)

[illegible]

(13)

APPENDIX III.—(Concluded).

Division.	District.	Ferries.	No. of boats.	No. of boatmen.	Gross income.			Gross expenditure.			Annual surplus.			Detail of outlay.	REMARKS.
PESHAWUR. (Concluded.)	Kohat.	Kooshalgurh, Shadeepoor, Neelab,	3 1 1	24 8 8	533 110 60	6 6 "	5 6 "	654 }	1 }	4 }	49 11	7 5		Two new boats supplied to the Kooshalgurh and Shadeepoor ferries, to replace others which had become unserviceable.	
		TOTAL FOR 1861-65, .. TOTAL FOR 1863-64, ..	5 4	40 32	703 1,195	12 3 11	11 11	654 422	1 14	4 6	49 772	11 5	7 5		
		Esakhail, Kalabag, Mundul Khail,*	35 20 15	272 130 90	600 1,175 300	" " "	" " "	" " "	" " "	" " "	600 1,175 300	" " "	" " "		The ferries are leased annually.
		TOTAL FOR 1861-65, .. TOTAL FOR 1863-64, ..	70 50	492 404	2,075 2,246	" " "	" " "	" " "	" " "	" " "	2,075 2,246	" " "	" " "		
DERAJAT.	DERA ISMAEL KHAN.	Dera Ismael Khan, Kacjun, Bukshawalla, Futich Khan, Mundkewalla, Kibcerewalla, Bilote,	8 6 5 4 2 5 3	52 42 32 30 11 35 15	15,700	"	"	"	"	"	"	"	"		Leased to Contractors.
		TOTAL FOR 1861-65, .. TOTAL FOR 1863-64, ..	33 54	217 272	15,700 10,675	" " "	" " "	" " "	" " "	" " "	15,700 10,675	" " "	" " "		

DERAJAT.—(Concluded.)		DERA GAZEE KHAN.														Pay of river police, Rs. 2,760 0 0	
DERAJAT.—(Concluded.)	DERA GAZEE KHAN.	Kooreiskee, Goojrat, Kinjur, Urmookhur, Bet Sawoodie, Dehreewala, Sheregurh, Rutta, Lugharee, Surree Meeanee, Morejhungee, Ghalee, Shahwallee, Peerwallee, Mitthunkote, Vung, Noorpoor, Nowshera, Kotla Undroon, Mehrewala, Rukh, Bangalla, Blagsir, Abadpoor, Mudmunthar, Rojhan, Binwala, Shahwala, Kehiewallee,	8 6 6 4 4 4 4 4 6 2 5 5 4 2 3 3 3 2 2 2 2 2 2 2 2 2 2 2 2 2	32 24 24 20 20 20 12 24 11 19 25 16 8 12 12 12 8 8 8 8 8 8 8 8 12 8 8 8 8	1,750 1,150 280 280 325 400 395 505 500 750 2,250	" "	" "	" "	" "	" "	" "	" "	" "	" " " " " " " " " " " " " " " " " " "	" " " " " " " " " " " " " " " " " "	" " " " " " " " " " " " " " " " " "	
		TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	90 90	375 375	8,585 7,795	" "	" "	3,010 3,028	5 13	" 1	5,574 4,776	11 2	" 11				
		TOTAL FOR 1864-65, .. TOTAL FOR 1863-64, ..	1,326 1,329	4,334½ 4,198	2,86,634 2,82,983	8 8	2 3	34,853 34,870	5 15	10 4	2,51,781 2,48,112	2 8	4 11				

APPENDIX IV.

Cash account (of the Lahore treasury) of the amalgamated provincial fund to end of 1864-65.

Balance in Lahore treasury on 30th April 1864, ...				Remittances from the fund during 1864-65.							
	3,74,999	10 7	6,74,999	10 7							
Balances of district road and ferry funds, allotted by the Accountant General, for 1864-65, ...	1,23,173	1 4	1,23,173	1 4							
Excess payment by Deputy Commissioner Hissar, ..	785	11 8								1,759	
Repaid by Deputy Commissioner Jhung, ..	1,800	...								8,500	
Do, by Executive Engineer Jullundur, ..	580	12								4,785	11 8
Do, by Deputy Commissioner Mooltan, ..	5,638	...								1,740	
Do, by Deputy Commissioner Montgomery (Googahra), ...	65	...								958	
Do, by Deputy Commissioner Lahore, ..	259	10 5								4,414	
Do, by Deputy Commissioner Umritsur, ..	370	3 10								29,269	
										12,709	
										2,562	
										8,783	
										462	
										417	
										2,000	
										1,390	
										16,000	
										2,942	
										5,766	
										2,090	
										1,00,786	11 8
Repayment to Imperial revenue in D. P. W., of expenditure incurred from Goordaspur treasury during 1863-64, by D. P. W., on account of Umritsur and Puthankote road, ...										59,803	9 3
To amount paid to Secretary Local fund Committee Lahore, a grant-in-aid of the local agency (nuzzool) fund, ...										40,000	
To amount paid in adjustment of expenditure on Lawrence hall, ...										8,803	10 11
To amount paid to Curator Lahore museum, for purchase of specimens, ...										500	
										1,00,107	4 2
Paid to Department Public Works.											
For the Guj bridge, in Kangra district, ...										5,444	
For Railway feeders at Mooltan, ...										3,600	
For the Attock and Mukhud road, ...										24,033	1 9
For the Simla serai, ...										9,000	
										42,077	1 9
Total,											
										2,57,971	1 7
Actual cash balance on 30th April 1865,											
										5,49,696	3
Total Rs.,											
										8,07,667	1 10

* Appendix VI shows Rs. 1,23,173-11-4 transferred to the amalgamated provincial fund, the difference (of ten annas) is in the Umballa district.

APPENDIX IV.—(Continued.)

Financial abstract account of the amalgamated provincial fund to end of 1861-65.

Balance as per Local Improvement report for 1863-64.	...	...	...	...	...	...	...	...	...
Balances of district road and ferry funds, allotted by the Accountant General for 1864-65, ...	6,71,185	10	7	6,71,185	10	7			
Excess payment by Deputy Commissioner Hissar, ...	785	11	8						
Repaid by Deputy Commissioner Jhang, ...	1,800								
Do, by Executive Engineer Jullundur, ...	580	12							
Do, by Deputy Commissioner Multan, ...	5,633								
Do, by Deputy Commissioner Montgomery (Goograin), ...	65								
Do, by Deputy Commissioner Lahore, ...	259	10	5						
Do, by Deputy Commissioner Unnao, ...	579	3	10						
				9,494	5	11			
Paid to Department Public Works.									
14th June 1864, for the Guf bridge, in Kangra district, ...	5,444								
1st August 1864, for Railway feeders at Mooltan, ...	2,600								
6th and 10th September 1864, for the Attock and Mukhad road, ...	24,033	1	9						
15th and 18th July, and 14th October 1864, for the Simla serai, ...	9,000								
Total Rs.,	...	...	...	...	...	...	...	...	...
Balance on 30th April 1865,	...	...	...	...	...	...	...	...	...
Total Rs.,	...	...	...	...	...	...	...	...	...

* Appendix VI shows Rs. 1,23,173 11 4 transferred to the unappropriated provincial fund, the difference of ten annas is in the Unbala district.

* Appendix VI shows Rs. 1,20,17,911-4, transferred to the amalgamated provincial fund, the difference of ten annas is in the Ulabalia district.

(2)

APPENDIX IV.—(Concluded).

EXPLANATORY REMARKS.

Delhi.—Rs. 1,759 remitted, not accounted for in appendix I.

Kurnaul.—Rs. 8,500 remitted, of which only Rs. 2,483-15-3 is accounted for in appendix I, leaving a balance unaccounted for of Rs. 6,016-0-9.

Missar.—Rs. 4,785-11-8, of which Rs. 4,000 was remitted for works, and is accounted for in appendix I; Rs. 785-11-8, the balance, is a refund of the excess payment to the fund, made by mistake, by the Deputy Commissioner.

Simla.—Rs. 9,000 remitted to the Deputy Commissioner, and paid by him to the D. P. W., for the Simla serai, of which Rs. 3,330 is shown in appendix I as spent on that work, and the balance both of the remittance, and of the cost of the work in D. P. W., requires adjustment.

Umritsur.—Rs. 258 remitted; whereas Rs. 3,506 is shown in appendix I, or Rs. 3,248 in excess, which will have to be paid from Lahore treasury.

Goordaspoor.—Nothing remitted; but Rs. 95,585-12-6 for the Umritsur and Puthankote road, being constructed by the D. P. W., shown in appendix I, which will have to be credited to imperial revenues in D. P. W.

Sealkote.—Rs. 4,414, of which Rs. 3,814 have been accounted for in the Local Improvement returns of 1863-64, and Rs. 180 in appendix I, this year, leaving a balance of Rs. 420 yet to be accounted for.

Lahore.—Rs. 29,269 plus Rs. 500 paid to the Curator Lahore museum, of which Rs. 29,509-5-7 is accounted for in appendix I, and the balance, Rs. 259-10-5, has been repaid into the Lahore treasury, by the Deputy Commissioner.

Moollan.—Rs. 2,562 remitted to Deputy Commissioner, and Rs. 3,600 through him, to D. P. W., of which Rs. 5,633 has been repaid, and Rs. 610 is charged in appendix I, or Rs. 81 in excess, which requires adjustment.

Montgomery.—Rs. 8,783 remitted to Deputy Commissioner, while Rs. 10,873, or Rs. 2,000 in excess, is charged in appendix I, which requires explanation and adjustment.

Jhung.—Rs. 462 remitted to Deputy Commissioner, and not accounted for in appendix I.

Moozuffurgurh.—Nothing remitted, and Rs. 1,583 are charged in appendix I, which will have to be paid in 1865-66.

Rawulpindee.—Rs. 417 remitted, and not accounted for in appendix I.

Huzara.—Rs. 2,942 remitted, Rs. 9,200, or Rs. 6,258 in excess, charged in appendix I as incurred by D. P. W., which requires explanation and adjustment.

Bunnoo.—Rs. 5,766 remitted, Rs. 5,264 accounted for in appendix I, leaving a balance of Rs. 502 in Deputy Commissioner's hands unaccounted for.

Dera Ishmael Khan.—Rs. 2,090 remitted, Rs. 1,350 accounted for in appendix I, leaving a balance of Rs. 740 not yet accounted for.

APPENDIX V.

Abstract of income and expenditure of the provincial staging bungalow fund of the Punjab, for 1864-65.

1	2	3	4	5	6	7	8	9	10	11	12	13
DIVISION.	DISTRICT.	NAMES OF BUNGALOWS.	No. of travellers.	Gross income each year.	Establishment.	Repairs of bungalows and out-offices.	Purchase of furniture, crockery, &c.	Sundries.	Total.	Surplus each year.	Deficit each year.	REMARKS.
DELHI.	DELHI.	Delhi,	1,514	2,296	7 3	151 8	38 4 3	...	290 12 3	...	...	
		Kalla Gurhi,	748	374 8	...	32	...	...	109	...	...	
		TOTAL FOR 1864-65, ...	2,262	2,670	15 3	228 8	38 4 3	...	399 12 3	2,271 3	...	
	KURNAUL.	Kurnaul,	1,930	1,668	7 11	169	10	*200	441 6 2	1,227 1 9	...	* Construction of chimneys.
HISSAR.	HISSAR.	Hissar,	15	123	7	108	...	...	133	...	9 9	
		Rohtuk,	184	161	4	96	19 12	...	203 12	...	42 8	
		Sirsa,	144	228	...	...	...	...	...	228	...	
												Pay of establishment, ... Rs. 108 0 0 And repairs, ... " " 51 10 0 Total, Rs. 159 10 0 were charged to Local funds, under orders of Govt. P. W. D. No. 568, dated 27th July 1864.

APPENDIX V.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13					
DIVISION.	DISTRICT.	NAMES OF BUNGALOWS.	No. of travellers.	Gross income each year.	GROSS EXPENDITURE EACH YEAR.						Surplus each year.	Deficit each year.	REMARKS.				
					Establishment.	Repairs of bungalows and out-offices.	Purchase of furniture, crockery, &c.	Sundries.	Total.								
UMBALLA.	Umballa.	...	1,519	1,404	8...	156	182	73	6	5	12	417	10	The heavy expenditure is owing to the condition in which the bungalows were received over.			
	Teekla Majra,	...	341	212	4...	122	125	52	4	5	3	305	3				
	Bussec,	...	127	112	...	91	219	55	...	5	3	370	8				
	Jugadtree,	...	129	133	2...	96	165	7	3	5	3	266	10				
	Morinda,	...	7	9	8...	84	292	14	...	5	3	411	13				
		TOTAL FOR 1864-65, ...	2,123	1,871	6...	549	955	210	1...	26	10	1,771	14	1			
	LOODIANAH.	Loodianah,	...	976	898	7	144	208	13	11	11	13	3	377	4	2	
	SIMLA.	Kussowlie,	...				204	25	4	7							
		Dhurmpoor,	...				138	42	6	3							
Sohn,		...				138	38	3	9								
Kearce,		...				138	34	4	6								
Mithassoo,		...				90	8	11	6								
Phagoo,		...				90	8	3									
Theog,		...				90	8	15	9								
Mutteeana,		...				90	3	9									
Nagkunda,		...				90	17	4	6								
Kotgurh,		...				66	13	2	3								
Bagee,		...				66	10	4									
Kundrela,		...				66	10	2									
Soongree,		...				66	10	2									
Bowlee,		...				66	5	9									
Nowgree,		...				66	10	6									
Dharun,		...				66	6	10									
Serahun,		...				66	9	2									
1 Moonshee and coolie,		...				*180	...										
		TOTAL FOR 1864-65, ...	...	7,084	8...	1,800	260	12	1	...	41	5	2,102	1	1	4,982	6

* General establishment.

* General establishment.

Jullundur.		612	988	143	60	50	15 13	268 13	719 3	...
Jullundur,	...	...	...	...	...	...	...	...	...	...
Hooshiarpoor,	...	82	140	84	18 14	106	2 6	211 610	...	...
Burwaen,	...	117	103	84	178 6 3	...	6 5	268 11 3	...	...
TOTAL FOR 1864-65, ...	...	199	243	168	197 4 3	106	8 11	480 2 1	...	236 8 1
Noorpoor,	...	118	116	77	67 6 6	31 10 3	...	176 ... 9	...	...
Kangra,	...	105	198	77	24 13	31 10 3	1 10 6	135 1 9	...	...
Dehra,	...	138	118	77	11 11	31 10 3	2 9 8	122 11 6	...	...
Dhumsala,	...	62	283	126 13 1	5 6 6	31 10 3	6 13	170 10 10	...	...
TOTAL FOR 1864-65, ...	...	423	716	357 13 1	109 5	126 9	11	604 11 10	111 12	...
Umritsur,	...	1,445	1,333	117	150	49 11	...	316 11	...	...
Wuzeer Bhoohur,	...	260	364	124	...	...	9 12	133 12	...	...
Reya,	...	28	34	82	...	3	...	85 10	...	...
TOTAL FOR 1864-65, ...	...	1,733	1,732	323	150	52 11	10 6	536 1	1,195 15	...
Goordaspoor,	...	351	341	80	49 12	74 2 3	12	204 10 3	137 1 9	...
Sealkote,	...	...	231	96	61 8 6	...	...	157 8 6	...	...
Dhumnthal,	...	51	69	96	87 8	...	...	183 8	...	...
TOTAL FOR 1864-65, ...	...	51	300	192	149 6	...	...	341 6	...	40 8 6

APPENDIX V.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13
DIVISION.	DISTRICT.	NAMES OF BUNGALOWS.	No. of travellers.	Gross income each year.	GROSS EXPENDITURE EACH YEAR.				Total.	Surplus each year.	Deficit each year.	REMARKS.
					Establishment.	Repairs of bungalows and out-offices.	Purchase of furniture, crockery, &c.	Sundries.				
LAHORE	LAHORE.	Anarkullee, Mogul Serai, Meen Meer,	712 24 49	1,328 23 114	130 99 85	123 33 ...	65 10 908	...	818 142 3,443	...	...	* The purchase of the bungalow.
		TOTAL FOR 1864-65, ...	785	1,466	264	156	984	2,500	3,904	...	2,438	
	FEROZEPOR.	Ferozepoor,	108	257	156	29	...	...	185	71	...	
	GOOJERANWALLA.	Goojeranwalla, Wuzerabad,	250 536	280 420	99 143	45 14	21 29	...	165 187	...	...	
MOOLTAN.	MOOLTAN.	Mooltan, Mukhdooipoor,	270 30	1,367 45	143 77	14 40	512 ...	19 1	689 119	...	...	
		TOTAL FOR 1864-65, ...	307	1,412	220	54	512	21	808	603	...	
	MOOTGOHERY.	Ukbar, Cheechawutnee,	78 52	69 69	77 77	25 25	50 ...	...	152 102	...	...	
		TOTAL FOR 1864-65, ...	130	138	154	50	50	...	254	...	115	

MOOLTAN.—(Continued.)

1	2	3	4	5	6	7	8	9	10	11	12	13
DIVISION.	DISTRICT.	NAMES OF BUNGALOWS.	No. of travellers.	Gross income each year.	Establishment.	Repairs of bungalows and out-offices.	Purchase of furniture, crockery, &c.	Sundries.	Total.	Surplus each year.	Deficit each year.	REMARKS.
RAWALPINDIEE	RAWALPINDIEE.	Rawulpindiee, Barakow, Trete, Goojurkhan, Attock, Hussun Abdul, Futtehjung, Jund, Dewul,	400 460 800 280 400 250 55 170 ...	725 515 833 180 357 254 86 86 ...	156 156 156 156 141 108 108 108 ...	91 32 182 125 86 7 37 16 ...	173 106 223 152 70 35 35 ...	15 2 ...	435 296 433 299 151 146 159 639 ...	...	...	* Cost of construction.
		TOTAL FOR 1864-65, ...	2,715	3,028	1,089	579	797	658	3,125	...	86	
	JHELLUM.	Jellum,	826	710	169	84	331	...	584	126	...	
	GOOJERAT.	Goojerat.	...	561	108	130	...	...	238	323	...	The Deputy Commissioner cannot give the number of travellers, owing to the leaves having been torn out of the books.
SHAHPOOR.	SHAHPOOR.			Ntl.			Ntl.			Ntl.		

APPENDIX V.—(Concluded.)

1	2	3	4	5	6	7	8	9	10	11	12	13
DIVISION.	DISTRICT.	NAMES OF BUNGALOWS.	No. of travellers.	Gross income each year.	GROSS EXPENDITURE EACH YEAR.					Surplus each year.	Deficit each year.	REMARKS.
					Establishment.	Repairs of bungalows and out-offices.	Purchase of furniture, crockery, &c.	Sundries.	Total.			
PESHAWAR.	Peshawar, Nowshera,	...	350	438	143	...	25	1	169	...	...	
		...	138	136	99	...	...	...	99	...	...	
		TOTAL FOR 1864-65, ...	488	574	242	...	25	1	268	306	8	
	Abbottabad, Kohala,	...	58	292	90	8	1	...	94	...	...	
		...	235	265	78	29	65	...	172	...	...	
DERAJAT.		TOTAL FOR 1864-65, ...	293	537	168	32	66	...	267	290	3	
	Kooshalgurh, Kohat,	...	...	...	...	2	...	...	2	...	...	
		...	...	...	...	...	94	...	94	...	...	
		TOTAL FOR 1864-65, ...	...	...	...	2	94	...	96	...	96	
				Nil.			Nil.			Nil.		
	BUNNOO.											
	D. I. KHAN.			Nil.			Nil.			Nil.		
	D. G. KHAN.			Nil.			Nil.			Nil.		
	GRAND TOTAL.	...	28,436	911	7,172	3,658	3,610	3,509	17,950	13,553	3,063	

APPENDIX VI.

Comparative abstract of income and expenditure of the local, district, and municipal funds of the Punjab, for 1863-64 and 1864-65.

DISTRICT.	FUNDS.	RECEIPTS.										EXPENDITURE.																		
		INCOME FOR THE YEAR.				1. ORIGINAL WORKS.					2. REPAIRS.					3. ESTABLISHMENTS, &c.										Transfers to A. S. R. fund.	TOTAL.	Closing balance in hand.		
		Ordinary.		Extraordinary.		Civil buildings.	Agricultural.	Communications.	Miscellaneous public improvements.	TOTAL.	Civil buildings.	Agricultural.	Communications.	Miscellaneous public improvements.	TOTAL.	P. W. proper.		Not of P. W. proper.						TOTAL.						
		Opening balance in hand.														Establishments, including direction.	Contingencies.	Charitable and scientific institutions.	Accommodation of travellers, &c.	Conservancy and lighting.	Miscellaneous, including police.									
DEHLY.	District road fund, ...	407 3	9,502 10 1						429 4 6	429 4 6				5,877 3 3	690 13 11	6,568 1 2	1,160							1,220 15 7	407 3	8,625 8 3	1,284 4 10			
	District ferry fund, ...	490 12 5	22,439 2 7						4,096 11	16,285 15	100			696 5	582 3 6	1,378 8 6	441 10 3							3,096 1 5	490 12 5	21,251 5 4	1,678 9 3			
	Nuzzool fund, ...	1,253 8 3	16,794						1,970	8,840 1 6				100	1,601 7 6	1,701 7 6	3,750 1 4	213 1 5	809 12 6					4,772 15 3		15,314 8 3	2,733 3 8			
	Prison labor fund, ...	386 14	1,800											191 10 9		191 10 9	456						456		617 10 9	1,539 3 3				
	TOTAL FOR 1864-65, ...	2,538 5 8	50,535 12 11						6,495 15 6	25,555 5	100 5 6			6,673 8 3	3,066 3 8	9,839 11 11	5,807 11 7	274 1	809 12 6	2,154 7 2		5 0	9,546 3 3	897 15 5	45,839 7 7	7,235 2 8				
ROHTAK.	District road fund, ...	692 13 2	9,455 3 10							10,148 1				2,946 8	572	3,538 15	1,276 8 7							1,426 9 1	692 13 2	5,658 5 3	4,489 11 9			
	District ferry fund, ...	7,582 4 6	8,930 1 2	1,041 10						17,553 15 8				2,713 2	1,041 4	4,148 11 2	844 5							1,517 8	7,582 4 6	17,020 4 9	5,333 10 11			
	Nuzzool fund, ...	25,636 9 2	900 12 3	242 2						26,779 7 5				916 14 6	1,190	4,117 5 9	505 15							940 15		15,675 4 9	11,104 2 8			
	Prison labor fund, ...	3,089 3 3	660							3,749 3 3				1,301		703 3	318 14							452 14 7		2,457 1 7	1,292 1 8			
	Municipal fund, ...	10,332 12 3	34,170 6							44,503 2 3				3,178		3,338 9 11	561							10,768 9		17,285 2 11	27,217 15 4			
HISSAR.	District road fund, ...	1,544 4 9	11,268 3	302 1 9						13,114 9 6				5,211 4	1,610 5 9	7,180 8 9	874 11 9							1,034 8 3	1,544 4 9	11,246 11 9	1,867 13 9			
	District ferry fund, ...	1,131 2 10	2,761 14 1	488 12 3						4,381 13 2				776 4 2	52 12	831 15 3	184 3							203	1,131 2 10	4,255 9 1	1,266 4 1			
	Nuzzool fund, ...	19,002 13 4	960	14,036 8						33,038 14 8				8,098 15 6	18,684 15 6									1,005 12 6		19,690 12	13,348 2			
	Prison labor fund, ...	804 12 2	960	53 15 3						1,818 11 5				249 2 6										150		399 2 6	1,419 8 11			
	Municipal fund, ...	5,000 15 10	60,797 3 8	1,075 14 3						66,874 1 9				20,445 14 6	23,191 6 3	2,149 8 11	1,969 4 5	351 15 6	3,909 13 6					32,611 12 9		57,952 11 11	8,921 5 10			
SIBSA.	District road fund, ...	4 1	4,419	142 13 8						4,565 14 8				20		2,570 12 6	1,275 3 4							1,614 3 4		4,209 10	356 13 10			
	District ferry fund, ...	781 10 8	3,000	108 15 1						3,890 9 9						257 7 8	491							590		2,319 8 4	1,571 1 5			
	Nuzzool fund, ...	924 7 5	424 4							1,348 11 5							138							212		1,136 11 5				
	Prison labor fund, ...	901 6	900							1,801 6						979 10	466							601 9 6		1,581 3 6	219 13			
	Municipal fund, ...	24,687 5	42,161 1 7							66,848 6 7				15,219 2	17,568 2	3,017 6 7	1,517 13 11	153						22,268 10 6		42,854 3 1	23,994 3 6			
ROHTAK.	District road fund, ...	236 2 10	8,999 12 11	4 4 6						9,240 4 3				404		6,145 8 3	126 10							605 3 1	236 2 10	7,684 1 2	1,556 3 1			
	District ferry fund, ...	2,658 9 11	450 4	4,963 4 8						8,067 2 7				1,505		499 15 9	416							920		2,653 9 11	5,618 9 8			
	Nuzzool fund, ...	9,679 7	297 14 6	11,758 10 2						21,735 9 3				3,504 4 7		1,153 15 6	699 15 3							956 15 3		5,615 3 4	16,120 5 11			
	Prison labor fund, ...	439 4 8	880							1,319 4 8				193 11 5										67 8		1,319 4 8	3,463 4 6			
	Municipal fund, ...	10,469 1 5	14,727 4 11							25,196 6 4				5,473 1		1,566 3 3	176							11,401 7 11		18,455 11 3	6,740 11 1			
SIBSA.	District road fund, ...	132 1 5	1,818	65 15 3						2,016 8						606 1 10	954 2							1,089		1,827 3 3	188 13 5			
	District ferry fund, ...	996 10 9	6,817 10 9	73 15 1						7,888 4 7				400		1,321 10 6	1,566 1 7							2,839 3 3		5,563 8 6	2,324 12 1			
	Nuzzool fund, ...	490 11 8	352 3 8	2,949 10 2						3,792 9 6						129 5								200		329 5	3,463 4 6			
	Prison labor fund, ...	19	600	10 9						629 9						124 4	460 4 5							460 4 5		584 8 5	45 7			
	Municipal fund, ...	7,955 13 3	26,780 8	341 3						35,077 8 3				13,311	16,868 5 10	241 3 4	944 15 8	1,186 3	2,653 15 10					12,472 11 1		30,527 3 11	4,550 4 4			
SIBSA.	TOTAL FOR 1864-65, ...	9,594 5 1	36,368 6 5	3,411 4 6						49,404 9 1				2,758	17,268 5 10	241 3 4	5,634 7 10	825 8 2	1,328 9 7	1,197 4 5	4,024 4 6	4,051 3	17,061 2 9	1,128 12 2	38,831 13 1	10,572 2 11				
	TOTAL FOR 1863-64, ...	17,333 10 8	55,733 1 3	416 13 2						58,483 9 1				1,222 2 7	24,315 15 1	277 11 4	3,811 7 11	829 6 3	1,505 3	876	3,225 12 10	57	9,478 3 7	1,798 11 1	48,889 4	9,594 5 1				

APPENDIX VI.—(Continued).

Comparative abstract of income and expenditure of the local, district, and municipal funds of the Punjab, for 1863-64 and 1864-65.

UMBALLA.

LOODIANA.

SIMLA.

JULLUNDUR.

HOOSHARPUR.

KANURA.

Comparative abstract of income and expenditure of the local, district, and municipal funds of the Punjab, for 1863-64 and 1864-65.

3)

APPENDIX VI.—(Continued.)

Comparative abstract of income and expenditure of the local, district, and municipal funds of the Punjab, for 1863-64 and 1864-65.

DISTRICT.	FUNDS.	RECEIPTS.				EXPENDITURE.												Closing balance in hand.										
		Opening balance in hand.	INCOME FOR THE YEAR.		TOTAL.	1. ORIGINAL WORKS.				2. REPAIRS.				3. ESTABLISHMENTS, &c.					Transfers to A. S. R. fund.	TOTAL.								
			Ordinary.	Extraordinary.		Civil buildings.	Agricultural.	Communications.	Miscellaneous public improvements.	TOTAL.	Civil buildings.	Agricultural.	Communications.	Miscellaneous public improvements.	TOTAL.	P. W. proper.					Not of P. W. proper.							
																Establishments, including direction.	Contingencies.				Charitable and scientific institutions.	Accommodation of travellers, &c.	Conservancy and lighting.	Miscellaneous, including police.	TOTAL.			
JHELUM.	District road fund, ...	1,088 1 11	7,599 15 6	8,682 1 5			1,558						1,558		200	3,773 3 5	3,973 3 5	839 12	17 8 10					857 4 10	1,088 1 11	7,476 10 2	1,205 7 3	
	District ferry fund, ...	728 10 5	5,903 14	6,692 8 5			706						706		1	952 15 9	1,030 13 9	306 10 8	71 11 9		2,338 13 4			2,717 3 9	728 10 5	5,182 11 11	1,509 12 6	
	Nuzzool fund, ...	3,076 15 11	9,200 14 2	12,277 14 1			4,072						4,072			1,441 14 5	1,781 14	2,172 3 10	7 9				11	2,190 12 10		8,047 10 10	4,230 3 3	
	Prison labor fund, ...	1,177 4 4	1,500	2,671 4 4				1,500					1,500			250	250	113 11						113 11		1,863 11	807 9 4	
	Forest fund, ...	1,129 15 10	10,518 8 6	11,648 8 4			4,423 4 1	2,000					6,423 4 1		381 13 9	954 14	1,336 11 9	1,937 5 4					11	1,948 5 4		9,708 5 2	1,940 3 2	
	Municipal fund, ...	14,702 7 8	41,509 3 6	56,211 14			4,518 14 7						4,960 11		427 6 9	234 9	35 1 6	4,863 11 10	5,560 4 10	2,960 7	118 14	2,076 11		6,363 10 1	6,185 10 3	17,705 4 4	32,749 2 9	23,462 11 3
	TOTAL FOR 1864-65, ...	21,897 7 11	76,286 10 8	98,181 2 7			4,513 14 7	4,423 4 1	8,336	6,469 11	23,742 13 8	507 4 9	1,156 14 1	7,408 1 1	4,863 11 10	13,935 15 9	8,330 1 10	215 11 7	2,076 11	2,338 13 4	6,363 10 1	6,207 10 3	25,532 10 1	1,816 12 4	65,028 3 10	33,155 14 9		
TOTAL FOR 1863-64, ...	26,348 15 5	71,191 14 3	97,540 13 8			5,420 9	11,927 7	15,711 1 6	7,930 1 6	40,980 3	407 4 3	1,014 10 1	4,864 1 1	4,060 13 6	11,246 12 11	7,893 9 2	2,885 9 8	1,731 2 10	2,409 12 8	5,387 1 1	2,875 12	22,682 14 5	724 7 5	75,643 5 9	21,897 7 11			
GOOJERAT.	District road fund, ...	107 1 3	6,581	6,688 1 3			250	2,369		2,619			2,591 15 8		2,591 15 8	1,209 8 4	32		15				1,256 8 4	107 1 3	6,574 9 3	113 8		
	District ferry fund, ...	522 1 3	5,199 10 3	5,721 11 6			300	252		552	390	275			665	1,343 4 5	12		844 11 5				2,199 15 10	522 1 3	3,939 1 1	1,782 10 5		
	Nuzzool fund, ...	5,725 2 5	1,157 9 2	7,236 2 2			365 12	2,518	927	3,810 12			1,275 2 7		1,275 2 7	1,830 4 1	122		168				2,120 4 1		7,206 2 8	291 5 6		
	Prison labor fund, ...	8 1 10	1,040	1,048 1 10					559	559						331	12				48	391			950	98 1 10		
	Municipal fund, ...	12,790 4 5	18,909 10 2	33,381 8	468	400			8,028 10 9	8,896 10 9	160	40	150	1,160	1,510	1,108 13 4	12	240	50	1,728 1	4,441 6 8	7,580 5			17,986 15 9	15,394 11		
	TOTAL FOR 1864-65, ...	19,152 11 2	32,887 13 7	54,075 1 5	468	1,315 12	5,139	9,514 10 9	16,487 6 9	550	315	4,017 2 3	1,160	6,042 2 3	5,822 14 2	190	240	1,077 11 5	1,728 1	4,489 6 8	13,548 1 3	629 2 6	36,656 12 9	17,418 4 8				
	TOTAL FOR 1863-64, ...	20,556 7	26,665 8 9	47,221 9 4	538 4 7	1,254 14 6	4,824	636	7,253 3 1	428 14 3	230 12 5	3,821 2 11	740 12 9	5,221 10 4	4,675 1 2	1,177 2 1	820 5 11	673 9 6	1,578	927	9,851 2 8	5,742 14 1	28,068 14 2	19,152 11 2				
SHAHDOOR.	District road fund, ...	1,480	5,851 15 3	7,331 15 9			252 7 5	2,281 8 10		2,534 3			1,574 6 3	306 12 8	1,881 2 11	523	130					653	1,480		6,548 3 8	783 12 1		
	District ferry fund, ...	3,729 11 5	7,141 9 9	10,871 5 2				2,992 2 6		2,992 2 6	1 8		977 7 3	5 12	984 11 3	403	73 3 1		864			1,340 3 1	3,729 11 5	9,046 12 3	1,824 8 11			
	Nuzzool fund, ...	1,343 11 10	3,098 4	4,441 12 2				500		500			589 7 8	589 7 8	882	383 11 11					1,265 11 11		2,355 3 7	2,086 8 7				
	Prison labor fund, ...	486 12 2	720	1,206 12 2			246 11			246 11	100				100	439	69 5 3				508 5 3			855 3	351 11 11			
	Municipal fund, ...	3,718 4 9	12,986 3 6	16,704 8 3	600			1,000	1,083 15 7	2,683 15 7	423 7 6		365	752 6 3	1,540 13 9		99 6	1,104		720	4,839 4	6,762 10		10,987 7 4	5,717 11			
	TOTAL FOR 1864-65, ...	10,758 8 8	29,797 12 10	40,556 5 6	600	499 2 5	6,773 11 4	1,083 15 7	8,956 13 4	524 15 6		2,916 13 6	1,654 6 7	5,096 3 7	2,247	755 10 3	1,104	864	720	4,839 4	10,529 14 3	5,209 11 11	29,797 11 1	10,763 10 5				
	TOTAL FOR 1863-64, ...	10,309 13 2	28,846 12 5	39,156 9 7	600	964 2 9	2,492 13 6	8,975	13,082 3	1,037 10 4	46 4 3	1,432 7 5	1,794 1 7	4,310 7 7	2,151	661 2 3	2,366 4 11	928 15 6	713	125 14 6	6,949 5 2	3,417 3 11	27,709 11 11	11,417 8 8				

Comparative abstract of income and expenditure of the local, district, and municipal jurisdictions of the Punjab, for 1863-64 and 1864-65.

DIVISION.	DISTRICT.	FUNDS.	RECEIPTS.										EXPENDITURE.																	
			Opening balance in hand.	INCOME FOR THE YEAR.		TOTAL.	1. ORIGINAL WORKS.				2. REPAIRS.				TOTAL.	3. ESTABLISHMENTS, &c.										Transfers to A. S. R. fund.	TOTAL.	Closing balance in hand.		
				Ordinary.	Extraordinary.		Civil buildings.	Agricultural.	Communications.	Miscellaneous public improvements.	TOTAL.	Civil buildings.	Agricultural.	Communications.		Miscellaneous public improvements.	TOTAL.	P. W. proper.						Not of P. W. proper.						
																		Establishments, including direction.	Contingencies.	Charitable and scientific institutions.	Accommodation of travellers, &c.	Conservancy and lighting.	Miscellaneous, including police.	Charitable and scientific institutions.	Accommodation of travellers, &c.				Conservancy and lighting.	Miscellaneous, including police.
PESHAWUR.	PESHAWUR.	District road fund, ...	367 8	7,294 14 9	7,662 6 9	...	...	...	4,350 12 6	...	...	240 120	916 9	...	1,156 9	1,037 9	...	...	...	...	...	...	1,037 9	367 8	6,911 6 3	751 1 6				
		District ferry fund, ...	3,200 2 11	6,994 1 7	10,194 4 6	450 2 11	...	494 2 11	3,500 12 6	...	...	...	...	...	1,200 8	540 8	...	...	...	...	...	600 8	3,200 2 11	8,364 5 10	1,829 14 8					
		Nuzzool fund, ...	3,259 8 4	3,849 2 2	7,108 10 4	...	...	...	...	...	...	...	...	...	1,307 7	...	...	...	...	...	...	2,151 3 3	...	3,370 11 3	3,737 15 1					
		Prison labor fund, ...	1,533 2 11	1,210 1 1	2,743 2 11	850 2 11	...	...	...	...	...	...	...	...	1,690 4 6	765 4 6	...	...	...	...	...	260 4 6	...	1,728 7 1	1,064 11 11					
		Municipal fund, ...	6,362 9 9	34,589 12 8	40,952 6 5	...	...	...	3,000 12 6	271 2 2	...	...	...	1,590 4 6	...	...	754 3 8	60 3 8	...	...	...	1,051 1 1	...	25,649 8 1	15,302 14 4					
		TOTAL FOR 1864-65, ...	14,722 15 11	53,987 15 2	68,710 14 11	1,837 10 5	494 2 11	10,850 12 6	271 2 2	12,953 1 5	100 8 33	579 8 6	2,534 7 9	1,590 4 6	4,804 4 3	3,739 4 3	1,051 1 1	156 3 8	4,692 1 6	14,043 1 6	20,651 1 7	...	...	...	...					
		TOTAL FOR 1863-64, ...	24,893 9 9	29,641 13 2	54,534 13 11	5,467 10 5	500 2 11	4,885 12 9	...	10,852 11 2	...	...	1,938 13 5	1,535 14 4	3,808 4 11	4,361 4 11	1,909 3 4	216 3 8	4,692 1 6	14,043 1 6	20,651 1 7	...	...	...	...					
		HUZARA.	District road fund, ...	...	1,819 4 4	1,819 4 4	...	...	...	...	...	...	...	...	...	467 5 8	661 10 8	...	...	...	...	...	661 10 8	...	1,129 4 4	690 3 8				
			District ferry fund, ...	...	4,639 13 8	5,448 1 8	...	...	21 5 11	650 12 6	671 5 11	...	...	...	...	205 14 9	90 5 4	...	...	...	...	...	1,660 14 11	...	2,538 3 7	2,907 14 1				
			Nuzzool fund, ...	12 2 4	512 1 1	524 3 5	...	...	...	...	...	...	...	...	...	106 13 5	60 5 4	...	...	...	...	...	60 5 4	...	166 13 5	637 11 2				
Prison labor fund, ...	152 4 4		600 1 1	752 5 5	...	...	...	...	...	...	...	...	...	135 12 2	186 12 2	...	...	...	...	...	186 12 2	...	326 2 6	435 1 10						
Forest fund, ...	2,115 3 4		8,268 8 5	10,383 11 9	100 8 7	...	474 8 7	...	574 8 7	...	...	...	...	943 13 6	478 6 6	...	...	...	...	...	612 13 2	...	2,130 14 3	8,250 13 6						
Municipal fund, ...	161 13 9		4,382 1 1	4,543 4 4	...	...	...	...	...	...	...	...	...	73 1 8	425 1 8	...	...	...	...	...	2,859 8 8	...	2,932 2 4	1,567 3 11						
TOTAL FOR 1864-65, ...	2,441 7 9		20,169 9 5	22,610 7 4	1,101 3 5	...	...	650 12 6	1,250 7 3	...	...	...	...	1,932 13 5	1,901 6 6	...	...	...	...	...	2,859 8 8	...	...	...						
TOTAL FOR 1863-64, ...	4,441 13 10		11,728 11 9	16,170 9 7	...	...	...	6,323 15 6	7,812 14 1	...	...	...	...	1,979 15 5	1,506 1 6	...	...	...	...	...	2,859 8 8	...	...	...						
KOHAT.	District road fund, ...		551 6 8	1,013 12 2	1,565 2 2	...	...	...	...	...	...	...	...	...	225 5 5	418 5 5	...	...	...	...	...	418 5 5	...	1,194 11 1	370 7 9					
	District ferry fund, ...		4,339 6 10	2,557 6 9	6,896 13 7	...	...	...	...	...	...	...	...	...	800 6 10	...	...	...	...	...	...	551 6 8	...	4,339 6 10	2,557 6 9					
	Nuzzool fund, ...	47 15 11	...	47 15 11	...	...	...	...	...	...	...	...	...	200 6 10	...	...	...	...	...	...	...	...	...	...						
	Prison labor fund, ...	206 2 10	520 1 1	726 2 10	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
	Forest fund, ...	313 6 11	73 8 3	386 15 2	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
	Municipal fund, ...	1,453 1 10	4,027 10 7	5,480 12 5	...	...	...	...	...	...	...	...	...	248 13 3	411 13 3	...	...	...	...	...	...	...	...	...						
	TOTAL FOR 1864-65, ...	6,911 8 4	8,192 5 7	15,103 13 11	...	...	498 7 3	700 12 6	498 7 3	3,918 4 3	...	...	...	974 2 2	951 2 2	...	...	...	...	...	...	...	...	...						
	TOTAL FOR 1863-64, ...	7,176 14 9	8,639 12 1	15,816 10 10	...	...	332 11 1	...	498 7 3	...	...	...	...	1,601 11 5	857 7 11	...	...	...	...	...	...	...	...	...						
	BUNNOO.	District road fund, ...	271 4 3	4,035 7 1	4,306 11 4	...	...	...	1,147 15 3	1,447 15 3	...	...	...	...	1,337 8 3	1,000 8 3	...	...	...	...	...	...	...	...	...					
		District ferry fund, ...	380 7 3	2,247 1 5	2,627 8 8	...	...	...	1,642 15 3	1,842 15 3	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...					
Nuzzool fund, ...		280 2 5	111 11 5	391 13 10	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
Prison labor fund, ...		152 15 2	880 1 1	1,032 15 2	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
Forest fund, ...		891 1 1	915 3 3	1,806 4 4	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
Municipal fund, ...		...	9,806 8 8	11,226 6 11	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
TOTAL FOR 1864-65, ...		1,975 14 2	17,995 10 9	21,709 11 4	...	...	1,210 3 3	3,367 3 9	3,150 10 3	5,093 1 1	...	...	...	2,581 13 3	2,013 3 3	...	...	...	...	...	...	...	...	...						
TOTAL FOR 1863-64, ...		26,086 11 9	13,139 8 8	39,226 4 5	...	...	...	...	...	...	...	...	...	5,587 6 6	2,171 6 6	...	...	...	...	...	...	...	...	...						
DERAJAT.		District road fund, ...	724 6 10	3,978 6 10	4,702 13 8	...	...	...	1,550 12 6	1,550 12 6	...	...	...	...	1,083 4 4	25 4 4	...	...	...	...	...	...	...	...	...					
		District ferry fund, ...	5,274 9 9	11,675 8 8	16,949 9 9	...	...	...	...	...	...	...	...	...	1,479 7 10	150 7 10	...	...	...	...	...	...	...	...	...					
	Nuzzool fund, ...	5,415 8 8	1,415 8 8	6,831 1 4	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
	Prison labor fund, ...	2,769 15 2	900 1 1	3,669 15 2	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
	Municipal fund, ...	12,912 15 2	12,610 1 1	25,522 15 2	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
	TOTAL FOR 1864-65, ...	27,096 14 7	30,578 15 6	57,675 14 1	...	...	...	8,850 12 6	5,050 12 6	15,100 12 6	...	...	...	3,627 14 2	5,406 14 2	...	...	...	...	...	...	...	...	...						
	TOTAL FOR 1863-64, ...	40,564 5 2	29,261 14 8	69,826 3 10	...	...	...	7,173 8 8	7,931 8 8	18,661 7 7	...	...	...	4,460 9 9	3,357 9 9	...	...	...	...	...	...	...	...	...						
	DERA ISMAEL KHAN.	District road fund, ...	642 3 5	4,436 12 9	5,079 2 2	...	...	...	226 14 4	350 14 4	...	...	...	...	1,590 4 10	58 4 10	...	...	...	...	...	...	...	...	...					
		District ferry fund, ...	6,030 6 3	4,985 8 9	11,015 15 4	...	...	...	1,964 12 6	400 12 6	...	...	...	...	1,207 14 6	354 14 6	...	...	...	...	...	...	...	...	...					
		Nuzzool fund, ...	11 8 8	82 8 4	94 8 4	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...					
Prison labor fund, ...		367 1 1	660 1 1	1,027 1 1	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
Municipal fund, ...		18,601 9 9	30,176 5 2	48,777 5 11	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...						
TOTAL FOR 1864-65, ...		25,652 3 5	40,341 3 3	65,993 6 5	...	...	...	4,474 14 4	9,031 14 1																					

APPENDIX

Comparative

DIVISIONS.		INCOME FOR THE YEAR, EXCLUDING BALANCES BROUGHT FORWARD.																		
		District road fund.			District ferry fund.			Nuzzool fund.			Prison labor fund.			Forest fund.			Municipal fund.			
Delhi,	...	1863-64	30,270	7	5	28,229	9	1	43,516	15	8	4,410	...	...	...	...	11,177	8	2	
		1864-65	30,528	2	8	35,661	8	1	31,972	15	2	3,473	15	3	...	...	96,043	7	11	
Hissar,	...	1863-64	15,461	6	1	12,269	...	3	5,889	11	10	2,831	6	10	...	...	77,461	...	2	
		1864-65	15,449	14	4	15,413	1	7	15,782	10	6	2,390	9	...	...	...	84,010	1	6	
Umballa,	...	1863-64	22,099	5	...	25,377	12	8	11,505	10	8	4,441	...	...	...	...	25,346	11	3	
		1864-65	22,551	2	5	24,182	15	1	5,029	5	7	3,907	15	10	...	...	59,103	5	4	
Jullundur,	...	1863-64	28,980	11	3	23,893	...	11	6,195	14	3	3,312	2	4	19,988	2	10	18,832	12	1
		1864-65	38,440	6	11	36,269	13	8	4,974	7	3	2,694	14	10	...	...	38,237	...	5	
Umritsur,	...	1863-64	38,408	5	6	35,903	15	1	22,119	7	11	5,475	...	1	...	...	1,36,252	6	4	
		1864-65	36,960	...	11	37,936	4	9	24,619	11	3	4,238	7	...	...	...	2,33,154	13	8	
Lahore,	...	1863-64	17,518	11	3	47,656	5	3	67,533	13	...	6,459	3	10	...	...	2,74,592	14	2	
		1864-65	17,615	10	...	46,514	13	3	69,987	4	8	5,479	...	9	...	...	1,51,793	13	8	
Mooltan,	...	1863-64	17,718	15	7	53,125	2	6	8,149	13	4	4,295	14	3	8,579	6	8	47,117	5	7
		1864-65	16,648	6	5	65,869	...	3	8,726	2	2	3,705	1	8	9,376	7	11	81,315	11	7
Rawulpindee,	...	1863-64	24,164	8	11	24,935	1	6	16,319	2	5	4,614	1	...	13,914	11	2	84,177	2	5
		1864-65	24,107	8	6	26,250	13	4	17,884	10	1	3,980	...	...	10,518	8	6	90,516	10	6
Peshawur,	...	1863-64	10,237	13	7	13,798	0	8	5,013	1	1	2,660	9	3	2,935	9	1	15,364	13	6
		1864-65	10,127	14	9	14,997	10	...	4,641	8	3	2,388	...	...	8,340	...	8	42,954	15	9
Derajat,	...	1863-64	12,495	12	11	30,481	11	4	1,474	...	4	3,210	...	...	891	1	1	20,227	9	3
		1864-65	12,450	10	8	19,225	12	3	1,609	12	5	2,440	...	...	915	...	...	54,012	12	1
TOTAL,	...	1863-64	2,17,355	15	4	2,95,668	1	3	1,87,719	10	6	41,707	5	7	46,308	14	10	7,10,550	2	11
		1864-65	2,24,880	2	7	3,22,322	12	3	1,85,222	7	4	34,699	...	4	29,150	1	4	9,31,142	12	5

No. VI.—(Continued.)

Abstract.

EXPENDITURE.																							
TOTAL.			District road fund.			District ferry fund.			Nuzzool fund.			Prison labor fund.			Forest fund.			Municipal fund.			TOTAL.		
1,17,604	8	4	56,705	7	9	52,573	2	10	64,331	6	8	5,137	10	10	...	...	40,283	4	9	2,19,031	...	10	
1,97,680	1	1	25,530	9	3	42,527	3	2	50,680	9	...	3,503	14	10	...	...	75,237	14	10	1,97,480	3	1	
1,13,912	9	2	23,061	1	1	16,125	3	2	10,294	11	4	4,086	1	5	...	...	84,648	7	4	1,38,215	8	4	
1,33,047	4	11	13,720	5	3	13,501	10	6	6,156	8	4	3,485	...	7	...	...	91,837	2	3	1,28,700	10	11	
88,768	7	7	41,183	12	5	43,457	13	10	9,990	6	3	4,692	7	10	...	...	25,133	9	6	1,24,458	...	110	
1,14,774	12	3	22,118	8	5	26,800	15	1	10,367	11	3	6,291	1	2	...	...	50,556	4	3	1,16,134	8	2	
1,01,202	11	8	37,979	9	5	82,520	5	7	8,751	14	...	4,093	7	5	12,438	7	8	11,923	7	11	1,07,707	3	7
1,20,610	11	1	26,857	1	...	26,465	13	6	10,789	...	8	2,895	10	11	...	...	40,032	6	3	1,07,040	...	4	
2,38,159	...	11	36,513	10	5	31,797	4	8	25,633	...	4	6,371	5	...	...	...	1,64,060	7	8	2,64,425	12	1	
3,36,903	10	7	35,073	7	6	34,937	13	7	21,460	5	...	4,122	5	8	...	...	2,57,402	4	8	3,52,996	4	5	
4,13,761	15	6	18,752	9	8	57,640	5	8	84,511	6	11	7,284	15	...	...	...	2,55,334	1	6	4,23,523	6	9	
2,91,390	10	4	15,050	7	...	47,893	12	6	60,170	4	...	4,338	5	7	...	...	1,85,023	10	9	3,12,476	7	10	
1,38,984	9	11	18,063	13	4	56,458	12	4	7,065	4	8	3,974	13	4	2,790	2	8	50,216	5	9	1,38,569	4	1
1,85,640	14	...	16,722	...	9	54,889	1	5	6,374	7	6	3,748	9	5	4,478	8	2	95,884	7	2	1,82,092	2	5
1,68,124	11	5	30,449	6	...	20,697	12	3	24,801	1	6	6,401	14	...	17,878	3	9	72,163	9	2	1,72,393	14	8
1,73,258	2	11	24,754	5	6	28,395	8	10	27,551	1	1	5,239	11	3	9,708	5	2	99,013	13	10	1,94,670	13	8
50,010	5	...	23,125	4	4	7,269	9	3	4,831	10	10	2,491	12	2	4,233	3	7	20,435	10	2	62,446	2	4
83,451	1	5	9,235	...	7	15,542	...	3	3,537	8	8	2,476	9	6	2,420	14	2	31,312	...	1	64,524	1	3
68,780	2	11	16,529	2	8	30,683	2	3	11,754	7	6	5,556	13	...	...	...	43,071	15	11	1,07,600	9	4	
90,653	15	8	11,197	2	...	30,411	7	...	5,610	4	4	3,993	1	3	1,805	7	2	57,156	14	7	1,10,174	4	4
14,99,310	2	5	3,02,363	13	1	3,49,223	7	10	2,52,022	6	...	50,100	4	...	37,390	1	3	7,67,270	15	8	17,58,370	15	10
17,27,417	4	3	2,00,258	15	3	3,21,365	5	10	2,02,705	11	10	40,094	6	2	18,408	2	8	9,83,456	14	8	17,66,289	8	5

APPENDIX VI.—(Concluded).

GENERAL REMARKS.

DELHI.

District ferry fund.—Increase owing to increased allotment from surplus ferry collections.

Nuzzool fund.—Apparent increase owing to credit of sums, which were in deposit, on account of sale of nuzzool buildings in previous years.

KURNAUL.

District ferry fund.—Decrease owing to a smaller ferry allotment than in the preceding year.

Nuzzool fund.—Decrease owing to fewer sales of nuzzool property.

Municipal fund.—Increase owing to increase in the amount of octroi leases.

GOORGAON.

Nuzzool fund.—Decrease owing to the property sold during the year having been of less value than that sold previously. After 1865-66, the income of this fund will be very small, all the confiscated property having been either sold or proposed for sale.

Municipal fund.—The income shown for 1863-64 was very little more than what was required for watch and ward, the surplus having been included with the other Local funds, hence the apparent increase.

The difference between the closing balance of 1863-64 and the opening balance of 1864-65 is owing to the amalgamation of the general town police fund and the old municipal fund.

HISSAR.

District ferry fund.—Increase partly in income from encamping grounds, and partly in larger fines realized by the strict enforcement of Act III of 1857.

Nuzzool fund.—Decrease owing chiefly to the sale during previous year of materials of the old Hansi fort.

Municipal fund.—Apparent decrease owing to the savings of previous years having been brought to account in 1863-64.

ROHTAK.

District ferry fund.—The increase is attributable—

1st, to increased income from cattle pounds,

2nd, to increased allotment from ferry collections,

3rd, to enhanced sale of contracts for serais.

Nuzzool fund.—The extraordinary income of Rs. 11,758-10-2, in this fund, has resulted from the sale of the materials of buildings in small lots.

Municipal fund.—The apparent increase is owing to the new rule requiring the entire income and expenditure of the municipal tax, without excluding the amount appertaining to watch and ward, to be accounted for.

LOODIANAH.

Nuzzool fund.—The decrease is owing in a great measure to the sale in the preceding year of buildings in the old cantonments.

JULLUNDUR.

Nuzzool fund.—Decrease caused partly by decrease in sale of property, and partly by no interest having been realized on Rs. 18,000 lent to the Municipal Committee of Lahore.

Municipal fund.—Apparent increase chiefly caused by the fund now comprising the gross collections, and partly owing to the *octroi* rates having been raised.

HOOSHIARPOOR.

District ferry fund.—Increase owing to increased allotment from ferry collections, and to increased income from miscellaneous sources.

Nuzzool fund.—Decrease owing to cantonment land having been assigned away, while in former years the grass growing on it used to be sold; as also, interest on Government securities not having been realized for the full year.

Municipal fund.—Apparent decrease owing to sums in deposit on account of previous years having been credited to the fund in 1863-64.

UMRITSUR.

District ferry fund.—Increase chiefly due to the proceeds of sale of unclaimed cattle.

Municipal fund.—Increase caused by the raising of the *ad valorem octroi* duty from 1 to $1\frac{1}{2}$ per cent., and the substitution of contract for Government arrangements.

SEALKOTE.

District ferry fund.—Decrease caused by excluding from this fund, and crediting to X "Law and Justice," the sale proceeds of unclaimed property, and to decrease in sale of grass of encamping grounds.

Nuzzool fund.—Increase occasioned by the sale of the old fort of Pusroor (nuzzool property), the entire proceeds of which have not yet been realized or credited.

Municipal fund.—Apparent increase is owing to the gross, instead of net collections, having been shown.

LAHORE.

Nuzzool fund.—The extraordinary income was made up by a grant of Rs. 40,000 from the amalgamated provincial fund, and by the sale of old materials, buildings, gardens, land, &c.

Municipal fund.—Decrease owing to the decline of trade, the bankruptcy of several large firms, and the inclement weather in February—a time when trade is generally brisk.

GOOJERANWALLA.

District ferry fund.—The apparent decrease is owing to a sum in deposit, on account of unclaimed cattle, &c., having been credited to the fund in 1863-64.

Nuzzool fund.—Increase owing to the sale of Maharaja Churrit Singh's garden, for Rs. 1,000, which was an unexpected asset in the year.

Municipal fund.—Apparent increase owing to gross, instead of net collections, having been shown, in accordance with the new rules.

MOOLTAN.

District ferry fund.—Apparent increase owing to refunds, &c., by the Executive Engineer Inundation Canals, of advances previously made to him, for execution of Local funds works.

Municipal fund.—Apparent increase owing chiefly to gross, instead of net collections, having been shown, under the new rules.

MONTGOMERY.

District ferry fund.—Increase attributable to enhanced sale of ferry leases, and increased income from cattle pounds.

Nuzzool fund.—Increase due to realizations on ballast collected from jungle lands, for railway purposes.

Municipal fund.—Nominal increase, due to the gross, instead of net collections, having been shown, under the new rules.

JHUNG.

Municipal fund.—Nominal increase, due to gross, instead of net collections, having been shown, under the new rules.

MOOZUFFURGURH.

District ferry fund.—Increase owing to increased allotment from surplus ferry collections, and sums received from deposits on account sales of unclaimed property.

Nuzzool fund.—Increase occasioned by a better fruit crop than usual in the public garden.

Municipal fund.—Increase occasioned by the high price of cotton—one of the commodities on which the town duty is levied.

Municipal fund.—The difference between the closing balance of 1863-64 and the opening balance of 1864-65 is owing to the balance of the general town police fund and the old municipal fund having been amalgamated.

RAWULPINDEE.

Nuzzool fund.—Increase owing to the realization of arrears, and to a sale of nuzzool property, and of a lump of gold found in excavations at Dehra Shah.

GOOJERAT.

District ferry fund.—Decrease owing to the allotment made from ferry collections having been less than in the preceding year.

Municipal fund.—Increase nominal, owing to the charge for police not having appeared in former years, as it does now on both sides of the account.

JEHLUM.

Municipal fund.—Increase, the result of raising the *octroi* rates, chiefly at Pind Dadun Khan, from 0 8 0 to 0 12 6 per cent.

PESHAWUR.

Municipal fund.—Increase very considerable, owing to the contract for the *octroi* of the city of Peshawur having been run up by competition.

HUZARA.

Forest fund.—Opening balance less by Rs. 20 than the closing balance of 1863-64, owing to an error in the accounts, an item of expenditure having been omitted.

DERA ISHMAEL KHAN.

District ferry fund.—Decrease owing to fluctuation in sale of ferry leases.

Municipal fund.—Nominal increase due to gross, instead of net collections, having been shown, under the new rules.

DERA GAZEE KHAN.

District ferry fund.—Nominal decrease arises from the allotments of the preceding year being more than that of the present one.

Municipal fund.—Increase occasioned by a change in the rates of *octroi* duty from 3 to 6 pies per rupee.

APPENDIX VII.

Detailed Statement of works of public utility constructed at the expense of private persons, and of private contributions to such works, in the Punjab, during 1864-65.

Division.	District.	Names of Contributors.	Description of work.	Where situate.	Amount of private contributions.	REMARKS.
DELHI.	DELHI.	Choonee Missur, Rao Gunashee Lall Bahadoor, Gunga Bishen, Choonee Lall, and Jyram, Rao Disookh,	Pucka well, Bathing well, Pucka well, Do.,	Road to Goorgaon, Road to Rohtuk, At Lursowlee, Between Soonput and Kaloopoor, Total, Rs. ..	400 1,500 200 200 2,300	
		Rampershad, son of Hurdial, mahajun, of Kurnaul,	Pucka well,	Kurnaul, near the pucka serai on the side of the Grand Trunk Road, Total, Rs. ..	350 350	
	GOORGAON.	Ramput Soukar of Rewaree, Purma, mahajun, of Pulwul, Ghirdhar, Seetaram and others, of Pulwul, Iftakhar Ali of Fureedabad, Salegram, bunnea, Hodul, Mugnee Ram, Shahjehanpoor, Ramdyal of Noh, Kirparam,	Pucka dhurmsala, Do. ditto, Pucka reservoirs for distribution of water to travellers, &c., Kutchka pucka serai, Pucka well, Pucka dhurmsala, Garden and well, Do. ditto,	Goorgaon civil station, at entrance to suddur bazaar, Pulwul, at the Bhawunkoond, Pulwul, in the munde bazaar, Do. on the Delhi and Muttra road, Hodul, on the Delhi and Muttra road, Shahjehanpoor, near the encamping ground on Jeypoor road, Pullah, on road to Rewaree, Close to above, Total, Rs. ..	500 200 300 1,000 550 1,500 1,000 1,200 6,250	

APPENDIX VII.—(Continued.)

Division.	District.	Names of Contributors.	Description of work.	Where situate.	Amount of private contributions.	REMARKS.
HISSAR.	HISSAR.	Jotee Ram and Shadee Ram, of Bhewanee, Gunga Ram and Ram Pershad of Bhewanee.	Pucka well, Dhurnsala, Ditto, Pucka well, Do. Do. Do. Do. Do. Do.	East side of Bhewanee, South side of Bhewanee on the Bagur road near Moolchund gate, do., do., do., do., South side of Bhewanee near Put Ram gate, Do. near Jogeeewala tank, South side of Bhewanee, on Bagur road, Do. on Jeypoor road, North side of Bhewanee, on the Rohtuk road, East side of Bhewanee,	1,500 3,200 2,225 900 1,000 250 985 745 900 600 12,305	
	ROHTAK.	Soonda, Pereea Dass, Hurdial, Ameee Chund, Sookram, Muttra Dass, Ramrick, and 19 others, Shadee, Dabee Dutt and Dhun Singh, Deyda and Khoobram, lumberdars, Ameee Chund, Tejja, Dolputt, Tirkha and Dewka, Putram, Dhun Singh and Hookmee, lumberdars,	Pucka well, Do. Do. Do. Do. Do. Purru, or village debating house, 2 Ditto 1 Ditto 1 Ditto	Bhewanee and Mehun road, near Seasur village, Rohtuk and Sonput road, near village Kyloe, Gohana and Rohtuk road, near village Khirwallee, Rohtuk and Paneeput road, near village Jusseea, Khurkhowda and Rohtuk road, In town Gohana, In Muddeena village, In Bhyran village, In Soonaree Kulan village, In Kurovntha village, Total, Rs. ..	1,000 800 800 800 1,000 617 3,000 1,500 2,000 2,500 14,017	

(2)

HISSAR. (Concluded.)	Simsa.	Jankee Dass, Goordutt Singh and Churut Singh,	Pucka well, Pucka well,	In village Jhoopawallee, tehsil Fazilke, In village Baum, tehsil Fazilke, ..	1,100 1,500 2,600	The works are not on roadsides, but the villages adjoining Jhoopawallee and Baum will benefit by them.
	UMBALLA.	Nil.	Nil.	Nil.		
UMBALLA.	LOODIANA.	Nil.	Nil.	Nil.		
	SIMLA.	Nil.	Nil.	Nil.		
	JULLUNDUR.	Bhagnull Khuttree of Jullundur, Dya Ram and Kunhya of Bungeh, Deveditta, Mehtab Singh, Ruttun Dass,	Pucka tank, rest-house, and garden, Pucka tank, Bowlie, Pucka well, Ditto,	Near the Jullundur city, on the shrine of Baba Sodhub, In Bungeh, In Sirhal Quazeean, In mouza Khankhana, In the boundary of mouza Bahadurpoor, Total, Rs. ..	7,000 3,000 900 200 225 11,325	

(3)

APPENDIX VII—(Continued)

Division.	District.	Names of Contributors.	Description of work.	Where situate.	Amount of private contributions.	REMARKS.
JULUNDUR.—(Concluded.	HOOSHIAKPOOR.	Ditto Ram, Ramdass, Kishen Chund, Ram Kishen, Hurree Singh, Baloo, Dialoo,	Pucka well, Do. Do. Do. Do. Do. Do.	Mouza Silwara, on the road to Kangra, Mouza Lerneen, on the road from Hoo- shiarpoor to serai Chowrasie, On the Gurdeewala road, to Dhurm- poor, In mouza Mengurwal, on the road from Hurriana to Dolbaha, In Hurriana Khas, In mouza Lung Nujaree, on the road from Oonah to Anundpoor, In mouza Beoal, on the road from Oo- nah to Moobaruckpoor,	150 312 3,999 200 200 400 250	All for the benefit of the public, not for irrigation purposes.
				Total, Rs. ..	5,511	
	KANGRA.	Kunshree Rajpoot, Muthro kotwal, Kunhaya lumberdar, Gowhroo, Futtah Sood, Jog Raj canoongoe,	Pucka well, Kutcha dhurmsala, Small tank, Pucka attalah, or platform, Ditto ditto, Water course,	Basa Har Palun, pergunnah Noorpoor, .. Bunoolie, ditto, .. Munee, pergunnah Nadown, .. Sareeree, ditto, .. Puproola, .. Dehlon, ..	375 100 200 100 200 300	
				Total, Rs. ..	1,275	

(4)

JULUNDUR.	UMRITSUR.	Puraba Mull, Urjun Singh, Mehesha, Megha, Bhooda, Bysakhee, Ellachee Ram, Munsookh, Ramditta, Nubbee Bux, Teeruth Ram and Motee, Bhugvan Singh, Oomurshah, Ameer Singh, Gunga Ram,	Pucka well, Do. Well, serai and dhurmsala, Pucka well, Do. Do. Do. Do. Do. Do. Do. Dhurmsala, Pucka well, garden and huts, Pucka well, Garden,	City Umritsur, Ditto, Ditto, Ditto, Ditto, Ditto, Ditto, Ditto, Ditto, Ditto, Ditto, On road from Wuzeer ghat to Buttala, On Sri Hurgovindpoor road, Village Sham Nuggur, On road from Jundiala to Turun Tarun,	500 300 5,200 500 175 275 250 400 350 175 300 100 100 200 500	Except the first, these wells are all sink to supply particular villages with water to drink,
				Total, Rs. ..	9,325	
	GOORDASPUR.	Baba Muni Ram, Gosayen, Assa, Dumodar, Bagya, Chaitoo,	Pucka well, Do. Do. Do. Do. Do.	On the Kullanour and Fattelgurh road near mouza Wuroka, Near mouza Wada in pergunnah Shukur- gurh, Near mouza Beera Khoord in pergunnah Shukurgurh, Near mouza Bhoongar Kullan in pergun- nah Shukurgurh, In mouza Joegial, pergunnah Shukur- gurh, Ditto ditto,	100 200 400 325 110 110	
				Total Rs. ..	1,245	
SEALKOTE.						

(5)

APPENDIX VII.—(Continued.)

Division.	District.	Names of Contributors.	Description of work.	Where situate.	Amount of private contributions.	REMARKS.
LAHORE.	LAHORE.	Imamooddeen, smith, Bhangah Shah, faqueer,	Pucka well, Ditto,	Kussoor, Ditto,	281 206	At two gates of the town.
				Total, Rs.	487	
	FEROZPOOR.	Junul Singh, Utter Singh, Man Singh of Mur-muttoo, Nagar Mull, sabscoor of Ferozepoor, Baja, son of Pahlwan, lumberdar of Jekh Hurrehur, Mureedhur, son of Asa Rama, resident of Sandich, Gunesha Mull, merchant of Futtehgurh, telaseel Zecrah,	Pucka well, Ditto, 4 dwelling houses for travellers, Pucka well, Ditto,	On road leading from Ferozepoor to Sirsa, In new mundeel at do., At Jekh Hurrehur, Near Grand Trunk road leading to Ghul, Road near the town of Futtehgurh,	500 350 700 100 1,000	
				Total, Rs.	2,650	
MOOLTAN.	GOOGERANWALA.	Ameer Chund of village Vanekee, Ram Kishen, Alla Jowaya, lumberdar of village Sarooke,	Pucka well, Ditto, Ditto,	Near Vanekee, Near Sherckkhan, Serai Sarooke,	100 150 152-8	
				Total, Rs.	402-8	
	MOOLTAN.	Nil.	Nil.	Nil.		

(6)

MOOLTAN.—(Concluded.)		MOONTMERY.	Nil.	Nil.	Nil.	
	JHUNG.	Nil.	Nil.	Nil.	Nil.	
	MOZUFFEVRGURH.	Nil.	Nil.	Nil.	Nil.	
RAWULPINDIEE.		RAWULPINDIEE.	Nil.	Nil.	Nil.	
	JENNUM.	Nil.	Nil.	Nil.	Nil.	
	GOOGERAT.	Nil.	Nil.	Nil.	Nil.	

(7)

APPENDIX VII.—(Continued.)

Division.	District.	Names of Contributors.	Description of work.	Where situate.	Amount of private contributions.	REMARKS.
RAWULPINDIE. (Concluded.)	SHAHPOOR.	Nil.	Nil.	Nil.		
	PESHAWAR.	Gooldeen, ..	Pucka well in a grove of 150 trees.	On the road from Nussutta to Murdan, Total, Rs. ..	225 225	
PESHAWAR.	ILUZARA.	Nil.	Nil.	Nil.		
	KOHAT.	Nil.	Nil.	Nil.		
	DUNNOO.	Nil.	Nil.	Nil.		

(8)

DERAJAT.—(Concluded.)		DERA ISMAEL KHAN.	Nil.	Nil.	Nil.	
	DERA GAZEE KHAN.	Nil.	Nil.	Nil.		
				TOTAL,	70,227-8	
				GRAND TOTAL,	70,227-8	

(9)

APPENDIX No. VIII.

Annual abstract of the progress in road-making and arboriculture in the Punjab for 1864-65.

ROAD-MAKING.										ARBORICULTURE.								
UNMETALLED ROADS.					METALLED ROADS.					TREES PLANTED OUT.								
Division.	District.	Former years.	1864-65.			Former years.			1864-65.			Former years.	1864-65.			REMARKS.		
			Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.	Length in miles.	Total cost.	Average cost per mile.	Total num-ber.		Total cost.	Average cost per lakh.				
DELHI.	DELHI.	701	20,223	..	..	20	19,658	..	..	..	12,517	9,280	900	1,650	1,83,333	Numerous old trees were blown down during storms : trees that were transplanted during the year are thriving well ; they consist of keekur and neem. <i>Detail of cost.</i> Establishment for tending trees planted in former years, Rs. 1,156 12 0 Cost of planting trees during the year, " 445 11 6 Seeds, " " 47 3 6 Total, ... Rs. 1,649 11 0 Seedlings in nurseries, 2000 The actual cost for planting amounts to Rs. 384 this year, or Rs. 62,121 per lakh ; the balance was expended on the maintenance of trees planted in the present and in former years. The trees chiefly planted are sissoo, jamun, toon, mangoe, and peepul ; they were planted in avenues during the months of August, September, and October 1864, and March 1865 ; and are all flourishing. Besides the above, there are about 4882 seedlings.		
				I.—Old lines improved,	327	6,818	21											
				Total for the district,	701	27,041	39		20	19,658	982				13,417		10,930	81,464
		*366	55,758	..	..	..	..	..	..	..	..	4,488	3,236	618	982		1,58,899	
KURNAUL.	KURNAUL.			I.—Old lines improved,	..	7,777	..	..	..	..	..	..	..	..	..	The actual cost for planting amounts to Rs. 384 this year, or Rs. 62,121 per lakh ; the balance was expended on the maintenance of trees planted in the present and in former years. The trees chiefly planted are sissoo, jamun, toon, mangoe, and peepul ; they were planted in avenues during the months of August, September, and October 1864, and March 1865 ; and are all flourishing. Besides the above, there are about 4882 seedlings.		
				III.—Entirely new lines,	12	1,979	166											
			Total for the district,	378	65,514	173	..	..	..	..	..	..	5,206	4,218	82,608			

APPENDIX No. VIII.—(Continued.)

ROAD-MAKING.										ARBORICULTURE.					REMARKS.		
UNMETALLED ROADS					METALLED ROADS.					TREES PLANTED OUT.							
1861-65.					1864-65.					1864-65.							
Former years.	Length in miles.	Total cost.	Length in miles.	Average cost per mile.	Former years.	Length in miles.	Total cost.	Length in miles.	Average cost per mile.	Total num-ber.	Total cost.	Total num-ber.	Total cost.	Average cost per lakh.			
Division.	District.	678	31,355	..	..	27	35,602	..	..	21,887	6,728	5,647	1,247	20,208			
		I.—Old lines improved, 678				..				..				576 Fruit trees, grafts, &c., were got from Saharunpoor for public garden, and for distribution. The principal kinds of timber planted out were sissoo, neem, keekur, mulberry, &c. The cost is for taking care of old trees as well as new. About 6000 seedlings in nurseries.			
		Total for the district, 678				56				27				27,534			
DELHI.—(Concluded.)	GOORGAON.	462*	10,755	..	..	21½	37,172	..	..	13,429	3,513	7,100	1,090	15,352			
		I.—Old lines improved, 462				6				5				Deduct probable number that have died.			
		III.—Entirely new lines, ..				3				104, only the main lines having been taken into account.							
HISSAR.	HISSAR.			13,524	29	..	..	24½	1,954	..	..	20,329	4,603	22,642			
		Total for the district, 462				..				..				They were planted during the months of June and July 1864, and January, February, and March 1865.			

HISSAR.—(Concluded.)	ROHTAK.	515½	26,778	..	..	40½	17,676	..	..	..		14,697	4,589	8,286	3,200	38,619
				..	..	..	..	..	..	..		..	..	..	..	..
				489	4,764	10	..	..	14	1,938		..	..	22,983	7,789	33,869
				..	..	..	..	..	½	825		..	..	79,386	1,199	1,510
HISSAR.—(Concluded.)	SIRSA.	383	12,414	..	..	1½	2,584	..	41½	492		3,46,871	2,681	..	..	..
				..	..	..	..	..	..	..		..	..	..	..	..
				276	700	2	..	..	..	..		..	..	..	..	..
				..	..	..	..	..	..	..		..	..	..	..	..
UMBALLA.	UMBALLA.	355	58,690	..	..	23½	52,269	..	1½	1,938		57,845	11,955	4,26,257	3,880	20,240
				..	..	..	..	..	..	..		..	..	..	..	..
				273	10,189	27	..	..	½	2,203		..	..	1,710	865	20,240
				355	68,879	19½	..	..	23½	2,288		..	..	56,126	12,820	22,841

In the several nurseries there are about 2000 seedlings; the species sown are siris, mulberry, keekur, peepul, bamboo, bakam, fallow, amaltas, or *casia indica*.
Trees in this district are planted in groves and avenues; pits are dug; artificial soil filled in; and protecting walls and railings built.
The young trees are planted during the rains, and also in the month of March.

The species mostly planted are babool. The trees planted this year are both in groves and avenues. The young trees are planted during the rains, and also in the month of March.
Besides the trees planted out, there are about 2000 young trees in the several nurseries.

Detail of cost per lakh.

Cost of seedlings, Ra. 187 0 0
Cost of transplanting, " 508 0 0
Cost of irrigating and protecting, " 815 0 0
Ra. 1,510 0 0

3429 Trees have been destroyed by white ants, but the remaining number are thriving well, and are chiefly siris, siris, toon, mulberry, keekur, peepul, mango, tamarind, jamun, &c.

APPENDIX NO. VIII.—(Continued.)

Division.		District.		ROAD-MAKING.										ARBORICULTURE.					REMARKS.	
				UNMETALLED ROADS.					METALLED ROADS.											
				1864-65.					1864-65.											
				Former years.	Total cost.	Length in miles.	Average cost per mile.	Length in miles.	Former years.	Total cost.	Length in miles.	Average cost per mile.	Former years.							Total cost.
2548½	53,638	..	..	..	..	21	..	..	..	55,631	..	..	..	90,280	17,342	12,345	1,999	16,193	Of the trees planted out, one-half as nearly as possible are sissoo : a fourth, sirrus : and the remainder, keekur, peepul, tallow, &c. In the different nurseries there are about 7000 sissoo, 2000 sirrus, 1000 tallow, and 1000 more of different kinds, making a total of about 10,000 seedlings. Besides this, abundance of seed has been sown, which has not yet sprung, but will likely make its appearance after the rains.	
I.—Old lines improved,										69	2,443	35	..	..	10,331	7	1,476	Deduct probable number that have died. 209		
Total for the district,										2548½	56,081	22	..	..	65,962	21	3,141	1,02,416		19,341
CYBAILLA.—Continued.																				

JULLUNDUR.															HOOSHIAARPOOR.															KANGRA.														
300	48,706	..	..	..	..	35	1,08,897	..	..	..	..	1,66,297	9,814	1,50,000	1,991	1,327																												
I.—Old lines improved,			154	2,773	18	..	..	22	7,226	328																																		
Total for the district,			300	51,479	171	..	..	35	1,16,123	3,318																																		
617½	1,64,997	..	..	..	171	..	..	35	1,16,123	3,318																																		
I.—Old lines improved,			..	..	..	..	14,708	..	..	..																																		
III.—Entirely new lines,			567	11,968	21	..	..	27	3,984	1,138																																		
Total for the district,			617½	1,76,965	287	..	..	7¾	18,692	2,670																																		
564½	1,31,106	..	..	..	..	..	..	..	..	..																																		
I.—Old lines improved,			..	8,658	..	..	..	1 <td>250</td> <td>1,050</td> <td colspan="15"></td>	250	1,050																																		
III.—Entirely new lines,			14	1,285	91	..	..	1 <td>250</td> <td>1,050</td> <td colspan="15"></td>	250	1,050																																		
Total for the district,			578½	1,41,049	244	..	..	1 <td>250</td> <td>1,050</td> <td colspan="15"></td>	250	1,050																																		
															The species chiefly planted are sirrus, mulberry, toon, sissoo, jamun, silk cotton and deodar. About 10,000 trees planted in nurseries.																													

APPENDIX No. VIII.—(Continued.)

ROAD-MAKING.															ARBORICULTURE.					REMARKS.												
UNMETALLED ROADS.										METALLED ROADS.					TREES PLANTED OUT.																	
Former years.		1864-65.			1864-65.					Former years.		1864-65.			Former years.		1864-65.															
Length in miles.	Total cost.	Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.	Average cost per mile.	Total num-ber.	Total cost.	Total num-ber.	Total cost.	Average cost per lakh.														
District.	281	..	33,863	..	6,780	29	..	60½	1,81,050	..	..	671	1,151	..	2,03,030	14,499	44,224	4,765	10,775	Extensive plantations have been organized in all four taluqs during the year. In addition to the trees returned as planted out, the nurseries now contain about fourteen lakhs of seedlings. Rs. 945 only have been spent for planting out trees, or Rs. 2,137 average cost per lakh—Rs. 704 for nurseries, and the remainder, Rs. 3,116, devoted to watering the trees planted this year and in former years. The trees chiefly planted are keekar, sissoo, sirrus; they are for the most part planted in avenues during the months of February, March, August and September.												
																					UMRITSUR.	Total for the district,	356	46,625	129	61½	1,81,721	2,979	..	2,43,454	19,264	7,913
District.	639	..	1,14,477	..	6,129	10	..	4½	7,918	..	..	95,856	5,991	..	8,32,967	24,733	34,173	734	2,148	The trees are planted along the road-side, consisting mostly of keekar, phodai, tom, sissoo and bukain; they were planted during January, February, July and August. There are about 10,000 seedlings in nurseries. The average cost per lakh was as follows:— Wages of coolies &c., in planting. Rs. 1,600 Cost of trees, " 300 Cost of implements, " 243 Total, Rs. 2,143												
																					GOORDASPUR.	Total for the district,	650	1,21,606	187	20½	1,03,774	5,001	..	8,77,140	25,467	2,903

UMRITSUR.—(Concluded.)	SEALKOTE.	836½	72,995	..	..	9½	13,220	..	..	..	99,688	4,157	5,225	1,499	9,569*	The trees planted out in groves and avenues, were sissoo, sirrus, bukain, lussoo and mulberry.
				I.—Old lines improved, 146½	74											In the Government plantation at the sudder, just formed, various kinds of fruit trees, hill fir, and other plants, received from Kangra, Saharunpoor, &c., have been planted out.
				III.—Entirely new lines, 69	34											* The average has been struck on the amount actually expended in planting out trees, viz. Rs. 500; the remainder of the money has been spent in watering trees planted out in this and previous years.
				Total for the district, 925½	79	9½	..	13,220	1,429	..	..	..	1,04,913	5,656	5,391	
LAHORE.	LAHORE.	521½	38,235	..	..	4½	8,645	..	..	..	2,48,126	24,548	11,180			11,180 young trees have been planted in avenues, and 51,634 are in nurseries. The transplanting has been performed by the regular establishment. The species planted out are sissoo, tom, keekar, plum, peepul, jamun, bakain, &c.
				I.—Old lines improved, 521½	12											
				III.—Entirely new lines, 8½	478											
				Total for the district, 530½	93	19½	..	..	1,732	..	..	..	2,54,019	24,548	9,663	
LAHORE.	LAHORE.	*475½	25,782	..	..	21½	77,600	..	..	..	71,319	15,022	12,311	3,928	31,906	Sissoo, tamariak, sirrus, peepul, keekar, plum, &c., have been planted out in groves and avenues, and a considerable proportion are flourishing.
				I.—Old lines improved, 474½	8											
				III.—Entirely new lines, ..	..											
				Total for the district, 474½	62	23½	..	..	4,046	..	..	..	78,921	18,950	24,011	

APPENDIX No. VIII.—(Continued.)

ROAD-MAKING.										ARBORICULTURE.					REMARKS.				
Division.	District.	UNMETALLED ROADS.					METALLED ROADS.					TREES PLANTED OUT.							
		Former years.	1864-65.				Former years.	1864-65.				1864-65.							
			Length in miles.	Total cost.	Average cost per mile.	Length in miles.		Total cost.	Average cost per mile.	Total num-ber.	Total cost.	Total num-ber.	Total cost.	Average cost per lakh.					
LAHORE—(Concluded.)	GOOJERANWALA.	762	69,250	..	..	..	10½	11,987	..	..	..	21,72,126	1,08,541	11,438	1,08,541	3,974	3,661	65,507 were planted by the zemindars, and the rest, 43,044, were planted at the expense of Government. The saplings were of keekar, sissoo, mulberry, bukain sirrus, &c.; of all, the first two kinds have flourished best, and the tehsildars report very favorably on their growth.	
MOOLTAN.	MOOLTAN.	1,370½	1,21,825	..	..	..	55	1,83,484	..	..	..	50,674	3,590	14,544	3,590	1,481	41,281	The following species of trees were planted during the year :— Sirrus, 50 Mangoe, 200 Keekar, 250 Mulberry, 20 Peepul and Plum, 20 bohar, 100 Sissoo, 2900 Ghoorjungee, 10 They are generally planted out in the months of February and March. The ground is first prepared, and the cuttings, or seeds, as the case may be, are afterwards planted and sown both in groves and avenues.	
				1411½	1,37,852	98	..	55	1,86,339	3,388	..	34,763	16,025	..	34,763	46,126			

MOOLTAN.—(Continued.)															JURGA.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
708	1,53,380	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..</

20
... 91
... 257
... 1,813
... 18
... 512
... 7
... 1
... 4,094
... 91
... 244
... 389
... 30
... 200
... 7,767

APPENDIX NO. VIII.—(Continued.)

ROAD-MAKING.										REMARKS.	ARBORICULTURE.				REMARKS.
UNMETALLED ROADS.					METALLED ROADS.						TREES PLANTED OUT.				
Former years.		1864-65.			Former years.			1864-65.			Former years.		1864-65.		
Length in miles.	Total cost.	Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.	Average cost per mile.	Length in miles.	Total cost.		Average cost per mile.	Total num-ber.	Total cost.	Average cost per lakh.	
476	17,357	..	..	..	5½	10,305	..	..	2,48,132	11,729	1,231	..	..		
		I.—Old lines improved,	..	..	..	..	..	..			Deduct probable number that have died.	..	..		
		II.—Old lines extended,	476	4,228	..	..	1,583	2,228			300	..	..		
		Total for the district,	476	21,585	45	..	11,888	1,959	..	..	2,19,063	11,729	4,692		
977½	1,42,517	..	..	..	1½	5,925	..	..	11,08,007	13,742	59,964	1,923	3,207		
		I.—Old lines improved,	..	9,704	..	..	..	..							
		Total for the district,	977½	1,52,221	156	..	5,925	9,985	..	..	11,67,971	15,665	1,341		
MOOLTAN.—(Concluded.)										This is exclusive of a large number of trees in the several nurseries, planted by the regular establishment, about 1200. Description of trees planted out— sissoo, sirrus, babool, mangoe.					
RAWULPINDIEE.										The trees planted in this district are chiefly sissoo, phoolad, toun and fir. The time of planting is the breaking up of the cold season, and during the rains, partly in groves and partly in avenues; of the number, planted this year, a fair proportion are in healthy condition. Detail of expenditure. Planting trees on the sides of different roads, Rs. 1,706 5 8 Do. ditto in Rawul- pindiee park, " 102 0 11 Do. ditto, in Seikh garden, " 114 13 6 Total, Rs. 1,923 4 1					

10

JENNUM.	725½	1,68,380	..	..	..	9,244	..	..	..	..	2,42,547	5,082	6,161	1,316	21,360	The trees planted are chiefly sissoo, mulberry, keekar, burgut, tallow, sirrus, jamun and ber. The time of planting is in February and March, in avenues and in groves; countless seedlings were reared in beas; about ¼ of these have been destroyed by white ants. An estimated number of 31,750 seedlings were reared by zemindars at wells and in nurseries; of these, about ¼ have dried up.					
			I.—Old lines improved,	591	..	..	..	..	1,000	..											
			III.—Entirely new lines,	65	..	..	1 7	..	332	2,324											
			Total for the district,	790½	..	..	3 7	..	10,576	337							2,18,708	6,398			2,573
GOOJERAT.	650	70,685	..	..	..	4,500	..	..	..	..	7,62,297	7,924	2,65,808	499	287	There were no seedlings in nurseries at the close of the year; keekar, sirrus, and sissoo, were planted on the sides of roads, and in beas and rukhs.					
			I.—Old lines improved,	650	..	..	..	..	..	..											
			III.—Entirely new lines,	..	..	..	3½	..	3,497	1,000											
			Total for the district,	650	..	..	6½	..	7,997	1,230							10,28,105	8,423			819
SHAHPOOR.	550	89,439	..	..	..	..	..	..	..	..	62,601	4,675	44,051	1,000	2,270	12,72,040 seedlings and cuttings planted and reared in nurseries from 1861-62 to 1864-65; out of them, 1,06,652 trees were planted out up to the end of the current year under report. Species are sissoo, babool, sirrus, peepul, ber and mulberry. The average cost of planting out per lakh is somewhat less than it was last year, but it will be always high in a dry district like this, where artificial irrigation for the first two or three years is necessary to ensure ultimate success.					
			I.—Old lines improved,	550	..	..	..	..	..	..											
			III.—Entirely new lines,	113	..	..	..	..	20,155	178											
			Total for the district,	663	..	..	..	..	1,14,011	172							1,06,652	5,675			5,321

11

APPENDIX NO. VIII.—(Continued.)

ROAD-MAKING.										ARBORICULTURE.				REMARKS.									
UNMETALLED ROADS.					METALLED ROADS.					TREES PLANTED OUT.													
1864-65.					1864-65.					1864-65.													
Former years.	Total cost.	Length in miles.	Total cost.	Length in miles.	Former years.	Total cost.	Length in miles.	Total cost.	Average cost per mile.	Total num-ber.	Total cost.	Average cost per lakh.											
District.	315	43,845	..	..	..	571	..	..	..	1,02,208	3,058	15,500	1,074	6,939	The trees planted during the year were sissoo, sirrus, mulberry, peepul, &c. A very small proportion have died; they have been planted chiefly in avenues along the high and district roads. Approximate number of seedlings about 8000.								
																I.—Old lines improved, III.—Entirely new lines, Total for the district.	19	2,757	145	..	1½	3,383	2,259
PESHAWUR.	140	34,303	..	..	..	..	..	..	..	42,267	2,138	1,908	500	26,205	Cost of tending trees, and fencing them with wicker-work baskets, form the chief expenditure. The following is a list of trees planted in avenues:— Plum, .. 35 Sissoo, .. 130 Sirrus, .. 68 Walnut, .. 45 Indian lilac (bukain), .. 276 Ebony, .. 290 Plane, .. 300 Peach, .. 95 Apricot, .. 53 Pear (wild), .. 40 Willow, .. 21 Mulberry, .. 335 Poplar, .. 200 There are from six to eight thousand seedlings in nurseries.								
																I.—Old lines improved, III.—Entirely new lines, Total for the district.	65	989	15	..	2	3,934	1,977
Huzara.	11651	TANWALD J. ARTHUR	..	..	..	..	..	..	..	..	..	..	..	..	..								

