

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Regd.

} 1908.

Enclosures

Spare copies

1
order
page in: 6

G.O., No. 303, 25th April 1908.

6

Voorhee's College, Vellore.

Extending the time fixed for the completion of the Christian and Hindu hostels and the lower school attached to the — up to the 31st March 1909.

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Regd.

} 1908.

Enclosures

Spare copies

G.O., No. 303, 25th April 1908.

Voorhee's College, Vellore.

Extending the time fixed for the completion of the Christian and Hindu hostels and the lower school attached to the — up to the 31st March 1909.

GOVERNMENT OF MADRAS.

EDUCATIONAL DEPARTMENT.

READ—the following papers :—

I

G.O., No. 38, Educational, dated 21st January 1907.

ABSTRACT.—Sanctioning, subject to certain conditions, a grant of Rs. 10,000 towards the cost of constructing the Christian and Hindu hostels and the lower school attached to the Voorhee's College, Vellore.

II

Letter—from Rev. J. H. WYCKOFF, D.D., Secretary, American Arcot Mission, Vellore.

To—the Director of Public Instruction, Madras.

Dated—the 28th March 1908.

Referring to your Ref. on C. No. 6409 of 1905, dated 31st January 1907, advising me that Government had sanctioned Rs. 10,000 towards the cost of constructing the Christian and Hindu hostels and lower school attached to the Voorhee's College, Vellore, subject to the condition that the work is completed before the 31st March 1908, I have the honour to inform you that the Hindu hostel and lower school buildings are finished as will be seen by the enclosed copy of letter from the District Engineer.

2. Regarding the Christian hostel, I regret that owing to delay in securing a clear title to the site, I have not been able to complete the construction within the time specified, although I have used my utmost effort to do so. I have therefore to request that, as the work is a large one, the time for its completion may be extended until 31st March 1909. Every endeavour will be made to finish it before that date as there is pressing need for the building.

ENCLOSURE.

Letter—from C. W. WOOD, Esq., Executive Engineer, North Arcot Division.

To—the Secretary, American Arcot Mission, Vellore.

Dated—the 12th March 1908.

No.—337-M.

With reference to your letter of the 2nd instant, I have the honour to inform you that I have inspected the lower school and Hindu hostel buildings and I find that they have been built in accordance with the sanctioned plans and estimates. The materials used are good and the building has been finished off on a workmanlike manner. During construction the necessary departmental supervision has been exercised.

Ref. on Cur. No. 2464, dated 10th April 1908.

Submitted to Government, Educational Department, with reference to G.O., No. 38, Educational, dated 21st January 1907, and recommended that the extension of time for completing the work may be granted as applied for by the Secretary of the Mission.

A. G. BOURNE,
Director of Public Instruction.

Order—No. 303, Educational, dated 25th April 1908.

In the circumstances stated, the time fixed for the completion of the Christian and Hindu hostels and the lower school attached to the Voorhee's College, Vellore, will be extended up to the 31st March 1909.

(True Extract.)

H. D. TAYLOR,
Secretary to Government.

To the Director of Public Instruction.
,, Accountant-General.

EDUCATIONAL DEPARTMENT.

NOTES CONNECTED WITH G.O., No. 303, EDUCATIONAL,
DATED 25TH APRIL 1908.

[SUBJECT.—*Extension of time for the completion of the Hindu and Christian
hostels, and the lower school attached to the Voorhee's College, Vellore.*]

Previous paper.

G.O., No. 38, Educational, dated 21st January 1907.

From the Director of Public Instruction, dated 10th April 1908, No. 2464.

In G.O., No. 38, Educational, dated 21st January 1907, the Government sanctioned a maximum grant of Rs. 10,000 towards the cost of constructing the Christian and Hindu hostels and the lower school attached to the Voorhee's College, Vellore, subject to the condition, among others, that the work should be completed before the 31st March 1908.

2. The Secretary, American Arcot Mission, Vellore, reports that the Hindu hostel and the lower school buildings have been finished, but that owing to delay in securing a clear title to the site, the Christian hostel could not be completed within the prescribed time. He accordingly requests that the time for the completion of the buildings fixed in G.O., No. 38, Educational, dated 21st January 1907, may be extended until 31st March 1909.

3. The Director of Public Instruction (the Hon'ble Dr. Bourne) recommends the grant of the extension applied for, which may, it is submitted, be sanctioned.

4. The draft order placed below is for approval.

K. RANGASWAMI AIYANGAR—24-4-08.

C. A. SOUTER—24-4-08.

It would be better to allow the extension only up to 31st January 1909 so as to admit of payment of the grant in the current year after verification of the actual expenditure: or payment may be made in respect of the portion completed in advance, but the Director of Public Instruction's recommendation may be accepted.

H. D. TAYLOR—25-4-08.

Issue.

H. D. TAYLOR—25-4-08.

[G.O., No. 303, Educational, dated 25th April 1908.]

Stock Form No. 151
10,000-4-1-07.



Educational

LOCAL AND MUNICIPAL DEPARTMENT.

CURRENT No.

Received.....190 , Registered.....11/4/1908.

Subject.

Submitting for orders of Government a letter from the Secretary,
American Arcot Mission, Vellore, requesting an extension of the
time allowed for the completion of the construction of the
Christian and Hindu Hostels and the Lower School attached to
the Voorhee's College, Vellore.

ENCLOSURES.

No. 2

Spare copies

Ref on Current No. 2 4 6 4 /08

Station Madras, Dated the 10th April 1908.

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc., F.R.S.

(Designation) Director of Public Instruction

Madras

To The Secretary to the Government of Madras,
Educational Local and Municipal Department

Sd,

11/4

Papers to be read in Proceedings:—

Again G.O., No. 388th, dated 21st January 1907.

Again G.O., No. , dated 190 .

Current No. 907 , From the D.P. 9. , No. 2464, dated 10.4.1908

" " " " " "

" " " " " "

5P

ORDER. No 303 , dated 25.4.1908.

As.

In the circumstances
stated, the time fixed for the
completion of the Christian and
Hindu hostels and the Lower
School attached to the Vooher's
College, Vellore, will be extended
up to the 31st March 1909.

24.4.08

24.4.08

25.4.08

Spencer
25.4.08

To
The D.P.G.
" Accountant General.

Journal

21 Jan 1881

1881

At the commencement
of the year I found
myself in the position
of a stranger in a new
land. I had to learn
the language and
the customs of the
people. I was
very much interested
in the study of the
language and the
customs of the people.

1881

1881