

11-07
Educational (1907) Department.

ORDINARY MS.

G.O., No. 267

DATED

18th May 1910

5
②

[Despatch Abstract.]

Buildings

Extending the time fixed for the completion of the extensions to the building occupied by the Tunkkattupalli High School, Tanjore Dist. and for the submission of the certificate of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[E. S.]
68
3,400-10-3-00.

EDUCATIONAL DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.


Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135.
4,000-1-8-08.

EDUCATIONAL DEPARTMENT.



190 , Registered 13. 5. 1910.

Subject.

Submitting with recommendation a letter from the Correspondent of the Tirukkattupalli High School requesting extension of time for the completion of the additions to the school up to 31st January 1911 in the circumstances stated.

ENCLOSURES.

No.

Spare copies

No. Re 2213/10

Station Madras , Dated the 10th May 1910

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc. F.R.S.C.I.E.,

(Designation) Director of Public Instruction,

Madras.

To The Secretary to the Government of Madras,

Educational Department.

Sir,

23rd April 1910.

To

The Director of Public Instruction,
M a d r a s.

sir,

With reference to your Proceedings R. C. No. 2213 dated 16th April 1910, I have the honour to request that you will be good enough to grant extension of time for the completion of the work, till 31st January 1911 under the following circumstances.

1. The order of Government, sanctioning the building grant—D.P.I's Proceedings Dis, No . 6998 dated 15th November 1909—with Chief Engineer's note was received in November last. The construction of the laboratory on the ground floor could not be taken in hand at once then, as in these parts excavation for the foundations can be made only in the month of February or March on account of the proximity of the rivers Cauveri and Codamurutti.

2. On account of the annual inundations of the Cauveri Padugai lands from which bricks are cut, their manufacture begins only in the month of February every year, and the facilities for collecting proper required materials in these rural parts are much less than in towns.

3. Regarding the insertion of rolled steel girders under the roof of the existing main building over which it is proposed to add the upper story, the Chief Engineer's note dispensing with the girders, communicated in your Proceedings Dis. No. 2591 of 10 dated 16th April 1910 is just to hand. *(ie, after a month)*

I beg to submit that the laboratory was commenced early in March and the work is in good progress and the construction of the Upper storey will now be immediately taken in hand and completed before the end of January next.

Under these circumstances I have the honour to request
that

3
that an extension of time up to 31st January 1911, prayed for
may be kindly granted.

4
I have the honour to be,
s i r,

Your most obedient servant,


(Sd) A. Sundarlingam Aiyar,

Correspondent.

R. C. No. 22/3/10 dated 10th May 1910.

Q.
submitted to Government with reference to
G. os Nos. 576 Educational dated, 22nd October 1909
and 163 Educational dated 28th March 1910 and recommended-

R.


For Director of Public Instruction.

6.P.
P . V . S.

[E. & L.]
67
[1901-1902-03]

EDUCATIONAL DEPARTMENT.

NOTES.

C. No. 965 From the D.P.D. No. 2213, dated 10-5-1906.

SUBJECT. Extension of the time required for the
Completion of the Tirukkallupalli High School
buildings.

In G.O. 576 Etdy 22nd October 1909 the Govt. sanctioned a grant not exceeding Rs 3,210 towards the Cost of extending the building occupied by the Tirukkallupalli High School, subject to the following among other conditions: —

(1) that the work should be completed before 1st May 1910;
& (2) that the certificate of actual expenditure incurred on the work should be submitted before the 1st June 1910.

2. The Correspondent of the School, now ^{requests} ~~applied for an~~ ^{may be extended} ~~extension of~~ the time thus fixed ^{that} up to 31st January 1911.

The reasons for the request are explained in the Correspondent's letter on pages 2 & 3 of C.F. The extension, if granted, will not prevent the D.P.D. from making the payment in the Current Year itself. It may, perhaps, be granted.

3. The draft order placed below is submitted for approval. Please see G.O. 77 Etdy 15-2-10 for a precedent.

PD
14.5.10

Here is another case in which an application for extension of the time fixed for the completion of a building is submitted several days after the period had expired. The Correspondent's letter is dated 23rd April 1910 but it is forwarded by

the D. P. G. office only on the 10th May 1910.

2. The extension of time may be granted.

AG
14.5.10

Secretary

The fixing of a date seems farcical,
as it is never adhered to.

Sm
14.5.10

Because it is fixed work
when haphazard & hasty.
The fixation of a limit even tho, it
is generally exceeded seems to keep
the grantee up to the mark and to
inform the account office concerned
when the claim has been paid.

Issue

Link
17.5

A.S

For personal

Seen
Sm
18.5.10

Limbo.
17520

To, the D.P. 93 ✓
" A.G. 310 ✓
Despatch
1875/10

When given for copying _____
 When copied _____ } 190.
 When examined _____
 When signed _____

READ AGAIN G.O., No. _____, DATED
 190 ,

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

- A = Copy in full
- B = Not to be copied.
- P = Copy abstract only
- Q = Copy heading only.

A A A A A A A