

Educational (1912) Department.

ORDINARY MS.

G.O., No. 235-

DATED 13. 3. 12

[Despatch Abstract.]

Buildings

Extending up to 31st July 1912
and 31st August 1912, respectively
the period fixed in G.O. No. 6455
of 12. 11. 10 for the completion
of the building for the S.P. G.
High School, Trichinopoly, and
for the submission of the Certificate
of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form No. 135.
4,000-9-5-10.

EDUCATIONAL DEPARTMENT.



Received 8-MAR-1912 191 Registered 8 3 1912

Subject.

Submitting for favourable consideration of Government a letter from the Principal, S.P.S. College, Trichinopoly, requesting that in the circumstances stated an extension of time be granted for the completion of a new building now under construction for the S.P.S. High School.

ENCLOSURES.

No.

Spare copies

Refoufwd No. 1501 of 12

Station, Madras, Dated the 6th March 1912.

From (Name) Assistant Secy. to Govt. Secy. to Govt. Secy.

(Designation) Director of Public Instruction

To The Secretary to the Government of Madras,

Educational Department,

Su,

PR

No.114 C/12

2

S.P.G. College, *Trichinopoly*, ~~Tinnevely~~,

22nd February 1912.

From

The Rev. Allen F. Gardiner, M.A.,
Principal.

To

The Director of Public Instruction,
Madras.

Sir,

With reference to your Proceedings Dis. No. 6995 of 1910 dated 22nd November 1910, I have the honour to inform you that the new building for the S.P.G. High School was commenced in February, 1911 and that the work has proceeded steadily since. It has been executed under the direct supervision of the Public Works Department who will, I am sure, report that everything has been done to expedite the work.

Govt. Order
12-11-10

E. The sanction of the grant of Rs. 9,510 was communicated to me in the rainy weather, when work was impracticable. The old buildings which stood on the site of the present building were demolished as soon as possible. Unforeseen difficulties arose in the work of excavation owing to the presence of the old foundations of the British barracks which previously stood upon this spot. However the ground floor has been completed and the first floor also up to a height of 12 feet.

I may point out that the building for which the grant was sanctioned is to be 34½ ft. high, 101 ft long, and 84 ft broad, and I submit that the progress made during the last twelve months is as good as could be reasonably expected, in the above circumstances, in erecting a building of such dimensions. The building is not required for educational purposes till the reopening of the College and Schools after the vacation.

In these circumstances I have the honour to request

2. 3
W
that you will kindly extend the period for the completion
of the work till the 31st July next.

I have the honour to be,

S i r,

Your most obedient servant,

/Sd/ Allen F. Gardiner,

Ref. on C. No. 1501/12 dated 6th March 1912.

E. Submitted to Government with reference to
G. O. No. 646 Educational dated 12th November
1910 and recommended.

R. A. Aruave

For Director of Public Instruction.

P.V.S.

READ AGAIN G.O. No. 646 EOE, dated 12-4 1910.

191

READ ALSO:—

C. No. 746, From the SP.9, No. 1501, dated 6. 3 - 1912.

ORDER.

mis.

No. 235, dated 13-3- 1912

The ^{period} ~~data~~ fixed in Gono. but sold

E 12th November 1910 for the Completion of the building for the S. P. G. High school, Trichinopoly, and for the submission of the Certificate of the actual expenditure will be extended up to 31st July 1912, and 31st August 1912, respectively.

11.3.12

12 3 1

To, the ~~sup~~ ^{sup} ~~and~~ ^{and}
 Hig. 14/3/12

98

762 804

694

When given for copying _____
When copied _____ } 191
When examined _____
When signed _____

READ AGAIN G.O., No. _____, DATED
191

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BRING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy Heading only.

A A A A A A A