

Edl (19 13) Department.

Ms SERIES.

G.O., No. 942.

DATED 13 10 1913

DECLASSIFIED

[Despatch Abstract.]

St Joseph's European Boys' School, Behar.

Visiting up to the 31st Dec 1914
and 31st Jan 1915 respectively. A date fixed
in G.O. No 144 Edl dated 15th April 1912 for the com-
pletion of the Asylum for ——— + for the
submission of the certificate of actual expenditure
incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Educational

-LOCAL AND MUNICIPAL DEPARTMENT.

K.F.D.-80-4

CURRENT No. 2994 Edl

2

Received 9-OCT-1913 191 , Registered 9. 10 1913 .

Subject.

Requesting that in the circumstances stated by the Correspondent, the time allowed for the completion of the construction of a new building for the St. Joseph's European Boys' School, Bellary, for which a grant of Rs.15,180/- has been sanctioned by Government, may be extended up to the end of December 1914.

ENCLOSURES.

No.

Spare copies

De No. 7142/11

Station Madras, Dated the 6th October 1913 .

From (Name) The Hon'ble Sir Alfred Gibbs Bourne, D.Sc., F.R.S., K.C.I.E.,
(Designation) Director of Public Instruction.

To the Secretary to the Government of Madras,
Educational - Local and Municipal Department.

Sir,

In their order No.141 Edl., dated 19th February 1912, Government were pleased to sanction a two-thirds grant not exceeding Rs.15,180/- towards the cost of construction of an asylum for St. Joseph's European Boys' School, Bellary, one of the conditions being that the work was completed before the 30th September 1913. The correspondent now requests extension of time up to the end of December 1914 on the ground that the actual construction could not be commenced by the date originally contemplated. The delay is stated to have been due to the change of site and to his having to await permission to build from the military authorities

within whose jurisdiction the asylum is located. I have the honour to recommend that the request may be granted.

I have the honour to be,

Sir,

Your most obedient servant,

R. A. Grieve

For Director of Public Instruction.

S.S.

W. L.

*The date fixed in your letter
is 2-12 for the completion of the
asylum for St Joseph's Superior
school, Bellingham, and for the return
of the certificates of school inspection
to the Department of Education.
I am, Sir, very respectfully,
Yours obedient servant,
R. A. Grieve*

READ AGAIN G.O. No., dated 191

" " " " ? " 191

C. No. 2994, From the 2-P-9, No. 7142/11, dated 6. 10. 1913

" " " " " "

191

” ” ” ” ” ” ” 191

ORDER.

Miss -

No. 94258, dated 13-10-1913

The dates fixed in G.O. 141 of 1911
19-2-12 for the completion of the
asylum for St Joseph's European Boys'
school, Bellary, and for the submission
of the certificate of actual expenditure
incurred on the work will be extended up
to 31st December 1914 and 31st January
1915, respectively.

10.10.13. *Topog.*

Wesley

~~Recd 5/11~~
~~22/5/81~~
~~16/6/81~~

To the ~~2nd~~ ~~AC~~

12/16

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

19

READ AGAIN G.O., No.
 19

DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH RITTO.

PAPERS NOT FILLED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

A A A A A A A

K.B.-

A = Copy in full.
 B = Not to be copied.
 F = Copy abstract only.
 Q = Copy heading only.

Handwritten notes in reverse script (likely Urdu or Persian):
 The date given is correct. The date is 19-12-1911.
 The copy is for the Commission of Enquiry into the
 activities of the Government of India, and for the
 Commission of Enquiry into the activities of the
 Government of India, and for the Commission of Enquiry
 into the activities of the Government of India, and for the
 Commission of Enquiry into the activities of the Government of India.