

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	267	Press Mis.
¹⁵⁶⁻¹⁵⁷ Dated	18-2	19-1865

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
18th February 1865.

No. 156. Read the following Proceedings of Government in the Public Works Department, dated 4th February 1865, No. 322.

Communicating Report of progress made }
in the construction of the Central Jail } (Vide Proceedings, Public Works Dept.,
at Rajahmundry during December } dated 4th Feb. 1865, Nos. 77 and 78.)
1864. }

No. 157. ORDER THEREON, 18th February 1865, No. 267.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Proceedings of the Madras Government, Public Works Department, 4th February 1865.

No. 77.

Read the following:—

Progress Report of Central Jail at Rajahmundry for the month of December 1864.

ESTIMATE.				WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.				Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.				
4. Workshops.											
Rough stone in chunam ... Cubic yards.	1,493 ³ / ₄	RS. A. P. 3 0 0	4,481 5 4	322	RS. A. P. 0 10 11	219 11 8	1,433	RS. A. P. 2 6 8	RS. A. P. 3,463 12 8		
Terracing with brick on edge, &c. ... Squares yards.	220 ¹⁰ / ₁₀₀	22 0 0	4,857 9 8								
Flooring with brick on edge, &c., &c. ... do.	192	7 4 0	1,392 0 0			4 12 8					
Excavating foundations and filling the basement ...			164 0 0			8 11 6					
Cut-stones over the pillars' heads ... No.	152	1 4 0	190 0 0	66	0 11 9	48 11 6					
Do. centre do. do. ...	84	1 8 0	126 0 0	22	1 5 0	28 11 0					
Contingencies ...			1,926 13 4			11 4 2			489 0 5		
Partition wall between the centre pillars of the Workshops for converting it for cooking place.											
Rough stone in chunam ... Cubic yards.	185 ² / ₇	3 0 0	556 0 0	149	0 10 3	95 11 8	149	0 10 3	95 11 8		
Contingencies ...			91 6 4			2 11 0			2 11 0		
6. Towers.											
Rough stone in chunam ... Cubic yards.	421 ¹ / ₂	3 0 0	1,263 2 6			5 2 6			5 2 6		
Excavating foundations and filling the basement ...			15 0 0			8 6 8			8 6 8		
Centre Warder.											
Rough stone in chunam ... Cubic yards.	346 ¹ / ₂	3 0 0	1,040 0 0			0 15 9			0 15 9		
Stone columns ... No.	12	12 8 0	150 0 0								
Excavating foundations and filling the basement ...			80 0 0			42 9 10			42 9 10		160 feet of stone remain at Quarry.
Contingencies ...			534 15 6						3 4 8		
2. Workshops with truss roof.											
Rough stone in chunam ... Cubic yards.	713 ¹ / ₂	3 0 0	2,140 11 6	136	3 12 8	516 3 1	696	2 1 6	458 2 5		
Excavating foundations and filling the basement ...			120 0 0						11 9		
Contingencies ...			968 7 8						133 14 4		
5. Radial blocks of Cells.											
Rough stone in chunam ... Cubic yards.	11,027 ¹ / ₂	3 0 0	33,352 9 3	648	0 14		448	3 1	111 13 7	About 3,200	one in hand
Arch-work in chunam over the four doors ... Cubic feet.	65,812 ¹ / ₂	0 4 0	16,453 2 0	9,710	0 3				2 8 6		
Arched roof with brick in chunam ...			2,400 0 0						294 4 8		
Centrings ...			628 2 0	491	0 1 1				530 6 5		
Cornice work in chunam ... Cubic feet.	2,512 ¹ / ₂	0 4 0	560 15 10				491	0 5 11	133 0 2	About 150	
Terracing with brick on edge, &c. ... Square yards.	25 ¹ / ₁₀₀	22 0 0							12 0 5		
Putting jelly two courses of flat tiles and plastering three coats of chunam over the arched roof. Square yards.	286 ⁵ / ₁₀₀	10 15 3	3,138 1 2						15 4 0		
Flooring with brick on edge, &c. ...	307 ¹ / ₁₀₀	7 4 0	2,229 6 0	51	1 12				1,513 8 11	44,250 large bricks and 77,544 small bricks are at hand.	
Excavating foundations and filling the basement ...			600 0 0						809 15 9		
Contingencies ...			8,030 1 3						3,532 0 8		
2. Solitary Cells for Women.											
Rough stone in chunam ... Cubic yards.	1,513 ¹ / ₂	3 0 0	4,541 5 4	656	1 7				2 1 10	2,000 Cubic yards rough stone remain at Quarry.	
Excavating foundations and filling the basement ...			140 0 0			73 10			2 087 7 5		
Contingencies ...			1,016 3 10			196 3					
Enclosure Walls.											
Rough stone in chunam ... Cubic yards.	4,776 ² / ₇	3 0 0	14,328 14 2						4 0		
Broken bottles in do. ... Square yards.	7,440	0 2 0	930 0 0						9 10		
Excavating foundations and filling the basement ...			150 0 0						40 7 0		
Contingencies ...			1,552 5 1						89 8 0		
Banquite, &c.											
Broken bottle in chunam ... Square yards.	49 ¹ / ₁₀₀	0 2 0	615 0 0			7 4			3 7 4		
Front gate and wooden railings.											
Wooden railings complete ... R. feet.	1,300	2 8 0	3,250 0 0						77 12 0	77 ¹ / ₂ feet of Teakwood purchased.	
Masonry work under the iron gate, &c., complete ...			560 0 0						6		
Well.											
Earth work ... Cubic yards.	2,287	0 1 4	190 9 4				2,287	0 1 4	190 9 4		
Do. ...	620	0 1 6	58 2 0				620	0 1 6	58 2 0		
Do. ...	2,118 ¹ / ₂	0 2 5	320 0 0				2,118 ¹ / ₂	0 2 5	320 0 0		
Do. ...	2,400	0 7 0	1,050 0 0				2,400	0 7 0	1,050 0 0		
Bailing water and sinking the well frame ...			442 10 0						462 10 0		
Value of well frame ... Cubic yards.	40-5	29 0 11	1,167 10 9						483 6 5		
Cut-stone in chunam ...	10-5	22 6 11	901 7 1				40-5	29 0 11	1,167 11 8		
Do. do. ...	40-5	18 0 4	724 2 9				40-5	22 6 9	901 1 8		
Do. do. ...	16-2	17 8 0	281 4 9				40-5	18 1 10	727 14 10		
Do. do. ...	24-3	17 8 0	421 15 1				16-2	17 0 9	271 0 0		
Do. do. ...	36-4 ¹ / ₂	16 14 0	610 5 0				24-3	17 4 6	419 9 7		
Do. do. ...	6,600	0 1 0	412 8 0	164	0 0 10	153 9 1	28-0	17 1 5	478 8 0	About 12 cubic yards of Cyclopean stone remain at Quarry.	
Filling in the outside of steening ...			355 14 10			8 4 5	6,543 ¹ / ₂	0 0 11 ¹ / ₂	388 15 0		
Contingencies ...									347 7 11		
Clearing jungle ... Square yards.									181 2 1		
Total ...						5,666 13 10			46,702 8 0		
Unadjusted advances remaining at the end of Decr. 1864.									52,124 13 4		
Total ...									98,827 5 4		

WALFAIR,
18th January 1865.

(Signed) J. G. KYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department;
4th February 1865.

No. 78.

ORDER THEREON 4th February 1865, No. 322.

Communicated to the Judicial Department.

Handwritten signature

Colonel R. E.,

Secretary to Government.

*N^o. 119th February 1865.
to the Inspector
Genl. of Sails.*

To the Judicial Department.

The Inspector Genl. of Sails.

*Co. 309
The Inspector Genl. of Sails
The Inspector Genl. of Sails
The Inspector Genl. of Sails
The Inspector Genl. of Sails
The Inspector Genl. of Sails*

*Co. 309
The Inspector Genl. of Sails*

*Co. 309
The Inspector Genl. of Sails*

*Co. 309
The Inspector Genl. of Sails*

*Co. 309
The Inspector Genl. of Sails*

With Order

1865-1866