

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1669	Press <u>Mis.</u>
Dated	22-10-19	1866

279-278

2/4

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
22nd October 1866.*

No. 277. Read the following Proceedings of Government in the Public Works Department, dated 11th October 1866, No. 3240.

Communicating the progress made on } (Vide Proceedings, Public Works Depart-
the Coimbatore Central Jail, during } ment, dated 11th October 1866, Nos.
August last. } 260 & 261.)

No. 278. ORDER THEREON, 22nd October 1866, No. 1669.

Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
11th October 1866.*

No. 260. Read the following letter from the Superintending Engineer of the
7th Division :—

Progress Report of the Coimbatore Jail for the } (Here enter 25th September 1866.)
month of August 1866.


No. 261. ORDER THEREON, 11th October 1866, No. 2,240.

CIVIL WORKS, No. 52.

It appears from this Report that the outlay on the Central Jail at Coimbatore in August last amounted to Rupees 4,814, and that the total expenditure up to the 31st idem was Rupees 2,76,917. The progress made with the construction of the building is reported to have been as follows :—

Outer wall of 12 sides, completed.
Inner do. of do. do.
Radial Cells, do.
Two Barracks of eight rooms each, masonry completed and wood work in progress.
Two Barracks of four rooms each, both completed.
Seven Workshops, four completed.
Seven Cook-rooms, five completed and roofing of two in progress.
Central Warder-house, completed.
Solitary Cells, do.
Do. Workshop, masonry completed.
Female Ward, not commenced.
Juvenile do. do.
Civil Debtors' do. do.
Store-room, do.
Hospital with out-houses, do.
Latrine, do.
Out side Jailer's quarters, completed.
Guard-room, wood work of roof completed.
Hospital enclosure wall, built eight feet high and pulled down.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

