

Marine (1897) Department.

G.O., No. 457 *mar*

DATED 17. *mar* 1897

[Despatch Abstract.]

Lighthouse at Nefapatam. P. W. Pro.
Cmty. endorsement from S. E. V. C. with
for forwarding a report of inspection of
the — by the Executive Engineer, Comd.
to the P. P. Officer.

G.O.	No.	Department.	Date.
	964	Munne	26-11-97

G.O.	No.	Department.	Date.

Light House at Neepalain.
Communicating Enclose-
ment from the Supty. Engr.
V Circle forwarding a
report of inspection of the
— by the Enclosure
Engineers.

BACK PAPERS.

FURTHER PAPERS

P. W. DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following.

From the Superintending Engineer, I circle
No. 122 W dated 14th April 1897.

Order Thereon No. 122/W of 11th May 1897
Communicated
to the Marine Department
(True extract)

Admnapp.
for Secretary.
X

To
The Marine Department.

Report of Executive Engineer Negapatam Division on his inspection of the Negapatam Light on the 7th April 1897.

Name.	Class	Height of Centre of lantern above H.W.L	Distance at what light is visible	object of light	When lightning Conductors were last tested	Remarks.
Negapatam Light House.	Bata-diap-tric 4th order.	79 feet	14 miles as per descriptive roll kept at light house, in clear weather	To enable vessel to approach anchorage.	24th April 1896 by Mr. N. Ratnasabhapati Pillai Executive Engineer Negapatam Division - 7th April 1897.	Inspected by Mr. N. Ratnasabhapati Pillai Executive Engineer Negapatam Division - 7th April 1897.

N.B. The broken rib of the lens, noticed last year has since been replaced. The excess of draft through the Column complained of by the Light keepers at times, has been regulated by the provision of wooden plankings in Concentric rings to the floor below the light. Painting of the column outside requires to be done and sundry other repairs to the lower rooms. 4 of the glass panes to the chamber have shown cracks owing to panes having been fixed in putty which appears to prevent contraction and expansion.

(Signed) N. Ratnasabhapati.
Executive Engineer
Negapatam.
9-4-97
No.

No. 122 W.

To the Chief Engineer, Public Works
Department.

(Signed) C. C. Rawson

14/4/97.

Let Lt. Col. R. J.
Superintending Engineer V. C. and

14th April 1897.