

(1) Number of pages 12(2) Date of repair 25-4-38(3) Initials of the Referencer P

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. 15.3.59

G.O. No.	566	Press ~~Mis~~
76-77 Dated	14.3	1859

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 15th March 1859.

No. 76. Read the following letter from Colonel C. E. FABER, Chief Engineer; to J. D. BOURDILLON, Esq., Secretary to Government, dated 11th February 1859, No. 7793.

SIR,

1 Copy of Quarterly Progress Report. With reference to Extract Minutes Consultation, No. 996, dated 25th May 1857, I have the honor to forward for submission to Govern-

ment, the accompanying Quarterly Progress Report of Works on the

Road from Kimedý to Goomah, from 1st October to 31st December 1858.

Received by the Commandant
1859
22
1858
1858.

Fort Saint George, Public Works Consultation of 15th March 1859.

Quarterly Progress Report of Works in charge of Captain H. T. Campbell, Assistant Agent at Purlah Kimeddy, Ganjam District, as required by Government as per Extract Minutes of Consultation, No. 996, under date the 25th May 1857, from 1st October to the 31st December 1858.

No. and year of the Estimate.	Description of Work.	Estimated Amount.	Date of commencement of Work.	Amount expended in this year.			Total expenditure to 31st Decr. 1858.	Present state or extent of Work up to the end of Quarter.
				In this Quarter.	Up to the end of 31st Decr. 1858.	Rs. A. P.		
1 of 1857.	2 District road from Kimeddy to Goomah (Hill Fort) as far as Ambajary.....	3 4,800	4 13th Febr. 1857.	5 Rs. 2,516	6 Rs. 4 328	7 Rs. 1 1,354	8 Rs. 10 3,870	9 Road up to the foot of the Ghaut jungle has been cleared and earth work repaired and turfed where required.
of 1858.	do. Masonry.....	2,120	26th July 1858.	0 0	401 12 2	967 14 11	967 14 11	One furlong on the low Paddy ground between Oppalasmajee and Pudmapoorum has been metalled, 200 cubic yards of gravel dug and 4 wooden bridges renewed, 200 cubic yards of rough stone, 20 garces of charcoal and 20 garces of lime stone collected, and 30 jungle wood beams cut for the rough bridges on the line of road.
of 1858.	do. Clearing jungle on Goomah Ghaut.....	2,123	2nd Decr. 1858.	0 0	4 10 8	4 10 8	4 10 8	
	Total Rupees.....	2,516		9 10	734 11	0 2,326 10	7 4,843 4 5	

Ganjam District, Government Assistant Agent's Office, Kimeddy, 3rd January 1859. (Signed) H. T. CAMPBELL, Assistant Agent.

Fort Saint George, Public Works Consultation of 15th March 1859.

No. 77.

ORDER THEREON, No. 566; dated 14th March 1859.

The Government request the Chief Engineer to report the sanctions for the two items of Rupees 2,120 and 2,123 respectively for "Masonry" and for "clearing jungle on Goomah Ghaut" which are entered in the Progress Report submitted with the above letter.

(Signed) J. D. BOURDILLON, Secretary to Government.

1858. 22 of 1858. 1858. 1858.

Int. Agent. at. Parole Kennedy
 time N. 936 under date the 25. Nov. 1957

Langam District-
 Govt. Office
 Madras Office
 S. Meddy 3rd January 1859

1 Signed H. J. Campbell
Special Agent.

1. Anne Colby
 Captain
 Charles H. M.
 in the Ensign - New Circle

Memorandum P.M. No 326.

The road referred to in this paper viz from Kineedy to Ambajany at the foot of the Koonak Pass is one of those intended to open up the Purla Kineedy Country in Canjans. The distance of the line was stated to be nine miles, two furlongs and one hundred and eight yards and the estimate for its formation amounting to Rs. 14,800 was submitted by the Acting Agent to the Judicial Department. As the expenditure was to be incurred from the surplus funds of the Kineedy estate, the Government in an order in this Department dated 25th May 1857 No. 996 authorized immediate formation of the road, & required from the Chief Engineer quarterly Reports of progress. These reports were accordingly furnished for the third and fourth quarters of 1857 and for the first, second and third quarters of 1858. The present letter from the Chief Engineer (No. 326)

ends

1859 De la nuit

Copy in letter to Dr
6/22 E. 11th 1857 - 3 1/2 kg

Enclosure in a letter

From a young man:
to the Secretary to the
A. S. S.

Post 11 " February 1859
Post

16/1/93
DM 326/59

Copy of quarterly report
Report of the same for the year ending
September 30, 1887.
Submitted to the Committee on
Education, and published by the
Department of Education, Washington,
D.C., December 1, 1887.

sends up the Report for the last
quarter of 1858. but the two items
of Papers 2120 and 2123 respectively for
"masonry" and for "clearing jungle on
Sannals Ghaut" which now appear
for the first time, cannot be verified
in this Office. From the particulars
of the Estimate of Papers 1808 it will
be seen that a sum of Paper 1209 was
allowed in that Estimate for clearing
jungle, and the Agent's letter sub-
mitting the Estimate distinctly says
that no provision was therein
made for masonry bridges.

No Plan or Sketch of the
road was submitted.

Encl. in letter from Ady.
Agent of Sanjam 24th
April and recorded in
L. M. S. L. 26th May
1857 No 996.

* Dated 20 April 1858

Central Office of Works,
Fort Saint George,
11 February, 1859.

7793
From The Chief Engineer.

To The Secretary to Government,
Public Works Department.

Sir,

Enclosure 1
Copy of Quarterly
Progress Report.

With reference to Extract Minutes
Consultation No. 996 dated 25th May 1857, I have
the honor to forward for submission to Government,
the accompanying Quarterly Progress Report of
Works on the road from Kennedy to Goomah from
1st October to 31st December 1858.

I have the honor to be,

Sir,
Your Most Obedient Servant.

Ed. Sater, Colonel

Chief Engineer

W.B.

Encl 26 Aug/57 A-61-62.

do 2 March/58. 12-13

do 17 Aug/58. 132-133

do 22 Aug/58. 144-145

do 21 Dec/58. 34-45

Copy in as letter to G.
of 22 Oct/57 1859 & 1864

PM 1859 Defunct
205 Encl 157 Encl 157

No 326

from the Chief Engineer

to the Secretary to Govt

From the Chief 18 Aug
1859. C. by 1266.
Progrs Report for Quarter
ending 31 March/59.

3rd 11 Feb 1859
Recd 12 February 1859

No 77923

Page 1

Forwarded to progress
Report of Road from Kennedy
to Government for the quarter ending
31 December 1858.

From Chief Aug 23 26 Mar/59
C 27 28. in Encl 141 142 143 144 145

23 March 1861

With enclosure
23 28 29 30 31 March 1859

No 566.

The Government Report

The following figures to report the
amounts for the two items of 1858
2120 and 2123 respectively for January
and for clearing principal on bonds
which were entered in the Report
Report submitted with the above letter.

W M

W M

Post Wt George
14.2 March 1859
10 Copies to the Chief Engrs. 20th 1861

1864 77.