

(1) Number of pages 6(2) Date of repair 15-11-28(3) Initials of the Referencer CF

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. No. 2. 1860

G.O. No.	345	Press Mis.
31-32 Dated	15-2-	1860.

Not to be folded or roughly handled

No. 32.

ORDER THEREON, 15th February 1860, No. 345.

The bills are sanctioned.

(Signed) T. PYCROFT,
Chief Secretary.

No. 31.

Read the following.

No. 10135.
List of Bills of the Garrison Engineer submitted for the sanction of Government which exceed their respective estimates by more than 5 per cent.

Audit No.	Date of bill.	Description of work.	Amount of estimate.	Amount of bill.	Amount of excess.	Per centage of excess.	To what year the expenditure appertains.	Remarks.
1693	1859. Dec. 22nd.	Repairing and renewing the plaster of the walls, white and blue washing, repairing the floors and painting the doors, &c., of the Racket Court in the Fort, sanctioned in Extract Proceedings of the Chief Engineer No. 5215, dated 20th September 1859.	305 0 0	424 11 1	119 11	1 39 1/2	1859-60.	The causes which led to the excess in this work are as follows: 1. Repairing portions of the building (not provided for in the estimate prepared by Captain Rawlins) which were found to be in a dilapidated state. 2. The great height of the scaffolding, which was also not provided for in the estimate. 3. The damage sustained by the work in consequence of the heavy rains during the last monsoon. 4. Under estimation of the work required to be performed.
1694	Do.	2nd part or final Bill for repairing the walls, floor and ceilings, white and blue washing, and painting the doors, windows and glazed shutters, &c., of the quarters in the Fort, occupied by the Officer Commanding H. M.'s 44th Regt. of Foot, sanctioned in do. do., No. 8958, dated 24th March 1859. Amount of 1st part Bill for do. do. already passed by the Chief Engineer on the 6th September 1859 for 1858-59.....	585 0 0	508 15 2	62 1 4	1 41 0 1/2	Do.	This excess is reported to have been caused. 1st. By removing a quantity of earth not provided for in the estimate prepared by Captain Prendergast. 2nd. By removing the cornices which were found to be much corroded.
Total Rupees.....			890 0 0	933 10 3	181 12 5			

(Signed) J. H. BELL, Colonel,
Chief Engineer.

Central Office of P. W., Sépakkam, }
9th February 1860.

Proceedings of the Madras Government, Public Works Department,
for the month of February 1860.

List of Bills of the Garrison Engineer, submitted for the sanction of Government which exceed their respective Estimates by more than 500 lbs.

Audit Date of Bill	Description of Work	Amount of Estimate	Amount of Bill	Amount of Excess	Percentage of Excess	Excess in the year the bill was approved	Remarks
1859 Dec. 22	Repairing & renewing the plaster of the walls, white & blue washing, repairing the floors and painting the doors &c. of the Pack Room in the Fort, sanctioned in Extracts & Proceedings of the Chief Engineer, No. 5215 of 20th September 1859.	305	124 11 1	119 11 1	39 1/4	1859/60.	The causes which led to the excess in this work are as follows:- 1. Rep. portions of the Building not provided for in the Estimate prepared by Captain Rushing which were found to be in a dilapidated state. 2. The great height of the scaffolding, which was also not provided for in the Estimate. 3. The damage sustained by the work in consequence of the heavy rains during the last monsoon. 4. Under estimation of the work required to be performed.
1864 Dec. 22	Part or Final Bill for repairing the walls floor and Ceiling, white & blue washing, repairing & painting the doors, windows & glazed shutters &c. of the Quarters in the Fort occupied by the Officer commanding the 1st Lt. Regt. of Foot, sanctioned in No. 2789583 of 24th March 1864.	585	508 15 2	62 1 4	10 3/4		This excess is reported to have been caused 1st By removing a quantity of earth not provided for in the Estimate prepared by Captain Undergast:- 2nd By renewing the Cornices which were found to be much corroded.

Total Excess 890 - - 933 10 3 181 12 5

Central Office N.
Spaultham
9 February 1860
For Deputy Chief Eng. N.C.

To The Secretary to Government
Department of Public Works

H. Bell Colonel
Chief Engineer

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January
No. 373.

U
S
S
S
S

the Chief Engineer.

the Secretary to the

Department of the Navy.

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January 1860.

No. 373.

the Chief Engineer.

the Secretary to the

Department of the Navy.
the Chief Engineer.
the Secretary to the
Department of the Navy.

No. 373.

The Bills
can be found.

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January 1860.

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January 1860.

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January 1860.

Pat. M. 1860 & 2^d Supplement
Do: of Govt. 20th January 1860.