

(1) Number of pages 14
 (2) Date of repair 24.11.86
 (3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	3154W	Press.
B.P. No.		Mis.
Dated	10 12.1879	187.

1001

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

10th December 1879, No. 3,154 W.

Building Roads.
Civil Works.

Read the following paper:—

No. 32. From I nt W. L. C. BADDELEY, R.E., Acting (Superintendent) of the Works Stores and Workshops, to the Deputy Commis-
sioner, dated Madras, 4th December 1879,
No. 878 S.

I HAVE the honor to forward

Indent in triplicate.
One letter, No. 53 S.

tendent explaining the necessity for

on to Government, a sum of Rs. 1,000 for 1,000 tons of Portland Cement for use of the Harbour Works, together with an original from the Superintendent.

From F. N. THORNTON,
Superintendent of the Harbour Works.

I HAVE the honor to forward herewith
tons Portland Cement, and to request you
usual, and with as little delay as possible.

2. I have no objection to the
fails in quantity or quality.

3. In August 1878 General Morgan

passed and he has only supplied 1,021 tons
for what is required by nearly 1,000 tons
from home.

4. I have
months from December 1878
fails in this case, and more cement was
submitted for obtaining the same.

ental Indent on England for 1,000
enough to submit it to Government as

nts from time to time as the supply of
on of the present Indent for 1,000 tons

at to supply 2,000 tons of cement

no out in my
to indent for the same

him, and my last indent will then be

No. 33. ORDERED THAT
ORDERED that the Indent for
of State.

879, No. 3,154 W.
ent be forwarded

Secy. to Govt.,

To the Superintendent, Madras Harbour Works.
General Superintendent

Ed. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS.

Govt. of (1879) Madras.
PUBLIC WORKS.

To
THE SUPERINTENDENT, MADRAS
HARBOUR WORKS.

Dated December 10th.

Issued

Recd.

Encl.

G. O. 10th December 1879, No. 3,154 W.

DECEMBER

Nos. 32-33.

Madras Harbour Works - Indent for
1,000 tons of cement for the - forwarded
to the Secretary of State.

PUBLIC WORKS STORE DEPARTMENT,

Madras, 4th December 1879.

No. 878 S.

From

THE GENERAL SUPERINTENDENT,

PUBLIC WORKS STORES AND WORKSHOPS,

MADRAS,

To

*The Deputy Chief Engineer
Public Works Department
Madras*

Sir,

Enclosures - 4.

*Indent to the Superintendent
for 1,000 tons of cement*

*I have the honor to forward
for submission to Government a Supplemental
Indent for 1,000 Tons of Portland Cement
for use of the Harbour Works together with
letter in original from the Superintendent
explaining the necessity for the present demand.*

I have the honor to be

Sir

*Your most Obedt. Servant
Kee Budder*

Ag. Genl. Supt. P.W. Stores

P.W.D.
Public Works Store Department.

From *N.O.*
The General Superintendent,
P. W. Stores and Workshops,
Madras,

To *The Dy. Chief Engineer
Public Works Dept
Madras*

No. 878 S.

Dated *4*
Despd. *4* December 1879.
Recd. *4*

4.0 N-3154 7/10-12-79

No. of ENCLOSURES.

*Indent for 1000 Tons of
Portland Cement for
the Harbour Works —
Forwarding Supplemental
for submission to Government*

*1000
N*

32

Dec 6-12

No. 55 S

From

THE SUPERINTENDENT,
MADRAS HARBOUR WORKS.

To

*The General Superintendent
P. W. Stores
Madras*

RECD 4 DEC 79

MADRAS, 2nd December 1879

SIR,

I have the honor to forward herewith another supplemental Indent on England for 1000 tons Portland Cement, and to request you to be good enough to submit it to Government as usual, and with as little delay as possible.

2. I have no alternative but to send in these Indents from time to time as the supply of Local cement fails in quantity or quality. The explanation of the present Indent for 1000 tons is as follows.

3. In August 1878 General Morgan signed an agreement to supply 2000 tons of cement to these works of a certain good quality. He has failed repeatedly

in the quality, and I had
fixed the utmost limit for
completing the quantity
as November 30th 1879. That
date has passed and he has
only supplied 1021 tons of
his contract throwing me out
in my calculations for what
is required by nearly 1000 tons.
I am therefore obliged to indent
for that quantity from home.
4. I have given General
Morgan another chance to
supply 300 tons a month
for 6 months from December
1st 1879 or a total minimum
quantity of 1710 tons in
that time. If he fails in
this contract no more cement
will be taken from him, and
my last Indent will then be
submitted for obtaining what
is deficient from England.

I have the honor to be,

Yours most Obedt Servt

G. H. Morgan

Superintendent
N. H. Work

1879
- 1879

11/20
505070
From ^{No.} The Superintendent
Madras Harbour Works
Madras

G.O. 10-12-79 at 3154 H

Dated 2 } December 1879.
Recd. 4 }

No. 53-S.

Forwards another
Supplemental Indent
on England for 1000 Tons
Portland Cement and
requests to submit it
to Government as usual.

Encls No 32

No 3154 W

P. W. Department. 31/5

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 10th Decr 1879

Read the following

From
The Genl. Supt. P. W. Stores } (H.C. No 878 Dated 4th Decr 1879)
& Workshops, Madras

Ordered that the
Indent for 1000 tons of
Cement be forwarded to
the Secretary of State.

AM

5/12/79

Supt. M. H. W. R. ✓

Genl. Supt. P. W. Stores H. ✓

Despatched

12-12-79

5/12

Mr. W. D. D. D.
his grace the

present
time
next
for
Council
10/12/20
P

P. W. D.

3/5/6

To, The Right Honble the
Secy: of State for India,

My Lord,

We have the honor
to forward another sup-
plemental indent for
1000 tons of Portland
Cement for the Harbour
Works, and to request
that your Lordship will
issue the necessary orders
for the early despatch
of the cement.

MA
11/12

MA
5/12/29

W.D.

W.D.

Cir. 8670

Gabt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 10 Decr 1879, No. 3157, W

Nos. 32 - 33

Madras Harbour Works
Indent for 1000 tons of
Cement for the —
forwarded to the Secretary of the

Madras Harbour Works
Towards an indent for
1000 tons of Portland
Cement.