

Public Works (1899) Department.

G.O., No. 1932 W

DATED 25th July 1899.

[Despatch Abstract.]

Works in the Consq: Architects On

Authorising the Examiner of P.W.
Accounts to admit the outlay incurred in
excess of grants on certain ———
during 1898-99.

B.

Public Works DEPARTMENT

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Letter from the Consulting Architect to
Government No 1107 dated 1st July 1899.

~~FOR~~ ORDERS.

The Examiner of P. W.
Accounts is authorised
to admit the outlay in-
curred in excess of grants
on the following works in
the Consulting Architect's
Division during 1898-99

Provincial

(a) Additions to the Saccharinat Rs.
Buildings at Ootacamund - 16/8

(b) Constructing an open
corrugated iron shed
in the Sea Customs House,
Madras

(C) Civil Buildings, Repairs 1476

the C. A. to Good
" Exr. P. W. Acet

Khàp

Note. The sanction above
proposed to be accorded
is purely formal and
regu

required to remove audit objection. Although the expenditure incurred in excess of grants is irregular in accounts point of view, still there are two advantages.

(1) The works in question have advanced much further than anticipated.

(2) The grants for the works in the current official year will be saved to the extent to which outlay in excess of appropriation was incurred during the last official year.

Min

W

In the case of the addition to the detached building of the Secretariat Building at Ottacamund the excess was unavoidable.

In regard to (2) the Consulting architect should have ascertained from the Supt whether the debit would be made during the official year.

In the third case it was the duty of the Consulting Architect to have obtained further allotment of funds or to have restricted his expenditure to the grants already allowed him.

all 5/7

Order

Public Works.

(1899) Department.

CURRENT No. 5359

From
The Consulting Architect
to the Government
of Madras

No. 1107

Dated 1st July 1899
Received
Registered 347.38
Enclosures 1
Spare copies.

SUBJECT.

Requesting formal sanction of Govt. to enclose over grant at end of March supplemental in case of certain works & services here.

HC

B. L. S. 264

C. A. 300-20-3-99.

Remarks:

-1618-

1370

370

79941

Repair estimates was necessary

BACK PAPERS.

FURTHER PAPERS.

G.O.	No.	Department.	Date.

No. 1107

Office of the Consulting Architect to Govt.,
Chepauk, Madras,1st July 1899.

From

G. I. T. Harris, Esq.,

Consulting Architect

to the Government of Madras,

To

The Chief EngineerPublic Works DepartmentMadras.

Sir,

Enclosures.

I have the honor to request formal sanction of Government to excess over grant at end of March Supplemental case of the following works & service heads for reasons as explained against each

I have the honor to be
Sir.

your most obedient servant
G. I. T. Harris.

Consulting Architect
to Government.

Recd.
5/3/99