

1. The Government of Madras
2. The Government of Madras
3. The Government of Madras

MADRAS RECORD OFFICE.

Government of Madras

1. The Government of Madras
2. The Government of Madras
3. The Government of Madras

DEPARTMENT

No.	1
Date	1-1-1914

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 15th September 1857.

No. 36. Read the following Extract from the Proceedings of the Chief Engineer, dated 31st August 1857, No. 3317.

Read the following letter from Lieutenant Colonel R. HENDERSON, Chief Engineer of Hyderabad; to Colonel C. E. FABER, Chief Engineer, dated Bolarum, 18th August 1857, No. 722.

SIR,

With reference to your order, No. 2593, dated 1st August 1857, I have the honor to forward for sanction a Plan and estimate amounting to Company's Rupees *Two hundred and fifty-two* 252* for constructing a cooking shed for the Infantry Escort of the Resident at Hyderabad.

2. I have directed Lieutenant Smith, Officiating Executive Engineer Secunderabad Division, to execute the work on Emergency, as sanctioned by Government in Extract of Minutes of Consultation No. 1469, dated 29th July 1857, "Public Works Department."

Resolved, with reference to Extract Minutes Consultation No. 1469, dated 29th Ultimo, to forward to Government, copy of the foregoing letter, No. 722, of the 18th Instant, from the Chief Engineer Hyderabad, together with a Plan and estimate of Rupees (240) two hundred and forty, for constructing a cooking shed for the Infantry Escort of the Resident at Hyderabad.

2. The shed is to be an open tiled one, 30' long by 21' broad in the clear; the roof to be supported on three rows of pillars, the Centre row to be raised 13 feet on foundations, sunk 2½ feet, and the side rows raised 8 feet on foundations, sunk 2 feet.

3. The rates allowed in the estimate are those usual at the station, and are considered by the Chief Engineer moderate, and sufficient. The work as reported by Colonel Henderson, has been commenced on emergency, in accordance with the orders of Government.

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 37. ORDER THEREON, No. 1735; dated 11th September 1857.

The cooking shed for the Infantry Escort at Hyderabad referred to in the above Proceedings having been already authorized for execution out of the one lac fund, the estimate now submitted for the work amounting to Rupees (240) two hundred and forty, is sanctioned.

(Signed) H. FORBES,
Acting Secretary to Government.

Consultation No. 1469 dated 29th Ultimo, to forward.

N^o 3314

Extract from the Proceedings of the Chief Engineer
in the Department of Public Works.

Under date the 31st August 1857.

Reads the following:

N^o 22.

Chief Eng^r Office

Receives 18th August 1857

From: Chief Engineer of Hyderabad
To: Chief Engineer, S. P. D.
Dated 18th August 1857.

With reference to your Order N^o 2593.

Dated 1st August 1857. I have the honor to forward for
consideration as per and Estimate amounting to Rs. 2500
Rupees 2500. for constructing a Cooking shed for the
Infantry Escort of the Resident at Hyderabad.

Also directed Lieutenant Smith
Officiating Executive Engineer Secunderabad Division
to execute the work in emergency, as sanctioned by
Government in Extract of Minutes of Consultation
N^o 1469. dated 29th July 1857. Public Works Department.

Thos. J. W.

(Signed) H. Henderson Esq. Col.
Chief Eng^r of Hyderabad.

Resolved, with reference to Extract Minutes
Consultation Public Works dated 29th July 1857, to forward to
Government.

*
Transmitted as per
Sd/- two.

Government, Copy of the foregoing letter, No. 702, of the 18th Instant, from the Chief Engineer Hyderabad, together with a Plan and Estimate of Rupees 240, Two hundred and forty, for constructing a Cooking Shed for the Infantry Escort of the President at Hyderabad. —

2. The shed is to be an open shed, 30' long by 21' broad in the clear, the roof to be supported on three rows of pillars, the Centre row to be raised 13 feet on foundations sunk 2 1/2 feet, and the side rows raised 8 feet on foundations sunk 2 feet. —

3. The rates allowed in the Estimate are those usual at this Station, and are considered by the Chief Engineer moderate, and sufficient. The work is reported by Colonel Henderson, has been commenced on Emergency, in accordance with the Orders of Government.

W. L. P. Colwell

Chief Engineer

W. L. P. Colwell
As Sup. Engr. & C.

To The Secretary to Government

Public Works Department

Buildings (

(New Work)

Abstract of Estimate No

of 185 / 5

District Secunderabad

Work. Constructing an open shed Cooking Shed for the Infantry Escort at Presidency

Quantities	Description of Work.	Rates.		Amount.	Amount of each part.
		R ¹	at P.	Rupces.	Rupces.
126	Cft of Stone in Clay ———— Cft.	"	5	3	
312	do of Brick work in Clay — do	"	13	24	
720	Sq ft of Plastering with 1 coat of Chuan and Whitewashing sq ft.	2	3	16	
832	Sq ft of Roofing with teakwood rafters nails & Mantles sq ft.	7	8	62	
4	High Rafters ———— Each	2	"	8	
50	Teakwood rafters ———— do	1	"	50	
6	Dokeys for Summers ———— do	7	"	42	
5	Cuddies for Pillar plates ———— do	"	12	4	
100	Rafter nails ———— 100	"	"	2	
	Carpentry for fitting and fixing the above ————	"	"	15	
	Excavating foundation ————	"	"	2	
	Surveys ————	"	"	12	

Total Compaings Rupces —

240

Central Office of P. W.
Fort Saint George.

31st August 1857.

As Sup. Engr. & C.

W. L. P. Colwell
Chief Engineer & P. W.

Quantities	Description of work
------------	---------------------

C. Yds.

Rates			Amount	Amount of each part
<i>Rd</i>	<i>at</i>	<i>P</i>	<i>Pieces</i>	<i>Pieces</i>

Enclosure

On a letter

From
The Chief Engineer
D. H.

To
The Secretary to Govt
D. H.

Date 31st 3 August 1857
Received

N^o 3317
PM 1738/57

Abstract Estimate for Construct-
ing an open Site Cooking shed for
the Infantry Escort at Rindway
in the District of Secunderabad
Amounting to Comp^d Rs 210-0-0

363

