

(1) Number of pages 8

(2) Date of repair 21-10-1942

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 3336	Press ~~Mis.~~
418-419.	
Dated 21- 11 -	1864.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
21st November 1864.

No. 418. Read the following letter from Captain J. F. MOBERLY, R. E., Superintending Engineer, 8th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Madura, 4th November 1864, No. 1,682 :—

SIR,

1. I have the honor to forward, for the sanction of Government, a plan and an estimate of Rupees 1,130, for constructing two calingulahs and three sluices in the Sathirvathamungalam tank, Ramnad Zemindary, Madura District. These documents have been countersigned by the Collector in token of approval.

- 1 Plan
 - 1 Specification.
 - 1 Abstract estimate
 - 1 Extract from Irrigation Register.
2. The tank has neither sluices nor calingulah, and these are absolutely necessary.
3. An extract from the Irrigation Register shewing ayacut, &c., is herewith forwarded.
4. Provision is made for this work in the Budget of this Division for 1865-66.

No. 419. ORDER THEREON, 21st November 1864, No. 3,336.

The Governor in Council sanctions the estimate of Rupees 1,130, submitted with the foregoing letter. The Superintending Engineer will apply for funds for the proposed works after the 1st May 1865.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 8th Division.
,, Controller of Public Works Accounts.
,, Accountant General.

Ed. S. T. Augustin.

39

Extract from the Irrigation Register Showing Ayaat
 of Sathirathamangalam Tank Pannal Jemindar
 Madurai District

Ayaat				Highest Year				Last Year			
Cawnies	Rs	A	P	Cawnies	Rs	A	P	Cawnies	Rs	A	P
282	4423	10	11	210-14-1	3354	8	11	202-3-3	2338	1	2

59
New York

Distict ciliatus

Village Sathervathamyalum

Work Constructing 2 Calingulah and 3 sluices in the Tank

1	2	3	4	5
Perkins yards	Description of work	Feet	Amount	Amount by each part
	<u>a few Caligulab in South Tank</u>			
27 $\frac{21}{32}$	Brick in Chumam at - - - - -	4	191	22
13	Cut stone at - - - - -	20	6	12
	Excavating foundation and sundries - - -		22	10
	<u>a few Caligulab in North Tank</u>			
28 $\frac{28}{32}$	Brick in Chumam at - - - - -	4	268	22
11 $\frac{11}{27}$	Cut stone at - - - - -	20	8	7
	Excavating foundation and sundries - - -		33	6
	<u>Sluice</u>			
43 $\frac{43}{29}$	Brick in Chumam at - - - - -	4	178	6
	1 Vent stone - - - - -		1	11
	Excavating foundation & sundries		24	162
	3 Sluice as per above description to South Tank - - - - -			400

Total of Estimated Pupae----- 1130

93
H. Gibsony Captain R. C.
Supr Engineer & Co. R. C.

Samuel
Dwyer

24/0184126.

N^o. 1682

Sup^y Engineer's Office S^r D^r.
Madura 4th November 1864

74

From. Captain F. J. Moberly R.E.
Superintending Engineer S^r D^r.

To. Colonel C. A. Orr R.E.
Secretary to Government D^r W.

Sir,
I have the honor to forward, for the
Sanction of Government, a Plan and an Estimate of Rupees 1130. for constructing two Canals, and three sluices in the Sathirotham mungalam tank, Raimad Zemindary, Madura District. These documents have been countersigned by the Collector in token of approval.

2. The tank has neither sluices nor Canals; and these are absolutely necessary.

3. An extract from the Irrigation Register showing against the tank is herewith forwarded.

4. Provision is made for this work in the Budget of this Division for 1865/66.

I have &c.

F. J. Moberly Captain R.E.
Superintending Engineer S^r D^r.

Revenue
Irrigation
No. 4.
Plan
Specification
Abstract Estimate
Extract from
Irrigation Register.

Forwarded in a letter from
the Sup^y Engineer S^r D^r.
Madura 4th November 1864.

No. 1682

1864/11/23/1682

Madras District
Madras District

Construction of a Canal
at Sathirotham tank
Madras District

1864/11/23/1682

