

(1) Number of pages 10
(2) Date of repair 16. 11. 1962
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>1087</u>	Press
<u>393-394</u>	<u>Mis.</u>
Dated <u>24-4-</u>	<u>1865</u>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th April 1865.*

No. 393. Read the following letter from Lieutenant-Colonel C. V. WILKIE-SON, R. E., Superintending Engineer, 5th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Salem, 27th March 1865, No. 2,518 :—

Sir,

- 1 Plan.
- 1 Survey.
- 1 Abstract estimate.
- 1 Specification report.

1. I have the honor to forward plan and survey with estimate amounting to Rupees 475, for "constructing a new road to connect Trunk Road No. V. with the Jollarpett Station, about 5 miles from Tripatore," in the Salem District.

2. The Collector of Salem requested me to have these documents prepared. The estimate has been examined, and found correct. The rates inserted in it are reasonable.

3. The work can be carried out during April next, and I beg to solicit sanction for its execution from savings in the allotment of Rupees 13,700, for the work noted in the margin, on which, up to the end of February, Rupees 10,605 have been expended.

No. 394. ORDER THEREON, 24th April 1865, No. 1,087.

CIVIL WORKS, No. 69.

1. The Government sanction the estimate amounting to Rupees 475, for the construction of a road to connect Trunk Road No. V. with the Jollarpett Railway Station in the Salem District.

2. As it will not be possible to commence the work during the current official year, the Superintending Engineer will be requested to apply for the necessary funds after the 1st proximo.

See paragraph 19 of G. O. No. 361, dated 7th February 1865.

(True Extract.)

(Signed) CHARLES A. ORR, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.

- „ Accountant General.
- „ Controller of Public Works Accounts.
- „ Financial Railway Department.

Ed. S. T. Augustin.

No. 2518.

Superintg: Engr's Office 5th Division
Salem, 27th March, 1865.

From

Smith Col. C. V. Wilkinson R.E.

Superintg: Engineer 5th Divn

To

Colonel C. A. Orr R.E.

Secretary to Government A.P.W.

Sir,

Enclosures

- 1 Plan.
- 1 Survey.
- 1 Abstract Estimate.
- 1 Specification Report.

I have the honor to forward Plan and Survey with Estimate amounting to Rupees 475, for "constructing a new road to connect Trunk Road No. 1 with the Pollarpet Station, about 5 miles from Tripalure," in the Salem District.

2. The Collector of Salem requested me to have these documents prepared. The Estimate has been examined, and found correct. The rates inserted in it are reasonable.

3. The work can be carried out during April next, and I beg to solicit sanction for its execution from savings in the allotment of Rupees 13,700 for the work noted in the margin, on which, up to the end of February, Rupees 10,005 have been expended.

Trunk Road No. 1
from the 14.5th mile
to the 19.3rd mile.

I have the honor to be

Sir,

Your most Obedt Servt

C. V. Wilkinson R.E.
Superintg: Engineer 5th Divn

Camp Jaido

1/29 com

5th Division D.P.W. Salem District

Coffee Range - Tripatore Taluk

New Work

Abstract Estimate No. 73 of 1884-85

Work. Constructing a New Road to connect Trunk Road No. 1 to the Jollaspet Station about 5 miles from Tripatore.

Quantities

	Description of work	Per	Rate	Amount	Total
903 1/9	Cyds; of Earth work	Cyd	0 1 1/2	76 50	
869 1/3	do; - Gravel	do;	0 5 1/4	289 12 50	
	Tunnel of 1 Vent 4 x 2 1/2				
7 1/9	Cyds; of Excavating foundation	Cyd	0 1 1/4	9 60	
12 7/9	do; - Rough stone in mud and pointing with chunam	do;	1 1/4	15 50	
14	Flag stones 5 1/2 x 1 1/2 x 1/2	each	1 8	21 00	
130	Avenue Trees, fitting, planting, walling and watering	do;	0 6	48 00	452 10
	Surandies @ 5 per cent				22 14 1
	Total Estimate Rupees				475 00

Rt. four hundred & seventy five

Coffee Range Office
Tripatore. March 9th 1885

M. W. Layton
Assistant Engineer

W. W. W. W. W.
Supg. Engr. 5th Div.

P. N. Porbin
Ag Collector

22/11

29/05/11/11

April 18-1893.

Circular
Printed

Civil Works

no. 1087

The Govt sanction the estimate amounting to Rupees 475 for the construction of a road to connect Trunk Road No. I. with the Jollarpet Railway Station in the Salem Dt.

As it will not be possible to commence the work ^{during the current year} ~~the work~~, the Supt Engineer will be requested to apply for the necessary funds after the 1st provision.

Chief Secy. to Govt.
24/05/11/11
See para 19 of G.O. No. 361 of 27/2/11/11
20525-01/11/11
20525-01/11/11

907 1866 Detoe
Pro. of Gov. for April
From No. 1298
The Supg. Engineer
5th Apr.
To The Secretary to
Government A.S.W.

Noted 27th March 1865.
Recd. 15th 3

exp. 10th 25/8
to 24th Apr. 1865
Enclosures 4

Forwards for execution
an Estimate amounting
to Rs. 475 for constructing
a Road to connect
Gollarpett Station with
Trunk Road N.V.
in the Salem District
& recommends its execution
from savings in the allot-
ment for Trunk Road
it etc. Wm. I. Coler

No. 893. 894

20th April 1865 (d. 22nd)