

(1) Number of pages 1

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1116	Press
456-457	Mis.
Dated 26 - 4 -	1865.

Not to be folded or roughly handled

17

*Proceedings of the Madras Government, Public Works Department,
26th April 1865.*

No. 456. Read the following letter from Lieutenant-Colonel G. W. WALKER, R. E., Superintending Engineer, 7th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Coonoor, 24th April 1865, No. 328 :—

SIR,

1. The accompanying estimate of Rupees 277 for "Fixing a Swinging Bell to Kotagherry Church" duly countersigned by the Chaplain of Coonoor, was sanctioned by me from Repair Funds of the District, and entered in my Appropriation Return for December 1864. But I have just received intimation from the Controller that it has been struck off the Return in consequence of the work being not purely a repair. I have therefore the honor to request that Government will be pleased to approve of the estimate in question, and authorize funds from the Minor New Works allotment of Coimbatore District by transfer of available balance from the following Budget heads to that of "Civil Buildings" :—

Agricultural	Rupees 213
Communications from balance of Rupees 134	" 64
	<u>Rupees 277.</u>

2. I trust that sanction will be received early to enable me to include the work in my Appropriation Return for April 1865.

No. 457.

ORDER THEREON, 26th April 1865, No. 1,116.

CIVIL WORKS, No. 75.

The estimate is sanctioned, funds being provided from the balance remaining to the credit of the Reserve under "Civil Buildings."

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Accountant General.
" Controller of Public Works Accounts.
" Ecclesiastical Department.

Detailed Estimate No 34 of 1864. 65.

Kotagerry
Mulgherry Range Coimbatore District
Work to fix a swinging bell to the church at
Kotagerry

Particulars of work	Measurement			Cubic Content
	L	B	H.	
2 Beams	21	12	10	33. 1. 6
1. Cross bar	6	8	7	2. 4. 0
6. do do	16	7	3	23. 4. 0
1. Wooden wheel	21	6	2.	2 0. 0
8 spokes	5	3	2	1. 5. 0
6. do	4	6	2	2 0. 0
1. Cross bar	6	7	3	1. 3. 6
Total Vol of Timber				67. 11. 0
Steel Iron				1
Clamps and bolts Iron				6
do do Wheel do				8
do do do jointing fellows				12
Carpenters				40
Car				15

Abstract of Detailed Estimate. No of 1864. 65.

Quantity	Description of Charges.	Price	Rate	Amount	Total
67 1/2	Cu ft Timber including Carriage hire	2 8	0 87	169 12 8	
1	Iron Axel	12	"	12	
6	do clamps & bolts Iron	2 8	do	13	
8	Wheel do Iron	" 8	do	4	
12	do do do jointing fellows	" 8	do	6	
40	Carpenters	1	"	40	
15	the Car	" 5	both	4 11	251 7 8

Sundries at 10 per cent

Total Estimate Rupees. 271. 8. 11

By: Engineer's Office
Coimbatore
10th November 1864

W. W. W. W.
Major
Executive Engineer

Returned for countersignature of the proper
 authority - nothing being known of
 the work in this office -
 available - AMW
 28-11-61

Civil Works

200,1116

The Estimate is sanctioned,
 funds being provided from
 the balance remaining to
 the credit of the Reserve
 under "Civil Buildings".

Fort St George
 26th April 1965

To Sup. Engineer
 " Asst. General.
 " Controller of P.W. Dept.
 " Eccl. Department.

27th April

X⁵⁸

Enclosed in a letter from
 the Chief Engineer to the
 Controller of P.W. Dept.
 308 of 27th April 1965.

200,1116/65

D. S. M.

William
 Williams
 Controller of P.W. Dept.

Mr. J. J. J. J. J.
 Mr. J. J. J. J. J.
 Mr. J. J. J. J. J.
 Mr. J. J. J. J. J.
 Mr. J. J. J. J. J.

200,1116/65-03/1965