

(1) Number of pages 15(2) Date of repair 21/11/60

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1529	Press
121-122		~~Mis.~~
Dated	5-6-	1861-

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
5th June 1865.

No. 121. Read the following Proceedings of the Madras Government in the Military Department :—

Approving of the estimate, amounting to Rupees 144, for removing the cross-pieces of wood in the door-ways of the European Hospital at Bellary, and for lengthening the doors so that they can rest on the ground. (Here enter 27th May 1865, No. 1,955.)

No. 122. ORDER THEREON, 5th June 1865, No. 1,529.

MILITARY WORKS, No. 8.

1. Communicated to the Superintending Engineer, 3rd Division.

2. The cost of the work will be met from the Reserve under "Military."

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division:
" Accountant General.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

Estimate of the Probable expense of prolonging the
Doors in the Upper and Lower Wings of the
New European Hospital at Bellary.

Quantity	Charges	Rate		Per Cent		Total
1/2	Cubic feet of Teak wood	3	00	00	18	
2	Carpenters		8	00	1	
	Scissors				2	
	Loosening the Bolt				2	
	Boring hole for bolt in door				4	
2	Coolies to attend on Carpenters &c	5	00		6	
	Sundries				10	
	Total for one				4	
	Total for thirty six					144

Bellary
8th Nov 1865
W. L. Atkinson Captain R.E.
Superintendent Engineer 3rd Div Assistant Engineer
Robert Thompson
Lieutenant

MILITARY DEPARTMENT.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter:—
From the Superintending Engineer, 3rd Division, Bellary, 11th May 1865, No. 6;
to the Secretary to Government, Public Works Department.

I have the honor to forward for the sanction of Government, the accompanying Estimate amounting to Rupees 144, for removing the cross-pieces of wood in the doorway of the European Hospital at this Station, which are now about 8 inches above the floor, and over which persons are likely to trip, and for lengthening the doors, so that they can rest on the ground. At present there are gaps below the doors, and when the wind is high, there are great complaints of the draft under the doors.

The Estimate has received the approval of His Excellency the Commander-in-Chief.

Referred to the Military Department.
(Signed) C. A. ORR, Colonel, R. E.,
Sey. to Govt., P. W. Dept.

FORT SAINT GEORGE,
16th May 1865.

ORDER, No. 1955, 27th May 1865.

Approved.

(True Extract.)

Hamilton
Under Secretary to Government.

To the Public Works Department, with an Estimate.
" Quarter Master General.

Exd. (W.) Regel.

P. W. 1865 Defect
Proc of Govt for June
1919

Co. of the Maori Govt
in the Milg. Dept.

27 } May 1865
231st

Ca. and 1955

Approving of
the estimate amount-
ing to Rs 144, for re-
moving the crop-pieces
of wood in the door-way
of the European Hospital
at Bellary, and for
lengthening the doors
so that they can rest
on the ground.

no 1529. 5th June 1865.

Building Works

1529/2022/1529

1 - Communicated to the Right Engineer 30th June

2 - The cost of the work will be ascertained from
the Receiver under Building

to the Superintendent Engineer

Accountant General

Contractors of Public Accounts

June 1865
A. B.