

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No. 115.	Press Mis.
Dated 14-4-18.	

Not to be folded or roughly handled

16-5-18

Proceedings of the Madras Government, Public Works Department.
11th April 1863.

No. 235. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 2nd April 1866, No. 108 :—

- | | |
|------------------------|---|
| 1 Plan. | 1. With reference to G. O. No. |
| 1 Estimate (Abstract). | 1,856 of the 3rd July 1865, I have the |
| 1 Specification. | honor to submit for sanction an estimate, |
| | with plan and specification, amounting to |

Rupees 4,150 for "re-building the cattle sheds at Bangalore."

2. The estimate, when it first reached me, was for tiling only in accordance with paragraph 2 of G. O. No. 2,374, dated 24th June 1865, in the Military Department, but on my making a reference to the Executive Engineer as to the state of the present walls and pillars, he reported that they were not strong enough to bear the weight of a tiled roof. The estimate was therefore revised, and now provides for entirely re-building the sheds.

3. From a statement received from the Deputy Assistant Quarter Master General of the Division, it appears that there is only a balance of Rupees 63-4-0 available for the new building from the sum of Rupees 1,800, paid by the Commissioner of Mysore as compensation for the abandoned cattle sheds.

4. The plan has been approved by His Excellency the Commander-in-Chief.

No. 266. ORDER THEREON, 14th April 1866, No. 1,156.

MILITARY WORKS, No. 20.

1. The estimate of Rupees 4,150, submitted by the Superintending Engineer of the 5th Division, for re-building the cattle sheds at Bangalore is sanctioned.

2. The work may be at once proceeded with if Colonel Foord can provide the necessary funds, otherwise a grant for the purpose will be made from the Reserve of 1866-67.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with Report.

- „ Accountant General.
- „ Controller of Public Works Accounts.
- „ Military Department.

Exd. S. T. Augustin.

Cuddalore No. 108. 1866 3
Superintg. Engineer 5th Div.

Military Buildings — 5th Division R.M. — New Work.
Bangalore.

*Abstract Estimate for constructing two cattle sheds at the
 Karkhna lines for the Commissariat cattle at Bangalore.*

Quantity Number	Description of Work	Rate	Per Amount	Amount	Total.
2153 ⁸ / ₈	Cubic feet excavation	6 ^{ft} / ₈	" " 1 "	11	3 5
2153 ⁸ / ₈	" " Stone in chumam	d ^{ft} / ₈	" " 2 "	269	2 3
3832 ⁷ / ₈	" " Brick in chumam	d ^{ft} / ₈	" " 2 4	558	14 6
57	Squares of plastering	Sq ^{ft} / ₈	1 8 "	85	8 "
47	" " of roofing with flat and pan tiles, teak wood rafters & nails & chumam borders &c.	d ^{ft} / ₈	16 "	" "	752 " "
708 ⁵ / ₈	6 ^{ft} / ₈ of teak wood wrought and put up	6 ^{ft} / ₈	3 2 "	2214	8 "
408	Roofing nails	each	" 1 "	25	8 "
42	Stone plates	d ^{ft} / ₈	" 8 "	21	" "
122 ² / ₈	Running feet of cornice work	ft ^{ft} / ₈	" 4 "	30	10 "
1	Door 6' x 2 ¹ / ₂ ' latticed	each	20 "	" "	3988 6 2.
	Sundries				161 9 10.

Total Amount of Estimate Rupees — 4150. " "

Rupees four thousand one hundred and fifty only.

By: Engr's Office
 10th October 1865
 Bangalore.

Signed: H. Tulloch, Captain R.E.
 Executive Engineer Bangalore.

Approved
 " By order.

Signed: J. H. Grant Major
 Lt. Col. 2nd Lt. 2nd Lt. General.

Supd. Engr's Office 5th Div.
 Bangalore 10 March. 1866

Signed: J. H. Grant
 Superintg. Engineer 5th Div.

N^o 108

Superintending Engineer's Office,
Cuddalore, 2nd April 1866.

From,

The Superintending Engineer,
5th Division.

To,

The Secretary to Government,
D. P. N.

Sir,

Enclosures.

1 Plan.

1 Estimate (Abstract)

1 Specification.

With reference to G. O. N^o 1856, of the 7th July '65,
I have the honor to submit for sanction an
Estimate, with Plans and Specification, amounting
to Rupees 4150 for "Rebuilding the Cattle Sheds
at Benigalore."

2. The Estimate, when it first reached me
was for tiling only in accordance with para 2
of G. O. N^o 2374 of 24th June '65 in the Mil. Dept.
but on my making a reference to the Executive
Engineer as to the state of the present walls and
pillars, he reported that they were not strong
enough to bear the weight of a tiled roof.
The estimate was therefore revised and now provided
for entirely rebuilding the sheds.

From

Bengalore.

5th Division D. P. N.

25 3/355/44

Abstract Estimate for the
rebuilding of the Cattle Sheds
at the Benigalore
Cattle at Bangalore.

Amount of Estimate Rs. 4150-00

4/6/355

3. From a statement received from the Dy Asst.
D. M. General of the Division, it appears that
there is only a balance of Rupees 63-4- available
for the new building from the sum of Rs 1800.
paid by the Commissioner of Mysore as com-
pensation for the abandoned Cattle Sheds.
4. The plan has been approved by His
Excellency the Commander in Chief.

I have the honor to be,

Sir,

Your most obedient servant.

Edmond Lieut. H. C. R. E.
Superintending Engineer 5th Division

10/11/1891
D. H. C. R. E.

10/11/1891

all the more
from

27

July 11/1866

Public Works Department

1156

PROCEEDINGS of the **MADRAS GOVERNMENT**
Under date the 14th April 1866.
Read the following

From the Superintending Engineer
of the 5th Division
(Here enter No. 1158 dated 2^d April 1866.)

The Estimate of
Rupees 4,150 submitted
by the Superintending
Engineer of the 5th Divⁿ
for rebuilding the Cattle
sheds at Bangalore is
sanctioned.

The work may be at
once proceeded with if
Colonel Doord can provide
the necessary funds,
otherwise a grant for the
purpose will be made
from

*27 1156 Depts
14 April 1866
The Superintending Engineer,
5th Division
To the Secretary to Govt
Dated 2^d April 1866
No. 1156 - Madras 1866
Enclosures 3
Submitting for sanction
an estimate amounting to
Rs 4,150. for rebuilding
the cattle sheds at Bangalore.
Refered*

from the (Tenn) of
1866/67 -

111

11+

111

6 To S. Aug. 5: 5. North
" " North
" " North
" " North

report

Sept 16th April

(1)

P. W. 186 ⁶. Department.

Pro: of Govt for April

No 1158.

PROCEEDINGS OF GOVERNMENT. *of Madras*

Dated *14 April 1866*

*Sanctions the Estimate of
Rupees 4150 for the re-
building of Cattle sheds
at Bangalore*

A^o 265-266

9 April 1866 A. 124