

(1) Number of pages 11

(2) Date of repair 4

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1809

Press
Mis-7

165-166

Dated 8-7-1866.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
8th June 1866.*

No. 165. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 23rd May 1866, No. 129 :—

1. As directed in G. O. No. 1,566, dated 16th instant, I have the honor to enclose revised plans and estimates for the works, in connection with the Jail at Trichinopoly, which are approved by the Inspector General of Jails.

2. With regard to the estimate for extending the main drain to the Wyacondan channel, adverted to in paragraph 4 of the Inspector General's letter, I have requested the Superintendent of the Jail to favor me at an early date with an expression of the views of the Committee, as to the necessity or expediency of extending the drain.

3. The Inspector General makes no observation relative to the Dead-house, the estimate for it is therefore included in that now submitted.

4. With regard to the delay in the submission of the plans and estimates, I have the honor to call your attention to letter No. 1,517, from which you will observe that until the receipt of the telegraphic message from you on the subject, I supposed that the plans and estimates had been forwarded by the Committee direct to Government, and I only learned afterwards that the Committee had only submitted an approximate estimate of the amounts which would probably be required to carry out their suggestions, on the supposition, apparently, that when the approval of Government had been obtained, detailed estimates would be called for; the estimates were received on the 22nd January, and after having been examined and copied, with the plans, &c., they were retained in the Office pending the receipt, from the Committee at Tranquebar, of the plan and estimate of the Solitary cells required there, in order that the whole of the Reports of the Committees on the Jails in the Division might be laid before Government together. This I explained in paragraph 3 of letter No. 2,124, dated 5th April, where I mentioned that on the previous day only the plan and estimate of the Solitary cells had reached me.

No. 166. ORDER THEREON, 8th June 1866, No. 1,809.

CIVIL WORKS, No. 29.

1. The Government sanction the estimate of Rupees 4,750 for the improvements proposed to be carried out to the Jail at Trichinopoly. The amount will be provided from the Reserve under "Civil Buildings."

2. The Government will await a further report from the Superintending Engineer with regard to the extension of the main drain to the Wyacondan channel.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.

- " Controller of Public Works Accounts.
- " Accountant General.
- " Judicial Department.

Exd. S. T. Augustin.

Supr Engrs Office B.D.
Rangoon 23. May 1866.

N^o 129

From,

Captain R. F. Baker. R.E.

Superintending Engineer B.D.

To, Colonel C. A. Barr. R.E.

Secretary to Government B.D.

Sir,

As directed in G.O. N^o 1566.
dated 16th Instant, I have the honor
to enclose Revised Plans, and
Estimates for the Works, in con-
nection with the Jail at Fricchi-
nopoly, which are approved by the
Inspector General of Jails.

2 - With regard to the Estimate
for extending the Main Drain to
the Myawandan Channel adverted
to in para 4 of the Inspector Ge-
neral's Letter, I have requested
the Superintendent of the Jail to
favor me at an early date with
an expression of the views of
the

N^o 1064
23rd April.

the Committee as to the necessity
or expediency of extracting the Drain;
3 - The Inspector General makes
no observation relative to the
Dead House, the Estimate for it is
therefore included in that now
submitted.

4 - With regard to the delay in
the submission of the Plans & Esti-
mates, I have the honor to call
your attention to Letter No 1517, ^{11th December}
from which you will observe that
until the receipt of the Telegraphic
Message from you on the subject
I supposed that the Plans & Esti-
mates had been forwarded by the
Committee directly to Government
& I only learned afterwards that
the Committee had only submitted
an approximate Estimate of the
Amounts which would probably be
required

required to carry out their sugges-
tions on the supposition of a plan
that when the approval of Govern-
ment had been obtained & detailed
Estimates would be called for,
the Estimates were received on the
22nd January, & after having been
examined & copied, with the Plans
& they were retained in the office
pending the receipt from the Com-
mittee at Frankfort of the Plan
and Estimate of the Solitary Cells
required there, in order that the
whole of the Reports of the Com-
mittee on the Jails in the Divi-
sion might be laid before Govern-
ment together; this I explained
in para 3 of Letter No 2124 dated
5th April, where I mentioned that
on the previous day only the Plan
and Estimate of the Solitary Cells
had reached me.

C. I.

I have the honor to be
 Sir,
 Your most Obedt Servt
 J. P. Baker Captain R.E.
 Sup Engineer 6th Regt

Civil Buildings. Trichinopoly District. Madras Work.
 Abstract Estimate No. of 65/66. 7
 Work, Making additions, alterations, and improvements, to the Jail at Trichinopoly.

Quantity	Description of Work	Rate	Amount	Amount of each Part
<u>No. 1. Altering Drains</u>				
5643	Cft Demolishing Stone walls @	" " 3	85 29	
14410 1/2	Fort Stone in Chumam @	" " 14	1200 14	
1231	Cy of earth work @	" " 1	76 15	
	Sundries & Contingencies	" " "	134 " 3	1500 " "
<u>No. 2. Filling trenches in old platform</u>				
343	Cft Brick in Chumam @	" " 2	42 14	
334 1/4	Brick jelly @	" " 1	20 14 3	
	Sundries	" " "	53 9	69 " "
<u>No. 3. Altering cells.</u>				
2862	Cft Demolishing brick work @	" " 2	29 13	
108	Brick in Chumam @	" " 2	13 8	
84	Fort Stone @	" " 14	7	
128	Wooden & Iron wire shutter with frame @	" " 1.8	192	
1632	Cft removing tiles @	" " 1	16 5 1	
1224	Brick in Chumam @	" " 18	220 5 1	
6048	Cft of brick in clay @	" " 16	567	
1512	Cft Plastering @	" " 18	22 10 10	
128	Pairs shutters altered & moved	" " 4	512	
	Sundries & Contingencies	" " "	149 6	1730 " "
			Carried Over	3299 " "

C. 1886 June 1886 6.02.6m

C. 1889 June 1889 6.02.6m

6/65

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

1889 June 1889 6.02.6m

Brought over — 3299

No 4. Tunneling over Channel from Railway to Jail Boundary

4352	Cft of rough Stone in Chumam	@	14	362	118
680	Cft of Brick in Chumam	@	2	85	
90 3/8	Cy of Earth work	@	1	5	108
	Surchies			26	108
					180

No 5. Constructing Filtering Cistern in the Boundary

512	Cft of Rough Stone in Chumam	@	14	42	108
140 5/8	Brick in Chumam	@	2	17	93
147 1/4	Cut Stone in do	@	12	110	7
12	Concrete	@	2	1	8
8 4/9	Leak timber	@	1	33	12.5
24	Cy of Demolishing	@	12	15	
13 1/9	Dry rubble work	@	1	13	19
	Excavating and filling			5	
	Baling			10	
	Surchies & Contingencies			17	14 1/2
					270

No 6. Altering 3 small Piers

202 1/2	Cft of Demolishing brickwork	@	2	2	19
262 3/8	Cft of Brick in Chumam	@	2	32	129
10	of Country wood	@	14	8	12
272	Sft of Roofing Palmirah Complex		20	64	64
700	of Plastering		18	10	5

Total for one 108 8 10

Do for three 325 10 6

Surchies & Contingencies 14 5 6

Carried over 340

Brought over — 4389

No 7. Constructing Dead House

1330 47/8	Cft of Brick in Chumam	@	2	186	6
440 5/4	Sft of Roofing Palmirah		25	110	3
	Complex & Pan tiles do		18	23	15
133	Ridge Ventilation		14	3	63
37 5/8	Cft of Country wood		1	8	21 108
144 4 3/8	Sft of Plastering		1	8	
8	Wine Grating for Air holes		20	20	
1	Door Painting wood Battens do		12	72	
6	Windows			4	
	Excavating			20	71
	Surchies & Contingencies				450

No 8. Constructing 2 Solitary Cells

1389	Cft of Brick in Chumam	per cft	2	173	10
1800	Sft of Plastering	per sq ft	1	8	27
64	Run of Cornice	per ft	3	12	63 8.3
16 5/8	Cft of Oakwood for Joists	per cft	20	44	12 10
224	Cft of Terracing with Brickwork		28	28	
	edge & 3 Coats of plastering				
1	Oakwood Door 6 1/4 x 3	each	12	48	
4	Cutlery Iron barred Windows with frames, lintels, & complete each		12	48	
	6 x 1 1/2 each				
4	Weather Board Complete 6 x 3 each		1	1	
1	Priny Trap		1	6	
6	Iron wire grating for Air holes		1	8	1 8
1	Pad lock Complete	per ft	1	2	11 10
29 1/4	Cft of Brick in clay			4	
	Excavating			21	13 1
	Surchies and Contingencies				480

Total for two

Deduct value of work proposed to be extended by Convict Labor such as pointing

Carried over 5799

Brought over	5799
Founding Lagoon, excavating Foundations, removing & carting Fort Stones, Demolishing old Masonry &c	1049
Total Estimate Proper	11750

Sup & Engrs Office 6th D^o
 Sanjin 23rd May 1866.

W. F. Gale Captain R.E.
 Sup & Engineer 6th D^o

W. F. Gale

PROCEEDINGS of the **MADRAS GOVERNMENT**
 Under date the 8th June 1866.
 Read the following

From the Supy Engineer of the 6th Division (Here enter No 129 dated 23rd May 1866)

The Government sanction the estimate of Rs 11,750 for the improvements proposed to be carried out to the Jail at Trin-chinopoly. The amount will be provided from the Reserve under "Civil Buildings".

The Government will await a further report from the Supy Engr with regard to the extension of the drain drain to the Vengalondam Channel.

W. F. Gale

34

Sup & Engrs Office
 4/13/11
 Controller
 Secy to Govt
 Jail Dept

Secy to Govt
 9th June

21
P. W. 186 P. Department.
(Br of Court for Court)
No 1874.

PROCEEDINGS OF GOVERNMENT. *Thurs*

Dated 8th June 1865

*As directed of 1865
for carrying out certain improve-
ments to soil at ...
situated at ...*

A/65-185