

(1) Number of pages 8

(2) Date of repair 19. 1. 65

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. <i>1865</i>	Press
<i>298-299</i>	~~Mis.~~
Dated <i>14-6</i>	<i>18 66.</i>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
14th June 1866.*

No. 298. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Department Public Works, dated Camp Ramandroog, Hospett Taluq, 5th June 1866, No. 347 :—

1. I have the honor to submit, for the sanction of Government, a specification and estimate amounting to Rupees 1,177, for building binding walls above the roof to the walls of the new European Hospital at this station. Also an original letter*
* To be returned, No. 2 of 2nd May 1866.

from the Acting Assistant Engineer explaining the necessity for the work.

2. The estimate has met with the approval of His Excellency the Commander-in-Chief.

From the Acting Assistant Engineer, No. 1 Range, to the Superintending Engineer, 3rd Division, dated Bellary, 2nd May 1866, No. 2.

I beg to bring to your notice that after the heavy rains of last night, I find that there are several leakages in the new Hospital, and this is invariably the case after every shower. The leaks always occur at the same places, that is, along the sides of all the walls, and all the remedies hitherto tried have entirely failed; the roof has been entirely replastered in March 1865 at an expense of Rupees 1,139, but I cannot see that any benefit has been derived from it. I am of opinion that there is only one remedy that has a prospect of success, viz., the construction of "binding" walls or parapets to all the walls, to be constructed above the level of the roof, this I recommended in June 1862; and forwarded an estimate, amounting to Rupees 800, but this was never sanctioned. I beg again to forward an estimate, amounting to Rupees 1,177, and as I consider the work is really of an emergent character, I hope you will endeavour to get the same passed as early as possible.

No. 299. ORDER THEREON, 14th June 1866, No. 1,865.

MILITARY WORKS, No. 18.

1. The estimate of Rupees 1,177, submitted with this letter, for the erection of binding walls above the roof

of the new European Hospital at Bellary is sanctioned for immediate execution from the Reserve under "Military."

2. The Government are of opinion that the binding walls should be wider than is proposed in the specification, so that they may overlap and bear well upon the ends of the joists.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division, with one letter and one specification.

" Controller of Public Works Accounts.

" Accountant General.

" Military Department

Exd. S. T. Augustin.

Proceedings of the Madras Government
under date the 14th June 1866.

New Work. Bellary District
Work. Building binding walls along the
roof to the walls of the State European Hospital
at Bellary.

<i>No.</i>	<i>Description of work</i>	<i>Rate per</i>	<i>Unit</i>	<i>Total</i>
<i>3717</i>	<i>6 ft Bonded Chumand</i>	<i>3</i>	<i>696</i>	<i>15</i>
<i>1239</i>	<i>Coping to top walls</i>	<i>3</i>	<i>232</i>	<i>5</i>
<i>1248</i>	<i>9 ft Plastering with</i>	<i>4</i>	<i>8</i>	<i>191</i>
	<i>2 coats of Chumand</i>			
				<i>1120</i>
	<i>Lundis</i>			<i>56</i>
	<i>Total Estimate</i>			<i>1177</i>

Bellary -
22 May 1866
By Order
Detg Asstt Engineer
Major R. E.
Superintendent

than is proposed in the
Specification, so that they may
overlap and bear well upon
the ends of the joists
without the use of
the ends of the joists
without the use of
the ends of the joists

New Work. Bellary District
Work. Building binding walls along the roof to the walls of the New European Hospital at Bellary.

Qty	Description of work	Rate	Per	Amount	Total
3717	6 ft Bonded Chumand	0	3	6 ft 696 15	
1239	" Coping to top walls	"	3	" 232 5	
1248	19 ft Plastering with 2 coats of Chumand	4	8	191 26	
				1120 66	
	Sundries @ 5 ft			56 96	
	Total Estimated				1177

Bellary -
2nd May 1866
By Order
J. H. H. Major R. E.
Sd/- J. H. H. Major R. E.
J. H. H. Major R. E.
J. H. H. Major R. E.

Bellary District
Military Buildings
9

PN 238/11

"Original"
New work Military

Work. Building binding
walls above the roof
to the walls of the
New European Hospital
at Bellary.

Estimated Rs. 1177/11
L/1/5953

Superint^d Eng^r Office Bellary
Camp Ramondroog
Hospital Bellary
5th June 1866.

No 347

To The Superintending Engineer
B. Division

To The Secretary to Government
G. P. W.

Sir, I have the honor to submit
for the sanction of Government a speci-
fication and Estimate amounting to
Rupees 1177 for building binding walls
above the roof to the walls of the New
European Hospital at this station.
Also an original letter from the Acting
Assistant Engineer explaining the
necessity for the work.

Returned
No 2 of 2nd May '66.

2. The Estimate has met with the
approval of His Excellency the Commander
in Chief.

I have the honor to be,
Sir, Your obedient servant,
W. H. B. Major &
Superintendent

Public Works Department
1865

Proceedings of the Madras Government
under date the 14th June 1866.
Read the following.

From the Superintending Engineer
of the 3rd Division.
(H. S. No 347 dated 5th June 1866.)

7560

W 1866 Dept
Pro. of Govt. for India
No 2388.

Superintending Engineer
3rd Division

To The Secretary to Govt.
P.W.D.

Dated 5th June 1866
Recd. 9th June 1866

Ch. 3. H. 347

Forwards for sanction
an estimate for building
Binding walls above the roof
to the walls of the new European
Hospital at Bellary amount-
ing to Rupees 1177-0-0

1865-14th June 1866

No 290

The estimate of Rupees
1177 submitted with this letter
for the erection of binding walls
above the roof of the new
European Hospital at
Bellary is sanctioned for
immediate execution from
the Reserve under "Military"
The Government are
of opinion that the binding
walls should be wider
than is proposed in the
Specification, so that they may
overlap and bear well upon
the ends of the joists

43
4

by The Sup. Engr 3rd Div. with the intention of
the instruction of the
Account General
Military Department
and the
and

W.B.

P.W. 1856 Dep't
Co. of Govt for June

1855

Proc of the Marine Corps

of 14th June 1855

Printed and Published

13

Estimate at P.W.
for the erection of binding walls
above the roof of European (resid)
Hospital at Bellary and other

298-299