

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2983	Press
238-55	Mis.
Dated 13/11/57	18/11/57

Not to be folded or roughly handled

1-4

*Proceedings of the Madras Government, Public Works Department,
13th September 1866.*

No. 338. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Bangalore, 5th September 1866, No. 98 :—

1. I have the honor to submit, for the orders of Government, the accompanying estimates, amounting in aggregate to Rupees 475, with plans and specifications for certain alterations and improvements required to the under-
- 4 Estimates.
4 Plans.
4 Specifications.

mentioned Subsidiary Jails in Cutcheries in the Namkul Division of the Salem District :—

Alterations to the Subsidiary Jail in the Taluq Cutcherry	RS.
at Namkul	110
Do. to do. in do. at Trichingode	155
Do. to do. in the Sub-Magistrate's Cutcherry at Parama- thy	120
Do. to do. in do. at Senkeridroog	90

2. The District Magistrate Mr. Arbuthnott, at whose requisition the estimates were prepared by the Executive Agent of the Range, wishes to carry out the works at once, as they are urgently required. The Minor New Works allotment of this District, under the head "Civil Buildings," has been already appropriated, and the sum of Rupees 580, remaining out of the allotment for repairs under the same head, cannot be applied to the improvements in question.

3. Moreover, in the Proceedings of Government in the Judicial Department, recorded in G. O. No. 1,698, dated 29th May 1866, it is ordered that slight alterations and improvements to each Subsidiary Jail within 200 Rupees, should be carried out by the Magistrates, in communication with the Range Officer, and without reference to Government.

4. I have therefore the honor to request that I may be informed whether these works are to be carried out by the agency of this Department ; if so, that the estimates now submitted may be sanctioned, and the sum of Rupees 475 may be placed at my disposal to meet the proposed outlay.

No. 339. ORDER THEREON, 13th September 1866, No. 2,933.

CIVIL WORKS, No. 66.

1. The estimates submitted with this letter, amounting in the aggregate to Rupees 475, are sanctioned, and, as the works are urgently required, the Superintending Engineer will issue orders for their being put in hand at once and completed as speedily as possible, reporting later in the year the savings against which he proposes to charge the outlay.

2. As the Reserve is exhausted, the Government request that in submitting estimates for sanction during the remainder of the current official year, the

Proceedings of the Madras Government, Public Works Department,
13th September 1866.

Superintending Engineers will report whether any and what funds are available to meet the cost of the works.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with four Specifications.
To all other Superintending Engineers, with reference to paragraph 2.
To the Accountant General.
,, Controller of Public Works Accounts.
,, Judicial Department.

Erd. S. T. Angustin.

5th Division D. P. W.

Civil Buildings
Artur Range

Salem District

New Work

Trichengode Talug

Abstract Estimate No. of 1866-67

Work. Altering the Subsidiary Jail in the Trichengode Talug Cutcherry.

Quantity	Description	Rate	Amount	Total
22 ⁴ / ₂₇	6 ¹ / ₂ yards Brick in chunam work - for proposed wall	4. " "	90. 14. 2	
8 ³² / ₁₀₀	Sq ^{rs} rough plastering with chunam well rubbed	2. 8. "	20. 12. 10	
3 ²⁸ / ₁₀₀	Sq ^{rs} of fixing old Palmirah railed walls in front of Lock up for females and males	6. 4. "	20. 8. "	
1 ²⁴ / ₂₇	6 ¹ / ₂ yards of demolishing & removing the walls for door way	2. " "	3. 9. 9	
2.	Jungle wood door 3x4 with brass hinges & complete for above rooms.	8. " "	16. " "	151. 12. 9
	Sundries whitewashing &c			3. 5. 3

Total Estimate Rupees 155. " "

Rupees one hundred & fifty five only

Artur Range Office
18th July 1866

(Signed) J. Apparam Moodely, Superior
Civ. Agent in ch. of Artur Range

(Signed) D. Abuthmott
Collector of Salem

Supg. Engrs Office 5th Div.
Bangalore 5th September 1866

Ed. And L. Col. G.
Superintg. Engrs 5th Division

New Work.

Civil Buildings
Aktiv Range Salem District Trichingode Talug
 Estimate for altering the Subsidiary Jail in the Sub-Magistrate's bungalow at Senkeridurg.

Quantity	Description	Rate	Amount	Total
1	Iron bar door 3 1/2 x 7 complete for Lock up for Males	40. " "	40. " "	
2	Ventilators with Iron bars 3 x 1 1/2 for Males	8. " "	16. " "	
1	Door with Calmirah bars for Female convicts 3 x 6 complete	14. " "	14. " "	
1	Ventilator with Iron bar for 4 x 1 1/2	14. " "	14. " "	
	Closing old door way and opening door way on another side of Store room and fixing frame &c.		6. " "	
<u>Total Estimate Rupees</u>				<u>90. " "</u>

Rupees Ninety only

Aktiv Range Office
18th July 1866

Signed D. Subramanian
Collector of Salem

Superinty: Engrs Office 5th Div.
Bangalore 5th September 1866

Signed J. Apparao Mudry
Exec. Agent in ch. Aktiv Range

84 road L. Chellab.
Superinty: Engineer 5th Division

Amount of Estimate Rs. 90.00.00

Abstract Estimate for
altering the subsidiary
jail in the Sub-Magistrate's
bungalow at Senkeridurg.

Rs. 90/0/00

Aktiv Range
Salem District

5th Division D.O.M.

Amount of Estimate Rs. 120/-

Estimate for altering
the subsidiary jail in the
Sub-Magistrate's Court at
Ahtur Range

12/8/3/18

5th Division D.O.M.
Salem District
Ahtur Range

5th Division D.O.M. — New Work
Civil Buildings Salem District Namakkal Taluk.
Ahtur Range
Estimate for altering the subsidiary jail in the
Sub-Magistrate's Court at Paramathy

Quantity	Description	Rate	Amount	Total
1	Door with iron bar $3\frac{1}{2} \times 7$ complete for Lock-up for Males	100	100	100
2	Windows with do 3×6 complete for do	20	40	140
1	Door with palmirah bars for female prisoners room $3\frac{1}{2} \times 6$	14	14	154
2	Ventilators with wooden bars 2×3 complete	5	10	164
	Sundries for fixing door windows & whitewashing &c			164
Total Estimate Rupees				120

Rupees One hundred and twenty only.
Signed J. Appann Mudiy Supervisor
Exec. Agent in Charge Ahtur Range

Ahtur Range Office
15th July 1866

Signed D. Subrahmaniam
Collector of Salem
Super. Engrs Office 5th Div.
Bangalore 5th September 1866

Ed. and L. Col. R.E.
Superint. Engrs 5th Division

Estimate of the 1900-1901

Estimate for altering the subsidiary jail in the district of Salem.

1900-1901

Salem District

Police Range

3rd Division P.M.

5th Division P.M. New Work
Salem District Namakkal Taluk
Civil Building
Police Range
Estimate for altering the subsidiary jail in the Taluk
Cuddalore at Namakkal

Quantity	Description	Rate	Amount	Total
10x4-10	Converting portion of the Hall into room by			
10x12-10	Calmirak rails for			
13x12-10	Lock up for prisoners			
13x2-10	Lock up for prisoners			
	material			
	27x12 ft or 23x12 ft of Calmirak railing with small door	12 8 "	34 6 "	
2	Ventilation with iron bars 1 1/2 x 2 in lock up for males with shutter 8 ft complete	10 "	20 "	
1	Ventilation with iron bars 1 1/2 x 1 1/2 in lock up for females with shutter for proposed female	20 "	20 "	
1	convicts room	20 "	20 "	
	Door with half palmirak bars & half shutter for to connect	20 "	20 "	94 6 "
	Shutter for closing old door			15 10 "
	way & window opening door way			110 "
	on another side and whitewashing			
	Total Estimate Rupees			

Police Range Officer
18th July 1901
Signed D. Subramanyam
Collector of Salem
Salem

Approved and sent only
J. Appaiah Mudali Supervisor
Exec. Agent in Charge Police Range
G. M. Mudali Division
Sub-Engineer

N^o 98. Superintending Engineer's Office 5th Divⁿ
 Bangalore 5th September 1866
 From The Superintending Engineer,
 5th Division

To The Secretary to Government
 Department of Public Works.

Sir, I have the honor to submit, for the orders of Government, the accompanying Estimates amounting in aggregate to Rupees 475, with Plans and Specifications, for certain Alterations and Improvements required to the undermentioned Subsidiary Jails in Kacharies in the Namkul Division of the Salem District:-

Alterations to the Subsidiary Jail in the Salug Kachari at Namkul	Rs 110 - - -
do do in do at Trichingode	Rs 155 - - -
do do in the Sub Magistrate's Kachari at Paramathy	Rs 120 - - -
do do in do at Sunkerdroog	Rs 90 - - -

The District Magistrate Mr. Arbuthnot, at whose requisition the estimates were prepared by the Executive Agent of the Range, wishes to

Enclosures 12.
 4 Estimates
 4 Plans
 4 Specifications

5th Division S.O. N.

Salem District

Police Charge

28/3/67

Estimate for widening
 the Substation Road in
 the Salug Kachari
 at Namkul.

Amount of Estimate Rs 110 - -

7-6
carry out the works at once, as they are urgently required. The Minor New Works allotment of this District under the head "Civil Buildings" has been already appropriated, and the sum of Rupees 580 remaining out of the allotment for Repairs under the same head, cannot be applied to the Improvements in question.

3 Moreover in the Proceedings of Government in the Judicial Department recorded in G. O. No. 1698 dated 29th May 1866, it is ordered that slight alterations and improvements to each Subsidiary Jail within 200 Rupees, should be carried out by the Magistrates, in communication with the Range Officer, and without reference to Government.

4 I have therefore the honor to request that I may be informed whether these works are to be carried out by the Agency of this Department; if so, that the estimates now submitted may be sanctioned, and the sum of Rupees 475 may be placed at my disposal to meet the proposed outlay.

I have the honor to be
Sir,
Your most obedient servant
Edw. Smith Lieut. Col. R. E.
Superintending Engineer, 5th Div.

2338

Enclosure 12
4. The Government of Madras
is, regarding for the orders of
Government contain estimates
for alterations required to
certain tanks &c. &c. &c. &c.
The same on account of the
funds in the Madras District
20. 29. 33 - 13. 10. 1866

To
The Secretary to Government
Department Public Works
Dated 5th September 1866
N^o 98.
The
Superintending Engineer
of the 5th Division

Civil Works
Public Works Department
No. 2933
Proceedings of the Madras Government
Under date the 13th Sept. 1866
Read the following
From
The Superintending Engineer
of the 5th Division (N^o 98 dated 5th Sept. 1866)

work

The estimates submitted
with this letter, amounting
in the aggregate to Rs. 445.
are sanctioned, and, as the
works are urgently required,
the Superintending Engineer will issue
orders for their being put
in hand at once and com-
pleted as speedily as possi-
ble, reporting later in the
year the savings against
which he proposes to
charge the outlay.

2. As the Reserve is
exhausted, the Government
request

request that in sub-
mitting estimates for
sanction during the remainder of the
current Official year,
the Supg. Engineers will
report whether any and
what funds are avail-
able to meet the cost
of the works.

[Signature]

- To:
- 60 { The Supg. Engrs. ~~to~~ ^{to} ~~the~~ ^{for} ~~the~~ ^{specific}
 - All other Supg. Engineers
 - with reference to para 24
 - 3 Accountant General.
 - 4 Controller
 - 11 Judicial Dept.

Sept 12/12

88

12

P W 1885 Dept

Proc: of Govt for Sept

A 2933

Proc: of the Madras Govt

D 13 September 88.

The estimates amounting
to Rs 475 for carrying out certain
alterations and improvements
to Catcherry Soils (Subsidiary) in
the Salem Dist sanctioned.

A 338. 339.