

(1) Number of pages 18

(2) Date of repair 5-1-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 328	Press
687-689	<u>Mis.</u>
Dated 26-1-	18 66

Not to be folded or roughly handled

Am

12

*Proceedings of the Madras Government, Public Works Department,
26th January 1866.*

Received following papers:—

No. 687. From the Superintending Engineer, 2nd Division, to the Secretary to Government, Department Public Works, dated Camp, Ongole, 25th November 1865, No. 111.

With reference to your Memorandum No. 218, dated 31st October 1865, I have the honor to forward a plan and estimate amounting to Rupees 2,320, for the necessary improvements to the Jail at Masulipatam, together with the Report of the Committee assembled, agreeably to

- 1 Detailed Estimate.
- 1 Abstract - do.
- 1 Specification.
- 1 Plan.
- 1 Committee Report.

G. O. No. 877, dated 16th June 1865. The various alterations and improvements suggested by the Committee have been duly attended to in framing the estimate, and the work intended to be executed by Convict labor has been excluded therein.

Report of Committee on the Masulipatam Jail.

1. The Committee having assembled pursuant to the orders of Government contained in G. O. No. 877, dated 16th June 1865, Judicial Department, proceed to consider the alterations and improvements needed in the Masulipatam Jail.

2. The principal defect of the Jail is want of ventilation. The walls are 12 feet high, and the enclosure is a square of only 200 feet. The climate being exceptionally hot and close, the cells become at times almost insupportably stifling. The Committee would, therefore, propose ridge ventilators for the full length of all the wards and cells, and bull's-eye ventilators in the back walls at intervals of 8 feet. The door of the present surgery, which is outside the Jail and very unprotected, should be closed up, and the cook-room, store-room, and paddy godown having been destroyed in the cyclone should be re-built in a permanent manner.

3. The improvement of the drainage alluded to by the Inspector General of Jails, is a work which can well be carried out by the prisoners.

4. The cost of improvements, as recommended by the Committee, amounts to Rs. 2,320, the work being done as far as possible by the convicts with the exception of carpentry. Materials, such as wood, brick, and chunam, must be provided by the Public Works Department, and superintendence will form an extra charge.

5. Considerable petty repairs are needed, but these can be done during the next year from the Budget allotment for Civil Buildings. No funds are at present available.

Referred to the Judicial Department.

FORT SAINT GEORGE,
5th December 1865.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 688. Memorandum from the Chief Secretary to Government, Judicial Department:—

(Here enter 22nd December 1865, No. 498.)

No. 689. ORDER THEREON, 26th January 1866, No. 323.

CIVIL WORKS, No. 106.

1. The Governor in Council approves of the estimate of Rs. 2,320, which has been submitted by the Superintending Engineer of the 2nd Division, for the proposed improvement of

Proceedings of the Madras Government, Public Works Department,

26th January 1866.

the Jail at Masulipatam, but considers that the plans attached to the wards are objectionable as a matter of sanitary arrangements. Colonel Winscom will give his attention to the matter, and submit suggestions and plans for their improvement or removal.

2. As the amount required is small and the necessity for the work is urgent, the Superintending Engineer is authorized to proceed with its execution, leaving the outlay which may be incurred under these orders to be adjusted later in the year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division, with detailed Estimate and Specification.
.. Controller of Public Works Accounts.
.. Accountant General.
.. Judicial Department.

Ed. S. T. Augustin.

Superintending Engineer's Office 2^d Div.
Camp Ouzole 25th November 1865

The Superintending Engineer
2^d Division

The Secretary to Government
D. P. W.

Enclosures.

1 Detailed Estimate
1 Abstract of
1 Specification.
1 Plan
1 Committee
1 Report.

With reference to your Memo No. 218 dated 31st October 1865. I have the honor to forward a Plan and Estimate amounting to Rs 2320 for the necessary improvements to the Jail at Masulipatam together with the Report of the Committee assembled agreeably to G. O. No 877 dated 16th June 1865. The various alterations and improvements suggested by the Committee have been duly attended to in framing the Estimate and the work intended to be executed by convict labor has been excluded therefrom.

I have the honor to be

Sir,

Your most obedt servant
Geo. Minicoue Lieut Col R.E.
Superintending Engineer 2^d Div.

(Signature)

2
Report of Committee on the Masulipatam Jail.

The Committee having assembled pursuant to the order of Government contained in G. O. No 8778 of 11 June 1855 just opened proceeded to consider the alterations and improvements needed in the Masulipatam Jail.

The principal defect of the Jail is want of ventilation. The walls are 12' high and the enclosure is a square of only 200'. The climate being exceptionally hot and close, the cells become at times almost insupportably stifling. The Committee would therefore propose ridge ventilators for the full length of all the wards and cells and bulls eye ventilators in the back walls at intervals of 8'.

The door of ^{the} present surgery which is outside the Jail and very unprotected should be closed up, and the Cadet's Room store ~~room~~ and Paddy Godowns having been destroyed in the Cyclone should be rebuilt in a permanent manner.

Recd. 10th June 1855

Returned to the
Provincial Secretary

Wm. D. R. E.

Sept 1st 1855

5.0.20.1855

13th June 1855

14th June 1855

15th June 1855

16th June 1855

17th June 1855

18th June 1855

19th June 1855

20th June 1855

21st June 1855

22nd June 1855

23rd June 1855

24th June 1855

25th June 1855

26th June 1855

3. The improvement of the drainage
alluded to by the Inspector General
of the Jails is a work which can
well be carried out by the prisoners.

4. The cost of improvements
as recommended by the Committee
amounts to Rs 2,320. —
The work being done as far as
possible by the Convicts on the
exception of Carpentry. Materials such
as wood, brick and Chunan must
be provided by the P.W. Department
and superintendence will form
an extra charge.

5. Considerable petty repairs
are needed, but these can be done during
the next year from the P.W. Dept. allotment
for civil buildings. No funds are
at present available.

11th September 1885 } Commenced work at 11th
Capt. Egner J.D.

Alexander M.D.
Superintendent of Jail.

Making improvements and additions to the Sail at Masulipatam

Quantity.	Description of Charges.	Rate.	Amount.	Total.
	Cook Room, Store Room and Passy godown			
106 3/4	C. ft. Brick in Chumam			
4,600	Wall bricks — per 1000	6	459 9 7	
105 6	Purachs of chumam — per farn	24	214 6 4	
49	Sqrs Plastering with 2 coats of chum			
5	Purachs of Chumam — per farn	24	98	
186 3/4	C. ft. Teak wood — per c. ft.	1 8	280 2	
700	Bamboos for reapers — per 100	2 10	18 6	
60	ft. Roofing with Pan tiles & Chumam borders			
200	Pan tiles — per 1000	1 4	31 8	
20	Purachs of Chumam — per farn	24	8	
64	ft. Roofing with flat and pan tiles			
200	Pan tiles — per 1000	1 4	26 8	
300	Flat tiles — per 1000	1	5 4 9	
42	Purachs of chumam — per farn	24	16 12 9	
3/4	Maunds of Iron nails — per mdt.	4 6	12 6	
	Carpentry & lat. Siding — per c. ft.	1 4	233 7	
3	4 Teak wood battens doors with frames, iron fittings &c.	14	56	
2 1/2	3 2" battens windows &c.	7	21	
1 1/2	6 2" banded windows —	6	36	
1	Maistry for 2 months	15	30	
	Contingencies &c. —		1547 11	
			37 15 1	1585
				1585

*In a letter from the
 Superintending Engineer
 2^d Division dated 25th
 November 1925 at 11.*

*1077 7884 1/15
 5/15.*

*Report of Committee
 on the Masulipatam
 Sail.*

*Subd. 1058
 10/20/17*

Quantity.	Description of Charges.	Rate.	Amount.	Total.
	Brought over from			1585
	Ridge Ventilator to wards and			
195 1/2	C. ft. Teak wood — per C. ft.	1 8	293 4	
	26-82 Roofing with flat and			
	pan tiles and Chumam borders			
53,600	Pan tiles — per 1000	1 4	67	
13500	Flat tiles — per 1000	1	13 8	
1 frame & 40	Panels of Chumam — per frame	24	40	
	Carpentry — per C. ft.	1 4	244 8	
5	Mannds of iron nails — per mnd	4 6	21 14	
3 Mannds & lbs	Bar iron for bullock			
	Ventilators —	2 2	7 10	
1	Maistry for 1 1/2 months	15	22 8	
			709 10 10	
	Contingencies &c —		21 9 2	731 4
	Closing doorway of the Surgery			
1 C. 970	Brick in Chumam			
400	Bricks — per 1000	6	2 64	
3	Panels of Chumam — per frame	24	1 3 2	
			3 9 6	
	Contingencies &c —		2 6	3 12
	Total Proper			2320

Superintending Engrs Office 2^d D. Cochin Lt Col R. E.
Camp Nagaloffalapaund }
25th November 1865. - } Superintending Engrs 2^d D.

No 498 Judicial Department
Memorandum.

In returning the ac-
25th Nov. 1865. - companying letter from the
Superintending Engineer, 2nd Division,
and its enclosures, the Chief Secretary
has the honor to inform Colonel Orr
that he approves of the arrangements
proposed for improving the fail
at Masulipatam.

Fort Saint George,
22nd December 1865

H. J. Cunningham
Chief Secretary

To The Secretary to Government
Public Works Department.

P. 132

In a letter from the
Superintending Engineer
2nd Division dated 25th Nov.
= number 1865 498/111.

5157.
977 48824/68

1000

Altho that it is desirable for
the necessary improvements
to the fail at Masulipatam
amounting to Rs 2,320 -

Rs 10558
40026/4

32 July 1865 No. 1855

PW 1865 Department
No. 5157

Memo

From

The Chief Secretary to
Govt. Judicial Dept.

Dated 22nd Dec 1865
Recd 26th -- }
No. 498

Encl 6

Approving of the
arrangements proposed for
improving the Lail at
Masulipatam in the
Kistna District.

No. 688

28-328-26th January 1866

10 January 1866 No. 190

Public Works Department
No. 328

Proceedings of the Madras Government

Under date the 26th January 1866.

From the Superintending Eng. Read the following
of the 2nd Division

Forwards a Plan and estimate
amounting to Rs 23 20 for the
necessary improvements to the Lail at Masulipatam together
with the Report of the Committee
assembled agreeably to G. O. No. 877
dated 16th June 1865.

Memo

From the Chief Secretary to Govt.
Judicial Dept.

do - 22nd Dec 1865 - 498

but considers that the latrines
attached to the wards are objectionable
as a matter of sanitary arrangements.
The Superintending Engineer will give
his attention to the matter and
submit suggestions and plans for
their improvement or removal

The Governor in Council approves
of the estimate of Rs 2,320 which
has been submitted by the
Superintending Engineer of the 2nd
Division for the proposed improve-
ments of the Lail at Masulipatam

As the amount required is small
and the necessity for the work is urgent,
the Superintending Engineer is authorized to proceed
with its execution, leaving the outlay which may be incurred
under these orders to be adjusted later in the year.

will go

- 6 of the Supy Eng 2 Division
- 4 - Controller of P.W. Works
- 3 - Accountant General
- 11 - Judicial Dept

With detailed estimate & specification

34

Dec 29th January

1868 Depart
Pus. of the Govt. for Jan'y

7.328
Pus. of the Govt.
22 Jan'y/66

Sail at Manipal
The estimate amounting to
Rs. 2320 for the improve-
ment of —, sanctioned with
certain observations.

7.328 @ 689