

(1) Number of pages 10
(2) Date of repair 7-4-43
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>1667</u>	Press ~~Mis.~~
<u>66-67.</u>	
Dated <u>4-6-</u>	<u>1867.</u>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
4th June 1867.*

No. 66. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp, Dowlaishweram, 21st May 1867, No. 51 :—

With reference to G. O. dated 16th November 1866, No. 3,656, I have the honour to forward herewith an estimate, amounting to Rupees 1,935, for removing parapet walls of the under-sluiques at the Dowlaishweram end of the anicut, and request that it may be sanctioned as a new work and funds appropriated, as no part of the work was performed last year, and the allotment for repairs to the anicut for the year 1867-68 is only Rupees 12,000.

No. 67. ORDER THEREON, 4th June 1867, No. 1,669.

IRRIGATION, No. 2.

1. In supercession of their Orders No. 3,656 of the 16th November 1866, the Government sanction the estimate of Rupees 1,935 submitted with this letter for removing the parapet walls of the under-sluiques at the Dowlaishweram end of the Godavery anicut, and covering the surface with a course of cut-stone in continuation of that on the crest of the anicut.
2. The work may be proceeded with, leaving the expenditure to be adjusted by a specific allotment of funds hereafter.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
" Controller of Public Works Accounts.
" Accountant General.

Exd. S. T. Augustin.

No. 57.

Superintending Engineer's Office,
7th Div. Camp Dowlaismurum.
21st May 1867.

From

Captain J. Buckley R.E.

Asst. Supg. Engineer, 1st Div.

To

Colonel C. A. Carr R.E.

Secretary to Govt. M. D.

Sir,

Madras.

Encls.
1.

With reference to G. O. dated 16th November 1866, No. 3656, I have the honor to forward herewith an Estimate amounting to Rs. 1935 for removing parapet walls of the Under Sluices at the Dowlaismurum end of the Anicut and request that it may be sanctioned as a new work and funds appropriated, as no part of the work was performed last year and the allotment for repairs to the Anicut for the year 1867/68, is only Rs. 12,000.

I have yes yes

J. Buckley (Capt. R.E.)

Asst. Supg. Engineer, 1st Div.

TALUQ

DISTRICT

Godanery.

WORK

WORK. Knocking down the 2 wing walls & masonry built over
the underdrains & covering the surface with cutstone over it attached
to the Godamery Cement at Conditon.

Quantity or Number.	Description of Work.	Rate.	Per Item.	Amount.	Total.
	<u>Sorlaishneram Under Shins</u>				
296 $\frac{8}{27}$	Cps of Rubble work for knocking down the 2 Wing walls built over the under shins —————	4.	Cy	74 12	
4,400	Cft Breaking & removing the masonry covering over the under shins —————	" - 6	Cft	137 8 "	
203 $\frac{14}{27}$	Cys Covering the surface with cut stone —————	8 . -	Cy	1629 10 1	
				1841 3 3	
	Contingencies 5 . -	10 Cts		93 12 9	
	<u>Total Rupees</u>			1935 . -	

Supg Engineer's Office 1st Bn
Camp's Dowdickin 21st May 1867

J. Buckley, Capt. R.E.
Ag. Superintending Eng. 10th

18 July 1967

23rd May 1867. Dr. 31st

222.1669 - 21 June 167.

Public Works Department.

16/6/69

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 1st June 1867

Read the following

From the Acting Supg Engineer
of the 1st Div

(Here enter No. 57 dated 21st May 1867)

In supercession of the
orders N^o 3656 of the 16th
November 1866, the Gov^t
sanction the estimate of
Rupees 1,935 submitted
with this letter for removing
the parapet walls of the
under sluices at the Dor
Laishwaram end of the
Godavery Armiut and
covering the surface with
a course of cut stone in
continuation of that on
the crest of the Armiut

The work may be
proceeded with, leaving the
expenditure to be adjusted
by a specific allotment

W. N.

The Supg Engineer
Contractor of Works
- 15 July 1867

of funds ~~which will~~
~~be made~~ hereafter -

P. W. 1867. Department.

No. 1669

PROCEEDINGS OF GOVERNMENT of Madras

Dated 4th June 1867

[Signature]

[Faint handwritten text, mostly illegible]

[Faint handwritten text]

[Signature]

66-64
Pub. Works 1867 Department

Pro. of Govt for Same

No. 1669

Pro. of the Madras Govt.

Of 4th June 1867

The estimate of
Rupees 1935 for removing
the parapet walls of the under
sluices at the Dowlaisluice.
- 12 low end of Godavery
Ancient. land covering the
surface with a course of
cut-stone, sanctioned with
remarks.

166-64