

(1) Number of pages 11

(2) Date of repair 11/5/12

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. <i>1884</i>	Press ~~Mis.~~
<i>511-512</i>	
Dated <i>24. 6.</i>	<i>18 67.</i>

Not to be folded or roughly handled.

Proceedings of the Madras Government, Public Works Department,
24th June 1867.

No. 511. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Department Public Works, dated Masulipatam, 5th June 1867, No. 34:—

1. Adverting to G. O. No. 3,525, dated 22nd November 1865, and G. O. No. 1,094, dated 10th April 1866, I have the honour to submit a plan and estimate, amounting to Rupees 450, for constructing an Office for the Western Range,
- | | |
|-------------------------|--|
| 1 Plan. | |
| 1 Detailed Estimate. | |
| 1 Abstract do. Rs. 450. | |
| 1 Specification Report. | |

Nellore District, for the sanction of Government.

2. No building of the kind has ever been built, and the Supervisor in charge has been put to great discomfort in carrying his Office Records continually with him, or storing them in old sheds. The Writers also having no place of shelter, have suffered considerable hardship.

3. The money required might be taken from savings effected from Reserve allotments, agreeably to the tenor of G. O. No. 1,416, dated 9th May 1867.

No. 512. ORDER THEREON, 24th June 1867, No. 1,884.

CIVIL WORKS, No. 61.

The Government sanction the estimate of Rupees 450 submitted with this letter for the construction of an Office for the Western Range of the Nellore District, and as the want of such accommodation is much felt, they authorize the work to be proceeded with, the expenditure being adjusted by transfers later in the year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division, with detailed Estimate.
" Controller of Public Works Accounts
" Accountant General.

Rd. S. T. Augusta.

No 314

Sup. Engr. Office 2d Div
Mason's Office
3rd June 1867.

From Lieutenant Col. J. V. Winson R.E.
Superintending Engineer
To Colonel C. A. Orr R.E.
Secretary to Government
D. B. C.

In Answering to G. O. No 3525

1 Plan
1 Detailed Estimate
1 Abstract of Rs 450
1 Specification report
Dated 22nd November 1865 and G. O.
No 1094 Dated 10th April 1866, I have

the honor to submit a plan and
Estimate amounting to Rs 450
for constructing an Office for
the Western Range Bellona District
for the sanction of Government.

2 No building of the kind has
ever been built, and the Inspector
in Charge has been put to great
discomfort in carrying his Office
Records continually with him or in
storing

storing them in old sheds. The Widows
also having no place of shelter
have suffered considerable hard-
ship.

3. The money required might be
taken from Savings effected from
Reserve allotments agreeably to the
tenor of G. O. No 1416 dated 9th May
1867.

I have the honor to be

Yours most Obedt Serv^t

William V. Caldwell
Superintendent Division

AM

2-17-1867 June 1867

20.511

20.1884-24.5 June 1867

Remains in Elkhart
(4 of 10) Aug 1865
for construction
Office for the West
Range. Return that
and represent only
condition for the
same.

The Supt. Engineer
to the Secretary to
the West Range
Measure
No 34
1.3.45
No 34
1.3.45

Detailed Estimate Allene District Western Range Work Constructing a Ranger Office in Bocheroddy-rollem.

Particulars	No	Measurements			Cubic Feet
		Length	Width	Height	
Foundation					
Main wall		72	2 1/2	2 1/2	450
Partition wall	1	11	1 1/2	1 1/2	24 3/4
Pillars	4	2	2	2	32
Retaining wall		24 1/2	1	3/4	18 5/8
Placemnts					525 1/2
Main walls		72	1 3/4	1 1/4	126
Partition walls	1	11 3/4	1 1/2	1	14 11/16
Pillars	4	1 3/4	1 3/4	1	12 1/4
Retaining walls		26 1/4	3/4	1	19 11/16
Superstructure					172 10/16
Main walls		72	1 1/2	9	972
Partition wall	1	12	1	8	96
Pillars	4	1 1/4	1 1/4	6	37 1/2
					1105 1/2
Total					1803 1/4
Deductions					66 22/27
Door	1	4	1 1/2	5 1/2	33
2.0 Brick in Churnam 1 fl. all round	1	17	1 1/2	1	25 1/2
2.0 Partition wall	1	3 1/2	1 1/2	5 1/2	28 7/8
2.0 Brick in Churnam 1 fl. all round	1	16 1/2	1	1	16 1/2
Windows	5	2 1/2	1 1/2	3	56 1/4

Windows brick in Chunan 1 lb	5	11	1 1/2	1	82 1/2
Brick in Chunan top Course		72	1 1/2	1	108
do between Couplers		72	1 1/2	1/2	54
Total Deduction					404
Total Cft of brick work in clay					1400
Cyds 51 22/27					

Flooring					
Main and Record Room		19 1/2	11 3/4	1/2	114 1/16
Verandahs	1	24	4 3/8	1/2	52 1/2
Spaces between pillars		17 1/2	1	1/2	8 3/4
do do door	1	4	1 1/4	1/2	2 1/2
do do	1	3 1/2	3/4	1/2	1 5/16
top Course of walls 1 ft all round		72	1 1/2	1	108
Between Couplers		72	1 1/2	1/2	54
One foot of brick in Chunan all round doors & windows					124 1/2

Total 466

Cyds 17 7/27

Plastering					
Main & Record Room		64		9	576
Partition Wall	2	12		8	192
Main room outside		78		9	702
Pillars	4	5		6	120

Total 1590

Squares 16

Roofing					
Front Verandah	1	26	9		234
Front & rear portions of main room	2	16 1/2	9 1/2		313 1/2
Rip portions	2	7 1/2	9 1/2		142 1/2

Total 690

Wood Work					
Breast Summers including lapping		25 1/2	3"	5"	2.7 10 1/2

Abstract Estimate Work - Constructing a Range Office at Dorcherry Jollem

Quantity Description of charges. Rate Amount Total.

52 22/27	Cyds of Brick in clay	2	5	129 87
17 7/27	" " Brick in Chunan	3	13	65 12 10
16	Sqm Plastering with 2 Coats of Chunan	2	8	40
2 7 10 1/2	Cyds of Teakwood wrought & put up	4		10 10
6 9/10	Sqm of Roofing with Palmyra			
	Couplers, rafters, sleepers Nails	18		124 32
	flat and fan tiles & Chunan borders			
1	Water Ventilation door 5 1/2 x 4			16
1	Common door 5 1/2 x 3.8"			8
5	Ventilation Windows 3 x 2 1/2	7	8	37 8
19	Cyds of Excavation for foundation		16	1 12 6
16	Sqm of White washing		4	4
	Summers & etc			12 9 11

450

Supr. Engineer's Office 2nd Div.
Masulipatan 3rd June 1864.
E. J.

Commissioner Lieut Colonel R.C.
Superintending Engineer 2nd Division

1884

Public Works Department

11
No. 1884.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 24th June 1867

Read the following

on the Supy: Engineer of the

2^d Division

(Here enter No. 34 dated 5th June/67)

The Government sanction
the estimate of Rs 450 submitted
with this letter for the construction
of an Office for the Western
Range of the Koller District,
and as the want of such ac-
commodation is much felt, they
authorize the work to be pro-
ceeded with, the expenditure
being adjusted by transfers later
in the year.

Thed Engr 2^d Div with ~~revenue~~ ^{specific}
Controller ✓
Asst General ✓

Recd 25/6/67

In a letter No 34 of 11th June 1867 to the Secretary
to Government No. 34

Rs 10

Rs 25/5/67

For a letter No 34 of 11th June 1867 to the Secretary
to Government No. 34

Estimated for the

construction of a

Office for the Western

Range of the Koller District

571 V 572

P. W. 1867. Department.
Pr: of Govt. for June
No. 1884

PROCEEDINGS OF GOVERNMENT.

Dated

24th June 1867

*Sanctioning the
Estimate of Rs. 1,500 for the
construction of an Office
for the western Range of
the Bellary District.*

Op 511-5122

c. 17th June 1867 A. 19th