

(1) Number of pages 1819.

(2) Date of repair 28.4.67

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>2684.</u>	Press ~~Misr~~
<u>19-20.</u>	
Dated <u>2-9-</u>	<u>1867.</u>

Not to be folded or roughly handled

17

*Proceedings of the Madras Government, Public Works Department,
2nd September 1867.*

No. 19. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works dated Salem, 26th August 1867, No. 101 :—

1 Plan.
1 Abstract Estimate.
1 Specification.

1. I have the honor to submit, for the sanction of Government, an estimate of Rupees 330, accompanied by a Plan and Specification, for constructing two

water troughs at the public cattle lines on the Brigade ground at Bangalore.

2. The plan and estimate have been approved of by His Excellency the Commander-in-Chief.

3. The grant for "Minor* New Works" having been already appropriated, the cost of this work can be met by transfer to be made hereafter.

No. 20. ORDER THEREON, 2nd September 1867, No. 2,684.

MILITARY WORKS, No. 2.

Sanctioned for immediate execution on the understanding that the outlay is adjusted hereafter by the Superintending Engineer.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with Specification.
.. Accountant General.
.. Controller of Public Works Accounts.
.. Military Department.

Exd. F. R. Bantleman.

Chapter

No 2498. Supg Engineer's Office, D. B.
Dated 22 August 1867.

From
Lieut Colonel J. Bran. R.E.
As Superintending Engineer, D. B.

To
Colonel C. A. Barr. R.E.
Secretary to Government P.W.D.

Sir,

2 Enclosures

Application has been made to me by Mr. Fisholun Special Executive Engineer Presidency, to obtain sanction for the enclosed Contingent bill amounting to Rs 5-11-0 for July last, the Controller having refused to audit it, as no provision was made for the charge in the Budget.

2) I have the honor to request that the Special Executive Engineers may be allowed to submit Contingent bills to the Controller monthly for audit and sanction, provided the amount is within the sum authorized for Range Officers, Rs 10-0-0.

3. In this instance Mr. Fisholun includes a sum of Rs 3 for pumpash pullers, and quotes the Bengal Code, Chapter

Chapter XVIII Section 1. paragraph 9.
as an authority for the charge, but I
believe the rule is not applicable
to this Presidency:-

I have the honor to be
^{Sir}
Your most obedt Servant

Wm Smith M.

Ag. Sup. Engineer L. D. W.

P. 1867
 No. of 1867 for 1867
 From No. 3192
 The Asst. Engineer
 4 Division

To the Secretary
 to Government
 dated 22 August 1867
 Ref. 23
 No. 2498

Requesting sanction for
 the enclosed Contingent Bill
 amounting to Rs. 5.4 for July
 last received from the Execu-
 tive Engineer Presidency as
 the Controller refused to
 Audit it: & that the Spe-
 cial Executive Engineers
 may be allowed to submit
 Contingent Bills to the Con-
 troller Monthly for Audit
 provided the sum is within
 10 Rupees.

No. 21

28th August 1867 P. 305

2683-2nd Sept 1867

Military

Bangalore

Abstract of an Estimate No. of 1867/68.
 Work, Constructing a Water Trough at the Public
 battalions on the Brigade ground Bangalore.

Quantity	Description of Work	Rate	Per	Amount	Total
297 1/2	Cft. of Excavation and removing the earth	" 2	6ft	3	"
240 1/2	Sq. of Foundation brick in Chumam	" 26	S	38	"
274 1/2	Sq. of Superstructure	" 29	S	47	"
47 1/100	Square of Plastering hydraulic Cement 2 coats polished neatly	3 8	Sq	16	"
58	Running feet of Coping Stone 9" broad and 4" thick round on edges	" 8	Rft	29	"
25 1/2	Cubic feet of Concrete with Bricks full in Chumam	" 26	6ft	4	"
72 1/100	Square of Flooring with granite stone Slabs set in Chumam and pointed with asphalt	15	" Sq	11	"

Carried over

148

50	Brought over	148	..
	Running feet of Earthen ware pipes 14 1/2" diameter included ing the cost of excavation, laying and filling &c.	3	Rft 9 ..
	Complete		
		157	..
	Sundries	8	..
	Total Rupees for one Water Through	165	..
	for Two	330	..

Executive Eng's Office.
Bangalore 26th July
1867

D^y J. Perryman Lieut R.E.
Executive Eng^r Bangalore

/ By order /

D^y W. R. Mesham Captⁿ
Dy. Asst. 2^d Major General

EA and Lieut Col R.E.
Superint^g Eng^r 3^d Division.

Superintg Engrs Office, 5th Divⁿ
Salem 26th August 1867.

N^o 101.

From,
The Superintending Engineer,
5th Division.

To,
The Secretary to Government,
D.P.W.

Sir, I have the honor to submit, for the sanction of Government an estimate of Rupees 330, accompanied by a plan and Specification, for Constructing two Water Troughs at the Public Cattle Lines on the Brigade ground at Bangalore.

2- The plan and estimate have been approved of by His Excellency the Commander-in-Chief.

3- The grant for "minor new works" having been already appropriated, the cost of this work can be met by transfer to be made hereafter. —

* Rs 5,000

I have the honor to be
Sir,
Your most Obedient Servant

E. H. Ford L. H. Col. R. E.
Superintg Engineer,
5th Division

5th Division D.P.W.
Bangalore

27 32 1867

Abstract of an Estimate for
Constructing 2 Water Troughs
at the Public Cattle Lines on
the Brigade ground Bangalore

Amount of Estimate Rs. 330.

1894

96087
e102684

Sanctified by virtue

standing that the matter
is admitted hereafter by
the Judge & Engineer.

1848
Chas. 101
Dwight
Wm. Green

11

2085 Dr with ¹⁰ ₁₀ 10
 3 April
 4 Nicholas
 7 King & Co
 Sturt & Co Corp
 2nd & 1st 1865
 Dec 31/65