

(1) Number of pages 22(2) Date of repair (3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 826	Press
	Mis.
403-04	
Dated 18 3	1867.

Not to be folded or roughly handled

6-3-43

*Proceedings of the Madras Government, Public Works Department,
18th March 1867.*

No. 403. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Covilady, 9th March 1867, No. 1,487 :—

1. With reference to paragraph 2 of G. O. No. 621, dated 28th ultimo, I have the honor to inform you that I have revised the estimates for the wall round the Central Jail, omitting the buttresses in the wall of sun-dried bricks in clay, and building three feet out of every fifteen feet of wall of stone in chunam. I have not deemed it prudent to alter the section of the wall, and the estimate now becomes Rupees 37,500.

2. In the revised estimate for the brick in chunam wall, I have provided for building only the eleven upper feet of brick in chunam and the lower five feet of roughly dressed stone in chunam, and I have proposed to point the brick work instead of plastering it; these changes reduce the estimate to Rupees 31,500, being Rupees 6,000 in favor of the pukka wall, this is due to the large section required for the brick in mud wall.

3. Colonel Greenaway assures me that he will be able to build the pukka wall quite as rapidly as that of sun-dried bricks in clay.

4. The foundations of the outer wall have been completed, with the exception of those of the northern recess, which are in abeyance, pending a reply to paragraph 1 of my letter No. 1,355 of the 15th ultimo.

5. The temporary barracks are being pushed on rapidly, and will probably be completed by the end of April.

No. 404.

ORDER THEREON, 18th March 1867, No. 826.

CIVIL WORKS, No. 42.

1. Under the explanation afforded in this letter, and on the assurance of the Superintending Engineer of the 6th Division that the enclosure wall of the Central Jail at Trichinopoly can be built with brick and stone in chunam more cheaply, and quite as rapidly, as with sun-dried bricks in clay, the Government sanction the use of the former description of material as proposed by Captain Oakes.

2. Paragraph 1 of the Superintending Engineer's letter, No. 1,355 of the 15th February 1867, is under consideration in the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
.. Judicial Department.

Erd. S. T. Augustin.

12/1487

Sup^d Engr^s Office 6th St^h
Covildy 9th March/67

From, Captain W. H. Baker R.E.
Sup^d Engineer 6th St^h

To, Colonel C. F. Carr R.E.
Secretary to Government.
D. C. W.

Sir,

With reference to para 2 of
J.O. 12621 dated 28th ultimo, I have
the honor to inform you that I have
revised the estimates for the Wall
round the Central Jail omitting the
Buttresses in the Wall of Sun dried
Bricks in clay & building 3' out of
every 15' of wall of Stone in Chumam.
I have not deemed it prudent to
attach the Section of the wall & the
estimate now becomes Rs 37,500 -

In the Revised estimate for the
Brick in Chumam Wall I have pro-
vided for building only the 11 upper
feet of brick in Chumam and the
lower 5' of Roughly dressed stone in
Chumam, & I have proposed to point
the

Yours -

Per

The Brick work in stead of plastering
it - these changes reduce the estimate
to Rs 31,500 being Rs 6,000 in favor
of the Pucka wall - this is due to
the large Section required for the Brick
in mud wall -

Colonel Freeman says me
that he will be able to build the
Pucka wall quite as rapidly as that
of Sun dried Bricks in clay -

The foundations of the outer
wall have been completed with the
exception of those of the northern wing
which are in arrears pending a
reply to para 1 of my letter No 1355
of the 15th ultimo -

The temporary Barracks are
being pushed on rapidly & will probably
be completed by the end of April -

I have the honor to be

- Sir,
Your most Obedt Servt

W. F. Wake Captain R.E.

Superintendent S.D.

CV 826

PROCEEDINGS of the MADRAS GOVERNMENT
Under date the 18th March 1867
Read the following

From the Super. Engineer of the
6th Division — } (Here enter No. 1487 dated 9th March 1867)

Under the explanation
afforded in this letter,
and on the assurance
of the Superintending Engineer
of the 6th Division that the
enclosure wall of the
Central Jail at Fitching
can be built with brick
and stone in chunam
more cheaply, and quite
as rapidly, as with sun-
dried bricks in clay, the
Government sanction
the use of the former
description of material
as proposed by Captain
Dukes —

Per

J. W. M. L. Esq.
Chief Engineer for the
Province of Madras

The Super. Engineer
6th Division

The Secretary
to Government
D. 1867

Dated 9th March 1867
Received 18th March 1867
No. 1487

Reply to Para 2
of G.O. 621 of the
28th Feb 1867 regarding
Central Jail at Fitching

No. 1487

15th March 1867 D. 16th

CV 826. 18th March 1867

Para 1 of the Supr
Engineers' Letter W-1353
of the 15th February 1867
is under consideration
in the Judicial Dep't

W.B.

By the Supr Eng^r 26 Dec
— Judicial Dep't

Eng^r 19/3/67

Pub: Franks 1867 Depanthe

Pro: of Govt for March

No 826

Pro: of the Madras Govt
Of 18th March 1867

Authority granted
for the enclosure wall of
Central Jail at the city
properly being built with
brick and stone in chunam

No 403 - 704

On 15th March 1867. A. 16th