

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Religious Works DEPARTMENT.

G.O. No. 2007	Press Mis.
443-44	
Dated 21 - 6 -	1869.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
21st June 1869.

No. 443. Read the following letter from the Superintending Engineer, 3rd Division, to the Chief Engineer for Irrigation, dated Bellary, 19th May 1869, No. 545:—

I HAVE the honour to forward, for the information of Government the accompanying original letter* from the Officer in charge Anantapoor Range, Bellary

* No. 5, dated 18th April 1869.

District, reporting a slip in the breach work at the Gootloor tank.


2. On receipt of the above, I sent instructions to prepare a plan with cross sections, and informed that I would myself inspect the tank.

3. On the evening of the 8th, and again on the morning of the 9th, I carefully inspected the work. The slip, as you may observe, is in the deep bed of the Vunka, and on reading Mr. Brosnahan's report it struck me that it was caused by a sand slip; but Mr. Brosnahan assures me that he saw all the sand cleared out of the bed of the nullah before he allowed any of the earth to be put in. My opinion now is that the slip has been caused by the rapidity with which the work has been carried on; that too much water must have been used, and that fresh earth was heaped on before the lower part had thoroughly settled and become compact.

4. You will observe from the sections that nine feet of water was standing against the front of the bank; at the time of my inspection it was over ten feet, but there was no appearance of leakage, and I do not think that any danger is to be apprehended. Mr. Brosnahan has thrown up a bank in front of the slip, as you may see in the sections, which will tend to prevent any further slip, and as the bank has now assumed its own slope and on making cuts into the bank there was no appearance of any fissures, I consider that there need be no anxiety about the work. It has unfortunately, however, delayed the progress.

From J. BROSNAHAN, Esq., Assistant Engineer in charge of Anantapoor Range, No. 5, to the Superintending Engineer, 3rd Division, dated Camp at Gootloor, 18th April 1869, No. 5.

I REGRET having to report that a gloom has been cast over our hitherto good success on this work (Gootloor breach) this morning, and which was as sudden as it was unexpected, a slip occurred in the inner slope, which pushed the revetment completely out of place. I have said unexpected, for up to last evening nothing whatever had been noticed to lead to any such supposition, and even this morning, at day-light, the stone wudders' carts passed over the spot. The length of the slip is about 100 feet, and width five feet in the centre, forming a curve thus: (Sixty feet top width of filling in progress.)



2. The revetment at this point was raised about ten yards, sloping height, over the deep bed of the Vunka leaving, say, nine yards undone to bring it to the level of the earthwork. The earth work itself is now raised to within five feet of proposed calingulahs, the outer half not yet fully that height, and it was intended to reduce the progress from this day forward to a minimum, with a view to guard against the accident that has occurred, for it was all through believed that the progress was too rapid to ensure solid work.

3. I have carefully considered the whole, and am fully of opinion that the cause of this most unpleasant accident has been the too rapid, but *unavoidable*, raising of the work to its present height (thirty-three feet over deep bed), and when Colonel Anderson considered the work of last

*Proceedings of the Madras Government, Public Works Department,
21st June 1869.*

year too much for one season, how much more so is it this year when the breach is very nearly three times as large and the same height attained. I cannot possibly account for this slip in any other way, although I have followed the progress of the work layer by layer from the bottom. I may here remark that a small slip occurred in the outer and lower slope a fortnight ago, but I considered it far too insignificant to make it the subject of a report, both slips are exactly over the deep bed of the Vunka, and just south of the old work that remained after last year's disaster.

4. I deem it now necessary to suspend further work on the breach for about one or two weeks, so as to allow the present work some time to consolidate, and I will provide sufficient work for all hands elsewhere until then, and if there is no falling off amongst the work people towards the second week in May, I see no reason why all should not still be made secure before the early fresh; all will, however, depend on the strength of labour at my disposal, and this too at the proper time, but of this I have serious doubts from my knowledge of the people I have to deal with. The stone wuddler party has now gone down to ten bandies, I would require at least forty more. I cannot possibly procure these myself, I have tried all means up to this to increase even my present party, but have failed.

No. 444.

ORDER THEREON, 21st June 1869, No. 2,007.

IRRIGATION, No. 19.

The Superintending Engineer of the 3rd Division reports in this letter a slip at the interior slope of the work in progress for closing the breach in the Gootloor tank, in the Bellary District.

2. The extent of the slip is but slight, but, taking into consideration the fact that it is in the bed of the nullah, and that a small slip occurred also at the rear slope some little time ago (Mr. Brosnahan's letter, end of paragraph 3), the occurrence seems to point to instability of foundation, which, if not confined to the parts which have shown weakness, might endanger the safety of the embankment.

3. It will probably be the best plan to throw a ring band round the part affected and to ascertain by a close examination what the cause of the disturbance is. Two of the cross sections show that the tail of the rear slope is supported at these points on loose sand, and this would suffice to account for a slip there.

4. At this time of the year the postponement of the raising of the band (Mr. Brosnahan's paragraph 4) cannot be a safe arrangement; and, if the new earthwork be placed in layers of a few inches in thickness and well pinned, there would seem to be no advantage to be gained by proceeding with the work at a less rapid rate, than may be consistent with this regular and systematic way of building up the breach.

5. Nothing is to be found in the papers at present in the Government Office as to the level at which water can be discharged from the tank, until it shall be deemed safe to retain a full supply. As it is clear that the new work is not fully stable at present, and as it appears from previous reports that the freedom from leakage of the old band is by no means assured, it will be well to arrange for keeping the supply for the current year much below the level at which the water is

*Proceedings of the Madras Government, Public Works Department,
21st June 1869.*

ultimately intended to stand, and the Government look to Major Moberly to see that no precautionary measures, for ensuring the safety of the work, and for preventing a repetition of the disaster of last year, are lost sight of.

(True Extract.)

Major, R. E.,

Acting Joint-Secretary to Government.

To the Superintending Engineer, 3rd Division.
,, Chief Engineer for Irrigation.
,, Revenue Department.

Exd. S. T. Augustin.

Opinion now is that the sup has been

Court of the

PUBLIC WORKS

7.

To the Hon. Secy of the Interior

Dept.

Washington

Date (Jan. 21)

Recd.

U. S. DEPT. OF THE INTERIOR

JUNE

Nov. 4 1869

No 545 Supdy Engrs Office
Bellevue May 1869

From

The Superintendent Engineer
3rd Division

To

The Chief Engineer
for Irrigation
Las Vegas

I have the honor to forward for the
information of Government the accompanying
original letter from the officer in charge Anantapur
Range, Bellary District reporting a slip in the
breach work at the Goolson tank.

No 5 of 18 April
1869.

2 On receipt of the above I sent instructions
to prepare a plan of the crop sections and informed
that I would myself inspect the tank.

3 In the evening of the 8th and again on the
morning of the 9th I carefully inspected the work.
The slip as you may observe is in the deep bed of the
tank and on reading Mr. Brennan's report
it struck me that it was caused by a sand slip.
but Mr. Brennan assures me that he saw all
the sand cleared out of the bed of the Nullah before
he allowed any of the earth to be put in. My
opinion now is that the slip has been caused

5. ~~the~~ proposed caligulae, the outer half not yet fully that height, and it was intended to reduce the progress from this day forward to a minimum with a view to guard against the accident that has occurred, for it was although believed that the progress ^{was} too rapid to ensure solid work. -

3. I have carefully considered the whole and ~~am~~ fully of opinion that the cause of this most unpleasant accident

has been too rapid, but unavoidable, raising of
the work to its present height (33 feet over deep bed) and
when Colonel Anderson considered the work last year
too much for one season how much more so is this year
when the Breach is very nearly 3 times as large and the
same height attained. I cannot possibly account for
this slip in any other way, although I have followed the
progress of the work layer by layer from the bottom.
I may have remarked that a small slip occurred in the
and lower slope a fortnight ago but I considered it far too
insignificant to make it the subject of a report, both
slips are exactly over the deep bed of the Turkish and just
south of the old work that remained after last years disastor.

4. I deem ^{it} how necessary to suspend further work from
the Breach for about ~~two~~ ^{two} weeks so as to allow the present
work some time to consolidate, and I will be quite sufficient
work for all hands elsewhere until then, and if there is
no falling off amongst the work people towards the 2nd week
in May, I see no reason why all should not still be made
~~ready~~ before the early fresh, all will however depend on
the strength of labor at my disposal, and this too at the proper
time, but of this I have serious doubts from my knowledge of the
people I have to deal with. The stone moulder, Hardy has
now gone down to 10 Bannocks, I am to require at least
40 more, I cannot possibly procure these myself, I have
tried all means up to this to increase even my present
party, but have failed.

I have the honor to be
Your most obed^t Servant

James Buchanan
Assistant Engineer &c

seems to point to instability of foundation, which, if not confined to the parts which have shown weakness, might endanger the safety of the embankment.

3. It will probably be the best plan to throw a ring bund round the part affected and to ascertain by a close examination what the cause of the disturbance is. Two of the cross sections show that the tail of the rear slope is supported at these points on loose sand, and this cannot be a safe arrangement, and it would suffice to account for a slip there.

4. At this time of the year the postponement

Sanitary Engineer & M

of the raising of the bund (Mr. Brodie's para 4) cannot be a safe arrangement; and, if the new earthwork be placed in layers of a few inches in thickness and well punned, there would seem to be no advantage to be gained by proceeding with the work at a less rapid rate, than may be consistent with this regular systematic way of building up the breach.

5. Nothing is to be found in the papers at present in the Fort Office as to the level at which water can be discharged from the Tank, until it shall be deemed safe to retain a full supply. As it is clear that the new work is not fully