

(1) Number of pages 1910
(2) Date of repair 1 8 01
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

E.D.

G.O. No. 890	Press
491-92	~~Mis.~~
Dated 30. 3	1870.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
30th March 1870.*

No. 491. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Camp at Poonthottum, 21st February 1870, No. 1,330 :—

By desire* of the Police Superintendent of Tanjore, I have the honour to forward the estimates noted in the margin
* Letter No. 4 of 12th February. for Police huts at Paravoorany in the
One Deputy Constable's hut, Rs. 240. Putucotta Talook.
Six Constables' huts, „ 1,100.

2. It would appear that estimates for these huts were passed by Government on the 14th January 1869 to the amounts noted in the margin, but the Superintendent of Police was unable to get any contractor to undertake them,

G. O., No. 62, Judicial Department.
Rupees 193
„ 950

he then forwarded the estimates to me with a plan and asked me to undertake the work. In comparing the estimates with the plan, I found that while the plan provided for huts 12 feet $\times$ 12 feet the estimate provided for huts 10 feet $\times$ 10 feet, I therefore had the estimate revised, and returned it to the Superintendent of Police and stated that this department would undertake the work on the revised estimates.

No. 62, Rupees 1,700.

3. The work it appears is to be carried out from the Department Public Works grant for 1870-71.

No. 492. ORDER THEREON, 30th March 1870, No. 890.

CIVIL WORKS, No. 42.

UNDER the circumstances explained by the Superintending Engineer of the 6th Division, the Government sanction the revised estimates of Rupees 240 and 1,100 respectively for the construction of certain Police huts in the Tanjore District, but observe that greater care should have been taken in the preparation of the original estimates.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
„ Controller of Public Works Accounts.
„ Judicial Department.

Ed. E. C. Shunker.

Judicial

Jangore District

New Work.

No 5 Range Paltanotah Taluk

Detailed and Abstract Estimate No 7186770.

Work

Constructing Police Constables Hut at Paravoorry.

No	Length	Breadth	Height	Cubic or Superficial or Sqrd	Description of Work	Rate	Amount	Amount of each part
					<u>Deputy Constable's Hut</u>			
2	18 $\frac{3}{4}$	2 $\frac{3}{4}$	2 $\frac{1}{2}$	257 $\frac{13}{16}$	Foundation to Side walls			
2	11 $\frac{1}{4}$	2 $\frac{3}{4}$	2 $\frac{1}{2}$	154 $\frac{1}{16}$	Do End walls			
1	16 $\frac{3}{4}$	2 $\frac{3}{4}$	2 $\frac{1}{2}$	115 $\frac{5}{32}$	Do to wall for passage			
1	23 $\frac{1}{2}$	1 $\frac{1}{4}$	1 $\frac{1}{2}$	61 $\frac{1}{16}$	Do back wall for Court yard			
2	11 $\frac{3}{8}$	1 $\frac{3}{4}$	1 $\frac{1}{2}$	59 $\frac{23}{32}$	Do to end wall do			
2	18	2	7 $\frac{1}{2}$	540	Side wall above			
2	12	2	8	384	End wall do.			
2	16	2	8	256	Passage wall			
1	23	1 $\frac{1}{4}$	4 $\frac{1}{2}$	129 $\frac{3}{8}$	Back wall to Court			
2	12	1 $\frac{1}{4}$	4 $\frac{1}{2}$	135	End wall to do			
3	12	2	2	144	Gables			
				2237 $\frac{7}{16}$	Total Cft.			

DeductionsGables. $3 \times 19 \times 2 \times 1 = 114$ Door $1 \times 3 \times 2 \times 5 = 30$ Window $1 \times 2 \times 2 \times 3 = 12$

Total deduction = 156

2081 $\frac{7}{16}$ Cft77 $\frac{13}{144}$ Cys of Mud wall at 4. 1959

2	18	2	1	72	Side wall bearing roof			
3	19	2	1	114	Gables			
3	33 $\frac{1}{4}$	2		82 $\frac{1}{2}$	Retaining wall to passage verandah and to join wall.			

Carried over — 1959

Brought forward — 17 59
 50 1/2 1/2 12 1/2 Coping or cornice round roof 3 sides
 47 7/8 1/2 20 7/8 Coping to Court yard walls.

301 3/4 Cft. Brick in Mud — at — 16 28 44
 4 20 . 1 80 Plaster Side wall
 6 19 . 1 114 Gables

50 1/2 25 Coping round roof
 47 2 1/2 117 1/2 Do. Court yard walls.
 336 1/2 Sqft. Plastering with chunam at 2 .. 6 18

136 . 8 1088 Rooms in and out.
 4 12 . 1 48 Gables.

4 1/2 4 1/2 200 1/4 Court yard wall inside
 1336 1/2 Sqft.

42 Deduction for doors 88.
 1294 1/2 Sqft. of mixed plastering with
 Cow dung and whitewashing — at . 9 . 7 45

14 12 1/2 84 Flooring rooms.
 16 1/4 2 1/4 1/2 16 1/2 Passage.

20 1/2 2 1/4 1/2 28 3/16 Verandah
 128 25/32 Cft.

4 665 864 Cysoof Flooring with earth well
 paneled and plastered with Cow
 dung.

24 19 . 456 Roofing room — at — 5 . 1 7 10
 24 5 3/4 . 138 Do. Verandah.
 59 1/4

Deduction.
 For entrance 5 + 5 3/4 = 28 3/4
 Total deduction 28 3/4

565 1/4 Sqft. Roofing with Palmyrah
 rafters peepers 2" x 3/4" nails fan
 tiles and Chumam borders at 20 .. 113 . 7

1 19 4 6 3 1/2 Bricks under Verandah.
 2 4 1/2 4 5 1 1/4 Do. over passage.
 2 18 6 2 3 . } Wall plates.
 2 19 6 2 3 1/6 }
 104 1/2

Carried over — 176 29

Brought forward — 176 29

10 1/2 Cft. Country wood — at 18 . 18 6.
 1 — 3 5 Strong country wood batten
 door — at 12 . 12 .

1 — 2 3 Do. Window — at 48 . 48 .

3 — 3 — Posts — at 48 . 138 .
 Excavating foundation — 2 .

Sundries &c — 15 7 3.

Total for Deputy Constable Hut — 240 .

Constructing 6 Constable
 Huts at Paravoodinj

6 30 2 7 2520 Foundation to Side wall of 3.
 double Huts

6 11 1/4 2 3/4 2 1/2 464 1/6 Do. End walls

3 11 1/4 2 3/4 2 1/2 232 1/32 Do. Cross or dividing wall

4 16 1/4 2 3/4 2 1/2 115 5/32 Do 2 End and 2 dividing wall
 for passage.

116 1/4 2 3/4 2 1/2 306 15/32 Do Court yard back wall.

7 11 3/8 1 1/4 1 1/2 209 7/64 Do 2 End and 5 dividing wall in
 Court yard.

6 30 2 7 2520 Side wall above of double huts

6 12 2 8 1152 End walls of do.

3 12 2 8 576 Cross walls.

4 16 2 8 1024 2 End and 2 dividing wall
 of passage.

13 12 2 2 624 Gable.

116 1 1/4 4 1/2 652 1/2 Court yard back wall

7 12 1 1/4 4 1/2 472 1/2 2 End and 5 Cross walls in Court yard

961 1/2 cft Carried over — 240 .

96164 1/2

Brought forward

266

Deductions.

Doors. $6 + 3 + 2 + 5 = 186$

Windows $6 + 2 + 2 + 3 = 72$

Gables $13 + 13 + 2 + 1 = 494$

Total deduction 746

746

88704 3/4

32831 1/2

576

Cft.

Cy of mud wall at . . . 5222

Raising side wall bearing roof over Gables.

Coping or Cornice round roof 3 sides

Coping Court yard back. end

and cross walls.

Retaining wall to passage

and verandah 3 sides to join

end wall.

Cft. Brick in mud at . . . 1612286

Rooms in and out.

Passage wall.

Gables.

Back wall of Court yard.

End and dividing wall of clo.

Deduct for doors and windows

cy of mud plastering

with cow dung and white washing . . . 9. 402.

Side walls in and out bearing roof

Gables.

Coping or Cornice.

Coping Court yard back, end cross walls

cy of mud plastering with Chm at 2 . . . 2772

Carried over

27243240

Brought forward

27243240

Roofing rooms.

Do verandah.

cy of

Deduct for entrance. $26 \times 5 \frac{1}{4} = 149 \frac{1}{2}$

Total deductions. $149 \frac{1}{2}$

cy of Roofing with Palmyrah

rafters collar pieces rafter 2 x 3 1/4

nails putties and Chm borders at . . . 549 1/2

Flooring rooms.

Do passage

Do verandah

Cft.

Cy of Earth flooring wall

rammed and plastered with

Cow dung at . . . 5. 931

Presummers

Do passage for bearing roof

Wall plates

Cft. Country wood at 18. 406.

Wooden posts Palay at 48. 54

Strong Country wood batten

Door complete at 12. 72

Do. Windows at 48. 29

Excavating foundation 128.

Sundries &c. 3168

Total for Constables Hut 1100

Total for Deputy and Constables Hut 1340

17 19

17 5 1/2

2223

672 3/4

2885 3/4

149 1/2

2746 1/2

11 1/2

16 2 1/2

114 23 1/2

396 3/4

240

1563 1/4

793 1/2

29 1/2

91 4 6

42 4 1/2

30 6 2

18 1/2 6 2

15

9 1/4

46 1/2

12

3 5

2 3

12

48

128

3168

1100

1340

Engineer's Office & Dw

17th November 1869

W. F. D. K.

Captain R. E.

Superintendent & Dw

28 June

Statement showing extra sums required for the
 construction of Huts at Paravooram in the Tanjore District, Pottutal
 7-

	Rs. a. p.
Revised Estimate for Deputy Constables Huts —	193 ..
Original Estimate —	47 ..
Difference requiring Sanction	146 ..
Revised Estimate for 6 Constables Huts —	1100 ..
Original Estimate —	950 ..
Difference requiring Sanction	150 ..
Total of sums requiring Sanction	197 ..

Received by the
 20 December 1869
 J. F. Parker Esq. A. P. M.
 Super Engineer 6th Division
 Chief Office of the District
 of Police
 Madras 7th February 1870
 W. M. M.
 Asst. Insp. Genl. of Police
 returned

Enclosure in letter No. 1338
 dated 21 February 1870 from
 the Superintending Engineer
 6th Division to the Secretary
 to Government. A. P. M.

J. F. Parker 3/70

Estimate for Constructing
 Huts for 1 Deputy and
 6 Police Constables at
 Paravooram

Amount of Estimate Rs. 1340

No 1330.

Superintendent of the B. & N. Co.
Camp Point the 21st February 1870.

From,

Captain P. F. Carter R. E.
Superintendent 6th Division

To,

Colonel C. A. Carr R. E.
Secretary to Government. P. M. &

Sir,

By order of the Officer Superintendent
of Engineer I have
the honor to forward
the estimate of the margin for
the work at Peruvany in the Palace of
the

It will be seen that the estimates
for the work were passed by Government
on the 14th January 1867 to the amount of
Rs. 2 in the margin but the Superintendent
of the work was unable to get any contractor
to undertake the work, he then forwarded
the estimates to me with a plan and asked
me to undertake the work. In comparing
the estimates with the plan I found that
the estimates provided for huts 12' x 12'
where the plan provided for huts 10' x 10'.
I have now the estimates revised and
returned

W. 043/70

The work it appears is to be carried out from the G. D. M. Grant for 1870-71.

I have the honor to be

[Handwritten signature]

Yours most Obedt. Servt.

...-Date Capt. R. E.
Supt Engineer 6. Division

P. W. Department.
No. 890

Proceedings of the Madras Government.

at least 1000

showing.

Schwarz/zy

circum-
red by
the $\frac{1}{2} \pi$ $\frac{1}{2} \pi$
in the
of $\mathbb{R}^1$
rectively
n of
els in
but

bi coné
lânen

~~in the preparation of the~~
original estimates.

l. Eng. b. 5. ✓
O. m. b. 5. ✓

Int'l Repto / Ref 31/3/20



returned it to the Superintendent of Police
and stated that this Department would
undertake the work on the revised estimates.
The work it appears is to be carried
out from

21. 10. 70 Dept
of Public Works
No. 1330 of 21st Feb 71
The Superintending Engineer
B. Division

The Secretary to Government
Department of Public Works

Dated 21st Feb 71
Read 3rd March 71
B. W. 3.
No. 1330

Forwarded for sanction
Estimate amounting to
Rs. 1340 for constructing
Police Huts at Paravoor
in the Pattanam Taluk.
No. 890-30 March 71

No. 491
24 March 1870 O. 2105

P. W. Department.
No. 890

Proceedings of the Madras Government.

Under date the 30th March 70
Read the following.

From The Superintending Engineer
H. E. No. 1330 of 21st February 71
B. Division

Under the circumstances explained by
the Superintending Engineer of the B. D. Division,
the Govt. sanction the
revised estimates of Rs.
240 and 1100 respectively
for the construction of
certain Police Huts in
the Tanjore District, but
observe that greater care
should have been taken
in the preparation of the
original estimates.

N.
A.
J. D. S.

S. Eng. 6. 5. 11
Ind. 6. 5. 11
Ind. 6. 5. 11
Des. 2 31/3/70

W. B.

20843

Govt. of 1870-71

PUBLIC WORKS.

The Superintendent Engrs.
of the Division

Dated

Recd.

Vol. 3

G. O. No. 890

Nos 491-492

Police Batts Revised Estimates
amounting to Rs 1840 for the
construction of certain Police Batts
in the Tanjore D., sanctioned under
Remarks.

2. 1. March 1870 A. 2127