

(1) Number of pages 8

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

M. A. D.
Government of Madras.

Public works
DEPARTMENT.

G.O. No. <i>1024</i>	Press ~~Mr.~~
<i>118-19</i>	
Dated <i>13-4</i>	<i>1871.</i>

Not to be folded or roughly handled

MA

*Proceedings of the Madras Government, Public Works Department,
13th April 1871.*

No. 118. Read the following letter from the Acting Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Camp at Negapatam, 22nd March 1871, No. 264:—

I HAVE the honour to forward, for the sanction of Government, a revised estimate, amounting to Rupees 1,723, for restoration of the Katampully dam in Malabar, showing an increase of Rupees 143 over the original estimate of Rupees 1,580 sanctioned in G. O., No. 372, of 31st January 1870. Rupees 78 of the excess are on account of laterite in chunam, as on removing the earthen bund to widen the dam, it was found that the rock was lower under the earth, and therefore an additional height of $2\frac{1}{2}$ feet of masonry was found necessary; and the excess of Rupees 65 is on account of earth-work, as since the original estimate was framed the breach had very much enlarged.

2. The work is in progress on the allotment of Rupees 1,580 made in G. O., No. 1,259, dated 16th May 1870, and will be completed immediately.

No. 119. ORDER THEREON, 13th April 1871, No. 1,024.

IRRIGATION, No. 5.

UNDER the explanation afforded in this letter the Government sanction the revised estimate of Rupees 1,723 for the restoration of the Katampully dam in the Malabar District.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Superintending Engineer, 7th Division.
.. Controller of Public Works Accounts.

Lxd. S. T. Augustin.

found

Govt. of 1871 Madras

PUBLIC WORKS.

To

THE ACTING SUPERINTENDING

ENGINEER, 7th Division.

&c., &c., &c.

Dated April 1871.

Recd.

Encl.

G. O., 1871 April 1871, No. 1024

APRIL

Nos. 118 119

Katampully Dam in the Malabar District. - The revised estimate of Rupees 1,723 for the restoration of the Katampully dam in the Malabar District, sanctioned.

No. 264

Superintendent's Office,
7th Division,
Camp Mysapattam 22nd March
1871

From Lieut Colonel W. Farwell, S.C.,
By Superintendent, 7th Div.

To,

The Secretary to Government,
Dept. Public Works
Madras.

Enclosure Sir, I have the honor to forward
1 Estimate in the
form of Campa-
rative Statement
No. 25 No. 1723 - a revised Estimate amounting to
Rs. 1723 for restoration of the Katampully
dam in Malabar showing an
increase of Rs. 143 over the original
estimate of Rs. 1580 sanctioned in
G.O. No. 372 of 31st January 1870.

Rs. 78 of the excess are on
account of Latite in Chennam
as on removing the earthen bank
to widen the dam, it was found
that the Rock was lower under
the earth, and therefore an additional
height of 2½ feet of masonry was
found

Oct 1971, West
 Dr. Gordon White
 11.1.1971.
 Dear
 The Deputy Engineer
 Fisheries
 10 St. George's Street
 E.A. Mill, Madras
 Madras
 10.1.1971
 Dear Sir,
 I am sorry to hear that
 you are unable to
 attend to the
 work of the
 Fisheries
 Department.
 I am sure that
 you will be
 able to return
 to work soon.
 I am,
 Sir,
 Yours faithfully,
 S. S. S. S. S.



6287 10-1-71 CR: 37 at

1/07377

Govt of 1871 India.

PUBLIC WORKS.

— *Chief Superintendent of
P.W. (Division)*

Date

Place

10th April 1871

No. 1181/19

Katambally Dam in the
Malabar P. — The revised
Est. of Rs 1323 for the work
for the Katambally
Dam in the Malabar
P., sanctioned.