

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

**Government of Madras.**

*Public & works* **DEPARTMENT.**

|           |       |       |
|-----------|-------|-------|
| G.O. No.  | 480   | Press |
| 301, 302, |       | Mis.  |
| Dated     | 14.2. | 1873. |

Not to be folded or roughly handled

12

---

*Proceedings of the Madras Government, Public Works Department,  
14th February 1873.*

---

No. 301. Read the following letter from the District Engineer, Chingleput, to the Secretary to Government, Public Works Department, dated Guindy, 25th January 1873, No. 411 :—

I HAVE the honour to submit, for the sanction of Government, an estimate called  
One Estimate. for by the Medical Department, amount-  
ing to Rupees 1,120, for constructing a  
masonry wall to the premises of the Lock Hospital at Mount, in lieu of the mud  
wall washed down by rain.

2. The estimate has been countersigned by the Inspector-General, Indian Medical Department, in token of his approval. The balance available under "Provincial," Civil Buildings, "Minor New Works," is Rupees 11.

No. 302. ORDER THEREON, 14th February 1873, No. 480.

*Civil*  
**MILITARY WORKS, No. 16.**

THE estimate of Rupees 1,120 is sanctioned. The amount will be made available by transfer from the grant for

the Khadri Cutcherry in the Cuddapah District.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the District Engineers, Chingleput and Cuddapah.  
" Controller of Public Works Accounts.  
" Public Department.

*W. Acott Gent*

Exd. S. T. Austin.

*Received by Chingleput.*

*Received by Chingleput.*

*W. Acott Gent*

Detailed Estimate No. of 1872/73.  
District Chengelpet. Cantonment Mount-  
Work. Constructing a Compound wall  
to Lock Hospital at Saint Thomas Mount.

Perund.  
11/11/72

| Particulars                      | No. | Measurement. |     |          | Content              |
|----------------------------------|-----|--------------|-----|----------|----------------------|
|                                  |     | L            | B   | H.       |                      |
| Brick in hand.                   |     |              |     |          |                      |
| Foundation                       | 1   | 636          | 2   | 2        | 2544                 |
| Superstructure Compound wall     | 1   | 636          | 1-6 | 6-6      | 6201                 |
| Gate pillars.                    | 2   | 2-6          | 2-6 | 2-6      | 31-3                 |
| Do above.                        | 2   | 2            | 2   | 8        | 64                   |
| Plastering                       |     |              |     | C. feet  | 8840-3               |
|                                  |     |              |     | C. yds.  | 327- $\frac{11}{12}$ |
|                                  | 1   | 636          |     | 13       | 8268                 |
|                                  | 2   | 8            |     | 8        | 128                  |
| Total Running feet. Cornice work |     |              |     | Sq. feet | 8396                 |
|                                  |     |              |     | Sq. yds. | 84- $\frac{11}{12}$  |
| Earth work.                      |     |              |     |          | 16                   |
| Compound wall.                   | 1   | 636          | 2-6 | 2        | 3180                 |
|                                  | 2   | 2-6          | 3   | 2-6      | 37-6                 |
| Gate pillars                     |     |              |     | C. feet  | 327-6                |
|                                  |     |              |     | C. yds.  | 119                  |

Abstract

| Quantity          | Description                       |   |    |     |    |      |
|-------------------|-----------------------------------|---|----|-----|----|------|
| 327 $\frac{1}{2}$ | C. yds of Brick in Clay           | 2 | 10 | 839 | 11 |      |
| 84                | Sq. ft. of Plastering 2. Coats    | 2 | 4  | 189 |    |      |
| 16                | Sq. ft. of Cornice work in chunam |   | 4  | 14  |    |      |
| 119               | C. yds of Earth work.             |   | 2  | 14  | 14 |      |
|                   | Contingencies                     |   |    | 52  | 7  |      |
|                   | Total Estimate                    |   |    |     |    | 1120 |

Amount  
20<sup>th</sup> Dec 72.

J. Arundel  
Cantonment Engineer.

Approved by Col. R. E. I. W. M. M. Major R. E.  
District Engineer Chengelpet. Executive Engineer Mount Range  
D. C. R. Chengelpet

Supd Dy Sd  
Su 1873  
Mount. Range

Estimate No. of 72/73

Work. Constructing  
Compound wall to  
the Lock Hospital  
at Mount—

P.W. 557/73.

Rupies. 1120—

No. 411

Chingleput D. Engineer's Office  
Dindy 25<sup>th</sup> January 1873.

From  
Colonel F. J. Moberly R. E.  
District Engineer Chingleput.

To  
Colonel G. W. Walker R. E.  
Secretary to Government P.W.D.

Sir  
I have the honor to submit for  
the sanction of Government an Estimate  
called for by the Medical Department  
amounting to Rupies 1120 for constructing  
a masonry wall to the premises of the  
Lock Hospital at Mount. in lieu of  
the mud wall washed down by rain.

The Estimate has been counter-  
signed by the Inspector General Indian  
Medical Department in token of his  
approval. The balance available under  
"Provincial" Civil Buildings "Minor New  
works" is Rupies 11.

I have the honor to be  
Sir  
Your Most Obedient Servant  
F. Moberly Col R E  
D. Engr Chingleput

1851 Nov 17/73

Henry Dwight & Co. - 13.2/73  
Public Officer - West End 11/17/73

transfer from the grant for the electric  
the amount will be made available by  
withdrawing in the bondable District.

Not 1880 the estimate of \$1120 is contained.

P. O. 1897  
The District  
of Lincoln

To the Secretary  
of the District

Dated 25<sup>th</sup> Jan.  
Dec. 25<sup>th</sup> 1897

To the  
Submits an estimate  
for the construction of a  
modern wall around  
the whole hospital  
premises at the  
land -

With reference

26

26

18557  
Govt. of 1873 Madras.  
PUBLIC WORKS.

To The District Commr.  
Chingleput & Oddapalle

Dated

Recd.

Encl. ✓

G. O. 14<sup>th</sup> Feb. 1873, No 80.

Nos. 30 / 1302  
Lock Hospital at  
St. Thomas' Mount.

Estimate for the con-  
struction of a masonry  
wall around the  
Lock Hospital at the  
Mount, sanctioned with  
remarks.