

(1) Number of pages 776
 (2) Date of repair 9-12-00
 (3) Initials of the Referencer E.

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	<u>947</u>	Press
		Mis.
Date	<u>26-3-1873.</u>	

to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
26th March 1873.*

No. 635. Read the following letter from the Officiating Deputy Secretary to the Government of India, Public Works Department, (Railway,) to the Secretary to the Government of Madras, Public Works Department, (Railway,) dated Fort William, 25th February 1873, No. 306 G. R.—

I AM directed to acknowledge the receipt of your two communications named in the margin, the former submitting No. 2,852, dated 4th December 1872. for sanction surveys, plans, and estimates for the construction of a line of railway from Madras to Cuddalore by the Carnatic Railway Company, and the latter giving cover to an application from the Agent of the Company for permission to collect materials for the line.

2. As already intimated by telegraph on the 29th January 1873, the proposals for the construction of the line are generally approved by the Government of India, and sanction has been given for the preparation of materials.

3. The Chief Engineer's estimate modified by the Consulting Engineer is as follows:—

	Chief Engineer's Estimate.	Consulting Engineer's Estimate.
	RS.	RS.
Preliminary expenses	3,60,994	3,61,000
Construction of line	16,22,124	15,92,460
Ballast and permanent-way	29,45,452	22,06,870
Stations and buildings	11,24,997	8,43,320
Plant	1,71,817	2,11,700
Rolling stock	10,35,870	7,04,000
Maintenance... ..	55,080	55,080
Establishment	11,42,199	5,56,751
Contingencies	7,12,238	2,95,000
	91,70,771	68,26,180

The Government of Madras approve of the reduction made by the Consulting Engineer, but adding Rupees 15,000 for an improved station at St. Thomas' Mount, and Rupees 500 to the mileage estimate for rolling stock, recommend that sanction shall be given to an expenditure of Rupees 69,10,522, and this sum, I am to state, is sanctioned by the Governor General in Council with the following general remarks for the consideration of the Government of Madras.

4. The quantities of the different kinds of work, and the proposed rates at which the Company's Engineers have thought that they can be executed, have been freely altered by the Consulting Engineer, but there is no record of the Railway Agent's acceptance of these changes, or of an expression of belief that the altered total, in his opinion, and, in that of the Company's Engineer, adequately represents the total probable cost of the railway.

5. The gradients appear to be unusually severe for a railway where the earthworks are light, no less than 11 miles out of 127 miles being proposed to be so steep as 1 in 140. The adjustment of the gradients is however a minor question as compared with that of the water-ways and of the foundations of the bridges.

*Proceedings of the Madras Government, Public Works Department,
26th March 1873.*

The small amount of water-way provided for the area drained, and the low estimated cost of the bridges proposed for the Carnatic Railway, raise a doubt as to the sufficiency of the designs and estimate.

6. The total drainage area to be provided for is 13,672 square miles. The lineal water-way proposed to be given is 8,273 lineal feet. The sectional area of water-way below the flood line is 90,392 square feet. The average cost per lineal foot of water-way in large and small bridges is estimated to be Rupees 80. If the small openings be excluded, the average price of the larger bridges is shown to be Rupees 120, while the difficult bridge over the Palar river is estimated to cost only Rupees 160 per lineal foot. The comparative figures for the Southern Extension of the Great Southern of India Railway appear to be:—

Total area drained	...	...	5,467 square miles.
Lineal water-way...	...	...	8,070 lineal feet.
Effective area for flood discharge	...	...	53,176 square feet.
Estimated cost per lineal foot	...	...	Rs. 153.

The climate in the country which is traversed by the Great Southern of India Railway extensions to Tuticorin differs from the climate of the country between Madras and Cuddalore, and the sandy nature of the soil near the east coast may affect the question of water-way.

7. It is not understood by the Government of India why the Railway Company should at this early period of their enterprise desire to obtain sanction for the employment of a large locomotive establishment. And although the engineering staff proposed is, probably, in excess of actual requirements, I am to suggest for consideration the expediency of guarding against too great a reduction which might in the end prove to be the reverse of economical.

8. As regards the permanent-way, I am to observe that permission has already been given to the Agent to use iron sleepers, if they can be shown to be, when newly laid on the works, as cheap as wooden cross sleepers. The Consulting Engineer thinks that the iron sleepers would be far the dearer of the two, and his opinion appears to be correct; but I am to request that option may still be left to the authorities in England to use the iron permanent-way, if it can be laid down as cheap as rails on cross sleepers of creosoted pine. The indent should be for the whole line, including the terminus at Madras.

All drawings, with the exception of the general plan, are returned.

No. 636.

ORDER THEREON, 26th March 1873, No. 947.

RAILWAY, No. 61.

COMMUNICATED to the Consulting Engineer for Railways.

2. The line in question being the Northern, as the line with which it is compared is the Southern, Extension of the Great Southern of India Railway, and both having to be carried out eventually under the same agency and professional supervision, and the Consulting Engineer having proposed that the affairs of the amalgamated Company shall be carried on by the gentlemen who have hitherto directed, supervised, and designed the works of the separate Companies, he will

*Proceedings of the Madras Government, Public Works Department
26th March 1873.*

obtain from the Agents and Chief Engineers of both Companies an expression of their joint opinion as to the adequacy of the revised estimates to meet the cost of the proposed works. He will also obtain such joint report from the Chief Engineers as shall set at rest the doubts as to the adequacy of the designs and estimates of the bridges on the Northern Extension, which are entertained by the Government of India on a comparison with those sanctioned for the Southern Extension.

3. Paragraph 8 of the letter from the Government of India will be communicated to the Agent of the Carnatic Company for the information of his Board at Home.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R. E.,
Secretary to Government.

To the Consulting Engineer for Railways.
" Examiner of Railway Accounts.

Exd. S. T. Austin.

2106
22 Apr

My dear Sir 31

If the Office letter
of 19th March/33
and its enclosure
are not likely to
be out of the press
within the next day
or two, will you be
so good as to let me
have for Col. Shaw
Stewart a copy of the

envelope written
out by one of your
clerks.

Col Shaw Stewart
has also asked me
to write for the
drawings of the railway
from Madras to
Quddalore which
the Govt of India
referred to you

with their letter 4th 306 & of
of 25 Feb 1873. / 1867-74
of 26 March 73.

+ 59 Col. Shaw Stewart
from Col
Shaw Stewart
23. 4. 73

1. ~~Mr~~ ^{Mr} King Survey from Koenambatam to Madras 10-70 ^{ms Chs}
2. ~~D. Section~~ ^{D. Section} from Godavanchary to Nenumbatam 22-55 to 10-70 ^{ms Chs}
3. ~~Working~~ ^{D. Section} from Godavanchary to Nenumbatam 22 miles ^{ms Chs}
4. ~~Working~~ ^{D. Section} from Godavanchary to Chingleput 50 Chs to 10 ms 70 Chs 51 }
5. ~~D. Section~~ ^{D. Section} from Godavanchary to Chingleput 22 ms 50 Chs to 34 ms 70 Chs }
6. ~~D. Section~~ ^{D. Section} from Chingleput to Godavanchary 34 ms 70 Chs to 22 ms 50 Chs }
7. ~~D. Section~~ ^{D. Section} from Chingleput to Alcherawats 34 ms 70 Chs to 59 ms 28-01 Chs }
8. ~~D. Section~~ ^{D. Section} from Madrauticium to Chingleput 50 ms 28-01 Chs to 34 ms 70 Chs }
9. ~~D. Section~~ ^{D. Section} from Alcherawats to Madrauticium 59 ms 28-01 Chs to 50 ms 28-01 Chs }
10. ~~D. Section~~ ^{D. Section} from Alcherawats to Binduvannum 59 ms 28-01 Chs to 76 ms 28-01 Chs }
11. ~~D. Section~~ ^{D. Section} from Alcherawats to Binduvannum 59 ms 28-01 to 76 ms 28-01 Chs }
12. ~~D. Section~~ ^{D. Section} from Binduvannum to Villoppoorum 76 ms 28-01 Chs to 98 ms 52-41 Chs }
13. ~~D. Section~~ ^{D. Section} from Binduvannum to Salay 76 ms 28-01 Chs to 98 ms 52-41 Chs }

67

- 14. Working Section from Salay to Villopoarum
89 ms 52.41 Ch to 90 ms 52.41 Ch
- 15. Survey from Villopoarum to Purooty
90 ms 52.41 Ch to 111 ms 12.41 Ch
- 16. Section from Villopoarum to Purooty
90 ms 52.41 Ch to 111 ms 12.41 Ch
- 17. Survey from Purooty to Buddalore
111 ms 12.41 Ch to 127 ms 74.16 Ch
- 18. Section from Purooty to Buddalore
111 ms 12.41 Ch to 127 ms 74.16 Ch

The above 18 Plans were returned to the
Consulting Eng^r for Calcutta
on the 2nd Decr/74

Dear Mr. Piddoe

Herewith the
Surveys & plans asked for
in your memorandum d^d
27 November 1874.

No 3 survey was taken
away by Captⁿ Thompson
who is now on a tour of in-
spection

Yrs truly
H. A. D. 5/4
30 Nov/74

P. N. C. D. 1470/73

Detailed Estimates for
Station Buildings
at
Stations other than Meadrow

1. Detailed Estimates for junction 1st Second Class Station
Verandah and Shed.

2. Detailed Estimate for Private Room in junction Station

3. 2nd 2nd Third Class Station

4. 2nd 2nd Goods Shed 90 ft x 43 ft.

5. 2nd 2nd 2nd 2nd 60 ft x 25 ft.

6. 2nd 2nd Tank House

7. 2nd 2nd Engine Shed

8. 2nd 2nd Carriage shed.

9. 2nd 2nd Coal store

10. 2nd 2nd Native Station Masters' House

11. N.B. Estimate for East Indian Station Masters' House

the same as Estimate for Locomotive Employe's

12. Detailed Estimate for Level Crossing Gate

13. 2nd 2nd Gatekeepers Lodge

14. 2nd 2nd Temporary Bungalow for

15. 2nd 2nd

Detailed Estimate for a ^{Leopard} ^Y Junction class Station House with Verandah & Shed.

Detail of Work Masonry		Number	Measurement in feet						Contents	What quantity of each description
			Each	Total	Total	Breastings	Thickness	Depth or Height		
<u>Foundations</u>										
<u>Footings</u>									87	
Main Building	Front & Rear Walls	2	67' 0"	134' 0"						
"	End Walls	2	16' 0"	32' 0"	166' 0"	2' 9 3/4"	1' 6"	700.31		
"	Partition Walls	3	16' 0"		48' 0"	2' 3"	2' 3"	243.0		
"	"	1			8' 0"	1' 6"	2' 3"	27.0		
Verandah	Front Wall	1			86' 9"	2' 7 1/2"	2' 3"	512.36		
"	Rear Wall	1			20' 0"	2' 9 3/4"	1' 6"	84.38		
"	End walls	2	26' 0"		52' 0"	2' 7 7/8"	2' 3"	307.12		
"	Partition walls	2	8' 0"		16' 0"	1' 6"	2' 3"	54.00		
Shed	Wall	1			61' 6"	2' 9 3/4"	1' 6"	259.49		
"	Pillars	19	2' 3"		42' 9"	2' 3"	0' 6"	118.10		
"	Platform Walls	1			408' 0"	1' 0"	1' 0"	408.0		
"	"	1			408' 0"	0' 10 1/2"	1' 0"	357.00		
"	with Brickwork edges	1			408' 0"	0' 9"	1' 10 1/2"	573.75		
Total Cubic feet of Footings									3574.41	132.35 cu yds
<u>Basement</u>										
Main Building	Front & Rear Walls	2	66' 6"	133' 0"						
"	End Walls	2	16' 0"	32' 0"	165' 0"	2' 3"	4' 0"	1485.00		
"	Partition Walls	3	16' 0"		48' 0"	1' 6"	3' 3"	234.00		
"	"	1			8' 0"	1' 1 1/2"	3' 3"	29.25		
Verandah	Front Wall	1			86' 0"	1' 10 1/2"	3' 3"	524.06		
"	Rear Wall	1			20' 0"	2' 3"	4' 0"	180.10		
"	End Walls	2	26' 0"		52' 0"	1' 10 1/2"	3' 3"	316.88		
"	Partition walls	2	8' 0"		16' 0"	1' 1 1/2"	3' 3"	58.50		
Shed	Wall	1			61' 3"	2' 3"	4' 0"	551.25		
"	Pillars	19	1' 10 1/2"		35.62	1' 10 1/2"	1' 6"	100.10		
Total Cubic feet of Basement									3179.04	
Deduct for letting in posts into Pillars		19	3' 6"		66' 6"	0' 5"	0' 5"	11.55		
" " Archedways in Verandah		15	7' 5"		111' 3"	1' 10 1/2"	3' 3"	677.90		
Total cubic feet of Deductions									689.45	
Total cubic feet of Basement less Deductions									2789.59	103.32 cu yds

[illegible]

Detail of Work	Number	Measurement in feet						Contents	Total quantity of each description	Unit
		Length			Breadth	Thickness	Depth or Height			
		Each	Total	Total Length						
<u>Deduct for</u> (Continued)										
in rear wall below spg. line	3	5' 0"		15' 0"	1' 10 1/2"	8' 0"	10'	89.73		
" " above " "	3	9.815		29.45	1' 6"			225.00		
" " below " "	1			3' 9"	1' 10 1/2"	8' 0"		14.18		
" " above " "	1			5.52	1' 6"			56.25		
in Front wall Flat arch	1			2' 6"	1' 10 1/2"	6' 0"		23.12		
in End Wall "	1			3' 0"	1' 10 1/2"	6' 0"		33.75		
in Front wall "	1			3' 0"	1' 10 1/2"	6' 0"		33.75		
in Partition wall "	1			3' 0"	1' 6"	6' 0"		27.00		
in Verandah "	1			2' 6"	0' 9"	6' 0"		11.25		
<u>Windows in Main Building</u>										
in rear wall below										
" Spring line	2	3' 9"		7' 6"	1' 10 1/2"	6' 0"		84.37		
" above " "	2	5.52		11.04	1' 6"			16.56		
" below " "	1			2' 9"	1' 10 1/2"	6' 0"		30.96		
" above " "	1			2.969	1' 6"			4.46		
in F-wall below	3	3' 9"		11' 3"	1' 10 1/2"	6' 0"		126.54		
" above " "	3	5.52		16.56	1' 6"			24.84		
" Elev. below " "	1	3' 9"		3' 9"	0' 4 1/2"	6' 0"		8.44		
" above " "	1			5.52	0' 4 1/2"			2.70		
Round Top windows to Ladies Bath Room in Verandah	1			3' 9"	1' 1 1/2"	6' 0"		25.31		
in End wall of Main building Flat arch	1			3' 0"	1' 10 1/2"	6' 0"		33.75		
between arch of Verandah forming wall to Ladies Bath Room below spg. line	1			8' 6"	0' 9"	8' 0"		51.00		

Carried Over

957.96

Detail of Work	Number	Measurements in feet					Cubic	Total quantity of work
		Length			Breadth	Height		
		End	Flat	Flat Length				
Deductions / Continued /								
" Curbs arch of Verandah forming wall to Ladies Bath Room above 29' line	1			Area 28.37	0' 4 1/2"		11.64	
" Archway to Verandah in Front & End Walls below Springing line	10	8' 6"	Area	85' 0"	1' 10 1/2"	8' 0"	1275.00	
" above "	10	28.37	Area	283.7	1' 10 1/2"		531.91	
" in Shed Wall with openwork	2		Cont'd	138.83	Each		277.66	
" in Shed Wall below Springing line	3	8' 6"	Area	25' 6"	1' 10 1/2"	8' 0"	382.50	
" above "	3	28.37	Area	85.11	1' 10 1/2"		139.58	
" Ventilators	14	1.767	Area	24.74	1' 10 1/2"		46.38	
Total cubic feet of Deductions							3641.66	
Total cubic feet of Superstructure less deductions							11,900.07	
Cornice Work							425.56	
Main Building all around inside & Room in Verandah							290.00	
Total Running feet of Cornice Work							290	
Plastering								
General waiting Room & Booking Office	2	38'	76'					
Ladies waiting Room	2	30'	60'					
Private Room	2	30'	60'					
Gentlemen's & Private Bath Rooms	4	15' 6"	62'	235' 0"		18' 9"	1557.50	
Ladies Bath Room	2	16' 0"	32'	0"		14' 3"	456.00	
To Sills & soffits of doors & windows							621.56	
Total Square feet of Plastering							5915.06	

Detail of work	Number	Measurement in feet				Contents	Total quantity of each des- cription of work
		Each	Wall	Plat	Length		
<u>Deduct for doorways inside</u>							
in general waiting Rm	2	5' 6"		11' 0"	8' 0"	88.00	
" " Ladies "	1			5' 6"	8' 0"	44.00	
" " " "	1			3' 6"	6' 0"	21.00	
" " Private Room	1			5' 6"	8' 0"	44.00	
" " " "	1			3' 6"	6' 6"	22.75	
" in gentlemen's Bath Rm	1			3' 6"	6' 6"	22.75	
" in Private " "	1			3' 0"	6' 6"	19.50	
" in Ladies " in V.R.	1			3' 6"	6' 6"	22.75	
<u>Window ways inside</u>							
General waiting & lg office	2	4' 3"		8' 6"	6' 0"	51.00	
Ladies waiting Room	2	4' 0"		8' 0"	6' 0"	48.00	
Private Room	2	4' 0"		8' 0"	6' 0"	48.00	
Gentlemen's Bath Room	1			3' 0"	6' 0"	18.00	
Private " Room	1			3' 0"	6' 0"	18.00	
Ladies Bath Rm in V.R.	1			3' 0"	6' 0"	22.50	
Total Square feet of Deductions						490.25	
Total Sq ft or Squares of Plastering less deductions							5424.81 54 1/4 Sq
<u>Flooring</u>							
General waiting Rm & lg office				22' 0"	16' 0"	352.00	
Private & Ladies waiting Rooms	2	16' 0"		32' 0"	14' 0"	448.00	
Gentlemen's & Private Bath "	2	8' 0"		16' 0"	7' 6"	120.00	
Under Roomways						21.50	
Verandah all round & Ladies l. Rm				116' 6"	8' 0"	932.00	
Total Square feet or Squares of Flooring							1873.50 18 3/4
<u>Roofing</u>							
<u>Terraing</u>							
To main Building	1			64' 0"	18' 0"	1152.00	
To Verandah	1			122' 0"	9' 0"	1098.00	
Total Square feet or Squares of Terraing							2250.00 22 1/2

Detail of work

Roofing / Continued /
Corrugated Iron Roofing

Total Square feet of Corrugated Iron Roofing 1032.00

Wood Work

Joists to Main Building 51 18' 0" 972' 0" 3' 0" 9 1/2 187.31
Beams at angles of front Verandah 2 14' 0" 28' 0" 0' 8' 1' 0" 18.66
Joists to Verandah 96 9' 6" 912' 0" 0' 3' 0" 5 3/4 109.25

Wall plates to Main Building 2 65' 0" 130' 0"
to Verandah 2 29' 0" 58' 0"
" " 2 19' 0" 38' 0"
" " 1 85' 0" 85' 0"

5 feet Gates

3 11' 3" 33' 0" 0' 6' 0' 4" 62.43
2 3' 0" 6' 0" 0' 3' 0" 5 12.00
6.00

Pillars to Corrugated Iron roof 2 66' 0" 132' 0" 0' 6' 0" 5 14.617
Bressumner do do 2 15' 0" 30' 0" 0' 2' 0" 5 11.92

Framing of Planting to Booking Office 9 8' 0" 72' 0"
Uprights 4 20' 0" 80' 0" 152' 0" 0' 1' 0" 3 12.66

" Horizontal 17' 9" 7' 0" 0' 1 1/2 15.30
Planting 18' 0" 2' 0" 0' 1' 3.00

Deck to Booking Office 1 215' 0" 3' 0" 0' 1/2 26.81
Valance 1 215' 0" 3' 0" 0' 9 40.30

Moulding 1 45' 8" 6 382' 6" 0' 1' 0" 4 42.50
Framing Principal uprights 360 3' 0" 1080' 0" 0' 3' 0" 1 1/2 56.25

Principal Posts 3 265' 0" 795' 0" 0' 1' 0" 1/2 33.10
Horizontal

Total Cubic feet of Woodwork 687.32

Pipes 6 17' 0" 102' 0"
10 11' 0" 110' 0" 212' 0" 0' 10 176.67

Total Square feet of Pipes or tiles 239.94

Detail of Work	Number	Measurement in feet					Contents	Total quantity of each description to cost for work
		Length		Breadth	Thickness	Depth or Height		
		Each	Total					
<u>Doors & Windows</u>								
Venetian portion of doors 4 (4' x 3')			20' 0"	23' 9"		147	175.00	
" " (4' x 3' 9")								
" windows 6 (5' x 3' 9")			35' 0"	25' 3"			883.75	
" " (5' x 2' 9")								
"			Total Square feet of Venetians				1358.75	
Pannelled portion of doors 5 (3' 6" x 4' 9")				17' 6"	23' 9"		115.625	
" small doors 2 5' 9"				11' 6"	6' 6"		71.75	
"			Total Square feet of Pannels				490.375	
<u>Wood Oil</u>								
Joists of Main Building 54 16' 0"				84' 0"	1' 6"		1296.00	
" to Beams at angles of Verandah 2 14' 0"				28' 0"	2' 8"		74.67	
" Joists to Verandah 96 8' 0"				768' 0"	1' 2 1/2"		928.00	
" to Roofing Office Training 21' 0"				16' 6"			346.50	
" Plank complete 18' 0"				2' 3"			40.50	
" to Roofing Office Deck 266' 0"				1' 8"			443.33	
" Pillars to Corrugated Iron roof 215' 0"				1' 2"			250.83	
" Braces 3623.32								
" Venetian portion of doors 960.75								
" Pannelled " 215' 0"				6' 1/2"			1298.91	
" Valance 215' 0"				1' 0"			215.00	
" Moulding								
"			Total Square of wood Oil				9477.81	
"								94 3/4
<u>Laming</u>								
for fencing upright posts 45' 8"				382' 6"	1' 1/2"		510.00	
"			Carried Over				510.00	

Detail of Work	Number	Measurement in feet					Contents	Total quantity each above item of work
		Length		Total depth	Breadth or thickness	Depth or Height		
		Each	Total					
		Brought forward					510.00	
Farrings Continued / for fencing Brick Posts	360	5' 0"	1800' 0"	0' 9"			1350.00	
" Horizontals	3	265' 0"	795' 0"	0' 11"			728.75	
" 5ft Gates	3		86.97	Each			260.91	
" Small Gates	2		67.06	Each			134.12	
		Total Squares of Farring						30 Sq.
<u>Earthwork</u>								
<u>Excavating Foundations</u>								
Mau Building Front & Rear			166' 0"	3' 4"	3' 3"		1798.33	
End Walls	3	14' 9"	44' 3"	2' 9"	3' 3"		395.49	
Partition Walls	1		6' 9"	2' 0"	3' 3"		43.88	
Verandah Front Wall	1		86' 9"	3' 1 1/2"	3' 3"		881.06	
Rear Wall	1		19' 0"	3' 3 3/4"	3' 3"		204.55	
End Walls	2	25' 0"	50' 0"	3' 1 1/2"	3' 3"		507.81	
Partition Walls	2	6' 9"	13' 6"	2' 0"	3' 3"		87.75	
Shield Wall	1		19' 0"	3' 4"	3' 3"		205.83	
Pillars	19	3' 1 1/2"	57' 3"	2' 9"	1' 4 1/2"		224.04	
Platform Wall			408' 0"	1' 6"	1' 4 1/2"		841.50	
<u>Filling in Basement</u>								
General waiting Room	1		22' 0"	16' 0"	2' 0"		704.00	
" Ladies waiting & Private Room	2	16' 0"	32' 0"	14' 0"	2' 0"		896.00	
" Gent. & Private Bath Room	2	8' 0"	16' 0"	8' 0"	2' 0"		256.00	
Verandah all round			116' 6"	8' 0"	2' 0"		1864.00	
including R. B. Room			400' 0"	20' 0"	1' 3"		10000.00	
Platform							18910.24	
Total C. yards of Earthwork, excavating & filling in							700.38	

Details of work	Number	Measurement in ft				Breadth or Thickness	Depth or Height	Contents	Total Quantity of each description of work.
		Each	Length		Total length				
			Total	length					
Graveling over Platform				100' 0"	20' 0"	0' 6"	1000.00		
"				Total cubic yards of Graveling,				11, 8 1/8	

Abstract

174

Quantities	Description of work	Rate		Amount		Total	
		Per		No	As p	No	As p
152.38 Cdo.	Postings						
103.32 "	Basement						
3.45 "	Plinth Work						
425.56 "	Superstructure						
664.71 "	Flat Bricks in Churnam	Cyd	12	"	7916	8	1
290 Rft	Cornice work including plastering	Rft	"	12	217	8	"
54 1/4 Sqrs	Plastering with 3 Coats Churnam to interior of Building	Sq	6	"	326	8	"
18.34 "	Flooring 3" thick with Jelly, tarred and danded	"	6	"	112	8	"
22 1/2 "	Terracing with brick on edge 3' of Jelly 3 Courses of flat tiles & plastering inside & outside with 3 Coats of Churnam	"	25	"	562	8	"
110 1/2 "	Corrugated Iron Roofing inclusive of wood framing	"	25	"	1012	8	"
687.32 cft	Teak wood wrought and put up	cft	1	"	2749	4	6
239.94 lbs	Piping (Zinc)	wt	16	1	31	13	"
1358 3/4 cft	Verulam Portico of Doors & windows with frames hinges, locks, bolts, locks & fastenings Complete	Sft	2	4	3057	3	"
490 1/2 "	Pannelled	"	1	8	735	12	"
94 3/4 Sqrs	Wood 6" to 8" exposed timber	Sq	1	"	94	12	"
30 "	Farring for fencing & gates	"	"	4	18	"	"
700.38 Cpd	Cartwork	Cpd	"	1	175	1	4
Carried Over				17061	6	2	

Quantities	Description of work	Rate		Amount		Total	
		Per	Np as p	Np as p	Np as p	Np as p	Np as p
	Brought forward			17061	6	2	
148 1/8 Cps	Travelling to Platform	Cpl	9 6	87	15	3	
	Cost of Private Person in the above			1856	10	11	
	Cost of 2nd Class Station						
	Total Expenses						15292 10 6

Madras
14th August 1872

Redd Dibbler
Chief Engineer

Detail of work	Number	Measurements in feet				Contents	Quantity	Unit description
		Each	Total	Length	Breadth			
<u>Deductions / Continued /</u>						Brought forward — 89.71		
" Windows below S ^d line	2	3' 9"		7' 6"	1' 10 1/2"	6" 84.37		
" " above "	2	5' 3 1/2"		11' 0 1/4"	1' 6"	16.56		
" Archway in Verandah below Spring line	1			8' 6"	1' 10 1/2"	11' 3"	179.29	
" " above "	1			28.37	1' 10 1/2"	55.19		
						Total cubic feet of Deductions — 425.12		
						Total cubic feet of Superstructure less Deductions	1715.16	
						Total cubic yards of Brick masonry	90.13	
<u>Cornice Work / Interior /</u>								
Main Building Private Room						76.00		
Total Running Feet of Cornice Work						76.00		
<u>Plastering</u>								
Private Room				60' 0"	18' 9"	1125.00		
Jamb & Sills of Door & Windows						94.00		
Total Square feet of Plastering						1219.00		
<u>Deduct for Door & Windows inside</u>								
Door	1			5' 6"	8' 0"	44.00		
Windows	2	4' 0"		8' 0"	6' 0"	48.00		
Total feet of Deductions						92.00		
Total Square feet of Plaster less deductions						1127.00	11 1/4	
<u>Flooring</u>								
Private Room				16' 0"	14' 0"	224.00		
Verandah				15' 6"	8' 0"	124.00		
" under door ways				5' 0"	1' 6"	7.50		
Total Square feet of Flooring						355.50	4 1/2	
<u>Roofing</u>								
to Private Room				15' 6"	18' 0"	279.00		
Verandah				15' 6"	9' 0"	139.50		
Total Square feet of Terracing						418.50	4 1/2	

Detail of Work	number	Measurement in feet					Cubits	Total quantity of each description of work
		Each	Total	Total	Breadth or Thickness	Depth or Height		
<u>Roofing / Continue d)</u>								
Corrugated Iron Roof				15' 6"	12' 0"		186.00	
Total Square feet of Corrugated Iron Roof							1.860 1/8	
<u>Wood Work</u>								
Joints to Private Room	13	18' 0"	234' 0"	234' 0"	0'	3" 0'	9 1/2	15.05
Verandah	13	9' 6"	123' 6"	123' 6"	0'	3" 0'	5 3/4	14.79
Wall Plates to Maud P.B.	2	15' 6"	31' 0"					
to Verandah	1	15' 6"	15' 6"	46' 6"	0'	6' 0"	1"	7.75
Pillars to Corrugated Iron roof	1			14' 0"	0'	5' 0"	5"	2.12
Brisummer do do				15' 6"	0'	2' 0"	5"	1.07
Valance				15' 6"	3'	0' 0"	1/2	1.93
Moulding				15' 6"	0'	3' 0"	9"	2.90
Total Cubic Feet of Teakwood								75.91
<u>Doors & Windows</u>								
Venetian Portion (15' x 4')								20.00
(39' x 5')								37.50
Total S. Feet of Venetians								57.50
Pannelled Portion of door	1			4' 9"	3' 6"			16.63
Total Square feet of Pannels								16.63
<u>Wood Pl</u>								
Joints to Private Room	13	16' 0"	208' 0"	1' 6"				312.00
Verandah	13	8' 0"	104'	1' 2 1/2"				125.66
For doors & Windows								170.00
Brisummer of Corrugated iron roof				15' 6"	1' 2"			18.08
Valance				15' 6"	6' 1 1/2"			94.93
Moulding				15' 6"	1' 0"			15.50
Pillars				14' 0"	1' 8"			23.33
Total S. ft or Squares of Wood Pl								759.50 or 294 7/8

Detail of Work	Number	Measurements in feet						Contents	Total Quantity Spec'd descrip- tion of work
		Each	Total	Total	Length	Breadth or Thickness	Depth or Height		
Earthwork									
Excavating Tomb & Rear Walk	2	15' 6"		31' 0"	3' 4"	3'	3'	335.80	
Partition Wall	1	.		14' 9"	2' 9"	3'	3"	131.83	
" Verandah Wall				15' 6"	3' 1 1/2"	3'	3"	157.41	
" Pillars				3' 1 1/2"	2' 9"	1' 4 1/2"		11.81	
Filling in Basement Paved Dr.				16' 0"	14' 0"	2'	0"	448.00	
" Verandah				15' 6"	8' 8"	2'	0"	248.00	
Total cubic ft. of Earthwork								1332.86	
								49.36	

Abstract Estimate cost of the Private Room in Junction Station.

Quantities	Description of work	Rate		Amount		Total
		Per	No as p	No as p	No as p	
10.45 Cps	Footings					
16.00 "	Basement					
.16 "	Plumb Work					
63.52 "	Superstructure					
90.13 "	Wall Bricks in Chumam	Cps	12	1081	8 11	
76 Cft	Corner Work / Interior	Cft	12	57	- -	
11 1/4 Squares	Plastering with 3 Coats of Chumam to the interior of Building	Sq.	6	67	8 "	
3 1/2 "	Flooring 3" thick with jelly tarred & fanded	"	6	21	- "	
1 1/8 "	Terracing with Bricks on edge 3" thick of Jelly 3 Courses of Flat tiles and Plastering inside and outside with 3 Coats of Chumam	"	25	105	- "	
1 7/8 "	Corrugated Iron Roofing inclusive of Wood framing	"	25	46	14 "	
75.91 Cft	Teak wood wrought & put up	Cft	4	303	10 2	
57 1/2 Cft	Venetian portion of doors & windows with frames, hinges, hooks, bolts, locks & fastenings Complete	Cft	24	129	6 "	
16 3/5 "	Panelled	"	18	24	14 5	
4 1/2 Sqrs	Wood oil to exposed timbers	Sq.	1	7	8 "	
49.36 Cps	Earthwork	Cps	4	12	5 5	
Total Purses						1856 10 11

Checked as
14th Dec 1872

Reddibbles
Chief Engineer

W. 147.2/73.

Estimate for 3rd Class Station 244

No.	Length		Thick		Rate	Unit	Amount		Total
	ft.	in.	ft.	in.			Per	Unit	
Earthwork									
1	408	1	2	1	476.0	cu			
1	403	6	19	3	11651.1	cu			
1	265	1	6	1	596.2				
1	20	20	1	6	600.0				
1	39	28	1	6	1638.0				
2	28	6	1	11	163.9				
3	11	8	1	6	78.8				
1	78	6	2	9	323.8				
1	21	10	1	6	49.1				
2	6	5	1	6	28.9				
2	20	1	6	1	90.0				
1	15	1	11	1	43.1				
1	12	10	1	6	28.9				
					15767.8				
= 584 Cys					" 4 "	Cys	146		146
Brickwork									
In platform Wall									
1	407	6	1	2	475.4				
1	403	6	1	9	529.6				
37.2 Cys = 1005.0					12				
In booking office & storeroom									
2	28	10	1	11	165.8				
2	10	10	1	11	62.3				
1	10	10	1	6	24.4				
Carried over					251.5				

Estimate for 3rd Class Station

(Continued)

No.	Length	Breadth	Thickness	Contents	Rate	Amount	Total
	ft	in	ft	in	Per cu ft	Per cu ft	Per cu ft
Brought forward							
2	28	5	1	6	19	251.5	
2	11	3	1	6	19	149.2	
1	11	3	1	2	19	59.1	
						23.0	
2	28	"	1	2	10	153.3	
2	11	8	1	2	11	306.2	
1	11	8	"	9	11	98.4	
Deduct openings						1541.7	
2	7	3	3	6	12	59.2	
4	2	6	2	"	12	23.3	
54 Cyls						82.5	
In Animals						4459.2	12
1	21	9	8	6	16	48.9	
2	7	6	1	6	16	33.8	
2	19	8	1	6	16	86.6	
1	15	"	1	11	16	43.1	
1	13	9	1	6	16	30.9	
1	21	5	1	2	19	43.7	
2	7	2	1	2	19	29.3	
2	19	8	1	2	19	80.3	
1	15	5	7	6	19	40.5	
1	13	5	1	2	19	27.4	
1	21	"	"	9	8	126.0	
2	6	9	7	"	"	70.9	
2	20	"	7	"	"	210.0	
1	15	9	9	"	12	165.4	
1	13	"	8	"	9	78.0	
483 Cyls						1114.8	12

No.	Length	Breadth	Thickness	Contents	Rate	Amount	Total
	ft	in	ft	in	Per cu ft	Per cu ft	Per cu ft
Brought forward							
						1590	146
In waiting shed							
1	62	10	2	8	16	257.3	
1	62	5	2	5	19	264.0	
2	4	"	2	3	16	27.0	
4	3	5	2	3	16	46.1	
2	3	9	1	11	56	79.1	
4	3	"	1	11	56	126.1	
2	8	3	1	2	16	28.9	
2	8	6	5	6	"	70.1	
4	8	3	1	2	1	38.5	
4	3	5	1	2	1	16.0	
2	4	"	1	2	1	9.3	
1	62	"	6	9	16	227.8	
						1584.2	
Deduct							
5 (14 3) 3 1/2					16	212.9	
50.8 Cyls						1371.3	12
						6099.7	2199.97
Graveling							
1	107	"	19	3	"	3	1958.7
1	20	"	20	"	"	3	100.0
1	36	"	28	"	"	3	252.0
							2310.7
Deduct							
1	28	"	14	"	"	3	98.0
8.2 Cyls							2212.7
							48.11
Carried over							2394.11

4959.7
1590

146

No.	Length ft in	Breadth ft in	Thickness ft in	Contents cu ft	Rate No. as D.	Amount No. as D.	Total No. as D.
-----	-----------------	------------------	--------------------	-------------------	-------------------	---------------------	--------------------

Brought forward
Copings

l. ft 90 2 - - l. ft 150 ..

Tarring timber (railings)
4 12 6 " 5 " " 25.20 " 14 " sq. 6 4 9

Painting with wood oil (doors &c)

4 7 3 3 6 " " 101.5
8 3 " 2 6 " " 60.0
4 2 6 1 3 " " 12.5

Posts

6 12 " 1 6 " " 108.0
4 10 " 1 6 " " 60.0
2 8 " 1 2 " " 18.7

Rafters &c

19 17 6 " 8 " " 221.7
19 8 6 " 8 " " 107.7
6 4 9 " 8 " " 19.0

Carried over 709.1

6 4 9 3563 2 10

Estimate for 3^d Class Station (Continued)

No.	Length ft in	Breadth ft in	Thickness ft in	Contents cu ft	Rate No. as D.	Amount No. as D.	Total No. as D.
-----	-----------------	------------------	--------------------	-------------------	-------------------	---------------------	--------------------

Brought forward 709.1

Bridge tree

1 28 6 1 4 1/2 " " 39.2

Brassmanes

1 6 6 1 " " " 6.5

1 28 6 1 2 " " 33.3

Peepers

1550 " " 3 " " 387.5

In Victoria animals

2 17 " 1 6 " " 51

22 8 6 " 8 " " 124.7

Peepers

530 " " 3 " " 137.5

11488.8 1 " " 59 11 14 3 21 3

Ditch and

mound facing

round compound

1200 yds 1200 " 6 " l. ft 150 ..

Carried over 11488.8 1 11 14 3 21 3

11488.8 1 11 14 3 21 3

P. S. 1070/73.

Detailed Estimate for a Gods Shed 90' 0" x 45' 0"

Detail of work <u>Masonry</u>	Number	Measurement in feet					Quantity	Description of work.	
		Length in ft & ins.			Breadth or Thickness	Height or Depth			
		Each	Total	Total length					
<u>Foundations</u>									
<u>Footings</u>									
Front & Rear walls	2	94' 6"	189' 0"						
End walls	2	43' 0"	86' 0"	275' 0"	2' 7 1/2"	1' 6"	1082.80		
Plaster to Rear wall	1			24' 0"	0' 1 1/2"	1' 6"	13.49		
Inside shed Platform wall	1			110' 0"	2' 3"	1' 6"	371.25		
outside " "	1			70' 6"	1' 0 1/2"	0'	282.		
Total							1749.54		
Deduct for arches in end walls	2	9' 3"	18' 6"	18' 6"	2' 7 1/2"	1' 6"	72.84		
Total Cubic ft of Footings less deductions							1676.70		
									62.10
<u>Up to Plinth</u>									
Front & Rear walls	2	93' 9"	187' 6"						
End wall	2	43' 1 1/2"	86' 3"	273' 9"	2' 0 3/4"	1' 0"	2258.43		
Plaster to Rear wall	1			24' 0"	0' 6 3/4"	1' 0"	32.00		
Platform wall	1			110' 0"	1' 8 1/2"	5' 6"	1028.93		
Total							3333.36		
Deduct for arches in end walls	2	10' 0"	20' 0"	20' 0"	0' 1' 10 1/2"	1' 0"	149.99		
Total Cubic feet Plinth less deductions							3183.37		
									117.90
<u>Superstructure</u>									
Front & Rear walls	2	93' 9"	187' 6"						
End Walls	2	43' 1 1/2"	86' 3"	273' 9"	1' 10 1/2"	17' 6"	8982.37		
Plaster to Rear wall	1			24' 0"	0' 1 1/2"	17' 6"	157.49		
Gables	2	23' 6"	47' 0"	47' 0"	1' 10 1/2"	13' 3"	1167.63		
Moulding to Front & Rear walls	2	96' 0"	192' 0"						
End walls	2	46' 10 1/2"	93' 9"						
Gables	2	46' 10 1/2"	93' 9"	379' 6"	0' 7"	1' 3"	276.70		
Total							12584.21		
Total cubic feet (Superstructure)									

15411
 13
 61

Detail of work	Number	Measurement in feet					Cubits	Amount of each description of work
		Length in ft & inches		Breadth or Thickness	Depth or Height			
		Each	Total					
<u>Deduct for</u> archways &c								
" in $\frac{1}{2}$ wall below Spring line	4	8' 0" 32' 0"	32' 0"	1' 10 $\frac{1}{2}$ "	10' 6"	629.99		
" " above "	4	18.85 Each	75.4	1' 10 $\frac{1}{2}$ "		141.37		
" in Rear wall below sp ^r line	7	6' 0" 42' 0"	42' 0"	1' 10 $\frac{1}{2}$ "	10' 6"	826.87		
" " above "	7	14.14 Each	98.98	1' 10 $\frac{1}{2}$ "		172.08		
" in End walls below Spring line	2	10' 0" 20' 0"	20' 0"	1' 10 $\frac{1}{2}$ "	10' 3"	3381.37		
" " above "	2	23.56 Each	47.12	1' 10 $\frac{1}{2}$ "		88.34		
" in End walls opening with Honeycomb work	4	10' 0" 40' 0"	40' 0"	0' 9" 6" 0"	180.00			
" " above sp ^r line	4	23.56 Each	94.24	1' 10 $\frac{1}{2}$ "		176.69		
" upto Spring line	4	10' 0" 40' 0"	40' 0"	1' 10 $\frac{1}{2}$ "	4' 6"	337.49		
" Circular openings in gable end walls	2	12.56 Each	25.12	1' 10 $\frac{1}{2}$ "		47.10		
Total Cubic feet of Deductions						2984.30		
Total Cubic feet Superstructure less deductions						7599.91		
Total Cubic ft of Work in Churn						461.48		
<u>Honeycomb Work</u>								
" upto sp ^r line	4	10' 0" 40' 0"	40' 0"		4' 6"	180.00		
" " above "	4	23.56 Each	94.24			94.24		
"								
Carried Over						274.24		

Detail of work	Number	Measurement in feet				Contents	Total quantity of said description	Cubic
		Length in ft & ins.		Breadth	Thickness			
		Each	Total					
		Brought forward				274.22		
Heavy Comb work / Cont'd								
" in rear wall up to top line	7 6'	0 42'	0 42'	0	10' 6"	441.00		
" above	7 14'	1 1/2'	98.98			98.98		
		Total Heavy Comb Work					814.22	
		or 9' thick Total Cubic Yards						22.617
Laying Bricks on edge								
Inside shed Platform wall	1	110' 0 1'	9 0'	3	48.15			
outside shed	1	70' 6 1'	0 0'	3	17.63			
		Total Cubic feet Laying Bricks on edge				65.76		
		or Cubic Yards					2.44	

[illegible]

Quantities	Description of work.	Rate			Amount			Total		
		Per	Rs	as p	Rs	as p		Rs	as p	
62.10 Cds	Footings									
117.90 "	Plumb work									
281.48 "	Superstructure									
461.48 "	Total Brick in Churnam Cyl	12	"	"	5537	12	1			
221.17 "	Stone Lamin Work	6	"	"	135	11	2			
2.44 "	Roofing of Brick on edge	12	"	"	29	4	5			
237.61 Cft	Teakwood wrought & put up	4	"	"	950	7	"			
199.18 "	Boarding to roof	1	14	"	373	7	4			
15.66 Sqrs	Wood oil to exposed Timber	1	"	"	15	10	7			
35.56 Cds	Spavelling to Platform	9	6	"	21	1	10			
607.68 "	Earthwork	"	4	"	151	15	6			
4.5 Square	Iron Truss Roofing Complete	81	"	"	3645	"	"			
		Total Cost Impar			10,860			5	11	

Andras
14 August 1872

Richard D. Dobbie
Chief Engineer

Detail of Work	Number	Measurements in ft						Contents	Total quantity of each description of work	
		Length in feet & inches				Breadth	Thickness			Depth or Height
		Each	Total	Total	Length					
<u>Roofing</u>										
File	1				64' 6"	3 1/4' 0"		2193.00		
Total Squares of Roofing									22.	
<u>Wood</u>										
Oil to Exposed Timber								Area		
to one Truss								126.00		
" for seven Trusses								882.00		
" Doors	4							area each		
" Balcks beneath doors	2							area each		
" Plasters								73.40		
Total Squares of wood Oil to Exposed Timber								853.00	22.29	
<u>Earthwork</u>										
Front & Rear Walls	2				65' 6"	13' 0"				
End Walls	2				22' 6"	45' 0"	176' 0"	4' 0"	3' 0"	
Platform Wall	1						140' 0"	2' 1 1/2"	2' 0"	
Filling in Shed							60' 0"	25' 0"	2' 3"	
in Platform							117' 9"	8' 6"	0' 9"	
"							118' 6"	9' 0"	1' 6"	
Total Cft of Earthwork									8432.40	
or Cubic Yards									312.31	
<u>Graveling</u>										
Platform							120' 0"	10' 0"	0' 6"	
Total Yards Graveling								600.00	22.23	

Abstract

37x

Quantities	Description of Work	Rate		Amount		Total
		Per	As p	Per	As p	As p
13.058 Cps	Footings					
51.64 "	Plinth work					
114.5 "	Superstructure					
209.198 "	Total Bricks in Channam	Cil	12 " "	2510	6 "	
2.89 "	Open Brick or Honey Comb Work	"	6 " "	17	5 5	
227.031 Cft	Teak wood wrought & put up	Cft	4 " "	908	1 11	
3567 Cft	Refrers	100 Cft	5 " "	178	5 7	
101.46 Cft	Batten Doors	Cft	1 " "	101	7 4	
22.10 Sq.	Roofing with Tiles &c	Sq.	9 " "	198	" "	
22.29 "	Wood oil to reinforced Timber	"	1 " "	22	4 7	
312.31 Cps	Earthwork	Cyp	" 4 "	781	2	
22.23 "	Graveling	"	" 9 6	133	2	
348.32 ths	Iron Work	ths	" 3 "	654	11	
Total Impus						4092 8 1

Mudras
14th August 1872

Frederick Dibbler
Chief Engineer

~~27484~~
 27470/3..

d
 Detail Estimate for a Tank House

36

38+

Detail of work Masonry	Number	Measurements in feet							Contents	Total quantity of each description of work.
		Length in ft & inches				Thickness	Depth or Height			
		Each	Total	Total	Length					
<u>Footings</u>										
Front & Rear Walls	2	19' 0"	38' 0"	38' 0"	3' 0" 0"	6'	57.00			
End Walls	2	9' 9"	19' 6"	19' 6"	1 1/2' 0"	6'	15.23			
Total cubic feet of Footings									72.23	
<u>Deduct for recessed arches</u> in Front & Rear Walls	2	9' 5 1/4"	18' 10 1/2"	18' 10 1/2"	0' 11 1/4"	6'	8.83			
Total cft. of Footings less deductions									63.40	
or Cubic Yards									2.35	
<u>Up to Plinth</u>										
Front & Rear Walls	2	18' 1 1/2"	36' 3"	36' 3"	2' 5 1/4"	3' 9"	335.91			
End Walls	2	10' 6"	21' 0"	21' 0"	1' 1 1/2"	3' 9"	88.59			
Total cubic feet of Plinth work									424.50	
<u>Deduct for recessed arches</u> in Front & Rear Walls	2	10' 1 1/2"	20' 3"	20' 3"	0' 11 1/4"	3' 9"	71.18			
Total cubic ft of Plinth less deductions									353.32	
or Cubic Yards									13.086	
<u>Superstructure</u>										
Front & Rear Walls	2	18' 0"	36' 0"	36' 0"	2' 3' 11 1/2"	1 1/2"	901.12			
End Walls	2	10' 6"	21' 0"	21' 0"	1' 9' 11 1/2"	1 1/2"	1,088.81			
Front & Rear walls of Tank	2	18' 0"	36' 0"							
End Walls	2	12' 0"	24' 0"	60' 0"	1' 6' 1/2"	9'	1,277.60			
Moulding Front & Rear Walls	2	18' 0"	36' 6"							
End Walls	2	15' 9"	31' 6"	69' 0"	0' 4 1/2"	0' 9"	17.10			
Arch carrying floor of Tank	1			11' 3"	9' 7 1/2"		138.94			
Total cubic feet of Superstructure									1895.80	
12411										
52										
60										

1841

53

60

[illegible]

[illegible]

d
Carnatic Railway Co. / Lim.^d /
Abstract Estimate for a Tank House. HIX

Quantities	Description of work	Rate		Amount		Total
		Per		N ^o .	As p	N ^o .
2.35 Cyds	Footings					
13.086 "	Plinth work					
56.12 "	Superstructure					
71.556 "	Total Bricks in Churnam.	Cyds	12	"	"	858 10 9
12.7 "	Concrete	"	4	"	"	50 12 9
20.28 Sft	Pannelled Doors (Complete)	S. ft	1	8	"	30 6 8
1.35 Cyds	Masonry Work	Cyds	6	"	"	8 1 7
1.8 Square	Asphalt	Square	25	"	"	45 " "
13.96 Cyds	Earthwork	Cyds	"	4	"	3 7 10
Total Expense						996 77

Madras
14th August 1872

Red Dibble
Chief Engineer

Detail of work	Number	Measurements in feet					Cubits	Quantity of each description of work
		Length in ft & inches			Breadth or Thickness	Depth or Height		
		Each	Total	Total length				
Brought forward							5835.94	
Superstructure (Cont'd)	12	3' 0"	36' 0"	36' 0"	0' 4 1/2"	15' 0"	202.50	
Pilasters	2	17' 6"	35' 0"	35' 0"	1' 10 1/2"	17' 0"	590.63	
Walls to end walls	2	13' 6"	27' 0"	27' 0"	1' 6"	17' 0"	688.50	
St. & Rear Walls to Godowns	1			12' 0"	1' 6"	12' 9"	229.50	
Side Wall to	2	75' 3"	150' 6"					
Moulding St. & Rear Walls	2	35' 0"	70' 0"					
End Walls	2	36' 6"	73' 0"	293' 6"	0' 7"	1' 3"	214.01	
Walls Walls								
Total cubic feet Superstructure							7761.08	
Deduct for								
" arch opening below St. line in St.	9	6' 6"	58' 6"	58' 6"	1' 10 1/2"	7' 9"	880.08	
St. & Rear Wall (Main building)	9	Area		Area	1' 10 1/2"		559.91	
" " above Springing	9	32.18		298.62				
" arch door way in End walls	4	10' 0"	40' 0"	40' 0"	1' 10 1/2"	10' 3"	768.75	
below Springing	4	Area		Area	1' 10 1/2"		191.40	
" " above Springing	4	25.52		102.08				
" Circular opening in		Area		Area	1' 10 1/2"		26.18	
Gate ends	2	7.06		14.12				
" Dr. way connecting Godown	1	3' 6" 3'	6' 3'	6' 3'	1' 10 1/2"	5' 0"	32.81	
with main building	3	3' 0"	9' 0"	9' 0"	1' 6"	1' 6"	60.75	
Windows in Godown							2590.18	
Total cubic feet Deductions							5270.90	
Total cubic feet Superstructure less deductions							195.22	
or C. Guard								

Detail of work	Number	Measurements in ft					Contents	Total quantity each descrip- tion of work
		Length in ft & in:			Breadth or Thickness	Depth or Height		
		Each	Total	Total length				
<u>Open Brickwork</u>								
" to openings in front								
" at Rear Wall below sp. line	9	6' 6"	58' 6"	58' 6"		7' 9"	453.37	
" above	9	33.18	each	298.62			298.62	
" to Windows of Godowns	3	3' 0"	9' 0"	9' 0"		4' 6"	40.50	
" Total Square feet Open Brickwork							792.49	
" or lay 9" thick Total Cys								22.02
<u>Engine Pit</u>								
<u>Footings</u>								
Side Walls	2	66' 10 1/2"	133' 9"					
End Walls	2	3' 0"	6' 0"	139' 9"	1' 3 3/4"	0' 6"	91.71	
<u>Above Footings</u>								
Side Walls	2	66' 6"	133' 0"					
End Walls	2	3' 0"	6' 0"	129' 0"	1 1/2"	2' 4 1/2"	371.39	
Steps	2	3' 0"	6' 0"	6' 0"	1' 8"	1' 6"	15.00	
" Total cubic feet of masonry							478.10	
<u>Deduct for hauls of timber</u>								
" to carry rails	2	32' 0"	64' 0"	64' 0"	0' 9"	0' 6"	24.00	
" Holes for fastening in side walls	2	2' 0"	4' 0"	16' 6"	16' 6"	0' 9"	3.10	
" Total cubic feet of Deductions							27.10	
" Total cu. ft of masonry in one Engine Pit less deductions							451.00	
" do in 2 do do							902.00	
" or cubic Yards								33.40
<u>Drain to Engine Pit</u>								
Side Walls	2	26' 0"	52' 0"	52' 0"	0' 9"	1' 3"	48.76	
Floor	1	26' 0"	26' 0"	26' 0"	0' 9"	0' 6"	9.75	
Top Covering	1	16' 0"	16' 0"	16' 0"	0' 9"	0' 3"	3.00	
" Total Cft. Masonry in Drain							61.50	2.28 Cys
" Total C. Yds. Brick in Channel in Engine Pit & Drain								35.68

Detail of work	Number	Measurements in feet						Cubits	Total quantity each description of work
		Lengths in ft & inches				Breadth	Height		
		Each	Total	Total	Length				
Iron Work									
Straps at foot of King posts	1			11' 6' 0"	1/2' 0"	3"	22.54		
Straps at lower end of	2	3' 6' 7"	7' 0' 0"	7' 0' 0"	1/2' 0"	3"	35.06		
Bolts	4	7"	28"	28"	1/2" diameter		1.52		
Bolt Heads & Nuts	4						.65		
Total weight in lbs in one Truss							59.77	lbs	
Do Do in 6 Trusses							6		358.62
File Roofing									
Lower Roof	1	55' 6"	55' 6"	55' 6"	11' 0"		610.50		
Lower Roof	2	75' 6"	151' 0"	151' 0"	16' 6"		2491.50		
Roof to go down	1	16' 0"	16' 0"	16' 0"	15' 0"		240.00		
Total S. Sub Roofing							3342.00		
or Squares of Roofing									33 1/2
Flooring									
Total Squares of Flooring							1423.33		14 1/4
Carthwoot									
Front & Rear Walls (Main B ⁹)	2	73' 9"	147' 6"	147' 6"	4' 9" 3"	0"	2101.86		
End Walls	2	27' 6"	55' 0"	55' 0"	4' 4 1/2"	3' 0"	721.86		
Side Walls (go down)	2	13' 1 1/2"	26' 3"						
Front Wall	1	9' 10 1/2"	9' 10 1/2"	36' 1 1/2"	3' 7 1/2"	3' 0"	392.85		
Engine Pits Side Walls	4	67' 10 1/2"	271' 6"						
End Walls	4	3' 0"	12' 0"	283.6	2' 3 3/4"	1' 6"	991.72		
Steps	4	3' 0"	12' 0"	12' 0"	1' 8"	1' 0"	20.00		
Drain to Engine Pit Side Walls	2	26' 0"	52' 0"	52' 0"	1' 7 1/2"	1' 3"	105.62		
Carried Over							4333.91		

(6)

47X

[illegible]

Harmonic Railway Co. Ltd. *Abstract Estimate for an Engine Shed: 1872*

Quantities	Description of work	Rate			Amount			Total		
		Per	Rs. as p.		Rs. as p.			Rs. as p.		
35.21 Cys	Footings									
65.37 "	Up to Plinth									
195.22	Superstructure									
295.80	Total Brick in Chimney	Cy	12	"	"	354	9	7		
35.68 "	" in Engine Pit & Drain	"	12	"	"	428	2	3		
22.02 "	Open Brickwork	"	6	"	"	132	1	"		
367.71 cft	Teak wood Wrought Iron up	cft	4	"	"	1470	13	5		
600 lft	Ropes	100 lft	5	"	"	300	"	"		
522.75 cft	Doors	cft	1	"	"	522	12	"		
358.62 lbs	Iron work to Jucos	lbs	"	3	"	67	3	10		
33 1/2 Sq	Tile Roofing	Sq	9	"	"	301	8	"		
14 1/4 "	Floor in g	"	12	"	"	171	"	"		
200.70 Cyd	Earthwork	Cyd	"	4	"	50	2	10		
37.50 Sq	Wood oil to be pressed Timber	Sq	1	"	"	37	8	"		
		Total Cost	Rs. as p.		Rs. as p.		Rs. as p.		7030	13 10

l,
Detailed Abstract for engine pits & drains.

35.68	Cyds. masonry at 12/-	428	2	6
22.00	cft timber at 4/- cft	96	"	"
41.38	lbs earthwork at 1/4	10	5	6
		534	8	"

Madras
14th August 1872

Frederick D. Mee
Chief Engineer

49X

[illegible]

Detailed Estimate for a Carriage Shed - (Continued) 504

Detail of work	Number	Measurements in feet					Contents	Quantity of each description of work
		Length in ft & inches						
		Each	Total	Total	Length			
<u>Superstructure</u>								
Front & Rear walls main Building	2	17' 9"	347' 6"					
End Walls	2	30' 0"	60' 0"	407' 6"	1' 10 1/2 15'	0'	11460.87	
Pilasters	28	3' 0"	84' 0"	84' 0"	0' 4 1/2 15'	0'	172.49	
Baffles to End walls	2	17' 6"	35' 0"	35' 0"	1' 10 1/2 9'	0'	592.63	
Front & Rear walls to Godown	2	13' 6"	27' 0"	27' 0"	1' 6' 17'	0'	688.50	
Side wall to	1		12' 0"	1' 6' 12'	9'		229.50	
Moulding, 26 & Rear walls	2	17' 5"	350' 6"					
End walls	2	35' 0"	70' 0"					
Gate walls	2	36' 6"	73' 0"	498' 6"	7' 1' 3'		359.82	
Total Cubic feet Superstructure							13801.81	
<u>Deduct for</u>								
arched opening below spring line in Front & Rear walls (Main Building)	21	6' 6"	136' 6"	136' 6"	1' 10 1/2 7'	9'	1983.50	
above Springing	21	33.18		696.78	1' 10 1/2		1306.45	
arched door ways in the walls below Springing	4	10' 0"	40' 0"	40' 0"	1' 10 1/2 10'	3'	768.75	
above	4	25.52		102.08	1' 10 1/2		191.40	
Circular opening in Gate ends	2	7.06		14.12	1' 10 1/2		26.48	
door way connecting Godown with Main Building	1	3' 6"	3' 6"	3' 6"	1' 10 1/2 5'	0'	32.81	
					Carried Over		4309.39	

(41) ⁵²⁷
 Detailed Estimate for a Carriage Shed (Cont'd)

Detail of work	Number	Measurements in feet						Contents	Quantity of materials description of work	
		Length in ft & inches				Breadth or Thickness	Depth or Height			
		Each	Total	Total	Length					
<u>Wood Work</u> - (Continued)								Brought forward	656.69	
Uprights to carry lower roof sides and Ends	75	3' 0"	225' 0"	225' 0"	0' 4"	0' 4"	25.00			
Horizontal piece upon uprights	2	155' 6"	311' 0"	311' 0"	0' 0"	1' 0"	3' 25.91			
Principals	70	5' 0"	350' 0"	350' 0"	0' 0"	2' 0"	4' 19.44			
Purlins	4	155' 6"	622' 0"	622' 0"	0' 0"	2' 0"	4' 34.55			
Rafters	196	5' 3"	1029' 0"	1029' 0"	0' 1 1/2"	0' 2"	21.44			
Veretims to lower roof inside / Bars	8	15' 4"	1232' 0"							
Do in Ends	8	10' 0"	80' 0"	1312' 0"	0' 6" 0'	0' 1/2"	27.33			
Wall plates to Trusses	28	3' 0"	84' 0"	84' 0"	0' 6" 0'	3"	10.50			
			Total cubic feet of Wood Work						820.88	
<u>Peepers</u>			Total Running feet of Peepers						14,000.00	
<u>Doors</u>										
in End Walls (Main Bg.)	4	10' 0"	40' 0"	40' 0"		12' 6"	500.00			
Connecting Main										
Building with Godown	1			3' 6"		6' 6"	22.75			
			Total Square feet of Doors						522.75	
<u>Iron Work</u>										
Straps at foot of King Posts	1			4' 6" 0'	1/2' 0'	3"	22.54	lbs		
Stirrups at lower end of P	2	3' 6" 7' 0"	7' 0' 0'	1/2' 0'	3"	35.06				
Bolts	4	7" 28"	28" x 1/2" diameter			1.52				
Bolt heads & nuts	4					.65				
			Total weight in lbs in one Truss						59.77	lbs
			Do in fourteen Do						14	836.7

(5) 537

Detailed Estimate for a Carriage Shed / Contd.

Detail of Work	Number	Measurements in ft:				Contents	Quantity of each description of work
		Each	Total	Total length	Breadth or Thickness Depth or Height		
<u>Tile Roofing</u>							
Lower roof	1	155' 6"	155' 6"	155' 6"	11' 0"	1710.50	
Lower roof	2	175' 6"	351' 0"	331' 0"	16' 6"	5791.50	
Roof to Godown	1			16' 0"	15' 0"	240.00	
Total Square feet Roofing or Squares of Roofing						7742.00	
<u>Flooring</u>							
Total Squares flooring				170' 0"	30' 0"	5100.00	77 1/2
<u>Earthwork</u>							
Front and Rear walls (Main Building)	2	173' 9"	347' 6"	347' 6"	4' 9" 3' 0"	4951.88	
End Walls "	2	27' 6"	55' 0"	55' 0"	4' 4 1/2" 3' 0"	721.86	
Side Walls (Godown)	2	13' 1/2"	26' 3"				
Front wall	1	9' 10 1/2"	9' 10 1/2"	36' 1 1/2"	3' 7 1/2" 3' 0"	392.85	
Filling in Main Bldg	1			170' 0"	30' 0" 0' 11 1/2"	4887.48	
Total cubic ft						10952.07	
<u>Deduct for</u>							
arch ways in End walls	4	10' 0"	40' 0"	40' 0"	4' 4 1/2" 3' 0"	525.00	
Total Cubic ft Earthwork less deductions or Cubic Yards						10429.07	386.26
<u>Wood Oil to all Exposed Timber</u>							
For doors & ft					area 151.04	1045.50	
For 1 Truss						2114.56	
for fourteen Trusses						4171.07	
For Rafters, Purlins, Ridge Piece &c.						7331.13	
Total Sq ft of Wood Oil or Squares							73 1/2

a
547

Carnatic Railway Co^d/L^d/

Abstract Estimate for a Carriage Shed

Quantities	Description of work	Rate		Amount		Total	
		Per		Rs	As p	Rs	As p
70.61 Cys	Footings						
139.39 "	Up to Plinth						
349.32	Superstructure						
559.32	Total Bricks in Chunnam	Cyd	12	6	11	13	5
49.86 "	Open Brick work	"	6	2	99	2	6
820.86 cft	Teakwood wrought & put up	cft	4	3	283	7	
1400.00 cft	Peepers	100 cft	5	7	00		
522.75 cft	Doors	cft	1	5	22	12	
836.78 lbs	Iron work to Trusses	lbs	3	15	6	14	4
47 1/2 Sqrs	Tile Roofing	Sqr	9	6	97	8	
51	Flooring	"	12	6	12		
386.26 Cys	Earthwork	Cyd	4	9	6	9	
73 1/2 Sqrs	Wood oil to exposed Timber	Sqr	1	7	3	8	
				Total		13,153	10 3

Ampt H

Madras
14th August 1862

Fredr Dobble
Chief Engineer

72
Carnegie Railway Co./Kinn?
Detailed Estimate for a Coal Store House.

Carried Over	95.94	1750.01
--------------	-------	---------

[illegible]

Detail of Work	Number	Measurements in feet						Contents	Total Quantity of Masonry in cu yds
		Length in ft	Width in ft	Height in ft	Area in sq ft	Volume in cu ft	Weight in lbs		
<u>Pillars to carry Platform</u>		Brought forward							5762.45
<u>Footings</u>	4	1' 10 1/2"	7' 6"	4' 6"	1' 10 1/2"	1' 0"	14.0		
<u>above "</u>	4	1' 6"	6' 0"	6' 0"	1' 6"	4' 6"	140.50		
<u>Total Cubic feet of Masonry Pillar to carry Platform</u>									51.53
<u>Total</u>		" " " " " "							6016.98
		or Cubic Yards							222.85
<u>Honey Comb Work</u>									
<u>" to windows</u>		Square ft 920.37							
<u>Total square ft of Honey Comb Work</u>									920.37
<u>or by 9" thick Total Cubic Yards</u>									25.56
<u>Terracing</u>									
<u>"</u>	1	50' 0" 30' 0"						1500.00	
<u>Total Squares of Terracing</u>									15.00
<u>Wood work</u>									
<u>Beams to carry roof</u>	2	51' 6"	103' 0"	0' 0"	9 3/4"	1' 1 3/4"	95.84		
<u>Joists</u>	42	32' 0"	13 1/4"	0" 0"	13 1/4"	0" 0"	3" 0"	5 1/4"	161.00
<u>Wall plates to Beams</u>	4	3' 0"	12' 0"	0" 0"	9' 0"	4 1/2"	3.37		
<u>Plates on top of Pillars</u>	4	2' 3"	9' 0"	0" 0"	9' 0"	2' 3"	4 1/2"	7.59	
<u>Wall plates to Joists</u>	2	51' 0"	102' 0"	0" 0"	102' 0"	0" 0"	6' 0"	3' 12.75	
<u>Bressumers to carry</u>	1	40' 0"	40' 0"						
<u>at door ways</u>	2	9' 0"	18' 0"	0" 0"	58' 0"	0" 0"	4 1/2"	0' 6"	10.87
<u>Planking to Platform</u>		Run gft: 320' 0" 9' 0" 2"						110.00	
<u>planks to be planked apart</u>		Contents 22.40							
<u>Lower planking to doors</u>		Contents 22.40							
<u>in front walls</u>	2	11.20 Each							
<u>Total Cubic feet of Wood work</u>									353.82

H
Sarnatic Railway Co. Ltd.
Abstract Estimates for a Coal Stew House

544

Quantities	Description of work	Rate			Amount			Total		
		Per	Pt.	as p	Pt.	as p		Pt.	as p	
222.83	Culiv Gards Bricks in Churnam	Cyd	12	" "	2674	3	2			
25.56	" " Honey Comb Work	Cyd	6	" "	153	5	9			
15.00	Square Terraing with Bricks on edge 3" jelly & course of Flat tiles & plastering inside & outside with 3 coats of Churnam	Sq.	25	" "	375	"	"			
353.82	Culiv feet Teakwood wrought & put up	Cft	1	" "	1415	4	6			
32.00	Square Wood oil to infused Timber	Sq.	1	" "	32	"	"			
113.68	Culiv Gards Earthwork	Cyd	"	4	28	6	9			
	What Impus							467.8	4	2

Madras
14th August 1872

Edw. Dibbles
Chief Engineer

Handwritten notes on the left page, including "N. 14 3/4 1/2" and other illegible scribbles.

Extensive handwritten notes on the left page, mostly illegible due to fading and cursive script.

34
60x

Estimate for Native Station Master's house

N ^o	Length		Breadth		Thickness		Contents	Rate			P	Amount			Total		
	ft	in	ft	in	ft	in		Rs	as	p		Rs	a	p	Rs	as	p
Earthwork																	
2	40	6	1	2	1	"	94.5										
2	38	"	1	6	1	"	114.0										
2	37	"	1	6	1	"	111.0										
2	9	6	1	2	1	"	22.2										
1	9	9	1	2	1	"	11.4										
1	8	6	1	2	1	"	9.9										
2	5	"	1	6	1	"	15.0										
2	15	"	5	3	1	6	236.3										
22.8	Cys.						614.3	"	4	"	C. yd	5	11	2			
Brickwork																	
In footings																	
2	40	6	1	2	1	"	94.5										
2	38	"	1	6	1	"	114.0										
2	37	6	1	6	1	6	168.8										
2	9	6	1	2	1	6	33.3										
1	9	9	1	2	1	6	17.1										
1	8	6	1	2	1	6	14.9										
2	5	"	1	6	1	6	22.5										
In walls																	
1	28	"	6	0	"	9	126.0										
1	21	9	6	"	"	9	97.9										
1	10	"	11	"	1	2	128.3										
2	10	"	11	"	"	9	165.0										
1	40	"	13	"	1	2	606.7										
Carried Over							1589.0					5	11	2			

Handwritten notes at the bottom left of the right page, including "104" and "53".

Abstract

22.8 Cysds Earthwork	@	1/4	5.11.2
93.4 " Brickwork	@	7/1	653.12.9
9.14 Squares flooring	@	6/1	54.13.5
44.1 " plastering	@	2/8	110.4. "
22.0 " White washing	@	1/4	5.8.0
12.19 " Roofing	@	20/	21.3.12.10
7.11 Cft Timber (teak)	@	4/1	28.7.0
115.9 Sp. ft Doors & windows	@	1/8	173.13.7
3.17 Squares painting (wood oil)	@		3.2.9

Rs. 1279.5.6

Macras
14th August 1872

Rehd Dibble
Chieflapman

No.	Length		Breadth		Thickness		Contents	Rate			\$	Amount			Total		
	ft	in	ft	in	ft	in		Rs	as	p		Rs	as	p	Rs	as	p
Brought forward							1589.0					5	11	2			
1	6	"	9	"	"	9	40.5										
1	3	"	3	"	"	9	6.8										
1	9	10	10	"	"	9	73.8										
1	9	9	8	"	"	9	58.5										
1	9	10	10	"	"	9	68.1										
1	10	"	37	8	1	2	139.4										
1	9	"	37	8	1	2	395.5										
2	16	3	2	"	"	9	48.8										
2	5	3	2	"	1	2	24.5										
							2744.9										
Deduct openings																	
1	6	6	5	"	1	2	37.9										
1	9	"	6	"	1	2	63.0										
2	6	6	3	3	1	2	49.3										
1	6	6	3	3	"	9	15.9										
4	2	"	2	"	1	2	18.7										
1	2	"	2	"	"	9	3.0										
1	11	"	2	9	1	2	35.3										
							223.1										
93.4 Cysds =							2521.8.7						653	12	9		
															</		

Estimate for Native Station Master's house

No.	Length		Breadth		Thickness		Contents	Rate			\$	Amount			Total		
	ft	in	ft	in	ft	in		Rs	as	P		Rs	as	P	Rs	a	P
Brought forward												659	7	11			
Flooring with Jelly																	
Tared and Sanded																	
1	38	6	6	"			231.0										
2	15	1	10	"			301.7										
1	12	4	6	"			74.0										
1	28	3	3	8			103.6										
1	20	9	9	10			204.0										
							914.3	6			sq	54	13	5			
Plastering																	
2	6	"	1	6			18.0										
2	40	"	13	"			1040.0										
2	40	"	6	6			520.0										
2	21	"	6	6			273.0										
2	20	6	11	"			451.0										
4	10	"	11	"			440.0										
2	15	1	10	"			301.7										
2	15	1	9	"			271.3										
2	16	"	8	6			272.0										
2	9	1	10	"			181.7										
2	9	"	8	"			144.0										
1	38	6	9	"			346.5										
2	5	3	6	"			63.0										
2	5	3	"	9			7.9										
1	40	"	2	"			80.0										
Carried Over							4410.1	2	8	"	"	110	4	"			
												824	9	4			

Estimate for Native Station Master's house

No.	Length		Breadth		Thickness		Contents	Rate			\$	Amount			Total		
	ft	in	ft	in	ft	in		Rs	as	p		Rs	as	p	Rs	a	p
Brought forward												659	7	11			
Flooring with Jelly																	
Tared and Sanded																	
1	38	6	6	"			231.0										
2	15	1	10	"			301.7										
1	12	4	6	"			74.0										
1	28	3	3	8			103.6										
1	20	9	9	10			204.0										
							914.3	6			sq	54	13	5			
Plastering																	
2	6	"	1	6			18.0										
2	40	"	13	"			1040.0										
2	40	"	6	6			520.0										
2	21	"	6	6			273.0										
2	20	6	11	"			451.0										
4	10	"	11	"			440.0										
2	15	1	10	"			301.7										
2	15	1	9	"			271.3										
2	16	"	8	6			272.0										
2	9	1	10	"			181.7										
2	9	"	8	"			144.0										
1	38	6	9	"			346.5										
2	5	3	6	"			63.0										
2	5	3	"	9			7.9										
1	40	"	2	"			80.0										
Carried Over							4410.1	2	8	"	"	110	4	"			
												824	9	4			

N ^o	Length		Breadth		thickness	Contents	Rate			Q	Amount			Total		
	ft	in	ft	in	ft		Rs	as	P		Rs	as	P	Rs	as	P
	Brought forward										824	9	1			
	estate washing															
			Squares			22	"	1	"	sq	5	8	"			
	Roofing															
	with palmyra rafters															
	and rafters - Covered															
	with flat & pan tiles															
1	12	6	10	6		506.3										
1	12	6	23	"		287.5										
1	12	6	34	"		125.0										
						1218.8	20	"	"	"	243	12	10			
	Timber in posts															
1	7	"	"	4	"	4	3.11									
1	9	"	"	4	"	4	4.00									
						7.11	1	"	"	cft	28	7	"			
	Doors & windows (pannelled)															
1	6	6	5	"		32.5										
3	6	6	3	3		63.4										
5	2	"	2	"		20.0										
						115.9	1	8	"	sq ft	173	13	7			
	Painting posts with wood Oil															
						Sp. ft	85.3									
	Doors & Windows															
						231.8										
						317.1	1	"	"	sq	3	2	9	1279	5	6

Estimate for work on bridge

Estimate for work on bridge

107

No	Lengths	Breadths	Thickness	Remarks	Rate	Amount									
ft	in	ft	in		R	a	p								
In Earth Work															
Earthwork															
2	4	"	1	6	1	6	18 cft	"	7	3	90	-	4	0	
Stone work															
2	4	"	1	6	1	6	18 cft	4	"	"	2	10	8		
Woodwork															
In posts															
2	10	"	"	6	"	6	5.00								
In upright posts															
1	4	6	"	3	"	3	.5675								
In diagonal bracing															
1	5	3	"	3 1/2	"	2	.2552								
1	5	3	"	2 1/2	"	2	.1823								
In upper horizontal bar															
1	13	3	"	3	"	3	.8281								
In lower horizontal bar															
1	13	3	"	3 1/4	"	3	1.0352								
In intermediate horizontal bars															
3	13	3	"	3	"	2	1.6563								
								9.5196	4	"	cft	3	8	1	3

1841

Carried over

41 - 9

No	Length		Breadth		Thickness		Contents	Rate			P	Amount		
	ft	in	ft	in	ft	in		ft	in	p		Rs	a	p
							Brought forward					657	11	9
							Ironwork							
							in tie rods							
1	5	9	3				19.09							
1	5	9	1	7	32		9.959							
							in shaft							
1	1	9	1	8			3.183							
1	1	7	1	8			2.882							
							in hinges							
2	2	3	3	32			15.03							
							in hooks							
2	1	2	62				5.216							
							in bolt							
1	1	1	476				1.476							
							in bolts & nuts							
16		6	x	636			5.248							
							67.11		2		lb	7	12	3
							Carried Over					4	8	13

No	Lengths		Breadths		Thicknesses		Contents	Rates			P	Amount		
	ft	in	ft	in	ft	in		No	lb	p		do.	as	h

[Signature]

Frederick Drabble
Chief Engineer

22

Carnegie Railway Co. &
 Estimate for Fuel Stage

618

Quantity	Description	Rate	Unit	Amount
143.84	Earthwork	1.40	Cy ²	35 15 4
13.98	Brickwork	7.00	"	111 13 5
9.40	Surfing	.80	Sq ²	4 11 2
9.40	Trimming	.20	"	1 2 10
Total Proper				139 11 1

Fred. Dibble
 Chief Engineer

Estimate for Gate-keeper's Lodge

684 T

No.	Length		Breadth		Thickness		Contents	Rate			Amount	Total		
	ft	in	ft	in	ft	in		Rs	as	p		Rs	as	p
Earthwork														
2	12	"	1	11	1	6	69.0							
2	9	6	1	2	1	6	33.3							
1	8	"	1	2	1	6	14.0							
2	4	6	1	2	1	6	15.8							
		5.	byds =				132.1	"	4	"			1	4
Brickwork														
2	12	"	1	11	2	"	92.0							
2	9	6	1	2	2	"	44.3							
1	8	"	1	2	2	"	18.6							
2	4	6	1	2	2	"	21.0							
2	11	6	7	"	1	6	241.5							
2	10	"	5	4 1/2	"	9	80.6							
5	5	"	3 1/2	"	"	9	58.9							
1	7	6	8	"	"	9	45.0							
2	5	"	8	"	"	9	60.0							
1	17	"	13	9	"	9	175.4							
							837.3							
Deduct openings														
2	2	"	1	6	1	6	9.0							
1	4	"	5	"	"	9	15.0							
2	5	6	2	"	"	9	16.5							
1	6	"	3	3	"	9	14.6							
							55.1							
29 Cyds							782.2	10	"	"			290	"
											Carried Over		291	4

Abstract

5.0 Cysds Earthwork	@	1/4	1. 4
29.0 " Brickwork	@	10/	290 .
2.48 Squares Jelly over arch	@	4/	9 11
1.3 " Jelly flooring tarred & sanded	@	6/	7 12
6.22 " Plastering	@	2/8	15 8
6.22 " white washing	@	1/4	1 8
25.5 Sft Doors & windows	@	1/8	38 1
.9 cft Teak Joists	@	14/	3 9
.79 Squares Painting with w ^t Oil	@	1/	12
.48 " Sloped terracing	@	12/8	6 .
			<u>374 11</u>

Madras
14th August 1872

Fred Dibble
Chief Engineer

No	Length		Breadth		Thickness		Content	Rate			Amount	Total			
	ft	in	ft	in	ft	in		Rs	as	p		Rs	as	p	
Brought forward													291	4	.
Jelly in covering over arch															
1	18	"	13	9	"	"	248	4	"	.	99	9	14	8	
Flooring with Jelly tarred and Sanded															
1	10	"	10	"			100								
1	6	"	5	"			30								
							130	6	"	.	99	7	12	9	
Plastering (interior)															
1	10	"	26	"			260								
2	10	"	5	4 1/2			107.5								
5	5	"	3 1/4	"			78.6								
2	6	"	8	"			96								
2	5	"	8	"			80								
							622.1	2	8	"	99	15	8	9	
white washing															
							622	.	4	"	-	1	8	9	
Doors & windows															
1	6	"	3	3			19.5								
2	2	"	1	6			6.0								
							25.5	1	8	"	sp. ft	38	4	.	
Teakwood Joists															
7	6	"	3	"	1		0.9 cft	4	"	"	cft	3	9	7	
Painting with w ^t Oil															
							79	sp. ft	"	"	99	"	12	7	
Sloped terracing															
1	8	"	6	"			48	12	8	"	99	6	.	.	
												374	11	1	

Reddick
Chief Engineer

Detail of work Masonry	Number	Measurements in feet						Cubits	Quantity in cu. yds.	Remarks
		Lengths			Thickness	Height	Depth			
		Ends	Wall	Total						
Foundations										
Footings Bricks in Churnam										
Pillars in Side Walls	11	1' 10 1/2"	7' 6"	7' 6"	2' 4 1/2"	1' 0"	17.31			
Pillars all around	12	1' 10 1/2"	22' 6"	22' 6"	1' 10 1/2"	1' 0"	42.17			
Basement										
Pillars in Side Walls	11	1' 6"	6' 0"	6' 0"	2' 0"	3' 0"	36.00			
Pillars all round	12	1' 6"	18' 0"	18' 0"	1' 6"	3' 0"	81.00			
Superstructure										
Pillars in Back Verandah	5	1' 6"	7' 6"	7' 6"	1' 6"	9' 3"	104.06			
" in Front " "	5	1' 6"	7' 6"	7' 6"	1' 6"	7' 3"	81.56			
" in Side Walls	4	1' 6"	6' 0"	6' 0"	2' 0"	12' 0"	168.00			
" " "	2	1' 6"	3' 0"	3' 0"	1' 6"	1 1/4' 0"	63.00			
Total Cubic feet of Bricks in Churnam								593.60		
Foundations										
Footings Bricks in Clay										
Front and Side Walls			99' 6"							
Rear Wall			34' 6"							
Bath Room Walls	2	6' 6"	13' 0"	11' 7 1/2"	1' 1 1/2"	1' 0"	165.37			
Basement										
Front and Side Walls			103' 0"							
Rear Walls			36' 0"							
Bath Room Walls	2	6' 6"	13' 0"	152' 0"	9' 3' 0"		342.00			
Steps to Bath Room	1			1' 0"	4' 0"	1' 0"	16.00			
" in Front Verandah	2	10' 6"	21' 0"	21' 0"	1' 0"	0' 6"	10' 50			
" " " above	2	9' 0"	18' 0"	18' 0"	1' 6"	1' 3"	33.75			
Total Cubic feet of Footings & Basement								567.62		

Detail of work	number	Measurements in feet						Contents	Total quantity spec'd description q w o r
		Length				Breast thickness	Depth height		
		Each	Total	Total	length				
<u>Superstructure</u>									
Side Walls of Kitchen & Bed Rooms	2	16' 6"	33' 0"	33' 0"	0' 0"	9'	14' 0"	346.60	
Side walls of Kitchen Bath Rooms	4	6' 6"	26' 0"	26' 0"	0' 0"	9'	11' 3"	219.375	
Rear walls of ..	2	9' 0"	18' 0"	18' 0"	0' 0"	9'	9' 3"	124.87	
Top of Ft. & Rear walls inside	2	41' 0"	82' 0"						
Around doors in sitting Room	2	25' 0"	50' 0"						
in Bath Rooms	2	23' 0"	46' 0"						
" windows in Ft. & R. walls	4	22' 0"	88' 0"	266' 0"	2' 0"	1'	0'	532.00	
" two doors in sitting Room	2	25' 0"	50' 0"	50' 0"	1' 6"	1'	0'	75.00	
Total Superstructure Cft B in Clay								1297.745	
<u>Deduct for</u>									
Door in Kitchen Room	1	3' 0"	3' 0"						
" in Bath Room	2	2' 6"	5' 0"	8' 0"	0' 0"	9'	6' 6"	39.00	
" windows in Bed & Kitchen Rooms	3	4' 0"	12' 0"	12' 0"	0' 0"	9'	5' 0"	45.00	
Total Cft of Deductions								84.00	
Total Cft of Superstructure B in Clay less deductions								1213.745	
<u>Superstructure - sun dried bricks in mud</u>									
Front and Rear Walls	2	41' 0"	82' 0"	82' 0"	2' 0"	15' 6"	2542.00		
Partition Walls (including gables)	2	18' 0"	36' 0"	36' 0"	1' 6"	19' 3"	1089.00		
Total Cft of sun dried Bricks in mud								3581.50	
<u>Deduct for</u>									
Door to Bath Room	2	5' 0"	10' 0"						
" " Sitting Room	2	6' 0"	12' 0"	22' 0"	2' 0"	8' 6"	374.00		
" " " "	2	6' 0"	12' 0"	12' 0"	1' 6"	8' 6"	152.00		
" " " "	4	6' 0"	24' 0"	24' 0"	2' 0"	7' 0"	336.00		
" " " "									
Total Cubic ft of Deductions								863.00	
Total Cft of Sun dried Bricks in mud less deduction								2718.5	

Detail of work	Number	Measurements in feet							Contents	Total quantity of work	Each description of work
		Each	Total	Total Length	Breadth	Thickness	Depth	Height			
<u>Plastering</u>											
Side walls including Pillars	2	25' 0"	50' 0"	50' 0"	0"			14' 3"	72.50		
	2	9' 6"	19' 0"	19' 0"	0"			11' 6"	218.50		
Rear Walls of Bath Room	2	11' 3"	22' 6"	22' 6"	0"			9' 3"	208.125		
Steps (in all)									80.00		
Total Square feet Plastering									1219.125		
(Deductions)									79.50		
Total Sft or Squares Plastering less deductions									1139.625		or 11 1/2
<u>Whitewashing</u>											
Pillars of Verandah	5	6' 0"	30' 0"	30' 0"	0"			7' 3"	217.50		
Bk Verandah	3		15' 0"	15' 0"	0"			9' 3"	138.75		
Side Walls	2	18' 0"	36' 0"	36' 0"	0"			14' 3"	513.00		
Partition Walls with galles	4	18' 0"	72' 0"	72' 0"	0"			16' 9"	1206.00		
1/2 of Rear walls of main B?	2	38' 0"	76' 0"	76' 0"	0"			14' 6"	1102.00		
"	1	42' 6"	42' 6"	42' 6"	0"			14' 0"	595.00		
"	1	39' 6"	39' 6"	39' 6"	0"			14' 0"	553.00		
Bathroom side Walls	6	6' 6"	39' 0"	39' 0"	0"			11' 6"	448.50		
Rear Walls	2	9' 0"	18' 0"	18' 0"	0"			9' 6"	171.00		
for doors & windows									414.00		
Total S. feet of Whitewashing									5358.75		
(Deductions)									613.50		
Total Sq. feet of whitewashing less deductions									4745.25		or 47 1/2
<u>Roofing</u>											
	2	15' 0"	30' 0"	30' 0"	36' 0"				1050.00		
					22' 0"	48' 6"			1067.00		
	2	13' 0"	26' 0"	26' 0"	13' 0"				338.00		
Total S. feet or Squares of Roofing									2455.00		or 25

Detail of work	Number	Measurements in feet						Contents	Total quantity of each description of work
		Lengths			Breadth or Thickness	Depth or Height			
		Each	Total	Total					
<u>Flooring</u>									
Sitting Room				18' 0"	16' 0"			288.00	
Esche Room				18' 0"	10' 0"			180.00	
Bed Room				18' 0"	12' 0"			216.00	
Baths Rooms	2	9' 0"	18' 0"						
Back Verandah	1	21' 6"	21' 6"	39' 6"	6' 6"			256.75	
Front	1			42' 6"	10' 6"			446.25	
Between Pillars	6	9' 0"	54' 0"	54' 0"	0' 9"			40.50	
Under doorways								47.00	
			Total	Sft. Square of Flooring					1474.500
									14 3/4
<u>Venetian Portiers of Doors & Windows</u>									
Doors	2	3' 9"	7' 6"						
Windows	4	5' 0"	20' 0"	27' 6"	4' 0"			110.00	
			Total	Sft. Venetians					110.
<u>Panelled Portiers of Doors & Windows</u>									
Doors	2	2' 9"	5' 6"	5' 6"	4' 0"			22.00	
"	3	6' 6"	19' 6"	19' 6"	3' 0"			58.50	
"	2	6' 6"	13' 0"	13' 0"	2' 6"			32.50	
Windows	3	5' 0"	15' 0"	15' 0"	4' 0"			60.00	
			Total	Sft. of Panels					173.00
<u>Wood Cb</u>									
For all doors & Windows								607.00	
			Total	Squares of Wood Cb					6.
<u>Earthwork</u>									
Pillars	1	2' 1/2"	9' 6"	9' 6"	3' 1/2"	2' 0"		64.12	
"	12	2' 10 1/2"	34' 6"	34' 6"	2' 10 1/2"	2' 0"		198.38	
								Carried Over	262.50

Details of Work	Number	Measurements in feet						Contents	Total quantity of each description if worked
		Length		Breadth or Thickness	Depth or Height				
		Each	Total						
<u>EARTHWORK</u> (Contd.)			Brought forward					262.50	
Side Walls—	2	26' 3"	52' 6"						
Rear Walls—	2	30' 6"	61' 0"						
1 Bath Room Wall	2	5' 6"	11' 0"	12' 4'	2' 1 1/2"	2' 0"	529.72		
Front & Rear Walls of sitting Room &c.	2	41' 0"	82' 0"	82' 0"	3' 0"	0' 6"	123.00		
Partition Walls—	2	18' 0"	36' 0"	36' 0"	2' 6"	0' 6"	45.00		
Filling in Sitting Room—				18' 0"	16' 0"		288.00		
Room—				12' 0"	18' 0"		216.00		
Room—				18' 0"	10' 0"		180.00		
Pk Giraudals—				21' 6"	6' 6"		139.75		
Jr Giraudalv—				41' 0"	10' 6"		430.51		
1 Bath Room—	2	9' 0"	18' 0"	18' 0"	6' 6"		117.00		
Mab b ft regards of Earthwork								2330.87 or 86 2/3	

C
Abstract Estimate for an Engineer's Bungalow - 764

Quantities	Description of work	Rate			Amount			Total		
		Per	No	As p	No	As p		No	As p	
22 Cys	Brick in Churnam	Cyd	5	"	110	"	"			
66 "	Brick in Clay	"	2	"	132	"	"			
100 2/3	Sung dried Brick in mud	"	1	8	151	"	"			
11 1/2 Sps	Plastering outside	Sps	2	"	23	"	"			
2 1/2 "	Whitewashing	"	"	3	8	14	6			
14 3/4	Flooring 3" thick Selly	"	3	"	44	"	"			
110 8 ft	Verandah Portion of doors & Windows with frames hooks, hinges, bolts locks & fastenings complete	8 ft	1	4	137	8	"			
143 "	Bath	"	1	"	173	"	"			
6 Square	Wood Oil to Iron Windows	Sq	1	"	6	"	"			
86 1/3 Cyd	Earthwork	Cyd	"	3	16	3	"			
26 Square	Thatched Roofing	Sq	15	"	375	"	"			
43 Cft	Wood for Braces & Wall plates	Cft	1	8	64	8	"			
Total Paper								12	41	5 6

Madras
14th August 1872

Leed & Dibble
Chief Engineer

Detailed Estimates etc. relating to Br

1470/73

1. Estimates for culverts of 10', 2', 4', 5', and 6', and bridges of 10 ft, 20 ft, 25 ft, 30 ft, 40 ft span.

Estimate for Bridge over Adyar .. Rs. 43,106.

Alternative d. d. d. d. .. 48,448.

Estimate for Bridge over Palar .. 4,27,647.

d. d. d. d. Ponnai .. 2,61,550.

d. d. d. d. Guddalam .. 1,20,656.

d. d. d. d. Backwater .. 19,440.

Statement of weights of girders designed for reduced rolling loads.

Revised Estimate for Bridge over Adyar .. Rs. 33,921.

d. d. d. d. Palar .. 3,43,981.

d. d. d. d. Ponnai .. 2,03,653.

d. d. d. d. Guddalam .. 1,00,251.

Statement showing savings effected by adopting reduced rolling loads.

Goverment Order No. 306

26.3.73

1-18.5 ft Culvert.
 Estimate for bridge No. 1. 2nd

No.	Length		Breadth		Thickness		Contents	Rate			\$	Amount			Total		
	ft	in	ft	in	ft	in		No.	as	p		No.	as	p	No.	as	p
Earthwork																	
1	12	6	6	6	3	"	243.8										
4	2	"	3	6	3	"	84.0										
2	12	4	1	6	1	"	37.0										
							364.8										
							13.5 Cyp.	4	"		C. ft	3	6				
Brickwork																	
In Platform																	
1	12	5	6	6	"	6	40.3										
1	2	9	2	"	"	6	11.0										
Loshings																	
2	12	"	2	4	1	6	84.0										
Plasterwork																	
2	12	"	4	9	1	6	171.0										
Wing walls																	
4	6	3	3	6	1	6	134.3										
							437.6										
							16.2 Cyp.	12	"		C. ft	19	4	6	5		
Woodwork																	
Sills																	
2	6	"	"	8	"	5	3.3 Cft.	4	"		C. ft	13	3	2			
Groping																	
1	5	6					22 C. ft	2	"		C. ft	4	6		25	4	15

Earlthorpe	@ 7/11	3	6	0
Builthorpe	@ 12/1	19	6	5
Wardroth	@ 1/1	13	3	2
Lechings	@ 2/1	44	"	"
		25	15	7

Madras
14th August 1872

Leah Dibble
Chie. of Engineers

2. M. Culbert
Estimate for Bridge No. 2 7th

No	Length		Breadth		Thickness		Contents	Palo		ff	Amount		Total	
	ft	in	ft	in	ft	in		sq	cu		sq	cu	sq	cu
Earthwork in foundations														
1	22	3	14	8	3	3	31.2							
2	12	1	1	6	1	"	1.3							
							32.5		1			8	2	
Brickwork in Platform														
1	22	3	6	8	"	6	2.8							
4	2	6	1	11	"	6	.4							
Screen walls														
2	11	8	1	6	1	"	1.3							
Footings														
2	21	9	2	4	1	6	5.6							
Abutments														
2	21	9	4	"	1	6	9.7							
Wing Walls														
1	3	"	6	3	1	6	1.2							
							24.0	12	"	"	288	"	"	
Pillar Covering Stone														
1	21	9	3	6	"	9	57.12	1	"	"	57	1	7	
Coping														
2	11	9					23.5	2	"	"	14	"	"	100 3 7

17th 2

32.5 Cys Portland Cement @ 1/4 8-2-0
 24.0 " Brickwork @ 12/ 288-0-6
 57.1 Cft. Carving Stones @ 1/ 57-1-7
 23.5 Cft. Copings @ 2/ 47-0-0
400.3

Madras
 14th August 1872
 Geo. D. D. D.
 Chief Engineer

1/4 ft. Order
 Estimate for Bridge No 3

No	Length		Breadth		Thickness		Contents	Rate			D	Amount			Total		
	ft	in	ft	in	ft	in		No	as	p		No	as	p	No	as	p
							Castwork in foundation										
1	12	5	8	8	3		322.8										
4	2	9	2		3		66.0										
2	11	9	1	6	1		44.3										
					16		Cys 433.1		4			1					
							Brickwork in platform										
1	12	5	8	8		6	53.8										
4	2	9	2			6	11.0										
							Screen walls										
4	14	9	1	6	1		88.5										
							Footings										
2	12		2	4	1	6	8 1/2										
							Chimneys										
	12		3	9	1	6	67.5										
							Screen walls										
2	9		1			5	7.5										
							Wing walls										
4	3	6	5	6	1	6	115.5										
							15.8 Cys 427.8		12			189	9	7			
							Settles coping										
4	6						24 Cft 2					48					
							Carried Over					241	9	7			

No 3

Abstract

16.0 Cms	Earthwork	@ 1/4	1	"	"
15.8	Brickwork	@ 12/-	189	9	7
24.0 b.ft	Leopings	@ 2/-	18	"	"
9.0 C.ft.	Woodwork	@ 4/-	36	"	"
.082 Tons	Ironwork	@ 20/-	16	6	5
			<u>294</u>		

Madras
14th August 1872

Fred. Dribble
Chief Engineer

2

81X

No	Length		Breadth		Thickness		Contents	Rate			Yds	Amount			Total		
	ft	in	ft	in	ft	in		No	lb	p		No	lb	p	No	lb	p
							Brought forward					241	9	7			
							Woodwork Sills										
2	6	"	1	"	"	4	1 1/2										
							Tricks										
3	6	"	"	8	"	5	5.0										
							Cft 9.0	4			Cft	36					
							Donwork										
							Girders										
2	5	6	"	5	"	3/8	.143										
4	5	6	"	3/8	"	1/2	.238										
							Cft .381										
.082 Tons							Ironwork	2.00	"	"	Ton	16	6	5	294		

23.8	Cyrs	Earthwork	@	11	3	13.2
19.5	"	Brickwork	@	12	23.6	"
149.6	ft.	Covering Stones	@	1	149	9 7
25.0	ft.	Casings	@	2	50	7 7
				No	139	8 9

Madras
14th August - 1872.

Red Dishes
Chief Executive

5 ft Arch
Estimate for Bridge No. 5 634

[illegible]

No 802-8-"

Frederick D. Miller
Chief Engineer

I.
GUY

No	Lengths		Breadths		Thickness	Contents	Rate			Amount	Total		
	ft	in	ft	in			No	as	p		No	as	p
						Earthwork							
2	24		4		4	768							
						28.4 yds			Cy	7	1	7	
						Brickwork							
						in footings of Abutments							
2	6	10	3	6	1	147.83							
						In footings of Wing Walls							
4	5	3	2	8	1	56.00							
						In Abutments							
2	12		7		2	462.00							
						Screen Walls							
2	9		1			13.5							
						Parapets							
4	2	6	1		1	15.00							
4	6	6	1	6		24.50							
						Wing Walls							
4	7		3		1	164.00							
						Newalls							
4	5		2		2	80.00							
						31.8 yds	12		Cy	38	9	7	
						Ashlar Copings							
						12.0							
4	3					15.0							
4	3	9				10.0							
4	2	6				37 lft	2		lft	74			
										462	11	2	

N^o 6
 Abstract

28.1 C. lbs. Extra in foundations @ 7/4 7 1 7
 12.5 " " in flooring @ 7/4 3 2 ..
 31.8 Brickwork @ 12/ 381 9 7
 37.0 Cft Copings @ 2/ 7/4
 14.3 1/4 Cft Woodwork @ 4/ 57 5 9
 18 " Ironwork 200/ 36
 10. 1/4 Cft flooring @ 7/ 72 12 10
 651 15 9

Madras
 14th August 1872
 3 F. D. D. D.
 Chief Engineer

2

857

No.	Length			Breadth			Contents	Rate			Amount	Total		
	ft	in	ft	in	ft	in		Rs	as	p		Rs	as	p
							Woodwork				1462	11	2	
							Sills							
2	6			1	3		5.0							
							Joists							
4	6				8		6.67							
							Foot Planks							
1	8			2			2.67							
							Cft 14.34	4			Cft	57	5	9
							Ironwork							
2	8				7		39							
4	8				4		44							
							1/8 Tons Cft	83	200			Tons	36	
							Pitching							
							Earthwork							
1	12			5		1	60.00							
2	8			6		5	85.00							
2	9			1	6	4	108.00							
2	7			1	6	4	84.00							
							337 Cft				12.50			
							Stone							
1	12			5		1	60.00							
2	8			6		5	85.00							
2	9			1	6		13.50							
2	7			1	6		10.50							
2	9			1		3	63.00							
2	7			1		3	49.00							
							281 Cft				10.40			
							7							
											72	12	10	631 15 9

6 ft Arched bridge
 Estimate for bridge No 7

867

No	Length		Breadth		Thickness		Contents	Rate	Amount	Total		
	ft	in	ft	in	ft	in						
							Earthwork					
1	33	"	17	"	4	"	2244					
							83.1					
							Brickwork					
							in Platform					
	33	"	15	"	"	6	2475					
							in Abutment					
2	12	"	8	"	3	"	576					
							Wing walls					
4	9	3	8	6	2	3	707.6					
							Retaining					
4	3	3	5	6	1	6	107.3					
							Parapet walls					
2	12	"	3	6	1	6	126					
							Inner					
1	12	"	7	6	1	2	105					
2	10	6	10	6	1	2	257.3					
							Arch					
	12	"	11	6	1	6	207					
	= 2333.7 Cft =						864 yds					
							Concrete					
	9	"	12	3	"	6	55.1					
							Asphalt					
2	12	6	"	"	"	"	25					
4	10	10	"	"	"	"	43.3					
4	3	3	"	"	"	"	13					
							Leach					
							81.3					

No 7

Abstract

83.1 Cyls Earthwork @ 1/4 20.12.5
 86.4 Brickwork @ 1/4 1036.12.10
 2 Concrete @ 1/4 8.
 81.3 Lift Copings @ 2/ 162.9.7

Rs 1228.2.10

Madras
 14th August 1872

Fid. A. D. B. S.
 Clearing

10 ft Girder bridge
 Estimate for Bridge No 8

K.
 87*

No	Length		Breadth		Height	Contents	Rate		Q	Amount		Total	
	ft	in	ft	in	ft		No	Rs		Rs	as	Rs	a. a
						Earthwork							
2	28	1	4	4	4	910.7							
						Cops 36							
						Brickwork							
						in footings of Abutment							
2	12	5	1	1	1	108.6							
						In footings of Wing walls							
4	8	3	2	5	1	79.8							
						In Abutment							
2	12	0	2	9	8	577.5							
						Parapet walls							
4	8	6	0	7	1	31.9							
4	2	0	1	0	1	12.0							
						Face walls							
2	9	0	1	9	0	23.6							
						Wing walls							
4	6	6	7	0	1	348.8							
						Newells							
4	5	0	2	0	2	80.0							
						117 Cops = 1262.2							
						Asphalt Copings							
4	2	6				10.0							
4	7	3				29.0							
4	2	6				10.0							
						<u>149.0</u>							

No 7

Abstract

83.1 Cyls Earthwork @ 1/4 20.12.5
 86.4 Brickwork @ 1/4 1036.12.10
 2 Concrete @ 1/4 8.
 81.3 Lift Copings @ 2/ 162.9.7

Rs 1228.2.10

Madras
 14th August 1872

Fid. A. D. B. S.
 Clearing

10 ft Girder bridge
 Estimate for Bridge No 8

K.
 87*

No	Length		Breadth		Height	Contents	Rate		Q	Amount		Total	
	ft	in	ft	in	ft		No	Rs		Rs	as	Rs	a. a
						Earthwork							
2	28	1	4	4	4	910.7							
						Cops 36							
						Brickwork							
						in footings of Abutment							
2	12	5	1	1	1	108.6							
						In footings of Wing walls							
4	8	3	2	5	1	79.8							
						In Abutment							
2	12	0	2	9	8	577.5							
						Parapet walls							
4	8	6	0	7	1	31.9							
4	2	0	1	0	1	12.0							
						Face walls							
2	9	0	1	9	0	23.6							
						Wing walls							
4	6	6	7	0	1	348.8							
						Newells							
4	5	0	2	0	2	80.0							
						117 Cops = 1262.2							
						Asphalt Copings							
4	2	6				10.0							
4	7	3				29.0							
4	2	6				10.0							
						<u>149.0</u>							

12.8.
Abstract

36 Cysls Earth in foundation @ 1/4 9
21.1 " " flooring @ 1/4 5 1/2 5
47. " Brickwork @ 1/4 5 1/4
49 Cft Copings @ 2/ 93
17.3 Cft Woodwork @ 1/4 69 3 2
41 tons Ironwork @ 1/2 82
16.1 Cysls Flooring @ 7/ 112 11 2

No 940.2.9

Madras
14th August 1872

Frederick D. Ellis
Chief Engineer.

10th 1.1.1.

K.
854

2

No.	Length		Breadth		Thickness	Contents	Rate		D.	Amount		Total	
	ft	in	ft	in			Rs	As		Rs	As	Rs	As
						Woodwork							
						Sills							
2	6	"	1	3	"	4	5.0						
						Joists							
5	6	"	"	8	"	5	8.3						
						Foot Mould							
1	12	"	2	"	"	2	4.0						
							17.3						
						Ironwork							
						Enders							
2	12	"	"	11	"	1/2	0.92						
4	12	"	"	6	"	1/2	1.00						
						Cft	1.92						
						Plastering							
						Earthwork							
1	12	"	9	"	1	"	108						
2	12	"	7	"	1	"	168						
2	14	6	1	6	4	"	174						
2	10	"	1	6	4	"	120						
						21.1 Cysls	570						
						Stone							
1	12	"	9	"	1	"	108						
2	12	"	7	"	1	"	168						
2	14	6	1	6	4	"	21.8						
2	10	"	1	6	4	"	15						
2	14	6	1	"	3	6	101.5						
2	10	"	1	"	3	6	70.						
						16.1 Cysls	434.3						

10ft. arched bridge
Estimate for bridge N^o 9.

[illegible]

28-9
Abstract

90.3	Cyds. Ewke. in founds @	1/4	22	9	5
38.1	" " in flooring @	1/4	9	8	5
123.1	" Brickwork @	12/	11	7	3
111.0	Lft Copings @	2/	23	2	
4.1	Cyds Concrete @	1/	16	6	5
32.7	" flooring @	7/	228	11	5
			<u>Rs 1976.9.7</u>		

Madras
14th August-1872

Fred. D. Miller
Chief Engineer

2

90.

[illegible]

20 ft Girder bridge.
 Estimate for Bridge No 10. M. 918

No	Length	Breadth	Thickness	Content	Rate	Amount	Total
	ft in	ft in	ft in		Per cu ft	Per cu ft	Per cu ft
In each Abutment							
Earthwork							
2	10 "	5 3	7 9	813.75			
1	12 "	8 "	7 9	744.0			
57.7 Cords =				157.75			
Brickwork							
in footings							
2	10 "	4 "	4 6	360.0			
1	12 "	5 9	4 6	310.5			
In Abutments							
1	12 "	8 3	3 4	330.0			
In Wing walls							
2	8 "	2 "	7 3	232.0			
In Newalls							
2	4 9	2 "	2 "	38.0			
In Screen wall							
1	9 "	2 9	" 9	18.6			
In parapet Walls							
2	4 1/4	1 6	" 1/4	4.4			
2	3 6	2 3	1 6	23.6			
48.8 Cords =				1317.1			

No Length Breadth Thickness Contents Cords of Shingles Total

Brought forward
Coping

2 4 " " " 8.0
2 9 " " " 18.0
2 2 6 " " " 5.0

31.0 Cft

Ashlar Sills

2 3 1/2 3 " " 8 12.5 Cft

In each Pier
Cartwork

1 6 3 8 6 5 3 725.2

27 Cords

Brickwork

1 12 " 6 3 4 6 337.5

1 4 6 4 6 4 6 91.1

1 14 " 4 " 7 9 1/2 135.2

32 Cords = 863.8

Ashlar Sills

2 4 " 3 " " 8 16.0 Cft

Ashlar Caps

1 3 3 3 3 " 6 5.3

1 3 " 3 " " 8 6.0

11.3 Cft

No Length Breadth Thickness Contents Cords of Shingles Total

Brought forward

In each opening

Iron work - In Girders

Weight of web 352.5 lbs

" of upper flanges 537

" of lower " 197.3

" plates at ends 20.6

" L-bron in bolts

flanges 829.1

" L-bron @ end 43.5

" T-bron 194.8

add 5 per cent for

rust & loss 100.6

Covering plates 2196 lbs

= 98 tons

Weight of 2 Girders 4392.0

" T-bron in braces 538.7

" L-bron used for

x girders & hand rail 2080.0

" Roping for hand rail 192.0

7202.7

= 3.22 tons

Woodwork

2 24 " 1 " " 6 24.0

2 24 " 1 8 " 3 20.0

1 9 " 4 " " 6 18.0

62.0 Cft

Lead Driller
Chief Engineer

[illegible]

No.	Length		Breadth		Thickness		Contents	Rate			Amount	Total		
	ft	in	ft	in	ft	in		No	as	p		No	as	p
Brought forward														
In each opening														
Ironwork In Girders														
	Weight of web						555.8							
	" of Upper flange						714.4							
	" Lower "						410.6							
	" Plates at ends						30.0							
	" L Irons in both flanges						1023.1							
	" L Irons at ends						55.3							
	" In T Irons						250.4							
							3039.6							
	Add 5 percent for rivet heads & C. plates						152.0							
							3191.6							
							lb	=	1.12					
	Weight of 2 Girders						6383.2							
	" 4 pairs T Irons in cross braces						538.7							
	" L Irons used for + Girders & hand rail						2773.3							
	" Piping for hand rail						236.0							
							9931.2							
								=	4.14					
Woodwork														
2	29	6	1	.	.	6	29.5	cft						
2	29	6	1	8	.	3	24.6							
1	9	.	4	6	.	6	20.3							
							74.4	cft						

30 ft Girder Bridge
Estimate for Bridge No 12. 95⁺

No	Length	Breadth	Thickness	Contents	Rate	Amount	Total
	ft	in	ft	in	Per cu ft	Per cu ft	Per cu ft
In each Abutment							
Earthwork							
2	11	6	5	9	9	6	1256.4
1	12	"	8	10	9	6	1007.0
83.8 Cyds =							2263.4 cft
Bridgework							
In footings							
2	11	6	4	6	5	"	517.5
1	12	"	6	4	5	"	380.0
In Abutments							
1	12	"	9	4	3	8	410.7
In Wing walls							
2	9	4	9	"	2	3	378.0
In Newalls							
2	6	"	2	"	2	"	48.0
In Screen walls							
1	9	"	3	6	"	9	23.6
1	4	"	3	"	"	9	9.0
In parapet walls							
2	4	7 1/2	1	6	"	4 1/2	5.2
2	3	10	1	6	3	"	34.5
66.9 Cyds =							1806.5 cft

30 ft. Girder bridge. Abstract

In each Abutment
83.8 Cyds Earthwork @ 1/4 83 12 10
66.9 " Brickwork @ 1/4 80 2 12 10
35.2 Cft Copings @ 2/4 70 6 5
13.8 Cft Ashlar sills @ 2/4 27 9 7
984.9.8

In each Pier
35.4 Cyds Earthwork @ 1/8 17 11 2
42.4 " Brickwork @ 1/4 508 12 10
18.0 Cft Ashlar sills @ 2/4 31 " "
13.0 " " Copings @ 1/4 26 " "
588.8.0

In each opening
3.96 tons Iron work
in 2 Main girders @ 300 1188 " "
1.75 tons Iron work in
Cross girders & hand rail @ 300 525 " "
83.5 Cft Woodwork @ 4/ 334 " "
2047.0.0
3620.1.8

Madras 2
14th August 1872 3 Fred Dibbler
Chief Engineer

No	Length	Breadth	Height	Content	Plate	Amount	Total
	ft in	ft in	ft in		Rs	As	Pi
Brought forward							
In each opening							
In girders							
Weight of Web				765.0 lbs			
" Upper flange				844.9			
" Lower "				611.8			
" L Irons in both flanges				1499.4			
" L Irons at ends				62.9			
" T Irons				435.1			
add 5 per Cent for rivet heads and covering plates				210.9			
				<u>4439</u>			
							1.98 tons
" Two Girders				8860			
" 4 pairs Trusses in Cross braces				526			
" L Irons used for x girders & hand rail				3120			
" Piping for hand rail				276			
Total iron in 1 span				<u>12802</u>			
							5.71 tons
Woodwork							
2	34	6	1	"	6	34.5	Cft
2	34	6	1	8	"	3	28.8
1	9	"	4	6	"	6	20.2
						<u>83.5</u>	Cft

No.	Length	Breadth	Thickness	Content	Rate	Amount	Total
	ft	in	ft		ft. cu. ft.	ft. cu. ft.	ft. cu. ft.
Brought forward							
Coping							
2	4	4	"	"	8.6		
2	10	9	"	"	21.5		
2	2	6	"	"	5.0		
					35.2	cy	
Ashlar Sills							
2	3	5 1/2	"	"	8	13.8	cy
In each Pier							
Earthwork							
1	16	9	9	6	6	954.8	
						35.4	
Brickwork							
1	12	"	7	"	5	420.0	
1	5	"	5	"	5	125.0	
1	4	3	4	6	9	598.5	
						42.4	cy
						1143.5	cy
Ashlar Sills							
2	4	6	3	"	8	18.0	cy
Ashlar Caps							
1	3	4	3	4	"	6	5.5
1	3	2	3	2	"	9	7.5
						13.0	cy

40ft Plate Girder bridge
Estimate for Bridge No. 13.

P.
974

No	Length		Breadth		Thick		= near Contents	Rate	Q	Amount		Total	
	ft	in	ft	in	ft	in				lbs	cs	lbs	cs
In each Abutment													
Earthwork													
2	12	6	6	6	9	9	1584.4						
1	13	"	10	"	9	9	1267.5						
							105.6	Cyds	=	2857.9			
Brickwork													
in footings													
2	12	6	5	"	6	"	750.0						
1	13	"	7	"	6	"	546.0						
In Abutment													
1	12	"	8	10	3	10	406.3						
In wing walls													
2	11	"	9	2	2	4	470.5						
In Newalls													
2	5	9	2	"	2	"	46.0						
In Screen wall													
1	9	"	4	6	"	9	30.4						
1	4	"	3	6	"	9	10.5						
In parapet walls													
2	5	"	1	6	"	4 1/2	5.6						
2	4	"	3	10	1	6	46.0						
							85.6	Cyds	=	2311.3			

140 ft Girder bridge Abstract

In each Abutment
105.6 Cys Earthwork @ 1/8 105 9 7
85.6 " Brickwork @ 1/4 1027 3 2
39.5 Lft Copings @ 2/4 79 . .
14.5 Cft Ashlar sills @ 2/4 29 . .
1210.12.9

In each Pier
148.1 Cys Earthwork @ 1/8 214 . 10.
33.2 " Brickwork @ 1/4 638 6 5
20.0 Cft Ashlar sills @ 2/4 140 . .
16.9 Cft Ashlar Caps @ 2/4 33 12.10
736.11.1

In each opening
8.5 tons Ironwork in
2 main girders @ 300/ 2550 . .
2.111 tons Ironwork in
Cross girders & handrail @ 300/ 633 14 10
105 Cft Woodwork @ 4/ 420 . .
3603.14.10

Ru 5580.5.8

Madras
14th August 1872

Redd Dibbs
Chief Engineer

No	Length	Breadth	Thickness	Contents	Rate	Amount	Total
	ft	in	in		Rs. a. p.	Rs.	a. p.
Brought forward							
Copings							
2	4	6	"	"	9	18	0
2	12	9	"	"	25.5	51	0
2	2	6	"	"	5.0	10	0
					39.5	79	0
Ashlar sills							
2	3	7 1/2	3	"	8	44.5	0
In each Pier							
Earthwork							
1	17	6	11	"	69	1299.4	0
					Cys 48.1		
Brickwork							
1	12	"	8	"	6	576.0	0
1	5	8	5	8	6	192.7	0
1	14	6	5	"	9	670.6	0
					53.2 Cys =	1139.3	0
Ashlar sills							
2	5	"	3	"	8	20.0	0
Ashlar Caps							
1	3	8	3	8	"	6	6.7
1	3	6	3	6	"	10	10.2
					Total	16.9	0

No	Length	breadth	thick	Contents	Rate	Amount	Total
	ft	in	in				

Brought forward
In each opening
Iron work in girders

Weight of Web = 1320 lbs
 " Upper flange = 2292
 " Lower " = 1538
 " plates at ends = 90
 " L Irons in both flanges = 2973.8
 " L Irons @ ends = 123.7
 " I Irons = 713.9
 9071.4

Add 5% for rivet heads and covering plates = 453.6
 9525 = 14.35 tons

Weight of two girders = 19050 lbs = 8.5 tons
 " 4 P.T. Irons in braces = 546
 " L Irons used for + girders & hand rail = 3344
 " L Irons for securing + girders = 469
 " Piping for hand rail = 360
 Total iron in 1 span = 23769 lbs = 10.611 tons

Wood work

2	45	"	1	"	6	45
2	45	"	1	8	3	37.5
2	9	"	2	6	6	22.5
104	11					105 cft

Baruatic Railway Co. Ltd. 99x

Statement showing the saving effected in the undermentioned bridges - the rolling load on the girders being taken at half that in the G.O.*

Number of spans	Span in feet	Heavy girders		Light girders		Saving	
		Rs	as p	Rs	as p	Rs	as p
Palar Bridge		4,27,647	5 6	3,33,981	1 6	93,666	4 "
Poniar "		2,61,547	13 6	2,03,652	11 "	57,897	2 6
Guddalur "		1,20,656	4 9	1,00,251	1 7	20,405	3 2
Adyar "		43,105	10 7	33,921	" 1	9,184	10 6
16	140	57,652	13 4	41,280	" "	16,372	13 4
22	30	45,034	" "	36,586	" "	8,448	" "
16	25	26,073	9 4	20,457	9 4	5,616	" "
22	20	26,708	" "	21,362	" "	5,346	" "

* V. 523 of 26th Feb. 1872

Madras

Total
Sund Dobbles

2,16,936 1 6

1507

Carnatic Railway Co. (L^d)
 Summary of revised Estimate for a Bridge across
 the River Gudalur, to consist of 8 spans of 100 feet each,
 each, resting on 9 Piers of two Clusters of Three Wrought
 Iron Screw Piles

Wrought Iron	Tons	Total Tons
For 8 spans superstructure	188.56	
8 sets Rollers & Frames	1.28	
For Piers	76.68	
Total		266.52
Cast Iron		
For Piers		40.5

The amount showing
 the saving effected
 in bridge - the
 falling out on the
 piers being taken
 a half that in the
 C.O. of 26th 12

Quantities	Description of Charges	Rate		Amount		Total	
		Per	No	As	As	Per	As
266.52 Tons	Wrought Iron	£ Tow	300	"	"	799 36	"
40.5 "	Cast Iron	£ "	200	"	"	8100	"
307.02 "	Cartage over 16 miles	£ Tow	"	5	"	1535 1 7	"
20 ft	Sinking 18 Cylinders	£ ft	12	"	"	4320	"
1118 cft	Teak Sleepers (12x8")	£ cft	4	"	"	4472	"
467 "	Teak Platform (18x2")	£ "	4	"	"	1868	"
							1,00,251 1 7

Note
 For details of Main Girders
 see Estimate for Porwar Bridge.

Gradius
 14 Aug 1872

Leck Dobbles
 Chief Engineer

Amherst

Karnatic Railway Co. Ltd

1017

Estimate for

Ironwork in a single span of 100 feet clear opening
the Railway being carried on the Bottom Flange of Girders

Load

Weight of Girder say	Tons
10.0	
Add weight of Platform	4.4
	<u>14.4</u>

Dead Load = $\frac{14.4}{2} = 7$ tons per bay

Rolling Load (as per Consulting Engineer's letter No. 50 x 99 + 50 x 6 = 79.5 = 5 tons per bay on 2 Girders
= 2.5 tons per bay on 1 Girder)

Total Load on one Girder = 2.5 + 7 = 9.5 per bay.

Summary of Estimate

In Two Main Girders	14.76
" 17 brgs Girders	8.16
Horizontal Bracing of Platform	.65
Total weight of one span	<u>23.57</u>

Weight of superstructure
as per estimate

Karnatic Railway Co. Ltd

Estimate

for a Bridge across the River
Kudaluru consisting of
a span of 100 feet long
each resting on two (Heavy
and Chocks of three 8' angle
iron beam piles.


Superstructure	Dead
Span 100 ft	266.52
Ends 10 ft	10.5

5

Chief Engineer

100 Ft Span

Length of Girder Day 10.0
 Walk - 8.0 Platform 4.0
 Dead Load 16 $\frac{14.4}{.9}$ per Bay



V: h :: 1:6.25 V: d :: 1:1.18

Depth of Girder 10 feet Length of Bay 6.25 feet


Diagram of Maximum strains on each member of Girder

the Red figures denote square inches of section to bear these strains

Four tons allowed per square inch in Compression


Five do do

in Tension



Bay No.	No.	Girder 100 feet clear span	Square Inches	Length Feet	Weight lbs	Weight Tons	Total weight Tons
<i>Top Flange</i>							
<i>throughout</i>	2	Vertical Plates 8" x 1/4"	11.00	100'	1333	103*	
	1	Plate 12" x 1/4"	3.00	100'	1000		
	2	L Irons 3" x 3" x 3/8"	112.5	100'	1375		
5 to 13	1	Plate 12" x 1/4"	3.00	52'	520		
6 to 11	1	Plate 12" x 1/4"	3.00	39.5'	395		
	2	Lower Plates 12" x 1/4" x 3' 0"	3.00	6.00	60		
	17	Thickening pieces for web plates at pins 5 x 1/4" x 1' 6"	1.25	25.5	106		
	10	L Iron cover plates 3" x 3" x 3/8" x 1' 6"	206.75	9' 0"	103		
					4892	2.20	
<i>Bottom Flange</i>							
<i>throughout</i>	2	Vertical Plates 8" x 1/4"	4.00	100'	1333		
2, 3, 14, 15	2	L Irons 3" x 3" x 3/8"	112.5	25'	344		
4 to 13	2	L Irons 3" x 4" x 3/8"	149.6	62.5'	1033		
5 to 12	1	Plate 12" x 1/4"	300	852'	520		
7, 8, 9, 10	1	Plate 12" x 1/4"	300	27'	270		
1, 2, 3, 14, 15, 16		Plates at pins 12" x 1/4"	300	1' 0"	90		
	2	Cover Plates 12" x 1/4" x 3' 0"	300	6' 0"	60		
	10	L Iron Cover Plates 3" x 3" x 3/8"	206.75	9' 0"	103		
	17	Ver. Plate thickening pieces at pins 5 x 1/4" x 1' 6"	1.25	25.5	106		
					3859	1.74	3.94

Bay No	No	Under 100 ft. clear span (Cont)	Sq. inches	Length	Weight lbs	Weight tons	Total Weight tons
		Brought forward					3.94
		Wels (Ties)					
1 & 16	2	Bars 1" x 7/16"	3.5	11.2	261		
2 & 15	2	Bars 1" x 3/8"	3.80	11.2	224		
3 & 14	2	Bars 3.5" x 3/8"	2.625	11.2	196		
4 & 13	2	Bars 3" x 3/8"	2.5	11.2	187		
5, 6, 11 & 12	2	Bars 2.5" x 3/8"	1.875	11.2	210		
		(Straced)					
7, 8, 9, 10	2	Bars 2.5" x 1/4"	1.25	11.2	187		
do	1	Bracing for do. 2" x 1/4"	0.50	17' 0"	112		
		(Straced for ties)					
1 & 16	4	Area 33.183 sq. in x 7/16"			45		
2 & 15	4	" 33.183 " x 1/2"			40		
3 & 14	4	" 28.2744 " x 7/16"			26		
4 & 13	4	" 23.7583 " x 3/8"			21		
5, 6, 11, 12	4	" 19.638 " x 3/8"			42		
7, 8, 9, 10	4	" 19.635 " x 1/4"			22		
					1573		
		(Stirrups)					
1 & 16	2	Bars 4" x 1/4" x 2 1/4" x 1/4"	4.165	11.2	311		
2 & 15	2	T Irons 4" x 2 1/4" x 1/4"	3.80	10.2	201		
3, 4, 5, 11, 12	2	T Irons 3" x 1 1/2" x 5/16"	2.677	10.2	534		
6, 7, 8, 9, 10, 11	2	Bars 3" x 1/4"	1.5	11.2	336		
		Head for Stirrups					
1 & 16		Area 33.183 sq. in x 7/16"			45		
6, 7, 8, 9, 10, 11		" 23.7583 " x 1/4"			13		
2 & 15		Plate 4 1/2" (average) x 1/2" x 1' 6"	9.00	1' 6"	90		
3, 4, 5, 11, 12		Plate 4 1/2" (average) x 7/16" x 1' 6"	7.88	1' 6"	236		
		(Bracing between Bars)					
1, 6, 5, 11, 12, 13, 14, 15	5	Plate 6" x 3/8"	11.25	7"	219		
6 to 11		Bar 3" x 1/4"	.75	15'	225		
					2243	1.00	
							5.64

Bay No.	No.	Order 100 ft. Span (Out)	Qty. Inches	Length	Weight lbs	Weight Tons	Total Weight Tons
		Brought forward					5.64
		Ends of Girder					
	1	End Plate 2'0" (average) x 1/4" 	600	12'0"	240		
	2	Δ Plates 10'8" x 1/4"		1'6"	160		
	2	L Irons 3"x3"x3/8"	4.125	12'0"	165		
	2	L Irons 3"x3"x3/8"	4.125	1'6"	21		
	2	L Irons 3"x3"x3/8"	4.125	1'2"	16		
	1	Bearing Plate 1'6" x 1/2"	9.00	3'0"	90		
	2	L Irons 3"x3"x3/8"	4.125	10'8"	147		
	2	Δ Plates 1/4" x 1/4" } Gussets		10'8"	125		
	2	L Irons 3"x3"x3/8" }	4.125	1'2"	16		
					980		
					1960	.88	
	3/4	Pipe 2" diameter	3 1/16	1'0"		.16	
		Add 5% for rivets					6.68
							.34
		Add 5% for contingencies of designing & manufacture					7.02
		Total weight of 1 Girder					.35
							7.37
		Horizontal Bracing on Platform					
	8 2	Bars 1" x 3/8"		18'18"			.65

1068

Carnegie Railway Co (Lind)

Summary of Revised Estimate for a Bridge
across the River Poomar, consisting of 100 ft
clear each, resting on 18 Piers of two Clusters
of three Wrought Iron Screw Piles.

Wrought Iron

In 17 spans of 100 feet each	Tons 400.69
In 18 Piers	142.21
34 sets of rollers & frames at 16	5.4
Total Wrought Iron in Bridge	<u>548.30</u>

Cast Iron

Castings for 18 piers at 4.5 tons	81.00
-----------------------------------	-------

Quantities	Description of Charges	Rate		Amount		Total	
		Per	Ch. a. p.	Per	a. p.	Per	a. p.
548.30	Tons Wrought Iron	1 Ton	300	164490	"		
81.00	Tons Cast Iron	1 "	200	16200	"		
629.30	Cartages over 30 miles	1 Ton	5	5899	"		
	Screwing Piles						
20 feet	6 Piers of 6 Piles	ft	7 8	900	"		
26 feet	1 Pier	"	"	195	"		
30 "	1 "	"	"	225	"		
31 "	2 "	"	"	475	"		
32 "	3 "	"	"	720	"		
33 "	2 "	"	"	495	"		
35 "	2 "	"	"	525	"		
2372	ft Teak sleepers 12"x8"x8	ft	4	9488	"		
1010	ft Teak Platform 18"x2"x8	ft	4	4040	"		
						203652	"

Madras
14th Aug 1892

F. W. Dibble
Chief Engineer

Estimate made as per instructions
received from the
Honble. Member for the
Public Works Department
on 14th July 1892
The work is a single
span of 100 feet clear
between the piers
being carried on the
bottom of range of piers.

Summary
In 2 main girders 14,96
17 Piers — 8-16
Steel girders 16,65
of rivets 1,57
23,57

Chief Engineer

107

Carnegie Railway Co. Ltd.
Estimate for

Iron work in a single span of 120 feet clear opening the Railway being carried on the lower flange of Girders.

Load	Tons
Weight of Girders say	12.6
Half weight of Platform	6.12
	<u>18.72</u>

Dead Load = $\frac{18.72}{18} = 1.04$ per bay
 Rolling Load (as per Consulting Eng^r's letter 11^o)
 $50 \times .99 + 70 \times .6 = 91.5 = 5.1$ tons per bay on 2 Girders
 $= 2.55$ tons per bay on 1 Girder
 Total Load = $2.55 + 1.04 =$ say 3.6 tons per bay.

Summary of Estimate

	Tons
In Two Main Girders	20.76
19 Cross Girders	9.12
Horizontal Bracing on Platform	.73
Total Weight of span	<u>30.61</u>

Weight of Girders

Carnegie Railway Co. Ltd.

from life across the River Forth - connecting 8 1/2 p.m. to 10 p.m. the station on 18 p.m. the station of the bridge

Piers

Dinner

Main Girders

Horizontal Bracing

Weight of Girders

Weight of Girders

Cross Girders

81.00

3

Chief Engineer

12.5.11

12


12

Carnatic Railway Co (Ld)
 Estimate for Cross Girder for carrying
 the Railway on the bottom flanges of
 the Girders 100 ft & 120 ft span -

Dead Load

Two Teak sleepers $12 \times 8 \times 6 \text{ '0"} = 4 \text{ Cub. ft.}$ $\frac{\text{lbs}}{\text{Cub. ft.}} = 168 \text{ cub. ft.}$ $\frac{\text{lbs}}{\text{Cub. ft.}} = 15$
 Weight of Girder

Line Load (weight of two axles) $\frac{\text{Total say}}{12.0} = 12.50$
 Total load $\frac{12.0}{12.50}$



Top Flange 10" wide

Two L Irons $3 \times 3.5 \times \frac{1}{2} = 69.5 \text{ in.} \times 13.166 \text{ ft.}$ $\frac{\text{lbs}}{\text{in.}} = 373$
 1 Plate $10 \times \frac{1}{4} = 2.5 \text{ in.} \times 13.166 \text{ ft.}$

Two Ends

Two L Irons $3 \times 3.5 \times \frac{1}{2} \times 1 \text{ '0"} = 56.1$
 1 Plate $10 \times \frac{1}{4} \times 1 \text{ '0"} = 56.1$

Bottom Flange

Two L Irons $3 \times 3.5 \times \frac{1}{2} \times 13.166 = 296.6$
 1 Plate $10 \times \frac{1}{4} \times 4 = 296.6$

Web

2 Plates $4.9 \times 1.0 \times \frac{5}{16} = 208.00$
 1 Plate $3.28 \times 1.0 \times \frac{1}{4} = 933.7$

Two Connections with main Girder

1 Plate $12 \times 8 \times \frac{1}{4} = .06$
 2 L Irons $3 \times 3 \times \frac{1}{2} \times 3 \text{ '4"} = .06$

Tons $\frac{.42}{.48}$

$V:W::1:56$

Weight of Girder 7
Half-Do. Flat span .34

Dead Load 1.04 per bay

Rolling Load $50 \times .99 + 70 \times .6 = 91.5 = 5.1$ per bay - on two girders

Total Load = $\frac{1.04}{2.53} = 3.59$ Bay 3.6 per bay

120 Ft. Span

Depth of Girder 12 ft Length of Bay 6.72 ft





Diagram of Maximum Strains on each member of Girder

The Red figures denote square inches of section to bear those strains

Four Tons allowed per square inch in Compression

Five " " " " in Tension



Bay	210	Girder 120 feet Clear span	Square Inches	Length feet	Weight lbs	Weight Tons	Total weight Tons
<u>Top Flange</u>							
Through	2	Vertical Plates 8" x 1/4"	4.00	120'	1600		
	1	Plate 12" x 1/4"	3.00	120'	1200		
	2	L Irons 3" x 3" x 1/2"	5.5	120'	2200		
5 to 14	1	Plate 12" x 1/4"	3.00	69.2'	692		
6 to 13	1	Plate 12" x 1/4"	3.00	55.7'	557		
8 to 10	1	Plate 12" x 1/4"	3.00	28.8'	288		
11	6	Cover plates 12" x 1/4" x 4' 0"	3.00	24.00'	240		
	12	L Iron Cover plates 3" x 3" x 1/2" x 1' 6"	2.25	18.00'	135		
	19	Vertical plates thickening pieces at Piers 5" x 1/4" x 1' 6"	1.25	28.5'	119		
					7031	314	
<u>Bottom Flange</u>							
Through	2	Vertical Plates 8" x 1/4"	4.00	120'	1600		
20 to 6	2	L Irons 3" x 3" x 1/2"	5.5	60.5'	1109		
2, 3, 4, 5, 10, 11, 12, 13, 14, 15, 16, 17, 18	1	Plate 12" x 1/4"	3.00	82.6'	826		
14 to 15	2	L Irons 3" x 4" x 1/2"	6.5	53.8'	1166		
6 to 13	1	Plate 12" x 1/4"	3.00	30.36'	304		
7 to 12	3	Cover Plates 12" x 1/4" x 3' 0"	3.00	9.00'	90		
1, 2, 15, 16	12	L Iron Cover plates 3" x 3" x 1/2" x 1' 6"	2.25	18.00'	135		
1, 2, 15, 16	1	Plate at Piers 12" x 3"	3.00	1' 6"	60		
	19	Vert. plates thickening pieces at Piers 5" x 1/4" x 1' 6"	1.25	28.5'	119		
					5409	242	5.56

Bay No	No	Girders 120 ft Clearspan (Cont)	sq. inches	Length	Weight lbs	Weight Tons	Total weight Tons
		Brought forward					5.56
		<u>Web (Ties)</u>					
1+18	2	Bars 4" x 1/2"	4.00	13.2	352		
2+17	2	Bars 4" x 7/16"	3.5	13.2	308		
3+16	2	Bars 4" x 3/8"	3.00	13.2	264		
4,5,14+15	2	Bars 3" x 3/8"	2.5	13.2	440		
6,7,12+13	2	Bars 2.5" x 3/8"	1.875	13.2	330		
		(braced)					
8,9,10,11	2	Bars 2.5" x 1/4"	1.25	13.2	220		
do	1	bracing for do 2" x 1/4"	0.50	20.0	133		
		(Heads for Ties)					
1+18	4	area 33.183 sq in x 3/4"				60	
2+17	4	" 33.183 " x 9/16"				45	
3+16	4	" 33.183 " x 1/2"				40	
4,5,14+15	4	" 23.7583 " x 3/8"				43	
6,7,13+14	4	" 19.635 " x 3/8"				34	
8,9,10,11	4	" 19.635 " x 1/4"				32	
						229	1.02
		<u>(Struts)</u>					
1,2,17,18	2	Bars 4" x 1/4"	4.165	13.2	731		
3,4,15,16	2	4 L Irons 2 1/4" x 2 1/4" x 1/4"	3.00	11.5	460		
5,6,13,14	2	T Irons 4" x 2 1/4" x 1/4"	2.617	11.5	401		
7,8,9,10,11,12	2	T Irons 3" x 1 1/2" x 5/16"	1.5	13.2	396		
		(Heads for struts)					
1+18	4	area 33.183 sq in x 3/4"				60	
2+17	4	" 33.183 " x 9/16"				45	
7,8,9,10	4	" 23.7583 " x 1/4"				43	
11,12	4	Plates 4 1/2" (average) x 1/2"	9.00	1'6"	180		
3,4,15,16	4	" 4 1/2" (average) x 7/16"	7.88	1'6"	158		
5,6,13,14	4					247	
							6.58

Bay No	Girder	120 ft. clear span	Sq. inches	Length	Weight lbs	Weight Tons	Total Weight Tons
1/2	Brought forward				2474		6.58
	Web (Cont.) Struts						
16.6 + 13.6 + 18.6	Plates	6" x 3/8"	13.5	7'	315		
7.6 + 12	1 Bar	3" x 1/4"	.75	20'0"	300		
					3089	1.39	
	Ends of Girder						
1	End Plates	2'0" (mess age) x 1/4"	6.00	16.9	338		
2	Δ Plates	12'8" x 1/4"		1'6"	380		
2	L Irons	3" x 3" x 3/8"	4.125	16.9	230		
2	do	do	4.125	1'2"	16		
2	L Irons	3" x 3" x 3/8"	4.125	1'6"	21		
1	Bearing Plate	1'6" x 1/2"	9.00	3'00	90		
2	L Irons	3" x 3" x 3/8"	4.125	1'2"	16		
2	do do	gussets	4.125	12'8"	174		
2	Δ Plates			12'8"	148		
					1415		
					2		
					2880	1.27	
38	Pier	2" diameter	3.1416	12'		.18	
							9.42
							.47
							9.89
							.49
							10.38
	Horizontal Bracing on platform						
9	2 Bars	4" x 3/8"		18.18			.73

1154
 Carnatic Railway Co. (Limd)
 Summary of Estimate (revised) for a
 bridge across the River Palur, consisting of
 18 spans of 120 feet clear each resting on
 19 Piers of two cast iron cylinders 3 feet 6 inches
 outside diameter

Wrought Iron	Tons	Total Tons
In 18 spans Superstructure	530.98	
In 18 sets Rollers & Frames	5.76	
In Piers	23.87	
Total		580.61
Cast Iron		
In Piers		595.29

Quantities Description of charge	Rate			amount			Total		
	Rs.	As.	P.	Rs.	As.	P.	Rs.	As.	P.
580.61 Tons Wrought Iron	ton	300	"	"	164	183	"	"	
595.29 " Cast Iron	ton	200	"	"	89	058	"	"	
1175.90 " Cartage over 45 miles	Rs.	5	"	16	536	1	6		
40 feet Sinking 36 Cylinders	ft	12	"	"	7	280	"	"	
2984 Cft Teak sleepers 12x8	cft	4	"	"	11	936	"	"	
1247 Cft Teak platform 18x22	cft	4	"	"	11	988	"	"	
							333	981	1

Madras
 14 Dec 1872

Edw. D. Miles
 Chief Engineer

Working List as per Contracting
 Engineer's letter No.

Carnatic Railway Co. (Limd)

Estimate

for work under a single

span of 120 feet clear

spanning

Estimate

for 18 spans of 120 feet clear

19 spans of 120 feet clear

over the River Palur

Total Wrought Iron 580.61

for Bridge over

River Palur (19 spans)

Chief Engineer

Carnatic Railway Co. (Ld.)

11/14

Estimate for
Iron work in a single Spaw having main girders 6 feet
6 inches between end sills. The Railway being carried on the
top flange of the girders.

Load
Weight of girder say 4.00
Half weight of platform $\frac{3.08}{7.08}$

Dead Load = $\frac{7.08}{9} = .78$ tons per bay
Rolling Load (as per Consulting Engineer letter No. 50 x 99 + 17.5 x 6 = 160 tons = 6.66 tons per bay
on 2 girders = 3.33 tons per bay on 1 girder.
Total Load = 3.33 + .78 = 4.113 or say 4 tons per bay.

Recommendation:
Rolling load as per Consulting
Engineer letter No. 50

Carnatic Railway Co. (Ld.)

Estimate.

Bridge across the river
Carnatic. Length of 18
feet at 120 feet span
each, resting on 4 piers
of 2 feet span. Diameter
of each pier 9 inches outside
diameter.

Summary

Weight of iron 580.6,
Cast iron 395.29

6

Chief Engineer

11/12/11
53
68


[Faint, mostly illegible handwritten notes on the left page]

67.5 F¹⁶ Span

Height of Girders Bay 4.00 tons
 Half - 50 - Platform 3.00
 Dead Load 9 1/2 per bay

115 X

Diagram of maximum strains on each member of Girders
 the red figures denotes square inches of section to bear those strains
 Five tons allowed per square inch in Compression
 Five do do in Tension



The weight of the bridge is 116 tons. The weight of the iron in the bridge is 116 tons. The weight of the steel in the bridge is 116 tons. The weight of the wood in the bridge is 116 tons. The weight of the masonry in the bridge is 116 tons. The weight of the concrete in the bridge is 116 tons. The weight of the foundation in the bridge is 116 tons. The weight of the superstructure in the bridge is 116 tons. The weight of the deck in the bridge is 116 tons. The weight of the girders in the bridge is 116 tons. The weight of the cross girders in the bridge is 116 tons. The weight of the bracing in the bridge is 116 tons. The weight of the hand rail in the bridge is 116 tons. The weight of the rollers and frames in the bridge is 116 tons. The weight of the iron chairs in the bridge is 116 tons.



The weight of the bridge is 116 tons. The weight of the iron in the bridge is 116 tons. The weight of the steel in the bridge is 116 tons. The weight of the wood in the bridge is 116 tons. The weight of the masonry in the bridge is 116 tons. The weight of the concrete in the bridge is 116 tons. The weight of the foundation in the bridge is 116 tons. The weight of the superstructure in the bridge is 116 tons. The weight of the deck in the bridge is 116 tons. The weight of the girders in the bridge is 116 tons. The weight of the cross girders in the bridge is 116 tons. The weight of the bracing in the bridge is 116 tons. The weight of the hand rail in the bridge is 116 tons. The weight of the rollers and frames in the bridge is 116 tons. The weight of the iron chairs in the bridge is 116 tons.

116.70

Carnatic Railway Co. / Linn. 116 X
 Weight of Wrought and cast Iron in one Span of Bridge Girders
 67 feet 6 inches between end piers

No		Each	Total Tons
2	Main Girders	3.12	6.24
10	Cross Girders	.14	1.40
5	Bracing between Girders	.104	.83
29 lbs	Hand rail		.13
2 cts	Rollers and Frames		.09
4	Iron Chairs		.10
			8.79
	Add 5% for contingencies in designing & manufacture		.43
	Total Wrought Iron in one Span		9.02
	Total Cast Iron in 1 Span		.69

Bay	No	Under 67 ft. bin between end pins	Square Inches	Length	Weight lbs	Weight Tons	Total Weight Tons
		<u>Top Plunge</u>					
	1	Plate 12" x 1/4"	3.00	69' 0"	690		
	1	" 12" x 1/4"	3.00	39' 6"	395		
	2	L Irons 3" x 3 1/2" x 1/2"	6.00	69' 0"	1380		
	1	Cover Plate 12" x 1/4"	3.00	3' 0"	30		
	20	L Iron Brackets * 8" x 3" x 1/2"	5.25	1' 6"	525		
					3020		
						1.35	
						.06	
						1.41	
		<u>Tension Bar</u>					
248	2	Bar 4 1/2" x 1/2"	4.5	* 9.00	270		
347	3	" 4 1/2" x 1/2"	6.75	9.00	405		
486	4	" 4 1/2" x 1/2"	9.00	9.00	540		
5	5	" 4 1/2" x 1/2"	10.75	9.00	323		
		<u>Web Ties</u>				1538	.69
144	2	Bar 4 1/2" x 9/16"	506	* 11.00	371		
248	2	" 4" x 1/2"	400	10.75	286		
347	2	" 3" x 1/2"	300	10.75	235		
		(braced diagonals)					
446	2	Bar 3" x 3/8"	2.25	10.75	161		
5	2	" 3" x 5/16"	1.875	10.75	734		
4	4	Bracing 2" x 1/4"	2.00	15.00	100		
					1287	.58	
							2.68

Bay No	No	Girder 67 ft 6 in between End Pins (cont)	Area Inches	Length	Weight lbs.	Weight Tons	Total weight Tons
		Vertical Sturbs					2.68
199	2	T Irons 3x2x5/16"	2.93	5' 0"	98		
298	2	L Irons 3x2x1/4"	2.375	5' 0"	79		
397	2	Bars 3"x1/4"	1.5	7' 6"	75		
496	2	" 3"x1/4"	1.5	7' 6"	75		
		End Pieces (Top)					
199	2	Plates * 5"x1/2"	5.00	1' 1/4"	44		
298	2	" 5"x1/2"	5.00	1' 1/4"	44		
		End Pieces (Bottom)					
199	2	Plates * 5 1/2"x1/2"	5.5	1' 3"	46		
298	2	" 5 1/2"x1/2"	5.5	1' 3"	46		
		Braising					
199	3	Plates 5"x6"x3/8"			38		
341, 687	1	Plate 2"x1/4"	0.5	9' 0"	60		
					60.5	.27	
		Pieces					
18	3"	Diameter	7.0686	11"	383	.17	
		Total Weight of main Girder					3.12
		Comp Girders					
1		Roller Beams 6"x6"x3/8" I Iron	6.47	13' 2"	284		
2		L Irons 2"x2"x1/4"	1.875	3' 9"	24		
					308		.14
		Cross Braising between main Girders					
2		T Irons 4"x4"x1/2"	3.75	7' 6"	187.5		
2		End Plates * 5 1/2"x1/2"	2.75	1' 1/4"	20.35		
2		" 6"x1/2"	3.00	1' 1/4"	22.2		
					230.05		
		Wrought Iron in chains & Rods					0.104
1		1" bolts and heads		58.3	58.52		
		Cap 7"x6"x3/4"			8.7		
					67.22		
1		2" Rollers 1' 2" long + 2 frames					
		1 1/2 x 3/4 x 1' 4"			97.26		

Cast Iron

1198

Bay No	no	Spider 6 ft 6 in between and Pers/cont/ Cub. in	Total Cub. in			
		<i>Capo for Pier</i>				
	18	(Top) 5" round x 3/4"	14.75			
	18	Bottom 6" round x 3/4"	21.25			
			36.00	648		'08
	4	<i>Chairs and Bed Plates</i>				
		Plate 1' 10" 1' 7" x 1 1/2"	627			
	2	Side guards 1 1/2 quarter round x 1 1/2"	19.5			
	1	2d Do Do Do 1' 3"	6.5			
	1	Do Do Do 8"	3.5			
			656.5	2626		'31
		<i>Saddle</i>				
	4	1 Plate 1' 0" x 1' 3" x 1 1/2"	270			
	2	" 4 1/4 x 11 x 1 1/2"	305			
	1	" 4" x 6 1/2" x 1 1/2"	39			
	4	" 4" x 1 1/4 x 1 1/2"	30			
			644	2576		'30
		<i>Total Cast Iron in our Span</i>				'69

Abstract of Revised Estimate for a Bridge across
the River Adyar consisting of 6 spans of 66 feet
each on masonry piers

Description	Quantity	Rate			Amount	Total		
		Rs	as	p		Rs	as	p
Brickwork	623.867	15	0	0	9358 0 0			
Toolled Ashlar	231 cu ft	3	0	0	693			
Rough Ashlar	1630.5 cu ft	2	0	0	3261			
Earthwork	113.03 cu ft	8	0	0	56 8 2			
						13368	8	2
Wrought Iron	54.48 tons	300	0	0	16344 0 0			
Cast Iron	4.26 tons	200	0	0	852 0 0			
Centase on 7 mile	58.74 tons	5	0	0	128 7 11			
Teak Sleepers (12"x8")	567 cu ft	4	0	0	2268 0 0			
Teak Platform (18"x2")	240 cu ft	4	0	0	960 0 0			
						20552	7	11
Grand Total						33921	0	1

Madras
14 Aug 1892

Reddibbles
Chief Engineer

Working Draw as per Quantity
Engineer's estimate
Carriage, Division of
Estimate
When work is a single
span having in an order
of 10 ft 6 inches between
abutments
Masonry
Work
Cost Rs 9.02
for bridge work
Miscellaneous (approx)

Chief Engineer

Carnegie Railway Co. Ltd

Estimate

for a Bridge across
the River Holycroft
near Newbury, Co. Wick

Carnegie Railway Co. Ltd
Statement showing the weights of girders designed
for gross loads of 1.07 Tons and 0.6 Tons per l. ft.
Girder 44 ft long (for 40 ft opening)

	1.07 Tons per l. ft.	0.6 Tons per l. ft.
	lbs	lbs
Weight of web	1320	1320
" plates in upper flange	2292	1146
" " lower "	1538	769
" " at ends	90	90
" L Irons in both flanges	2993.76	1497
" " at ends	123.76	123
" T Irons (stiffening ribs)	713.86	714
Add 5% Cent for rivet heads and Covering plates	9071.4	5639
	453.6	283
	9525	5942
Tons	4.25	2.65

Girder 34 ft. long (for 30 ft. opening).
Gross load 1 Ton & .583 Tons p. l. ft.

	lbs	
Weight of web	765	765 lbs
" plates in upper flange	1194.5	597
" " lower	728.3	364
" " at ends	56.3	56
" L Irons in both flanges	1499.4	750
" " at ends	62.9	63
" T Irons (stiffening ribs)	435.1	435
Add 5% Cent for rivet heads and Covering plates	4741.5	3030
	237	151
	4978.5	3181
1.52 Tons	2.22	1.42
Tons		

Girder 29 ft. long. (for 25 ft. opening)
 Gross load 1 Ton and .575 Tons p. ft.

	1 Ton per foot	.575 Ton per foot.
Weight of web	555.8	556
" plates in upper flange	714.4	357
" " lower "	410.6	205
" " at ends	30.0	30
" L Irons in both flanges	1023.1	512
" " at ends	55.3	55
" T Irons (stiffening ribs)	250.4	250
Add 5" Flt. for rivet heads	3039.6	1965
and covering plates	152.0	98
	3191.6	2063
	1.42	.921
	Tons	

Girder 23'-6" long (for 20 ft. opening)
 Gross load 1 Ton and .569 Tons p. ft.

	1 Ton per ft.	.569 Ton per ft.
Weight of web	352.5	352
" plates in upper flange	453.7	227
" " lower "	197.2	99
" " at ends	20.6	20
" L Irons in both flanges	829.1	415
" " at ends	43.5	43
" T Irons (stiffening ribs)	194.8	195
Add 5" Flt. for rivet heads	2091.4	1351
and covering plates	104.6	67
	2196.0	1418
	.98	.633
	Tons	

Madison 1872-3

Reddick
 Chief Engineer

73
Bridge 100 feet Span at Cuddalore

		WT Iron Tons	
One Span	100 ft	35.53	@ Rs 300
Two Piers of Screw Piles	35 feet deep		
		WT Iron	Cast Iron
each		8.92	4.5
		Tons	Tons
Total		17.84 @ Rs 300	9.0 @ Rs 200

Lumber Sleepers	139.92 Cft.	@ Rs 1
" Platform	58.0665	"

Screwing Piles	Two Piers of Lin Piles
35 feet @ 7/8¢ per ft	

Cuddalore
14th August 1872

Edw. Dibble
Chief Engineer

1: R. C. L.
 Estimate showing
 the weights of girders
 designed for cross
 loads of 1.07 tons
 and 6 tons per ft

Carnatic Railway Co. (L^d)

Summary of Estimate for a Bridge across the River Gudalur to consist of 8 Spans of 100 feet each resting on 9 Piers of two clusters of three Wrought Iron Screw Piles.

1248

Wrought Iron	Tons	Total Tons
in 8 Span Superstructure	265.2	
8 Sets Rollers and Frames	1.28	
In Piers	<u>76.68</u>	
		<u>343.16</u>

Cast Iron	
In Piers	<u>140.5</u>

Quantities	Description of Charges	Rate			Amount			Total		
		Per	10.	100.	Per	10.	100.	Per	10.	100.
343.16 Tons	Wrought Iron	Ton	300	-	1,02,948	-	-			
140.5 "	Cast Iron	"	200	-	8,100	-	-			
383.66 "	Cartage over 16 miles	Per mile	-	5	1,918	4	9			
20 feet	Sinking 9 Piers	foot	7	8	1,350	-	-			
1118 Cft	Scrub Sleepers (12"x8")	Cft	4	-	4,472	-	-			
467 "	" Platform (11.8"x2")	Cft	4	-	1,868	-	-	1,20,656	4	9
	Total							1,20,656	4	9


Madras
14th August 1872

Fred. Dribble
Chief Engineer

Estimate for foundations of a Bridge
across the River Gudalum Consisting of 8 Spans
100 feet each resting on 9 piers of two Clusters of
three Wrought Iron Screw Piles

1257

		W ^t Iron	Cast Iron
5 Piers	41 ft	41.10	22.5
1	42	8.63	4.5
1	43	8.82	4.5
1	44	8.97	4.5
1	45	9.16	4.5
		<u>76.68</u>	<u>40.5</u>



17 spans 100 ft each @ 34.2 tons 581.4 tons

34 sets of rollers & frames @ .16 5.44
Total Wrought Iron in bridge 729.01

(Castings for 16 piers & 2 abutments @ 4.5 tons 21.

Quantities	Description of Charges	Rate	Amount		Total
			Rs	As P	
729.01	Wrought Iron	Ton	300	" "	2,18,703
81	" Cast Iron	"	200	" "	16,200
810.01	Miles Cartage over 30 miles screwing piles	7.5	"	5	7,593 13 6
20 ft	6 pieces of 6 piles	ft	7	8	900
26 "	1 Pier	"	"	"	195
30 "	1 Pier	"	"	"	225
31 "	2 Piers	"	"	"	465
32 "	3 "	"	"	"	720
33 "	2 "	"	"	"	495
35 "	2 "	"	"	"	525
872	Teak sleepers (12"x8")	Cft	4	"	11,488
010	Teak platform (18"x2")	Cft	4	"	4,040
					2,61,549 13 6

Madras
14th August 1872

Fred. Dibble
Chief Engineer

Wolf's Sparrow

$$\underline{v:h::1:\dot{0}25}$$

Vertical: Diagonal :: 1 : 1.18




Diagram of Maximum strains in each member of Girder

The red figures denote Square inches of Section to bear those strains

Four Tons allowed per Square in Compression

Five—do—do in Tension

Carnatic Railway Co. Ltd,
Pier Poonia

1284

To be bridged by 17 spans 100 feet clear each to
rest on piers consisting of two of 3 screw piles
at 103.5' Centre.

	Weight above ground to foundation	Approximate depth of foundation
Abutment (North)	6.0.	20'
Pier 1	8.0	20'
2	6.5	20'
3	10.0	35'
4	10.0	35'
5	11.4	33'
6	11.3	32'
7	11.5	20'
8	7.3	33'
9	7.0	31'
10	6.5	34'
11	12.0	30'
12	12.2	31'
13	12.4	32'
14	13.0	32'
15	13.2	26'
16	13.0	20'
Abutment (South)	7.5	20'
Average Depth		28.00 ft

Poonjar bridge (Cont'd)

Wrought Iron in Piers

North Abutment

Total length of piles

tons

6 piles 5" dia

25'0" @ 196.35 lbs on .088 Tons per ft.

4.38

2 sets of bracing

.78
5.16

Pier 1

6 piles

27'0"

4.75

2 sets of bracing

.78

5.53

Piers 2

6 piles

25.5

4.49

2 sets bracing

.78

5.27

Piers 3 & 4

12 piles

44'

15.49

6 sets bracing

2.36

17.85

Piers 5

6 piles

43.41

7.64

3 sets bracing

1.18

8.82

Piers 6

6 piles

42.3

7.45

3 sets bracing

1.18

8.63

Pier 7

6 piles

30.5

5.37

3 sets bracing

1.18

6.55

Pier 8

6 piles

39.3

6.92

2 sets bracing

.78

7.70

Pier 9

6 piles

37.0

6.57

2 sets bracing

.78

7.29

Pier 10

6 piles

39.5

6.95

2 sets bracing

.78

7.73

80.53

1294

Roona's Bridge (C^d) Wrought Iron in pieces
Brought forward 8033

Pier	Total length of pile	Tons	
Pier 11			
6 Piles	41.0	7.22	
3 sets of bracing		<u>1.18</u>	8.40
Pier 12			
5 Piles	42.2	7.43	
3 sets bracing		<u>1.18</u>	8.61
Pier 13			
6 Piles	43.4	7.64	
3 sets bracing		<u>1.18</u>	8.82
Pier 14			
6 Piles	44.1	7.75	
3 sets bracing		<u>1.18</u>	8.93
Pier 15			
6 Piles	38.2"	6.72	
3 sets bracing		<u>1.18</u>	7.90
Pier 16			
6 Piles	32.1	5.63	
3 sets bracing		<u>1.18</u>	6.81
South Abutment			
6 Piles	26.5	4.66	
2 sets bracing		<u>.78</u>	5.44
			<u>135.44</u>

Add 5% for joints, fastenings, Screw
blades &c } 6.77


Total Wrought Iron in Piers 142.21

Comp^d C. S.

Carnatic Railway Co. (L^d) Z^{2a}
 Estimate of Iron work for a Bridge of 100 feet clear opening. 1917

Bay No.	No.		Sp. duels	Length	Weight in lbs	Weight in Tons	Total Tons
		<u>Top Flange</u>					
	1	Plate 1' 2" x 1/4"	15	100	5000		
	2	Plates 8" x 3/8"					
	2	L Irons 3" x 3" x 1/2"					
	1	Plate 1' 2" x 1/4"	3.5	77	899		
	1	Plate 1' 2" x 5/16"	4.375	64.5	941		
	1	Plate 1' 2" x 5/16"	4.375	52	758		
	1	Plate 1' 2" x 3/8"	5.25	39.5	691		
	1	Cover Plate 1' 2" x 3/8"		5'	88		
	2	Cover Plate 1' 2" x 5/16"		3'	88		
	2	do do 1' 2" x 1/4"		2' 6"	58		
	3 1/2	Thickening Plates to Vertical Plates at Pin-holes 5" x 1/2"		1' 6"	425		
	8	L Iron Cover Plates 3" x 3" x 1/2"		1' 6"	110		
					9058	4.04	
		<u>Bottom Flange</u>					
	1	Plate 1' 2" x 1/4"	15	100	5000		
	2	Plates 8" x 3/8"					
	2	L Irons 3" x 3" x 1/2"					
	1	Plate 1' 2" x 1/4"	3.5	61.5	753		
	1	Plate 1' 2" x 1/4"	3.5	52'	607		
	1	Plate 1' 2" x 5/16"	4.37	39.5	576		
		Cover Plates as per top flange			234		
		Thickening pieces for Vertical Plates as per top flange			425		
		L Iron Cover plates do			110		
					7705	3.44	
							7.48

The bars of the web are fastened between the vertical plates



The bars of the web are fastened between the vertical plates

100 ft Girder Continued

1337

Bay No	No		Dy. Inches	Length	Weight in lbs	Weight in Tons	Total Tons
		Brought forward Web Studs					7.48
	1	2 T irons 5" x 3" x 1/2"	7.5	11'	275		
	2	2 T irons 4.5" x 3" x 1/2"	7.0	11'	257		
	3	2 T irons 3" x 3" x 1/2"	5.4	11'	198		
475	2	T irons 3" x 4" x 3/8"	4.96	11'	364		
6.789410	2	T irons 3" x 2" x 5/16	2.83	11'	520		
		Braiding between T irons.					
60	6	Pieces 6" x 3/8" x 7" to each stud			263		
		End pieces four to each stud					
	1	5" x 3/8"		2'	184		
	2	4.5" x 1 1/4"		2'	150		
	3	4" x 1 1/8"		2'	120		
475		4" x 7/8"		1'9"	163		
6.78.9410		4" x 3/4"		1'9"	347		
					2841		
		There are two of each the above			5682	2.54	
		Web Ties					
	1	2 4" x 3/16"	6.316	11.3	245		
	2	2 3.75" x 3/4"	5.525	11.3	212		
	3	2 3.75" x 5/8"	4.673	11.3	177		
	4	2 3.5" x 5/8"	4.335	11.3	165		
	5	2 3" x 7/16	2.807	11.3	99		
	6	2 3" x 7/16	2.807	11.3	99		
	1	4 Head 5 for Ties 1 1/8"	off area .28"		51		
	2	4 15/16	.20"		30		
	3	4 3/4	.20"		24		
	4	4 11/16	.17"		19		
	5	4 7/16	.15"		11		
	6	4 7/16	.15"		11		
					1143		
		Two of each the above			2286	1.02	
		Carried over					11.4

100 ft. Cylinder (Continued)

Bay No	No		By Inches	Length	Weight in lbs	Weight in Tons	Total Tons
		Brought forward					11.04
		<u>Ends of Girders</u>					
	2	Plates 1' 6" x 3/8"		10' 8"	480		
	2	Plates 1' 2" x 1/4"		1' 6"	35		
	1	Plate 1' 2" x 3/8"		10' 8"	184		
	1	Bearing Plate 3' 6" x 1/2"		2' 0"	140		
		L Irons 3" x 3" x 1/2"		27 1/4"	251		
		<u>Gussets</u>					
2	1	Δ Plates 1' 2" @ bottom x 3/8"		10' 8"	181		
	2	L Irons 3" x 3" x 1/2"		10' 8"	390		
	2	L Irons 3" x 3" x 1/2"		1' 2"	43		
					170 1/2		
		There are two of the above			3408	1.53	1.257
		Add 50% for rivets &c.					.63
34		Piers 2" diameter					.16
		<u>Total</u>					13.36
		<u>Horizontal Bracing in platform</u>					
8							
2		Bars 4" x 3/8"		18.18			.65

Carnatic Railway Co. Ltd.

Estimate for

a single span of 100 feet clear opening the Railway being carried on the bottom Flange of Girders.

Load

Cross Girder .42 tons
 Rail & Sleepers .23 tons per bay of 6.25 ft
 $2 \times .65$ on two girders
 Half weight of platform .33 per bay
 Weight of Girder say $\frac{1.24}{1.57}$ do assumed
 or say 1.6 tons per bay

Rolling Load = $50 + 50 \times .6$ tons = 80 tons = 5.

Total Load 6.6

Summary of Estimate

In two main Girders 26.72
 17 Cross Girders 8.16
 Horizontal bracing of Platform .65
 Total weight of one span 35.53

Madras
 14th August 1872

Fred Dibble
 Chief Engineer

1357

L

Carnatic Railway Co. Ltd.
 Summary of Estimate for a bridge across the River
 Palar consisting of 18 spans of 126 feet clear each resting
 on 19 piers of two Cast Iron Cylinders
 3 feet 9 inches outside diameter

Wrought Iron	18 spans superstructure	817.38	Total
	18 sets of Rollers & Trainers	5.76	
	In Piers	<u>23.87</u>	
	Total		<u>847.01</u>

Cast Iron	In Piers	<u>595.29</u>
-----------	----------	---------------

Quantities	Description of charges	Rate		Amount		Total	
		Per	No as p	No as p		No as p	
847.01 tons	Wrought Iron	Ton	300	" "	254,103	" "	
595.29 "	Cast Iron	"	200	" "	119,058	" "	
1442.3 "	Cartage over 45 miles	Formula	" 5	" "	20,282	5 6	
40 feet	Sinking 36 cylinders	ft	12	" "	17,280	" "	
2984 cft	Teak Sleepers (12"x8")	cft	4	" "	11,936	" "	
1247 "	Teak platform (18"x2")	"	4	" "	4988	" "	
							427647 5.6

Madras
 14th August 1872

Fred. Dibblee
 Chief Engineer

1367

Estimate for bridge foundations on two Cast Iron
Cylinders 3.9" diameter

Thickness of Cylinders $1\frac{1}{8}$ "
a length of Cylinder (6 ft long) weighs 1.52 Tons
1" Bolts and nuts per length of Cylinder 0.058 "

	lbs	Tons	Total Tons
Cap of cylinder			
Bottom Flange	790.6		
Top do	943.5		
Vertical webs	331.96		
	2066.06		

Add 10% for stiffness etc	206.6		
	2272.66	1.02	
		<u>2</u>	
		2.04	

Distance piece between pins @ top $\frac{10}{16}$ long $\frac{21}{16}$

Long Bracing between Cylinders		2.25
Other Set Legs for do		22
		15

Total heights of piers
 average depth below surface 40 ft
 height above bed of River Depth of foundation Total

a) One Pier	20' 3"	40	60' 3"
b) 2 Piers	17' 3"	40	57' 3"
c) 3 "	16' 3"	40	56' 3"
d) 1 "	15' 3"	40	55' 3"
e) 2 "	14' 3"	40	54' 3"
f) 5 "	13' 3"	40	53' 3"
g) 2 "	12' 3"	40	52' 3"
h) 1 "	10' 3"	40	50' 3"
i) 2 "	4' 3"	40	44' 3"

Weights of Cast Iron of wrought Iron.

a)	32.53	1.17
b)	61.82	2.22
c)	90.83	3.27
d)	29.82	1.07
e)	59.38	2.10
f)	143.78	5.15
g)	56.44	2.02
h)	27.14	.97
i)	47.95	1.72
gate of crib bracing	2.85	4.18
19 " Caps	42.75	

Total 595.29 tons Cast Iron 23.87 tons W^t Iron

Z.

Carnatic Railway Co. Ltd.

1357

Estimate for a single span of 120 feet
clear opening the Railway being carried
on the lower flange of Girders.

Dead Load

Cross Girder .42 tons per bay

Rail & sleepers .25 "

25.67

" on two girders

.34 tons per bay " one do

Rolling Load

$50 + 70 \times .6 = 92 \text{ tons} = 5.10 \text{ per bay}$

Weight of Girder say

1.3 "

$\frac{1.3}{6.74}$ or say 6.75 per bay

Summary of Estimate

In two main Girders

34.98

19 Cross Girders

9.12

Horizontal Bracing of platform

.73

Total weight of one span

44.83 tons

107

Carnatic Railway Co (Ld)

Estimate for Cross Girders for carrying the Railway on the
bottom Flanges of the Girders 100 ft & 120 ft span.


Dead Load

Two Oak Sleepers 12" x 8" x 6' 0" = 4 cub. ft ^{lbs} 168 each	.15
Weight of Girders	.40
	.55

Total Say .60

Live Load (weight of two axles)	12.00
---------------------------------	-------

Total Load 12.60



Top Flange 10" wide

Two L Irons 3" x 3.5" x 1/2" = 6 Lbs. in. x 13.166 ft	} 378
1 Plate 10" x 1/4" = 2.5 " x 13.166 ft	

Two ends

Two L Irons 3" x 3.5" x 1/2" x 1' 0"	} 56.1
1 Plate 10" x 1/4" x 1' 0"	

Bottom Flange

Two L Irons 3" x 3.5" x 1/2" x 13.166'	} 296.6
1 Plate 10" x 1/4" x 4'	

Web

2 Plates 4.9' x 1' 0" x 5/16"	} 203.00
1 Plate 3.28' x 1' 0" x 1/4"	
4 T Irons 3.5" x 3.5" x 9/8" x 1' 0"	933.7

Total
.42

Two Connection with Main Girders

1 Plate 12" x 8" x 1/4"	} .06
2 L Irons 3" x 3" x 1/2" x 3' 4"	

Total .48

Depth of Girder 12 feet

120 Ft. Span




Diagram of maximum strains on each member of girder

The Red figures denote square inches of section required to bear the strains


Four Lows allowed per square inch in Compression

Strain do do in Tension

Vertical: horizontal :: 1 : .56

Vertical: diagonal :: 1 : .14

Length of diagonal 13.72 feet



1051

120 ft Girder

1018

Bay No	Qty	Description	Sq. ft	Length in	Weight in lbs	Weight in Tons	Total Tons
Top Flange							
1	Plate	1'8" x 4"	16	120	6400		
2	Plates	8" x 3/8"					
2	L Irons	3" x 3" x 1/2"					
1	Plate	1'6" x 1/4"	4.5	95.24	1427		
1	Plate	1'6" x 1/4"	4.5	81.91	1228		
1	Plate	1'6" x 1/4"	4.5	68.58	1028		
1	Plate	1'6" x 1/4"	4.5	55.25	828		
1	Plate	1'6" x 1/4"	4.5	42	630		
38	Thickening Plates to Vertical Plates at pin holes 1'6" x 5" x 1/2"				473		
					12014	5.32	
Bottom Flange							
1	Plate	1'6" x 1/4"	16	120	6400		
2	Plates	8" x 3/8"					
2	L Irons	3" x 3" x 1/2"					
1	Plate	1'6" x 3/8"	6.75	82	1842		
1	Plate	1'6" x 5/16"	5.6	55.25	1036		
1	Plate	1'6" x 1/4"	4.5	28.64	430		
31	Thickening Plates to Vertical plates at pin-holes 1'6" x 5" x 1/2"				475		
					10183	4.56	
							9.88

Section of Flanges as per 100' Girder

120 ft Girders (Continued)

Bay No	No		Sq. inches	length in ft	weight in lbs	Weight in tons	Total Tons
		Brought forward					9.88
1	2	Web (Ties) 4" x 7/8"	7	13.0	301		
2	2	3.75" x 13/16"	6.09	13.0	262		
3	2	3.75" x 3/4"	5.42	13.0	233		
4	2	3.75" x 5/8"	4.69	13.0	201		
5	2	3.75" x 5/8"	4.69	13.0	201		
6	2	3.0" x 9/16"	3.375	13.0	145		
7	2	3" x 1/2"	3.0	13.0	129		
		<u>Heads for Ties</u>					
1	4	1 3/8"	.28		62		
2+3	8	1 1/8"	.2		72		
4+5	8	3/4"	.2		48		
6	4	9/16"	.15		14		
7	4	1/2"	.15		12		
					1680		
					2		

These are two of each there are 3360 1.5

11.38

3
120 ft Girders (Continued)

143X

Bay No.	No.		Sq. inches	Length in ft	Weight lbs	Weight tons	Total Tons
		Brought forward					11.38
		Web (Struts)					
	1 2	Tirons 5" x 3" x 1/2"	7.7	13'	332		
	2 2	Tirons 5" x 3" x 1/2"	7.7	13'	332		
	3+4 2	Tirons 3" x 3" x 1/2"	5.77	13'	496		
	5 2	Tirons 3" x 4" x 3/8"	4.44	13'	190		
	6+7 2	Tirons 3" x 2" x 5/16"	3.85	13'	331		
	8+9+10+11 2	Tirons 3" x 2" x 5/16"	3.15	13'	541		
		End Pieces					
	1 4	Struts 5" x 1 3/8"		2'-0"	184		
	2 4	4.5" x 1 1/4"		2'-0"	150		
	3+4 8	4" x 1 1/8"		2'-0"	240		
	5 4	4" x 7/8"		2'-0"	93		
	6+7 8	4" x 3/4"		1'-9"	140		
	8+9+10+11 16	4" x 3/4"		1'-9"	280		
		Bracing between Tirons					
	77 7	Pieces 6" x 3/8" x 7" to each strut			337		
					3649		
					2		
					7398	3.3	
							14.68

4
120 ft Girders Continued

144X

Bay No	No	Sq ⁱⁿ inches	length in ft	weight in lbs	weight in tons	Total tons
		<u>Ends of Girders</u> Brought forward				14.68
	2	Plates 16" x 3/8"	12'-8"	575		
	2	Plates 16" x 1/4"	16'	45		
	1	Plate 16" x 1/4"	12'-8"	192		
	1	Bearing Plate 16" x 1/2"	3'-8"	53		
		L Iron 3" x 3" x 1/2"	31'-4"	289		
		L Iron 2" x 2" x 1/4"	25'-4"	79		
2		<u>Gussets</u>				
	1	Δ Plate 1'3" x 3/8"	12'-8"	240		
	1	L Iron 3" x 3" x 1/2"	25'-4"	469		
	1	do 3 x 3 x 1/4"	2'-8"	47		
				1989		
				2		
		There are two of the above			3978	1.78
		Add 5% for rivets				16.46
	38	Pins 2" diameter	13'			.83
		Total weight of main girders				17.49
		<u>Horizontal Bracings on platform</u>				
9	2	Bars 4" x 3/8"	18'-18"			.73

10

Detail of work	Number	Measurement in ft & inches					Cubits	Quantity of each Description of work
		Length in ft & inches			Breadth or Thickness	Depth or Height		
		Each	Total	Total Length				
<u>Masonry</u>								
<u>Foundations</u>								
South Abutment	1	3' 9"	3' 9"	3' 9"	6' 9"	3' 0"	75.94	
"	2	5' 3"	10' 6"	10' 6"	3' 9"	3' 0"	118.125	
North Abutment	1	3' 9"	3' 9"	3' 9"	6' 9"	3' 0"	75.94	
"	2	5' 3"	10' 6"	10' 6"	3' 9"	3' 0"	118.125	
South Wing walls	2	5' 0"	10' 0"	10' 0"	3' 0"	3' 0"	90.00	
"	2	7' 0"	14' 0"	14' 0"	2' 3"	3' 0"	94.50	
"	2	5' 0"	10' 0"	10' 0"	1' 6"	3' 0"	45.00	
Pilasters	2	5' 3"	10' 6"					
"	2	3' 9"	7' 6"	18' 0"	0' 9"	3' 0"	40.50	
North wing walls	2	8' 0"	16' 0"	16' 0"	3' 0"	3' 0"	144.00	
"	2	7' 0"	14' 0"	14' 0"	2' 3"	3' 0"	94.50	
"	2	5' 0"	10' 0"	10' 0"	1' 6"	3' 0"	45.00	
Pilasters	2	5' 3"	10' 6"					
"	2	3' 9"	7' 6"	18' 0"	0' 9"	3' 0"	40.50	
Pier No 1	1	17' 3"	17' 3"					
(2) Cutwaters	1	5' 0"	5' 0"	22' 3"	9' 6"	3' 0"	634.125	
" No 2	1	17' 3"	17' 3"					
(2) Cutwaters	1	5' 6"	5' 6"	22' 9"	10' 3"	3' 0"	602.50	
" No 3	1	17' 3"	17' 3"					
(2) Cutwaters	1	6' 0"	6' 0"	23' 3"	11' 6"	3' 0"	802.125	
" No 4	1	17' 3"	17' 3"					
(2) Cutwaters	1	4' 10 1/2"	4' 10 1/2"	22' 1 1/2"	9' 4 1/2"	3' 0"	622.25	
" No 5	1	17' 3"	17' 3"					
(2) Cutwaters	1	4' 9"	4' 9"	22' 0"	9' 1 1/2"	3' 0"	602.25	
Carried Over							4325.395	

- detail of work -

- Detail of work -		Shrub	Measurement in ft & in					Conc'ds.	Quantity of each Description of work	
			Length in ft & in			Breadth or Thickness	Depth or Height			
			Each	Total	Total Length					
Brought forward										4325.395
<u>Superstructure -</u>										
<u>Cut water portion below Ashlar Course -</u>										
Pier No 1	1	17' 3"	17' 3"							
(2) Cutwaters	1	4' 8 1/4"	4' 8 1/4"	21' 11 1/4"	8' 10 1/2"	7' 6"			1460.212	
No 2	1	17' 3"	17' 3"							
(2) Cutwaters	1	4' 11 1/4"	4' 11 1/4"	22' 2 1/4"	9' 1 1/2"	9' 6"			1923.36	
No 3	1	17' 3"	17' 3"							
(2) Cutwaters	1	5' 2 1/4"	5' 2 1/4"	22' 5 1/4"	9' 10 1/2"	13' 0"			2880.40	
No 4	1	17' 3"	17' 3"							
(2) Cutwaters	1	4' 7 1/2"	4' 7 1/2"	21' 10 1/2"	8' 9 3/4"	6' 6"			1253.01	
No 5	1	17' 3"	17' 3"							
(2) Cutwaters	1	4' 6 3/4"	4' 6 3/4"	21' 9 3/4"	8' 7 1/2"	5' 6"			1334.710	
<u>Pier at Ashlar Course -</u>	5	17' 3"	86' 3"							
(2) Cutwaters	5	3' 4 1/2"	16' 10 1/2"	103' 1 1/2"	6' 1"	1' 10"			1150.10	
<u>Piers above Ashlar Course -</u>	5	18' 0"	90' 0"	90' 0"	6' 2"	12' 0"			6660.00	
<u>Piers above the bed of Girder</u>	5	9' 2"	45' 10"	45' 10"	5' 3"	2' 0 1/4"			486.30	
"	5	2' 3"	11' 3"	11' 3"	4' 6"	2' 6 3/4"			129.73	
<u>South Abutment (Counterfort)</u>	1	3' 9"	3' 9"	3' 9"					58.632 sq ft 219.87	
"	2	5' 3"	10' 6"	10' 6"					45.14 sq ft 473.97	
<u>North Abutment (Counterfort)</u>	1	3' 9"	3' 9"	3' 9"					72.132 sq ft 270.495	
"	2	5' 3"	10' 6"	10' 6"					52.64 sq ft 552.72	
<u>South wing walls</u>	2	5' 0"	10' 0"	10' 0"					35.063 sq ft 350.63	
"	2	7' 0"	14' 0"	14' 0"					31.125 sq ft 435.75	
"	2	5' 6"	11' 0"	11' 0"					23.625 sq ft 259.875	
Carried Over										23866.532

Darnatic Railway Co. Ltd.
Detailed Estimate for Bridge over the Adyan River (Continued)

Detail of work	Number	Measurements in ft & Inches					Cubits	Quantity of work Description of work
		Length in ft & Inches			Breadth or Thickness	Depth or Height		
		Back	Total	Total Length				
- Concrete -								
Pier No 1	1			4' 10 1/2"	6' 0"	9' 4"	273.00	
" 2	1			4' 10 1/2"	6' 0"	11' 4"	331.50	
" 3	1			4' 10 1/2"	6' 0"	14' 10"	433.87	
" 4	1			4' 10 1/2"	6' 0"	8' 4"	234.75	
" 5	1			4' 10 1/2"	6' 0"	7' 4"	214.5	
Total Cubic feet of Concrete							1487.62	
on Culiv Yards								65.1
- Rock Faced Ashlar -								
Lower Course of Piers	5	64' 6"	322' 6"	322' 6"	2' 0"	1' 4"	869.80	
"	5	64' 6"	322' 6"	322' 6"	1' 4"	0' 6"	214.95	
Upper Course	5	26' 6"	132' 6"					
" 5 th Abt			46' 6"					
" 8 th Abt			52' 6"	231' 6"	1' 0"	2' 3"	520.875	
Coping to North wing wall	2	15' 0"	30' 0"					
" South "	2	12' 0"	24' 0"	54' 0"	1' 0"	0' 4"	18.00	
Caps to Abutments	4	6' 2"	24' 8"					
" " "	4	4' 9"	15' 0"					
" to Piers	10	6' 2"	61' 8"	101' 4"	2' 0"	1' 0"	202.67	
" to Culivaters	5	41.24	Back	206.2	Cubits		206.2	
Quoins (2' 6" x 1' x 1') Pier No 1 16								
Pier No 2	20							
" No 3	26							
" No 4	14							
" No 5	12							
Total Cubic feet of Rock faced Ashlar							2242.495	
							2242.495	

Garnatic Railway Co. Plan of
Detailed Estimate for Bridge over the Moyan River (continued)

Detail of work	Number	Measurements in ft & Inches						Quantity of each description of work
		Length in ft & In		Breadth or Thickness	Height or Depth	Circumference	Area	
		Feet	Inches					
<u>Soled Ashlar</u>								
Bedding stones for Girders	10	5' 3"	52' 6"					
	4	2' 6"	15' 6"	62' 6"	2' 9"	1' 3"	214.85	
Total cubic feet of Soled Ashlar								214.85
<u>Terra Cotta Dental Moulding</u>								
Piers	5	22' 6"	112' 6"					
5 th & 26 th			46' 6"					
2 nd & 26 th			52' 6"	211' 6"			211.5	
Total Running feet of Dental Moulding								211.5
<u>Terra Cotta Plain Moulding</u>								
Piers	5	10' 6"	50' 6"					
Abutments	4	5' 6"	20' 6"					
"	4	3' 6"	14' 6"	84' 6"			84.00	
Total Running feet of Plain Moulding								84.00
<u>Earthwork</u>								
South Abutment	1	3' 9"	3' 9"	3' 9"	6' 9"	3' 0"	75.94	
	2	5' 3"	10' 6"	10' 6"	3' 9"	3' 0"	118.125	
North Abutment	1	3' 9"	3' 9"	3' 9"	6' 9"	3' 0"	75.94	
	2	5' 3"	10' 6"	10' 6"	3' 9"	3' 0"	118.125	
South Wing Walls	2	5' 6"	10' 6"	10' 6"	3' 6"	3' 0"	90.00	
	2	7' 6"	14' 6"	14' 6"	2' 3"	3' 0"	94.50	
	2	5' 6"	10' 6"	10' 6"	1' 6"	3' 0"	45.00	
Pilasters	2	5' 3"	10' 6"					
"	2	3' 9"	7' 6"	18' 6"	0' 9"	3' 0"	40.50	
Carried Over								658.13

Barnatic Railway Co. (Lind)

Detailed Estimate for Bridge over the Adyan River (Continued)

Detail of work	Shum	Measurements in ft & inches					Cubits	Quantity of each description of work
		Length in ft & inches			Breadth or Thickness	Depth or Height		
		Each	Total	Total Length				
		Brought forward					658.13	
<u>Earthwork (Continued)</u>								
North wing walls	2	8' 0"	16' 0"	16' 0"	3' 0"	3' 0"	144.00	
	2	7' 0"	14' 0"	14' 0"	2' 3"	3' 0"	94.50	
	2	5' 0"	10' 0"	10' 0"	1' 6"	3' 0"	45.00	
Pilasters	2	5' 3"	10' 6"					
"	2	3' 9"	7' 6"	18' 0"	0' 9"	3' 0"	40.50	
Pier No 1	1	17' 3"	17' 3"					
(2) Cutwaters	1	5' 0"	5' 0"	22' 3"	9' 6"	3' 0"	634.125	
Pier No 2	1	17' 3"	17' 3"					
(2) Cutwaters	1	5' 6"	5' 6"	22' 9"	10' 0"	3' 0"	682.50	
Pier No 3	1	17' 3"	17' 3"					
(2) Cutwaters	1	6' 0"	6' 0"	23' 3"	11' 6"	3' 0"	802.125	
Pier No 4	1	17' 3"	17' 3"					
(2) Cutwaters	1	4' 10 1/2"	4' 10 1/2"	22' 1 1/2"	9' 4 1/2"	3' 0"	622.265	
Pier No 5	1	17' 3"	17' 3"					
(2) Cutwaters	1	4' 9"	4' 9"	22' 0"	9' 1 1/2"	3' 0"	602.25	
Total Cubic feet of Earthwork							4325.395	
or Cubic Yards								160.2

Carnatic Railway Co. (Limd?)
Abstract Estimate
for
Bridge over the Adyan River

151X

Quantities	Description of work	Rate			Amount			Total		
		Rs.	a.	p.	Rs.	a.	p.	Rs.	a.	p.
844.54	Cyds Brickwork	C. 2d	16	"	12668	1	7			
55.1	" Concrete	"	4	"	220	6	4			
2242.5	C. ft Rockfaced Ashlan	C. ft	2	"	4485	"	"			
214.85	" Soled Ashlan	"	3	"	644	8	9			
211.5	C. ft Terra Cotta Dental Moulding	C. ft	2	8	528	12	"			
84.0	" " Plain Moulding	"	1	"	84	"	"			
160.2	C. 2d Earthwork	C. 2d	"	8	80	1	7			
								18710	14	3
86.78	Tons Wrought Iron	Ton	300	"	26034	"	"			
4.26	" Cast Iron	"	200	"	852	"	"			
91.04	" Cartage over 7 miles	Sen. mile	"	5	199	2	5			
423	C. ft Teak Sleepers (12" x 6")	C. ft	4	"	1692	"	"			
240	" Teak Plank form (1' 8" x 2")	"	4	"	960	"	"			
								29737	2	5
								48448	"	8

Total Cost of Bridge

Madras
22nd Aug. 1872

Fred. Dibble
Chief Engineer

Q 527

[illegible]

1547

[illegible]

155X

(Detail of work)	Number	Measurements in feet					Contents	Quantity of each description of work	
		Length			Breadth	Thickness			Depth or Height
		Each	Total	Length					
Stone work									
Rock faced Ashlar (Cont'd)									
Brought forward							1434.992		
Stone Quoins at nose									
5 ft 9" thick									
No. 1 Pier	7						3.94		
" 2 "	8						4.50		
" 3 "	11						6.18		
" 4 "	6						3.375		
" 5 "	5						2.81		
5 ft x 9"									
No 1 Pier	6						2.25		
" 2 "	8						3.00		
" 3 "	10						3.75		
" 4 "	6						2.25		
" 5 "	5						1.875		
Ashlar Caps to Abutments	4	5' 10 1/2"	23' 6"	23' 6"	1' 10 1/2"	1' 3"	55.078		
Stone Coping to Wing Walls				66' 0"	1' 0"	1' 0"	66.00		
Stone Quoins to Pilasters				108' 0"	0' 9"	0' 6"	40.50		
Total cft of Rock faced Ashlar							1630.50		
Earthwork									
Pier No 1				12' 0"	7' 6"	3' 0"	270.00		
				4' 0 1/2"	7' 6"	3' 0"	90.94		
Pier No 2				12' 0"	7' 6"	3' 0"	270.00		
				4' 2 1/2"	7' 6"	3' 0"	94.67		
Pier No 3				12' 0"	7' 6"	3' 0"	270.00		
				4' 6 1/4"	7' 6"	3' 0"	101.70		
							Carried over 1097.31		

Abstract of Estimate for a Bridge across the river Cooyar
consisting of 6 spans of 66 ft each on Masonry Piers

Quantities	Description of charges	Rate			Amount			Total		
		Per	No as p		No as p			No as p		
623.867	Brickwork	Cyd	15	"	"	9358	"	"		
231 cft	Traced Ashlar	cft	3	"	"	693	"	"		
1630.5 cft	Rough Ashlar	cft	2	"	"	3261	"	"		
113.03 Cyd	Cartwork	Cyd	"	8	"	56	8	2		
									13368	8 2
86.78 cwt	Wrought Iron	Ton	300	"	"	26034	"	"		
4.26 Tons	Cast Iron	"	200	"	"	852	"	"		
91.04 "	Cartage and 4 miles	Am buls	"	5	"	199	2	5		
423 cft	Teak Sleepers (12x6")	cft	4	"	"	1692	"	"		
240 cft	Teak Platform (18x2")	cft	4	"	"	960	"	"	29737	2 5
									43105	10 7

Madras
14th August 1872

Frederick Dibblee
Chief Engineer

O. W. 241470/73
1564

Summary Estimates etc.

1. Summary Estimate, incomplete, amounting to Rs. 78,85,833.

2. General Estimates for Districts 1 to 10.

Do. do. do. Madras Terminal Works and Stations.

Revised and Complete Summary Estimate amounting to Rs. 94,41,707.

12/11

53

IV- 2 Permanent way.

Description	Quantity	as per schedule	Rate		Q	Amount		Total	
			Rs	a p		Rs	a p	Rs	a p
Laying Permanent way									
Brought forward	20044 gds	W		8		10022	"	1371937	9 7
Best Rest Study iron rails with hot sleepers	11.39 T's		16967	"	mile	493259	1 10		
Leaving Permanent way, 5 Miles	1788.23 Tons			5	"	2794	1 9	206075	3 7

V- 1 Stations & Offices

Description	as per schedule	Q	Amount		as per schedule	Q	Total	
			Rs	a p			Rs	a p
Chatput - 3 rd Class Station	X							
Platform			621	3 10				
Booking Office and Store room			4124	15 2				
Urinals			774	9 3				
Waiting shed			1072	"				
Compound			724	15 8				
			4317	11 11				
Sydupet 3 rd Class Station								
Platform			621	3 10				
Booking Office and Store room			4124	15 2				
Urinals			774	9 3				
Waiting Shed			1072	"				
Compound			724	15 8				
			4317	11 11				
Guendy Occasional Station								
Platform			621	3 10				
Booking Office and Store room			4124	15 2				
			1746	3 "				
St. Thomas's Mount, 2 nd Class Station	Y							
Station house & Waiting Shed			15292	10 6				
Lamps & Stores	X		1124	15 2				
Urinals			774	9 3				
Platform			621	3 10				
2 Ashpits			534	8 "				
Small Goods Shed	e,		4092	8 1				
2 Fuel stages	f		279	6 2				
Compound	X		424	15 8				
			23444	12 8				
							33826	7 6
							377839	14 8

Carried Over

1647

V-2 Workshops, Store buildings &c

Description	as per schedule	Amount		Total	
		Rs	A P	Rs	A P
Carriage Shed (St. Thomas's Mount)	a	13,153	103	3,778.39	48
5 Temporary Store Shed					
		750	"	13,903	103

Brought forward

V-3 Staff Quarters

Description	as per schedule	Amount		
		Rs	A P	
Chattrat 3 rd Class Station	b	1279	56	
Native Station Master's house				
Sycahet 3 rd Class Station	c	1279	56	
Native Station Master's house				
St Thomas's Mount 2 nd Class Station	c	2525	"	
Station Master's bungalow & Out Offices				
1 Temporary Engineer's bungalow & out Offices				
2 " " Inspectors "				
		1500	"	
		1600	"	8183

V-4 Station Machinery

Description	as per schedule	Amount		
		Rs	A P	
Chattrat 3 rd Class Station	d	400	"	
2 Single Arm Semaphores		360	"	
3 " Points	T _n	760	"	
Sycahet 3 rd Class Station				
2 Single Arm Semaphores	d	400	"	
3 " Points		360	"	
Quindry Occasional Station	T _n	760	"	
2 Single arm Semaphores				
3 " Points	d	400	"	
St Thomas's Mount 2 nd Class Station		360	"	
2 Single Arm Semaphores	T _n	760	"	
2 Water Cranes				
1 Lumber House	d	400	"	
1 Well		900	"	
700ft Piping at 1/8/- per ft	T _n	996	7	125
1 Double acting hand pump		927	12	
2 Three throat pumps	d	1050	"	
6 single Points		300	"	
		480	"	
		420	"	
		5474	4	8051

1
 Carnatic Railway Co. Ltd.
 Estimate for the Construction of the line upon District II
 from Memumbahur to Godavancherry.
 III - 1 Earthwork

Description	Quantity	Schedule	Rate		Unit	Amount		Total	
			Rs	a		Rs	a	Rs	a
Earthwork, in Banks and Cuttings	89768 cys	A	.	3	Cyd	16,831	8		
" Catchwater drain	15510 "	B	.	2	"	2423	7		
Trimming Slopes	5943 Sqrs	C	.	2	Sq	742	14		
Surfing	5943 "		.	8	"	2971	8		
Division of veg: Chan: 12, 15 to 12-55.	660 cys		.	2	Cyd	103	2	2,3072	7

III - 2 Bridgework - 1

No	Description	Schedule	Amount	
			Rs	a p
25	1'-10" Open Culverts as per Drawing	N-1		
2	2 ft Box	" 2	6374	57
4	4 ft Girders	" 3	800	72
1	Double 4' Girders	" 3	1176	.
5	6 ft Girders	" 6	404	97
1	Double 6 ft Girders	" 6	3159	149
5	10 ft Girders	" 8	891	103
			4700	139
				17507 131

III - 2 Bridgework II

Mileage	Spans	Description	Quantity	Schedule	Rate		Unit	Amount	
					Rs	a		Rs	a
22 miles 4-20	Girders	Earthwork	196.4 cys	M	1	.	Cyd	196	65
		Brickwork	193.6 "		12	.	"	2323	32
		Ashlar Copings	62 1 ft		2	.	ft	124	.
		" Sills & Caps	106.9 cft		2	.	cft	213	129
		Iron work	12.88 tons		300	.	tons	3864	.
		Woodwork	248 cft		4	.	cft	992	.
								7713	64
								48,293	105

Carried over

2

III - 4 Level Crossings &c

No.	Description	Schedule	Amount		Total	
			Rs	a p	Rs	a p
1	Road diversion = 363 lin. Yds	Brought forward				
12	Level Crossings	R	272	4	48,293	10 5
6	Pairs gates	S	1068			
6	Gate-keepers lodges	"	600			
33	Grade posts	"	2248	26		
12	Mile posts	"	165			
			36		4,389	6 6

III - 5 Fencing

Description	Quantity	Rate	Amount	
			Rs	a p
New Fencing	775 chs 3-73	1.00	13,772	
				13,772

IV - 1 Ballast

Description	Quantity	Schedule	Rate	Amount	
				Rs	a p
Ballast	Cyds 27138	15	9.00	15,265	2
				15,265	2

IV - 2 Permanent Way

Description	Quantity	Schedule	Rate	Amount	
				Rs	a p
Laying Permanent Way	23162	WT	8.00	1,581	
Bestest Shaly brown rails with foot sleepers	13.16 m		16967	22,329	7 8
Leaching permanent way 16 3/4 Miles	2068.19 m		5.00	10,825	10 11
				24,569	8 2 7
				32,748	5 6

Carried over

V-2 Workshops, store buildings &c.

V-3 Staff Quarters

Carried over

V. 4 Station Machinery

Description	as per Schedule	Amount		Total	
		Rs.	a p	Rs.	a p
Palaveram 2nd Class Station				367,312	3 8
Brought forward					
2 Single Arm Semaphores		400	" "		
5 " points		600	" "		
		1000			
Vundaboor 3rd Class Station					
2 Single Arm Semaphores		400	" "		
2 Teller Cranes		900	" "		
1 Tank house		996	7 7		
1 Well		927	12 5		
700 ft piping		1050	" "		
1 Double acting hand pump		300	" "		
6 single points		5294	4	6,294	4
Grand Total				3,73,606	7 8

Madras

14th August 1872


 E. A. Doble
 Chief Engineer

17/4/72

1
Carnatic Railway Co. Ltd.
Estimate for the Construction of the line upon District III
from Godavancherry to Chingleput
III - 1 Earthwork

Description	Quantity	as per schedule	Rate		Schd.	Q	Amount		Total	
			Rs	a p			Rs	a p	Rs	a p
Earthwork in bank and cuttings	Cyds 145,576	A3	.	3	.	Cyds	27284	4	.	.
" Catchwater drains	18322.5	B	.	2	6	.	2862	14	3	.
Trimming Slopes	8934590	C3	.	2	.	Sq	1116	12	.	.
Pitching	474	.	5	.	.	.	2370	.	.	.
Surfing	8460	.	.	8	.	.	4230	.	.	.
									37863	14 3

III - 2 Bridgework I

No.	Description	as per Schedule	Amount	
			Rs	a p
10	1'-10" Open Culverts as per drawing	N-1	4,079	9 4
1	2 ft Box Culvert	2	400	3 7
1	4 " " " " " "	3	1,764	"
2	4 " " " " " "	4	879	1 6
5	6 " " " " " "	6	3,159	14 9
1	Three 6 ft Girder Culvert	6	1,151	4 9
5	10 ft Girder Culverts	8	4,700	13 9
1	Double 10 ft Girder Culvert	8	1,332	10 9
1	20 ft Girder bridge	10	2,674	9 6
		13 15		20142 3 11

III 2 Bridgework II

Mileage	Spans	Description	Quantity	as per schedule	Rate		Q	Amount	
					Rs	a p		Rs	a p
33-7/3	4-20	Earthwork	196.4 Cyds	M	1	.	Cyds	196	6 5
	Girders	Brickwork	193.6 "	.	12	.	.	2323	3 2
		Ashtlar Copings	62 ft	.	2	.	ft	124	.
		" Sells & Caps	106.9 cft	.	2	.	cft	213	12 9
		Ironwork	12.88 tons	.	300	.	tons	3864	.
		Woodwork	248 cft	.	4	.	cft	992	.
								1764	6 4
								7713	6 4

Carried over

65719 8 6

III - 4 Level Croppings &c

No	Description	as/w	Amount		Total	
			Rs	a p	Rs	a p
1	Road diversion = 198 yds.					
7	Level Croppings	R	148	8		
7	Puro Gales	S	623	"		
7	Gate Keyers lodges		700	"		
3 1/2	Grade Posts	T	2,622	13		
14	Mile "		180	"		
			42	"		
					65,719	8 6
					4,316	5 7

III 5 Fencing

Description	Quantity	as/w	Rate		Amount	Rs	a p
			Rs	a p			
New Fencing	178.50 ch	V	1	"	16,280	"	
					16,280	"	

IV - 1 Ballast

Description	Quantity	as/w	Rate		Amount	Rs	a p
			Rs	a p			
Ballast	30,865	1 1/2	"	9	17,361	9	"
					17,361	9	"

IV - 2 Permanent way

Description	Quantity	as/w	Rate		Amount	Rs	a p
			Rs	a p			
Laying permanent way	27,350 yds	W	"	8	13,675	"	"
Best first sticky iron rails with hot sleepers	15.54 m	"	166 1/2	"	2,63,673	15	8
Laying permanent way 29 1/2 TIs	2442.2	Tons	"	5	22,561	11	8
					2,99,910	11	4

Carried over

4,03,588 2 5

1754

may appear

VI Stations and Offices

Description	as per schedule	Amount		Total	
		Rs	a p	Rs	a p
<i>Godavancherry - 3rd Class Station</i>				4,03,588	2 5
Platform	X	621	3 10		
Booking Office and Store room	"	1124	15 2		
Urinals	"	774	9 3		
Waiting Shed	"	1072	"		
Compound	"	724	15 8		
		4,317	11 11		
<i>Singapermaoail 3rd Class Station</i>					
Platform	"	621	3 10		
Booking Office and Store room	"	1124	15 2		
Urinals	"	774	9 3		
Waiting Shed	"	1072	"		
Compound	"	724	15 8		
		4,317	11 11		
<i>Chingaleput 2nd Class Station</i>					
Station house and waiting Shed	X	15,292	10 6		
Private room in Station house	X	1856	10 11		
Lamps and stores	X	1124	15 2		
Urinals	"	774	9 3		
Platform	"	621	3 10		
2 Ashpits	"	534	8 "		
2 Fuel Stages	"	279	6 2		
Large Goods Shed	X	10,860	5 11		
Compound	X	724	15 8		
		32,069	5 5	40,704	13 3
				4,44,292	15 8

Carried over

4
V-2 Workshops, Store buildings &c

Description	Value Schedule	Amount		Total	
		Rs	a p	Rs	a p
4 Temporary Store Sheds		600	"	4,44,292	15 8
Brought forward				600	"

V-3 Staff Quarters

Description	Value Schedule	Amount			
		Rs	a p		
Godavancherry, 3 rd Class Station	b	1279	5 6		
Native Station Masters house	"	1279	5 6		
Singapermacoil 3 rd Class Station					
Native Station Masters house					
Chingleput 2 nd Class Station					
Station Masters Bungalow & Out Office		2525	"		
1 Temporary Engineer's bungalow and Out Office	c	1500	"		
2 " " Inspectors "		1600	"	8,183	11 "

V-4 Station Machinery

Description	Value Schedule	Amount			
		Rs	a p		
Godavancherry 3 rd Class Station		400	"		
2 Single Arm Semaphore		360	"		
3 " points		760	"		
Singapermacoil 3 rd Class Station					
2 Single Arm Semaphore		400	"		
3 " points		360	"		
Chingleput 2 nd Class Station		760	"		
2 Single Arm Semaphore		400	"		
2 Water Cranes		900	"		
1 Tank house		996	7 7		
1 Well		927	12 5		
700 ft piping @ 1/8 per cft		1050	"		
1 Double acting hand pump		300	"		
2 Drive throw points		480	"		
6 single points		720	"		
		5,774	4 "	7,294	4 "
				4,60,370	14 8

Madras 3
14th August 1872

Grand Total
Chief Engineer

Schmal
Stuhl 3

1. Schmal 3. III

1834

III. Schmal 3. III

1. Schmal 3. III

2. Schmal 3. III

3. Schmal 3. III

4. Schmal 3. III

5. Schmal 3. III

6. Schmal 3. III

7. Schmal 3. III

8. Schmal 3. III

9. Schmal 3. III

10. Schmal 3. III

11. Schmal 3. III

12. Schmal 3. III

13. Schmal 3. III

14. Schmal 3. III

15. Schmal 3. III

16. Schmal 3. III

17. Schmal 3. III

18. Schmal 3. III

19. Schmal 3. III

20. Schmal 3. III

21. Schmal 3. III

22. Schmal 3. III

23. Schmal 3. III

24. Schmal 3. III

25. Schmal 3. III

26. Schmal 3. III

27. Schmal 3. III

28. Schmal 3. III

29. Schmal 3. III

30. Schmal 3. III

31. Schmal 3. III

32. Schmal 3. III

33. Schmal 3. III

34. Schmal 3. III

35. Schmal 3. III

36. Schmal 3. III

37. Schmal 3. III

38. Schmal 3. III

39. Schmal 3. III

40. Schmal 3. III

41. Schmal 3. III

42. Schmal 3. III

43. Schmal 3. III

44. Schmal 3. III

45. Schmal 3. III

46. Schmal 3. III

47. Schmal 3. III

48. Schmal 3. III

49. Schmal 3. III

50. Schmal 3. III

51. Schmal 3. III

52. Schmal 3. III

53. Schmal 3. III

54. Schmal 3. III

55. Schmal 3. III

56. Schmal 3. III

57. Schmal 3. III

58. Schmal 3. III

59. Schmal 3. III

60. Schmal 3. III

61. Schmal 3. III

62. Schmal 3. III

63. Schmal 3. III

64. Schmal 3. III

65. Schmal 3. III

66. Schmal 3. III

67. Schmal 3. III

68. Schmal 3. III

69. Schmal 3. III

70. Schmal 3. III

71. Schmal 3. III

72. Schmal 3. III

73. Schmal 3. III

74. Schmal 3. III

75. Schmal 3. III

76. Schmal 3. III

77. Schmal 3. III

78. Schmal 3. III

79. Schmal 3. III

80. Schmal 3. III

81. Schmal 3. III

82. Schmal 3. III

83. Schmal 3. III

84. Schmal 3. III

85. Schmal 3. III

86. Schmal 3. III

87. Schmal 3. III

88. Schmal 3. III

89. Schmal 3. III

90. Schmal 3. III

91. Schmal 3. III

92. Schmal 3. III

93. Schmal 3. III

94. Schmal 3. III

95. Schmal 3. III

96. Schmal 3. III

97. Schmal 3. III

98. Schmal 3. III

99. Schmal 3. III

100. Schmal 3. III

Carnatic Railway Co. Ltd. *Estimate for the Construction of the line upon District III* *from Chingleput to Madras* *III - 1 Earthwork*

Description	Quantity	Schd.	Rate		Schd.	Amount		Total	
			R ^s	P		R ^s	P	R ^s	P
Earthwork, in banks and Cuttings	192,967	A ₁	3	0	Cyd	36181	5		
• Catchwater drain	18282	B	2	6	"	2856	9		
• Draining Slopes	964.1 Sqrs	C ₁	2	0	Sq	1205	2		
• Pitching	910		5	0	"	350	0		
• Surfing	9571		8	0	"	4785	8	45378	8

III - 2 Bridgework I

No.	Description	Schd.	Amount		Schd.	Amount		Schd.	Amount	
			R ^s	P		R ^s	P		R ^s	P
34, 1'-10"	Open Culverts as per drawing	A-1	8669	1	D	10				
12 ft	Box Culvert	2	400	3	E	7				
11 ft	Girder Culverts	3	3234	0	F					
3 ft	Box	4	1318	10	G	3				
7 ft	Girder	6	4423	14	I	3				
1, 10 "	"	8	3760	11	K				21806	8

III - 2 Bridgework II

Mileage	Spans	Description	Quantity	Schd.	Rate		Schd.	Amount		Schd.	Amount	
					R ^s	P		R ^s	P		R ^s	P
17.5 to 4.5	4'-20"	Earthwork	196.4 Cyd	M	1	0	Cyd	196	6	5		
	Girders	Brickwork	193.6	"	12	0	"	2323	3	2		
		Ashlar Copings	62 lft	"	2	0	lft	124	0	"		
		" Sills and Caps	106.9 cft	"	2	0	cft	213	12	9		
		Ironwork	12.88 Tons	"	300	0	Ton	3864	0	"		
		Woodwork	248 cft	"	4	0	cft	992	0	"		
Carried over											7713	6
											67185	11

III-2 Bridge work—II (Continued)

Mileage	Spans	Description	Quantity	as per schedule	Rate		Q	Amount		Total
					Rs	a p		Rs	a p	
17-chs 44-69	4-25 Girders	Brought forward								
		Earthwork	262 Cys	N	1	.	Cyd	7713	64	67185
		Brickwork	261 "	"	12	.	"	262	.	
		Asphalt Cappings	704 ft	"	2	.	"	3132	.	
		" Sills & Caps	120.6 cft	"	2	.	"	140	1210	
		Ironwork	17.76 Tons	"	300	.	"	241	32	
		Woodwork	297.6 cft	"	4	.	"	5328	.	
								1190	64	
								10,294	64	
17-chs 49-13	9-10 Girders	Barangooly River								
		Earthwork	355.5 cys	P	1	.	Cyd	355	8	
		Brickwork	330.8 "	"	12	.	"	3969	97	
		Asphalt Cappings	79 ft	"	2	.	"	158	.	
		" Sills & Caps	139.7 cft	"	2	.	"	279	65	
		Ironwork	42.14 Tons	"	300	.	"	12733	32	
		Woodwork	120 cft	"	1	.	"	1680	.	
								19175	112	
17-chs 42-65	18-100 Girders	Palau River								
		Brought Iron	847.01 Tons	Z	300	.	"	254,103	.	
		Cast Iron	595.29 "	"	200	.	"	119,058	.	
		Cartage over 45 Miles	1442.3 "	"	.	5	for 500 p. mile	20,282	56	
		Sinking 36 Cylinders	40 ft	"	12	.	"	17280	.	
		Woodwork	423 cft	"	1	.	"	16,924	.	
								427,647	56	
								4,64830	134	

III-4 Level Crossings &c

Mileage	Spans	Description	Quantity	as per schedule	Rate		Q	Amount		Total
					Rs	a p		Rs	a p	
6	Level Crossings									
6	Piers Galle							534	"	
9	Gate Keepers lodges							600	"	
32	Grade Posts							2622	137	
14	Mile							160	"	
								42	"	
								3958	137	
								535974	1110	

Carried over

64

537770

1
Larnatic Railway Co. L^d
Estimate for the Construction of the line upon District V
from Madranicum to Adeyalum
III-1 Earthwork

Description	Quantity	Schedule	Rate		Φ	Amount		Total	P
			R ^d	a		R ^d	a		
Earthwork in banks & Cuttings	101,687 cys	A	.	3	Cyd	19,066	5		
" Catchwater drains	17,160 "	B	.	2	"	2,681	4		
Trimming Slopes	6631 cys	C	.	2	Cyd	828	14		
Pitching	450 "		5	"	"	2,250	"		
Surfing	6181 "		.	8	"	3,090	8	27,916	15

III-2 Bridgework

No.	Description	Schedule	Amount		Schedule	Amount		Total	P
			R ^d	a		R ^d	a		
1	1 in. Open Culverts as per drawing	N ^o 1	40		D	5,609	6		
3	2 ft. Box	"	3		E	12,00	10		
11	4 ft. Girders	"	44		F	3,234	"		
2	Double 4 ft. Girders	"	15		"	809	3		
2	4 ft. Box	"	2		G	849	1		
5	6 ft. Girders	"	30		I	3,159	14		
2	Double 6 ft. girders Culverts	"	20		"	1,783	4		
1	Three 6 ft. girders	"	15		"	1,151	4		
2	10 ft. Girders Culverts	"	20		K	1,880	5		
1	Double 10 ft. Girders Culvert	"	20		"	1,332	10	21,039	14
									6

III-4 Level Crossings

Description	Schedule	Amount		Total	P
		R ^d	a		
9 Level Crossings	S	801	"		
4 Pairs Gates	"	700	"		
7 Gatekeeper's lodges	"	2,622	13		
35 Grade posts	"	175	"		
13 Mile "	"	39	"	4,337	13
					7
				53,294	11
					1

Carried over

III - 5 Fencing

Description	Quantity	Schedule	Rate		\$	Amount		Total	
			Rs	a p		Rs	a p	Rs	a p
Wire Fencing								53,294	11
Brought forward								15,253	.
	15253 lgsds	V	1	.	lgsd	15,253	.		

IV-1 Ballast

Description	Quantity	Schedule	Rate		\$	Amount			
			Rs	a p		Rs	a p		
Ballast	28,918	11.5	.	9	cysd	16,266	6	16,266	6

IV- 2 Permanent way

Description	Quantity	Schedule	Rate		\$	Amount			
			Rs	a p		Rs	a p		
Laying permanent way	25,626 lgsds	W	.	8		12,813	.		
Best sleep iron rails with 1st sleepers	14,56 m	.	1696	7	mch	2,47,045	14	3	
Laying permanent way 56 ¹⁷ / ₂ miles	2288.2 Tons	.	.	5		40,651	4	10	
						300,510	3	1	

V-1 Stations & Offices

Description	Schedule	Rate		\$	Amount			
		Rs	a p		Rs	a p		
Madrasiticum 3 rd Class Station								
Platform	X				621	3	10	
Booking Office & Show room					1124	15	2	
Urinals					774	9	3	
Waiting Shed					1042	.	.	
Small Goods shed					4,092	8	1	
Compound	X				724	15	8	
Carried over					8410	4	.	
					38,532	4	4	2

192-X

V-1 Stations and Offices (Continued)

Description	as per Schedule	Amount		Total	
		Rs	a p	Rs	a p
Acherwank 3 rd Class Station		8410	1	385324	1 2
Platform	X	621	3 10		
Booking Office and Store room	"	1121	15 2		
Urinals	"	774	9 3		
Waiting Shed	"	4072	.		
Small Goods Shed	"	4092	8 1		
2 Ash pits	"	534	8		
2 Fuel Stages	"	279	6 2		
Compound	X	724	15 8	17634	6 2
V-2 Workshops, store buildings &c					
Description					
as per Schedule		Amount			
Rs	a p				
4 Temporary Store Sheds		600	.	600	.

V-3 Staff Quarters

Description	as per Schedule	Amount	
		Rs	a p
Madharanticum 3 rd Class Station		1279	5 6
Native Station Master's house	b		
Acherwank 3 rd Class Station		1279	5 6
Native Station Master's house	b		
1 Temporary Engineer's Bungalow & Out Offices	C	1500	.
2 " " Inspectors' " " "		1600	.
		5658	11

V-4 Station Machinery

Description	as per Schedule	Amount	
		Rs	a p
Madharanticum 3 rd Class Station		400	.
2 single Arm Semaphores		600	.
5 " " Points		1000	.
Acherwank 3 rd Class Station		400	.
2 single Arm Semaphores		900	.
2 water Cranes		996	7 3
1 Tank house	d	927	12 3
1 Well	"	1050	.
700 ft Piping	"	300	.
1 Double Acting hand Pump	"	720	.
6 single pumps	"	5294	4
		6294	4
Grand Total		41551	9 4

Madharanticum 14th August 1872

Deputy District Engineer

1958

Schmuck

Sticht 3

Canadian Railway Co. Ltd.

Estimate for the construction of the line upon District VI

from Adyarum to Sindivaram.

III-1 East Huron Rd

Description	Quantity	As per Rate schedule No. 11	Rate	Amount		Total
				No.	Rs.	
Earthwork in drains & cuttings	105660	10	3	19811	14	
" Catchwater drains	17160	13	26	2681	14	
Trimming slopes	4006753	6	2	844	2	
Pitching	411	"	5	2055	"	
Surfing	6342	"	8	3171	"	2856210

III 2 Bridgewater

No.	Description			As per Amount
✓ 13	1' 10" Open Culvert as per drawing No 1	24	D	3314 10 7
✓ 3	2 ft. " "	6	E	1200 10 9
✓ 7	4 " Guides " "	28	F	2058 " .
✓ 1	4 " " " "	3	G	439 8 9
✓ 3	6 " Guides " "	13	I	1895 15 3
✓ 2	10 " " " "	21	K	1880 5 6
✓ 1	Three 10 ft. Guides " "	23	"	1725 2 10
✓ 1	" 20 " " Bridges " "	27	M	6033 12 8
✓ 3	Roughly 25 ft. " " "	40	N	17480 6 6
✓ 1	30 ft. Guides " " "	20	O	4016 3 4
				40064 12 2

III-4 Level Croftings yes

No.	Description	Amount	Schedule	No.	No.
1	Road diversion = 352 yards		R	264	"
9	Level Crossings		S	801	"
6	Pair Gates			600	"
6	Galekeepers' lodges		T	2,248	2
36	Grades Posts			180	"
13	Mile			39	"

Carried forward

72,739 88

III. 5 Fencing

Description	Quantity	Super Grade	Q	Amount	Total
		Schedule No. 11		No. 11	No. 11
Wire Fencing	15,253	V	1	15,253	72,739 8 8
					15,253 " "

IV-1 Ballast

Description	Quantity	Super Grade	Q	Amount	Total
		Schedule No. 11		No. 11	No. 11
Ballast	28,913	"	1	16,266 6 "	16,266 6 "

IV-2 Permanent Way

Description	Quantity	Super Grade	Q	Amount	Total
		Schedule No. 11		No. 11	No. 11
Laying Permanent way	25,626	W	8	12,813 "	12,813 "
Best best sleepers with foot sleepers	14,567	7	16,967	2,470,451 14 3	2,470,451 14 3
Leaving permanent way	58,615	5	5	1,152,896	3,013,877 9

V-1 Stations & Offices

Description	Q	Amount	Total
		No. 11	No. 11
Wellacoov 3 rd Class Station	X	621 3 10	621 3 10
Platform		11,244 15 2	11,244 15 2
Working Office & Store room		774 9 3	774 9 3
Minerals		1072 " "	1072 " "
Waiting Shed		724 15 8	724 15 8
Compound		4,317 11 11	4,317 11 11
Indivamur 2 nd Class Station	X	15,292 10 6	15,292 10 6
Station house & waiting shed	X	1,124 15 2	1,124 15 2
Lamps & Stores		774 9 3	774 9 3
Minerals		621 3 10	621 3 10
Platform		534 8 "	534 8 "
2 Ash pits		10,860 5 11	10,860 5 11
Large Goods shed		279 6 2	279 6 2
2 Fuel Stages		724 15 8	724 15 8
Compound	X	302,121 0 6	34,530 6 5

Carried over 44,017,612.10

V-2 Workshops Store Buildings &c

Description	As per Schedule	Amount		Total
		Rs	P	
Brought forward				440176 12 10
5 Store Sheds		750	"	750 "

V-3 Staff Quarters

Description	As per Schedule	Amount		Total
		Rs	P	
Well known 3 ^d Class Station	b	1279	5 6	
Native Station Master's house	"	2525	"	
Indiwarum 2 ^d Class Station	c	1500	"	
Station Master's lamp room & out Office	"	1600	"	
Temporary Engineer's lamp room & out Office	"			
" Inspectors' "	"			
				690156

V-4 Station Machinery

Description	As per Schedule	Amount		Total
		Rs	P	
Well known 3 ^d Class Station		400	"	
2 Single arm lamp rooms		360	"	
3 " points		760	"	
Indiwarum 2 ^d Class Station				
2 Single arm lamp rooms	d	1100	"	
2 Water Cranes	T ⁿ	900	"	
1 Tank house		996	7 7	
1 Well		927	12 5	
700 ft Piping at 18 per ft		1050	"	
1 Double Acting hand pump		300	"	
2 Three throw points		480	"	
6 Single points		720	"	
		5774	4 "	200 4
				65344 "

Campd. P. Madras
14th August 1873

Recd. Office
Chief Engineer

Grand Total

454365 64

Johnston

1 of manuscript C-III

1

15

101

1

Carnatic Railway Co. Ltd.
Estimate for the Construction of the line upon District VIII
from Sindivaram to Salay
III - 1 Earthwork

Description	Quantity	as per schedule	Rate		Q.	Amount		Total	
			Rs	a p		Rs	a p	Rs	a p
Earthwork in-banks and Cuttings	Cyds	A7	"	3	"	23,687	1	"	"
" Catchwater drain	17232	B	"	2	"	2,692	8	"	"
Trimming Slopes	79444 sqw	C7	"	2	"	993	"	"	"
Turfing	79444 "		"	8	"	3972	"	31344	9

III - 2 Bridgework I

Description	as per schedule	Amount	
		Rs	a p
11 1-10 Open Culverts as per drawing	A1	2804	11 5
1 2-0 " "	"	400	3 7
16 4-0 ft Girders	"	4704	"
3 4-0 ft Culvert	"	1318	10 3
6 6-0 ft Girders	"	3791	14 6
4 10-0 " "	"	3760	11 "
1 Double 10 ft Girders	"	1332	10 9
		18112	13 6

III Bridgework II

Mlay Spans	Description	Quantity	as per schedule	Rate		Q.	Amount	
				Rs	a p		Rs	a p
11-cks 81-29	Earthwork	273.8	0	1	"	"	273	12 10
4-30 Girders	Bridgework	261.0	"	12	"	"	3132	" "
	Ashtar Copings	70.4	"	2	"	"	140	12 10
	" Pile and Caps	120.6	"	2	"	"	241	3 2
	Ironwork	22.84	"	300	"	"	6852	" "
	Woodwork	334.	"	4	"	"	1336	" "
	Carried over						11975	12 10
							49457	6 6

III - 2 Bridgework II (Continued)

Shape Span	Description	Quantity	as per Schedule	Rate		Q	Amount		Total	
				Rs	a	p	Rs	a	Rs	p
II - chs 5-70	Brought forward						11975	12	10	49457
girders	Ginger River	506.8 Cys	0	1	.		506	12	10	
	Earthwork	473	"	12	.		5676	"	"	
	Brickwork	70.4 Cyd	"	2	.		140	12	10	
	Archlar Cappings	275.6 Cft	"	2	.		551	3	2	
	" Sills & Caps	51.39 tons	"	300	.		15417	"	"	
	Ironwork	668. Cft	"	4	.		2672	"	"	
	Woodwork		"				24963	12	10	36939
										9 8

III - 4 Level Crossings &c

#	Description	as per Schedule	Amount	
			Rs	a
10	Level Crossings	S	890	.
7	Pairs Gates		700	.
1	Gate supports &c	T	2622	13 7
41	Grade Posts		205	.
13	Mile "		39	.
			4456	13 7

III - 5 Fencing

Description	Quantity	as per Schedule	Rate		Q	Amount	
			Rs	a	p	Rs	a
Wire Fencing	15,318	V	1	"		15318	
					byd		
						15318	"

IV - 1 Ballast

Description	Quantity	as per Schedule	Rate		Q	Amount	
			Rs	a	p	Rs	a
Ballast	29,041	U ₁	"	9		16335	9
					Cyd		
						16335	9
						122507	6 9
					Carried over		

N-2 Permanent way

Description	Quantity	as per schedule	Rate		Φ	Amount		Total	
			Rs	a p		Rs	a p	Rs	a p
Laying Permanent way									
Best West High iron rails with pot sleepers	25.434	W	8		lgs	12864		122504	6 9
Leading permanent way 45 to miles	14.62 miles	"	16964		sq ft	248063	15		
	2297.6 tons	"	"	5	"	32345	14 5	293276	13 5
								4317	11 11
V-1 Station & Office									
Description	as per schedule	Amount		a p					
		Rs	a p						
Chendoor 3 rd Class Station	X	621	3	10					
Platform	"	1124	13	2					
Booking Office & Store room	"	774	9	3					
Urinals	"	1072							
Waiting Shed	"	724	13	8					
Compound									
V-2 Workshops, Store buildings &c									
Description	as per schedule	Amount		a p					
		Rs	a p						
Temporary Store Sheds		600						600	
V-3 Staff Quarters									
Description	as per schedule	Amount		a p					
		Rs	a p						
Chendoor 3 rd Class Station	b	1279	5	6					
Native Station Master's house	c	1500							
1. Temporary Engineer's bungalow and Out Office		1600							
2. " " " "									
								4379	5 6
V-4 Station Machinery									
Description		Amount		a p					
		Rs	a p						
Chendoor 3 rd Class Station		400							
2 single Arm Semaphore		360							
3 " " points									
								208760	
								425841	5 7

Leah Dobbins Grund Total
Chief Engineer

Madras
14th August 1872

Co. 12th

277

Handwritten text in cursive script, likely a list or journal entry.

III

Handwritten text in cursive script.

Handwritten text in cursive script.

Handwritten text in cursive script.

John

7

Handwritten text in cursive script.

Handwritten text in cursive script.

Handwritten text in cursive script.

Handwritten text in cursive script.

Handwritten text in cursive script.

Handwritten text in cursive script.

✓

*Carnatic Railway Co. L^d.
Estimate for the Construction of the line upon District VIII
from Saly to Pilloor
III-1 Earthwork*

[illegible]

III 2 Bridgework-1

No.	Description	Schedule	Amount	
			No.	a
15	7.10' Open Culverts as per drawing	No. 1		
14	2 ft. Box	"	3824	9 9
12	4 ft. Girder	"	1,600	14 4
3	" Box	"	3528	"
6	" Girder	"	1318	10 3
3	" "	"	3791	14 6
1	Two 20 ft. Bridge	"	2820	8 3
2	25 ft. "	"	4354	3 1
			7186	" 2
			28,424	12 4

III-2 Bridgework ii

[illegible]

III - 2 Bridgework II (Continued)

Mileage Spans	Description	Quantity	Schedule	Rate		Unit	Amount		Total	
				Rs	a p		Rs	a p	Rs	a p
ms - chs 92-14	Brought forward	309.2 Cyd	1	1	.	Cyd	9,322	9 7	72,413	12 4
Girders	Earthwork	303.4 "	"	12	"	"	309	3 2		
	Bridgework	70.4 lft	"	2	"	lft	3640	12 10		
	Abutment Copings	157.6 cft	"	2	"	cft	140	12 10		
	" Sills and Caps	28.55 lms	"	300	"	lms	303	3 2		
	Ironwork	417.5 cft	"	4	"	cft	8565	.		
	Woodwork						1670	.	23,957	9 7
							14,629	.		

III - 4 Level Crossings &c

No.	Description	Schedule	Amount	
			Rs	a p
6	Level Crossings	S	534	.
6	Pairs of Gates		600	.
6	Gate & Export Lodges	"	2,248	2 6
30	Grade Posts		150	"
13	Mile "		39	.
			3571	2 6

III - 5 Fencing.

Description	Quantity	Schedule	Rate		Unit	Amount	
			Rs	a p		Rs	a p
Wire Fencing	15253 lps	V	1	.	lps	15,253	"
						15,253	"

IV - 1 Ballast

Description	Quantity	Schedule	Rate		Unit	Amount	
			Rs	a p		Rs	a p
Ballast	28,918 Cyd	U's	"	9	Cyd	16,266	6 "
						16,266	6 "
						131,455	14 5

Carried over

IV - 2 Permanent Way

Description	Quantity	as per Schedule	Rate		Amount	Total	
			Rs	a p	Rs	a p	
Brought forward							
Laying permanent way	25626 lbs	W	.	8	12,813	.	
Best first class iron rails with foot sleepers	1456 miles		16967	7	24,704.5	14 3	
Laying permanent way 32 to miles	2288.2 tons		.	5	22,899.14	.	
					2,82,758	12 3	
					13,14,55	14 5	

V - 1 Station and Offices

Description	as per Schedule	Rate		Amount	Total	
		Rs	a p	Rs	a p	
Vickravandi 3 rd Class Station						
Platform	X			621 3 10		
Booking Office and Store room				11,24 15 2		
Urinals				274 9 3		
Waiting Shed				4092 8 1		
Small Goods Shed	f			724 15 8		
Compound	X			8410 4		
Villogorum 2 nd Class Station						
Station House and waiting shed	Y			15,292 10 6		
Private room in Station House	Y			1856 10 11		
Lamps and Stores	X			1124 15 2		
Urinals				774 9 3		
Platform				621 3 10		
2 Ash pits	e			534 8		
2 Fuel Stages				279 6 2		
Large Goods Shed	g			10,860 5 11		
Compound	X			724 15 8		
				32,069 5 5		
				40,479 9 5		
Carried Over				45,469 4 1		

4

V-2 Workshop Store buildings &c

Description	as per Schedule	Amount		Total
		Rs	a p	
4- Temporary Store Sheds				
Brought forward		600	"	454,694-41
				600 "

V-3 Staff Quarters

Description	as per Schedule	Amount		
		Rs	a p	
Vickravandi 3 rd Class Station	B	1249	5 6	
Native Station Masters' house		2525	"	
Vilhooroom 2 nd Class Station	C	1500	"	
Station Masters' Bungalow & Out Office		1600	"	
1 Temporary Engineer's Bungalow				
2 " " Inspectors "				6904-56

V-4 Station Machinery

Description	as per Schedule	Amount		
		Rs	a p	
Vickravandi 3 rd Class Station				
2 single arm Semaphores		400	"	
5 " " Points		600	"	
		1000	"	
Vilhooroom 2 nd Class Station				
2 single arm Semaphores		400	"	
2 Water Cranes		900	"	
1 Tank house		996	7 7	
1 Well		927	12 5	
700ft Piping at 1/8" per ft		1050	"	
1 Double Acting hand pump		300	"	
2 Three throw points		480	"	
6 Single Points		720	"	
		5774	4 "	6774-4 "

Comptroller
Madras
14th August 1872

Grand Total Rs
2148
468942 137
Chief Engineer

Handwritten notes on the left margin of the left page.

Handwritten signature or name, possibly "John" or "Johns", written diagonally across the middle of the left page.

1000

100

Handwritten notes on the right margin of the left page.

Handwritten notes on the left margin of the right page.

Extensive handwritten notes covering the main body of the right page, written in a cursive script.

215X

Carnatic Railway Co. Ltd.

Estimate for the construction of the line upon District from Pillor to Nellore
 III-1 Earthwork

Description	Quantity	Schedule	Rate		Sp	Amount		Total
			No.	Rs.		No.	Rs.	
Earthwork in banks & cuttings	1533261	A	3		Cy	28736	7	
" Catchwater drain	17160	B	2			2681	4	
Trimming slopes	8935 Sqr	C	2		Sq	1116	14	
Surfing	8935		8			44678		37002

III-2 Bridgework

No.	Description	Schedule	Rate		Sp	Amount	
			No.	Rs.		No.	Rs.
13	1.10" Open Culvert as per drawing No 1				D	3314	107
6	2 ft Box		2		E	2401	56
11	4 ft Girder		3		F	3234	
6	4 ft Box		4		G	2637	46
3	6 ft Girder		6		I	1895	153
6	10 ft " "		8		K	5641	
1	Double 10 ft Girder		8		M	1332	109
3	20 ft Girder Bridge		10		N	8023	126
1	25 ft " "		11			3593	
							32073

III-2 Bridgework

Mileage/Spans	Description	Quantity	Rate		Sp	Amount	
			No.	Rs.		No.	Rs.
106-13	Earthwork	228.6	1		Cy	228	97
3-25	Girders	218.6	12			2623	32
	Ashtan Copings	70.4	2		Cy	140	1210
	" Sills and Caps	89.6	2		Cy	179	32
	Iron work	13.32	300		Sq	3996	
	Wood work	223.2	4		Cy	892	1210

Carried over

806097

69075128

III-2 Bridge work (Continued)

No	Spans	Description	Quantity	Rate		Sq	Amount		Total		
				No	Per		No	Per	No	Per	
Brought forward											
2 chs	3-44	3-40 Pillor Nallah					8060	9	7	69075	12 8
		Guides Earthwork	1 307.4 G. P	1	"	Cy	307	6	5		
		Brickwork	1 277.6 "	12	"	Cy	3331	3	2		
		Achlar Copings	1 79. G. P	2	"	Cy	158	-	-		
		" Sills and Caps	1 102.8 G. P	2	"	Cy	205	9	7		
		Iron work	1 31.833 tons	300	"	Tons	9549	14	5		
		Wood work	1 315. G. P	4	"	Cy	1260	-	-		
							14812	1	7		
2/17-00 River Canal											
		Guides Brought from	729.01 tons	300	"	Tons	218703	-	-		
		Cast Iron	1 81. "	200	"	Tons	16200	-	-		
		Cuttings over 30 miles	810.01 "	5	"	Tons	7593	13	6		
		6 Pairs of 6 Piles	20. ft	7	"	ft	900	-	-		
		1 Pier	26 "	"	"	"	195	-	-		
		1 Pier	30 "	"	"	"	225	-	-		
		2 Piers	31 "	"	"	"	465	-	-		
		3 Piers	32 "	"	"	"	720	-	-		
		2 Piers	33 "	"	"	"	495	-	-		
		2 Piers	35 "	"	"	"	525	-	-		
		Teak Sleepers (12"x8")	2872 G. P	4	"	Cy	11488	-	-		
		Teak Platform (18"x2")	1010 "	4	"	"	4040	-	-		
							261549	13	6	284422	8 8

III-4 Level Croftings &c

No	Description	Mile	Amount	
			No	Per Sq
1	Road diversion = 484 lin yards	R	363	"
10	Level Croftings	S	890	"
7	Pairs Gates	T	700	"
7	Gatekeepers Lodges		2622	13 7
49	Grade posts		95	"
13	Mile posts		39	"
Carried over			4929	13 7
			358208	2 11

3

III-5 Fencing

Description	Quantity	Schedule	Rate		Sp	Amount		Total	
			No.	At P.		No.	At P.	No.	At P.
Brought forward	6.44							3,582.08	2.11
Wire Fencing	15,253	V	1	"	6.44	15,253	"	15,253	-

IV-1 Ballast

Description	Quantity	Schedule	Rate		Sp	Amount	
			No.	At P.		No.	At P.
Ballast	28,918	110	"	9	57	16,266	6

IV-2 Permanent way

Description	Quantity	Schedule	Rate		Sp	Amount	
			No.	At P.		No.	At P.
laying Permanent way	25,626	W	"	8	6.32	12813	"
Best steel rails on road with	14,536	rails	16,967	7	"	24,704	3
pot sleepers	2288	2.70	"	"	"	13,604	1
loading permanent way. 19 1/2 miles							

V-1 Stations & Offices

Description	Schedule	Amount	
		No.	At P.
At Kadavilly 3 rd Class Station			
Platform	X	621	3.10
Booking Office and Store Room	"	1124	15.2
Urinals	"	774	9.3
Waiting Shed	"	1072	"
Compound	"	724	15.8
Carried over		4317	11
			6,631.90
			8.2

4

V-1 Stations & Offices (Continued)

Description	Appt. Amount		Total	
	Schedule	No. A.D.	No.	A.D.
Purwooty 2 ^d Class Station			4317	1111
Brought forward				66319082
Station house and waiting shed	Y		15292	106
Private room in Station House	Y		1856	1011
Lamp and stores	X		1124	152
Normal	.		774	93
Platform	.		621	310
2 Ash Pits	.		534	82
2 Fuel Stages	.		279	62
Large Goods Shed	X		10860	511
Compound			724	158
			32069	55
				3638711

V-2 Workshop, Store buildings &c.

Description	Appt. Amount	
	Schedule	No. A.D.

5 Temporary Store Sheds

750 " "

750 " "

V-3 Staff Quarters

Description	Appt. Amount	
	Schedule	No. A.D.

Aradawilly 3^d Class Station

Native Station Master's House

1279 56

Purwooty 2^d Class Station

Station Master's Bungalow & offices

2525 " "

1 Temporary Engineer's Bungalow & offices

1500 " "

2 " Inspectors

1600 " "

6904 56

Carried over

70723115

224

5.
V-4 Station Machinery

Description	No	No	No	Total
Brought forward				
Madawilly 3 rd Class Station				7072315
2 Single arm dampers		400	"	
3 " points		300	"	
		700	"	
Onunooty 2 nd Class Station				
2 Single arm dampers		400	"	
2 Water cranes		900	"	
1 Hawk house		996	"	
1 Wall		221	"	
700 lbs. weighing		125	"	
1 Donkey acting hand pump		1050	"	
2 Three throw points		300	"	
6 Single points		480	"	
		720	"	
		57744	"	65364

Madras

14th August 1872

Edw. Drabben

Chief Engineer

Grand Total

7137663

Edmund

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

Carnatic Railway Co. (Ld.)

Estimate for the construction of the line up from District from Velliscoor to Cuddalore.

III-1 Earthwork RD.

| Quantity | Unit | Rate | | Total |
|----------------------|------|------|----------|-----------|
| | | No. | Rs. | |
| Earthwork Embankment | Cyds | 3 | 37963.8 | |
| " Catchwater drain | B | 2 | 258210.6 | |
| Trimming slopes | " | 2 | 136710. | |
| Pitching | " | 5 | 2575. | |
| Surfing | " | 8 | 5213. | 49701.126 |

III-2 Bridgework RD. 1

| Quantity | Unit | Description | Spec. | Amount | |
|----------|---------------------|-------------|----------|--------|---------|
| | | | | No. | Rs. |
| 1-10" | as per drawing No 1 | D | 229412.3 | | |
| 4 ft | " | F | 4410. | | |
| 4" | " | G | 4398.9 | | |
| 6" | " | I | 505514. | | |
| 10" | " | K | 470013.9 | | 16901.9 |

III-2 Bridgework RD. II

| Quantity | Unit | Description | Spec. | Amount | |
|--------------|-----------------|------------------------|-------|-----------|-----------|
| | | | | No. | Rs. |
| 343.16 tons | Z ₂ | Girders through iron | 300 | 102948. | |
| 42.5" | Z _{2a} | Cast iron | 200 | 8100. | |
| 383.66" | " | Cast iron | 5 | 19184.9 | |
| 20. ft | " | Linking 9 piers | 7 | 1350. | |
| 1118 ft | " | Teak sleepers (12"x8") | 4 | 4472. | |
| 467 " | " | " platform (1'8"x2") | 4 | 1868. | |
| Carried over | | | | 1206564.9 | 1660213.3 |

2 III-2 Bridge work - 11/10/1917

| No. | Description | Quantity | Rate | Per Sched. | | Amount | | Total | |
|--------|----------------------------|-------------|------|------------|------------|--------|------------|------------|------------|
| | | | | No. | Per Sched. | No. | Per Sched. | No. | Per Sched. |
| M: Ch. | Brought forward | | | | | | | 120,656.49 | 66,602.13 |
| 12738 | 1-100' Cuddalore Backwater | 7.3 | | | | | | | |
| | Guides Through Iron | 8 | | | | | | | |
| | Cast Iron | 153.37 tons | 300 | | | | | 160.11 | " |
| | Cartage over 10 miles | 9 | | | | | | 1,800 | " |
| | 2 tiers of piles | 162.37 tons | 200 | | | | | 3,111.37 | " |
| | Teak Sleepers | 170 ft. | 5 | | | | | 525 | " |
| | Teak platform | 139.92 cfs | 7 | | | | | 559.10 | " |
| | | 158.6668 | 14 | | | | | 2,322.14 | " |
| | | | | | | | | 19,439.12 | 140,096.16 |

III-4 Level Crossings &c

| No. | Description | Schedule | Amount | |
|-----|---------------------|----------|----------|------------|
| | | | No. | Per Sched. |
| 13 | Level Crossings | S | 1,335 | " |
| 6 | Pairs of Gates | T | 600 | " |
| 6 | Gate-keepers Lodges | | 2,248.26 | " |
| 14 | Grade Posts | | 70 | " |
| 12 | mile Posts | | 36 | " |
| | | | 4,289.26 | " |

III-5 Fencing

| Description | Quantity | Schedule | Amount | |
|--------------|----------|----------|--------|------------|
| | | | No. | Per Sched. |
| Wire Fencing | 20. chs. | | | |
| | 14 - 14 | V | 1 | |
| | | | 14,696 | " |
| | | | 14,696 | " |

IV-1 Ballast

| Description | Quantity | Schedule | Amount | |
|-------------|----------|-----------------|------------|------------|
| | | | No. | Per Sched. |
| Ballast | 27.855 | 1 st | 9 | |
| | | | 15,668.7 | " |
| | | | 15,668.7 | " |
| | | | 241,352.83 | " |

Carried over

3

W-2 Permanent way

| Description | Quantity | Miles | Rate | | Y | Amount | | Total | |
|----------------------------------|-------------|-------|-------|-----|---------|--------|--------|--------|--------|
| | | | No. | Per | | No. | Per | No. | Per |
| Brought forward | | | | | | | | 241352 | 83 |
| Laying permanent way 24683 lbs W | | | | 8 | 632 | | 12341 | 8 | |
| Best best steel iron rails | | | | | | | | | |
| with 100 sleepers | 14.02 miles | | 16967 | 7 | 3 miles | | 237883 | 77 | |
| Laying permanent way 6 1/2 miles | 2203.3 tons | | | 5 | | | 4303 | 51 | 254528 |
| | | | | | | | | 4 | 8 |

V-1 Stations & Offices

| Description | No. per mile | Amount | |
|--|--------------|--------|-----|
| | | No. | Per |
| Atleciofurn 3 ^d Class Station | | | |
| Platform | X | 621 | 310 |
| Boo King office & store room | . | 1124 | 152 |
| Urinals | . | 774 | 93 |
| Waiting shed | . | 1072 | . |
| Compound | . | 724 | 158 |
| | | 4317 | 111 |

Tripartaloor 3^d Class Station

| Description | No. per mile | Amount | |
|------------------------------|--------------|--------|-----|
| | | No. | Per |
| Platform | . | 621 | 310 |
| Boo King office & store room | . | 1124 | 152 |
| Urinals | . | 774 | 93 |
| Waiting shed | . | 1072 | . |
| Compound | . | 724 | 158 |
| | | 4317 | 111 |

Cuddalore 2^d Class Station

| Description | No. per mile | Amount | |
|--------------------------------|--------------|--------|------|
| | | No. | Per |
| Station house & waiting shed | Y | 15292 | 106 |
| Private rooms in station house | Y | 1856 | 1011 |
| Lamps & stores | X | 1124 | 152 |
| Urinals | . | 774 | 93 |
| Platform | . | 621 | 310 |
| 2 Ash pits | . | 534 | 8 |
| 2 Fuel stages | e | 279 | 62 |
| Large goods shed | . | 10860 | 511 |
| Compound | X | 724 | 158 |
| | | 32069 | 55 |
| | | 40704 | 133 |

Carried over

536585102

4

V-2 Workshops, Store buildings &c

| Description | As per
Schedule | Amount
Rs | Schd
No | Total
Rs |
|-------------------------|--------------------|--------------|------------|-------------|
| | | | | |
| Cuddalore Station | Brought forward | | | |
| 1 Engine shed | e | 7030 | 1310 | |
| 1 Carriage " | a | 13153 | 103 | |
| 1 Fuel store " | b | 4678 | 42 | |
| 5 Temporary store sheds | | 750 | " | |
| | | | | 536585 102 |
| | | | | 25612 123 |

V-3 Staff Quarters

| Description | As per
Schedule | Amount
Rs | Schd
No | Total
Rs |
|---|--------------------|--------------|------------|-------------|
| | | | | |
| Atlicoopur 3 ^d Class Station | | | | |
| Native Station Masters House | b | 1279 | 56 | |
| Inrapalloor 3 ^d Class Station | | | | |
| Native Station Masters House | " | 1279 | 56 | |
| Cuddalore 2 ^d Class Station | | | | |
| Station Masters' Bungalow & out offices | | 2525 | " | |
| 1 Temporary Engineer's Bungalow & out offices | c | 1500 | " | |
| 2 " Inspectors " | | 1600 | " | |
| | | | | 8183 11 |

V-4 Station Machinery

| Description | As per
Schedule | Amount
Rs | Schd
No | Total
Rs |
|--|--------------------|--------------|------------|-------------|
| | | | | |
| Atlicoopur 3 ^d Class Station | | | | |
| 2 Single arm Semaphores | | 400 | " | |
| 3 " Points | | 360 | " | |
| | | 760 | | |
| Inrapalloor 3 ^d Class Station | | | | |
| 2 Single arm Semaphores | | 400 | " | |
| 3 " Points | | 360 | " | |
| | | 760 | | |
| Cuddalore 2 ^d Class Station | | | | |
| 2 Single arm Semaphores | | 400 | " | |
| 2 Water cranes | | 200 | " | |
| 1 Tank house | | 996 | 773 | |
| 1 Well | | 927 | 123 | |
| 700 ft Pumping @ 18% p. off | | 10570 | " | |
| 1 Double acting hand pump | | 300 | " | |
| 2 Three throw points | | 480 | " | |
| 6 Single points | | 720 | " | |
| 1 Engine turn table | | 2500 | " | |
| | | 8274 | 4 | |
| | | | | 97944 |

Madras

14th August 1872Read Order Signed
Chief Engineer

580176 55

11/1/1

10/1/1

John

24/1/1 10 2
24/1/1 10 2

Carnatic Railway Co. Limited

Madras to Cuddalore

231

General Estimate

| | |
|----------------------------|------------------|
| I Preliminary Expenses | 3,60,994. 7. 2 |
| II Land | " " " |
| III Construction of Line | 18,76,133. 3. 0 |
| IV Ballast & Permanent way | 29,60,121. 15. 8 |
| V Stations and Buildings | 11,24,997. 5. 1 |
| VI Electric Telegraph | " " " |
| VII Plant | 1,71,816. 13. 6 |
| VIII Rolling Stock | 10,35,870. 0. 0 |
| IX Maintenance | 55,080. 0. 0 |
| X Establishment | 11,42,199. 0. 0 |
| XI Contingencies | 7,20,493. 14. 11 |

Grand Total Rupees 94,47,706. 11. 4

for J. Fisher
Agent and Manager

784-11

52

56

1
Carnatic Railway Co. L^d

Madras to Cuddalore

Summary Estimate

I Preliminary Expenses

Amount of expenditure up to
August 31st 1872

2,96,276. 4. 2

Probable future expenditure

64,718. 3. 0

3,60,994. 7. 2

Total Rs. 3,60,994. 7. 2

Jos. J. Fisher
Agent & Manager

Richd. Dobble
Chief Engineer

Carnatic Railway Co. L^d

Madras to Cuddalore

Summary Estimate

II Land

Frederick Dibble
Chief Engineer

Carnatic Railway Co^d
 Madras to Cuddalore
 Summary Estimate

2367

III Construction of Line

| N ^o of District | Earthwork | | | Minor bridges | | | Large bridges | | | Tunnels | | | Level Crossings | | | Fencing | | |
|---------------------------------------|-----------------|----|---|-----------------|----|----|-----------------|----|----|-----------------|---|---|-----------------|----|----|-----------------|---|----|
| | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P |
| I | 28,557 | 7 | 6 | 14,515 | 8 | 8 | 62,319 | 5 | 7 | " | " | " | 7,500 | 14 | 10 | 12,320 | " | " |
| Sub: Sect ^{ns}
District I | 1,769 | 14 | " | 891 | 10 | 3 | " | " | " | " | " | " | 33,491 | 13 | 3 | 10,920 | " | " |
| II | 23,072 | 7 | " | 17,507 | 13 | 1 | 7,713 | 6 | 14 | " | " | " | 4,389 | 6 | 6 | 13,772 | " | " |
| III | 37,863 | 14 | 3 | 20,142 | 3 | 11 | 7,713 | 6 | 14 | " | " | " | 4,316 | 5 | 7 | 16,280 | " | " |
| IV | 45,378 | 8 | " | 21,806 | 8 | 11 | 14,866 | 14 | 11 | " | " | " | 3,958 | 13 | 7 | 16,236 | " | " |
| V | 27,916 | 15 | " | 21,039 | 14 | 6 | " | " | " | " | " | " | 14,337 | 13 | 7 | 15,253 | " | " |
| VI | 28,562 | 10 | " | 40,044 | 12 | 2 | " | " | " | " | " | " | 11,132 | 2 | 6 | 15,253 | " | " |
| VII | 31,344 | 9 | " | 18,112 | 13 | 6 | 36,939 | 9 | 8 | " | " | " | 14,456 | 13 | 7 | 15,318 | " | " |
| VIII | 1,3989 | " | " | 28,424 | 12 | 14 | 23,951 | 9 | 7 | " | " | " | 3571 | 2 | 6 | 15,253 | " | " |
| IX | 37,002 | 1 | " | 32,073 | 11 | 8 | 28,142 | 8 | 8 | " | " | " | 4,709 | 13 | 7 | 15,253 | " | " |
| X | 49,701 | 12 | 6 | 16,901 | " | 9 | 440,096 | 1 | 6 | " | " | " | 4,289 | 2 | 6 | 14,696 | " | " |
| Total | 355,159 | 2 | 3 | 231,460 | 13 | 9 | 1049,804 | 13 | " | " | " | " | 79,154 | 6 | " | 160,554 | " | " |
| Average per mile | 2774 | 11 | 2 | 1808 | 4 | 8 | 8201 | 9 | 7 | " | " | " | 618 | 6 | 6 | 1254 | 4 | 10 |

Grand Total R^{ls} 18,76,133. 3. 0

Frederick Drabble
 Chief Engineer

4

Carnatic Railway Co. L^d

Madras to Cuddalore

Summary Estimate

IV Ballast and Permanent way

2377

| | Ballast | | | Permanent way | | |
|------------------|----------------|---|---|----------------|----|---|
| | R ^t | A | P | R ^t | A | P |
| | 1,61,670 | 6 | " | 27,98,451 | 9 | 8 |
| Average per mile | 1,263 | " | " | 21,862 | 14 | 5 |

Grand Total 29,60,121-15-8

Fred. Dröbler
Chief Engineer

Carnatic Railway Co. L^d

Madras to Cuddalore

Summary Estimate

V Stations and Buildings

| No. of District | Stations & Offices | | | Workshops &c. | | | Staff Quarters | | | Station Machinery | | |
|------------------------|--------------------|----|----|-----------------|----|----|-----------------|----|---|-------------------|---|----|
| | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P | R ^{ls} | A | P |
| I | 33,826 | 7 | 6 | 13,903 | 10 | 3 | 8,183 | 11 | . | 8,054 | 1 | . |
| Sup. Sect ⁿ | | | | | | | | | | | | |
| Dist. I | " | " | " | " | " | " | " | " | " | " | " | " |
| II | 32,389 | 8 | 8 | 600 | . | . | 6,904 | 5 | 6 | 6,294 | 4 | . |
| III | 40,704 | 13 | 3 | 600 | . | . | 8,183 | 11 | " | 7,294 | 4 | . |
| IV | " | " | " | 750 | . | " | 3,900 | . | " | " | " | " |
| V | 17,634 | 6 | 2 | 600 | . | " | 5,658 | 11 | " | 6,294 | 4 | . |
| VI | 34,530 | 6 | 5 | 750 | " | " | 6,904 | 5 | 6 | 6,534 | 4 | . |
| VII | 4,317 | 11 | 11 | 600 | " | " | 4,379 | 5 | 6 | 760 | " | " |
| VIII | 40,479 | 9 | 5 | 600 | " | " | 6,904 | 5 | 6 | 6,774 | 4 | " |
| IX | 36,387 | 1 | 4 | 750 | " | " | 6,904 | 5 | 6 | 6,534 | 4 | " |
| X | 40,704 | 13 | 3 | 25,612 | 12 | 3 | 8,183 | 11 | " | 9,794 | 4 | " |
| Terminal Works | 2,90,438 | 2 | 1 | 3,41,982 | 14 | 5 | 32,088 | 1 | 1 | 10,306 | 7 | 7 |
| Total | 5,71,413 | " | " | 3,86,749 | 4 | 11 | 98,194 | 8 | 7 | 68,640 | 7 | 7 |
| Average per mile | 4,464 | 3 | 2 | 3021 | 8 | 1 | 767 | 1 | 7 | 536 | 4 | 11 |

Total 112,4997-5-1

Fred. Debbler

Chief Engineer

Carnatic Railway Co. L^{td}

Madras to Cuddalore

Summary Estimate

VII Electric Telegraph

239X

F. W. Dibble
Chief Engineer

7
Carnatic Railway Co. L^d

2107

Madras to Cuddalore

Summary Estimate

VII Plant

| Engineering | | | Locomotive | | | Carriage & Wagon | | | Station & Office furniture | | |
|----------------|----|---|----------------|---|---|------------------|---|---|----------------------------|---|---|
| R ^s | A | P | R ^s | A | P | R ^s | A | P | R ^s | A | P |
| 20,488 | 12 | 6 | 59,825 | 9 | " | 59,825 | 8 | " | 31,677 | " | " |
| * 160 | 1 | 1 | * 467 | 6 | 3 | * 467 | 6 | 3 | * 247 | 7 | 8 |

* Average per mile

Grand Total 17,816-13-6

Fred W. Dribble
Chief Engineer

Carnatic Railway Co. L^d
Madras to Cuddalore
Summary Estimate

VIII Rolling Stock

| | Locomotive Stock | | | Carriage & Waggon Stock | | |
|-------------------------|-----------------------|----------|----------|-------------------------|----------|----------|
| | <i>R^{ls}</i> | <i>A</i> | <i>P</i> | <i>R^{ls}</i> | <i>A</i> | <i>P</i> |
| <i>Total</i> | 5,54,400 | " | " | 4,81,470 | " | " |
| <i>Average per mile</i> | 4,331 | 4 | " | 3,761 | 7 | 9 |

Grand Total 10,35,870 - - -

Fred. Dibble
Chief Engineer

Carnatic Railway Co. L^d
 Madras to Cuddalore
 Summary Estimate

X Establishment

| | Direction | | | Engineering | | | Locomotive | | | Telegraph | | | Stores | | | Audit & accounts | | |
|--------------------|----------------|---|---|----------------|---|---|----------------|---|---|----------------|---|---|----------------|---|---|--------------------------|---|---|
| | R ^s | a | p | R ^s | a | p | R ^s | a | p | R ^s | a | p | R ^s | a | p | R ^s | a | p |
| Annual expenditure | 28,665 | . | . | 295,092 | . | . | 48,576 | . | . | . | . | . | 8400 | . | . | included in
direction | | |
| Total for 3 years | 85,995 | . | . | 885,276 | . | . | 145,728 | . | . | . | . | . | 25200 | . | . | | | |

Grand Total 11,42,199-0-0

for J. Fisher
 Agent & Manager

Redd Dribble
 Chief Engineer

Carnatic Railway Co. L^d

Madras to Cuddalore

Summary Estimate

XI Contingencies

| No. of District | Direction | | | Engineering | | | Locomotive | | | Telegraph | | | Stores | | | Audit & Accounts | | |
|------------------|-----------|---|---|-------------|----|----|------------|----|----|-----------|---|---|--------|---|---|------------------|---|---|
| | Rs. | A | P | Rs. | A | P | Rs. | A | P | Rs. | A | P | Rs. | A | P | Rs. | A | P |
| I | | | | 40,265 | 8 | . | | | | | | | | | | | | |
| Sup. Sect: | | | | | | | | | | | | | | | | | | |
| Dist. I | | | | 10,066 | 6 | . | | | | | | | | | | | | |
| II | | | | 40,265 | 8 | " | | | | | | | | | | | | |
| III | | | | 45,298 | 11 | " | | | | | | | | | | | | |
| IV | | | | 92,779 | 2 | 10 | | | | | | | | | | | | |
| V | | | | 40,265 | 8 | " | | | | | | | | | | | | |
| VI | | | | 45,298 | 11 | " | | | | | | | | | | | | |
| VII | | | | 40,265 | 8 | " | | | | | | | | | | | | |
| VIII | | | | 45,298 | 11 | " | | | | | | | | | | | | |
| IX | | | | 70,464 | 10 | " | | | | | | | | | | | | |
| X | | | | 57,881 | 10 | 6 | | | | | | | | | | | | |
| Terminal Works | | | | 31,457 | 5 | 5 | 15,728 | 11 | 2 | | | | | | | | | |
| Total | *3600 | . | . | 559,607 | 3 | 9 | 15,728 | 11 | 2 | . | . | . | . | . | . | . | . | . |
| Average per mile | 28 | 2 | . | 4,371 | 14 | 11 | 1,228 | 12 | 11 | " | " | " | " | " | " | " | " | " |

Included in Direction

Included in Direction

* Estimated for 3 years

† Included Head Quarters

Contingencies

[Signature]

J. Fisher
Agent & Manager

720,493-14-11

[Signature]

Chief Engineer

1 Carnatic Railway Co. (Ld.) Estimate for the Construction of the Terminal Works at Madras

V-1 Station and Offices

| Description | Order Schedule | Amount | | Total | |
|------------------------------------|----------------|----------|-------|----------|-------|
| | | R. | A. P. | R. | A. P. |
| Passenger's Station | T ₁ | 2,24,318 | 8 | | |
| Goods Shed | T ₂ | 59,864 | 2 | | |
| Locomotive Superintendent's office | T ₃ | 6,255 | 7 | 2,90,438 | 2 |

V-2 Workshops Store buildings &c

| Description | Order Schedule | Amount | | Total | Total |
|--------------------------------------|-----------------|----------|-------|-------|-------|
| | | R. | A. P. | | |
| Engine Shed | T ₄ | 12,519 | 7 | | |
| Carriage | T ₅ | 16,826 | 4 | | |
| General Stores (building) | T ₆ | 21,944 | 15 | | |
| Fuel Store | T ₇ | 81,446 | 10 | | |
| | | 59,737 | 5 | | |
| Locomotive Workshops | | | | | |
| Engine and Carriage erecting Shop | T ₈ | 1,22,056 | 1 | | |
| Wood Cutting and Sawing Shop | T ₉ | 66,845 | 12 | | |
| Fitting Shop | T ₁₀ | 23,917 | 3 | | |
| Smithy | T ₁₁ | 19,553 | 5 | | |
| Stores (building) | T ₁₂ | 16,652 | 13 | | |
| Boiler Shop | T ₁₃ | 7,119 | 3 | | |
| Boiler Lead and tank | T ₁₄ | 7,720 | 8 | | |
| 3 Wells | T ₁₅ | 2,783 | 5 | | |
| Compound | | 6,701 | 3 | | |
| Engine turntable | | 2,500 | | | |
| Weigh bridge | | 850 | | | |
| Centrifugal Pump | | 200 | | | |
| 1000 Feet Piping | | 1,500 | | | |
| 6 Single Pumps | | 720 | | | |
| Chief Engineer's Temporary Workshops | T ₁₆ | 3,126 | 4 | | |
| | | 2,82,245 | 8 | | |

246x

Madras
14th August 1872

Jeddy Dobbie
Chief Engineer

Carried Over

3,41,982 14 5
6,32,421 6

V-3 Staff Quarters

| Description | Schedule
no per | Amount | | Total | |
|--------------------------------|--------------------|--------|------|----------|-----|
| | | Rs | a p | Rs | a p |
| Brought forward | | | | | |
| Locomotive Works in houses | T ₁₇ | 23,645 | 4 7 | 6,32,421 | 6 |
| do. do. out houses | T ₁₈ | 6,300 | 9 4 | | |
| do. Superintendents out houses | T ₁₉ | 1,392 | 13 " | | |
| do. Gatekeepers Lodges | T ₂₀ | 749 | 6 2 | 32,088 | 1 |

V-4 Station Machinery

| Description | No per
Schedule | Amount | |
|---------------------------|--------------------|--------|-----|
| | | Rs | a p |
| At Locomotive Works | | | |
| 1 Single arm Semaphore | | 200 | " " |
| 1 Water Crane | | 450 | " " |
| | | 650 | " " |
| Terminal Station | | | |
| 1 Weigh bridge | | 850 | " " |
| 1 Engine turn table | | 2,500 | " " |
| 1 Tank house | | 996 | 7 7 |
| 1 Water Crane | | 450 | " " |
| 200 ft perching | | 300 | " " |
| 1 Double acting hand pump | | 300 | " " |
| 1 Double arm Semaphore | | 300 | " " |
| 3 Single arm Semaphores | | 600 | " " |
| 4 Three throw points | | 960 | " " |
| 20 Single points | | 2,400 | " " |
| | | 9,656 | 7 7 |

2487

10,306

7 7

Madras 3
14th August 1872 BLeard Dibble
Chief Engineer

6,74,815

9 2

Carnatic Railway Co^l Ltd

Statement showing the cost of constructing the line from Madras to Cuddalore
127 Miles of 4.16 Chains

| Heads | Description of work | District I | | District I | | District II | | District III | | District IV | | District V | | District VI | | District VII | | District VIII | | District IX | | District X | | Madras | | Total of each | | Total of each | | Average Cost | |
|-------|-------------------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|-----------------|----------------|----------------|----------------|----------------|----------------|----------------|
| | | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | M ^s | Ch ^s | R ^o | p ^r | R ^o | p ^r | R ^o | p ^r |
| III | Construction of Line | 28,554 | 76 | 1,759 | 4 | 23,072 | 7 | 37,863 | 143 | 45,378 | 8 | 27,916 | 15 | 28,562 | 10 | 31,344 | 9 | 43,989 | 11 | 37,002 | 1 | 49,701 | 126 | .. | .. | 3,55,159 | 23 | .. | .. | 2,774 | 112 |
| | Earth work | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Bridge work | 46,834 | 43 | 891 | 103 | 25,221 | 35 | 27,855 | 103 | 4,86,637 | 63 | 21,034 | 146 | 40,044 | 122 | 55,052 | 72 | 52,376 | 511 | 3,16,496 | 44 | 1,56,997 | 23 | .. | .. | 12,31,255 | 109 | .. | .. | 10,610 | .. |
| | Level & engg | 4,500 | 140 | 33,491 | 133 | 4,389 | 66 | 4,316 | 57 | 3,958 | 137 | 4,337 | 137 | 4,132 | 26 | 4,456 | 137 | 3,571 | 26 | 4,709 | 137 | 4,289 | 26 | .. | .. | 79,154 | 6 | .. | .. | 618 | 66 |
| IV | Ballast & Permanent way | 12,320 | .. | 10,920 | .. | 13,772 | .. | 16,280 | .. | 16,236 | .. | 15,253 | .. | 15,253 | .. | 15,318 | .. | 15,253 | .. | 15,253 | .. | 14,696 | .. | .. | .. | 1,60,554 | .. | 1,85,431 | 5 | 1,254 | 410 |
| | Ballast | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Permanent way | 2,06,075 | 37 | 30,949 | 44 | 2,15,698 | 27 | 2,99,710 | 114 | 3,07,893 | 15 | 3,00,510 | 31 | 3,01,387 | 79 | 2,93,276 | 135 | 2,87,758 | 123 | 2,73,462 | 133 | 2,54,528 | 48 | .. | .. | 27,98,451 | 98 | 29,60,121 | 158 | 21,862 | 145 |
| | Stations & Buildings | 33,826 | 76 | .. | .. | 32,389 | 88 | 40,704 | 133 | .. | .. | 17,634 | 62 | 34,530 | 65 | 4,317 | 111 | 40,479 | 95 | 36,387 | 14 | 40,704 | 133 | 2,90,438 | 21 | 5,71,413 | .. | .. | .. | 4,464 | 32 |
| V | Stations & Buildings | 13,903 | 103 | .. | .. | 600 | .. | 600 | .. | 750 | .. | 600 | .. | 750 | .. | 600 | .. | 600 | .. | 750 | .. | 25,612 | 123 | 3,41,982 | 145 | 3,86,749 | 411 | .. | .. | 3,021 | 81 |
| | Workshop | 8,183 | 11 | .. | .. | 6,904 | 56 | 8,183 | 11 | 3,900 | .. | 5,658 | 11 | 6,904 | 56 | 4,379 | 56 | 6,904 | 56 | 6,904 | 56 | 8,183 | 11 | 32,088 | 11 | 98,194 | 87 | .. | .. | 767 | 17 |
| | Staff Quarters | 8,054 | 4 | .. | .. | 6,294 | 4 | 7,294 | 4 | .. | .. | 6,294 | 4 | 6,534 | 4 | 760 | .. | 6,774 | 4 | 6,534 | 4 | 9,794 | 4 | 10,306 | 77 | 68,640 | 77 | 11,24,997 | 51 | 536 | 41 |
| | Station Machinery | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| VII | Plant | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Engineering | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Locomotive | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Carriage & Wagon | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| VIII | Rolling Stock | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Locomotive | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Carriage & Wagon | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| XI | Contingencies | 40,265 | 8 | 10,066 | 6 | 40,265 | 8 | 45,298 | 11 | 90,597 | 6 | 40,265 | 8 | 45,298 | 11 | 40,265 | 8 | 45,298 | 11 | 40,265 | 8 | 57,881 | 106 | 31,457 | 55 | 5,57,425 | 611 | .. | .. | 4,376 | .. |
| | Engineering | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | Locomotive | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |
| | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. | .. |

Chief Engineers Office
Madras 14th August 1872

F. D. D. D.
Chief Engineer

N.C. No. 1470/73
2537

Miscellaneous Statements.


1. Statement of Drainage areas and water ways.
2. Table of Gradients.
3. D^o & L^o Curves.
4. D^o & L^o Earthworks.
5. D^o & L^o Superficial area of slopes of banks and cuttings.
6. Statement of Ballast required in each district.

1285
557

512
2258

25 4,124
6. yards 94,344

Ballast
Cross Section



Length of District = $10 - 13 \frac{1}{2}$ = 17897 yards
Add 12 % Cent for sidings = 2148 "

Total 20045 "

20045×1.1285 Sq. yards = 22,621 Sq. yards

C. G. H.

1941
50

Dist I

N

est U₂

Ballast

Area of Cross Section = 1.1285 sq. Yards

Length of District 11.60 = 20680 Yards
Add 12% for sidings 2181.6

Total

23161.6

$23161.6 \times 1.1285 = 27138 \text{ Cys.}$

C. H. H.

10.12

11.00

11.12

U₃

2568

Ballast

Area of Cross Section = 1.1285 Sq. yds

Length of District 13 M: 70 chs = 24420
Add 12% Cent for ridings 2930.4

Total 27350.4

27,350.4 x 1.1285 = 30865 Cords

27.46

21.73
13.73
35.46

1159 681 25 4,124
205 512 6 yards 94,244
557 2238

2577

U₄

Ballast

Area of cross section = 1.1285 sq. yards
 Length of District ^{8m. ch} 13 - 68 = 24376 yards
 Add 12 ft cent for sidings
 Total 2925
 Total 27301

27,301 x 1.1285 = 30,809 C. yards

35 68
 12 50
 20 50

2587

U₅

Ballast

Area of crop Section 1. 1285 C. yards

Length of district 13 Miles = 22,880 L. yards

Add 12 Cent

2745

Total 25625

$25625 \times 1.1285 = 28.918$ C. yards.

[Signature]

4.51
13
62.51

U₆

2578

Ballast

Area of brog section 1.1285 Cyards
Length of district 13 miles = 22,880 l. yards
Add 12 Vent .. 2,745

Total .. 25,625

$25,625 \times 1.1285 = 28,918$ Cyards

[Signature]

U₇

Ballast

Area of Cross Section 1.1285 Cords

Length of District ^{in Ch.} 13-4.4 = 22,976.8
Add 12% Cent for sidings 2757.2

Total 25734 L. yards

25734 x 1.1285 = 29041 Cords

[Signature]

rest

25-51
13-44
341

2617

U₈

Ballast

Area of Crop Section 1.1285 Cyards

Length of District 13 Miles = 22.880 L. yards
Add 12 Cent 2.745

Total 25,625

$25,625 \times 1.1285 = 28,918$ Cyards

[Signature]

85
13
105

26-4

U₉

Ballast

Area of Cross Section 1.1285 C. yards
Length of District 13 miles = 22,880 L. yards
Add 12% cent 2,745

Total 25,625

$25,625 \times 1.1285 = 28,918$ Cubic yards

[Signature]

15
15
15

U₁₀

2658

Ballast

Area of cross section 1.1285 Culiv yards

Length of District 12 Miles 41.75 Chains = 22,038.5 yards
Add 12 8 cent 2,644.62

Total 24,683.12

$24,683.12 \times 1.1285 = 27,855$ Culiv yards

Ch. H.

Madras
14th August 1872

Reed Dibble
Chief Engineer

Carnatic Railway Co. Ltd. Dist I
From Madras to Murchumballum A,

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|-----------------------|---|-----------------------|--|-----------------------|---|
| 35 th mile | 471
832
1303
304
238
464
985
3608
4160
3520
1955
15234
1379
1262
1889
1093
640
1148
782
506
8699
513
4780
4950
1821
882
1379
985
782
464
16556
1093
1320
1500
1439
1205
<u>6557</u> | 31 st mile | 6557
640
254
267
7718
550
342
266
986
464
422
2534
4255
9819
1204
229
624
97
2310
5387
2781
1188
13820
1150
686
535
827
338
159
594
4289
640
159
266
681
<u>512</u>
2258 | 27 th mile | 2258
1268
152
828
385
4891
1379
1755
640
734
1093
1262
464
464
7791
832
594
422
464
92
304
507
<u>909</u>
4124 |
| 34 th mile | | 30 th mile | | 26 th mile | |
| 33 rd mile | | 29 th mile | | 25 th mile | |
| 32 nd mile | | 28 th mile | | 35 th | 1303 |
| 31 st mile | | 27 th mile | | 34 th | 15234 |
| | | | | 33 rd | 8699 |
| | | | | 32 nd | 16556 |
| | | | | 31 st | 7718 |
| | | | | 30 th | 9819 |
| | | | | 29 th | 13820 |
| | | | | 28 th | 4289 |
| | | | | 27 th | 4891 |
| | | | | 26 th | 7791 |
| | | | | 25 th | 4124 |
| | | | | | 6 yards 94.244 |

From Meerumbakurum to Godavancherry

Dis: II
A 2

| mile | Earthwork | mile | Earthwork | mile | Earthwork |
|-----------------------|-----------|-----------------------|-----------|-----------------------|-----------|
| 24 th mile | 782 | 21 st mile | 2781 | 17 th mile | 2549 |
| | 229 | | 1262 | | 782 |
| | 507 | | 986 | | 734 |
| | 304 | | 507 | 5536 | 882 |
| | 464 | | 159 | | 1626 |
| | 986 | | 67 | | 1205 |
| | 2689 | | 304 | | 1690 |
| | 2611 | 8572 | 61 | | 1205 |
| | 557 | | 125 | | 1262 |
| | 125 | | 507 | | 1093 |
| | 125 | | 194 | | 304 |
| | 125 | | 342 | 1759 | 106 |
| | 464 | | 1755 | | 480 |
| | 882 | | 68 | | 48 |
| | 266 | | 924 | | 229 |
| | 986 | 3523 | 169 | | 1205 |
| | 2534 | | 1205 | | 3176 |
| | 1439 | | 882 | | 1501 |
| | 77 | | 986 | | 238 |
| | 712 | | 595 | | 686 |
| | 138 | | 159 | 6743 | 266 |
| | 266 | | 555 | | 933 |
| | 1148 | | 182 | | 1501 |
| | 1262 | | 342 | | 1262 |
| | 240 | 7816 | 1039 | | 1690 |
| | 254 | | 1563 | | 986 |
| | 267 | | 2310 | | 831 |
| | 882 | | 1439 | | 382 |
| | 596 | | 933 | 8363 | 782 |
| | 782 | | 986 | | 832 |
| | 2781 | | 1563 | | 1039 |
| | | | 2549 | | 2025 |
| | | | | | 8567 |

2657

9418

5932

9563

| mile | Earthwork |
|-----------------------|-----------|
| | 3,880 |
| 13 th mile | 3,609 |
| | 1,439 |
| | 1,262 |
| | 1,439 |
| | 2,347 |
| | 13,976 |
| 24 th mile | 8,572 |
| 23 rd .. | 3,523 |
| 22 nd .. | 7,816 |
| 21 st .. | 5,536 |
| 20 th .. | 1,759 |
| 19 th .. | 6,743 |
| 18 th .. | 8,363 |
| 17 th .. | 9,418 |
| 16 th .. | 5,932 |
| 15 th .. | 9,563 |
| 14 th .. | 8,567 |
| 13 th .. | 13,976 |
| | 89,768. |

2667

From Godavancherry to Chingleput Dis ¹¹¹ A₃

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|-----------------------|-----------|----------------------|----------------|----------------------|-----------|
| 13 th Mile | 986 | 9 th Mile | 4,104
4,441 | 5 th Mile | 4008 |
| | 1439 | | 2,165 | | 1262 |
| | 2768 | | 1226 | | 92 |
| | 1039 | | 550 | | 194 |
| | 422 | | 933 | | 1093 |
| 12 th Mile | 550 | | 1439 | | 1500 |
| | 1093 | | 464 | | 1262 |
| | 1690 | | 238 | | 734 |
| | 1755 | | 609 | | 194 |
| | 882 | | 370 | | 832 |
| | 1039 | | 1162 | | 507 |
| | 1039 | | 143 | | 550 |
| | 831 | | 50 | | 382 |
| | 686 | | 164 | | 422 |
| 11 th Mile | 596 | | 986 | | 304 |
| | 550 | | 832 | | 304 |
| | 1262 | | 1439 | | 550 |
| | 1626 | | 1956 | | 1093 |
| | 1755 | | 3176 | | 2611 |
| | 1821 | | 2928 | | 2237 |
| | 1148 | | 1262 | | 2384 |
| | 1040 | | 266 | | 734 |
| | 304 | | 304 | | 382 |
| | 124 | | 1388 | | 1039 |
| | 2768 | | 2459 | | 92 |
| | 686 | | 1755 | | 782 |
| | 422 | | 1205 | | 2611 |
| | 1148 | | 1439 | | 640 |
| | 1888 | | 1148 | | 8433 |
| | 171 | | 1039 | | 3010 |
| | 475 | | 1821 | | |
| 9 th Mile | 4104 | 5 th Mile | 4008 | 2 nd Mile | |

267A

8,149

4,883

10,217

11,989

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|------|-----------|-----------------------|-----------|--------|-----------|
| | 4747 | 13 th mile | 2425 | | |
| | 864 | 12 th " | 10199 | | |
| | 306 | 11 th " | 7629 | | |
| | 280 | 10 th " | 9646 | | |
| | 559 | 9 th " | 7936 | | |
| | 168 | 8 th " | 5765 | | |
| | 317 | 7 th " | 11674 | | |
| | 6718 | 6 th " | 10578 | | |
| | 1563 | 5 th " | 8149 | | |
| | 2237 | 4 th " | 4883 | | |
| | 590 | 3 rd " | 10217 | | |
| | 2025 | 2 nd " | 11989 | | |
| | 1500 | 1 st " | 17759 | | |
| | 640 | 40 th " | 2615 | | |
| | 1262 | 39 th " | 14003 | | |
| | 1563 | 38 th " | 10049 | 145516 | |
| | 1821 | | | | |
| | 924 | | | | |
| | 1257 | | | | |
| | 1690 | | | | |
| | 3346 | 14003 | | | |
| | 3520 | | | | |
| | 1406 | | | | |
| | 5123 | 10049 | | | |

1st mile
40th mile
41st mile
42nd mile

2687

10049

Lehigh Sept 15 Madrasium Bis II

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|-----------------------|-----------|-----------------------|-----------|-----------------------|-----------|
| 17 th mile | 882 | 31 st mile | 1755 | 35 th mile | 5077 |
| | 734 | | 507 | | 1500 |
| | 686 | | 782 | | 986 |
| | 640 | | 882 | | 832 |
| | 507 | | 782 | | 933 |
| | 832 | | 1093 | | 734 |
| | 550 | | 2165 | | 832 |
| | 686 | | 1956 | | 1320 |
| | 1956 | | 734 | | 1500 |
| | 2909 | | 933 | | 1755 |
| | 4255 | | 1500 | | 2094 |
| | 2847 | | 3788 | | 2165 |
| | 1148 | | 1562 | | 1956 |
| | 1093 | | 594 | | 1563 |
| | 342 | | 986 | | 2237 |
| | 1956 | | 1821 | | 1956 |
| | 595 | | 1500 | | 1500 |
| | 1439 | | 1039 | | 266 |
| | 1262 | | 1205 | | 818 |
| | 595 | | 2310 | | 370 |
| | 422 | | 2847 | | 507 |
| | 595 | | 3346 | | 782 |
| | 550 | | 1352 | | 1430 |
| | 92 | | 2459 | | 1262 |
| | 229 | | 5053 | | 1320 |
| | 734 | | 11040 | | 1093 |
| | 933 | | 10214 | | 92 |
| | 304 | | 11362 | | 734 |
| | 60 | | 8603 | | 782 |
| | 229 | | 3698 | | 125 |
| | 782 | | 1379 | | 266 |
| | 2611 | | 5077 | | |
| 28 th mile | 15517 | 32 nd mile | 9922 | 36 th mile | 10891 |
| | 16506 | | 11918 | | 14590 |
| 29 th mile | 5550 | 33 rd mile | 19058 | 37 th mile | 7639 |
| | 5882 | 34 th mile | 52272 | 38 th mile | 5674 |

[illegible]

Madaranticum to Adyalum District V

A5

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork | |
|-----------------------|-----------|-----------------------|-----------|-----------------------|-----------|------------------|
| 14 th Mile | 782 | 17 th Mile | 1799 | 21 st Mile | 1320 | 21 st |
| | 2310 | | 550 | | 1563 | |
| | 1755 | | 640 | | 1093 | |
| | 595 | | 2768 | | 550 | |
| | 1205 | | 5757 | | 266 | |
| | 2025 | | 7956 | | 342 | |
| | 832 | | 1320 | | 782 | |
| 15 th Mile | 550 | 18 th Mile | 595 | 22 nd Mile | 1205 | 7121 |
| | 10054 | | 229 | | 595 | |
| | 550 | | 125 | | 125 | |
| | 464 | | 304 | | 266 | |
| | 125 | | 734 | | 506 | |
| | 92 | | 882 | | 594 | |
| | 733 | | 6145 | | 985 | |
| 16 th Mile | 1626 | 19 th Mile | 1320 | 23 rd Mile | 464 | 3627 |
| | 882 | | 1148 | | 92 | |
| | 782 | | 734 | | 550 | |
| | 5254 | | 2094 | | 2928 | |
| | 734 | | 3432 | | 2094 | |
| | 342 | | 3880 | | 734 | |
| | 986 | | 1646 | | 229 | |
| 17 th Mile | 1562 | 20 th Mile | 5262 | 24 th Mile | 1626 | 10018 |
| | 1148 | | 22576 | | 1262 | |
| | 266 | | 2310 | | 595 | |
| | 194 | | 1262 | | 159 | |
| | 570 | | 782 | | 1093 | |
| | 5742 | | 229 | | 2928 | |
| | 229 | | 154 | | 1821 | |
| 17 th Mile | 342 | 20 th Mile | 237 | | 1093 | 7094 |
| | 342 | | 60 | | 2928 | |
| | 464 | | 342 | | 1821 | |
| | 422 | | 5376 | | 1093 | |
| | 1799 | | | | 7094 | |

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|-----------------------|--|------|-----------|--|-----------|
| 24 th Mile | 7094
1300
882
559 10035 | | | | |
| 25 th Mile | 510
266
595
1205
734
734
686
507 5237 | | | 11 th Mile 10054
15 th " 5254
16 th " 5742
17 th " 5757
18 th " 6145
19 th " 22516
20 th " 5376
21 st " 7121
22 nd " 3627
23 rd " 10018
24 th " 10035
25 th " 5237
26 th " 1805 | |
| 26 th Mile | 507
640
640
640
782
1222
832
342 1805 | | | | 101687 |

Adyatum to Indivannum District VI.

A6

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|----------------------|-----------|----------------------|-----------|-----------------------|-----------|
| 1 st Mile | 782 | 4 th Mile | 2,611 | 8 th Mile | 686 |
| | 5757 | | 986 | | 640 |
| | 115 | | 464 | | 1205 |
| | 1674 | | 464 | | 686 |
| | 138 | | 1148 | | 609 |
| | 1101 | | 5,673 | | 1102 |
| | 449 | | 986 | | 463 |
| | 424 | | 550 | | 159 |
| | 9,840 | | 640 | | 5,550 |
| | | | 422 | | |
| 2 nd Mile | 1821 | 5 th Mile | 382 | 9 th Mile | 342 |
| | 2768 | | 686 | | 194 |
| | 2534 | | 266 | | 229 |
| | 1888 | | 159 | | 194 |
| | 3433 | | 4,091 | | 266 |
| | 4160 | | 194 | | 382 |
| | 3,609 | | 782 | | 422 |
| | 782 | | 832 | | 595 |
| | 20,995 | | 595 | | 2,624 |
| | | | 5803 | | |
| 3 rd Mile | 712 | 6 th Mile | 4,066 | 10 th Mile | 507 |
| | 1,039 | | 3,972 | | 1956 |
| | 882 | | 1,765 | | 2,459 |
| | 1262 | | 17,999 | | 1,690 |
| | 194 | | 882 | | 1,956 |
| | 686 | | 782 | | 686 |
| | 194 | | 686 | | 1,039 |
| | 196 | | 782 | | 1,888 |
| | 5,765 | | 832 | | 12,181 |
| | | | 640 | | |
| 4 th Mile | 159 | 7 th Mile | 159 | 11 th Mile | 1,039 |
| | 1,626 | | 640 | | 782 |
| | 734 | | 933 | | 782 |
| | 92 | | 5,696 | | 160 |
| | 2,611 | | | | 2,763 |

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|-----------------------|-----------|------|-----------|----------------------|-----------|
| 1 st Mile | 2763 | | | 1 st Mile | 9840 |
| | 266 | | | 2 ^d " | 20995 |
| | 686 | | | 3 ^d " | 5165 |
| | 194 | | | 4 th " | 5673 |
| | 92 | 4001 | | 5 th " | 1091 |
| | 125 | | | 6 th " | 17999 |
| | 125 | | | 7 th " | 5696 |
| | 882 | | | 8 th " | 5550 |
| 12 th Mile | 1039 | | | 9 th " | 2624 |
| | 464 | | | 10 th " | 12181 |
| | 882 | | | 11 th " | 1001 |
| | 1563 | | | 12 th " | 5384 |
| | 304 | 5384 | | 13 th " | 6461 |
| | 686 | | | | |
| | 464 | | | | |
| | 507 | | | | |
| | 986 | | | | |
| 13 th Mile | 1500 | | | | 105660 |
| | 782 | | | | |
| | 986 | | | | |
| | 550 | 6461 | | | |

Sindivanam to Salay

Dis VII

A.7

| Mile | Barthwork | Mile | Barthwork | Mile | Barthwork |
|----------------------|-----------|----------------------|-----------|----------------------|-----------|
| 1 st mile | 1564 | 4 th mile | 3689 | 7 th mile | 711 |
| | 1379 | | 92 | | 4160 |
| | 933 | | 92 | | 47167 |
| | 882 | | 160 | | 187 |
| | 1320 | | 1262 | | 2212 |
| | 1148 | | 1956 | | 28167 |
| | 686 | | | | 15167 |
| | 786 | | 205 | | |
| | 686 | | 559 | | 2534 |
| | 3 | | 137 | | 1379 |
| | 1057 | | 1626 | | 1550 |
| | 6 | | 1205 | | 1118 |
| 2 nd mile | 1205 | 5 th mile | 213 | 8 th mile | 1118 |
| | 1690 | | 222 | | 782 |
| | 1563 | | 330 | | 2689 |
| | 1500 | | 1800 | | 3092 |
| | 595 | | 832 | | 12 |
| | | | 2768 | | 3031 |
| | 382 | | 986 | | 1379 |
| | 782 | | 18 | | 933 |
| | 1379 | | 1135 | | 382 |
| | 1439 | | 153 | | 1039 |
| | 1093 | | 2384 | | 2689 |
| | 986 | | 2165 | | 2094 |
| | 1563 | | 422 | | 1118 |
| | 2459 | | 92 | | |
| | | | | | 344 |
| | 2237 | | 229 | | 196 |
| | 1148 | | 76 | | 6 |
| | 304 | | 330 | | 595 |
| | 3689 | | 76 | | 3520 |
| | | | 711 | | 4661 |

| Mile | Barthwork | Mile | Barthwork | Mile | Barthwork |
|-----------------------|-----------|-----------------------|-----------|------------------|-----------|
| 10 th Mile | 1,661 | 13 th Mile | 6,045 | 1 st | 8,898 |
| | 1,094 | | 324 | 2 nd | 8,305 |
| | 1,225 | | 39 | 3 rd | 10,083 |
| | 1,956 | | 1,093 | 4 th | 7,257 |
| | 1,148 | 10,081 | 268 | 5 th | 6,829 |
| | | | | 6 th | 10,123 |
| | 832 | | | 7 th | 19,411 |
| | 782 | | | 8 th | 11,272 |
| | 640 | | | 9 th | 12,696 |
| | 1,614 | | | 10 th | 10,081 |
| 11 th Mile | 2,29 | | | 11 th | 1,382 |
| | 370 | | | 12 th | 6,228 |
| | 28 | | | 13 th | 7,769 |
| | 1,87 | | | | |
| | 530 | | | | |
| | | 4,382 | | | |
| | 933 | | | | |
| | 1,262 | | | | |
| | 1,320 | | | | |
| 12 th Mile | 1,500 | | | | |
| | 342 | | | | |
| | 92 | | | | |
| | 229 | | | | |
| | 550 | | | | |
| | | 6,228 | | | |
| | 1,439 | | | | |
| | 686 | | | | |
| | 1,439 | | | | |
| | 1,500 | | | | |
| 13 th Mile | 205 | | | | |
| | 594 | | | | |
| | 182 | | | | |
| | 6,045 | | | | |

2767

126331

Salary to Billots

Dis VIII

A 8

| Mile | Cartwork | Mile | Cartwork | Mile | Cartwork |
|----------------------|----------|----------------------|----------|--------------------------------------|----------|
| 7 th Mile | 1205 | 4 th Mile | 3539 | 8 th Mile | 3972 |
| | 1500 | | 1262 | | 1888 |
| | 933 | | 1410 | | 1262 |
| | 882 | | 1093 | | 76 |
| | 734 | | 640 | | 153 |
| | 1379 | | 61 | | 127 |
| | 2094 | | 194 | | 561 |
| 2 nd Mile | 2025 | 5 th Mile | 194 | 9 th Mile | 138 |
| | 10752 | | 194 | | 782 |
| | 1205 | | 304 | | 266 |
| | 1039 | | 595 | | 832 |
| | 1439 | | 1205 | | 1500 |
| | 3433 | | 1255 | | 933 |
| | 5053 | | 2384 | | 734 |
| 3 rd Mile | 5776 | 6 th Mile | 2025 | 10 th Mile | 1039 |
| | 2094 | | 1439 | | 507 |
| | 1379 | | 882 | | 194 |
| | 986 | | 122 | | 160 |
| | 382 | | 382 | | 762 |
| | 734 | | 266 | | 27 |
| | 933 | | 229 | | 1320 |
| 4 th Mile | 1262 | 7 th Mile | 159 | Same Billots as 1 st Mile | 1093 |
| | 1379 | | 229 | | 304 |
| | 1262 | | 1093 | | 664 |
| | 1039 | | 2928 | | 65 |
| | 1093 | | 8208 | | 304 |
| | 782 | | 4818 | | 266 |
| | 882 | | 5053 | | 687 |
| 5 th Mile | 782 | 8 th Mile | 4950 | Same Billots as 1 st Mile | 1320 |
| | 3539 | | 3432 | | 1093 |
| | | | 30741 | | 304 |
| | | | | 2777 | |
| | | | | 9,225 | |
| | | | | 5,899 | |
| | | | | 789 | |
| | | | | 4,703 | |

| Mile | Cartwork | Mile | Cartwork |
|------|----------|------------------|-----------------|
| | 550 | 1 st | 10,752 |
| | 595 | 2 nd | 2,118 |
| | 1,222 | 3 rd | 7,977 |
| | 507 | 4 th | 7,974 |
| | 986 | 5 th | 9,192 |
| | 1,226 | 6 th | 5,804 |
| | 2,165 | 7 th | 30,741 |
| | 2,384 | 8 th | 9,225 |
| | 8,835 | 9 th | 5,899 |
| | 2,384 | 10 th | 789 |
| | 2,384 | 1 st | 4,703 |
| | 2,384 | 2 nd | 8,835 |
| | 2,534 | 3 rd | 26,227 |
| | 2,534 | 4 th | 22,162 |
| | 3,316 | | <u>1,71,398</u> |
| | 1,747 | | |
| | 5,914 | | |
| | 26,227 | | |
| | 4,950 | | |
| | 4,646 | | |
| | 5,757 | | |
| | 4,646 | | |
| | 2,534 | | |
| | 229 | | |
| | 22,162 | | |

Pilloor to Nellore District IX

| Mile | Earthwork | Mile | Earthwork | Mile | Earthwork |
|------------------------------------|--|-------------------------------------|--|-------------------------------------|---|
| 4 ¹ / ₂ mile | 1320
1563
2883 | 8 ¹ / ₂ mile | 640
14139
2310
3176
3346
3092
2310
1563
17876 | 11 ¹ / ₂ mile | 266
125
125
464
530
832
1262
1148
4772 |
| 5 ¹ / ₂ mile | 1039
882
2310
882
266
1205
2608
2689
11881 | 9 ¹ / ₂ mile | 1690
2310
2689
2025
1379
530
113
97
205
11058 | 12 ¹ / ₂ mile | 1148
1262
1262
2094
2689
2689
1626
507
13277 |
| 6 ¹ / ₂ mile | 1563
882
1262
1888
1440
1563
5262
3609
17469 | 10 ¹ / ₂ mile | 1500
782
640
100
188
65
382
125
3782 | 13 ¹ / ₂ mile | 1039
1563
1753
1626
1038
1690
2684
1956
13351 |
| 7 ¹ / ₂ mile | 2025
2459
2376
1205
69
357
1941
8685 | | | 14 ¹ / ₂ mile | 1956
3092
3520
8568 |

Pillbox to Mellicoopum District IX.

A 9

| miles | Earthwork | miles | Earthwork | miles | Earthwork |
|----------|-----------|----------|---------------|-------|-----------|
| 14 miles | 8568 | 15 miles | 14 miles 2883 | | 2808 |
| | 2384 | | 5 " 11881 | | |
| | 2611 | | 6 " 17469 | | |
| | 2611 | | 7 " 8685 | | |
| | 3092 | | 8 " 17876 | | |
| | 3260 | | 9 " 11058 | | |
| 15 miles | 22526 | | 10 " 3782 | | |
| | 1956 | | 11 " 4772 | | |
| | 1148 | | 12 " 13277 | | |
| | 986 | | 13 " 13351 | | |
| | 1439 | | 14 " 22526 | | |
| | 1626 | | 15 " 12424 | | |
| | 1755 | | 16 " 4481 | | |
| | 1888 | | 17 " 2808 | | |
| 16 miles | 1626 | | 12424 | | |
| | 933 | | 14723 | | |
| | 882 | | | | |
| | 782 | | | | |
| | 594 | | | | |
| | 550 | | | | |
| 17 miles | 159 | | | | |
| | 159 | | | | |
| | 422 | | | | |
| | 506 | | 4481 | | |
| | 782 | | | | |
| | 530 | | | | |
| | 304 | | | | |
| | 159 | | | | |
| | 507 | | 2808 | | |

Nellicosum to Cuddalore District X

A 10

| Mile Earthwork | | Mile Earthwork | | Mile Earthwork | | | |
|-----------------------|--|----------------|-----------------------|--|-----------------------|-----------------------|--|
| 17 th mile | 986
1025
2094
2025
1821
1439
1755
933
782
733
1148
986
1262
1093
986
1093
1039
550
640
1093
1093
1148
507
882
159
266
5788 | 2011 | 21 st mile | 159
422
304
550
832
1563
1500
1148
1888
2025
1888
1821
1205
550
1205
1148
194
229
229
832
1148
782
986
229
61
92
30
183 | 6478 | 24 th mile | 183
507
832
1755
2025
1821
2310
3880
2611
3880
4352
5693
3972
3788
3010
7949
3252
176
933
1439
1690
1690
2847
3880
4646
6026
17399 |
| 18 th mile | | | 22 nd mile | | 25 th mile | | |
| 19 th mile | | | 23 rd mile | | 26 th mile | | |
| 20 th mile | | | 24 th mile | | 27 th mile | | |

Nellore to Cuddalore, District X.

A 10

Mile Earthwork Mile Earthwork Mile Earthwork

| | | | |
|-----------------------|--------|-----------------------|--------|
| 27 th Mile | 17.399 | 17 th Mile | 2011 |
| | 6.788 | 18 th " | 11582 |
| | 1.093 | 19 th " | 8157 |
| | 2928 | 20 th " | 5788 |
| | 5367 | 21 st " | 6478 |
| | 33575 | 22 nd " | 11730 |
| | 6837 | 23 rd " | 4629 |
| 28 th Mile | 5584 | 24 th " | 7123 |
| | 3092 | 25 th " | 30486 |
| | 3260 | 26 th " | 20139 |
| | 4255 | 27 th " | 33575 |
| | 3092 | 28 th " | 31038 |
| | 2384 | 29 th " | 22126 |
| | 2534 | 30 th " | 7610 |
| | 31038 | | |
| | 2025 | | 202472 |
| | 1563 | | |
| 29 th Mile | 2165 | | |
| | 1820 | | |
| | 2459 | | |
| | 3432 | | |
| | 5053 | | |
| | 3609 | | |
| | 22126 | | |
| 30 th Mile | 3520 | | |
| | 3972 | | |
| | 118 | | |
| | 7610 | | |

Madras 3
14th August 1872

Richd Dibble
Chief Engineer

P.W. 1490
 1840

(1)
 Carnatic Railway Co. (Ld.)
 Table of Curves

51
 2837

| From
No. Chs. Lts | To
No. Chs. Lts | Radius | Length | Direction |
|----------------------|--------------------|----------|-----------|-----------|
| 0. 00. 00 | 1. 40. 30 | Straight | 1. 40. 30 | |
| 1. 40. 30 | 1. 51. 85 | 85.95 | 11.55 | Left |
| 1. 51. 85 | 2. 43. 60 | Straight | 0. 71. 75 | |
| 2. 43. 60 | 2. 76. 20 | 28.65 | 32.60 | Left |
| 2. 76. 20 | 4. 39. 30 | Straight | 1. 43. 30 | |
| 4. 39. 50 | 4. 49. 35 | 85.95 | 9.85 | Right |
| 4. 49. 35 | 6. 11. 40 | Straight | 1. 42. 05 | |
| 6. 11. 40 | 6. 17. 18 | 28.65 | 5.78 | Right |
| 6. 17. 18 | 6. 62. 90 | Straight | 0. 45. 72 | |
| 6. 62. 90 | 6. 76. 15 | 28.65 | 13.25 | Right |
| 6. 76. 15 | 7. 36. 50 | Straight | 0. 40. 35 | |
| 7. 36. 50 | 7. 49. 40 | 28.65 | 12.90 | Left |
| 7. 49. 40 | 8. 5. 85 | Straight | 0. 36. 45 | |
| 8. 5. 85 | 8. 11. 98 | 28.65 | 6.13 | Right |
| 8. 11. 98 | 8. 19. 15 | Straight | 0. 7. 17 | |
| 8. 19. 15 | 8. 35. 25 | 28.65 | 16.10 | Right |
| 8. 35. 25 | 9. 46. 90 | Straight | 1. 11. 65 | |
| 9. 46. 90 | 9. 53. 05 | 85.95 | 6.15 | Left |
| 9. 53. 05 | 11. 19. 43 | Straight | 1. 46. 38 | |
| 11. 19. 43 | 11. 32. 70 | 42.975 | 13.27 | Left |
| 11. 32. 70 | 12. 16. 90 | Straight | 0. 64. 20 | |
| 12. 16. 90 | 12. 33. 05 | 71.625 | 16.15 | Left |
| 12. 33. 05 | 14. 72. 30 | Straight | 2. 39. 25 | |
| 14. 72. 30 | 15. 8. 68 | 85.95 | 16.38 | Right |
| 15. 8. 68 | 15. 63. 48 | Straight | 0. 54. 80 | |
| 15. 63. 48 | 15. 71. 22 | 85.95 | 7.71 | Right |
| 15. 71. 22 | 17. 66. 85 | Straight | 1. 75. 63 | |
| 17. 66. 85 | 18. 7. 50 | 85.95 | 20.65 | Left |

1840
 3
 60

(2)
 Carnegie Railway Co. / L^y
 Table of Curves (Continued)

out

| From
Sta. Ch. & M. | To
Sta. Ch. & M. | Radius | Length | Direction |
|-----------------------|---------------------|----------|-----------|-----------|
| 18. 7. 50 | 19. 31. 77 | Straight | 1. 24. 27 | |
| 19. 31. 77 | 19. 50. 40 | 85.95 | 18.63 | Left |
| 19. 50. 40 | 20. 58. 53 | Straight | 1. 8. 13 | |
| 20. 58. 53 | 20. 70. 70 | 85.95 | 12.17 | Right |
| 20. 70. 70 | 22. 79. 45 | Straight | 2. 8. 75 | |
| 22. 79. 45 | 23. 17. 58 | 85.95 | 18.13 | Right |
| 23. 17. 58 | 24. 16. 45 | Straight | 0. 78. 87 | |
| 24. 16. 45 | 24. 32. 00 | 85.95 | 15.55 | Left |
| 24. 22. 00 | 27. 54. 00 | Straight | 3. 22. 00 | |
| 27. 54. 00 | 27. 69. 35 | 85.95 | 15.35 | Left |
| 27. 69. 35 | 29. 16. 77 | Straight | 1. 27. 42 | |
| 29. 16. 77 | 29. 35. 53 | 85.95 | 18.76 | Right |
| 29. 35. 53 | 31. 43. 97 | Straight | 2. 8. 44 | |
| 31. 43. 97 | 31. 72. 75 | 57.30 | 28.78 | Left |
| 31. 72. 75 | 33. 32. 85 | Straight | 1. 40. 10 | |
| 33. 32. 85 | 33. 50. 08 | 42.975 | 17.23 | Right |
| 33. 50. 08 | 33. 70. 30 | Straight | 0. 20. 22 | |
| 33. 70. 30 | 34. 3. 73 | 28.65 | 13.43 | Left |
| 34. 3. 73 | 34. 18. 00 | Straight | 0. 14. 27 | |
| 34. 18. 00 | 34. 23. 40 | 40.00 | 5.40 | Right |
| 34. 23. 40 | 34. 53. 60 | Straight | 0. 30. 20 | |
| 34. 53. 60 | 34. 70. 00 | 18.00 | 16.40 | Left |
| 34. 70. 00 | 34. 74. 27 | Straight | 0. 4. 27 | |
| 34. 74. 27 | 34. 78. 97 | 28.65 | 4.70 | Right |
| 34. 78. 97 | 35. 44. 18 | Straight | 0. 45. 21 | |
| 35. 44. 18 | 35. 54. 00 | 30.00 | 9.82 | Right |
| 35. 54. 00 | 37. 40. 00 | Straight | 1. 66. 00 | |
| 37. 40. 00 | 38. 6. 85 | 114.60 | 46.85 | Right |

3.
Carnatic Railway Co. Ltd
Table of Curves (continued)

2857

| From
No. chs. Sth | To
No. chs. Sth | Radius | Length | Direction |
|----------------------|--------------------|----------|---------|-----------|
| 38. 6. 85 | 39. 4. 95 | Straight | 0.78.10 | Right |
| 39. 4. 95 | 39. 58. 32 | 85.95 | 53.37 | |
| 39. 58. 32 | 40. 30. 57 | Straight | 0.52.25 | Left |
| 40. 30. 57 | 40. 55. 87 | 57.30 | 25.30 | |
| 40. 55. 87 | 41. 50. 70 | Straight | 0.74.23 | Right |
| 41. 50. 70 | 41. 79. 08 | 57.30 | 28.38 | |
| 41. 79. 08 | 43. 45. 23 | Straight | 1.46.15 | Left |
| 43. 45. 23 | 43. 70. 70 | 57.30 | 25.47 | |
| 43. 70. 70 | 46. 6. 35 | Straight | 2.15.65 | Right |
| 46. 6. 35 | 46. 36. 18 | 57.30 | 19.83 | |
| 46. 26. 18 | 48. 75. 05 | Straight | 2.48.87 | Left |
| 48. 75. 05 | 49. 6. 82 | 38.20 | 11.77 | |
| 49. 6. 82 | 50. 17. 95 | Straight | 1.11.13 | Right |
| 50. 17. 95 | 50. 42. 75 | 42.975 | 24.80 | |
| 50. 42. 75 | 52. 36. 45 | Straight | 1.73.70 | Left |
| 52. 36. 45 | 52. 66. 85 | 57.30 | 30.13 | |
| 52. 66. 85 | 53. 40. 67 | Straight | 0.54.09 | Right |
| 53. 40. 67 | 53. 50. 04 | 57.30 | 9.37 | |
| 53. 50. 04 | 54. 60. 57 | Straight | 1.10.53 | Left |
| 54. 60. 57 | 55. 3. 78 | 57.30 | 23.21 | |
| 55. 3. 78 | 55. 57. 77 | Straight | 0.53.99 | Right |
| 55. 57. 77 | 55. 69. 08 | 85.95 | 11.31 | |
| 55. 69. 08 | 59. 37. 19 | Straight | 3.48.11 | Right |
| 59. 37. 19 | 59. 57. 30 | 57.30 | 20.11 | |
| 59. 57. 30 | 63. 14. 20 | Straight | 3.36.90 | Left |
| 63. 14. 20 | 63. 27. 12 | 85.95 | 12.92 | |
| 63. 27. 12 | 63. 64. 37 | Straight | 0.37.25 | |

(4)

Carnatic Railway Co./L^d
Table of Curves / Continued/

2368

| From | | | To | | | Radius | Length | Direction |
|------|------|-----------------|-----|------|-----------------|----------|---------|-----------|
| No. | Chs. | L ^{ts} | No. | Chs. | L ^{ts} | | | |
| 63. | 64. | 37 | 63. | 75. | 60 | 85.95 | 11.23 | Right |
| 63. | 75. | 60 | 68. | 2. | 65 | Straight | 4.7.05 | |
| 68. | 2. | 65 | 68. | 17. | 73 | 114.60 | 15.08 | Left |
| 68. | 17. | 73 | 70. | 21. | 30 | Straight | 2.3.57 | |
| 70. | 21. | 30 | 70. | 38. | 30 | 85.95 | 17.00 | Right |
| 70. | 38. | 30 | 74. | 8. | 37 | Straight | 3.50.07 | |
| 74. | 8. | 37 | 74. | 32. | 21 | 57.30 | 23.84 | Left |
| 74. | 32. | 21 | 75. | 76. | 40 | Straight | 1.44.19 | |
| 75. | 76. | 40 | 76. | 12. | 27 | 39.068 | 15.87 | Right |
| 76. | 12. | 27 | 77. | 44. | 95 | Straight | 1.32.68 | |
| 77. | 44. | 95 | 77. | 73. | 08 | 80.00 | 28.13 | Left |
| 77. | 73. | 08 | 83. | 20. | 50 | Straight | 5.27.42 | |
| 83. | 20. | 50 | 83. | 46. | 25 | 40.00 | 25.75 | Right |
| 83. | 46. | 25 | 84. | 60. | 73 | Straight | 1.11.48 | |
| 84. | 60. | 73 | 85. | 13. | 50 | 57.30 | 32.77 | Left |
| 85. | 13. | 50 | 86. | 44. | 00 | Straight | 1.30.50 | |
| 86. | 44. | 00 | 86. | 74. | 80 | 85.95 | 30.80 | Left |
| 86. | 74. | 80 | 89. | 52. | 97 | Straight | 2.58.17 | |
| 89. | 52. | 97 | 89. | 74. | 45 | 85.95 | 21.48 | Left |
| 89. | 74. | 45 | 91. | 2. | 05 | Straight | 1.7.60 | |
| 91. | 2. | 05 | 91. | 29. | 10 | 42.95 | 27.06 | Right |
| 91. | 29. | 10 | 93. | 23. | 25 | Straight | 1.74.15 | |
| 93. | 23. | 25 | 93. | 46. | 29 | 57.30 | 23.04 | Left |
| 93. | 46. | 29 | 93. | 79. | 10 | Straight | 0.32.81 | |
| 93. | 79. | 10 | 94. | 18. | 13 | 57.30 | 19.03 | Right |
| 94. | 18. | 13 | 94. | 59. | 70 | Straight | 0.41.57 | |
| 94. | 59. | 70 | 94. | 75. | 13 | 80.00 | 15.43 | Left |
| 94. | 75. | 13 | 96. | 29. | 38 | Straight | 1.34.25 | |

10.18) 10.18
10.18) 10.18

Carnatic Railway (2/18/1901)
Table of Curves / Continued

287

| From
No. (Ch. Lks) | To
No. Ch. L. | Radius | Length | Direction |
|-----------------------|------------------|----------|-----------|-----------|
| 96. 29. 38 | 96. 43. 45 | 57. 30 | 14. 07 | Left |
| 96. 43. 45 | 98. 30. 20 | straight | 1. 66. 75 | |
| 98. 30. 20 | 98. 41. 47 | 85. 95 | 11. 27 | Left |
| 98. 41. 47 | 99. 57. 72 | straight | 1. 16. 25 | |
| 99. 57. 72 | 99. 67. 41 | 60. 00 | 9. 69 | Left |
| 99. 67. 41 | 101. 50. 30 | straight | 1. 62. 89 | |
| 101. 50. 30 | 101. 61. 05 | 40. 00 | 10. 75 | Left |
| 101. 61. 05 | 104. 24. 42 | straight | 2. 43. 37 | |
| 104. 24. 42 | 104. 32. 00 | 80. 00 | 7. 58 | Right |
| 104. 32. 00 | 105. 37. 45 | straight | 1. 5. 45 | |
| 105. 37. 45 | 105. 41. 65 | 40. 00 | 4. 20 | Left |
| 105. 41. 65 | 106. 75. 35 | straight | 1. 33. 70 | |
| 106. 75. 35 | 107. 1. 68 | 80. 00 | 6. 33 | Right |
| 107. 1. 68 | 110. 67. 88 | straight | 3. 66. 20 | |
| 110. 67. 88 | 111. 12. 41 | 30. 00 | 24. 53 | Left |
| 111. 12. 41 | 111. 31. 75 | straight | 0. 19. 34 | |
| 111. 31. 75 | 111. 67. 88 | 30. 00 | 36. 13 | Left |
| 111. 67. 88 | 114. 76. 79 | straight | 3. 8. 91 | |
| 114. 76. 79 | 114. 79. 92 | 30. 00 | 3. 13 | Right |
| 114. 79. 92 | 116. 33. 28 | straight | 1. 33. 36 | |
| 116. 33. 28 | 116. 47. 22 | 30. 00 | 13. 94 | Right |
| 116. 47. 22 | 120. 74. 59 | straight | 4. 27. 37 | |
| 120. 74. 59 | 121. 1. 27 | 30. 00 | 6. 68 | Left |
| 121. 1. 27 | 122. 38. 68 | straight | 1. 37. 41 | |
| 122. 38. 68 | 122. 48. 35 | 30. 00 | 9. 67 | Right |
| 122. 48. 35 | 125. 19. 13 | straight | 2. 50. 78 | |
| 125. 19. 13 | 125. 33. 09 | 20. 00 | 13. 96 | Right |
| 125. 33. 09 | 127. 23. 36 | straight | 1. 70. 27 | |
| 127. 23. 36 | 127. 43. 90 | 25. 00 | 20. 54 | Left |
| 127. 43. 90 | 127. 74. 16 | straight | 0. 30. 26 | |

Summary of Curves

Handwritten notes and calculations, mostly illegible due to fading and bleed-through from the reverse side.

Carriage Railway Co Ltd Summary of Curves

2887

| No. | | Length
in chs | |
|---------------------------|----------------------------|------------------|-------|
| | | | |
| 1 | 18 chains Radius | " | 16.40 |
| 1 | 20 " " | " | 13.96 |
| 16 | 20 upto 30 " " (inclusive) | 2 | 69.33 |
| 10 | 30 " 50 " " " | 1 | 76.39 |
| 20 | 50 " 80 " " " | 5 | 6.64 |
| 22 | Aver 80 | 5 | 2.22 |
| Total length of Curves | | 15 | 24.64 |
| Total length of Straights | | 112 | 49.52 |
| | | 127 | 74.16 |

Madras
14th August 1872

Richd. D. P. Lee
Chief Engineer

F. W. 1076
 27. 4. 30

Carnatic Railway Co. Ltd. Table of Gradients

| Mileage | | Rate of Gradient | Ascending or Descending |
|------------|------------|------------------|-------------------------|
| From. | To | | |
| 0. 56. 50 | 1. 12. 57 | Level | |
| 1. 12. 57 | 1. 35. 00 | 1 in 150 | Ascending |
| 1. 35. 00 | 2. 20. 00 | Level | |
| 2. 20. 00 | 3. 9. 00 | 1 in 1000 | Ascending |
| 3. 9. 00 | 4. 64. 00 | Level | |
| 4. 64. 00 | 5. 65. 00 | 1 in 790 | Descending |
| 5. 65. 00 | 5. 79. 00 | 1 in 200 | Ascending |
| 5. 79. 00 | 6. 19. 00 | Level | |
| 6. 19. 00 | 6. 38. 00 | 1 in 660 | Ascending |
| 6. 38. 00 | 6. 59. 00 | Level | |
| 6. 59. 00 | 7. 4. 00 | 1 in 200 | Ascending |
| 7. 4. 00 | 7. 16. 00 | 1 in 220 | Descending |
| 7. 16. 00 | 7. 42. 00 | Level | |
| 7. 42. 00 | 7. 60. 00 | 1 in 240 | Descending |
| 7. 60. 00 | 7. 70. 00 | 1 in 5500 | Descending |
| 7. 70. 00 | 8. 19. 00 | 1 in 660 | Ascending |
| 8. 19. 00 | 8. 59. 00 | 1 in 409. 2 | Ascending |
| 8. 59. 00 | 9. 34. 00 | Level | |
| 9. 34. 00 | 9. 54. 00 | 1 in 412 | Ascending |
| 9. 54. 00 | 9. 62. 00 | 1 in 165 | Ascending |
| 9. 62. 00 | 10. 16. 00 | 1 in 2640 | Descending |
| 10. 16. 00 | 10. 39. 00 | 1 in 194 | Ascending |
| 10. 39. 00 | 11. 1. 00 | 1 in 1440 | Ascending |
| 11. 1. 00 | 11. 27. 00 | 1 in 110 | |
| 11. 27. 00 | 11. 36. 00 | Level | |
| 11. 36. 00 | 11. 46. 00 | 1 in 140 | Descending |
| 11. 46. 00 | 11. 56. 00 | 1 in 1180 | Ascending |

18411
 53
 00

(2)

Carnatic Railway Co. (Ld.)

Table of Gradients (continued) 2207

| Mileage | | Rate of Gradients Ascending or Descending | |
|----------|----------|---|--------------|
| From | To | | |
| 11.56.00 | 12.6.00 | 1 in 150 | Ascending |
| 12.6.00 | 12.20.00 | 1 in 178 | (Descending) |
| 12.20.00 | 13.40.00 | Level | |
| 12.40.00 | 12.60.00 | 1 in 252 | (Descending) |
| 12.60.00 | 13.00.00 | Level | |
| 13.00.00 | 13.25.00 | 1 in 176 | Ascending |
| 13.25.00 | 14.00.00 | 1 in 905 | Ascending |
| 14.00.00 | 14.40.00 | Level | |
| 14.40.00 | 15.00.00 | 1 in 117 | Ascending |
| 15.00.00 | 16.12.00 | 1 in 8016.8 | Ascending |
| 16.12.00 | 16.67.00 | 1 in 300 | (Descending) |
| 16.67.00 | 17.34.00 | 1 in 165 | (Descending) |
| 17.34.00 | 17.62.00 | Level | |
| 17.62.00 | 18.30.00 | 1 in 140 | Ascending |
| 18.30.00 | 18.63.00 | 1 in 264 | Ascending |
| 18.63.00 | 19.31.00 | 1 in 220 | Ascending |
| 19.31.00 | 19.51.00 | Level | |
| 19.51.00 | 19.65.00 | 1 in 150 | (Descending) |
| 19.65.00 | 20.18.00 | 1 in 660 | (Descending) |
| 20.18.00 | 20.33.00 | 1 in 990 | (Descending) |
| 20.33.00 | 20.56.00 | 1 in 140 | (Descending) |
| 20.56.00 | 21.21.00 | 1 in 943 | (Descending) |
| 21.21.00 | 21.49.00 | 1 in 220 | (Descending) |
| 21.49.00 | 21.69.00 | Level | |
| 21.69.00 | 21.78.00 | 1 in 198 | Ascending |
| 21.78.00 | 22.3.00 | Level | |
| 22.3.00 | 22.14.00 | 1 in 236.5 | (Descending) |

3.
Carnatic Railway Co. Ltd.
Table of Gradients (continued)

| Mileage | | Rate of Gradient Ascending or Descending | |
|---------------------|----------|--|------------|
| From | To | | |
| m. ch. L. m. ch. L. | | | |
| 22.14.00 | 22.36.00 | 1 in 330 | Ascending |
| 22.36.00 | 22.73.00 | 1 in 140 | Ascending |
| 22.73.00 | 23.64.00 | Level | |
| 23.64.00 | 24.24.00 | 1 in 235.7 | Ascending |
| 24.24.00 | 24.63.00 | 1 in 146.66 | Ascending |
| 24.63.00 | 25.12.00 | Level | |
| 25.12.00 | 25.44.00 | 1 in 140 | Ascending |
| 25.44.00 | 26.9.00 | 1 in 54.7 | Ascending |
| 26.9.00 | 26.29.00 | 1 in 330 | Ascending |
| 26.29.00 | 26.35.00 | Level | |
| 26.35.00 | 26.55.00 | 1 in 500 | Descending |
| 26.55.00 | 26.72.00 | Level | |
| 26.72.00 | 27.30.00 | 1 in 140 | Ascending |
| 27.30.00 | 27.50.00 | 1 in 198 | Ascending |
| 27.50.00 | 27.57.00 | Level | |
| 27.57.00 | 28.11.00 | 1 in 176 | Descending |
| 28.11.00 | 28.46.00 | 1 in 140 | Descending |
| 28.46.00 | 29.25.00 | Level | |
| 29.25.00 | 29.51.00 | 1 in 140 | Descending |
| 29.51.00 | 29.69.00 | 1 in 98.2 | Descending |
| 29.69.00 | 30.9.00 | Level | |
| 30.9.00 | 30.27.00 | 1 in 467.7 | Descending |
| 30.27.00 | 30.39.00 | 1 in 330 | Ascending |
| 30.39.00 | 30.53.00 | 1 in 220 | Descending |
| 30.53.00 | 30.73.00 | Level | |
| 30.73.00 | 31.11.00 | 1 in 140 | Ascending |
| 31.11.00 | 31.36.00 | Level | |

(4)

Carnatic Railway Co. Ltd.,
Table of Gradients (continued) 2917

| Mileage | | Rate of gradient Ascending or Descending | |
|----------|----------|--|------------|
| From | To | | |
| 31.36.00 | 31.65.00 | 1 in 161. | Ascending |
| 31.65.00 | 32.13.00 | 1 in 140 | Descending |
| 32.13.00 | 32.45.00 | Level | |
| 32.45.00 | 32.64.00 | 1 in 140 | Descending |
| 32.64.00 | 33.20.00 | 1 in 323.26 | Descending |
| 33.20.00 | 34.5.00 | Level | |
| 34.5.00 | 34.24.00 | 1 in 660 | Ascending |
| 34.24.00 | 34.43.00 | 1 in 660 | Descending |
| 34.43.00 | 36.15.00 | Level | |
| 36.15.00 | 36.50.00 | 1 in 140 | Ascending |
| 36.50.00 | 36.59.00 | Level | |
| 36.59.00 | 37.19.00 | 1 in 140 | Ascending |
| 37.19.00 | 37.26.00 | Level | |
| 37.26.00 | 37.38.00 | 1 in 240 | Descending |
| 37.38.00 | 37.65.00 | Level | |
| 37.65.00 | 38.20.00 | 1 in 140 | Descending |
| 38.20.00 | 38.50.00 | 1 in 500 | Descending |
| 38.50.00 | 39.6.00 | 1 in 440 | Descending |
| 39.6.00 | 39.40.00 | 1 in 165 | Descending |
| 39.40.00 | 39.75.00 | 1 in 263 | Descending |
| 39.75.00 | 40.8.00 | Level | |
| 40.8.00 | 40.38.00 | 1 in 140 | Descending |
| 40.38.00 | 40.58.00 | 1 in 330 | Descending |
| 40.58.00 | 41.38.00 | 1 in 900 | Descending |
| 41.38.00 | 41.78.00 | 1 in 571.4 | Descending |
| 41.78.00 | 42.8.00 | Level | |
| 42.8.00 | 42.20.00 | 1 in 275 | Ascending |
| 42.20.00 | 43.30.75 | Level | |
| 43.30.75 | 43.48.00 | 1 in 1962.9 | Descending |

Carnatic Railway Co (Ld),
Table of Gradients (Contd) *not*

| Mileage | | Rate of Gradients Ascending or Descending | |
|----------|----------|---|------------|
| From | To | | |
| m. ch. 2 | m. ch. 2 | | |
| 43.48.00 | 44.4.00 | 1 in 263 | Descending |
| 44.4.00 | 44.57.00 | 1 in 660 | Descending |
| 44.57.00 | 46.6.00 | 1 in 3000 | Descending |
| 46.6.00 | 46.38.00 | 1 in 220 | Ascending |
| 46.38.00 | 46.70.00 | Level | |
| 46.70.00 | 47.21.00 | 1 in 330 | Ascending |
| 47.21.00 | 47.78.00 | 1 in 2200 | Descending |
| 47.78.00 | 48.28.00 | 1 in 660 | Ascending |
| 48.28.00 | 48.54.00 | 1 in 330 | Descending |
| 48.54.00 | 49.19.00 | Level | |
| 49.19.00 | 49.31.00 | 1 in 660 | Ascending |
| 49.31.00 | 50.19.00 | 1 in 2200 | Ascending |
| 50.19.00 | 50.32.00 | 1 in 1100 | Ascending |
| 50.32.00 | 50.55.00 | Level | |
| 50.55.00 | 50.63.00 | 1 in 220 | Ascending |
| 50.63.00 | 51.38.00 | 1 in 440 | Ascending |
| 51.38.00 | 51.63.00 | 1 in 300 | Ascending |
| 51.63.00 | 51.75.00 | 1 in 176 | Ascending |
| 51.75.00 | 52.3.00 | Level | |
| 52.3.00 | 52.27.00 | 1 in 150 | Ascending |
| 52.27.00 | 52.62.00 | 1 in 1320 | Ascending |
| 52.62.00 | 53.26.00 | 1 in 150 | Ascending |
| 53.26.00 | 53.33.00 | Level | |
| 53.33.00 | 53.58.00 | 1 in 140 | Descending |
| 53.58.00 | 53.78.00 | 1 in 176 | Descending |
| 53.78.00 | 54.69.00 | Level | |
| 54.69.00 | 55.15.00 | 1 in 165 | Ascending |
| 55.15.00 | 55.58.00 | Level | |
| 55.58.00 | 56.46.00 | 1 in 176 | Ascending |

6

Carnatic Railway Co (Ld)
Table of gradients (continued). 1947

| Mileage | | Ratio of gradients | Ascending or Descending |
|------------------|----------------|--------------------|-------------------------|
| From
m. ch. L | To
m. ch. L | | |
| 56.46.00 | 56.68.00 | Level | |
| 56.68.00 | 57.8.00 | 1 in 176 | Descending |
| 57.8.00 | 57.34.00 | Level | |
| 57.34.00 | 58.7.00 | 1 in 150 | Descending |
| 58.7.00 | 58.62.00 | 1 in 440 | Descending |
| 58.62.00 | 59.32.00 | Level | |
| 59.32.00 | 59.49.00 | 1 in 330 | Descending |
| 59.49.00 | 59.65.00 | Level | |
| 59.65.00 | 60.17.00 | 1 in 660 | Ascending |
| 60.17.00 | 60.41.00 | Level | |
| 60.41.00 | 60.60.00 | 1 in 330 | Descending |
| 60.60.00 | 60.78.00 | Level | |
| 60.78.00 | 61.16.00 | 1 in 660 | Descending |
| 61.16.00 | 61.34.00 | Level | |
| 61.34.00 | 62.3.00 | 1 in 990 | Descending |
| 62.3.00 | 62.38.00 | 1 in 176 | Descending |
| 62.38.00 | 62.61.00 | Level | |
| 62.61.00 | 63.26.00 | 1 in 140 | Descending |
| 63.26.00 | 63.67.00 | Level | |
| 63.67.00 | 64.3.00 | 1 in 330 | Ascending |
| 64.3.00 | 64.28.00 | 1 in 500 | Descending |
| 64.28.00 | 64.58.00 | Level | |
| 64.58.00 | 65.15.00 | 1 in 176 | Ascending |
| 65.15.00 | 65.68.00 | 1 in 1320 | Ascending |
| 65.68.00 | 66.20.00 | 1 in 330 | Descending |
| 66.20.00 | 66.57.00 | Level | |
| 66.57.00 | 67.11.00 | 1 in 220 | Ascending |
| 67.11.00 | 67.60.00 | 1 in 4400 | Ascending |

Carnatic Railway Co. (Ld.)
Table of Gradients (Continued) 757

| Mileage | | Rate of Gradients | Ascending or Descending |
|-------------------|-----------------|-------------------|-------------------------|
| From
m. ch. L. | To
m. ch. L. | | |
| 67.60.00 | 68.13.00 | 1 in 1100 | Ascending |
| 68.13.00 | 68.45.00 | 1 in 150 | Ascending |
| 68.45.00 | 68.64.00 | Level | |
| 68.64.00 | 68.79.00 | 1 in 330 | Descending |
| 68.79.00 | 69.39.00 | Level | |
| 69.39.00 | 70.28.00 | 1 in 600 | Ascending |
| 70.28.00 | 70.53.00 | 1 in 165 | Ascending |
| 70.53.00 | 70.68.00 | Level | |
| 70.68.00 | 71.44.00 | 1 in 500 | Ascending |
| 71.44.00 | 71.69.00 | Level | |
| 71.69.00 | 72.10.00 | 1 in 250 | Ascending |
| 72.10.00 | 72.37.00 | 1 in 140 | Ascending |
| 72.37.00 | 73.3.00 | 1 in 660 | Ascending |
| 73.3.00 | 73.25.00 | 1 in 176 | Ascending |
| 73.25.00 | 73.34.00 | Level | |
| 73.34.00 | 73.70.00 | 1 in 165 | Descending |
| 73.70.00 | 74.2.00 | Level | |
| 74.2.00 | 74.24.00 | 1 in 400 | Ascending |
| 74.24.00 | 74.53.00 | 1 in 140 | Descending |
| 74.53.00 | 74.60.00 | Level | |
| 74.60.00 | 75.5.00 | 1 in 140 | Descending |
| 75.5.00 | 75.20.00 | Level | |
| 75.20.00 | 75.32.00 | 1 in 176 | Descending |
| 75.32.00 | 75.56.00 | Level | |
| 75.56.00 | 75.71.00 | 1 in 165 | Ascending |
| 75.71.00 | 75.79.30 | Level | |
| 75.79.30 | 76.44.00 | 1 in 140 | Descending |
| 76.44.00 | 77.11.00 | 1 in 580 | Descending |

Carnatic Railway Co. (Limited)
Table of gradients (Continued) 7/67

| Mileage | | Rate of Gradient | | Ascending or Descending |
|-----------|-----------|------------------|------------|-------------------------|
| From | To | | | |
| m. ch. L. | m. ch. L. | | | |
| 77.11.00 | 77.51.00 | 1 in 300 | Ascending | |
| 77.51.00 | 78.28.00 | Level | | |
| 78.28.00 | 79.2.49 | 1 in 580 | Ascending | |
| 79.2.49 | 79.47.94 | 1 in 150 | Ascending | |
| 79.47.94 | 79.65.36 | 1 in 230 | Ascending | |
| 79.65.36 | 79.74.00 | Level | | |
| 79.74.00 | 80.27.26 | 1 in 160 | Descending | |
| 80.27.26 | 80.63.40 | 1 in 380 | Descending | |
| 80.63.40 | 80.70.00 | Level | | |
| 80.70.00 | 81.11.00 | 1 in 180 | Ascending | |
| 81.11.00 | 81.27.09 | Level | | |
| 81.27.09 | 81.50.00 | 1 in 140 | Ascending | |
| 81.50.00 | 81.69.15 | Level | | |
| 81.69.15 | 82.39.00 | 1 in 140 | Ascending | |
| 82.39.00 | 82.44.00 | Level | | |
| 82.44.00 | 82.73.42 | 1 in 140 | Descending | |
| 82.73.42 | 83.1.00 | Level | | |
| 83.1.00 | 83.38.00 | 1 in 140 | Descending | |
| 83.38.00 | 84.3.00 | 1 in 1000 | Descending | |
| 84.3.00 | 84.25.00 | 1 in 1650 | Ascending | |
| 84.25.00 | 84.36.83 | Level | | |
| 84.36.83 | 84.63.56 | 1 in 534.6 | Descending | |
| 84.63.56 | 85.9.00 | Level | | |
| 85.9.00 | 85.24.76 | 1 in 200 | Descending | |
| 85.24.76 | 85.75.00 | Level | | |
| 85.75.00 | 86.27.05 | 1 in 470 | Descending | |
| 86.27.05 | 86.67.79 | 1 in 768 | Descending | |

9

Carnatic Railway Co. (Lind.)
Table of Gradients (Continued)

| Mileage | | Nature of Gradient | | Ascending or Descending |
|------------|------------|--------------------|--|-------------------------|
| From | To | | | |
| 86. 67. 79 | 87. 9. 00 | 1 in 140 | | Ascending |
| 87. 9. 00 | 87. 33. 00 | 1 in 180 | | Descending |
| 87. 33. 00 | 87. 62. 00 | Level | | |
| 87. 62. 00 | 88. 2. 00 | 1 in 155 | | Ascending |
| 88. 2. 00 | 88. 15. 00 | Level | | |
| 88. 15. 00 | 88. 38. 00 | 1 in 172.5 | | Descending |
| 88. 38. 00 | 88. 56. 00 | Level | | |
| 88. 56. 00 | 88. 74. 03 | 1 in 175 | | Ascending |
| 88. 74. 03 | 89. 6. 00 | Level | | |
| 89. 6. 00 | 89. 22. 91 | 1 in 140 | | Descending |
| 89. 22. 91 | 89. 32. 40 | Level | | |
| 89. 32. 40 | 89. 45. 92 | 1 in 150 | | Ascending |
| 89. 45. 92 | 89. 67. 40 | Level | | |
| 89. 67. 40 | 89. 75. 40 | 1 in 300 | | Descending |
| 89. 75. 40 | 90. 42. 40 | Level | | |
| 90. 42. 40 | 90. 65. 40 | 1 in 180 | | Descending |
| 90. 65. 40 | 91. 18. 40 | Level | | |
| 91. 18. 40 | 91. 74. 40 | 1 in 263 | | Descending |
| 91. 74. 40 | 92. 17. 40 | Level | | |
| 92. 17. 40 | 92. 45. 40 | 1 in 400 | | Descending |
| 92. 45. 40 | 93. 2. 40 | 1 in 660 | | Ascending |
| 93. 2. 40 | 93. 49. 40 | 1 in 1100 | | Ascending |
| 93. 49. 40 | 93. 63. 40 | 1 in 300 | | Ascending |
| 93. 63. 40 | 93. 68. 40 | Level | | |
| 93. 68. 40 | 94. 3. 40 | 1 in 660 | | Descending |
| 94. 3. 40 | 95. 1. 40 | 1 in 600 | | Ascending |
| 95. 1. 40 | 95. 69. 40 | 1 in 1320 | | Ascending |

Oriental Railway Co (Lund)
Table of Gradients (Contd)

| Mileage | | State of Gradients Ascending or Descending | |
|-----------|-----------|--|------------|
| From | To | | |
| 95.69.40 | 96.27.40 | 1 in 2200 | Ascending |
| 96.27.40 | 96.79.40 | 1 in 380 | Ascending |
| 96.79.40 | 97.8.40 | Level | |
| 97.8.40 | 97.25.40 | 1 in 150 | Descending |
| 97.25.40 | 97.40.40 | Level | |
| 97.40.40 | 97.60.40 | 1 in 330 | Ascending |
| 97.60.40 | 98.24.00 | Level | |
| 98.24.00 | 98.52.40 | 1 in 660 | Ascending |
| 98.52.40 | 98.70.40 | 1 in 1188 | Ascending |
| 98.70.40 | 99.14.40 | Level | |
| 99.14.40 | 99.41.40 | 1 in 1799.82 | Descending |
| 99.41.40 | 100.7.40 | 1 in 500 | Descending |
| 100.7.40 | 102.11.40 | Level | |
| 102.11.40 | 102.25.40 | 1 in 154 | Descending |
| 102.25.40 | 102.49.90 | Level | |
| 102.49.90 | 102.70.08 | 1 in 332.97 | Descending |
| 102.70.08 | 103.22.40 | Level | |
| 103.22.40 | 103.39.90 | 1 in 231 | Ascending |
| 103.39.90 | 103.43.40 | Level | |
| 103.43.40 | 103.73.01 | 1 in 170 | Descending |
| 103.73.01 | 104.59.53 | Level | |
| 104.59.53 | 104.68.05 | 1 in 140 | Ascending |
| 104.68.05 | 105.16.40 | Level | |
| 105.16.40 | 105.38.30 | 1 in 140 | Descending |
| 105.38.30 | 107.67.40 | Level | |
| 107.67.40 | 108.15.97 | 1 in 230 | Descending |
| 108.15.97 | 109.20.97 | 1 in 625 | Descending |

11

Carnatic Railway Co (Lind)
Table of Gradients (continued)

| Mileage | | Rate of Gradient | Ascending or Descending |
|-------------------|-----------------|------------------|-------------------------|
| From
m. ch. L. | To
m. ch. L. | | |
| 109.20.97 | 110.26.40 | Level | |
| 110.26.40 | 110.57.40 | 1 in 226 | Descending |
| 110.57.40 | 111.17.40 | Level | |
| 111.17.40 | 111.62.40 | 1 in 1334.6 | Descending |
| 111.62.40 | 113.8.40 | 1 in 1212.18 | Descending |
| 113.8.40 | 114.77.40 | 1 in 1035.16 | Descending |
| 114.77.40 | 116.26.40 | Level | |
| 116.26.40 | 118.30.40 | 1 in 721.6 | Descending |
| 118.30.40 | 118.62.40 | 1 in 1056 | Descending |
| 118.62.40 | 119.22.40 | Level | |
| 119.22.40 | 120.13.40 | 1 in 720.92 | Descending |
| 120.13.40 | 122.10.40 | 1 in 942 | Descending |
| 122.10.40 | 123.70.40 | 1 in 1593.1 | Descending |
| 123.70.40 | 123.77.40 | 1 in 140 | Ascending |
| 123.77.40 | 124.12.40 | Level | |
| 124.12.40 | 124.22.40 | 1 in 146.66 | Descending |
| 124.22.40 | 125.30.40 | 1 in 1161.6 | Descending |
| 125.30.40 | 126.17.21 | 1 in 1663.95 | Descending |
| 126.17.21 | 127.0.27 | 1 in 1085 | Descending |
| 127.0.27 | 127.74.16 | 1 in 2060.76 | Descending |

Carnatic Railway Co^l Ltd Summary of Gradients

| Gradients between | Total Length | |
|---------------------------------|--------------|--------|
| | Miles | Chains |
| 1 in 140 | 11 | 10.42 |
| 1 in 140 & 1 in 150 (inclusive) | 4 | 64.40 |
| 1 in 150 & 1 in 200 | 10 | 31.66 |
| 1 in 200 & 1 in 300 | 8.5 | 66.49 |
| 1 in 300 & 1 in 500 | 11 | 39.37 |
| 1 in 500 & 1 in 800 | 13 | 65.36 |
| 1 in 800 upwards | 27 | 4.01 |
| Total Length of Gradients | 87 | 41.71 |
| Total Length of Levels | 39 | 55.95 |
| | 127 | 17.66 |
| | | 56.50 |
| | 127 | 74.16 |

Made at
11th August 1872

Edw Dittler
Chief Engineer

27 May 1911
 11

The Railway Co. Ltd.
 List of Bridge openings with notes of
 areas drained through arch, and notes
 of corresponding openings on Fruit Road
 where obtainable. Mirav to Chingleput.

| Mileage | Description | Span | Area | Notes |
|----------|--------------|--------------|------|--|
| 33.57.50 | Open Culvert | 1-10 4.1 | | Mirav Street drainage |
| 33.55 | do | 1-10 5.4 | | |
| 33.40.50 | Culvert | 5.6 | | |
| 33.40.00 | do | 14.15.4 | | |
| 33.33.00 | Girder | 10.91.5 | | River Coim. |
| 2 | | 5.56 125.9 | | |
| 32.40.50 | Open Culvert | 1-10 6.0 | | |
| 32.43.50 | do | 1-10 11.2 | | |
| 32.18.00 | Girder | 10.10.0 | | Areas drained by
Rivers Adyar and
Coim., cannot be
ascertained with
perfect accuracy
from the Ordnance
Maps as Irrigation
works within the
limits receives
surplus of water from
the Palari & Cortilair
Rivers. |
| 32.04.30 | Open Culvert | 1-10 6.0 | | |
| 32.03.30 | do | 1-10 14.7 | | |
| 31.74.00 | Girder | 14.10.22.0.0 | | |
| 3 | | 20 125.0 | | 1 |
| 31.60.00 | Girder | 14.18.4 | | |
| 30.77.00 | Girder | 14.14.4 | | |
| 30.76.00 | do | 1-10 7.9 | | |
| 30.52.00 | Open Culvert | 1-10 8.8 | | 1 |
| 30.43.50 | do | 1-10 5.1 | | |
| 29.70.00 | do | 1-10 4.2 | | |
| 29.67.00 | do | 1-10 5.1 | | |
| 29.38.00 | do | 1-10 5.1 | | 1 |
| 29.28.00 | do | 1-10 5.1 | | |
| | | 5.1 | | |
| 29.27.00 | Open Culvert | 1-10 5.1 | | |
| 29.25.00 | do | 1-10 5.1 | | 172.3 |
| 29.00.50 | Girder | 10.10.0 | | |

1344
 5.2
 66

Continued

| Mileage
from
main | Position | Description | Span
to per
section | | Sectional
area | No on
map | Drainage
area to
per section
map | Sectional
area of
public land | Remarks |
|-------------------------|-----------|--------------|---------------------------|---------|-------------------|--------------|---|-------------------------------------|--------------|
| | | | No | Size | | | | | |
| | mech. st. | | | sq. ft. | | | sq. ft. | sq. ft. | |
| 6 | 28.21.00 | Girders | 6 | 66" | 6098.4 | | 17 1/2 | 3978.0 | River adyan. |
| | 27.73.00 | Open Culvert | | 1'10" | 7.9 | 6 | 303. | | |
| 7 | 27.57.00 | Do | | 1'10" | 6.0 | | | | |
| | | Total | | | 6112.3 | | | | |
| | 27.50.00 | Girders | | 4' | 10.4 | 7 | 1/2 | | |
| | 26.79.50 | Girders | | 6' | 20.0 | 8 | 1/4 | | |
| 8 | 25.71.00 | Girders | | 1'10" | 30.0 | | | | |
| 9 | 25.35.00 | Do | | 4' | 10.4 | | | | |
| | 25.15.00 | Open Culvert | | 1'10" | 4.9 | | | | |
| 10 | 24.59.00 | Girders | | 4' | 12.4 | 9 | 1 1/2 | 47.0 | |
| | 24.48.00 | Open Culvert | | 1'10" | 6.9 | | | | |
| | 24.43.00 | Do | | 1'10" | 5.1 | | | | |
| | | Total | | | 69.7 | | | | |
| | 24.19.00 | Girders | | 4' | 10.4 | | | | |
| | 24.07.50 | Do | | 4' | 12.4 | 10 | 3/4 | 29.0 | |
| | 23.73.00 | Do | | 10' | 25.0 | | | | |
| 11 | | Total | | | 47.8 | | | | |
| | 23.35.00 | Girders | | 6' | 11.4 | | | | |
| | 23.22.00 | Do | 2 | 6' | 72.0 | 11 | 1. | 62.0 | |
| 12 | | Total | | | 83.4 | | | | |

424 3/4

Continued

303 X

| Mileage | Station | Description | Span
as per
section | Section
area | No of
mats | Drainage
area
per
mat | Sectional
area of
mats | Remarks |
|---------|----------|----------------|---------------------------|-----------------|---------------|--------------------------------|------------------------------|--|
| | 20.52.25 | | 1.10 | 9.9 | 12 | 1 1/2 | 55.0 | |
| | 21.01.00 | Open Culvert | 1.10 | 9.9 | | | | |
| | 21.11.00 | Girders | 10 | 35.0 | | | | |
| 13 | | Total | | 64.9 | | | | |
| | 21.33.00 | Open Culvert | 1.10 | 9.7 | | | | |
| | 21.24.00 | L ₂ | 1.10 | 9.7 | 13 | 7/8 | 23.0 | |
| | 21.16.40 | Girders | 6' | 26.4 | | | | |
| 14 | | Total | | 45.8 | | | | |
| | 20.51.00 | Girders | 4' | 14.1 | 14 | 7/8 | 120 | |
| | 20.14.50 | Girders | 6' | 20' | 15 | 3/16 | 30.0 | Sectional area
of Road train
is taken from
Irish Bridges
which are
indefinite |
| 15 | | | | | | | | |
| | 19.57.00 | Open Culvert | 1.10 | 4.2 | | | | |
| | 19.22.00 | L ₂ | 1.10 | 6.4 | 16 | 1/8 | | |
| | | Total | | 10.6 | | | | |
| | 18.74.00 | Girders | 4' | 22.0 | 17 | 7/16 | 14.0 | |
| 16 | | | | | | | | |
| | 18.40.00 | Open Culvert | 1.10 | 8.8 | | | | |
| | 18.38.00 | L ₂ | 1.10 | 6.9 | 18 | 5/8 | 25.0 | |
| | 18.27.40 | Culvert | 4' | 14.4 | | | | |
| | | Total | | 30.1 | | | | |
| 17 | | | | | | | | |
| | 17.64.50 | Open Culvert | 1.10 | 4.2 | | | | |
| | 17.60.00 | L ₂ | 1.10 | 5.1 | | | | |
| | 17.52.50 | L ₂ | 1.10 | 5.1 | 19 | 1/4 | 48.0 | |
| | 17.42.50 | L ₂ | 1.10 | 7.9 | | | | |
| | 17.28.50 | Girders | 10' | 37.5 | | | | |
| | | Total | | 59.8 | | | | |
| | 17.04.00 | Open Culvert | 1.10 | 7.9 | | | | |
| | 16.73.30 | L ₂ | 1.10 | 9.7 | 20 | 1/8 | 18.0 | |
| 18 | 16.57.00 | Girders | 4' | 22.4 | | | | |
| | | Total | | 40.0 | | | | |

Continued

2044

| Mileage from | Station | Description | No | Size | Standard Section Area | No. of | Drainage | area of | Remarks |
|--------------|----------|------------------|----|--------|-----------------------|--------|----------|---------|--|
| from | Station | | | | | map | area of | | |
| 18.00 | 16.29-50 | Girdes | 1 | 6' | 21.6 | 21 | 1 | 34.0 | |
| | 16.07-20 | L ^o s | 2 | 4' | 32.8 | | | | |
| | | Total | | | 54.4 | | | | |
| 19 | 15.53-00 | Girdes | | 6' | 17.4 | | | | |
| | 15.43-00 | Open Culvert | | 1'-10" | 5.1 | 22 | 1/4 | 29.0 | These are all Irish Bridges & can only be estimated. |
| | 15.42-00 | L ^o s | | 1'-10" | 5.1 | | | | |
| | | Total | | | 27.6 | | | | |
| | 15.05-00 | Culvert | | 2' | 4.1 | | | | |
| | 15.01-00 | Girdes | | 10' | 40.0 | 23 | 7/8 | 48.0 | |
| | 14.75-00 | Culvert | | 2' | 7.6 | | | | |
| 20 | | Total | | | 51.7 | | | | |
| | 14.42-50 | Open Culvert | | 1'-10" | 9.7 | 24 | 5/8 | 47.0 | 3 Irish Bridges can only be estimated. |
| | 13.77-00 | Girdes | | 10' | 25.0 | | | | |
| 21 | | Total | | | 34.7 | | | | |
| | 13.41-00 | Open Culvert | | 1'-10" | 6.0 | | | | |
| | 13.32-50 | L ^o s | | 1'-10" | 7.9 | | | | |
| | 13.31-50 | L ^o s | | 1'-10" | 6.0 | | | | |
| | 13.22-00 | L ^o s | | 1'-10" | 5.1 | | | | |
| | 13.13-00 | L ^o s | | 1'-10" | 7.9 | | | | |
| 22 | 12.70-00 | Girdes | 14 | 20' | 480.0 | 25 | 12 | 464.0 | |
| | 12.55-00 | Open Culvert | | 1'-10" | 6.0 | | | | |
| | 12.45-00 | do | | 1'-10" | 7.4 | | | | |
| | 12.25-00 | do | | 1'-10" | 11.5 | | | | |
| | 12.20-00 | do | | 1'-10" | 9.7 | | | | |
| | | Total | | | 547.5 | | | | |
| | 12.15-00 | Open Culvert | | 1'-10" | 5.0 | 26 | 1/8 | 4.0 | |

Continued.

| Mileage from station | Station | Description | Span section No size | Material | area | No on | Prop | Remarks |
|----------------------|--------------|-------------|----------------------|----------|------|-------|-------|---|
| 11.76.00 | Girders | 1 | 20' | 100.0 | 27 | 1/4 | 6.0 | Includes area for overflow of Tank - |
| 11.23.00 | Girders | 1 | 20' | 100.0 | 28 | 1/4 | 9 | Road area cannot be compared. |
| 11.03.00 | do | | 10' | 40.0 | | | | Irish Bridge cannot be compared. |
| | | Total | | 140.0 | | | | |
| 10.76.00 | Open Culvert | | 1-10' | 6.9 | | | | |
| 10.60.00 | Culvert | | 2' | 14.0 | 29 | 3/4 | 137.0 | |
| 10.42.10 | Open Culvert | | 1-10' | 6.0 | | | | |
| 10.34.00 | Girders | | 14' | 8.4 | | | | |
| | | Total | | 25.3 | | | | |
| 10.18.00 | Girders | | 6' | 28.0 | 30 | 1/8 | | |
| | | Total | | 103.3 | | | | |
| 9.71.00 | Girders | 3 | 6' | 56.0 | 31 | 1/2 | | |
| 9.14.00 | Girders | | 6' | 38.0 | 32 | 1/8 | | |
| | | Total | | 94.0 | | | | |
| 8.61.00 | Girders | | 14' | 14.0 | 33 | 1/2 | 14.0 | |
| 8.09.00 | Girders | | 10' | 60.0 | 34 | 1 | 22.0 | Apart of Road drainage only crosses Railway |
| 6.07.00 | Girders | 2 | 10' | 100.0 | 35 | 3 | 71.0 | |
| 5.48.00 | Girders | | 4' | 14.0 | 36 | 1/6 | 12.0 | |
| 5.23.00 | Open Culvert | | 1-10' | 8.7 | | | | |
| 5.15.00 | Girders | | 10' | 17.5 | | | | |
| 5.02.00 | Open Culvert | | 1-10' | 8.5 | | | | |
| | | Total | | 34.7 | 37 | | | |

Continued

3064

| Mileage from base | Station | Description | Span as per section | Actual area | No on prof | Actual span as per section | Actual area | Remarks |
|-------------------|---------|--------------|---------------------|-------------|------------|----------------------------|-------------|--|
| | no. ch | Total | 1-10 | 34.7 | 37 | 1-10 | 38.0 | |
| | 5.01.00 | Open Culvert | 1-10 | 7.5 | | | | |
| | | Total | | 42.2 | | | | |
| 30 | 4.58.00 | Open Culvert | 1-10 | 9.7 | | | | |
| | 4.53.00 | Lev | 1-10 | 9.9 | | | | |
| | 4.49.00 | Girder | 1-10 | 28.1 | 38 | 1-10 | 42.0 | Board drain |
| | 4.20.00 | Open Culvert | 1-10 | 5.1 | | | | range 400 off lastward |
| | | Total | | 52.8 | | | | |
| | 4.11.00 | Girder | 1-10 | 48.0 | 39 | 1-10 | 29.0 | Lev - Lev |
| 31 | 3.78.00 | Open Culvert | 1-10 | 8.8 | 40 | 1-10 | | |
| 32 | | | | | | | | |
| | 2.57.00 | Girder | 4' | 10.0 | 41 | 1-10 | | |
| | 2.28.00 | Girder | 6' | 41.4 | 42 | 1-10 | 54.0 | the road drainage is difficult to separate for each half bridge. |
| | 1.71.00 | Girder | 4' | 4.4 | | | | |
| 33 | 1.37.00 | Lev | 4' | 26.4 | 43 | 1-10 | | |
| | | Total | | 91.0 | | | | |
| | 1.10.50 | Culvert | 4' | 44.4 | 44 | 1-10 | | |
| | 0.02.50 | Culvert | 4' | 46.4 | 45 | 1-10 | 22.0 | |
| 34 | 0.78.00 | Girder | 4 | 20 | 46 | 20 | 207.0 | |
| | | | | 506.4 | | | | |

6th July 1872

Edw Dibble
Chas. E. Egan

307

Carnatic Railway Co. (Ld.)
 List of Bridge openings with notes of areas
 drained through each, and notes of corresponding
 openings on Trunk Road where obtainable.
 Chingleput to Villiputur.

| Mileage
from
Trunk
Road | Position | Description | Span
in feet
No size | Declined
area | No on
map | Drainage
area
in acres
No. of
openings | Remarks |
|----------------------------------|--------------|--------------|----------------------------|------------------|--------------|--|---------|
| | m. ch. 2 1/2 | | 118.99 ft | | | | |
| 35 | | Broughtford | 506.4 | | | | |
| | 41.44.00 | Open Culvert | 1-10 11.3 | | | | |
| | 40.79.00 | Lev | 1-10 16.3 | | | | |
| | 40.74.50 | Lev | 1-10 15.3 | | | | |
| | 40.68.00 | Girders | 6' 39.2 | | | | |
| | 40.50.00 | Open Culvert | 1-10 11.3 | | | | |
| | 40.37.00 | Lev | 1-10 8.7 | | | | |
| 36 | 40.18.00 | Lev | 1-10 6.0 | | | | |
| | 39.75.00 | Lev | 1-10 9.6 | | | | |
| | 39.71.00 | Lev | 1-10 11.3 | | | | |
| | 39.56.00 | Girders | 10' 30.0 | | | | |
| 37 | 39.10.00 | Open Culvert | 1-10 14.4 | | | | |
| | | | 769.8 | | | | |
| | 39.08.00 | Open Culvert | 1-10 4.3 | | | | |
| | 38.60.00 | Girders | 4' 10.4 | | | | |
| | 38.45.00 | Lev | 6' 32.1 | | | | |
| | | Total | 116.8 | | | | |
| | 38.35.00 | Culvert | 4' 25.0 | | | | |
| 38 | 38.28.00 | Lev | 2' 12.5 | | | | |
| | 38.21.00 | Lev | 4' 2.9 | | | | |
| | 38.09.00 | Girders | 14' 10.4 | | | | |
| | 37.58.00 | Lev | 6' 5.4 | | | | |
| 39 | 37.17.50 | Lev | 10' 20.0 | | | | |
| | 36.73.00 | Open Culvert | 1-10 9.6 | | | | |
| 40 | | Total | 85.8 | | | | |

13. Part of Chin-
 = gliput
 drainage area
 see No 46-

(Bills returned to
 the total cost
 = amount of work
 if it were
 only the provided
 for

~~39.48.00~~
~~39.48.00~~
~~39.48.00~~

Continued

3004

| Mileage
from
base | Location | Description | Span
as per
section | No | Size | Volume
cu. ft. | No. on
map | Drainage
area
sq. ft. | Drainage
area
sq. ft. | Remarks |
|-------------------------|----------|--------------|---------------------------|-----|---------|-------------------|---------------|-----------------------------|-----------------------------|-------------|
| | | | | | | | | | | |
| | | Dr. C. L. | | | | | | | | |
| | 35.63 | Open Culvert | 1'-10" | | 9.6 | | | | 2 | |
| | 35.58 | Low | 1'-10" | | 5.9 | | | | | |
| 41 | 35.13.00 | Open do | 1'-10" | | 9.6 | | | | | |
| | 35.11.00 | Girders | 6' | | 17.4 | | 49 | 6 | | |
| | 35.04.00 | Low | 4' | | 12.4 | | | | | |
| 42 | 34.22.00 | Low | 6' | | 26.4 | | | | | |
| | 34.12.00 | Open Culvert | 1'-10" | | 10.6 | | | | | |
| | 33.78.00 | Girders | 10' | | 120.0 | | | | | |
| | | | | | 211.9 | | | | | |
| | 33.40.00 | Girders | 18 | 120 | 19620 | | 50 | 6120 | | Polar River |
| 43 | | | | | | | | | 50.0 | |
| | 33.16.00 | Low | 10' | | 140.0 | | | | | |
| | 33.06.00 | Low | 6' | | 86.4 | | | | | |
| | | | | | 19846.4 | | | | | |
| | 32.59.00 | Girders | 6' | | 41.4 | | | | | |
| | 32.34.50 | Open Culvert | 1'-10" | | 9.6 | | | | | |
| 44 | 32.11.00 | do | 1'-10" | | 7.7 | | | | | |
| | 31.39.00 | Girders | 4 | 25 | 950.0 | | 57 | 62 | 805.25 | |
| 45 | 31.16.30 | Open Culvert | 1'-10" | | 5.9 | | | | | |
| | 31.08.50 | do | 1'-10" | | 5.1 | | | | | |
| | 31.06.50 | do | 1'-10" | | 5.1 | | | | | |
| | | Total | | | 1025.8 | | | | 503.0 | |
| | 30.76.00 | Girders | 4 | 20 | 520 | | | | | |
| | 30.61.00 | do | 4' | | 20.0 | | | | | |
| | 30.42.00 | Open Culvert | 1'-10" | | 6.0 | | | | | |
| | 30.36.00 | do | 1'-10" | | 6.0 | | 52 | 28 | | |
| | 30.29.50 | do | 1'-10" | | 6.9 | | | | | |
| 46 | 30.00.00 | do | 1'-10" | | 13.3 | | | | | |
| | | Total | | | 572.2 | | | | 6218 | |

3
Continued

309X

| Mileage
from
measured
position | Description | Area per
section | | Total
area | No. of
map | Drainage
area
sq. ft. | Section
area of
map | Remarks |
|---|-------------|---------------------|--------|---------------|---------------|-----------------------------|---------------------------|---|
| | | No. | Size | | | | | |
| | mch. L. | | | | | 5210 | | |
| 47 | 29.70.00 | Girders | 4' | 20.4 | 53 | 72 | | |
| | 29.28.50 | Lev | 4' | 6.4 | | | | |
| | | Total | | 26.8 | | | | |
| 48 | 28.61.00 | Open Culvert | 1'-10" | 6.0 | 54 | 2 | | All water passed
by this opening
is regulated by
irrigation channels,
drainage area,
cannot be ascertained
exactly determined |
| | 28.32.00 | Girders | 4' | 10.4 | | | | |
| | 28.15.00 | Open Culvert | 1'-10" | 9.6 | | | | |
| | 28.07.50 | Lev | 1'-10" | 6.9 | | | | |
| | 28.00.00 | Lev | 1'-10" | 4.1 | | | | |
| | | Total | | 37.0 | | | | |
| 49 | 27.74.30 | Open Culvert | 1'-10" | 4.1 | 55 | 395 | | 24.5
14.55. Carving goodly river |
| | 27.57.50 | Lev | 1'-10" | 6.9 | | | | |
| | 27.46.00 | Girders | 4' | 12.4 | | | | |
| | 27.20.00 | Lev | 9 | 40' 5760.0 | | | | |
| | 26.73.80 | Open Culvert | 1'-10" | 7.8 | | | | |
| 50 | 26.58.70 | Lev | 1'-10" | 6.0 | 55 | 395 | | |
| | 26.52.50 | Girders | 4' | 10.4 | | | | |
| | 26.45.50 | Lev | 4' | 8.4 | | | | |
| | 26.39.00 | Open Culvert | 1'-10" | 6.0 | | | | |
| | 26.32.00 | Lev | 1'-10" | 7.8 | | | | |
| 51 | 26.25.00 | Girders | 4' | 12.4 | 56 | | | |
| | 26.11.00 | Open Culvert | 1'-10" | 6.9 | | | | |
| | 26.06.00 | Lev | 1'-10" | 6.9 | | | | |
| | | Total | | 5886.0 | | | | |
| | 25.77.10 | Girders | 4' | 6.4 | | | | |
| 52 | 25.46.00 | Lev | 2 | 4' 28.8 | 57 | | | |
| | 25.41.40 | Open Culvert | 1'-10" | 6.0 | | | | |
| | 25.28.60 | Lev | 1'-10" | 6.0 | | | | |
| | | Total | | 47.2 | | | | |

66152

Continued

204

| Mileage from Dodge | Location | Description | Span across Section | No. size | Estimated area | No. on pipe | Drainage area of area of Prof. | Sectional area of Prof. | Remarks |
|--------------------|------------|----------------|---------------------|----------|----------------|-------------|--------------------------------|-------------------------|--|
| | m. ch. 26. | Total 15' form | 16' 2" | 2 | 34.81 | | 6615 1/2 | | |
| | 25.13.10 | Open Culvert | 1'-10" | | 7.1 | | | | |
| | 25.05.00 | Do | 1'-10" | | 6.0 | | | | |
| | 24.65.20 | Do | 1'-10" | | 6.0 | | | | |
| | 24.52.85 | Do | 1'-10" | | 6.0 | | | | |
| | 24.40.50 | Do | 1'-10" | | 7.8 | | | | |
| | | Total | | | 80.1 | | | | |
| 52 | 24.32.00 | Girders | 3 | 6' | 61.2 | | | | 53.28 Artificial channels connected with the drainage area |
| | 23.62.00 | Open Culvert | 1'-10" | | 8.8 | | | | |
| | 23.56.00 | Do | 1'-10" | | 9.6 | | | | |
| | 23.47.00 | Do | 1'-10" | | 8.3 | | | | |
| | 23.38.85 | Girders | 14' | 14' 14" | | | | | |
| 53 | | Total | | | 41.1 | | | | |
| | 22.61.20 | Open Culvert | 1'-10" | | 8.7 | | | | |
| 54 | 22.56.20 | Girders | 14' | 14' 0" | | | | | |
| | 22.26.60 | Do | 6' | 32' 4" | | | | | |
| | | Total | | | 55.1 | | | | |
| | 21.55.50 | Girders | 14' | 13' 4" | | | | | |
| | 21.39.00 | Do | 4' | 11' 6" | | | | | |
| 55 | | Total | | | 29.8 | | | | |
| | 21.02.80 | Open Culvert | 1'-10" | | 6.3 | | | | |
| | 20.72.10 | Do | 1'-10" | | 7.8 | | | | |
| | 20.56.10 | Do | 1'-10" | | 4' 4" | | | | |
| 56 | 20.33.50 | Girders | 14' | 8' 4" | | | | | |
| | 20.08.20 | Do | 14' | 11' 4" | | | | | |
| | 19.42.90 | Open Culvert | 1'-10" | | 2.6 | | | | |
| | | Total | | | 43.7 | | | | |
| | | | | | | | 6625 1/2 | | |

Continued

| Mileage from | Section | Description | Span as per | Size | Section area | Proposed | Area of culvert | Area of stream bed | Remarks |
|--------------|----------|----------------|-------------|-------|--------------|----------|-----------------|--------------------|---|
| | 17.11.00 | Open Culvert | 1'-10" | 2.6 | | | 55.5 | | |
| 57 | 17.29.00 | L ₉ | 1'-10" | 6.0 | | | | | |
| | 17.20.40 | L ₉ | 1'-10" | 6.0 | | | | | |
| | 17.11.00 | L ₉ | 1'-10" | 9.6 | | | | | |
| | 18.77.00 | Girders | 6' | 50.4 | | | | | |
| | 18.72.40 | Box Culvert | 4' | 20.0 | | | | | |
| | 18.64.50 | Culvert | 2' | 6.0 | | 61 | 3 1/2 | | It is possible these can be reduced when an opportunity occurs to gauge stream. |
| | 18.60.50 | L ₉ | 2' | 6.0 | | | | | |
| | 18.47.60 | Girders | 4' | 27.4 | | | | | |
| 58 | 18.31.20 | L ₉ | 4' | 4.4 | | | | 13. | |
| | 18.12.00 | L ₉ | 2 | 6' | 33.4 | | | 60. | |
| | 17.72.00 | L ₉ | 2 | 6' | 19.8 | | | 46. | |
| | 17.52.50 | L ₉ | 4' | 2.4 | | | | 7. | |
| 59 | 17.07.70 | L ₉ | 6' | 20.4 | | | | | |
| | | Total | | 214.4 | | | | | |
| | 16.73.00 | Culvert | 4' | 8.4 | | | | | |
| | 16.65.00 | Open Culvert | 1'-10" | 5.7 | | 62 | 1/2 | | |
| 60 | 16.15.30 | L ₉ | 1'-10" | 7.8 | | | | | |
| | 16.12.20 | Girders | 2 | 4' | 23.0 | | | | |
| | | Total | | 44.9 | | | | | |
| | 15.56.70 | Girders | 6' | 14.4 | | 63 | 1 | | |
| 61 | 15.37.00 | L ₉ | 10' | 27.8 | | | | | |
| | | Total | | 42.2 | | | | | |
| | 14.76.30 | Girders | 10' | 40.0 | | 64 | 1/2 | | |
| 62 | 14.53.30 | L ₉ | 2 | 10' | 30.0 | | | | |
| | | Total | | 170.0 | | | | | |
| | 13.57.00 | Girders | 6' | 30.9 | | | | | |
| | | | | | | | | | |

These openings have been determined from comparison with Road Culverts & it is probable they can be reduced when streams can be gauged during rain.

Continued

| Midway
front
number | Section | Description | Span
as per
section | | Sectional
area | No. on
map | Principal
areas as
shown on
map | Sectional
area of
sub. app. | Remarks |
|---------------------------|------------|-----------------------|---------------------------|---------|-------------------|---------------|--|-----------------------------------|---------|
| | | | No. | Size | | | | | |
| | m. ch. ch. | | | ft. | sq. ft. | | | | |
| | | 73 ft. front | | | 30.9 | | | | |
| 63 | 13.44.40 | Box Culvert | 1 | 4' x 5' | 14.7 | | | | |
| | 13.22.30 | Culvert | | 2' | 4.2 | | | | |
| | 13.15.40 | Lev | | 4' | 9.0 | | | | |
| | 13.03.90 | Open Culvert | | 1'-10" | 7.8 | 65 | 32 | | |
| | 12.55.00 | Girders | | 10' | 60.0 | | | | 574.8 |
| | 12.50.00 | do | 3 | 20' | 600.0 | | | | |
| | 12.40.00 | do | | 4' | 9.4 | | | | |
| | 12.31.10 | Open Culvert | | 1'-10" | 6.9 | | | | |
| 64 | 12.25.30 | do | | 1'-10" | 6.0 | | | | |
| | | Total | | | 748.9 | | | | |
| | 11.44.30 | Girders | 2 | 25' | 325.0 | 66 | 19 1/2 | | |
| | 11.40.00 | Lev | | 4' | 7.3 | | | | |
| 65 | 10.56.00 | Open Culvert | | 1'-10" | 6.3 | | | | |
| 66 | | Total | | | 338.6 | | | | |
| | 9.74.75 | Girders | 3 | 10' | 180.0 | | | | |
| | 9.48.50 | Lev | 2 | 25' | 425.0 | | | | |
| 67 | 9.13.50 | Lev | | 6' | 17.4 | 67 | 31 | | |
| | 8.58.00 | Open Culvert | | 1'-10" | 4.4 | | | | |
| 68 | 8.08.00 | Lev | | 1'-10" | 5.0 | | | | |
| | 8.03.00 | Lev | | 1'-10" | 5.0 | | | | |
| | 7.77.00 | Lev | | 1'-10" | 6.0 | | | | |
| | | Total | | | 442.8 | | | | |
| 69 | 7.28.00 | Girders | | 4' | 18.4 | | | | |
| | 6.74.00 | do | 2 | 25' | 650.0 | | | | |
| | 6.57.00 | do | | 4' | 10.4 | | | | |
| | 6.43.00 | Open Culvert | | 1'-10" | 5.0 | | | | |
| 70 | 6.22.90 | Lev | | 1'-10" | 5.0 | | | | 5713.4 |
| | | Carried forward Total | | | 688.8 | | | | |

Continued

515 X

| My large
boards
measured | Location | Description | Span
as per
section | Area
sq. ft. | sq. ft.
on
prop. | Remarks |
|--------------------------------|-----------|--------------|---------------------------|-----------------|------------------------|-----------|
| | 21. ch. 2 | 73 ft. for | Total | 688.8 | 573.2 | |
| | 6.16.50 | Open Culvert | 1'-10" | 6.0 | | |
| | 5.76.00 | Girders | 4' | 16.4 | | |
| | 5.67.00 | Culvert | 2' | 6.0 | | |
| | 5.56.50 | do | 4' | 23.2 | | |
| | 5.50.00 | Girders | 10' | 100.3 | 68 | 37 |
| 71 | 4.35.00 | Open Culvert | 1'-10" | 4.3 | | |
| 72 | 4.24.50 | do | 1'-10" | 6.0 | | |
| | 4.14.00 | Girders | 4' | 9.4 | | |
| | 3.69.00 | do | 4' | 17.4 | | |
| | 3.29.80 | do | 4' | 4.8 | | |
| 73 | | Total | | 882.8 | | |
| | 2.34.10 | Girders | 6' | 22.4 | 69 | 1 |
| 74 | | | | | | |
| | 1.57.00 | Girders | 6' | 42.9 | | |
| | 1.45.00 | Culvert | 2' | 6.4 | | |
| | 1.30.00 | do | 2' | 4.5 | | |
| 75 | 1-10:50 | Girders | 6' | 32.4 | 70 | 13/4 17 |
| | 0.78.20 | Open Culvert | 1'-10" | 8.7 | | |
| | 0.60.00 | do | 1'-10" | 7.8 | | |
| | 0.59.00 | do | 1'-10" | 7.8 | | |
| 76 | | Total | | 110.5 | | 396 |
| | 0.15.00 | Girders | 1 | 30.1 | | |
| | 0.05.00 | do | 4' | 21.9 | | |
| | 0.25.00 | do | 4' | 9.0 | 71 | 22 165.75 |
| | 0.39.00 | Open Culvert | 1'-10" | 7.3 | | |
| 77 | 0.53.00 | Girders | 10' | 23.7 | | |
| | 0.65.00 | do | 10' | 10.8 | | |
| | | Total | | 567.7 | 677.5 | |

S.
Continued

31X

| Mileage
from
main | Section | Description | No. | Size
ft. | Area
sq. ft. | No. on
map | Drainage
area sq.
mi. | Sectional
area of
drainage
sq. mi. | Remarks |
|-------------------------|----------|--------------|-----|-------------|-----------------|---------------|-----------------------------|---|---|
| | m. ch. 2 | | | | | | 5775 | | |
| 78 | 1.45.00 | Girders | | 10' 30" | | | | 59.0 | |
| | 2.18.00 | Lvs | 2 | 10' 50" | | | | | |
| | 2.33.30 | Open Culvert | | 1'-0" 10.9 | | | | | |
| | 2.50.00 | Girders | | 4' 8.7 | | 72 | 8' | | |
| 79 | 2.64.00 | Lvs | | 4' 13.7 | | | | | |
| | 3.02.80 | Lvs | | 4' 18.4 | | | | | |
| | 3.16.80 | Lvs | | 4' 14.4 | | | | | |
| 80 | | Total | | | 146.9 | | | | |
| | 3.71.00 | Girders | | 4' 16.4 | | | | | |
| | 3.78.00 | Lvs | | 4' 13.4 | | 73 | 3' | | |
| | 4.21.80 | Lvs | | 4' 10.4 | | | | | |
| 81 | 4.63.20 | Lvs | | 6' 26.4 | | | | | |
| | | Total | | | 66.6 | | | | |
| 82 | 5.47.00 | Culvert | | 4' 10.7 | | | | | |
| | 5.62.50 | Girders | | 4' 6.4 | | 74 | 1/2 | | |
| | 6.04.00 | Open Culvert | | 1'-0" 4.2 | | | | | |
| | 6.32.50 | Culvert | | 4' 20. | | | | | |
| 83 | | Total | | | 111.3 | | | | |
| | 7.03.00 | Culvert | | 4' 20. | | | | | |
| | 7.39.00 | Open Lvs | | 1-10 7. | | | | | |
| 84 | 7.52.00 | Girders | | 4' 10.7 | | 75 | 125 | 30. | River to be gauged as water ways on Road is disproportionate area - |
| | 7.68.40 | Lvs | | 6' 53.4 | | | | 94.20 | |
| | 8.00.00 | Lvs | 4 | 30' 165.6 | | | | | |
| | 8.26.80 | Open Culvert | | 1'-0" 5.0 | | | | | |
| | | Total | | | 1752.1 | | | | |

Continued

3154

| Mileage | Section | Description | Span as per section | Feet | Area | No on map | Remarks |
|---------|----------|--------------|---------------------|--------|------|-----------|------------------------|
| | m. ch. 1 | | 1-10 | 6.6 | | | |
| 85 | 8.43.00 | Open Culvert | 1-10 | 6.6 | | | |
| | 8.58.00 | Girders | 6' | 39.4 | | | |
| | 8.75.00 | Open Culvert | 1-10 | 7.5 | | | |
| | 9.03.00 | Leo | 1-10 | 5.3 | | | |
| 86 | 9.41.00 | Girders | 9 30' | 432.0 | 76 | 357 | 2522 - same as above - |
| | 9.69.50 | do | 4' | 22.4 | | | |
| | 10.01.00 | do | 4' | 7.4 | | | |
| | 10.12.10 | do | 4' | 10.4 | | | |
| | 10.36.00 | do | 4' | 4.7 | | | |
| 87 | | Total | | 4423.7 | | | |
| | 11.27.50 | Girders | 10' | 50.1 | 77 | 1 | |
| 88 | | | | | | | |
| | 11.73.50 | Girders | 4' | 10.4 | | | |
| | 12.09.00 | Girders | 6' | 15.9 | 78 | 1 | |
| | 12.29.20 | do | 6' | 26.4 | | | |
| 89 | | Total | | 52.7 | | | |
| | 12.58.00 | Open Culvert | 1-10 | 5.7 | 79 | 1/2 | |
| | 12.77.80 | Girders | 6' | 20.4 | | | |
| 90 | | Total | | 26.1 | | | |
| | 8.42.00 | Girders | 4' | 9.4 | | | 11.7 |
| | 8.12.00 | Leo | 4' | 20.7 | | | 6. |
| 91 | 7.60.50 | Leo | 4' | 2.2 | 80 | 1/2 | |
| | 7.18.00 | Leo | 6' | 29.9 | | | 36. |
| | 7.00.00 | Leo | 10' | 83.1 | | | |
| | | Total | | 145.3 | | | |

722 1/2

Continued

216X

| Mileage from | Location | Description | Span | Open section | Area | No. of | Remarks |
|--------------|----------|----------------|------|--------------|--------|--------|---------|
| | | | No. | Size | | | |
| | 11.21.2 | | 11.2 | 24 ft. | | | |
| | 6.75.10 | Culvert | 4' | 17.0 | | 7272 | |
| | 6.71.40 | L ^o | 2' | 10.5 | | | |
| | 6.54.50 | L ^o | 2' | 10.5 | | 81 | 69 |
| 92 | 6.47.00 | L ^o | 2' | 9.2 | | | |
| | 6.38.50 | Girders | 5 | 30 | 1650. | | 1580. |
| | 6.30.50 | Culvert | 4' | 29.0 | | | |
| | | Total | | | 1726.2 | | |
| 93 | 5.27.70 | Girders | 4' | 6.4 | | | |
| | 5.15.50 | L ^o | 4' | 12.4 | | | |
| | 4.77.80 | Culvert | 2' | 4.5 | | | |
| | 4.67.80 | Girders | 2 | 20 | 440. | | 322.5 |
| 94 | 3.57.30 | Open Culvert | 1-10 | 7.8 | | | |
| 95 | 3.29.30 | Girders | 6' | 24. | | | 29.9 |
| | 3.14.30 | L ^o | 4' | 8.4 | | 82 | 26 4.0 |
| | 3.04.00 | Open Culvert | 1-10 | 7.5 | | | |
| | 2.70.10 | L ^o | 1-10 | 6.9 | | | |
| | 2.61.60 | L ^o | 1-10 | 7.8 | | | |
| 96 | 2.39.75 | Girders | 4' | 8.8 | | | |
| | 2.32.20 | Open Culvert | 1-10 | 6.0 | | | |
| | 2.24.75 | Girders | 4' | 6.4 | | | |
| | | Total | | | 546.9 | | |
| | 1.49.30 | Girders | 3 | 30 | 134. | | |
| 97 | 1.22.00 | L ^o | 10 | 42.5 | | | |
| | 1.09.50 | L ^o | 6' | 26.4 | | | |
| | 0.70.75 | L ^o | 10' | 50.0 | | 83 | 163 |
| 98 | 0.47.50 | L ^o | 4' | 5.4 | | | |
| | 0.28.50 | Open Culvert | 1-10 | 6.4 | | | |
| | 0.21.50 | L ^o | 1-10 | 6.9 | | | |
| | 0.17.00 | Girders | 6' | 29.4 | | | |
| | | Total | | | 1301. | | |

855. 50 p.c. more than Bridge streams, will be gauged hereafter.

487
Chief Engineer
6th July 1893

Carnatic Railway Company (Ld.)
 List of Bridge openings with notes of
 areas drained through each and notes of
 corresponding openings on Trunk Road
 where obtainable - 317X. 2)

Villipooram to Caddalore.

| Mileage
from
Trunk Road | Section | Description | Span
to
next
section | | No. on
map | Drainage
area
per
section | Section
area
of
Trunk Rd. | Remarks |
|-------------------------------|---------|--------------|-------------------------------|--------|---------------|------------------------------------|------------------------------------|---------|
| | | | No. | Size | | Sq. ft. | Sq. ft. | |
| | M. Ch | | | 7.1 | | 99.8 | | |
| | 0.20 | Girders | | 6'-0" | | 35.4 | | |
| 99 | 0.42 | do | | 6'-0" | | 26.4 | | |
| | 0.44 | Open Culvert | | 1'-10" | | 5.9 | | |
| | 0.46 | do | | 1'-10" | | 6.9 | | |
| | 0.70 | do | | 1'-10" | | 9.6 | | |
| | 0.74 | do | | 1'-10" | | 6.9 | | |
| | 1.02 | Girders | | 4'-0" | | 16.4 | | |
| | 1.05 | Open Culvert | | 1'-10" | | 5.9 | 8. | |
| | 1.16 | Girders | | 4'-0" | | 12.4 | | |
| | 1.20 | do | | 4'-0" | | 10.4 | | |
| 100 | 1.39 | Open Culvert | | 1'-10" | | 3.2 | | |
| | 1.42 | do | | 1'-10" | | 3.2 | | |
| | 1.50 | do | | 1'-10" | | 9.6 | | |
| | 1.66 | Culvert | | 4'-6" | | 13.0 | | |
| | 2.20 | Girders | | 25'-0" | | 137.5 | | |
| 102 | 3.36 | do | | 25'-0" | | 187.5 | | |
| | | Total | | | | 1490.2 | | |
| 105 | 6.30 | Girders | 17 | 100 | | 22807.85 | 4547 | 13062 |
| | | Total | | | | 22807 | | |
| 124 | | | | | | | | |
| | 25.32 | Girders | 8 | 100 | | 14900 | 86 | 1043 |
| | | Total | | | | 14900 | | 5598 |

Frederick D. B. L. L.
 Chief Engineer
 6 July 1892

All other
 openings
 on
 branch
 lines
 have not
 been
 measured
 to
 drainage
 of country

P.W. 484 1/2

17

Statements showing the superficial area (in squares) of
the slopes of banks and cuttings between Madras and
Mumbai.

| Memorandum | | | | | | | |
|----------------------|--|----------------------|---|-----------------------|---|-----------------------|---|
| 1 st Mile | 32
62
26
120 | 4 th Mile | 65
91
71
59
38
819 | 1 st Mile | 144
9
132
188
153
88
740 | 10 th Mile | 109
50
56
77
85
38
38
544 |
| 2 nd Mile | 18
38
71
180
197
177
118
799 | 5 th Mile | 77
88
97
94
82
50
20
22
530 | 8 th Mile | 76
53
47
57
28
15
17
323 | 11 th Mile | 62
17
35
38
9
26
11
65
323 |
| 3 rd Mile | 91
85
115
77
50
79
59
41
597 | 6 th Mile | 44
29
24
71
38
35
141
200
582 | 9 th Mile | 50
15
24
53
40
72
13
57
29
353 | | 120
799
597
819
530
582
740
323
353
544
323
5730 |
| 4 th Mile | 36
126
221
112 | 7 th Mile | 82
44 | 10 th Mile | 91 | | over |

Wm. H. H. H. H.
Wm. H. H. H. H.

1844

547
 278
 510
 409
 153
 171
 335
 639
 122
 607
 587
 765
 5943

Carnatic Railway Co. Ltd. 2007

Statement showing the superficial area (in squares)
 of the slopes of banks and Cuttings between
 Godavancherry and Chingelput.

| 23 rd Mile | 1 st | 2 ^{6th} Mile | 53 | 29 th Mile | 136 | | 26 |
|-----------------------|-----------------|----------------------------------|-----|-----------------------|-----|--|-----|
| | 9 1/2 | | 613 | | 700 | | 26 |
| | 163 | | 35 | | 85 | | 41 |
| | 150 | | 79 | | 24 | | 77 |
| | 74 | | 115 | | 26 | | 144 |
| | 35 | | 15 | | 113 | | 130 |
| | 44 | | 36 | | 138 | | 135 |
| | 77 | | 33 | | 109 | | 56 |
| | 106 | | 127 | | 82 | | 638 |
| | 109 | | 103 | | 94 | | 32 |
| | 65 | | 513 | | 673 | | 74 |
| | 660 | | 41 | | 79 | | 9 |
| | 74 | | 68 | | 74 | | 59 |
| | 74 | | 94 | | 112 | | 144 |
| | 62 | | 38 | | 83 | | 50 |
| | 53 | | 18 | | 9 | | 174 |
| | 47 | | 41 | | 18 | | 159 |
| | 44 | | 26 | | 77 | | 701 |
| | 85 | | 71 | | 97 | | 213 |
| | 103 | | 100 | | 551 | | 58 |
| | 512 | | 11 | | 55 | | 20 |
| | 109 | | 5 | | 56 | | 21 |
| | 112 | | 18 | | 18 | | 38 |
| | 79 | | 71 | | 62 | | 13 |
| | 74 | | 62 | | 41 | | 24 |
| | 26 | | 94 | | 44 | | 268 |
| | 12 | | 118 | | 32 | | 100 |
| | 150 | | 165 | | 35 | | 130 |
| | | | | | 373 | | |

| | |
|-----------------------|------|
| 35 th Mile | 250 |
| | 90 |
| | 171 |
| | 1104 |
| 36 th Mile | 171 |
| | 106 |
| | 74 |
| | 53 |
| | 112 |
| | 100 |
| | 85 |
| | 50 |
| | 97 |
| | 121 |
| | 969 |
| | 165 |
| | 660 |
| | 542 |
| | 615 |
| | 543 |
| | 400 |
| | 700 |
| | 673 |
| | 551 |
| | 373 |
| | 638 |
| | 701 |
| | 1404 |
| | 969 |
| | 8934 |

Pitctung
In Puranoor Tank 200 Squares
Chingleput 274
Total 474

Carnatic Railway Co. Ltd. 3217

Statement showing the superficial area (in Squares) of the slopes of banks and Cuttings between Chingleput and Madraukuru.

| | | | | | | | |
|-----------------------|------|-----------------------|-----|-----------------------|------|-----------------------|-----|
| 37 th Mile | 138 | 40 th Mile | 94 | 43 rd Mile | 144 | 46 th Mile | 65 |
| | 127 | | 59 | | 124 | | 59 |
| | 47 | | 41 | | 88 | | 41 |
| | 59 | | 26 | | 118 | | 109 |
| | 29 | | 53 | | 127 | | 655 |
| | 41 | | 24 | | 601 | | 144 |
| | 50 | | 97 | | 141 | | 59 |
| | 494 | | 118 | | 206 | | 21 |
| | 7 | | 512 | | 171 | | 6 |
| | 29 | | 130 | | 133 | | 26 |
| | 47 | | 100 | | 132 | | 68 |
| | 74 | | 118 | | 82 | | 56 |
| | 153 | | 127 | | 74 | | 21 |
| | 230 | | 124 | | 97 | | 401 |
| | 244 | | 109 | | 1056 | | 9 |
| | 188 | | 97 | | 112 | | 44 |
| | 50 | | 88 | | 71 | | 47 |
| | 1022 | | 893 | | 47 | | 35 |
| | 24 | | 62 | | 100 | | 47 |
| | 12 | | 56 | | 185 | | 85 |
| | 59 | | 68 | | 97 | | 94 |
| | 56 | | 62 | | 68 | | 47 |
| | 9 | | 71 | | 56 | | 408 |
| | 77 | | 97 | | 736 | | 118 |
| | 88 | | 115 | | 118 | | 62 |
| | 85 | | 150 | | 127 | | 77 |
| | 410 | | 681 | | 77 | | 79 |
| | | | | | 59 | | 153 |

| | |
|-----------------------|---|
| 14 th Mile | 200
114
94
118
1318 |
| 50 th Mile | 53
44
62
41
50
53
56
65
424 |
| | 594
1022
410
512
893
681
601
1056
736
655
401
408
1348
424
9641 |

Piteling
In Trimmory Tank 70 Acres

Carnegie Railway Co. L^d/

Statement showing the superficial area (in squares) of the Slopes of Banks and Cuttings between Madanbhim and Adyalum.

| | | | | | | | |
|-----------------------|---|-----------------------|--|-----------------------|---|-----------------------|--|
| 5 th Mile | 29
62
35
59
50
50
50
41
376 | 5 th Mile | 85
103
21
56
124
156
44
636 | 5 th Mile | 18
12
21
59
85
132
362 | 60 th Mile | 35
38
29
29
21
396 |
| 52 nd Mile | 41
53
56
56
82
47
24
35
394 | 55 th Mile | 9
38
71
47
41
24
12
47
289 | 58 th Mile | 230
212
188
174
124
56
79
88
1151 | 61 th Mile | 35
18
24
79
100
71
29
56
412 |
| 53 rd Mile | 38
65
97
77
112
156
77
15
637 | 56 th Mile | 82
59
29
24
46
77
100
88
503 | 59 th Mile | 65
56
26
12
21
47
88
118
433 | 62 nd Mile | 59
65
103
56
9
12
38
44
386 |
| 54 th Mile | 47 | 57 th Mile | 29
6 | 60 th Mile | 150
50
44 | 63 rd Mile | 44
62
121
82 |

| | | |
|-----------------------|-------|---|
| 63 rd Mile | 47 | <i>Pitching</i>
200 <i>sq</i> in <i>Theclamaravoothan Tank</i>
250 " <i>Achernank</i>
450 <i>Total</i> |
| | 109 | |
| | 132 | |
| | 59 | |
| | 656 | |
| | 376 | |
| | 394 | |
| | 637 | |
| | 636 | |
| | 289 | |
| | 503 | |
| | 362 | |
| | 1151 | |
| | 433 | |
| | 396 | |
| | 412 | |
| | 386 | |
| | 656 | |
| | 6,631 | |
| <i>Can. P. P.</i> | | |

Carnatic Railway Co. Ltd. 3257

Statement showing the superficial area (in squares) of the slopes of banks and cuttings between Adyalum and Tindevanam.

| | | | | | | | |
|-----------------------|-----|-----------------------|-----|-----------------------|------|-----------------------|-------|
| 64 th Mile | 44 | 67 th Mile | 115 | 68 th Mile | 68 | 73 rd Mile | 79 |
| | 71 | | 74 | | 15 | | 38 |
| | 59 | | 53 | | 50 | | 38 |
| | 97 | | 118 | | 62 | | 71 |
| | 71 | | 106 | | 59 | | 9 |
| | 41 | | 138 | | 53 | | 56 |
| | 38 | | 118 | | 59 | | 103 |
| | 53 | | 41 | | 65 | | 15 |
| | 474 | | 763 | | 1,31 | | 1,09 |
| 65 th Mile | 26 | 68 th Mile | 47 | 71 st Mile | 109 | 74 th Mile | 15 |
| | 100 | | 35 | | 419 | | 18 |
| | 65 | | 32 | | 194 | | 53 |
| | 65 | | 24 | | 244 | | 18 |
| | 74 | | 18 | | 47 | | 85 |
| | 65 | | 21 | | 62 | | 65 |
| | 12 | | 18 | | 59 | | 74 |
| | 12 | | 29 | | 18 | | 47 |
| | 419 | | 224 | | 924 | | 375 |
| 66 th Mile | 9 | 69 th Mile | 15 | 72 nd Mile | 15 | 75 th Mile | 59 |
| | 18 | | 32 | | 24 | | 180 |
| | 53 | | 68 | | 53 | | 197 |
| | 24 | | 41 | | 32 | | 174 |
| | 15 | | 53 | | 35 | | 115 |
| | 59 | | 82 | | 50 | | 141 |
| | 59 | | 50 | | 44 | | 150 |
| | 74 | | 53 | | 71 | | 112 |
| | 311 | | 394 | | 324 | | 1,128 |

| | |
|-----------------------|-----------------------|
| 89 th Mile | 94 |
| | 53 |
| | 91 |
| | 97 |
| | 17 |
| | 40 |
| | 17 |
| | 22 |
| | 4 |
| | 74 |
| 53 th Mile | 22 |
| | 53 th Mile |
| | 615 |
| | 568 |
| | 662 |
| | 471 |
| | 472 |
| | 616 |
| | 976 |
| | 855 |
| | 763 |
| | 635 |
| 53 th Mile | 336 |
| | 441 |
| | 53 th Mile |
| 7944 | |

Carnatic Railway Co. Ltd. 325*

Statements showing the superficial area (in squares) of the slopes of banks and cuttings between Salay and Pilloor.

| 90 th Mile | 91 th Mile | 92 th Mile | 93 th Mile | 94 th Mile | 95 th Mile | 96 th Mile | 97 th Mile | 98 th Mile | 99 th Mile | 100 th Mile | 101 th Mile | 102 th Mile |
|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|------------------------|------------------------|------------------------|
| 2 | 55 | 57 | 156 | 77 | 21 | 59 | 77 | 566 | 82 | 704 | 88 | 77 |
| 24 | 18 | 41 | 1400 | 15 | 21 | 74 | 85 | 91 | 85 | 146 | 15 | 26 |
| 74 | 56 | 68 | 32 | 35 | 62 | 68 | 56 | 32 | 71 | 24 | 53 | 355 |
| 62 | 440 | 24 | 121 | 94 | 47 | 124 | 235 | 174 | 94 | 44 | 47 | 35 |
| 85 | 115 | 10 | 135 | 26 | 15 | 224 | 224 | 94 | 74 | 41 | 71 | 41 |
| 191 | 561 | 6 | 200 | 18 | 6 | 1098 | 121 | 82 | 124 | 103 | 127 | 135 |
| 174 | 221 | 85 | 529 | 50 | 77 | 121 | 91 | 56 | 68 | 603 | 135 | 135 |
| 224 | 218 | 115 | 65 | 94 | 85 | 91 | 56 | 68 | 97 | 141 | 141 | 171 |
| 309 | | 191 | | 59 | 59 | | | | | 215 | 247 | 1320 |

| | |
|------------------------|-----|
| 116 th mile | 44 |
| | 26 |
| | 15 |
| | 41 |
| | 226 |

911
969
486
1006
679
284
382
811
831
1240
792
348
226
8935

Completed

Carmatic Railway Co. / Ld. / 3217

Statement showing the superficial area in squares of the slopes of banks and cuttings between Mellicoopum and Cuddalore.

| 116 th mile | 117 th mile | 118 th mile | 119 th mile | 120 th mile | 121 th mile | 122 th mile | 123 th mile | 124 th mile | 125 th mile | 126 th mile | 127 th mile | 128 th mile |
|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|
| 71 | 79 | 77 | 77 | 71 | 79 | 77 | 6 | 132 | 159 | 153 | 153 | 153 |
| 82 | 71 | 71 | 74 | 85 | 79 | 77 | 9 | 188 | 297 | 188 | 188 | 188 |
| 153 | 85 | 77 | 44 | 77 | 750 | 65 | 3 | 164 | 131 | 212 | 212 | 212 |
| 124 | 578 | 50 | 578 | 50 | 18 | 77 | 41 | 188 | 12 | 250 | 250 | 250 |
| 121 | 50 | 77 | 50 | 77 | 21 | 77 | 62 | 164 | 68 | 271 | 271 | 271 |
| 112 | 77 | 77 | 77 | 77 | 21 | 77 | 109 | 188 | 94 | 77 | 77 | 77 |
| 94 | 77 | 77 | 77 | 77 | 62 | 77 | 121 | 164 | 106 | 156 | 156 | 156 |
| 109 | 77 | 77 | 77 | 77 | 100 | 77 | 112 | 188 | 106 | 233 | 233 | 233 |
| 68 | 77 | 77 | 77 | 77 | 97 | 77 | 463 | 191 | 106 | 1540 | 1540 | 1540 |
| 59 | 77 | 77 | 77 | 77 | 79 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 56 | 77 | 77 | 77 | 77 | 458 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 743 | 77 | 77 | 77 | 77 | 115 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 79 | 77 | 77 | 77 | 77 | 121 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 71 | 77 | 77 | 77 | 77 | 115 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 85 | 77 | 77 | 77 | 77 | 112 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 77 | 77 | 77 | 77 | 77 | 82 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 71 | 77 | 77 | 77 | 77 | 44 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 77 | 77 | 77 | 77 | 77 | 82 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 74 | 77 | 77 | 77 | 77 | 79 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 44 | 77 | 77 | 77 | 77 | 750 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 578 | 77 | 77 | 77 | 77 | 18 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 50 | 77 | 77 | 77 | 77 | 21 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 77 | 77 | 77 | 77 | 77 | 21 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 77 | 77 | 77 | 77 | 77 | 62 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 79 | 77 | 77 | 77 | 77 | 79 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 41 | 77 | 77 | 77 | 77 | 59 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 65 | 77 | 77 | 77 | 77 | 71 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| 15 | 77 | 77 | 77 | 77 | 21 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |
| | 77 | 77 | 77 | 77 | 352 | 77 | 132 | 185 | 973 | 1540 | 1540 | 1540 |

P.M. 4846/72
 1570/72

| 128 ¹⁰⁰
mils | 10 |
|----------------------------|-------|
| | 1554 |
| | 153 |
| | 743 |
| | 578 |
| | 428 |
| | 458 |
| | 750 |
| | 352 |
| | 463 |
| | 1472 |
| | 973 |
| | 1540 |
| | 1477 |
| | 1554 |
| | 10941 |

Pitching
 in approach to Giddalur Junc.
 (left bank) - 515 squares.

Madras 3
 14th August 1872 } Fred Dibble
 Chief Engineer

18 1/11
 60

P.W. 1470/72

Detailed Estimates for Stations and Buildings at Madras.

3257

Estimate for Passenger Station.

- D^o d^o Goods shed.
- D^o d^o Locomotive Superintendent's Office.
- D^o d^o Engine shed.
- D^o d^o Carriage shed.
- D^o d^o Coal Store.

Estimates for Workshops, including Engine and Carriage shops, Wood cutting and sawing shops, Fitting, Locomotive Stores Building, Boiler shop, Boilers, Compound Walls & Gates, Temporary & Workshops, Locomotive Employees' Quarters, & Employees' outhouses, Locomotive Superintendent and Gatekeepers' Lodges.

Estimate for General Stores Building.

T,
 Estimate for terminal Station at Madras. 277

| No | Length | | Breadth | | Thickness | Contents | Rate | | of | Amount | | | Total | |
|--|--------|----|---------|----|-----------|------------|--------|------|-------|--------|------|----|-------|--|
| | ft | in | ft | in | | | Rs | As p | | Rs | As p | Rs | As p | |
| Earthwork | | | | | | | | | | | | | | |
| In filling in of platform | | | | | | | | | | | | | | |
| 2 | 400 | " | 20 | " | 1 3 | 20,000 cft | | | | | | | | |
| In filling in of lamp and porter's rooms | | | | | | | | | | | | | | |
| 1 | 120 | " | 21 | " | 1 3 | 3,150 | | | | | | | | |
| In filling in of drain building | | | | | | | | | | | | | | |
| 1 | 200 | " | 150 | " | 1 3 | 37,500 | | | | | | | | |
| In foundations of platform walls | | | | | | | | | | | | | | |
| 2 | 400 | " | 1 | 3 | 1 | 1,000 | | | | | | | | |
| In foundation of North arcade | | | | | | | | | | | | | | |
| 1 | 550 | " | 3 | " | 2 | 3,300 | | | | | | | | |
| In wall of South Platform | | | | | | | | | | | | | | |
| 1 | 400 | " | 3 | " | 2 | 2,400 | | | | | | | | |
| In South wall of lamp & porter's rooms | | | | | | | | | | | | | | |
| 1 | 120 | " | 3 | " | 2 | 720 | | | | | | | | |
| In partition walls of lamp and porter's Rooms | | | | | | | | | | | | | | |
| 6 | 21 | " | 2 | " | 2 | 504 | | | | | | | | |
| In foundation of East arcade | | | | | | | | | | | | | | |
| 1 | 200 | " | 3 | " | 2 | 1,200 | | | | | | | | |
| In foundation of South arcade | | | | | | | | | | | | | | |
| 1 | 150 | " | 3 | " | 2 | 900 | | | | | | | | |
| In foundation of West Wall of drain building | | | | | | | | | | | | | | |
| 1 | 200 | " | 3 | " | 2 | 1,200 | | | | | | | | |
| In foundation walls running N & S in drain building | | | | | | | | | | | | | | |
| 5 | 170 | " | 3 | " | 2 | 5,100 | | | | | | | | |
| In foundation of walls running E & W in drain building | | | | | | | | | | | | | | |
| 7 | 135 | " | 3 | " | 2 | 5,670 | | | | | | | | |
| | | | | | | 30 b/cyds | 82,644 | " | 1 1/2 | Cyds | 765 | 4 | " | |
| | | | | | | | | | | | 765 | 11 | " | |
| | | | | | | | | | | | | | | |

(2) Estimate for Terminal Station at Madras 3307

| No | Length | | | Breadth | | | Thickness | Contents | Rate | | | Ct | Amount | | | Total | | |
|-----|--------|----|----|---------|----|----|-----------|---|---------|----|---|----|--------------|----|---|--------|----|---|
| | ft | in | ft | in | ft | in | | | Rs | As | P | | Rs | As | P | Rs | As | P |
| | | | | | | | | Brought forward | | | | | | | | 765 | 1 | |
| | | | | | | | | Brickwork | | | | | | | | | | |
| | | | | | | | | In Platform walls | | | | | | | | | | |
| 2 | 400 | " | 3 | " | 1 | " | | 2,400 | | | | | | | | | | |
| | | | | | | | | In side walls of Platform | | | | | | | | | | |
| 2 | 400 | " | 20 | " | 2 | " | | 32,000 | | | | | | | | | | |
| | | | | | | | | In South walls of lamp and porter's rooms | | | | | | | | | | |
| 1 | 120 | " | 20 | " | 2 | " | | 4,800 | | | | | | | | | | |
| | | | | | | | | In partition walls of lamp and porter's rooms | | | | | | | | | | |
| 6 | 21 | " | 20 | " | 1 | 6 | | 3,780 | | | | | | | | | | |
| | | | | | | | | In East & West walls of main Building | | | | | | | | | | |
| 2 | 200 | " | 35 | " | 2 | " | | 28,000 | | | | | | | | | | |
| | | | | | | | | In North and South walls of main Building | | | | | | | | | | |
| 2 | 150 | " | 35 | " | 2 | " | | 21,000 | | | | | | | | | | |
| | | | | | | | | In partition walls running East and West in main Building | | | | | | | | | | |
| 7 | 135 | " | 35 | " | 1 | 6 | | 49,612 | | | | | | | | | | |
| | | | | | | | | In partition walls running North and South in main Building | | | | | | | | | | |
| 5 | 170 | " | 35 | " | 1 | 6 | | 14,625 | | | | | | | | | | |
| | | | | | | | | 1,86,217 | | | | | | | | | | |
| | | | | | | | | Deduct openings | | | | | | | | | | |
| | | | | | | | | In west arcade | | | | | | | | | | |
| 1 | 200 | " | 15 | " | 2 | " | | 6,000 | | | | | | | | | | |
| | | | | | | | | North & South Arcade | | | | | | | | | | |
| 2 | 150 | " | 15 | " | 2 | " | | 9,000 | | | | | | | | | | |
| | | | | | | | | In Doors & Windows | | | | | | | | | | |
| 200 | 9 | " | 4 | " | 2 | " | | 14,400 | | | | | | | | | | |
| | | | | | | | | 29,400 | | | | | | | | | | |
| | | | | | | | | 5,808 Cyds. | 156,817 | 12 | " | " | Cyds | | | 69,696 | | |
| | | | | | | | | | | | | | Carried over | | | 70,461 | 1 | |

Estimate for Terminal Station at Madras

(3)

| No. | Length | | | Breadth | Thickness | Contents | Rate | | | Amount | Total | | |
|-----|--------|----|-----|---------|-----------|--|------|----|----|---------|-------|----|-------------|
| | ft | in | ft | in | in | | No. | sq | ft | | No. | sq | ft |
| | | | | | | Brought forward | | | | | | | 70161 4 .. |
| | | | | | | Granite or Limestone Slab | | | | | | | |
| | | | | | | In lower storey of main building | | | | | | | |
| 1 | 200 | .. | 150 | .. | | 30,000 | | | | | | | |
| | | | | | | In Platforms | | | | | | | |
| 2 | 400 | .. | 20 | .. | | 16,000 | | | | | | | |
| | | | | | | In lamps and posters rooms | | | | | | | |
| 1 | 120 | .. | 20 | .. | | 2,400 | | | | | | | |
| | | | | | | 484 Sq | 25 | .. | Sq | | | | 12,100 .. |
| | | | | | | Plastering (Common) | | | | | | | |
| | | | | | | In side walls of platforms | | | | | | | |
| 2 | 400 | .. | 20 | .. | | 16,000 | | | | | | | |
| 1 | 120 | .. | 20 | .. | | 2,400 | | | | | | | |
| 12 | 21 | .. | 20 | .. | | 5,040 | | | | | | | |
| 2 | 200 | .. | 35 | .. | | 14,000 | | | | | | | |
| 2 | 150 | .. | 35 | .. | | 10,500 | | | | | | | |
| | | | | | | 479 Sq | 28 | .. | .. | 4978 .. | | | |
| | | | | | | Plastering (fine) | | | | | | | |
| | | | | | | In Partition walls running E & West in main building | | | | | | | |
| 16 | 135 | .. | 35 | .. | | 75,600 | | | | | | | |
| | | | | | | In Partition walls running N & S in main building | | | | | | | |
| 12 | 170 | .. | 35 | .. | | 71,400 | | | | | | | |
| | | | | | | 1470 Sq | 6 | .. | Sq | 8820 .. | | | 100178 .. |
| | | | | | | Carried Over | | | | | | | 92578 12 .. |

Estimate for terminal Station at Madras. 332

| Length | | | Breadth | | | Thickness | Contents | Rate | | | q | Amount | | | Total | | |
|--|-----|----|---------|----|------|-----------|----------|------|-------|--------|----|--------|---------------------------|----|-------|-----|----|
| No. | ft | in | ft | in | ft | | | in | No. | ft | | in | No. | ft | in | No. | ft |
| Brought forward | | | | | | | | | | | | | | | | | |
| Roofing | | | | | | | | | | | | | | | | | |
| Iron Roofing over Platforms | | | | | | | | | | | | | | | | | |
| 1 | 400 | .. | 100 | .. | 400 | 39 | 95 | .. | .. | 38,000 | .. | .. | | | | | |
| Terraced roofing (flat) over main building | | | | | | | | | | | | | | | | | |
| 1 | 200 | .. | 150 | .. | 300 | 39 | 25 | .. | .. | 7,500 | .. | .. | | | | | |
| over Lamp & Porter's Rooms | | | | | | | | | | | | | | | | | |
| 1 | 120 | .. | 20 | .. | 24 | 39 | 25 | .. | .. | 600 | .. | .. | 46 | 00 | .. | | |
| Woodwork | | | | | | | | | | | | | | | | | |
| In roof of Lamp and porter's rooms | | | | | | | | | | | | | | | | | |
| 80 | 20 | .. | 1 | .. | 3 | 400 | cf | | | | | | | | | | |
| 120 | 20 | .. | .. | 3 | .. | 2 | 100 | | | | | | | | | | |
| In flooring of upper Storey | | | | | | | | | | | | | | | | | |
| 130 | 150 | .. | .. | 9 | .. | 3 | 3656 | | | | | | | | | | |
| 1 | 200 | .. | 150 | .. | 1/2 | 3750 | | | | | | | | | | | |
| In roof of upper Storey | | | | | | | | | | | | | | | | | |
| 130 | 150 | .. | 1 | .. | 3 | 1875 | | | | | | | | | | | |
| 150 | 200 | .. | .. | 3 | .. | 2 | 1250 | | | | | | | | | | |
| 14031 | | | | | | | | 4 | .. | .. | cf | 56124 | .. | .. | | | |
| Doors & Windows | | | | | | | | | | | | | | | | | |
| Venetian and glass | | | | | | | | | | | | | | | | | |
| 100 | 9 | .. | 4 | .. | 3600 | 3 | .. | .. | sq ft | 10,800 | .. | .. | | | | | |
| Pannelled doors | | | | | | | | | | | | | | | | | |
| 100 | 9 | .. | 4 | .. | 3600 | 18 | .. | .. | 5400 | .. | .. | 72 | 324 | .. | .. | | |
| | | | | | | | | | | | | | Carried Over, 2,11,002 12 | | | | |

Estimate for terminal Station at Madras.

(5)
3337

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | Amount | Total | | |
|--------|--------|----|---------|--------|-----------|------|--|------|----|---|--------|----------|----|--------|
| | ft | in | ft | in | ft | in | | No | as | p | | No | as | p |
| | | | | | | | Brought forward | | | | | 2,11,002 | 12 | |
| | | | | | | | Iron work (in Columns 1'2" dia.) | | | | | | | |
| 40 | 20 | | 3 | 8 | | 1 | 244.4 | | | | | | | |
| | | | | | | | 52.5 | | | | | | | |
| | | | | | | | 49.0 | 200 | | | 9,800 | | | 9,800 |
| * | In | | Roller | Girder | | | 3.0 | | | | | | | |
| | | | | | | | 55.5 | 200 | | | | | | 11,100 |
| | | | | | | | White washing (see plastering - Common) | | | | | | | |
| | | | | | | | 479.39 | | | | 119 12 | | | 119 12 |
| | | | | | | | Painting with Wood Oil (Lamp and porter's rooms) | | | | | | | |
| 80 | 20 | | 2 | 6 | | | 1,000 | | | | | | | |
| 120 | 20 | | | 10 | | | 2,000 | | | | | | | |
| | | | | | | | In flooring of upper stores | | | | | | | |
| 2 | 200 | | 150 | | | | 60,000 | | | | | | | |
| 130 | 150 | | 2 | | | | 39,000 | | | | | | | |
| | | | | | | | In roof of upper stores | | | | | | | |
| 130 | 150 | | 2 | 6 | | | 58,500 | | | | | | | |
| 150 | 200 | | | 10 | | | 25,000 | | | | | | | |
| | | | | | | | (Doors and Windows) | | | | | | | |
| 100 | 9 | | 4 | | | | 14,400 | | | | | | | |
| 200 | 9 | | 4 | | | | 7,200 | | | | | | | |
| | | | | | | | 2096.39 | 1 | | | 2096 | | | 2096 |
| | | | | | | | Grand Total | | | | | 2,23,018 | 8 | |
| | | | | | | | | | | | | 2,24,318 | 8 | |
| | | | | | | | Iron work in Rolled Girder (over Columns) | | | | | | | |
| 2 | 400 | | | 3 1/2 | | 7/16 | 8.50 | | | | | | | |
| * 1 | 400 | | | 5 | | 3/8 | 5.20 | | | | | | | |
| | | | | | | | 13.70 | | | | | | | |
| Can 12 | | | | | | | 3 Tons | | | | | | | |



3348

| Abstract | | | | | | |
|--------------------------------|--------------------------------|-------|-----|---|---|-------------|
| Earthwork | Cy ² | 3061 | " | 4 | " | 465 4 " |
| Brickwork | " | 5808 | 12 | " | " | 69.696 " " |
| Granite or Lime Stone flooring | Sq ² | 484 | 25 | " | " | 12.100 " " |
| Plastering (Common) | " | 479 | 2 | 8 | " | 1.197 8 " |
| do (Fine) | " | 1470 | 6 | " | " | 8.820 " " |
| Iron Roofing | " | 400 | 95 | " | " | 38.000 " " |
| Terraced Roofing | " | 324 | 25 | " | " | 8.100 " " |
| Wood work | Cft | 14031 | 4 | " | " | 56.124 " " |
| Doors & Windows | Unit and Glass Sq ² | 3.600 | 3 | " | " | 10.800 " " |
| Pannelled Doors | " | 3600 | 1 | 8 | " | 5.400 " " |
| Iron work | Tons | 55.5 | 200 | " | " | 11.100 " " |
| Whitewashing | Sq ² | 479 | " | 4 | " | 119 12 " |
| Wood oil | " | 2096 | 1 | " | " | 2096 " " |
| Total Rupees | | | | | | 224,318 8 " |

Madras 3
14th August 1872 3

Richd Dibble
Chief Engineer

[illegible][illegible]

In foundations of side walls

| | | | | | | | |
|---|-----|---|---|---|---|---|-------|
| 2 | 283 | 6 | 4 | " | 3 | " | 6,804 |
|---|-----|---|---|---|---|---|-------|

In End Walls

| | | | | | | | |
|---|----|------|---|---|----|---|----------|
| 2 | 84 | " 20 | 4 | 4 | .3 | " | (12,782) |
|---|----|------|---|---|----|---|----------|

Platform walls (inside shed)

| | | | | | |
|---|-----|---|---|---|--------|
| 2 | 300 | 3 | 6 | 3 | 16,300 |
|---|-----|---|---|---|--------|

Platform walls (outside sheet)

| | | | | |
|---|-----|---|---|-------|
| 2 | 120 | 3 | 2 | 1,440 |
|---|-----|---|---|-------|

Telling in Platform (inside shed)

| | | | | | | |
|---|-----|----|---|---|---|-------|
| 2 | 270 | 22 | 2 | 2 | 2 | 68276 |
|---|-----|----|---|---|---|-------|

270 29 9 4 3 88276
Filling in Platform (outside shed)

| | | | |
|---|-----|---|-------|
| 2 | 120 | 1 | 10710 |
|---|-----|---|-------|

95,714 ft

3,545 Cycles

4. Cyd

886 4

Brickwork

Foundations

side walls

| | | | | | | | |
|---|-----|---|---|---|---|---|-------|
| 2 | 283 | 6 | 2 | 8 | 1 | 6 | 2,268 |
|---|-----|---|---|---|---|---|-------|

End walls

| | | | | | | |
|---|----|---|---|---|---|------|
| 2 | 84 | 2 | 8 | 1 | 6 | 67.2 |
|---|----|---|---|---|---|------|

2876
Platform walls (inside shed)

| | | | | | | |
|---|-----|---|---|---|---|------|
| 2 | 300 | 2 | 2 | 1 | 6 | 2025 |
|---|-----|---|---|---|---|------|

Platform walls (outside shed)

| | | |
|-------|---------------|-----|
| 2 1/2 | uniform white | 960 |
|-------|---------------|-----|

Accepted over 5,925

| | |
|-----|----|
| 886 | 4. |
|-----|----|

2/ Goods Shed - Madras Terminus

| No | Length | | Breadth | | Thickness | Contents | Rate | | | Amount |
|----|-----------------------------|----|---------|----|-----------|----------|------|----|---|--------|
| | ft | in | ft | in | | | Rs | As | p | |
| | Brought forward | | | | | 5925 | | | | 88.64 |
| | End Plinth | | | | | | | | | |
| | Side walls | | | | | | | | | |
| 2 | 283 | | 4 | | 2 | 4528 | | | | |
| | End walls | | | | | | | | | |
| 2 | 84 | | 4 | | 2 | 1344 | | | | |
| | Platform wall (inside) | | | | | | | | | |
| 2 | 300 | | 5 | 6 | 18 | 5500 | | | | |
| | Superstructure (side walls) | | | | | | | | | |
| 2 | 283 | | 17 | 6 | 10 | 18159 | | | | |
| | End walls | | | | | | | | | |
| 2 | 84 | | 17 | 6 | 10 | 5390 | | | | |
| | Gables | | | | | | | | | |
| 4 | 23 | 6 | 13 | 3 | 10 | 2283 | | | | |
| | Corner | | | | | | | | | |
| | Side walls | | | | | | | | | |
| 2 | 283 | | 1 | 3 | 7 | 413 | | | | |
| 2 | 84 | | 1 | 3 | 7 | 123 | | | | |
| | Gables | | | | | | | | | |
| 4 | 52 | | 1 | 3 | 7 | 152 | | | | |
| | Deduct openings | | | | | 43817 | | | | |
| 4 | 9 | 3 | 2 | 8 | 16 | 118 | | | | |
| 4 | 10 | | 4 | | 2 | 320 | | | | |
| 24 | 11 | | 8 | | 10 | 3872 | | | | |
| 4 | 13 | | 10 | | 10 | 953 | | | | |
| | | | | | | 5243 | | | | |
| | | | | | | 38524 | | | | |
| | Cyls | | | | | 1426.8 | | | | |
| | Carried over | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

Goods Shed - Madras Terminus

336K.

| No | Length | | Breadth | | Thickness | | Contents | Rate | | | p | Amount | | |
|----|--------|----|---------|----|-----------|-------|----------|----------------------------|----|---|-----|--------|--------|-------------|
| | ft | in | ft | in | ft | in | | Rs | As | p | | Rs | As | p |
| | | | | | | | | Brought forward | | | | | | 18,007 13 7 |
| | | | | | | | | Woodwork | | | | | | |
| | | | | | | | | Baulks beneath doors | | | | | | |
| | | | | | | | | Side walls | | | | | | |
| 24 | 15.15 | | | | | | 372 | | | | | | | |
| 24 | 18.75 | | | | | | 450 | | | | | | | |
| | | | | | | | | End walls - doors | | | | | | |
| 4 | 21.5 | | | | | | 86 | | | | | | | |
| | | | | | | | | Parlous | | | | | | |
| 20 | 270 | | | 3 | | 2 | 225 | | | | | | | |
| | | | | | | | | Ridge Piece | | | | | | |
| 2 | 270 | | | 9 | | 2 1/2 | 84.5 | | | | | | | |
| | | | | | | | | Boarding to roof | | | | | | |
| 4 | 270 | | 25 | 6 | | 1 1/2 | 1147.5 | | | | | | | |
| | | | | | | | 2365 | | | | cft | 9.460 | | |
| | | | | | | | | Wood oil to exposed timber | | | | | | |
| | | | | | | | | Doors in side walls | | | | | | |
| 24 | 207.7 | | | | | | 4985 | | | | | | | |
| | | | | | | | | Doors in end walls | | | | | | |
| 4 | 254.5 | | | | | | 1018 | | | | | | | |
| | | | | | | | | Baulks under doors | | | | | | |
| 24 | 36.5 | | | | | | 1356 | | | | | | | |
| | | | | | | | | Boarding to roof | | | | | | |
| 4 | 270 | | 25 | 6 | | | 27540 | | | | | | | |
| | | | | | | | 34899 | | | | sq | 349 | | |
| | | | | | | | | Graveling | | | | | | |
| | | | | | | | | Outside Platforms | | | | | | |
| 2 | 120 | | 32 | | | 6 | 3840 | | | | 9 6 | Cyft | | |
| | | | | | | | 142 | | | | | | | |
| | | | | | | | | Carried over | | | | | | |
| | | | | | | | | | | | | | 84 5 | |
| | | | | | | | | | | | | | 27.901 | 2 7 |

Goods Shed - T₂ Madras September 14/70

| No | Length
ft. | Breadth
in | Thickness
ft. in | Contents | Rate
No. as p | Amount
No. as h |
|-----------------|---------------|---------------|---------------------|---------------------------------|------------------|--------------------|
| Brought forward | | | | | | |
| | | | | | | 27,901 27 |
| 2 | 270 | 29 9 | | 160.5 Sq. | 6 " 29 | 963 |
| 2 | 270 | 50 | | 270 Sq. | 90 " 29 | 24,300 |
| 26 | 20 | 3 8 | 1 | 158.86 | | |
| | | | | aw rolled girder (over columns) | | |
| 2 | 270 | 3 8 | 7/16 | 5.12 | | |
| 1 | 270 | 5 | 3/8 | 3.52 | | |
| | | | | Tons 167.50 | | |
| | | | | 33.5 | | |
| | | | | 200 " " Tons | | 6,700 |
| Grand Total | | | | | | 59,864 27 |

Abstract

| | | | | | |
|----------------|--------|-----|-----|----------|-----------|
| Earthwork Cys | 354.5 | | | | |
| Brickwork | 1426.8 | 4 | Cyd | 886 4 | |
| Woodwork Cft | 2365 | 12 | " | 17,121 9 | |
| Good oil Sps | 34.9 | 4 | " | 9,460 | |
| Graveling Cyd | 14.2 | 1 | " | 349 | |
| Flooring Sqr | 160.5 | 96 | Cyd | 84 5 | |
| Iron Roofing | 270 | 6 | " | 963 | |
| Iron work Tons | 33.5 | 90 | " | 24,300 | |
| | | 200 | " | 6,700 | |
| Total | | | | | 59,864 27 |

Comptroller

Madras
14th August 1872

Richard Dibble
Chief Engineer

Estimate for Loco. Supd. Office T₃

| No | Length
ft. | Breadth
in | Thickness
ft. in | Contents | Rate
No. as p | Amount
No. as h |
|----------------|---------------|---------------|---------------------|----------|------------------|--------------------|
| Earthwork | | | | | | |
| 4 | 80 | 10 2 | 4 2 | 1509 | | |
| 2 | 36 | 2 2 | 4 2 | 338 | | |
| 4 | 16 | 2 2 | 4 2 | 302 | | |
| 2 | 20 | 9 2 | " | 62 | | |
| 1 | 54 | 17 | 1 6 | 1377 | | |
| 4 | 8 | 6 8 | 6 8 | 433 | | |
| 2 | 77 | 8 | 6 1 6 | 1963 | | |
| 221.6 Cyd 5984 | | | | | | 4 |
| | | | | | | Cy 55 6 5 |

Brickwork

| | | | | | |
|----|----|-------|------|------|--|
| 4 | 80 | 10 2 | 4 2 | 1509 | |
| 2 | 36 | 2 2 | 4 2 | 338 | |
| 4 | 16 | 2 2 | 4 2 | 302 | |
| 4 | 80 | 5 1 | 11 2 | 1233 | |
| 2 | 36 | 7 1 | 11 2 | 280 | |
| 4 | 16 | 7 1 | 11 2 | 254 | |
| 2 | 20 | 9 2 | " | 62 | |
| 2 | 20 | 9 2 | 3 | 47 | |
| 2 | 20 | 1 | 6 | 30 | |
| 2 | 18 | 6 | 9 | 14 | |
| 2 | 60 | 18 3 | 1 6 | 3285 | |
| 2 | 17 | 18 3 | 1 6 | 931 | |
| 2 | 17 | 17 3 | 1 6 | 880 | |
| 4 | 10 | 10 3 | 1 6 | 615 | |
| 2 | 8 | 6 8 8 | 1 6 | 217 | |
| 20 | 7 | 1 6 | 1 6 | 315 | |

180 11 Carried over 10,312

55 6 5

Estimate for Loco. Supdts' office.

| No | Length Breadth Thickness | | | Content | Feet | D | Amount Total | |
|----|--------------------------|-------|-------|--------------|------|---|--------------|--------|
| | ft in | ft in | ft in | | | | ft in | ft in |
| | Brought forward | | | 10312 | | | | |
| | Deduct | | | | | | 55 | 65 |
| 14 | 8 | 4 | 16 | 672 | | | | |
| 2 | 7 | 3 | 16 | 74 | | | | |
| 2 | 4 | 3 | 16 | 36 | | | | |
| | | | | <u>782</u> | | | | |
| | 353 Cys = | | | 9530 | 7 | " | Cy | 2471 |
| | Plastering | | | | | | | |
| 4 | 60 | 18 | 3 | 4380 | | | | |
| 8 | 17 | 18 | 3 | 2482 | | | | |
| 8 | 10 | 10 | 3 | 820 | | | | |
| 4 | 8 | 6 | 8 | 289 | | | | |
| 20 | 7 | 6 | | 840 | | | | |
| | | | | <u>8811</u> | 2 | 8 | " | Sq |
| | Whitewashing | | | 88.11 | " | 4 | " | 22045 |
| | Flat terracing (in roof) | | | | | | | 22 |
| 1 | 58 | 17 | 6 | 10.15 | 25 | " | | 25312 |
| | Sloped terracing | | | | | | | |
| 2 | 82 | 6 | 12 | 3 | " | " | | 2028 |
| 2 | 20 | " | 12 | 3 | " | " | | 490 |
| | | | | <u>25.11</u> | 12 | 8 | " | 31314 |
| | Carried over | | | | | | | 333653 |

I

Estimate for Loco. Repairs Office

| 76. | Length | | Breadth | | Thickness | Contents | Rate | P. | Amount | Total |
|-----------------------|--------|----|---------|----|-----------|--------------|------|----|--------|----------|
| | ft | in | ft | in | | | | | | |
| Bright forward | | | | | | | | | 3236 | 53 |
| Flooring (Tar & Sand) | | | | | | | | | | |
| 1 | 54 | " | 17 | " | " | 918 | | | | |
| 4 | 8 | " | 6 | " | " | 289 | | | | |
| 2 | 77 | " | 8 | " | " | 1309 | | | | |
| | | | | | | <u>25.16</u> | 4 | " | sq | 100 10 3 |
| Concrete (in floor) | | | | | | | | | | |
| 1 | 54 | " | 17 | " | " | 6 459 | | | | |
| 4 | 8 | " | 6 | " | " | 145 | | | | |
| 2 | 77 | " | 8 | " | " | 654 | | | | |
| | | | | | | <u>46.6</u> | Cy | 2 | 186 | 65 |
| Seat & Liner | | | | | | | | | | |
| 1 | 19 | " | 1 | " | " | 8 12.7 | | | | |
| 30 | 13 | " | 3 | " | " | 6 2 33.1 | | | | |
| 30 | 16 | " | 6 | " | " | 2 1/2 51.6 | | | | |
| 2 | 120 | " | " | " | " | 6 4 40.0 | | | | |
| 4 | 17 | " | " | " | " | 6 3 8.5 | | | | |
| 160 | 13 | " | " | " | " | 5 2 144.4 | | | | |
| | | | | | | <u>290.3</u> | 4 | " | Cft | 1161 3 2 |
| Reefers | | | | | | | | | | |
| | | | | | | Cft 4920 | 5 | " | 100 | 246 |
| Doors & Windows | | | | | | | | | | |
| 14 | 8 | " | 4 | " | " | 1448 | | | | |
| 2 | 7 | " | 3 | " | " | 49 | | | | |
| 2 | 4 | " | 3 | " | " | 24 | | | | |
| | | | | | | <u>521</u> | 2 | 4 | Sq ft | 1172 4 |
| Carried over | | | | | | | | | 6202 | 13 1 |

Estimate for Loco. Super's Office

| No. | Length | Breadth | Thickness | Contents | Rate | Amount | Total |
|-----|------------------------|---------|-----------|----------|------|--------|----------|
| | ft | in | ft | cu ft | Rs | As | P |
| 1 | Brought forward | | | | | | 620213.1 |
| 14 | Painting with wood oil | | | | | | |
| 2 | 1 | 19 | 3 | 4 | | 63 | |
| 2 | 30 | 13 | 3 | 1 | 4 | 530 | |
| | 30 | 16 | 6 | 1 | 5 | 701 | |
| | 2 | 120 | | 1 | 8 | 400 | |
| | 4 | 17 | | 1 | 6 | 102 | |
| 6 | 160 | 13 | | 1 | 2 | 2427 | |
| 4 | 28 | 8 | | 4 | | 896 | |
| 8 | 4 | 7 | | 3 | 6 | 98 | |
| 8 | 4 | 4 | | 3 | | 48 | |
| 4 | | | | | | | |
| 20 | | | | | | | |
| | | | | | | 5265 | |
| | | | | | | 5210 | 562557.6 |

Abstract

| | | | | |
|-------|--------------------------------|---|------|-----------|
| 221.6 | Cyds Earthwork | @ | 1/4 | 55.6.5 |
| 353.0 | " Brickwork | @ | 1/1 | 2471. " " |
| 88.11 | squares Plastering | @ | 2/8 | 220.4.5 |
| 88.11 | " Whitewashing | @ | 1/4 | 22. " .5 |
| 10.15 | " Flat terracing | @ | 25/ | 253.12.0 |
| 25.11 | " Sloped " | @ | 12/8 | 313.14. " |
| 46.6 | Cyds Concrete (in floor) | @ | 4/ | 186. 6.5 |
| 25.16 | squares Tarring (in floor) | @ | 4/ | 100.10.3 |
| 290.3 | Cft Teak Timber | @ | 4/ | 1161.3.2 |
| 4920 | Lft Teak sleepers | @ | 1/5 | 246. " " |
| 521 | Sq. ft Doors & windows | @ | 2/4 | 1172.4. " |
| 52.65 | squares Painting with wood oil | @ | 1/ | 52.10.5 |

Rs 62557.6

Madras
14th August 1872

Fred. Dibble

Chief Engineer

Detailed Estimate for an Engine Shed at the Madras Terminal Station.

| No. | Length
ft | Breadth
ft | Height
ft | Contents. | Rate
Rs a p | Amount
Rs a p |
|---|--------------|---------------|--------------|-----------|----------------|------------------|
| Earthwork | | | | | | |
| 2 | 147 | 6 | 4 9 | 3 | 4,203.72 | 34 7 |
| 2 | 27 | 6 | 4 4 1/2 | 3 | 721.86 | |
| 2 | 13 | 2 | 3 8 | 3 | 289.68 | |
| 1 | 9 | 10 1/2 | 3 8 | 3 | 108.62 | |
| 4 | 135 | 9 | 2 4 | 1 6 | 1,900.50 | |
| 4 | 3 | " | 2 4 | 1 6 | 42.00 | |
| 4 | 3 | " | 1 8 | 1 | 20.00 | |
| 2 | 52 | " | 1 7 1/2 | 1 3 | 211.24 | |
| 1 | 140 | " | 2 4 | 1 | 3360.00 | |
| Total | | | | | 10,857.60 | |
| Total cft of Earthwork less deductions | | | | | 10,332.60 | |
| bulio yard do | | | | | 382.7 | 9 5 10 10 |
| Deduction | | | | | | |
| 4 | 10 | " | 4 4 1/2 | 3 | 525.00 | |
| Brickwork | | | | | | |
| 2 | 149 | 9 | 3 | 1 6 | 1,347.75 | |
| 2 | 30 | " | 3 | 1 6 | 270.00 | |
| 24 | 4 | 1 1/2 | 0 6 3/4 | 1 6 | 183.52 | |
| 2 | 13 | 6 | 2 3 | 1 6 | 91.12 | |
| 1 | 12 | " | 2 3 | 1 6 | 40.50 | |
| Total cft of Footings | | | | | 1,832.89 | |
| Deduction | | | | | | |
| 4 | 9 | 3 3 | 1 6 | | 166.50 | |
| Total cft of Footings less deductions | | | | | 1,666.39 | |
| bulio yards | | | | | 61.71 | 7 10 8 4 |
| 2 | 148 | 3 | 2 3 | 4 3 | 2,335.28 | |
| 2 | 30 | " | 2 3 | 4 3 | 573.75 | |
| 24 | 3 | 4 1/2 | 1 4 1/2 | 4 3 | 129.10 | |
| 2 | 13 | 6 | 1 6 | 1 6 | 60.75 | |
| Carried Over | | | | | 3,598.88 | 836 3 2 |

| (2) | | | | | | | | | | | | | |
|--------------------------------------|--------|----|---------|-----|--------|----|-----------|--------------|----|----|--------|----|---|
| No. | Length | | Breadth | | Height | | Contents | Rate | | | Amount | | |
| | ft | in | ft | in | ft | in | | pp | as | p | pp | as | p |
| Brought forward | | | | | | | 3,598.88 | | | | | | |
| 1 | 12 | | 1 | 6 | 1 | 6 | 27.00 | | | | | | |
| Total cubic feet upto Plinth | | | | | | | 3,625.88 | | | | | | |
| Deduction | | | | | | | | | | | | | |
| 4 | 9 | 7½ | 2 | 3 | 4 | 3 | 368.16 | | | | | | |
| 1 | 3 | 1½ | 2 | 3 | 1 | 6 | 10.54 | | | | | | |
| | | | | | | | 378.70 | | | | | | |
| Total cft upto Plinth less deduction | | | | | | | 3,247.18 | | | | | | |
| Cubic Yards | | | | | | | 120.26 | | | | | | |
| 2 | 14 | 6 | 1 | 10½ | 15 | | 8,296.87 | 12 | | | | | |
| 2 | 30 | | 1 | 10½ | 15 | | 1,687.50 | | | | | | |
| 24 | 3 | | 0 | 4½ | 15 | | 405.00 | | | | | | |
| 2 | 17 | 6 | 1 | 10½ | 9 | | 590.63 | | | | | | |
| 2 | 13 | 6 | 1 | 6 | 17 | | 688.00 | | | | | | |
| 1 | 12 | | 1 | 6 | 12 | 9 | 229.52 | | | | | | |
| 2 | 150 | 6 | | 7 | 1 | 3 | 219.48 | | | | | | |
| 2 | 35 | | | 7 | 1 | 3 | 51.05 | | | | | | |
| 2 | 36 | 6 | | 7 | 1 | 3 | 53.23 | | | | | | |
| Total cft Superstructure | | | | | | | 12,221.76 | | | | | | |
| Deduction | | | | | | | | | | | | | |
| 19 | 6 | 6 | 1 | 10½ | 7 | 9 | 1,794.61 | | | | | | |
| 19 | 16 | 6 | 1 | 10½ | | | 591.37 | | | | | | |
| 4 | 10 | | 1 | 10½ | 10 | 3 | 768.75 | | | | | | |
| 4 | 25.52 | | 1 | 10½ | | | 191.40 | | | | | | |
| 2 | 7.06 | 0 | 1 | 10½ | | | 26.48 | | | | | | |
| 1 | 3 | 6 | 1 | 10½ | 5 | | 32.81 | | | | | | |
| 3 | 3 | | 1 | 6 | 4 | 6 | 60.75 | | | | | | |
| Total cft Deductions | | | | | | | 3,466.17 | | | | | | |
| Total cft Superstructure less dedn | | | | | | | 8,755.59 | | | | | | |
| Cubic Yards | | | | | | | 324.28 | | | | | | |
| | | | | | | | | 12 | | | | | |
| | | | | | | | | Carried over | | | | | |
| | | | | | | | | 3891 | 5 | 9 | | | |
| | | | | | | | | 6,170 | 10 | 10 | | | |

-(4)-

| No | Length
ft | Breadth
ft | Height
ft | Contents | Rate
Rs. As. p | Amount
Rs. As. p |
|----------------------------------|-------------------|-------------------|--------------|----------|-------------------|---------------------|
| Wood work Cont. Brought forward | | | | | | 471. 63 |
| 106 | 19 | " | 2 | " | 4 | 111. 89 |
| 64 | 3 | " | 4 | " | 4 | 21. 30 |
| 2 | 111 | " | 4 | " | 3 | 18. 50 |
| 60 | 5 | " | 2 | " | 4 | 16. 66 |
| 4 | 111 | " | 2 | " | 4 | 24. 54 |
| 168 | 5 | 3 | 1 1/2 | " | 2 | 18. 38 |
| 8 | 108 | " | 6 | " | 1/2 | 18. 00 |
| 8 | 10 | " | 6 | " | 1/2 | 1. 67 |
| 24 | 3 | " | 6 | " | 3 | 9. 00 |
| 2 | 64 | " | 9 | " | 6 | 48. 00 |
| Total cft of Woodwork | | | | | | 759. 57 |
| Peepers running ft | | | | | | 12,000 |
| Doors | | | | | | 500. |
| 4 | 10 | " | 12 | 6 | | 22. 75 |
| 1 | 3 | 6 | 6 | 6 | | 522. 75 |
| Total cft of Doors | | | | | | 522. 75 |
| Iron work | | | | | | 522 12 " |
| 1 | 4 | 6 | 1/2 | 3 | | 22. 54 |
| 2 | 3 | 6 | 2 | 3 | | 35. 06 |
| 4 | " | 7" x 1/2 Diameter | | | | 1. 52 |
| 4 | Bolt heads & nuts | | | | | . 65 |
| Total weight in lbs in one Truss | | | | | | 59. 77 |
| Do | Do | 13 | Do | | | 777. 00 |
| Tile Roofing | | | | | | 145 11 " |
| 1 | 111 | " | 11 | " | | 12 21. |
| 2 | 151 | " | 16 | 6 | | 4,983 |
| 1 | 16 | " | 15 | " | | 240 |
| Total cft Roofing | | | | | | 6,544 |
| or Squares of Roofing | | | | | | 65 1/2 |
| Carried Over | | | | | | 589 8 " |
| | | | | | | 12,112 15 11 |

(5)

Engine Shed

214

| | | | | |
|--------------------------------|---------|----|---|--------------|
| Brought forward | | | | 12,112 15 11 |
| Wood oil to all exposed Timber | 6433.18 | | | |
| Total Squares of wood oil | 64 1/2 | 1 | | 64 8 " |
| Flooring | 140 | 20 | 4 | 2,846.66 |
| Squares of flooring | 28 1/2 | 12 | | 342 |
| Total | | | | 12,519 7 11 |

Abstract

| Description | Quantity | Rate
Rs. As. P. | Amount
Rs. As. P. |
|----------------|-------------------------|--------------------|----------------------|
| Earthwork | Cy ⁸¹ 382.7 | 4 | 95 10 10 |
| Brickwork | " 575.19 | 12 | 6,902 4 6 |
| Open Brickwork | " 36.47 | 6 | 218 13 1 |
| Wood work | Cft ¹ 759.57 | 4 | 3,038 4 6 |
| Peepers | L ^{ft} 12,000. | per 100-5 | 600 |
| Doors | L ^{ft} 522.75 | 1 | 522 12 " |
| Iron works | Lb 777. | 3 | 145 11 " |
| Tile Roofing | Squares 65.5 | 9 | 589 8 " |
| Wood oil | " 64.5 | 1 | 64 8 " |
| Flooring | " 28.5 | 12 | 342 |
| Total | | | 12,519 7 11 |

Madras
14th August

Fredt Dibbles
Chief Engineer

135

Carnatic Railway Co. Ltd.
 Detail Estimate for Carriage Shed in the Madras Terminal Station.

| No. | Length
ft | Breadth
ft | Height
ft | Contents | Rate
Rs. As p. | Amount
Rs. As p. | Total
Rs. As p. |
|------------------|--------------|---------------|--------------|----------|-------------------|---------------------|--------------------|
| Earthwork | | | | | | | |
| 2 | 225 | 4 | 6 | 3 4 1/2 | 6,834 | | |
| 32 | 4 1/2 | 4 | 6 | 0 4 1/2 | 223 | | |
| 2 | 29 | 4 | 6 | 3 | 783 | | |
| 1 | 39 | 2 | 7 1/2 | 3 | 307 | | |
| 1 | 220 | 30 | 1 | | 6,600 | | |
| C. Yards 546.2 = | | | | | 14,747 | 4 " Cysd 136 8 10 | |
| Brickwork | | | | | | | |
| 2 | 225 | 3 | 4 1/2 | 6 | 759 | | |
| 2 | 224 | 6 | 3 | 6 | 674 | | |
| 2 | 224 | 2 | 7 1/2 | 6 | 588 | | |
| 32 | 4 | 2 | 4 1/2 | 6 | 24 | | |
| 32 | 3 | 9 | 4 1/2 | 6 | 23 | | |
| 32 | 3 | 4 1/2 | 4 1/2 | 6 | 20 | | |
| 2 | 29 | 3 | 6 | 6 | 187 | | |
| 2 | 29 | 3 | 2 7 1/2 | 6 | 77 | | |
| 2 | 29 | 7 1/2 | 2 3 | 6 | 67 | | |
| 2 | 224 | 2 | 3 4 | 6 | 4032 | | |
| 2 | 223 | 9 | 1 10 1/2 | 13 9 | 11,537 | | |
| 32 | 3 | 4 1/2 | 17 | 9 | 639 | | |
| 2 | 30 | 1 10 1/2 | 17 | 9 | 1997 | | |
| 1 | 33 | 9 | 1 10 1/2 | 10 | 633 | | |
| 2 | 13 | 6 | 2 7 1/2 | 6 | 35 | | |
| 2 | 13 | 6 | 2 3 | 6 | 30 | | |
| 2 | 13 | 6 | 1 10 1/2 | 6 | 25 | | |
| 1 | 10 | 10 1/2 | 2 7 1/2 | 6 | 141 | | |
| 1 | 11 | 3 | 2 3 | 6 | 13 | | |
| 1 | 11 | 7 1/2 | 1 10 1/2 | 6 | 77 | | |
| 2 | 13 | 6 | 1 6 15 | | 608 | | |
| 1 | 12 | 1 | 6 11 | | 198 | | |
| Carried over | | | | | 22,091 | | |
| | | | | | | Carried over | 136 8 10 |

Carriage Shed Madras Terminal Station

| No. | Length
ft | Breadth
in | Height
ft | Contents | Rate
Rs p | Amount
Rs p | Total
Rs p |
|-----------------|--------------|---------------|--------------|----------|-----------------|----------------|---------------|
| Brought forward | | | | 22091 | Brought forward | | 136 8 10 |

| Deduction | | | | | | | |
|-----------|-------|-------|----------|---|---|--|------|
| 4 | 9 | 7 1/2 | 1 10 1/2 | 2 | 6 | | 180 |
| 4 | 10 | " | 1 10 | 7 | 9 | | 568 |
| 30 | 6 | 6 | 1 10 1/2 | 7 | 9 | | 2834 |
| 4 | 25.52 | area | 1 10 1/2 | | | | 191 |
| 30 | 16.6 | | 1 10 1/2 | | | | 934 |
| 1 | 5 | " | 1 10 1/2 | 3 | 6 | | 33 |
| 3 | 3 | " | 1 6 | 4 | 6 | | 61 |
| 2 | 7.06 | area | 1 10 1/2 | | | | 26 |

4827
17.261, 12 ... Cgd 7.672 12 10

| Open Brickwork | | | | | | | |
|----------------|------|---|---|---|---|---|------|
| 30 | 6 | 6 | 7 | 9 | - | 9 | 1138 |
| 30 | 16.6 | | " | " | " | 9 | 374 |
| 3 | 3 | " | 4 | 6 | " | 9 | 30 |
| Cgds 56.9 = | | | | | | | 1537 |

| Woodwork in Truss | | | | | | | |
|-------------------|----|---|---|---|---|---|------|
| 1 | 32 | " | " | " | " | 5 | 12.2 |
| 2 | 17 | 6 | " | 6 | " | 4 | 5.8 |
| 1 | 8 | 3 | " | 6 | " | 6 | 2.0 |
| 2 | 8 | " | " | 6 | " | 3 | 2.0 |
| In each Truss | | | | | | | 22.0 |
| X 21.0 | | | | | | | |

In 21 Trusses = 462.0

Carried over

Carriage Shed Madras Terminal Station

| No. | Length
ft | Breadth
in | Thickness
ft | Contents | Rate
Rs p | Amount
Rs p | Total
Rs p |
|-----------------|--------------|---------------|-----------------|----------|--------------|----------------|---------------|
| Brought forward | | | | | | | 14941 1/2 |

Tile Roofing

| | | | | | | | |
|-----------|-----|---|----|---|---|-------|----------------|
| 1 | 210 | " | 11 | " | " | 2,310 | |
| 2 | 225 | " | 16 | 6 | " | 7,425 | |
| 1 | 16 | " | 15 | " | " | 240 | |
| Sq: 100 = | | | | | | 9,975 | 9 .. Sq 900 .. |

Flooring

| | | | | | | | |
|---------|-----|---|----|---|---|-------|----------------|
| 1 | 220 | " | 30 | " | " | 6,600 | |
| Sq 66 = | | | | | | 66.00 | 12 .. " 792 .. |

Wood Oil

| | | | | | | | |
|-----|--------|------|----|---|---|-------|--|
| 8 | 10 | " | 12 | 6 | " | 1,000 | |
| 2 | 3 | 6 | 6 | 6 | " | 16 | |
| 21 | 157.04 | area | " | " | " | 3,172 | |
| 9 | 221 | 6 | 1 | 6 | " | 2,990 | |
| 430 | 19 | " | 1 | " | " | 8,170 | |
| 12 | 35 | " | 1 | " | " | 420 | |
| 104 | 3 | " | 1 | 4 | " | 416 | |
| 2 | 210 | " | 1 | 2 | " | 490 | |
| 104 | 5 | " | 1 | " | " | 520 | |
| 4 | 210 | " | 1 | " | " | 840 | |
| 416 | 5 | 3 | " | 7 | " | 1274 | |

Sqrs: 193 =

19,338

193 .. 1,885 ..
Total Expenses 16,826 1/2

Carriage Shed Madras Terminal Station.

| No. | Length
ft | Breadth
in | Height
ft | Contents | Rate
Rs p | Amount
Rs p | Total
Rs p |
|----------------------|--------------|---------------|--------------|----------|--------------|----------------|---------------|
| Woodwork (Continued) | | | | | | | |
| 9 | 221 | 6 | 3 | 462.0 | | | |
| 430 | 19 | | 4 | 249.2 | | | |
| 12 | 35 | | 4 | 453.9 | | | |
| 104 | 3 | | 4 | 233 | | | |
| 2 | 210 | | 3 | 34.7 | | | |
| 104 | 5 | | 2 | 35.0 | | | |
| 4 | 210 | | 2 | 28.9 | | | |
| 416 | 5 | 3 | 1 1/2 | 46.7 | | | |
| 42 | 3 | | 3 | 15.5 | | | |
| | | | | 15.8 | | | |
| | | | | 1,395.0 | | | |

| | | | | | | | |
|---------|-----|---|--|-------|--|--|--|
| Reapers | | | | | | | |
| 40 | 220 | | | 88.00 | | | |
| 18 | 13 | 6 | | 243 | | | |
| | | | | 9,043 | | | |

| | | | | | | | |
|-------|----|---|----|-----|--|--|--|
| Doors | | | | | | | |
| 4 | 10 | | 12 | 500 | | | |
| 1 | 3 | 6 | 6 | 23 | | | |
| | | | | 523 | | | |

| | | | | | | | |
|-----------|------------------------|---|-----|-------|--|--|--|
| Iron work | | | | | | | |
| 1 | 4 | 6 | 1/2 | 22.54 | | | |
| 2 | 3 | 6 | 1/2 | 35.06 | | | |
| 4 | | 7 | 1/2 | 1.52 | | | |
| 4 | Nails | | | .65 | | | |
| | Iron work in one house | | | 59.77 | | | |

| | | | | | | | |
|--------------|--|--|--|----------|--|--|--|
| In 21 houses | | | | | | | |
| | | | | 1255.17 | | | |
| | | | | 235.56 | | | |
| | | | | 6790.7 | | | |
| | | | | 14,941.4 | | | |

Abstract

345*

| No. | Length
ft | Breadth
in | Height
ft | Contents | Rate
Rs p | Amount
Rs p | Total
Rs p |
|--------------|--------------|---------------|--------------|----------|--------------|----------------|---------------|
| Earthwork | | | | | | | |
| | | | | Cyds | | | |
| | | | | 516.2 | | | |
| Brickwork | | | | | | | |
| | | | | 639.4 | | | |
| Open D° | | | | | | | |
| | | | | 56.9 | | | |
| Woodwork | | | | | | | |
| | | | | 1,395 | | | |
| Reapers | | | | | | | |
| | | | | 9,043 | | | |
| Doors | | | | | | | |
| | | | | 523 | | | |
| Iron work | | | | | | | |
| | | | | 1255.17 | | | |
| Tile Roofing | | | | | | | |
| | | | | 100 | | | |
| Flooring | | | | | | | |
| | | | | 66 | | | |
| Woodwork | | | | | | | |
| | | | | 193 | | | |
| Total | | | | | | | |
| | | | | | | | 16,826.4 |

Madras
14th August 1872

J. D. D. D.
Chief Engineer

(1) T₆
 Estimate for Coal Store house at Madras Terminus

| No. | Length
ft. | Breadth
in ft. | Height
in ft. | Contents | Rate
Rs a P | Amount
Rs a P |
|-----------------------|---------------|-------------------|------------------|------------------------|----------------|--------------------------|
| Earthwork | | | | | | |
| 2 | 112 | 6 | 4 | 3 | 2700 | |
| 2 | 27 | 6 | 4 | 3 | 660 | |
| 40 | 3 | 3 | 4 | 3 | 1560 | |
| 8 | 4 | 4 | 4 | 5 | 459 | |
| 8 | 2 | 10 | 2 | 11 | 99 | |
| | | | | 5478 | | |
| | | | | = Cyd ² 203 | " 4 " | Cyd ² 50 12 " |
| Brickwork | | | | | | |
| Footings | | | | | | |
| 2 | 109 | " | 2 | 8 | 1 | 872 |
| 2 | 29 | 3 | 2 | 8 | 1 | 234 |
| 40 | 3 | 3 | 2 | 8 | 1 | 520 |
| 8 | 3 | " | 3 | " | 1 | 108 |
| Plinth | | | | | | |
| 2 | 104 | 6 | 1 | 11 | 3 | 442 |
| 2 | 29 | 8 | 1 | 11 | 3 | 398 |
| Superstructure | | | | | | |
| 2 | 104 | 6 | 13 | 6 | 1 | 4354 |
| 2 | 30 | " | 13 | 6 | 1 | 1215 |
| 40 | 36.56 | | | | | 1462 |
| Pillars | | | | | | |
| 8 | 14 | " | 2 | 3 | 2 | 567 |
| Parapet wall | | | | | | |
| 2 | 106 | " | 2 | " | 1 | 495 |
| 2 | 30 | " | 2 | " | 1 | 140 |
| Cornice | | | | | | |
| 2 | 104 | 6 | 1 | " | 5 | 90 |
| 2 | 33 | " | 1 | " | 5 | 27 |
| | | | | Carried over | 11924 | 50 12 " |

(2)

Sto Length Breadth Height
ft in ft in ft in Content Rate
do all 9 3 2

Brought forward 11.924
Horizontal Flues

| | | | | | | |
|---|----|---|---|---|---|----|
| 2 | 24 | 1 | 3 | " | 9 | 45 |
| 1 | " | 9 | 1 | 3 | " | 9 |
| 1 | 8 | " | " | 9 | " | 3 |
| 1 | 8 | 6 | " | 9 | " | 3 |

Pillars

| | | | | | | | |
|---|---|----|---|----|---|---|----|
| 8 | 1 | 11 | 1 | 11 | 1 | " | 29 |
| 8 | 4 | 6 | 1 | 6 | 1 | 6 | 81 |

Deduct

| | | | | | | | |
|----|------|---|---|---|---|---|-----|
| 4 | 9 | 6 | 7 | 6 | 1 | 6 | 428 |
| 4 | 4.92 | | | | 1 | 6 | 30 |
| 18 | 4.92 | | | | 1 | 6 | 133 |
| 4 | 10 | 6 | 7 | 6 | 1 | 6 | 472 |
| 18 | 7 | 6 | 3 | " | 1 | 6 | 608 |
| 8 | 14 | " | " | 9 | " | 9 | 63 |

12083 cft

1734 cft

10349

383.3

1130 cft

41.9

305 gr

25

1088.99

322.00

3.37

18.97

533.33

Honey Comb Work = Cyd
1506 sq ft x 9" thick =

Tenacing

100 " 30 "
Wood Work

| | | | | | | | |
|----|-----|---|---|-------|---|-------|---------|
| 2 | 101 | 6 | " | 9 3/4 | 1 | 1 1/4 | 1088.99 |
| 24 | 32 | " | " | 3 | " | 5 3/4 | 322.00 |
| 4 | 3 | " | " | 9 | " | 4 1/2 | 3.37 |
| 0 | 2 | 3 | 2 | 3 | " | 4 1/2 | 18.97 |

Carried over

533.33

5651

(3)

Brought forward

533.33

5651 12"

| | | | | | | | |
|---|------|---|---|-------|---|---|-------|
| 2 | 101 | " | " | 6 | " | 3 | 25.25 |
| 1 | 80 | " | " | 4 1/2 | " | 6 | 15.00 |
| 4 | 9 | " | " | 4 1/2 | " | 6 | 6.75 |
| 1 | 640 | " | " | 9 | " | 2 | 80.00 |
| 4 | 11.2 | " | " | " | " | " | 22.40 |

682.73

4

"

"

cft

2730

149

Wood oil to Respond Timber

| | | | | | | | |
|----|-----|---|---|--------|---|---|------|
| 2 | 100 | " | 3 | " | " | " | 600 |
| 84 | 30 | " | 1 | 2 1/2 | " | " | 3045 |
| 1 | 80 | " | 1 | 4 1/2 | " | " | 110 |
| 4 | 9 | " | 1 | 4 1/2 | " | " | 49.5 |
| 1 | 640 | " | 1 | 10 1/2 | " | " | 1200 |
| 4 | 345 | " | " | " | " | " | 1380 |

6384.5

Squares 64

1 " " Sq

64

Total

8446.109

T₆Madras Terminus
Coal Store houseNo. 1470/73
No. 444/11

| Contents | Rate | Amount |
|----------|------|--------|
| Rs | as | p |

Abstract

| | | | | | | |
|-----------------|------------------|--------|----|------|------|----|
| Earthwork | Cyds | 203 | 4 | Cyds | 50 | 12 |
| Brickwork | " | 383.3 | 12 | " | 4599 | 9 |
| Honey Comb work | " | 41.9 | 6 | " | 251 | 6 |
| Terracing | Sq ^{rs} | 30. | 25 | " | 750 | " |
| Wood work | Cft | 682.73 | 4 | " | 2730 | 14 |
| Wood oil | Sq ^{rs} | 64 | 1 | " | 64 | " |

Total

8446.10

Madras
14th August 1872Fred. Dibben
Chief EngineerT₇
Estimate for Engine & Carriage Shed

| No. | Length | | | Breadth | | | Thickness | Contents | Rate | | | Amount | Total |
|-----------------|--------|----|----|---------|-------|----|--------------|----------|------|----|------|--------|-------|
| | ft | in | ft | in | ft | in | | | Rs | as | p | | |
| Earthwork | | | | | | | | | | | | | |
| 4 | 305 | " | 7 | 4 | 5 | " | 44733 | | | | | | |
| 1 | 315 | " | 30 | " | 8 | 6 | 80325 | | | | | | |
| 4 | 45 | " | 7 | 4 | 5 | " | 6600 | | | | | | |
| 48 | 5 | " | 5 | " | 5 | " | 6000 | | | | | | |
| 5098.4 Cyds | | | | | | | 137658 | | 4 | | Cyds | 1274 | 9 7 |
| Brickwork | | | | | | | | | | | | | |
| 4 | 303 | " | 4 | 10 | 5 | " | 29290 | | | | | | |
| 2 | 123 | " | 4 | 10 | 5 | " | 5945 | | | | | | |
| 2 | 310 | " | 5 | " | 2 | " | 6200 | | | | | | |
| *46 | 40 | " | 10 | Sq. ft | 18400 | | | | | | | | |
| 2 | 300 | " | 2 | 4 | 2 | " | 2800 | | | | | | |
| 4 | 44 | " | 2 | 4 | 2 | " | 821 | | | | | | |
| 48 | 3 | 6 | 3 | 6 | 5 | " | 2910 | | | | | | |
| 2 | 300 | " | 28 | " | 1 | 11 | 32200 | | | | | | |
| 2 | 116 | " | 28 | " | 1 | 11 | 12451 | | | | | | |
| 6 | 20 | " | 10 | " | 1 | 6 | 1800 | | | | | | |
| | | | | | | | 112847 | | | | | | |
| Deduct openings | | | | | | | | | | | | | |
| 2 | 27 | " | 25 | " | 1 | 11 | 2588 | | | | | | |
| 2 | 20 | " | 12 | 6 | 1 | 2 | 583 | | | | | | |
| 12 | 20 | " | 7 | 6 | 1 | 2 | 2100 | | | | | | |
| 14 | 20 | " | 7 | 6 | 1 | 2 | 7700 | | | | | | |
| | | | | | | | 12971 | | | | | | |
| 3699.1 Cyds = | | | | | | | 99876 | | | | | | |
| | | | | | | | Carried Over | | | | | | |
| | | | | | | | 14389 3 2 | | | | | | |
| | | | | | | | 45613 12 9 | | | | | | |

18411

63

60

| No. | Length | | Breadth | | Thickness | Contents | Rate | | Amount | Total | |
|---|--------|----|---------|-----|-----------|----------|------|---|--------|-------|----|
| | ft | in | ft | in | | | Rs | a | | Rs | a |
| Concrete Brought forward | | | | | | | | | | | |
| 1 | 310 | 28 | | | 3 6 | 30380 | | | 45663 | 12 | 9 |
| 1 | 305 | 20 | | | 3 " | 18300 | | | | | |
| In floor | | | | | | | | | | | |
| 1 | 296 | 13 | | | 6 | 6361 | | | | | |
| 2038.7 Cys | | | | | | | | | | | |
| Tar and Sand (in flooring double coat) | | | | | | | | | | | |
| 1 | 296 | 13 | | | 1 | 55011 | 1 | " | 8154 | 12 | 10 |
| Cast iron (in columns) | | | | | | | | | | | |
| 48 | 30 | 3 | 8 | | 1 | 440 | 1 | " | 509 | 1 | 11 |
| 1 | 12 | 2 | 6 | | 1 | 10 | 1 | " | | | |
| 90 Tons = | | | | | | | | | | | |
| Rolled Iron (in girders for overhead) | | | | | | | | | | | |
| In webs | | | | | | | | | | | |
| 2 | 40 | " | " | 1/2 | | 3.06 | | | | | |
| In flanges | | | | | | | | | | | |
| 4 | 40 | " | 5 | 1/2 | | 2.77 | | | | | |
| 1.25 Tons = | | | | | | | | | | | |
| Teak Timber | | | | | | | | | | | |
| In Sills over arch pits | | | | | | | | | | | |
| 2 | 40 | " | 8 | " | 5 | 1022.2 | 4 | " | 350 | | |
| Carried Over | | | | | | | | | | | |
| only half the whole surface to be floored | | | | | | | | | | | |
| 4088 12 10 | | | | | | | | | | | |
| 76666 8 1 | | | | | | | | | | | |

| A | | | | | | | | | | | | | | | | |
|-------------------------------------|--------|----|---------|----|-----------|----------|------|----|---|--------|-------|---|-------|--------|---|----|
| Estimate for Engine & Carriage Shed | | | | | | | | | | | | | | | | |
| No. | Length | | Breadth | | Thickness | Contents | Rate | | D | Amount | | | Total | | | |
| | ft | in | ft | in | | | ft | in | | Rs | a | p | Rs | a | p | |
| Brought forward | | | | | | | | | | 76666 | 8 | 4 | | | | |
| Plastering. | | | | | | | | | | | | | | | | |
| 2 | 300 | . | 30 | | | 18000 | | | | | | | | | | |
| 2 | 120 | " | 30 | | | 7200 | | | | | | | | | | |
| 3 | 10 | " | 10 | | | 1200 | | | | | | | | | | |
| | | | | | | 26400 | 2 | 8 | " | sq. | 660 | " | . | | | |
| White washing | | | | | | | | | | | | | | | | |
| 2 | 300 | " | 30 | | | 18000 | | | | | | | | | | |
| 2 | 120 | " | 30 | | | 7200 | | | | | | | | | | |
| 3 | 10 | " | 10 | | | 1200 | | | | | | | | | | |
| | | | | | | 26400 | " | 1 | " | " | 66 | " | " | | | |
| Corrugated iron roofing | | | | | | | | | | | | | | | | |
| 6 | 300 | " | 22 | " | | 39600 | | | | | | | | | | |
| 6 | 300 | " | 5 | 6 | | 9900 | | | | | | | | | | |
| | | | | | | 49500 | 90 | " | " | " | 44550 | " | " | | | |
| Painting (pillars) | | | | | | | | | | | | | | | | |
| 18 | 30 | " | 3 | 8 | | 5280 | | | | | | | | | | |
| 1 | 12 | " | 2 | 6 | | 120 | | | | | | | | | | |
| (Girders) | | | | | | | | | | | | | | | | |
| 2 | 10 | " | 3 | 6 | | 280 | | | | | | | | | | |
| | | | | | | 5680 | 2 | " | " | sq | 113 | 9 | 7 | 122056 | 1 | 11 |

A

Abstract

| | | | | | | | |
|--------|---------|-----------------------|---|--------|--------|----|----|
| 5098.4 | Cyds | Earthwork | @ | 1/4 | 1271 | 9 | 7 |
| 3699.1 | " | Brickwork | @ | 12 1/2 | 141339 | 3 | 2 |
| 2038.7 | " | Concrete | @ | 1/4 | 8151 | 12 | 10 |
| 127.28 | Squares | Tarring (floor) | @ | 1/4 | 509 | 1 | 11 |
| 90. | Tons | Cast iron Lin Columns | @ | 200 | 18000 | | |
| 1.25 | " | Roller iron girders | @ | 200 | 250 | | |
| 1022.2 | Cft | Teak Timber | @ | 1/4 | 4088 | 12 | 10 |
| 264. | Squares | Plastering | @ | 2/8 | 660 | | |
| 264. | " | white washing | @ | 1/4 | 66 | | |
| 495. | " | Iron roofing | @ | 90 | 14550 | | |
| 36.8 | " | Painting | @ | 2 1/2 | 113 | 9 | 7 |

Rp. 122056 1 11

Madras
11th August 1877

Fred. Drabble
Chief Engineer

T 8

Estimate for Shed for woodcutting and Lumbering

| No. | Length | | Breadth | | Height | | Cub. Cont. | Rate | | | | Amount | | | Total | | |
|------------------|--------|----|---------|----|--------|----|------------|------|----|---|----|--------|----|----|-------|---|--|
| | ft | in | ft | in | ft | in | | Rs | a | p | Rs | a | p | Rs | a | p | |
| Earthwork | | | | | | | | | | | | | | | | | |
| 3 | 305 | | 7 | 11 | 5 | | 11650 | | | | | | | | | | |
| 11 | 51 | | 7 | 4 | 5 | | 1647 | | | | | | | | | | |
| 1411 Cyds = | | | | | | | 55097 | - | 11 | - | Cp | 252 | 12 | | | | |
| Brickwork | | | | | | | | | | | | | | | | | |
| 3 | 302 | 6 | 11 | 10 | 5 | | 21931 | | | | | | | | | | |
| 11 | 34 | | 4 | 10 | 5 | | 3287 | | | | | | | | | | |
| 24 | 3 | 6 | 3 | 6 | 5 | | 1170 | | | | | | | | | | |
| 2 | 300 | | 2 | 4 | 2 | | 2800 | | | | | | | | | | |
| 2 | 75 | 4 | 2 | 4 | 2 | | 703 | | | | | | | | | | |
| 2 | 300 | | 25 | | 1 | 11 | 23750 | | | | | | | | | | |
| 2 | 76 | | 25 | | 1 | 11 | 7283 | | | | | | | | | | |
| 4 | 20 | | 10 | | 1 | 6 | 1200 | | | | | | | | | | |
| | | | | | | | 67424 | | | | | | | | | | |
| Deduct openings | | | | | | | | | | | | | | | | | |
| 1 | 20 | | 20 | | 1 | 11 | 3067 | | | | | | | | | | |
| 2 | 20 | | 12 | 6 | 1 | 11 | 958 | | | | | | | | | | |
| 14 | 20 | | 7 | 6 | 1 | 2 | 7700 | | | | | | | | | | |
| | | | | | | | 11725 | | | | | | | | | | |
| 2062.9 Cyds = | | | | | | | 55699 | 12 | | | | 2474 | 12 | 10 | | | |
| Concrete (floor) | | | | | | | | | | | | | | | | | |
| 2 | 36 | | 76 | | | 6 | 22496 | 4 | | | | 3532 | 12 | 10 | | | |
| | | | | | | | 833.2 | | | | | | | | | | |
| Tarring (floor) | | | | | | | | | | | | | | | | | |
| 2 | 36 | | 76 | | | | 44992 | 11 | | | | 1799 | 10 | 11 | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |

Abstract

| | | | | | | |
|--------|------------------------|------|-----|--------|----|----|
| 1411.0 | Cycle Earthwork | @ | 14 | 552 | 12 | - |
| 2062.9 | " Brickwork | " | 12/ | 247521 | 12 | 10 |
| 883.2 | " Concrete | " | 4/ | 3332 | 12 | 10 |
| 447.92 | Sprawl tarring (floor) | " | 4/ | 1799 | 10 | " |
| 39.6 | Iron fast Iron Column | 200/ | | 7920 | " | - |
| 203.0 | Square Plastering | 2/8 | | 507 | 8 | " |
| 200.0 | " Whitewashing | 1/4 | | 50 | 12 | " |
| 23.76 | " Painting | 2/ | | 47 | 8 | 4 |
| 312.0 | " Iron roofing | 90/ | | 28080 | " | " |

Rs. 66845.12 11

Madras
14th August 1872

Freda Drabble
Chief Engineer

| Length Breadth Thickness | | | | | | Cont. | Rate | | | | Amount | | | Total | | |
|--------------------------|-----|-----|-----|-----|-----|--------|-------|----|----|------|-------------|----|----|-------|----|----|
| ft. | in. | ft. | in. | ft. | in. | | Rs. | a. | p. | q. | Rs. | a. | p. | Rs. | a. | p. |
| Brought forward | | | | | | | | | | | 50340 | | | | | |
| Gravel Iron (in Column) | | | | | | | | | | | | | | | | |
| 24 | 27 | - | 3 | 8 | " | 198 | | | | | | | | | | |
| 39.6 Iron | | | | | | | 200 | - | - | Iron | 7920 | | | | | |
| Plastering | | | | | | | | | | | | | | | | |
| 2 | 300 | - | 27 | | | 16200 | | | | | | | | | | |
| 2 | 7/4 | - | 27 | | | 1104 | | | | | | | | | | |
| 20304 | | | | | | | 20304 | 2 | 8 | - | 507 | 8 | | | | |
| Whitewashing | | | | | | | | | | | | | | | | |
| 2 | 300 | - | 27 | | | 16200 | | | | | | | | | | |
| 2 | 7/4 | - | 27 | | | 1104 | | | | | | | | | | |
| 20304 | | | | | | | 20304 | - | 11 | - | 50 | 12 | | | | |
| Painting Column | | | | | | | | | | | | | | | | |
| 24 | 27 | - | 3 | 8 | | 2376 | 2 | | | | | | | 47 | 8 | 4 |
| Corrugated Iron roofing | | | | | | | | | | | | | | | | |
| 4 | 300 | - | 26 | | | 312.00 | 90 | - | | | 28080 | | | | | |
| | | | | | | | | | | | 66845.12 11 | | | | | |

Abstract

| | | | | | | |
|--------|---------------------------|---|------|-------|----|---|
| 156.0 | Cyds Earthwork | c | 1/4 | 121 | 8 | - |
| 863.7 | Brickwork | " | 12/ | 10424 | 6 | 5 |
| 135.0 | Concrete | " | 4/ | 540 | - | - |
| 72.96 | Squares Flooring (floor) | " | 4/ | 291 | 13 | 5 |
| 11.55 | Tons cast Iron Columns | " | 200/ | 2310 | - | - |
| 92.88 | Squares Plastering | " | 2/8 | 232 | 3 | 2 |
| 92.88 | Whitemashing | " | 1/4 | 23 | 3 | 6 |
| 6.93 | Painting | " | 2/ | 13 | 13 | 9 |
| 1011.0 | Iron roofing | " | 90/ | 9360 | - | - |
| 400.0 | Sp ft Panelled Peak doors | " | 1/8 | 600 | - | - |
| Total | | | | 23977 | - | 3 |

Madras
14th August 1872

Richard Dribble
Chief Engineer

| Length | | | | Breadth | | | | Height | | | | Contents | Rate | | | Amount Total | | | | | | | |
|-------------------------|-----|----|----|---------|----|----|----|--------|----|----|----|----------|------|---|---|--------------|------|-------|----|----|---|---|--|
| ft | in | ft | in | ft | in | ft | in | ft | in | ft | in | | as | a | p | sq | sq | a | s | sq | a | p | |
| Brought forward | | | | | | | | | | | | | | | | | | 10545 | 11 | 5 | | | |
| Concrete (floor) | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 96 | - | 76 | - | - | - | - | - | - | - | - | 3648 | | | | | | | | | | | |
| 115 Cyds | | | | | | | | | | | | | 4 | - | - | Cyds | 540 | - | - | | | | |
| Flooring (floor) | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 96 | - | 76 | - | - | - | - | - | - | - | - | 7296 | 4 | - | - | Sq | 291 | 13 | 5 | | | | |
| Cast Iron (in Columns) | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | 27 | - | 3 | 8 | - | - | - | - | - | - | - | 57.75 | | | | | | | | | | | |
| 11.55 Tons | | | | | | | | | | | | | 200 | - | - | Tons | 2310 | - | - | | | | |
| Plastering | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 96 | - | 27 | - | - | - | - | - | - | - | - | 5184 | | | | | | | | | | | |
| 2 | 76 | - | 27 | - | - | - | - | - | - | - | - | 4104 | | | | | | | | | | | |
| | | | | | | | | | | | | 9288 | 2 | 8 | - | Sq | 232 | 3 | 2 | | | | |
| Whitewashing | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | 9288 | - | 4 | - | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| Painting Columns | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | 27 | - | 3 | 8 | - | - | - | - | - | - | - | 693 | 2 | - | - | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| Corrugated Iron roofing | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 100 | - | 26 | - | - | - | - | - | - | - | - | 10400 | 90 | - | - | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| Oak panelled doors | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 10 | - | 10 | - | - | - | - | - | - | - | - | 400 | 1 | 8 | - | Sp ft | 600 | - | - | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |

T₁₀
 Estimate for Smithy.

3568

| No. | Length | | Breadth | | Contents | Rate | | | Gr | Amount | | | Total | | |
|-----------------------|--------|----|---------|--------|----------|------|----|----|----|--------|----|----|-------|-----|--|
| | ft | in | ft | in | | sq | sq | sq | | sq | sq | sq | sq | | |
| Barthwork | | | | | | | | | | | | | | | |
| 2 | 125 | - | 7 | 4 5 | 9167 | | | | | | | | | | |
| 2 | 80 | - | 7 | 4 5 | 3667 | | | | | | | | | | |
| 475.3 Cyls = | | | | | 12834 | - | 4 | Cy | | 118 | 10 | 2 | | | |
| Brickwork | | | | | | | | | | | | | | | |
| 2 | 122 | 6 | 4 | 10 5 | 5921 | | | | | | | | | | |
| 2 | 82 | - | 4 | 10 5 | 2873 | | | | | | | | | | |
| 2 | 120 | - | 2 | 4 2 | 1120 | | | | | | | | | | |
| 2 | 60 | - | 2 | 4 2 | 560 | | | | | | | | | | |
| 2 | 120 | - | 20 | - 1 11 | 9200 | | | | | | | | | | |
| 2 | 60 | - | 20 | - 1 11 | 4600 | | | | | | | | | | |
| 2 | 80 | - | 15 | - 1 6 | 1250 | | | | | | | | | | |
| | | | | | 25264 | | | | | | | | | | |
| Reinforced Openings | | | | | | | | | | | | | | | |
| 2 | 20 | - | 20 | - 1 11 | 1523 | | | | | | | | | | |
| 20 | 18 | - | 7 | 6 1 2 | 3150 | | | | | | | | | | |
| | | | | | 4683 | | | | | | | | | | |
| 762.2 Cyls = | | | | | 20521 | 12 | | | | 9446 | 6 | 5 | | | |
| Plastering | | | | | | | | | | | | | | | |
| 3 | 116 | - | 22 | - | 5104 | | | | | | | | | | |
| 2 | 56 | - | 22 | - | 2464 | | | | | | | | | | |
| | | | | | 7568 | 2 | 8 | Sq | | 189 | 8 | 2 | | | |
| Whitewashing | | | | | 7568 | - | 4 | | | | 18 | 4 | 9 | | |
| Spangulated Iron roof | | | | | | | | | | | | | | | |
| 2 | 120 | - | 30 | - | 4600 | 105 | - | | | 10080 | - | - | 19553 | 5 6 | |

Abstract

1475.3 Cysds Earthwork @ 1/4 118 15 2
 462.2 Brickwork " 15/ 9146 6 5
 75.68 Square Plastering " 2/3 189 3 2
 75.63 " Whitewashing " 1/4 15 14 9
 96 Square & Iron roofing " 105/ 11,080

Rs 17,555 5 8

Madras
 14th August 1872

Fred L. Dibble
 Chief Engineer

Estimate for Loco: stores building

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | Rs | Amount | | | Total | | |
|-----------------|--------|----|---------|----|-----------|----|----------|------|----|-------|---------|----|----|-------|----|----|
| | ft | in | ft | in | ft | in | | Rs | as | | p | Rs | as | p | Rs | as |
| Earthwork | | | | | | | | | | | | | | | | |
| 2 | 85 | " | 6 | 7 | 3 | " | 3358 | | | | | | | | | |
| 2 | 30 | " | 6 | 7 | 3 | " | 1185 | | | | | | | | | |
| 14 | 3 | " | 3 | " | 3 | " | 378 | | | | | | | | | |
| 1 | 75 | " | 3 1/2 | 7 | 1 | " | 259 1/2 | | | | | | | | | |
| 1 | 107 | " | 30 | " | 1 | 6 | 4815 | | | | | | | | | |
| 1 | 40 | " | 30 | " | 1 | 6 | 1800 | | | | | | | | | |
| 523.3 Cysds = | | | | | | | 14,130 | " | 4 | Cysds | 130 | 13 | 2 | | | |
| Brickwork | | | | | | | | | | | | | | | | |
| 2 | 81 | " | 4 | 4 | 4 | 6 | 3159 | | | | | | | | | |
| 2 | 32 | 3 | 4 | 4 | 4 | 6 | 1258 | | | | | | | | | |
| 1 1/2 | 2 | " | 2 | " | 4 | 6 | 252 | | | | | | | | | |
| 2 | 80 | 3 | 2 | 4 | 2 | " | 749 | | | | | | | | | |
| 4 | 11 | 5 | 2 | 4 | 2 | " | 213 | | | | | | | | | |
| 2 | 80 | " | 23 | " | 1 | 11 | 7053 | | | | | | | | | |
| 2 | 35 | " | 23 | " | 1 | 11 | 3086 | | | | | | | | | |
| 1 | 42 | " | 10 | 6 | 2 | 1 | 919 | | | | | | | | | |
| | | | | | | | 16,689 | | | | | | | | | |
| Deduct openings | | | | | | | | | | | | | | | | |
| 16 | 9 | " | 4 | " | 1 | 11 | 1104 | | | | | | | | | |
| 16 | 11 | " | 3 | 6 | 1 | 11 | 429 | | | | | | | | | |
| 2 | 11 | 10 | 8 | 6 | 1 | 11 | 386 | | | | | | | | | |
| 2 | 11 | 10 | 4 | 6 | 1 | 11 | 204 | | | | | | | | | |
| | | | | | | | 2123 | | | | | | | | | |
| 539.5 Cysds = | | | | | | | 14,566 | 12 | " | " | 647 1/2 | " | " | | | |
| Carried over | | | | | | | | | | | 6601 | 13 | 2 | | | |

| N ^o | Length | | Breadth | | Thickness | | Contents | Rate | | | Amount | Total | | |
|------------------------|--------|----|---------|-------|-----------|-----|-----------|------|---|---|-----------|-------|---|---|
| | ft | in | ft | in | ft | in | | R | a | p | | R | a | p |
| Brought forward | | | | | | | | | | | | | | |
| Cast Iron Columns: | | | | | | | | | | | | | | |
| 12 | 12 | " | 1 | 8 | " | 3/4 | 25920 | | | | | | | |
| 2 | 5 | 3 | 1 | 5 1/2 | " | 1/2 | 1092 | | | | | | | |
| 3. 1/4 Tons | | | | | | | 270.12 | 200 | " | " | Tons | 628 | " | " |
| Teak Timber in Gallery | | | | | | | | | | | | | | |
| 112 | 12 | " | " | 10 | " | 3 | 280 | | | | | | | |
| 2 | 40 | " | 1 | 3 | " | 10 | 83.3 | | | | | | | |
| 2 | 13 | 6 | 1 | 3 | " | 10 | 28.1 | | | | | | | |
| 1 | 18 | " | 1 | 3 | " | 10 | 18.8 | | | | | | | |
| 2 | 40 | " | 1 | 6 | " | 3 | 30 | | | | | | | |
| 2 | 13 | 6 | 1 | 6 | " | 3 | 10.1 | | | | | | | |
| 1 | 18 | " | 1 | 6 | " | 3 | 6.8 | | | | | | | |
| Planting | | | | | | | | | | | | | | |
| 1 | 75 | 4 | 35 | " | " | 2 | 439.4 | | | | | | | |
| | | | | | | | 896.5 | | | | | | | |
| Deduct | | | | | | | | | | | | | | |
| 1 | 40 | " | 11 | " | " | 2 | 73.3 | | | | | | | |
| 1 | 17 | " | 9 | 3 | " | 2 | 26.2 | | | | | | | |
| 1 | 11 | 10 | 4 | 9 | " | 2 | 9.4 | | | | | | | |
| | | | | | | | 108.9 | | | | | | | |
| | | | | | | | cft 787.6 | | | | | | | |
| Stairs | | | | | | | | | | | | | | |
| Trucks | | | | | | | | | | | | | | |
| | | | | | | | 25 | 10 | " | " | cft 3150 | 6 | 5 | |
| | | | | | | | | | " | " | truck 250 | | | |
| Carried over | | | | | | | | | | | | | | |
| | | | | | | | | | | | 10633 | 3 | 7 | |

| N ^o | Length | | Breadth | | Thickness | | Contents | Rate | | | Amount | Total | | | | |
|--------------------------------|--------|----|---------|----|-----------|----|-----------|------|---|---|--------|-------|----|----|-----|--|
| | ft | in | ft | in | ft | in | | R | a | p | | R | a | p | | |
| Brought forward | | | | | | | | | | | | | | | | |
| Flooring | | | | | | | | | | | | | | | | |
| Concrete | | | | | | | | | | | | | | | | |
| 1 | 75 | 4 | 35 | " | " | 6 | 1318 | | | | | 106 | 3 | 7 | | |
| | | | | | | | Cybs 18.8 | 4 | | | Cybs | 195 | 3 | 2 | | |
| Tur and Sand | | | | | | | | | | | | | | | | |
| 1 | 75 | 4 | 35 | " | | | 2636 | 4 | | | sq | 105 | 7 | " | | |
| Doors and Windows | | | | | | | | | | | | | | | | |
| Double Doors (Christian glass) | | | | | | | | | | | | | | | | |
| 16 | 9 | " | 4 | " | | | 576 | 3 | | | sp/ft | 1728 | " | | | |
| Glazed Shutters | | | | | | | | | | | | | | | | |
| 16 | 4 | " | 3 | 6 | " | | 224 | | | | | | | | | |
| 2 | 11 | 10 | 4 | 6 | | | 106.5 | | | | | | | | | |
| | | | | | | | 330.5 | 1 | 4 | | sp/ft | 413 | 2 | " | | |
| Batten doors | | | | | | | | | | | | | | | | |
| 2 | 11 | 10 | 10 | " | | | 2367 | 1 | 8 | | " | 355 | " | 10 | | |
| Plastering | | | | | | | | | | | | | | | | |
| 2 | 75 | 4 | 25 | | | | 3767 | | | | | | | | | |
| 2 | 35 | " | 25 | | | | 1750 | | | | | | | | | |
| 1 | 35 | " | 9 | | | | 315 | | | | | | | | | |
| | | | | | | | 5832 | 2 | 8 | | sq | 1115 | 12 | 10 | | |
| White washing | | | | | | | | | | | | | | | | |
| 2 | 75 | 4 | 25 | " | | | 3767 | | | | | | | | | |
| 2 | 35 | " | 25 | " | | | 1750 | | | | | | | | | |
| 1 | 35 | " | 9 | " | | | 315 | | | | | | | | | |
| | | | | | | | 5832 | 4 | 4 | | " | 14 | 9 | 3 | | |
| | | | | | | | | | | | | 13500 | | | 6 8 | |

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | P | Amount | | | Total | | | | | | | | | |
|------------------------|--------|----|---------|----|-----------|----|------------|------|---|---|---|--------|---|----|-------|-------|---|---|--|--|--|--|--|--|
| | ft | in | ft | in | ft | in | | Rs | a | p | | Rs | a | p | Rs | a | p | | | | | | | |
| Brought forward | | | | | | | | | | | | | | | | 13390 | 6 | 8 | | | | | | |
| Painting with wood Oil | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | 9 | " | 1 | " | | | 230 1/4 | | | | | | | | | | | | | | | | | |
| 16 | 11 | " | 3 | 6 | | | 22 1/4 | | | | | | | | | | | | | | | | | |
| 2 | 11 | 10 | 1 | 6 | | | 106 | | | | | | | | | | | | | | | | | |
| 2 | 11 | 10 | 10 | " | | | 237 | | | | | | | | | | | | | | | | | |
| Painting of Gallery | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 7 1/2 | 1 | 3 1/2 | " | | | 52 7/3 | | | | | | | | | | | | | | | | | |
| Stairs | | | | | | | | | | | | | | | | | | | | | | | | |
| 112 | 12 | " | 2 | 2 | | | 29 1/2 | | | | | | | | | | | | | | | | | |
| 2 | 52 | 6 | 1 | 2 | | | 138 | | | | | | | | | | | | | | | | | |
| 2 | 13 | 6 | 1 | 2 | | | 112 | | | | | | | | | | | | | | | | | |
| 1 | 18 | " | 1 | 2 | | | 75 | | | | | | | | | | | | | | | | | |
| 2 | 52 | 6 | 3 | 6 | | | 368 | | | | | | | | | | | | | | | | | |
| 2 | 13 | 6 | 3 | 6 | | | 94 | | | | | | | | | | | | | | | | | |
| 1 | 18 | " | 3 | 6 | | | 63 | | | | | | | | | | | | | | | | | |
| In Stairs | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | 50 | " | 1 | | | | 600 | | | | | | | | | | | | | | | | | |
| | | | | | | | 12806 | | | | | | | | | | | | | | | | | |
| Deduct | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 52 | 6 | 11 | | | | 1155.0 | | | | | | | | | | | | | | | | | |
| 2 | 17 | " | 9 | 3 | | | 314.5 | | | | | | | | | | | | | | | | | |
| 2 | 11 | 48 | 1 | 9 | | | 112.5 | | | | | | | | | | | | | | | | | |
| | | | | | | | 1582. | | | | | | | | | | | | | | | | | |
| | | | | | | | 112.2 1/4 | 1 | | | | | | | | | | | | | | | | |
| Iron roofing | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 7 1/4 | 6 | 22 | " | | | 3278 | 90 | | | | 112 | 3 | 10 | | | | | | | | | | |
| | | | | | | | 2950 | 3 | | | | 2 | | | | | | | | | | | | |
| | | | | | | | 16652.13.8 | | | | | | | | | | | | | | | | | |

357

Abstract

| | | | | | |
|---|---|-----|------|----|----|
| 523.3 Cyl. Scaffolding | @ | 1/4 | 130 | 13 | 2 |
| 539.5 " Brickwork | @ | 1/4 | 6474 | " | " |
| 3.14 Iron Cast Iron Columns | @ | 200 | 628 | " | " |
| 787.6 Cft. Iron Timber | @ | 1/4 | 3150 | 6 | 5 |
| 25 Iron Stairs | @ | 1/4 | 250 | " | " |
| 48.8 Cyl. Concrete (in floor) | @ | 1/4 | 195 | 3 | 2 |
| 26.36 squares tarring (in floor) | @ | 1/4 | 105 | 7 | " |
| 576 Sp. ft. Double doors (with
= iron & glass) | @ | 3/4 | 1728 | " | " |
| 330.5 Sp. ft. Glass shutters | @ | 1/4 | 413 | 2 | " |
| 236.7 " Battens doors | @ | 1/8 | 355 | " | 10 |
| 58.32 squares plastering | @ | 1/8 | 145 | 12 | 10 |
| 58.32 " Whitewashing | @ | 1/4 | 14 | 9 | 3 |
| 112.24 " Painting with
wood oil | @ | 1/4 | 112 | 3 | 10 |
| 32.78 " Iron roofing | @ | 90 | 2950 | 3 | 2 |

Rs 16,652.13.8

Madras
14th August 1873

Edw. D. Kille
Chie. Engineer

H. T.
Estimate for Boiler Shop. 3587

| No | Length | | Breadth | | Thickness | | Contents | Rate | | Q | Amount | | Total | |
|----------------------|--------|----|---------|----|-----------|----|----------|-------|----|-----|--------|-----|-------|-----|
| | ft | in | ft | in | ft | in | | No | as | | Rs | 2.0 | Rs | 2.0 |
| Earthwork | | | | | | | | | | | | | | |
| 2 | 65 | | 74 | 5 | | | 4767 | | | | | | | |
| 2 | 30 | | 74 | 5 | | | 2200 | | | | | | | |
| 258 Cps = | | | | | | | 6967 | " 4 " | | Cps | 648 | " | | |
| Brickwork | | | | | | | | | | | | | | |
| 2 | 62 | 6 | 4 | 10 | 5 | | 3021 | | | | | | | |
| 2 | 32 | | 4 | 10 | 5 | | 1547 | | | | | | | |
| 2 | 60 | | 2 | 4 | 2 | | 560 | | | | | | | |
| 2 | 40 | | 2 | 4 | 2 | | 373 | | | | | | | |
| 2 | 60 | | 20 | | 1 | 11 | 4600 | | | | | | | |
| 2 | 40 | | 20 | | 1 | 11 | 3067 | | | | | | | |
| 2 | 20 | | 10 | | 1 | 6 | 600 | | | | | | | |
| | | | | | | | 13768 | | | | | | | |
| Deduct openings | | | | | | | | | | | | | | |
| 4 | 20 | | 12 | 6 | 1 | 11 | 1917 | | | | | | | |
| 10 | 18 | | 7 | 6 | 1 | 2 | 1575 | | | | | | | |
| | | | | | | | 3492 | | | | | | | |
| 380.6 | | | | | | | 10276 | 12 | " | | " 4567 | 32 | | |
| Plastering | | | | | | | | | | | | | | |
| 2 | 56 | | 22 | | | | 2464 | | | | | | | |
| 2 | 36 | | 22 | | | | 1584 | | | | | | | |
| | | | | | | | 4048 | 28 | " | Sq | 1013 | 2 | | |
| Whitewashing | | | | | | | 4048 | " 4 " | | " | 10 | 11 | | |
| Corrugated iron roof | | | | | | | | | | | | | | |
| 2 | 60 | | 22 | | | | 2640 | 90 | " | | 2376 | " | 7119 | 3 |

Abstract

| | | |
|----------------------------|-----|-----------------------|
| 258.0 Cys Earthwork @ | 1/4 | 64.8.11 |
| 380.6 " Brickwork @ | 1/4 | 4567.3.2 |
| 40.48 squares Plastering @ | 2/8 | 101.3.2 |
| 40.48 " Whitewashing @ | 1/4 | 10.1.11 |
| 26.40 " Iron Roofing @ | 90f | 2376. " " |
| | | <u>Rs 7119. " " 3</u> |

Madras
14th August 1872

Redd H Dobbie
Chief Engineer

Estimate for Boiler seat and Tank

| No | Length | Breadth | Thickness | Content | Rate | Amount | Total |
|-----------|--------|---------|-----------|---------|-------|--------|---------------------|
| | ft | in | ft | in | Rs | As | P |
| Earthwork | | | | | | | |
| 1 | 45 | 26 | 5 | " | 5850 | | |
| 1 | 15 | 12 | 6 | 5 | 938 | | |
| 257.4 Cys | | | | | 67.88 | " 4 | Cy 62 13 7 |
| Concrete | | | | | | | |
| 1 | 45 | 26 | 2 | " | 2340 | | |
| 1 | 15 | 12 | 6 | 3 | 563 | | |
| 2 | 37 | 6 | 4 | 6 | 1998 | | |
| 181.5 Cys | | | | | 4901 | 4 | " " " 726 " " |
| Brickwork | | | | | | | |
| 1 | 40 | 21 | 2 | " | 1680 | | |
| 2 | 40 | 4 | 2 | " | 640 | | |
| 2 | 40 | 3 | 6 | 20 | 5600 | | |
| 1 | 36 | 13 | 2 | " | 936 | | |
| 1 | 36 | 14 | 3 | " | 1512 | | |
| 2 | 22 | 14 | 2 | " | 1232 | | |
| 1 | 77 | 7 | 7 | " | 3773 | | |
| | | | | | 15373 | | |
| Deduct | | | | | | | |
| 1 | 75 | 2 | 2 | " | 300 | | |
| 2 | 7 | 3 | 6 | 2 | 98 | | |
| | | | | | 398 | | |
| 554.6 Cys | | | | | 14975 | 12 | " " " 6653 3 2 |
| Asphalte | | | | | | | |
| 1 | 37 | 18 | " | " | 666 | | |
| 2 | 37 | 4 | " | " | 296 | | |
| 2 | 18 | 4 | " | " | 144 | | |
| | | | | | 1106 | 25 | sq 276 8 " 7720 8 9 |

Abstrach

| | | |
|-------------------------|-----|-----------|
| 251.4 Cyds. Earthwork @ | 1/4 | 62.13.7 |
| 181.5 " Concrete @ | 4/ | 726.4.1 |
| 534.6 " Brickwork @ | 12/ | 6,655.3.2 |
| 11.06 squares Asphalt @ | 25/ | 276.8.2 |

Re 7720-8-9

Madras
14th August 1872

Fred. D. Brown.
Chief Engineer.

Estimate for wells

| No. | Length | Breadth | Thickness | Contents | Rate | Amount | Total |
|------------------------------|--------|---------|-----------|-------------|----------|----------|-------------------|
| | ft | in | in | | the unit | the unit | the unit |
| In each well | | | | | | | |
| Earthwork | | | | | | | |
| 20 | 7 | 6 | 7 | 6 3 1/4 " | 3536 | | |
| | | | | Cyds 131 | 1 | " | Cyds 131 " |
| Brickwork | | | | | | | |
| 20 | 7 | 6 | 7 | 6 3 1/4 " | 3536 | | |
| Deduct | | | | | | | |
| 20 | 6 | " | 6 | " 3 1/4 " | 2263 | | |
| | | | | 47.1 Cyds = | 1273 | 12 | " " " 56532 |
| Timber Curb | | | | | | | |
| 3 1/2 | 13 | 6 | 1 | 6 " 6 | 32 | 2 | " " Cft. 64 " |
| Wrought Iron Collar for Curb | | | | | | | |
| 1 | 47 | " | " | 6 " 1/4 | 846 | | |
| Hoops to act as Wacker | | | | | | | |
| 1 | 43 | " | " | 4 " 5/8 | 1290 | | |
| Tie rods | | | | | | | |
| 8 | 11 | " | " | 1 " 1 | 1056 | | |
| | | | | 893.76 lbs | 3192 | " 3 | " lb 16793 927125 |
| In 3 Wells | | | | | | | Or 278353 |

Abstract

257.4 Cys. Earthwork @ $\frac{1}{4}$ 62.13.7
 181.5 " Concrete @ $\frac{1}{4}$ 726.1.1
 554.6 " Brickwork @ $\frac{1}{4}$ 6655.3.2
 11.06 squares Asphalt @ $\frac{1}{4}$ 276.8.1

Rs 7720.8.9

Madras
 14th August 1872

Fredk. Dr. B. W.
 Chief Engineer

Estimate for wells

| No. | Length | Breadth | Thickness | Contents | Rate | Amount | Total |
|------------------------------|--------|---------|-----------|------------------|---------------|------------------|-------------|
| | ft | in | ft | cu ft | Rs | As | P |
| In each well | | | | | | | |
| Earthwork | | | | | | | |
| 20 | 7 | 6 | 7 | 63 $\frac{1}{2}$ | 3536 | | |
| | | | | Cyds 131 | 1 | 131 | |
| Brickwork | | | | | | | |
| 20 | 7 | 6 | 7 | 63 $\frac{1}{2}$ | 3536 | | |
| Deduct | | | | | | | |
| 20 | 6 | | 6 | 3 $\frac{1}{2}$ | 2263 | | |
| | | | | 47.1 Cyds = | 1273 | 12 | 56532 |
| Timber Curb | | | | | | | |
| 3 $\frac{1}{2}$ | 13 | 6 | 1 | 6 | 32 | 2 | 64 |
| Wrought Iron Collar for Curb | | | | | | | |
| 1 | 47 | | | 6 | $\frac{1}{4}$ | 846 | |
| Hoofbeats as Warkers | | | | | | | |
| 1 | 43 | | | 4 | $\frac{5}{8}$ | 1290 | |
| Tie rods | | | | | | | |
| 8 | 11 | | | 1 | 1056 | | |
| | | | | 893.76 lbs | 3192 | 3 | 16793927125 |
| In 3 Wells | | | | | | <u>Rs 278353</u> | |

347

Abstract

393. Cyds Earthwork @ 1/4 393-4-
 445.3 " Brickwork @ 1/4 1695-9-6
 96 Cft Country wood @ 2/3 192-4-
 2681.28 lb Iron work @ 1/3 502-11-9

No 2783-5-3

Adms
 14th August 1872

Redd Dittler
 Chief Engineer

Loco: Workshop
 Estimate for Compound wall and Gates &c.

| No. | Length Breadth Height | | | | Content | Rate | | | Unit | Amount | | | Total | | |
|---|-----------------------|----|-------|----|---------|--------------|-----|----|------|--------|------|----|-------|---------|----|
| | ft | in | ft | in | | Per | sq | ft | | Per | sq | ft | Per | sq | ft |
| Earthwork | | | | | | | | | | | | | | | |
| 1 | 4360 | - | 1 | 4 | 1 | 5800 | | | | | | | | | |
| | | | | | | 215 | - | 4 | - | Cyd | 53 | 12 | - | | |
| Concrete Walling | | | | | | | | | | | | | | | |
| 1 | 1 | - | 1 | 4 | | 1.34 | | | | | | | | | |
| 1 | 1 | - | 7 | - | | 7.00 | | | | | | | | | |
| 1 | 1 | 4 | - | 1 | | 0.45 | | | | | | | | | |
| 1 | - | 8 | - | 8 | | 0.45 | | | | | | | | | |
| | | | | | | 9.24 | | | | | | | | | |
| Imp: Area = | | | | | | 9 1/4 nearly | | | | | | | | | |
| | 4360 | x | 9 1/4 | | | 40237 | | | | | | | | | |
| | | | | | | 1490 | 4 | - | - | | 5960 | - | - | 6013 12 | |
| Gates | | | | | | | | | | | | | | | |
| 2.24 feet gates 8 ft high | | | | | | | | | | | | | | | |
| | | | | | | boarded | 250 | - | - | Pair | 500 | - | - | | |
| 1.12 feet gate 8 ft high | | | | | | | | | | | | | | | |
| | | | | | | boarded | 125 | - | - | @ | 125 | - | - | 625 | |
| Metalling in road from gate to
Loco: Superintendent's Office | | | | | | | | | | | | | | | |
| 1 | 500 | 12 | - | 6 | 3000 | | | | | | | | | | |
| | | | | | | 111.1 | - | 9 | - | Cyd | 62 | 7 | 11 | 62 7 11 | |

Abstract

215.0 Cysds Earthwork
1490.0 " Concrete

@ 1/4 63.12-
" 4/ 5960-0-0.

Rs 6013-12-0

2.24 ft Gates
1.12 " do

@ 250/ 500-
" 125/ 125-
Rs 625-
@ 1/9 Rs 62-7-11

111.1 Cysds Metalting

Madras
14th August 1872

Fred Dibble
Chief Engineer

Estimate for Temporary Workshop (Chief Engineer)

| No | Length
ft | Breadth
ft | Height
ft | Quantity | Rate
Rs | Amount
Rs | Total
Rs |
|----|--------------|---------------|--------------|----------|------------|--------------|-------------|
|----|--------------|---------------|--------------|----------|------------|--------------|-------------|

Earthwork

| | | | | | | | |
|----|-----|----|---|------------------|----|-------------|----------------|
| 22 | 2 | 6 | 2 | 6 | 2 | 275 | |
| 20 | 7 | 6 | 1 | 6 | 9 | 169 | |
| 2 | 15 | 1 | 6 | 9 | 34 | | |
| 1 | 100 | 20 | 9 | 1500 | | | |
| | | | | <u>Cyds 73.2</u> | | <u>1978</u> | 4 Cyds 18 4 10 |

Drickwork

| | | | | | | | |
|----|----|---|----|------------------|----|-------------|------------------|
| 22 | 2 | 6 | 2 | 6 | 3 | 413 | |
| 20 | 7 | 6 | 2 | 6 | 9 | 281 | |
| 2 | 15 | 2 | 6 | 9 | 56 | | |
| 22 | 2 | 2 | 10 | 880 | | | |
| | | | | <u>Cyds 60.4</u> | | <u>1630</u> | 7 Cyds 422 12 10 |

Roofing

| | | | | | | | |
|---|-----|----|-----------------------|----|----|-----|--|
| 2 | 105 | 14 | 2940 | | | | |
| | | | <u>Squares 29 1/2</u> | 20 | Sq | 590 | |

Gravel in Flooring

| | | | | | | | |
|---|-----|----|---|------------------|-----|------|------------------|
| 1 | 100 | 20 | 3 | 500 | | | |
| | | | | <u>Cyds 18.5</u> | 9.6 | Cyds | 10 15 9 1042 1 5 |

Total in One Shop Rupees 1042 1 5

" Three " 3126 4 3

Madras
14th August 1872

Fred Dibble
Chief Engineer

Estimate for Loco: Workmen's Houses

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | P | Amount | | | Total | | |
|--------------|--------|----|---------|----|-----------|----|----------|------|----|---|-----|--------|---|---|-------|---|---|
| | ft | in | ft | in | ft | in | | Rs | a | p | | Rs | a | p | Rs | a | p |
| Earthwork | | | | | | | | | | | | | | | | | |
| 2 | 402 | 2 | 2 | 2 | 1 | 6 | 2614.0 | | | | | | | | | | |
| 2 | 402 | 2 | 1 | 10 | 1 | 6 | 2211.9 | | | | | | | | | | |
| 2 | 13 | 4 | 2 | 2 | 1 | 6 | 86.7 | | | | | | | | | | |
| 4 | 6 | " | 2 | 2 | 1 | 6 | 78.0 | | | | | | | | | | |
| 11 | 13 | 4 | 1 | 10 | 1 | 6 | 403.3 | | | | | | | | | | |
| 46 | 6 | " | 1 | 10 | 1 | 6 | 759.0 | | | | | | | | | | |
| 24 | 9 | 6 | " | 9 | " | 6 | 85.5 | | | | | | | | | | |
| 24 | 15 | 6 | 14 | " | " | 6 | 2604.0 | | | | | | | | | | |
| 12 | 6 | 6 | 32 | 2 | " | 6 | 1254.5 | | | | | | | | | | |
| 24 | 6 | 6 | 6 | 6 | " | 6 | 507.0 | | | | | | | | | | |
| 12 | 16 | 6 | 6 | 6 | " | 6 | 643.5 | | | | | | | | | | |
| 416.6 Cyd | | | | | | | 11247.4 | " | 14 | " | Cyd | 104 | 2 | 5 | | | |
| Brickwork | | | | | | | | | | | | | | | | | |
| 2 | 402 | 2 | 2 | 2 | 1 | 6 | 2614.0 | | | | | | | | | | |
| 2 | 402 | 2 | 1 | 10 | 1 | 6 | 2211.9 | | | | | | | | | | |
| 2 | 13 | 4 | 2 | 2 | 1 | 6 | 86.7 | | | | | | | | | | |
| 4 | 6 | " | 2 | 2 | 1 | 6 | 78.0 | | | | | | | | | | |
| 11 | 13 | 4 | 1 | 10 | 1 | 6 | 403.3 | | | | | | | | | | |
| 46 | 6 | " | 1 | 10 | 1 | 6 | 759.0 | | | | | | | | | | |
| 24 | 9 | 6 | 1 | 9 | 1 | " | 171.0 | | | | | | | | | | |
| 2 | 401 | 10 | 1 | 10 | 1 | " | 1463.4 | | | | | | | | | | |
| 2 | 401 | 10 | 1 | 6 | 1 | " | 1205.5 | | | | | | | | | | |
| 2 | 13 | 8 | 1 | 10 | 1 | " | 50.1 | | | | | | | | | | |
| 4 | 6 | 4 | 1 | 10 | 1 | " | 46.4 | | | | | | | | | | |
| 11 | 13 | 8 | 1 | 6 | 1 | " | 225.5 | | | | | | | | | | |
| 46 | 6 | 4 | 1 | 6 | 1 | " | 437.0 | | | | | | | | | | |
| Carried over | | | | | | | 9751.8 | | | | | 104 | 2 | 5 | | | |

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | P. | Amount | | | Total | | |
|-------------------------|--------|----|---------|----|-----------|----|----------|------|---|-----|------|--------|---|---|-------|---|---|
| | ft | in | ft | in | ft | in | | R | a | p | | R | a | p | R | a | p |
| Brought forward | | | | | | | 9751.8 | | | | | | | | | | |
| 2 | 40 | 10 | 16 | 3 | 1 | 6 | 19589.4 | | | | | 104 | 2 | 5 | | | |
| 2 | 14 | " | 16 | 3 | 1 | 6 | 682.5 | | | | | | | | | | |
| 4 | 8 | " | 10 | " | 1 | 6 | 480.0 | | | | | | | | | | |
| 46 | 7 | 10 | 10 | " | 1 | 2 | 4203.9 | | | | | | | | | | |
| 24 | 6 | 8 | 8 | " | 1 | 2 | 1493.3 | | | | | | | | | | |
| 11 | 14 | " | 14 | 6 | 1 | 2 | 2605.1 | | | | | | | | | | |
| 48 | 7 | " | 1 | 2 | 1 | 2 | 457.3 | | | | | | | | | | |
| | | | | | | | 39263.3 | | | | | | | | | | |
| Deduct | | | | | | | | | | | | | | | | | |
| 48 | 7 | " | 3 | 6 | 1 | 6 | 1764 | | | | | | | | | | |
| 12 | 7 | " | 3 | 6 | 1 | 2 | 343 | | | | | | | | | | |
| 24 | 6 | " | 3 | " | 1 | 2 | 504 | | | | | | | | | | |
| 24 | 4 | " | 3 | " | 1 | 2 | 336 | | | | | | | | | | |
| | | | | | | | 291.7 | | | | | | | | | | |
| 134.5 Cys | | | | | | | 36316.3 | | | | | | | | | | |
| Terracing (roof) | | | | | | | | | | | | | | | | | |
| 1 | 400 | " | 14 | 6 | " | " | 5800 | 7 | " | Cys | 9415 | | | | | | |
| Sloped Terracing (roof) | | | | | | | | | | | | | | | | | |
| 2 | 400 | " | 10 | " | " | " | 8000 | 25 | " | sq | 1450 | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| Concrete (in floor) | | | | | | | | | | | | | | | | | |
| 24 | 15 | 6 | " | 14 | " | 6 | 2604 | | | | | | | | | | |
| 12 | 6 | 6 | 32 | 2 | " | 6 | 1254.5 | | | | | | | | | | |
| 24 | 6 | 6 | 6 | 6 | " | 6 | 507.0 | | | | | | | | | | |
| 12 | 16 | 6 | 6 | 6 | " | 6 | 643.5 | | | | | | | | | | |
| 185.5 Cys | | | | | | | 5009 | 4 | " | Cys | 742 | | | | | | |
| Carried over | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | Amount | | | Total | | |
|---------------------------|--------|----|---------|----|-----------|----|----------|------|----|---|--------|-------|---|-------|----|---|
| | ft | in | ft | in | ft | in | | Rs | as | p | Rs | as | p | Rs | as | p |
| Brought forward | | | | | | | | | | | | | | | | |
| Venetian Doors | | | | | | | | | | | | | | | | |
| 48 | 7 | | 3 | 6 | | | 1176 | 2 | 14 | | Sp/ft | 2646 | | | | |
| Pannelled doors & windows | | | | | | | | | | | | | | | | |
| 12 | 7 | | 3 | 6 | | | 294 | | | | | | | | | |
| 24 | 6 | | 3 | | | | 432 | | | | | | | | | |
| 24 | 4 | | 3 | | | | 288 | | | | | | | | | |
| | | | | | | | 1014 | | | | | | | | | |
| Painting with wood Oil | | | | | | | | | | | | | | | | |
| 26 | 15 | 6 | 1 | 4 | | | 554 | | | | | | | | | |
| 54 | 11 | | 1 | 2 | | | 693 | | | | | | | | | |
| 1 | 32 | 6 | 1 | 8 | | | 54 | | | | | | | | | |
| 1 | 18 | | 1 | 8 | | | 30 | | | | | | | | | |
| | | | | | | | 1321 | | | | | | | | | |
| | | | | | | | 12 | | | | | | | | | |
| | | | | | | | 15972 | | | | | | | | | |
| 120 | 7 | | 3 | 6 | | | 2940 | | | | | | | | | |
| 48 | 6 | | 3 | | | | 864 | | | | | | | | | |
| 48 | 4 | | 3 | | | | 576 | | | | | | | | | |
| | | | | | | | 20352 | | | | | | | | | |
| | | | | | | | | | | | Sg | 2038 | 1 | | | |
| | | | | | | | | | | | Rs | 23645 | 4 | 7 | | |

| | | | | | | | | | | | | | | | |
|----------|---------|------------------------|---|------|--|--|--|--|--|--|--|--|--|------|------|
| Abstract | | | | | | | | | | | | | | | |
| 416.6 | Cyds | Earthwork | @ | 1/4 | | | | | | | | | | 104 | 2 5 |
| 1345.0 | " | Brickwork | @ | 7/1 | | | | | | | | | | 9415 | " " |
| 58. | Squares | Flat Terracing | @ | 25/ | | | | | | | | | | 1450 | " " |
| 80. | " | sloped do | @ | 12/8 | | | | | | | | | | 1000 | " " |
| 185.5 | Cyds | Concrete (in floor) | @ | 4/ | | | | | | | | | | 742 | " " |
| 100.18 | Squares | Tarring (floor) | @ | 4/ | | | | | | | | | | 400 | 11 6 |
| 422.87 | " | Plastering | @ | 2/8 | | | | | | | | | | 1057 | 2 10 |
| 422.87 | " | whitewashing | @ | 1/4 | | | | | | | | | | 105 | 11 6 |
| 1050. | Cft | Teak Timber | @ | 4/ | | | | | | | | | | 4200 | " " |
| 16000. | Lft | Rupees | @ | 5/ | | | | | | | | | | 800 | " " |
| 1176 | Sp/ft | Venetian doors | @ | 2/4 | | | | | | | | | | 2646 | " " |
| 1014 | " | Pannelled doors | @ | 1/8 | | | | | | | | | | 1521 | " " |
| 203.52 | Squares | Painting with wood Oil | @ | 1/ | | | | | | | | | | 203 | 8 4 |

Rs 23645.4-7

Abstract
14th August 1873

Edw. Dibben
Chief Engineer

7-11-21-32 1980

[illegible]

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | \$ | Amount | | | Total | | |
|-----|--------|----|---------|----|-----------|----|--------------------------------------|-------|----|---|------|---------|------|----|-------|---|---|
| | Ft | in | Ft | in | Ft | in | | No | w | p | | No | w | p | No | a | p |
| | | | | | | | Brought forward | | | | | 3282 | 1 | 7 | | | |
| | | | | | | | Whitewashing
118'9 squares | 118'9 | " | 4 | Sq | 29 | 11 | 7 | | | |
| 36 | 10 | 4 | 10 | " | | | Flooring with Selly
Squares | 37'2 | 4 | " | " | 148 | 12 | 10 | | | |
| | | | | | | | Tarring (floor)
Squares | 37'2 | 2 | " | " | 7 1/4 | 6 | 5 | | | |
| 36 | 6 | " | 3 | " | | | Pannelled Doors & windows | 648 | | | | | | | | | |
| 36 | 3 | " | 2 | 6 | | | | 270 | | | | | | | | | |
| | | | | | | | | 918 | 1 | 8 | s/ft | 137 1/2 | " | . | | | |
| 72 | 6 | " | 3 | " | | | Painting with wood oil ..
Squares | 1296 | | | | | | | | | |
| 72 | 3 | " | 2 | 6 | | | | 540 | | | | | | | | | |
| | | | | | | | | 18'36 | 1 | " | Sq | 18 | 5 | 9 | | | |
| 2 | 403 | " | 8 | 6 | | | Putty in slate roofing | 6851 | 20 | " | " | 1370 | 3 | 2 | | | |
| | | | | | | | Total | | | | | Rd | 6300 | 9 | 4 | | |

L
T
1884

Estimate for Loco: Superintendent's out houses

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | Amount | Total | | |
|-----|--------|----|---------|----|-----------|----|----------|------|-----|----|--------|-------|-----|----|
| | ft | in | ft | in | ft | in | | Rs. | as. | d. | | Rs. | as. | d. |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |

L

Abstract

| | | | | | | |
|-----------|--------------------------------|---|-----|----|----|---|
| 26.4 Cyds | Earthwork | @ | 1/4 | 6 | 9 | 7 |
| 96.3 | Brickwork | @ | 1/1 | 6 | 7 | 1 |
| 42.87 | Squares Plastering | @ | 2/8 | 10 | 7 | 2 |
| 42.87 | white washing | @ | 1/4 | 10 | 11 | 6 |
| 7.35 | Flooring with Jelly | @ | 4/ | 2 | 9 | 6 |
| 7.35 | Tarring (floor) | @ | 2/ | 1 | 1 | 2 |
| 178.5 | Sp. ft Pannelled doors | @ | 1/8 | 2 | 6 | 7 |
| 3.57 | Squares painting with wood oil | @ | 1/ | 3 | 9 | 1 |
| 13.94 | Palmyra and tile roofing | @ | 20/ | 2 | 7 | 8 |

Rs 1392-13-

Madras
14th August 1872

Fred Dibbler
Superintendent

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | | Amount | | | Total | | |
|-----|--------|----|---------|----|-----------|----|---------------------------|-------|----|---|---|--------|-----|----|-------|----|---|
| | ft | in | ft | in | ft | in | | Rs | as | p | ¢ | Rs | as | p | Rs | as | p |
| | | | | | | | Brought forward | | | | | 787 | 14 | | | | |
| | | | | | | | White washing | 42.87 | | 4 | | sq | 10 | 11 | 6 | | |
| | | | | | | | Flooring with jelly | 7.35 | | | | | | | | | |
| 7 | 10 | 6 | 10 | | | | | 7.35 | 4 | | | | 29 | 6 | 5 | | |
| | | | | | | | Tarring (floor) | 7.35 | 2 | | | | 14 | 11 | 2 | | |
| | | | | | | | Pannelled doors & windows | | | | | | | | | | |
| 7 | 6 | | 3 | | | | | 126 | | | | | | | | | |
| 7 | 3 | | 2 | 6 | | | | 52.5 | | | | | | | | | |
| | | | | | | | | 178.5 | 1 | 8 | | sp. ft | 26 | 7 | 12 | | |
| | | | | | | | Painting with wood oil | | | | | | | | | | |
| 14 | 6 | | 3 | | | | | 252 | | | | | | | | | |
| 14 | 3 | | 2 | 6 | | | | 105 | | | | | | | | | |
| | | | | | | | | 3.57 | 1 | | | sq | 3 | 9 | 1 | | |
| | | | | | | | Palmyra & tile roofing | | | | | | | | | | |
| 2 | 82 | | 8 | 6 | | | | 13.94 | 20 | | | | 278 | 12 | 10 | | |

Rs 1392-13-

10
T₂₀

37

Loco: Workshops
Estimate for 2 Gatekeepers Lodges.

| No | Length | Breadth | Thick | Content | Rate | Amount | | | Total | | |
|------------------|--------|---------|-------|---------|--------------|--------|------|---|-------|----|---|
| | | | | | | Rs | as | P | Rs | as | P |
| 7 ft | in | 7 ft | in | 7 ft | in | | | | | | |
| Earthwork | | | | | | | | | | | |
| 2 | 12 | 1 | 11 | 16 | 69.0 | | | | | | |
| 2 | 9 | 1 | 2 | 16 | 33.3 | | | | | | |
| 1 | 8 | 1 | 2 | 16 | 14.0 | | | | | | |
| 2 | 4 | 1 | 2 | 16 | 15.8 | | | | | | |
| 5 Cords = 132.1 | | | | | 4 | | | | 14 | 4 | |
| Brickwork | | | | | | | | | | | |
| 2 | 12 | 1 | 11 | 2 | 92.0 | | | | | | |
| 2 | 9 | 1 | 2 | 2 | 44.3 | | | | | | |
| 1 | 8 | 1 | 2 | 2 | 18.6 | | | | | | |
| 2 | 4 | 1 | 2 | 2 | 21.0 | | | | | | |
| 2 | 11 | 6 | 7 | 1 | 6 | 241.5 | | | | | |
| 2 | 10 | 5 | 4 1/2 | 9 | 80.6 | | | | | | |
| 5 | 5 | 3 1/2 | " | 9 | 58.9 | | | | | | |
| 1 | 7 | 6 | 8 | " | 9 | 45.0 | | | | | |
| 2 | 5 | 8 | " | " | 9 | 60.0 | | | | | |
| 1 | 7 | 13 | 9 | " | 9 | 175.4 | | | | | |
| | | | | | 837.3 | | | | | | |
| Deduct openings | | | | | | | | | | | |
| 2 | 2 | 1 | 6 | 1 | 6 | 9.0 | | | | | |
| 1 | 4 | 5 | " | " | 9 | 15.0 | | | | | |
| 2 | 5 | 6 | 2 | " | " | 9 | 16.5 | | | | |
| 1 | 6 | 3 | 3 | " | 9 | 14.6 | | | | | |
| | | | | | 55.1 | | | | | | |
| 29 Cords = 782.2 | | | | | 10 | | | | | | |
| | | | | | Carried over | | | | | | |
| | | | | | 290 | | | | 290 | | |
| | | | | | | | | | 14 | | |

Abstract.

| | | | |
|-----------------------------|---|-------|--------|
| 5.0 Cysds Earthwork | @ | 1/4 | 1-14- |
| 29.2 " Brickwork | @ | 10/ | 290-4- |
| 2.48 squares Jelly cur arch | @ | 4/ | 9-11-8 |
| 1.3 " Jelly flooring | | | |
| tarred & sanded | @ | 6/ | 7 12 9 |
| 6.22 " Plastering | @ | 2 1/8 | 15 8 9 |
| 6.22 " Whitewashing | @ | 1/4 | 1 8 9 |
| 25.5 spft Doors & Windows | @ | 1 1/8 | 38 14 |
| .9 cft Teak Joists | @ | 4/ | 3 9 7 |
| 79 squares Painting with | | | |
| wood Oil | @ | 1/ | 12 7 |
| 48 " sloped terracing | @ | 12/8 | 6 " " |

As 374:11.1

749.6.2

Madras
14th August 1872

Recd Dr. 11/11/11
Chas. J. C. C. C.

Loco: Workshops.
Estimate for 2 Gate-keepers' Lodges. 321

[illegible]

E. W. 147073

T₂

43

Estimate for "General Stores" Building.

| No. | Length | | Breadth | | Thickness | Contents | Rate | | | Amount | Total | | |
|---------------------|--------|-------|---------|----|-----------|----------|------|----|--------|--------|-------|----|---|
| | ft | in | ft | in | | | No. | as | p | | ft | as | p |
| Earthwork | | | | | | | | | | | | | |
| 298 | | 6 | 7 | 3 | " | 3871 | | | | | | | |
| 240 | | 6 | 7 | 3 | " | 1580 | | | | | | | |
| 163 | | 3 | | 3 | " | 432 | | | | | | | |
| 188 | | 4 1/2 | 7 | 1 | " | 3923 | | | | | | | |
| 1120 | | 30 | | 1 | 6 | 5400 | | | | | | | |
| 1150 | | 30 | | 1 | 6 | 2250 | | | | | | | |
| 6 1/2 b. 5 l. yds = | | | | | | 17456 | 4 | | l. yds | | 161 | 10 | |
| Brickwork | | | | | | | | | | | | | |
| 294 | | 4 | 4 | 4 | 6 | 3666 | | | | | | | |
| 2423 | | 4 | 4 | 4 | 6 | 1647.8 | | | | | | | |
| 162 | | 2 | | 4 | 6 | 288.0 | | | | | | | |
| 293 | | 3 | 2 | 4 | 2 | 870.3 | | | | | | | |
| 416 | | 5 | 2 | 4 | 2 | 306.4 | | | | | | | |
| 292 | | 10 | 23 | | 1 11 | 8184.8 | | | | | | | |
| 245 | | 23 | | 1 | 11 | 3967.5 | | | | | | | |
| 152 | | 13 | 3 | 2 | 1 | 1135.4 | | | | | | | |
| | | | | | | 20366.2 | | | | | | | |
| Deduct Openings | | | | | | | | | | | | | |
| 189 | | 4 | | 1 | 11 | 1242 | | | | | | | |
| 184 | | 3 | 6 | 1 | 11 | 483 | | | | | | | |
| 211 | | 10 | 8 | 1 | 11 | 385.6 | | | | | | | |
| 211 | | 10 | 4 | 1 | 11 | 204.1 | | | | | | | |
| | | | | | | 2314.7 | | | | | | | |
| 668.6 C. yds = | | | | | | 18051.5 | 12 | | l. yds | | 8023 | 3 | 2 |
| | | | | | | | | | | | 8184 | 13 | 2 |

Abigail

| | | | | |
|--------|---------|-------------------------|--------|--------------|
| 646.5 | l. yrs. | Earthwork | @ 1/4 | 161. 10 .. |
| 668.6 | " | Brickwork | " 12/- | 802.3 3 2. |
| 3.64 | Iron | Cast iron columns | " 20/- | 72.8 .. |
| 1203.6 | C. ft | Teak timber | " 1/4 | 18 1/4 6.5 |
| 2.5 | Iron | Stairs | " 10/- | 250 .. |
| 73.6 | l. yds. | Concrete | " 1/4 | 29 1/4 6.5 |
| 39.75 | Squares | Carving (floor) | " 2/- | 77.8 .. |
| 648 | Sq. ft | Double door | | |
| | | (venetian glass) | " 3/- | 19 1/4 .. |
| 358.5 | " | Glazed shutters | " 1/4 | 114.8. 2 .. |
| 236.7 | " | Pattern door | " 1/8 | 355 .. 10 |
| 71.62 | Squares | Plastering | " 2/8 | 179 .. 9 |
| 71.62 | " | Whitewashing | " 1/4 | 17 1/4 6 |
| 160.94 | " | Painting with wood oil | " 1/- | 160 15 .. |
| 47.25 | " | Corrugated iron roofing | " 75/- | 114.88 12 .. |
| | | | Rs. | 219 1/4 15 1 |

Madras 3
14th August 1872 3

Fred. Dibble
Chas. F. Engesser

| No | Length | | Breadth | | Thickness | Contents | Rate | p | Amount | | | Total | | | | | | |
|-----------------------|--------|----|---------|----|-----------|-----------|--------|---|--------|----|----|-------|----|----|----|----|--|--|
| | ft | in | ft | in | | | | | ft | in | ft | in | ft | in | ft | in | | |
| Brought forward | | | | | | | | | | | | 8184 | 13 | 2 | 1 | | | |
| Last time delivered | | | | | | | | | | | | | | | | | | |
| 11 | 12 | | 1 | 8 | 3/4 | 302.40 | | | | | | | | | | | | |
| 2 | 5 | | 1 | 5 | 1/2 | 1092 | | | | | | | | | | | | |
| 3. 11 1/2 | | | | | | 31332.200 | | | | | | | | | | | | |
| Oak timber in Gallery | | | | | | | | | | | | | | | | | | |
| 130 | 17 | | 10 | | 3 | 460.4 | | | | | | | | | | | | |
| 2 | 52 | 6 | 1 | 3 | 10 | 109.1 | | | | | | | | | | | | |
| 2 | 13 | 6 | 1 | 3 | 10 | 28.1 | | | | | | | | | | | | |
| 1 | 15 | | 1 | 3 | 10 | 18.8 | | | | | | | | | | | | |
| 2 | 52 | 6 | 1 | 6 | 3 | 39.4 | | | | | | | | | | | | |
| 2 | 13 | 6 | 1 | 6 | 3 | 10.1 | | | | | | | | | | | | |
| 1 | 18 | | 1 | 6 | 3 | 6.8 | | | | | | | | | | | | |
| Planing | | | | | | 2 | 662.5 | | | | | | | | | | | |
| 1 | 88 | 4 | 15 | | | 1335.5 | | | | | | | | | | | | |
| Deduct | | | | | | 2 | 96.3 | | | | | | | | | | | |
| 1 | 52 | 6 | 11 | | | 26.2 | | | | | | | | | | | | |
| 1 | 17 | | 9 | 3 | | 9.4 | | | | | | | | | | | | |
| 1 | 11 | 10 | 4 | 9 | | 131.9 | | | | | | | | | | | | |
| | | | | | | 1 | 1203.6 | | | | | | | | | | | |
| Stairs | | | | | | 25 | 10 | | | | | | | | | | | |
| heads | | | | | | | | | | | | | | | | | | |
| b. W | | | | | | | | | | | | 4814 | 6 | 5 | | | | |
| head | | | | | | | | | | | | 250 | | | | | | |
| | | | | | | | | | | | | 13977 | 3 | 7 | | | | |
| | | | | | | | | | | | | 13977 | | | | | | |

| No. | Lengths | | | Breaths | | | Thickness | Contents | Rate | | | Amount | | | Total | | |
|---------------------------------|---------|----|----|---------|----|----|-----------|----------|------|----|-----------|--------|----|---|-------|------------|---|
| | ft | in | ft | in | ft | in | | | No. | as | p | No. | as | p | No. | as | p |
| Brought forward | | | | | | | | | | | | | | | | | |
| Flooring | | | | | | | | | | | | | | | | | |
| Concrete | | | | | | | | | | | | | | | | | |
| 1 | 88 | 4 | 45 | " | 6 | | | 1987.5 | | | | | | | | 132773.7 | |
| Tar & Sand | | | | | | | | | | | | | | | | | |
| | | | | | | | | 73.6 | 1 | " | C. yds | | | | | 29 1/2 6 5 | |
| 1 | 88 | 4 | 45 | " | | | | 3975 | 2 | " | sq | | | | | 79 8 | |
| Doors & Windows | | | | | | | | | | | | | | | | | |
| Double doors (Venetian & glass) | | | | | | | | | | | | | | | | | |
| 18 | 9 | " | 4 | " | | | | 648 | 3 | " | sq ft | | | | | 19 1/2 | |
| Glazed shutters | | | | | | | | | | | | | | | | | |
| 18 | 4 | " | 3 | 6 | " | | | 252 | | | | | | | | | |
| 2 | 11 | 10 | 4 | 6 | " | | | 106.5 | | | | | | | | | |
| Batten doors | | | | | | | | | | | | | | | | | |
| | | | | | | | | 358.5 | 1 | 4 | " | | | | | 44 1/8 2 | |
| 2 | 11 | 10 | 10 | " | | | | 236.7 | 1 | 8 | " | | | | | 355 " 10 | |
| Plastering | | | | | | | | | | | | | | | | | |
| 2 | 88 | 4 | 25 | | | | | 4416.7 | | | | | | | | | |
| 2 | 45 | " | 25 | | | | | 2250 | | | | | | | | | |
| 1 | 45 | " | 11 | | | | | 495 | | | | | | | | | |
| | | | | | | | | 7161.7 | 2 | 8 | " | sq | | | | 179 " 9 | |
| Whitewashing | | | | | | | | | | | | | | | | | |
| | | | | | | | | 71.62 | " | 4 | " | | | | | 17 1/2 6 | |
| | | | | | | | | | | | 17295 4 1 | | | | | | |

| No. | Length | | Breadth | | Thickness | | Contents | Rate | | | p | Amount | | | Total | | |
|------------------------|--------|----|---------|----|-----------|----|----------|------|----|---|---|----------|----|---|-------|----|---|
| | ft | in | ft | in | ft | in | | p | as | p | | p | as | p | p | as | p |
| Brought forward | | | | | | | | | | | | 17295.41 | | | | | |
| Painting with wood oil | | | | | | | | | | | | | | | | | |
| 72 | 9 | " | 4 | " | | | 2592 | | | | | | | | | | |
| 18 | 4 | " | 3 | 6 | | | 252 | | | | | | | | | | |
| 2 | 11 | 10 | 2 | 6 | | | 106.5 | | | | | | | | | | |
| 2 | 11 | 10 | 10 | " | | | 236.7 | | | | | | | | | | |
| Planting of gallery | | | | | | | | | | | | | | | | | |
| 2 | 82 | 4 | 45 | | | | 7950 | | | | | | | | | | |
| Joists | | | | | | | | | | | | | | | | | |
| 130 | 17 | " | 2 | 2 | | | 4788.3 | | | | | | | | | | |
| 2 | 52 | 6 | 4 | 2 | | | 437.5 | | | | | | | | | | |
| 2 | 13 | 6 | 4 | 2 | | | 112.5 | | | | | | | | | | |
| 1 | 18 | " | 4 | 2 | | | 75.0 | | | | | | | | | | |
| 2 | 52 | 6 | 3 | 6 | | | 367.5 | | | | | | | | | | |
| 2 | 13 | 6 | 3 | 6 | | | 94.5 | | | | | | | | | | |
| 1 | 18 | " | 3 | 6 | | | 63 | | | | | | | | | | |
| Roofing | | | | | | | | | | | | | | | | | |
| | | | | | | | 17075.5 | | | | | | | | | | |
| 2 | 52 | 6 | 11 | " | | | 1155.0 | | | | | | | | | | |
| 2 | 17 | " | 9 | 3 | | | 314.5 | | | | | | | | | | |
| 2 | 11 | 10 | 4 | 9 | | | 112.4 | | | | | | | | | | |
| | | | | | | | 1581.9 | | | | | | | | | | |
| In Stairs | | | | | | | | | | | | | | | | | |
| | | | | | | | 15493.6 | | | | | | | | | | |
| 3 | 50 | " | 4 | | | | 600.0 | | | | | | | | | | |
| | | | | | | | 16093.6 | | | | | | | | | | |
| Corrugated Iron | | | | | | | | | | | | | | | | | |
| 2 | 87 | 6 | 27 | " | | | 47.25 | 95 | " | | | | | | | | |
| | | | | | | | | | | | | 160 15 | | | | | |
| | | | | | | | | | | | | 4488 12 | | | | | |
| | | | | | | | | | | | | 21944 15 | | | | | |

Miscellaneous Papers

1. Sketch of Colchester Drain and Memorandum on
2. D^r S^r Road Diversion d^r d^r d^r
3. Estimate for Level crossings
4. Memorandum upon cost of Fencing.
5. D^r d^r d^r d^r Permanent W.
6. Estimate for Plant.
7. D^r S^r Rolling Stock.
8. Memorandum of proposed Establishment

376

Garnatic Railway Company
Memorandum of Establishment to be entertained
on sanction for construction

No. Capacity Est. Memorandum

Government

| | | | | | |
|--|-------|---|--------|---|---|
| Chief Engineer - Salary & Allowance | 1200 | " | 11,400 | " | " |
| 1 st Asst. Assistant - D ^y | 3728 | " | 44,736 | " | " |
| 6 2 nd D ^y | 1,164 | " | 49,968 | " | " |
| 2 3 rd D ^y | 1012 | " | 12,144 | " | " |

Average Salary & Allowance 742 " 8,904 " "

Head Quarter's Establishment

| | | | | | |
|----------------------------------|-------|---|--------|---|---|
| Chief Engineer | 1200 | " | 11,400 | " | " |
| Assistant Engineer - average | 742 | " | 8,904 | " | " |
| Manager & Accountant | 260 | " | 3,000 | " | " |
| Station Assistant | 100 | " | 1,200 | " | " |
| Works - (aggregate) | 1,000 | " | 4,800 | " | " |
| Head Draftsman | 150 | " | 1,800 | " | " |
| Draftsman of and under 100 Rs. | 700 | " | 8,400 | " | " |
| Lithographer | 30 | " | 360 | " | " |
| Bookbinder | 15 | " | 180 | " | " |
| Pharmacist | 65 | " | 780 | " | " |
| Beans & Lascars 18 th | 99 | " | 1,188 | " | " |
| | 3751 | " | 45,012 | " | " |

Chief Engineer's Workshop

| | | | | | |
|----------------------------|-----|---|-------|---|---|
| Foreman | 250 | " | 3,000 | " | " |
| Assistant - D ^y | 80 | " | 960 | " | " |
| Works | 210 | " | 2,520 | " | " |
| Beans & Lascars | 28 | " | 336 | " | " |

648 6,816

Capacity
 Not known. Not known

Not each of 10 Districts

| | | |
|----------------------------------|-------|--------|
| 1. Assistant Engineer—(Average)— | 742 | 8,904 |
| 1 Engineering Assistant | 160 | 1,800 |
| 2 Inspectors | 300 | 3,600 |
| 2 Sub-Inspectors | 120 | 1,440 |
| 1 Lookoutpost | 50 | 600 |
| 5 Clerks | 220 | 2,640 |
| 1 Apothecary | 65 | 780 |
| 14 Beams & Lascars | 98 | 1,176 |
| | 1,745 | 20,940 |

Not 10 Districts

Unallotted

| | | |
|--|-------|--------|
| 1 Assistant Engineer for execution of
terminal buildings & to take duty
in case of casualty and a Div. (Average) | 742 | 8,904 |
| 3 Sub-Assistant Engineers for important
works when required | 930 | 11,160 |
| 4 Special Inspectors for important works | 1,000 | 12,000 |
| 1 Consulting Physician | 150 | 1,800 |
| | 2,822 | 33,864 |

Locomotive

| | | |
|------------------------|-------|--------|
| 1 Superintendent | 680 | 7,800 |
| 1 Assistant D. | 300 | 3,600 |
| 4 Foremen | 800 | 9,600 |
| 10 Drivers and Fitters | 1,750 | 21,000 |
| 1 Head Clerk | 120 | 1,440 |
| 8 Clerks | 280 | 3,360 |
| 1 Lookoutpost | 50 | 600 |
| 14 Beams & Lascars | 98 | 1,176 |
| | 4,048 | 48,576 |

Summary.

3778

| | | |
|--------------------------------|--------|---------|
| Head Quarter's Establishment | 3,751 | 45,012 |
| Chief Engineer's Workshop | 568 | 6,816 |
| Establishment for 10 Districts | 17,450 | 209,400 |
| Unallotted | 2,822 | 33,864 |
| | 24,591 | 295,092 |

Locomotive Establishment 4,048 48,576

Madras
 11th August 1873

Edw. Drabble
 Chief Engineer.

Estimate for rolling stock required for line
from Madras to Cuddalore

| No. | Description | Rate
Rs. | Amount
Rs. | A | P. |
|-----|---|-------------|---------------|---|----|
| 18 | Locomotive Engines | 28,000 | 5,04,000 | - | - |
| 84 | 3 ^d Class Carriages | 1,200 | 1,00,800 | - | - |
| 12 | 2 ^d do do | 2,300 | 27,600 | - | - |
| 18 | 1 st & 2 ^d do do Composites | 3,000 | 54,000 | - | - |
| 6 | 1 st do | 4,500 | 27,000 | - | - |
| 6 | Post office Vans | 1,200 | 7,200 | - | - |
| 12 | Brake Vans (passenger.) | 1,200 | 14,400 | - | - |
| 6 | Goods do | 800 | 4,800 | - | - |
| 12 | Flat bottom trucks without sides | 600 | 7,200 | - | - |
| 48 | Low sided trucks (ballast-Coal &c.) | 600 | 28,800 | - | - |
| 24 | High sided open goods trucks | 900 | 21,600 | - | - |
| 100 | Covered goods | 1,150 | 1,15,000 | - | - |
| 6 | Horse boxes | 1,450 | 8,700 | - | - |
| 6 | Carriage trucks | 700 | 4,200 | - | - |
| 12 | Cattle do | 1,200 | 14,400 | - | - |
| 1 | Gunpowder Van | 2,000 | 2,000 | - | - |
| 20 | Platform trolleys | 106 | 2,120 | - | - |
| 6 | Engineer's do | 400 | 2,400 | - | - |
| | | | 9,46,220 | - | - |
| | Superintendence & Contingencies 10 % | | 94,622 | - | - |

Total Rupees 10,40,842

Madras
14th August 1872

Frederick Dibble
Chief Engineer

14
8
1

Carriette Railway Co. Ltd.
Estimate for Rolling Stock
VIII

| Description | Ac/for | Schd | Amount | |
|----------------------------|--------|------|-----------|-----|
| | | | Rs | a p |
| 1 Locomotive Stock | | Rs | 5,54,400 | " " |
| 2 Carriage and wagon Stock | | " | 4,81,470 | " " |
| Grand Total | | | 10,35,870 | " " |

Madras
14th August 1872

Leads Dobbles
Chief Engineer

371X

Estimate Rolling Stock

P.W. 4846/2.
P.W. 1470/70

Barnard's Railway Co. Ltd. Estimate for Plant VII

| Description | Co for Schedule | Amount | | Total | |
|---|-----------------|--------|------|---------|------|
| | | Rs. | A P. | Rs. | A P. |
| 1 Engineering Tools Machinery Instruments Camp Equipage | | 1,548 | 12 6 | | |
| | | 10,972 | - - | | |
| | | 1,148 | - - | | |
| | | 3,820 | - - | 20,488 | 12 6 |
| 2 Locomotive Tools Machinery | | 6,002 | 1 - | | |
| | | 53,823 | 8 - | 59,825 | 9 - |
| 3 Carriage and Wagon Tools Machinery | | 6,002 | - - | | |
| | | 53,823 | 8 - | 59,825 | 8 - |
| 4 Station and Office Furniture | | 31,677 | - - | 31,677 | - - |
| Grand Total | | | | 171,816 | 13 6 |

Leads Drabble
Chief Engineer

Madras 3
14th August 1872

Estimate Plant

P.W. 4846/72.
P.W. 1470/72.

Permanent Way

281X

W

Rails 40 lbs to the yard, of Best. Best Steel iron

Cost per ton at Home in 1871 £ 8.. 5.. 0

guaranteed for 7 years
Add 3 £ per ton for rise in price
as per advice of 22/3/72 3.. 0.. 0

Price at present 11.. 5.. 0

Freight per ton 1.. 13.. 0

Insurance 3 1/2 % cent 0.. 9.. 0

Landing charges 0.. 4.. 0

Customs 1 % cent 0.. 2.. 3

£ 13.. 13.. 3

Say 137 Rs per ton

£ 560.. 0.. 0

Iron Sleepers - per mile 168.. 0.. 0

Add 30 % cent for Freight &c. 428.. 0.. 0

Rs 4300 per mile

Clips 35 per joint - add 1/3 = 2 Rs.

Weight of rails in 1 mile of Single line 62.857 Tons

8611-7-

62.857 Tons at 137/- per Ton = 4300--

Iron Sleepers for 1 mile. 1056--

528 Steel Clips & bolts for joints at 2/- Total 16967-7-

Turn over

| | | |
|-----------------|------------|----------|
| Weight of Rails | 40 lbs per | lin yard |
| " Sleepers | 45 " | each |
| " Tie bars | 7 " | " |
| " Clips | 8.5 " | " |
| " Fish plates | 3.3 " | " |
| " Bolt-heads | 14 " | " |

| | |
|--------------------------|----------------|
| Weight of Rails per Mile | 62.857 Tons |
| " Sleepers " | 84.9 |
| " Tie bars " | 6.6 |
| " Clips Fish-plates " | 2.8 |
| Total | <u>157.154</u> |

Madras
14th August 1872

Frederick Dibble
Chief Engineer

Memorandum upon the cost of Laying

| | |
|-------------------------------------|---------------|
| Cost in England. per mile | 1153 Rs. |
| Add 33 P. Cent for freight | |
| insurance, landing charges &c | 384 " |
| erection. per mile | 73 |
| Cartage up 16 Tons (1 Mile) | |
| Carried 30 miles (average distance) | |
| at 5 Annas per ton per mile | 150 |
| | <u>1760 "</u> |

14. 8. 72

Frederick Dibble
Chief Eng.

Rs. 4846/72
1872

Level Crossings

S

3834

Average height at shoulder of bank — 3 ft.
 — " — Length — 75 "
 Side Slopes — 2:1
 Width at top — 20 ft
 — " — of Metalling — 12 ft
 Depth — " — 6 Inches
 Cubic yards of Earthwork — 216
 — " — Metalling — 33
 Squares of Surfing — 10.5
 5 yards long guard rails — 2

Estimate

| | | |
|-----------------------|---------|-------------------|
| 216 Cysds Earthwork | @ 1/3 | 140 . 8 . 0 |
| 33 — " — Metalling | @ 1/9 | 18 . 9 . 0 |
| 10.55 Squares Surfing | @ 1/8 | 5 . 4 . 5 |
| .18 Tons Iron work | @ 137/1 | 24 . 10 . 7 |
| | | <u>89</u> |

R 89. . . .

Madras
 14th August 1872


Frederick Dobbles
 Chief Engineer

R

Road Diversion

2847

Section




Estimate for 1 lin yard

| | | | | |
|--|---|---|----|---|
| $1\frac{1}{2}$ Cyls Earthwork at $\frac{1}{3}$ | = | 0 | 4 | 6 |
| $\frac{2}{3}$ " Metal at $\frac{1}{9}$ | = | 0 | 6 | 0 |
| 81 Squares trimming
of formation surface | = | 0 | 1 | 6 |
| | | | 12 | |

Madras }
 14th August 1872 } Sd/- Dibble
 Chief Engineer

Section of Catchwater Drain

B



Superficial area of cross Section.....75 Sq. Yds.

Drain to run parallel with centre line, intended to protect low banks and cuttings.

Madras
14th August-1872

Frederick
Chief Engineer

N^o 947 P. H. & R. R.
Proceedings of the Madras
Read the following:

From

The Government of India.

(H. E. & 306 L. R. 250.
July 1873.)

Communicated
to the Consulting Engineer
for Railways.

M. S. E.
R.

10.

The line in ques-
tion being the Northern,
as the line with which
it is compared is the
Southern, extension of the
Great Southern of India
Railway, and both
having to be carried out
eventually

entirely under the same
Agency and professional
supervision; and the Con-
sulting Engineer having
proposed that the affairs of
the amalgamated Company
shall be carried on by the
Gentlemen ^{now} who directed,
supervised, and designed
the works of the separate
Companies; he will obtain
from the Agents and
Chief Engineers of both
Companies an expression
of their joint opinion as
to the adequacy of the re-
vised Estimates to meet
the cost of the proposed
works. He will also obtain
such joint Report from the
Chief

387X
Chief Engineers as shall
set at rest all doubts
of the adequacy of the
designs and estimates
of the Bridges on the
Northern extension, as
have been raised in
the mind of the Government
of India by comparison
with those sanctioned for
the Southern extension.

Para 8 of the
letter from the Government
of India will be commu-
nicated to the Agent
of the Carnatic Com-
pany for the information
of his Board at home.

135
To the Comptroller for Railways
in Rg. Secy. to Govt. of India
+ 5402 and were sent to Secy. to Govt. of India
Ld. Secy. 26/3/73 to the
8/4/73

C. 121470

Govt. of 1873 Madras.

PUBLIC WORKS.

The Consulting Engs
for Railways

Dated

Recd.

Encl.

G. O. 26th March 1873 No. 947

No. 6357/36

Carnatic Railway.

Letter from the Govt of
India sanctioning, with
remarks, an expenditure
of Rs. 69,10,522 for the
construction of a Rail-
way from Madras to
Tuticorin, Com^d to the
Eng^s. with instructions.