

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT.

G.O. No.	1132	Press	<i>Brigadier</i>
B.P. No.		Mis.	
Dated	30-4-	1954	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
30th April 1874.*

No. 454. Read the following letter from W. S. HARRINGTON, Esq., District Engineer, Malabar, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Calicut, 4th April 1874, No. 30:—

I HAVE the honour to forward, for sanction and provision of funds, an estimate* for asphaltting the floor of the Leper Hospital at Calicut. The Civil

Surgeon reports that the present wooden floor is so decayed that immediate steps should be taken to replace it. In my proposal to provide an asphalt floor as being more durable and less costly, the Civil Surgeon agrees and has countersigned the estimate in token of his approval.

No. 455. ORDER THEREON, 30th April 1874, No. 1,132.

CIVIL WORKS, No. 52.

SANCTIONED. The question of the provision of funds to be considered hereafter.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Malabar.

„ Officiating Controller of Public Works Account.

Erd. S. T. Austin.

Spare Copies

1853-54
1853-54

Estimate of the probable cost of asphaltting the floor of the Leper Hospital at Calcutta in No. II or Calcutta Range, Malabar District. Probable value of Building Rs 7680. Last repaired in May 1873 cost Rs 130

Value	Number	Measurement	Unit	Particulars	Amount	Note	Article Work	per
	1	24	24	"	576	"	Female wards.	
	2	35	9	"	630	"	Verandah to do	
	2	22	24	"	1080	"	Male wards.	
	2	46	9	"	337	"	Verandah to do	
	1	32	9	"	288	"	Verandah to do	
	2	9	9	"	162	"	Bath rooms.	
				Total	3573	"	sq ft or 35 1/2 squares of asphaltting floor 3/4 inch thick	
								@ 15.00 pce 5364
	1	24	24	1/2	"	1008	Female wards.	
	2	35	9	1/2	"	1102 1/2	Verandah to do	
	2	22	24	1/2	"	1890	Male wards.	
					4000 1/2		Carried over	
								5364

The present under floor is all decayed an asphalt English floor is preferred as it is durable less costly & of great work by whom recommended.
 Suitable as a boundary line.
 Clerk (signature)

Value	Charges	Measurements	Particulars	Rate per.	Amount
2 46 3/4	1 1/4	4000 1/2	Brought forward.		5364.00
1 32 9	1 1/4	1464 1/4	Verandah to male wards.		
		504			
		Total 5969 1/4	Cub. ft or 221 cub. yds of filling in the basement with sand & ramming it until it is well consolidated @ 3 in. and 41 7/8		
1 24 24	1/4	144	Female wards.		
2 35 9	1/4	157 1/2	Verandah to D.O.		
2 22 1/2	1/4	270	Male wards.		
2 46 3/4	1/4	209 1/2	Verandah to D.O.		
1 32 9	1/4	32			
		Total 852 1/2	Cub. ft or 31 1/2 Cub. yds of filling in with gravel, laid in 14 in. 3rd 396.00		
4 30 3	1/2	180	Colored drains for bathroom & kitchen & water drains. @ 14 in. 3rd 37 12 1/2		
4 30 1	1/4	90	Total		654 13 1/2
		Total 270 cub. ft.			
			Landries & Superintendence at 7 1/2 per cent.		45 22
			Amount of Estimate Rupees.		700.00
			W. H. Hanning Secy		
			Thalod		
			Superintendent of P.P.M.		
			In charge Patient Charge.		
			20th March 1874		

Amount of Estimate Rs. 700-0-0

The existing timber floor to be removed and the basement which is left open for ventilation to be filled up with sand $1\frac{3}{4}$ ft deep which is to be watered and rammed till it is well consolidated over which a coat of good gravel 3 inches thick consisting of one part of Clay to 3 of gravel laid, properly levelled and rammed. The floor thus prepared should be asphalted for a thickness of $\frac{3}{4}$ of an inch consisting of 1 part of asphalt to one of fine clear sand and the surface finished off with asphalt and oil.

After the completion of work all rubbish
thrown round the building to be removed and
the ground left clean.

Chas. J. Supervisor S. W.
In charge Cahoon Range.

No. 11 or Lieut Range Office.
Lieut. 20th March 1874

Malabar S. Engro's Office
25th March 1874

District Engineer Malabar

From No: 2086.
The Dist. Engineer
Malabar
To The Secretary to Govt.
D. P. W
Madras.

Dated 4th April 1874.
Recd. 9th April 1874.
No. 30
Encls. 1

Forwarding for sanction
& provision of funds an
estimate for asphaltting
the floor of the Leprosy Hos-
pital at Calicut.
With an Encl.

Sanctioned - 1132
The question of the provision
of funds to be considered hereafter -
D. P. W.
D. P. W.
D. P. W.
454-455

In a letter from the
Dist. Engineer Malabar
to the Secretary to
Government D. P. W.
Madras No 30 of 4th April
1874.
Dated 20th April 1874.
Received. } Malabar District.
No 11 or Calicut Range.

P. W. 2086/74
No 30 of 4th April 1874
Encls. 1
Estimate & Specification
for asphaltting the floor of the Leprosy
Hospital at Calicut.
Submitted at Calicut.
Submitted at Calicut.
Submitted at Calicut.
Submitted at Calicut.

20897

Govt. of 1874 Madras
PUBLIC WORKS.

To
The Civil Eng.
Malabar.

Dated

Recd.

Encl.

30th/10/74 No. 1132

Nos. 454-455.

Leprosy Hospital at
Calicut - Malabar Dist.

Estimate of Rs 700 for
asphalting the floor of
the — Sanatorium.

The provision of funds
to be considered hereafter