

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1995	Press
B.P. No.		Mis.
Dated	14-7-	1875
		195

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
14th July 1875.*

No. 371. Read the following letter from Colonel A. S. MOBERLY, R.E., District Engineer, Cuddapah, to Lieutenant-Colonel J. MULLINS, R.E., Officiating Secretary to Government, Public Works Department, dated Camp at Madanapally, 9th June 1875, No. 558:—

I HAVE the honor to forward a site plan, plan, specification, and a detached abstract estimate, amounting to Rupees 1,050, for constructing an Overseer's office and store-room at Kadri for your approval and sanction.

ABSTRACT ESTIMATE.

Constructing an Overseer's Office and Store-shed at Kadri.

Quantities.	Description of Work.	Rates.			Amount.			Total.			
		PER	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.
29½	Cubic yards of rubble stone masonry in chunam	C. yard.	3	12	0	109	2	8			
58½	Do. of hammer-dressed do. do.	"	4	6	0	256	15	10			
3-36	Squares of flooring with granite slabs 18" x 18" over 9" of sand, and to be neatly pointed	Square.	13	1	0	43	14	3			
10-79	Do. of whitewashing two coats of chunam	"	0	3	9	2	8	6			
10-50	Do. of pointing with chunam	"	1	5	0	13	12	6			
8-00	Do. of roofing with flat and pan tiles over palmyrah rafters, reepers, and chunam borders	"	25	0	0	200	0	0			
6-7-3	Cubic feet of teakwood wrought and put up	C. foot.	4	12	0	31	5	11			
1	Batten door with frame, hinges, complete	Each.	...	...	...	27	9	0			
1	Do. do. do. do.	"	...	...	...	23	10	0			
2	Venetian windows complete	"	31	14	0	63	12	0			
1	Window frame with iron bars complete.	"	...	...	...	12	0	0			
1	Fixed venetian louvre complete	"	...	...	...	13	0	0			
1	Sunshade complete	"	...	...	...	10	0	0			
6	Stone slabs over doors and windows	"	2	0	0	12	0	0			
39½	Cubic yards of excavating foundations. Do. of boundary mound and hedge complete	C. yard.	0	2	0	4	14	1			
435	Do. of boundary mound and hedge complete	"	0	2	3	61	2	9			
	Wood oiling to bressummer	...	...	...	...	1	0	0			
	Value of ground	...	...	...	...	13	8	4			
	Gate and pillars complete	...	...	...	...	50	0	0			
	Total	...	...	...	...	950	3	10			
	Sundry charges at 10 per cent.	...	...	...	...	99	12	2			
	Total	...	...	...	...	...	...	...	1,050	0	0

I do hereby certify that everything that is necessary to carry out the work is provided for in the estimate, and that no supplemental estimate will be required hereafter.

(Signed) W. M. MONTERRATT, Assistant Engineer. (Signed) J. SCHOURY, Sub-Divisional Officer.
(Signed) A. S. MOBERLY, Colonel, R.E., District Engineer, Cuddapah.

Proceedings of the Madras Government, Public Works Department,
14th July 1875.

No. 372.

ORDER THEREON, 14th July 1875, No. 1,995.

CIVIL WORKS, No. 29.

THE estimate is sanctioned, but a window must be provided in the store-room to afford light and ventilation. It may be barred and furnished with batten shutters if thought necessary.

2. No funds are available and no allotment can be made at present. The demands on the Provincial grant from various parts of the Presidency are largely in excess of the funds available, and allotments have to be made in accordance with the relative urgency of the needs brought to notice. The circumstances under which estimates are brought forward should therefore invariably be stated by the District Engineer, the orders or proceedings of Government conveying authority for their preparation should be quoted, and generally the means should be afforded of balancing the merits of the requisition made with the numbers of others standing over for consideration.

3. It is observed that in the letter of the District Engineer forwarding the estimate in question there is a total absence of all information of the nature referred to.

(True Extract.)

Major, R.E.,

Offg. Joint Secretary to Government.

To the District Engineer, Cuddapah.
" Controller of Public Works Accounts.

Exd. E. C. Shunker.

Spare Copies

No. 558 of 1875-76. Cuddapah District Engineer
Office Cuddapah
9th June 1876
From

The District Engineer
To Cuddapah

The Chief Engineer
P.W. Department
Fort Saint George.

Sir,

I have the honor to forward
a site Plan, Plan, Specification
& a detached abstract Estimate amounting
to Rs 1050. for constructing an Officer's
Office & store room at Kadai for
your approval & sanction.

I have the honor to be
Sir
Your most obedient servant.

W. M. S. S. S.
District Engineer

Enc 4

Comparative Statement of the difference in Standard Estimate & Estimate for Constructing of Store room at Nadri in the Cuddapah Dist.

Particulars of Work.

	Quantities as per Standard Estimate.	Quantities as per Estimate.	Difference.
1-Preparation_____	Cy 33	39.7	6.7
2-Brick in Chumam_____	Cft. 2814	2570	244
3-Flat Arch work in do_____	do 56.6		56.6
4-Plastering - 2 Coats_____	Sq. 27.28	10.00	16.78
5-Cornice 9" deep at Ends of Roof Brick & Chumam with plastering_____	Sq. 44	"	44
6-Roofing with Country Wood Caisles Rafters, purlins, Flat & span tiles with Chumam borders, Darning &c. Complete_____	Sq. 8.27 1/2	8	0.27 1/2
7-Filling_____	Cy 6	"	6
8-Stone Paving & Printing floor of rooms_____	Sq. 3.42	3.36	0.06
9-Asphalting Floor of Verandahs 1" thick over one layer of Brick & 3" Concrete_____	Sq. 0.68	"	0.68
10-Teak wood Breast Summers, Wall & ridge plates, wrought & put up_____	Cft. 8 1/2	5 1/2	13 1/2
11-Doors_____ 3 1/2 x 7_____	Each 2	2	"
12-Windows_____ 3 x 5_____	do. 3	2	1
13-Painting 3 Coats paint to Doors & Windows & Breast Summer_____	Sq. 3.30		3.30
14-White washing 2 Coats Chumam_____	do "	10.74	10.74
15-Window frame with Iron bars_____	Each "	1	1
16-Tripods Junction fence Complete_____	do "	1	1
17-Lunchade_____	do "	6	6
18-Glue Slabs over doors & Windows_____	do "	135	135
19-Boundary Mound & hedge Complete_____	Sq. "	"	"
20-Wood lining to Breast Summer_____	"	"	"
21-Gates & Pillars - Complete_____	"	"	"

Per Memo No. 26288 dated 1913
48918: 14 months at 672-674.

R. W. 1895 Dept.
1895 8897
from No. 38917
The District Engineer
Cuddapah

To The Chief Engineer
Cuddapah District
at Cuddapah

Dated 9th June
1895
P. O. No. 1995 of 14-7-95

Under the order of the
Chief Engineer, Cuddapah
District, for the purpose of
ascertaining the difference
between the Standard
Estimate and the Estimate
for constructing
the Store room
at Nadri.

to Rs 1050 for constructing
the Store room
at Nadri.

No. 1.—ESTIMATE PARTICULARS.

Main Budget Head to which chargeable.

Provincial

Purpose of work as given by District Engineer.

*Quarters' Office &
Store room at
Madri*

Original sanction for the preparation of the detailed estimate. Date and number sanctioning and Public Works Department. *No order quoted by J.E. Vile P.W. Order No 964 of 28/3/73*

Amount of present estimate and its district number. *Rs 1050 - Estimate not numbered -*

Budget head to which chargeable if sanctioned, (in detail.) *New Works*

Civil Buildings

Provision has been made in the Budget of in anticipation.

(Yes or no.)

No

Funds can be made available during the current year.

(Yes or no, and state how in former case.)

No

Brought forward as urgent.

(Yes or no, and if former state by who.)

Not stated

Number on last revised list of works approved and brought forward in due order of precedence.

Not entered on list

No *yes* no.

Copy not made by Mr. Vile

Mr. J. E. Vile 27/4/73

at Madri

DOCUMENTS IN FILE.

From District Engineer—*Cuddalore*

1 Covering letter No. *558* date *9/6/75*

1 ~~Letter from Range Officer~~ No. ~~...~~ Date ~~...~~

1 ~~Detailed Estimate~~

1 Abstract do.

1 Plan. of proposed building
in site

1 Specification Report.

From Office—

Memo No. 262 of 8th
Sept 1875 & Standard Plan
of Range Office
Original sanction, No. *984* date *28/3/73*
for detailed estimate preparation.

98-14th July/75-12 1495

Orders and Proceedings.	No.	Date.	Under P. W. D. G. O.	
			No.	Date.
P. W. Department	...			
Public do.	...			
Revenue do.	...			
Financial do.	...			
Military do.	...			

98-28/3/73

Public Works Dept.

Proceedings of the Madras Government
Under date the *1875*

Read the following.

From

The Dist. Engineer } (No. *558* of *9th June 1875*)
Cuddalore

of 1975 of 14th July/75

The estimate
is sanctioned but a
window must be pro-
vided in the store room
to afford light and
ventilation. It may
be barred and furnish-
ed with batten shutters
if thought necessary.

No funds are
available and no
allotment can be made
at

at present. The demands on the Provincial grant from various parts of the Presidency are largely in excess of the funds available and allotments have to be made in accordance with the relative urgency of the needs brought to notice. The circumstances under which estimates are brought forward should therefore invariably be stated by the District Engineer, the orders or proceedings of Govt. conveying authority for their preparation should be quoted and generally the

the means should be afforded of balancing the merits of the requisition made with the numbers of others on standing over for consideration.

It is observed that in the letter of the District Engineer forwarding the estimate in question there is a total absence of all information of the nature referred to.

See

D. E. Cuddapah 5
C. M. W. C.

S. C. W. S. P.
26-7-75

x^d att^d.

3877 ✓
Board of 1875-76
PUBLIC WORKS.

To

Mr. L. H. Inger
Audubon

Debit

Issued

Recd.

Encl.

a. o. H. Inger, No.

1995

Nos. 371-372

Concrete Office Store Room
at Audubon, Lindelupia, W. T.

The estimate amounting to
\$1000 for constructing and
erecting with remarks
found not available at
present.