

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	1738	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	11. 7.	195	1876

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
11th July 1876. No. 1,738.*

Read the following :—

No. 85 W.

No. 142. *Note by the Chief Engineer for Irrigation.*

THE west embankment of the Godavery in the 15th and 16th miles above the anicut having been placed in imminent danger by the erosion of the river bank at and

No. 3,337, 12th February 1876.

near Tallapudi, the District Engineer submitted alternative proposals for on the one hand putting up ring bunds to cut off the anticipated breaches, and on the other hand for retiring the flood bank for a length of 1½ miles, so as to make the latter safe at any rate for some years to come. The latter arrangement was considered to

To District Engineer, No. 247, 25th February 1876.

From District Engineer, No. 626, dated 3rd June 1876.

be preferable, and certain additional information was asked for. The estimate, as revised, amounts to Rupees 7,000, and the District Engineer not having furnished a classified abstract as required by G.O.,

No. 1,968, 10th July 1875, the necessary particulars are subjoined :—

	RS.
B.—Land	980
C.—Masonry works, drainage culvert	690
L.—Earthworks	5,330
	7,000

The sanction of the estimate is recommended.

2. The District Engineer further proposed torevet the face of the river bank with nanel rollers at a cost of Rs. 7,400 ;

From District Engineer, No. 3,645, 15th March 1876.

To District Engineer, No. 23 GD, 27th March 1876.

but as it appeared that the main object of this work was to prevent injury to the village, it appeared to the undersigned that, if deemed necessary, it required to

be dealt with out of the Irrigation Department. Major Beatty, however, points out an apparent inconsistency between the objection taken to this expenditure and the instructions given in paragraph 3 of the Inspection Notes No. 184-C, 26th February

Proceedings, Madras Government, 15th July 1874, No. 1,906.

1874. There is, however, no inconsistency really. The note referred to a very cheap mode of preventing damage, and contemplated its application to scores of miles of river bank. The length to be protected at Tallapudi is under a mile, and the undersigned of course had never thought of spending 7 or 8 thousand Rupees a-mile on scores of miles of river bank, but possibly 300 to 450 Rupees a-mile.

OOTACAMUND,

1st July 1876.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,

Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department,
11th July 1876. No. 1,738.

No. 143.

ORDER THEREON, 11th July 1876, No. 1,738.

IRRIGATION, No. 10.

• Vigeshwaram to Polaveram.

the river margin is sanctioned for execution from the District Grant for Agricultural Repairs, as follows:—

Head of Service.—Irrigation.

Fund.—Ordinary Agricultural.

Class.—Repairs.

Work.—Reconstructing a portion of the flood embankment between Vigeshwaram and Polaveram.

Amount.—Rupees 7,000.

To be carried out by the Public Works Department Officers.

2. This sanction has been registered as No. 62 I. of 1876-77.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Godavery.

" Collector of do.

" Chief Engineer for Irrigation.

" Examiner of Public Works Accounts.

" Revenue Department.

Exd. E. C. Shunker.

Spare Copies

No. 18.

OFFICE OF CHIEF ENGINEER FOR IRRIGATION,
Patacamund 1st July 1876.

No. 85-W.

Note by the Chief Engineer for Irrigation.

ure 6.

The west embankment of the Godavery in the 15th & 16th miles above the aricut having been placed in imminent danger by the erosion of the river bank at and near Tallapudi, the District

Feb/76. Engineer submitted alternative proposals for, on the one hand, putting up wing banks to cut off the anticipated breacher, and on the other hand for retreating the flood bank for a length of 1 1/2 miles, so as to make the latter safe at any rate for some years to come. The latter arrangement was con-

24-7-25 entered to be preferable and certain additional information was asked

626. for. The estimate as revised amounted to Rs 7000, and the District Engineer not having furnished a classified abstract as required by G.O. no. 1968-10th July 1875, the necessary particulars

fo. 18 July 74. 1906
16 Jan 76. 94

P. H. 1870 Department
Form No. 18.
No. 5016.
From
The Chief Engineer for Irrigation,

To
The Secretary to Government,
Public Works Department.

Dated 7th July
Despatched 7th July
Received 13th July 1876.

ENCLOSURE 6

No. 85. W.

Subject.

Reconstruction of a
portion of the flood
embankment between
Vijeshwaram and
Polavaram. Godave
District.

No. 142 - 143

Cu - 7.7.76 Ptd 11.7.76
Ch. Sect. 40th

Form No. 22.

No 1730

7d

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 11 July 76.
Read the following:—

From the Chief Engineer for
Irrigation 3 H.E. dated 1st July 76 No 85W
Reconstruction of flood bank.

The estimate of
Rupees 7000 for re-
constructing a part of
the west flood bank of
the Godavery in the
15th & 16th miles on a
line at a distance from
the river margin is
sanctioned for execution
from the District grant
for Agricultural repairs
as follows:—

Head of Service - Irrigation.
Fund - Ordinary Agricultural
Class - Repairs
Work. Reconstructing a portion
of the flood embankment
between Vijeshwaram and
Polavaram.
To be carried out by the P.W.D.
Officers.

Vijeshwaram to
Polavaram.

This sanction has been
registered as No 28 of
1876-77.

D. E. Sadaury.
Collector - do.
C. E. for I. with 6 Encls.
En. H. W. D.
Rev. Secy.

by 579

50160A

Govt. of 1876 Madras.

PUBLIC WORKS.

To

The H. & Godavery

Dated

Issued

Recd

Encl.

G. O. ¹¹ July 1876, No. 1738

Nos. 142 - 143

Reconstruction of a por
tion of the flood embank
ment between Nigela:
warani and Polwarani
Godavery B- Estimate
of Rs- 7,000 for the
sanctioned.

28-7-76