

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE

## Government of Madras

*Public Works*

DEPARTMENT

|                     |       |                 |
|---------------------|-------|-----------------|
| G.O. No.            | 1818  | Press           |
| <del>B.P. No.</del> |       | <del>Mis.</del> |
| Dated               | 19-7- | 4876-195.       |

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,  
19th July 1876. No. 1,818.*

Read the following papers:—

No. 295. Endorsement of the Consulting Engineer for Railways, dated Madras, 25th May 1876, No. 256.

From W. S. BETTS, Esq., Agent, South Indian Railway, to Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, dated Negapatam, 22nd May 1876, No. 1,693.

I FORWARD herewith copy of a report from the Acting Chief Engineer, regarding the accident which occurred in Madras on the 13th instant, through the falling in of the iron roofing in course of erection over the engine shed at that station.

**SOUTH INDIAN RAILWAY.**

*Letter from the Acting Chief Engineer, to the Agent, dated Madras, 17th May 1876, No. 11,404.*

In continuation of my telegram of the 13th instant, reporting an accident at the engine shed, Madras, I have now to inform you that I have to-day visited the scene of the accident and beg to furnish you with the following particulars concerning it. The main building of the engine shed is 200 feet by 80 feet wide, and it is to be covered with an iron roof of two bays, the two bays meeting upon a central row of wrought-iron girders supported upon seven cast-iron columns. The erection of the roof had been in progress for about six weeks and was reaching completion. The work was placed by Mr. Fox under the charge of an Inspector, by name Duval; this man had considerable experience in such work having, since his entertainment in the Company's service, superintended the erection of a similar roof at the engine shed, Trichinopoly junction. At the date of the accident the whole of the main principals were in position; the ends of those which met over the central girders were bolted down to the shoe-plates, the other ends rested loosely on the masonry. Three rows of purlins on each half span tied the principals continuously from end to end, each purlin where it fell over a principal was secured to it by a half-inch bolt. The masonry gables of the building have not been built up, but, in lieu of the support which they would have offered, a large derrick pole, securely guyed, was fixed in the line of the most easterly principal in each of the bays, and these principals were securely lashed to the derricks. In this position the roof stood on the evening of the 12th instant. Mr. Fox reports having visited it then and seen that all was right. Inspector Duval states that when he came to work on the morning of the 13th instant, he observed that all the principals of the north bay were leaning over towards the south about 6 inches past the vertical at the peak, and he determined to pull them back to the vertical with ropes. He appears to have given instructions to an East Indian Maistry named Monisse, to attach three ropes one at each end of the building and one in the centre, and by pulling simultaneously at these ropes to bring the couples back to the plumb. Inspector Duval did not wait to see this operation performed, but left the work, according to his own statement, at 11-30; as the accident took place at that hour, it is probable that he left for breakfast somewhat earlier. Monisse acknowledges having received the above instructions, but did not carry them out; he states that he attached one rope only to the roof, to the principal neck, and that which was lashed to the derrick; with twenty men pulling from below and fifteen others assisting on the roof he had succeeded in bringing the couples back to the vertical, when the rope gave way; the principals relieved from the pull, rebounded from the direction in which they have been pulled and fell over on the opposite one; all but the two principals which were lashed to the derricks and six of those in the southern bay fell to the ground. I examined the rope which was stated to have given way; it is of hemp, 1 inch in diameter and old, and it is much too weak to bear such a strain as must have been brought upon it. Mr. Fox states that he saw depending from the two principals immediately after the accident some purlins, the bolts which attached these to the principals did not appear to have been subjected to any strain, and

I am driven to the conclusion that to facilitate bringing back the couples to the perpendicular, the Maistry must have disconnected the purlins which held the remainder of the roof to the one securely fastened principal at the end. Had this connection remained intact the breaking of the rope could not have resulted so disastrously. The iron of the principals is much bent save in many cases the T iron is fractured. Twenty-one of the wrought-iron shoes over the central girders are broken, the girders and columns have sustained no damage; the latter have bent from the perpendicular and have been saved by the stones upon which they rested tilting up. I am glad to state that the loss of life and injury are not so great as at first supposed. Two persons were killed, one a woman 60 years of age who happened to be in the shed, although not engaged in the work then; the other, a male child of about one year, who must have been left by his mother to shelter in the shed while she worked outside. In addition to these fatalities fifteen persons were more or less injured, but in only one case is the injury of a serious nature. An inquest was opened on the morning of the 14th instant, and after the examination of Mr. Fox and Inspector Duval it was adjourned until the 29th instant. I do not consider that any blame attaches to Mr. Fox, the system upon which the work was carried on was an ordinary and safe one; he was not present at the time of the accident, having been out during the morning at the end of his district.

2. Inspector Duval was sent from the Southern Extension to Mr. Fox, who, in consideration of his previous experience in this class of work, was justified in placing confidence in him.

3. The Inspector by his own showing left the work before the coolies did, and delegated to his Maistry a critical operation which he should have personally superintended, and to the failure to see his instructions carried out the accident may be attributed. I have consequently arrived at the conclusion that after giving Inspector Duval every consideration for past services, I have no cause left to me but to dismiss him. Tabular statements of the killed and injured will reach you in due course.

(True Copy.)

NEGAPATAM,  
22nd May 1876.

(Signed) W. S. BETTS,  
Agent.

SUBMITTED for the information of Government.

2. The engine-shed was inspected by me immediately after the accident had occurred, and the information then elicited regarding its cause corresponds in all essential particulars with the facts stated in Mr. White's report.

3. The accident shall be again reported upon after the conclusion of the inquest, which I understand has now been adjourned a second time until the 1st June.

(Signed) J. H. M. SHAW-STEWART, Lieut.-Col., R.E.,  
Consulting Engineer for Railways.

No. 295-A. From Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madras, 28th June 1876, No. 310.

In continuation of the papers laid before Government on the 25th ultimo, with No. 256, I have the honor to submit copies of the proceedings of the inquest held upon the 14th ultimo and the 1st instant, upon the bodies of the two persons killed in the recent accident at the South Indian Railway Company's engine shed, and a letter\* from

\*No. 1,801, 19th June 1876. the Agent of the Company, forwarding a further report from the Acting Chief Engineer upon the subject. An accident report in the usual form is also enclosed.

2. The building where the accident occurred is the engine shed now under construction at the Madras terminus of the South Indian Railway. The main body of the building is 200 feet in length and 80 feet in width. It is designed to carry an iron roof in two spans of 40 feet each, supported in the centre by a line of wrought-iron girders resting upon seven cast-iron columns. The principals in each span are twenty-three in number, and 8 feet 4 inches from centre to centre.

3. Upon the evening of the 12th of May, the whole of the principals of the roof are stated to have been placed correctly in position; the inner ends being bolted to the shoe-plates on the centre girders, and the outer ends resting upon the walls of the building, but unsecured. The principals were secured to each other by three rows of purlins to each half span, (the full number being seven); the purlins being made fast to the rafters by  $\frac{1}{2}$  inch bolts. The masonry gables at the east and west ends of the shed had not been built, but an attempt had been made to supply the support which they would have afforded by attaching the principal at the east end of each span to a large derrick pole firmly fixed in position by means of guy ropes.

4. Upon the morning of the 13th, it was observed by the Inspector in charge that the principals in the north span had a cant of some 6 inches towards the west. This Inspector, Duval by name, appears to have given orders to an East Indian Maistry, named Monisse, to attach three additional ropes to the roof, in order to bring it back to its proper position. These ropes, according to Duval's statement, are marked E, F and G, in the accompanying rough sketch. The other four ropes shown in the sketch A, B, C and D, were then in position; A and B being attached to the derrick pole at the east end, and C and D to the principal at the west end. Duval's intention, according to his own statement, was to bring the principals back to the vertical by hauling at the three ropes D, F and G. After giving these instructions, Duval appears to have left the work and gone to breakfast; at 11-30 A.M., according to his own account, but probably some time before that.

5. Instead of carrying out these instructions, Monisse appears to have attached one rope only (marked G on the sketch) to the second principal from the east end of the roof. Upon this rope he set some forty coolies to haul, when suddenly the rope gave way; and the roof springing back with a rebound from the direction in which they had been pulling, fell over in the other direction, and the whole structure came down. Two persons were killed by the accident; one, a woman sixty years old, and the other, a boy, one year old. Fifteen other persons were more or less injured. Strangely enough, not one of the people at work within the shed was killed; the two deaths were those of persons who had no business to be in the shed.

6. There can be no doubt that this accident was directly due to gross neglect of duty. The Inspector in charge gave certain instructions for carrying out an important operation in which great care was needed. He neglected his duty in not staying upon the ground to see the work carried out, and the result was that the work was undertaken in a most careless and irregular manner. Two of the three ropes, regarding which instructions had been given, were altogether omitted; while the rope which was actually used was an old one, insufficient in size and strength for the strain to which it was subjected.

7. In addition to this gross neglect of duty in carrying out the work, it seems to me that the accident is also to be traced to errors of system in the mode of

*Proceedings of the Madras Government, Public Works Department,  
19th July 1876. No. 1,818.*

construction. I cannot avoid the conclusion that there were at least two such errors; first, in erecting the principals before the gable ends of the east and west walls had been built; and, second, in erecting the whole of the trusses from end to end of the roof with temporary and inefficient fastenings, instead of dealing with each truss as erected, and securing it permanently, by bolting the outer, as well as the inner end, and fixing the full number of the purlins with rivets. In the enclosed letter from the Acting Chief Engineer, the reasons are given for omitting the precautions in question; but, after allowing full weight to those reasons, I am of opinion that the system followed was wrong upon those points. If the latter only of the two precautions alluded to had been taken, I am of opinion that the accident could not have occurred.

8. I have not yet heard whether all the injured persons have recovered, but a further report upon this point shall be submitted.

From W. S. BETTS, Esq., Agent, South Indian Railway, to Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, dated Negapatam, 19th June 1876, No. 1,801.

Your letter, No. 590, of the 6th instant.

Attached hereto I forward a copy of an expression of opinion by the Acting Chief Engineer on two points in connection with the late accident to the engine-shed roof at Madras.

**SOUTH INDIAN RAILWAY.**

*Letter from the Acting Chief Engineer, to the Agent, dated Trichinopoly, 17th June 1876, No. 13,762.*

*Your No. 5,908-2,762, of 10th instant.*

*Re Accident to Engine-shed Roof, Madras:—*

I HAVE the pleasure to reply as follows to the two questions asked by the Consulting Engineer in connection with the above subject.

1st.—The erection of the engine-shed roof was pushed forward with the view of having the building ready for occupation by the date fixed for opening the line to Tindevanam. The completion of the gables was delayed owing to the difficulty of fixing the hooks for the large doors; these hooks required to be bedded into the stones which are built into the brickwork. I am informed that the necessary stone-cutting labor was difficult to procure, and to avoid delay it was determined to erect the principals before the gables were built up. I do not think there was any danger in adopting this course. Had both gables been up it is true they might have afforded some support to the principals, but in their absence the same support was afforded by means of guyed derricks. This course is the only one which can be adopted in the case of roof which have no gables at all, as for instance, the roof of the passenger station, Trichinopoly Fort, and the accident cannot be attributed to the absence of the gables.

2nd.—I think it would have been better to permanently rivet up the purlins and fix the diagonal wind-ties as the erection of the roof proceeded. I am assured that wherever a purlin fell over a principal, the two were united with a bolt, and if these bolts were tightly screwed up they were as secure as rivets would have been. It is quite a common practice in roof designs to dispense with rivets and use bolts only. The inner ends of the principals were all securely bolted to the tops of the columns and the outer ends were left loose, because when the weight of the purlins, boarding and sheet iron comes upon the principals, a slight deflection takes place, causing a horizontal thrust which, if the outer ends of the principals are bolted down, would endanger the stability of the wall. It therefore becomes necessary to fully weight the principals

*Proceedings of the Madras Government, Public Works Department,  
19th July 1876. No. 1,818.*

before screwing up the bolts which secures their outer ends. It may be urged in justification of the course pursued that the erection of the whole of the principals occupied only seven days, and that during a portion of that time preparations were being made to commence the rivetting up by adjusting the purlins.

Whatever course was adopted in the erection, there could not fail to be a considerable amount of risk involved, which could only be met by the exercise of the greatest care on the part of the Inspector in charge, and I have already expressed my opinion (see my No. 11,404, of 17th May 1876,) that the accident was due to the want of the most ordinary care and not to the system upon which the work was carried out.

NEGAPATAM,

(True Copy.)

(Signed) W. S. BETTS,

[illegible]

**NEGAPATAM,  
31st May 1876.**

(Signed) W. S. BETTS,  
*Agent.*

Agents Department  
Report of Accidents

[illegible]

Agents' Office  
Kegapikam  
31<sup>st</sup>. May 1876

36. 19. The Consulting Engineers for Railways

Accepted 24.

*Proceedings of the Madras Government, Public Works Department,  
19th July 1876. No. 1,818.*

No. 296.

ORDER THEREON, 19th July 1876, No. 1,818.

**RAILWAY, No. 31.**

HIS GRACE the Governor in Council fully concurs in the conclusion arrived at by the Consulting Engineer for Railways that the accident reported in these papers, which proved fatal to two persons and caused injury to fifteen others, was directly due to gross neglect of duty. In delegating a critical operation to be performed in his absence by a Maistry, the Inspector failed to realize the responsibility of his charge. The Maistry is equally to blame for his disobedience of the orders which he had received as to the way in which the operation was to be carried out. Both men are, in the opinion of the Governor in Council, unfit for future employment on any work in the Madras Presidency.

2. The reason adduced by the Acting Chief Engineer for omitting to fasten down the principals suggests doubts as to the stability of the structure, the details of which should be carefully scrutinized by the Chief Engineer.

(True Extract.).

Colonel

*Offg. Under Secy. to Govt., P.W.D.*



*[Faint, mostly illegible handwritten text, possibly a deposition or report.]*

INFORMATIONS of Witnesses severally taken and acknowledged touching  
the Death of *Chinniah and Mungadoo*  
the *South Indian Railway Station*  
at *Egmore*  
within the limits of Madras, on the  
day of *May* *One thousand eight hundred and*  
*seventy* before *George*  
*Hankinley* Esquire, Coroner of Madras, on an Inquisition then  
and there taken on view of the body of the said *Chinniah*  
and *Mungadoo* taken and there lying dead, as follows: to wit  
*Chinniah* *Mistry* *and* *affirmation*  
in Tamil deposedth and sayeth *Chinniah* *first*  
*Mistry* *Carnatic Railway and line at Chintan*  
*depettal*, I do not know either of the  
*deceased* about 12 noon yesterday about 50  
*Coolies* were engaged on different work  
beneath the new shed, I was standing near  
the 3rd pillar looking up to the roof (iron)  
where rivetting was going on. I heard a  
noise as if the roofing was falling down, and  
on looking up I saw it falling. I do not  
know the cause of its doing so. I did not  
recognize the deceased as amongst the  
people present, but I saw the woman  
and the child removed after death  
from

from the corner of the ruin. Through fear  
my eyes became dim and I did not see  
whether other people were hurt or not.

The above information was  
taken and acknowledged on the  
day year and at the place  
just above mentioned, the  
contents having been previously  
explained by the sworn inter-  
preter.

Before me

and signed by the said

Council

My son on solemn affirmation in Telugoo

deposited and signed by a deputy Maistry

or overlooker for Coolies yesterday about 11 1/2 a.m.

I was about 100 yards from the shed, the

deceased woman was engaged amongst 100

other Coolies carrying earth on the works,

and had gone beneath the shed into the

shade about that time I heard a noise

at a heavy distance falling I turned

and looked and saw the roof falling. I ran

up and on entering the shed saw the deceased

amongst the ruined roof roofing her name

is Chinnamah about 60 years of age, my

uncle

of Chinnamah Maistry  
A true interpretation  
of the above information  
sworn interpreter

3  
aunt. I rummaged her from beneath the ruin  
she was at the time alive, but died immediately  
afterwards, she did not speak a word  
and I do not know anything more. I do not know  
whether the child and did not see it around.

The above information is as  
taken and acknowledged on the  
day year and at the place  
just above mentioned, the  
contents having been pre-  
viously explained by the  
sworn interpreter.

Before me

and signed by the said

My son on solemn affirmation in Telugoo

deposited and signed by a deputy Maistry

or overlooker for Coolies yesterday about 11 1/2 a.m.

I was about 100 yards from the shed, the

deceased woman was engaged amongst 100

other Coolies carrying earth on the works,

and had gone beneath the shed into the

shade about that time I heard a noise

at a heavy distance falling I turned

and looked and saw the roof falling. I ran

up and on entering the shed saw the deceased

amongst the ruined roof roofing her name

is Chinnamah about 60 years of age, my

uncle

of Chinnamah Maistry  
A true interpretation  
of the above information  
sworn interpreter

Verdict arrived on solemn affirmation in

Telugoo deposited and signed by a deputy Maistry

or overlooker for Coolies yesterday about 11 1/2 a.m.

I was about 100 yards from the shed, the

deceased woman was engaged amongst 100

other Coolies carrying earth on the works,

and had gone beneath the shed into the

shade about that time I heard a noise

at a heavy distance falling I turned

and looked and saw the roof falling. I ran

up and on entering the shed saw the deceased

amongst the ruined roof roofing her name

19. 5  
The above information was taken and acknowledged on the day year  
and at the place first above mentioned.  
Signed/ Arthur Luke Roach Esq. sworn deponent and  
Sageth Sam Offg. Surgeon at the place first above mentioned.  
Before me  
Signed/ H. Stanbrough  
Coroner

Arthur Luke Roach Esq. sworn deponent and  
Sageth Sam Offg. Surgeon at the place first above mentioned.  
I have heard the evidence of the former witnesses  
and examined the bodies of the deceased, one  
of which an old woman of 60 years of age and  
the other a male child about 1 year of age.  
The woman had several ribs on the left side  
and right leg beneath the knee broken. She  
also received a violent blow across the spine  
and died from shock caused by the injuries  
she had received; the child's roof of skull was  
fractured and brains protruded, its death  
must have been almost instantaneous.

The above information was  
taken and acknowledged on the day year  
and at the place first above mentioned.  
Signed/ H. Stanbrough  
Coroner

Arthur Douglas Fox being duly sworn de.  
I depose and say that I am President of  
the Engineers' Committee Railway and Line in  
Wexham. I was not present at the time  
of the accident but arrived on the spot  
about 10 minutes afterwards. The principals  
of the iron roofing of the shed had got slightly  
out of the perpendicular. Men were engaged  
in pulling at a rope to rectify the same, and  
while doing so, the rope about one inch  
in diameter broke and the shock caused by its  
breaking made the principal spring backwards,  
and the whole of the skeleton iron roofing  
fell down about 200 feet in length with a  
span of 40 feet. If the rope had not broken,  
the accident would not have occurred, inclu-  
ding the two deaths 14 or 15 others were more  
or less injured. On examining the rope it is  
my opinion the rope should have been stronger.  
The work was under the supervision of  
Inspector Duval.

The above information was taken  
and acknowledged on the day year  
and at the place first above mentioned.  
Signed/ H. Stanbrough  
Coroner

S. J. A. D. Fox

Enrique Guabal sworn deponent and sayeth  
I am an Inspector on this Railway about 11 1/2  
A.M. I was supervising the raising of the prin-  
cipals of the iron roof of the warehouse  
I had ordered 3 ropes to be affixed for do-  
ing and had gone to breakfast and during my  
absence the Coolies only worked with the one rope  
about 1 inch diameter. I heard the noise and  
Mr. Fox sent for me. It is my opinion  
that had the 2 new ropes worked with the 3 ropes  
the accident would not have taken place.  
Other work of this same character had been  
performed, and when doing so, ropes would  
be used according to the weight of iron required  
to be moved. I gave directions for the 3 ropes  
to be used to Moonis and Gominia who  
were my Draistries. These 2 people were respon-  
sible for carrying out my orders when absent.  
There is no notice put up to warn people  
from going in nor a sign kept for that  
purpose. There are particular orders that  
people should not go into the shed.

The above information was taken and  
acknowledged on the day year and at  
the place just above mentioned.  
(Signed) R. Stanbrough  
Coroner

Anthony Moniffe sworn deponent and sayeth I  
am a Draistry employed by the Southern India  
Railway, I was engaged 13th May about 11 or  
12 O'clock on the top of the roof fixing 3 ropes  
by the order of my Engineer Mr. Guabal in  
intended to bring the iron roofing up to plumb, as it  
was a little out of the perpendicular, there were  
some 20 Coolies above and the same quantity  
and below, when suddenly the rope gave way. There were  
3 ropes, 2 of which were slack fastened to a  
cross bar in the ground, the 3rd and rope was  
the one we were working on pulling at and  
which gave way. That was the proper way to  
perform the work. The rope was about 1 inch  
in diameter. The rope was spliced and it is  
my belief the splicing gave way which caused  
the accident. It was an old rope but pretty  
strong. It was a hemp rope if it had not  
been spliced it was a strong rope. The Engineer  
Officer always gives directions to the Draistries  
or Overseers before going away and then comes  
back again frequently. This is the rope.

The above information was taken  
and acknowledged at the S. P. Station  
Goods shed at Chennai on the 1st June 1896,  
the contents hereof have been previously explained  
by the sworn deponent.  
(Signed) R. Stanbrough  
Coroner

(Signed) Anthony Moniffe

Matthew Demmea sworn deponent and sayeth  
 I am a Maistry or Superintendent over coolies  
 and have been employed at the Southern  
 India Railway about a month, before that  
 was employed as an Overseer in the S.P.W.  
 for 3 1/2 years. I recollect the 13<sup>th</sup> May,  
 and was directed by Mr. Gival before going  
 to breakfast to put on 3 grey ropes and pull  
 the iron roofing straight after the iron rivetting  
 was done, but the 3 ropes were put on before  
 it was completed. The ropes should not  
 have been fixed, before I was myself present,  
 and I was 50 yards from the place when  
 the roofing fell down. I intended asking  
 Mr. Gival when he came back from  
 breakfast for fresh ropes as there was not  
 a proper rope to fix on. The 2 ropes at the  
 other end were of no use, there should  
 have been a rope in the center. The 2 ropes  
 I mentioned ~~were~~ for fixing the 1<sup>st</sup> angle  
 and of no further use. Mr. Moonise must  
 have affixed the rope which broke. Mr.  
 Moonise and I are of the same rank or  
 position neither of us are superior. I have

seen the same sort of work before. If I had  
been present I should not have allowed the  
work to proceed with these ropes.

The above information was taken  
and acknowledged at the Southern  
Indians & Railway Station Goods  
shed at Ennise on the 1<sup>st</sup> June 1876

Signed, H. Garbrough

Coroner

William Henry Coaker sworn depositee Hayth  
I am Captain R. C. and holding the appointment  
of Deputy Consulting Engineer for Railways &  
I remember 15<sup>th</sup> May, and came to the seat  
of accident about 2 1/2 P.M. on a report  
from Mr. Fox the Resident Engineer of the  
L. & S. Railway, that an Engineer Officer might  
come and examine it, and at the request  
of the former revisited the spot on the 15<sup>th</sup>  
May at once state that I have never put  
up a roof of this construction and therefore  
can only report up on the forces brought  
into play. The immediate cause of the  
accident was the breaking <sup>giving way of the</sup> or splintering of  
the rope which the Coolies were working  
at.

at (Captain Coaker puts in a sketch drawn by Mr. Duval showing the order he had given to the overseer or Master before proceeding to breakfast) Only one rope was fixed at the Eastern end of the shed which broke upon the Coles pulling it and the shock produced the rebound or springing of the rafters which brought them down. Had Mr. Duval's Order been carried out and drawn put to the 3 ropes it is my opinion the accident would not have occurred. If the rope had been a new one it would have been capable of sustaining  $1\frac{1}{2}$  Tons although more than it should have been subjected to. The weight would have been distributed had the 3 ropes been used that is each would have sustained  $\frac{1}{2}$  a ton, which they are quite capable of. The ropes had to overcome about  $1\frac{1}{2}$  Tons if properly affixed to the roofing.

The above information was taken and acknowledged at the S. & P. Station Goods shed at Enniscorthy on the 1st June 1876.

Before me  
Signed / H. Stanborough  
Coroner.

Sd / W. H. Coaker  
Lieut. R. C. and  
Captain

The above information was taken and acknowledged at the S. & P. Station Goods shed at Enniscorthy on the 1st June 1876.

Before me  
Signed / H. Stanborough  
Coroner.

Arthur Douglas Fox examined on his former oath states, I have perfect Confidence in Mr. Duval, but it is my opinion on such a particular and responsible work he should have been present. Mr. Duval in engaging the services of Mr. Moniffe stated he had been engaged in large works in Madras and also in erecting a high Chimney and that he had Confidence in him, and as we were pushed for time to open the line by 1st July, I consented to his engagement. Mr. Duval is a professional French Engineer, I think it was his duty to have satisfied himself that the ropes were proper before he left the works. I mean he should have ordered the ropes to be fixed, and then have seen them before raising the roofing to its perpendicular. The time for working is up to 12 noon, and then recommences at 1 P.M. Mr. Duval left a few minutes before 12.

Sd / A. D. Fox.

(A True copy)  
H. Stanborough  
Coroner.

1. The first part of the document is a list of names and dates, which appears to be a record of some kind. The names are written in a cursive script, and the dates are in a more formal, printed style. The list is organized into columns, with names in the first column and dates in the second column.

2. The second part of the document is a large, handwritten note or letter. It is written in a cursive script and is quite long, covering most of the page. The handwriting is somewhat difficult to read, but it appears to be a personal communication or a report.

3. The third part of the document is a small, handwritten note or signature. It is located at the bottom of the page and is written in a cursive script. It appears to be a signature or a short note.

then and there  
lying dead and by adjournment at the South  
O. R. Station Goods shed at Egmore on the first  
day of June in the year aforesaid — upon the  
Oath of Charles Strange Harvey, Daniel Leddham,  
Lydaphel Rungamayookalbolohetty, Mullyan  
Coppund Pasala Ponniothothorum Nardoo, Jany  
yavooloo Rajarathorum Nardoo, William  
Walker, & Kennar Putravadoo Mroodally  
then and there duly sworn and charged to inquire when, how, and by what  
means the said Murugadoo  
came to his Death

We the said Jurors find unanimously

—that the death of the said

Imungadoo

B

Mungadoo was caused at  
the North Indian Railway Station at Egmore  
on or about the Thirteenth day of May  
One thousand eight hundred and seventy six from fracture  
of the skull accidentally caused by the  
iron roofing of the North Indian  
Railway falling down.

And so say the Jurors upon their Oath aforesaid.

Witness our hands

*(Faint illegible text)*  
Signed H. Lambrough  
Coroner  
(A. L. L. L.)  
H. Lambrough  
Coroner.

Annexed

AN INQUISTION taken at the South Indian  
 Railway Station at Egmore  
 within the limits  
 of Madras, on the Twentieth day of May  
 One thousand eight hundred and seventy six before  
 Henry Starbrough Esq. Coroner of  
 Madras, on view of the body of Chinnamah

then and there  
 lying dead and by adjournment at the S. D. O.  
 Station Goodshed at Egmore on the first  
 day of June in the year aforesaid upon the  
 Oath of Charles Strange Harvey, Daniel Ledsham,  
 Sydasiah Rungarayookaloo Shetty, Mullyam  
 Cophum Basala Pooroochothorunn, Naidoo  
 Janyavooloo Payaruthunn, Naidoo, William  
 Walker & others Extra Jurors

then and there duly sworn and charged to inquire when, how, and by what  
 means the said Chinnamah

came to her Death

We the said Jurors find unanimously that the death of the said

Chinnamah

P. 4628/76

14th May 1876  
 An Inquisition taken  
 on view of the body of  
 Chinnamah at the  
 South Indian Railway  
 Station at Egmore  
 within the limits of  
 Madras on the 20th  
 day of May 1876.  
 Present  
 Henry Starbrough Esq.  
 Coroner of Madras  
 on view of the body of  
 Chinnamah at the  
 South Indian Railway  
 Station at Egmore  
 within the limits of  
 Madras on the 20th  
 day of May 1876.  
 Present  
 Charles Strange Harvey,  
 Daniel Ledsham,  
 Sydasiah Rungarayookaloo  
 Shetty, Mullyam Cophum  
 Basala Pooroochothorunn,  
 Naidoo Janyavooloo  
 Payaruthunn, Naidoo,  
 William Walker & others  
 Extra Jurors

No. 1801

GREAT SOUTHERN OF INDIA RAILWAY.

AGENTS OFFICE,

NEGAPATAM, 19<sup>th</sup> June 1876.

THE AGENT

South Indian  
Great Southern of India Railway,

The Consulting Engineer for Railway  
Madras

SIR,

Your letter of 590 of the 6<sup>th</sup> Inst. Attached  
hereto I forward copy of an expression of opinion by the Acting  
Chief Engineer on two points in connection with the case  
accident to the engine shed roof at Madras.

I have the honour to be

Yours most Obedt Servant

Williams B. M.  
Agent

M. 4628/26

14<sup>th</sup> June 1876

1876

and instructions taken  
on view of the body of  
the engine shed at the  
South Indian Railway  
Station at Egmore  
within the limits of  
Madras and the  
Government of the  
S. I. R. Station Goods  
Shed at Egmore  
the 1<sup>st</sup> June 1876.

Respect

Chief from the  
reunited by the new  
copying of the South  
Indian Railway  
Secretary  
M. 4628/26

Letter from the Acting Schiffsingenieur to the Agent  
dated Trichinopoly 17th June 1876 & N. 13762.

Yours N. 5908. of 10<sup>th</sup> inst.

re-actment to Engineer's <sup>27-62</sup> spec. - Moaras.  
I have the pleasure to reply as follows to the two  
questions asked by the Consulting Engineer in con-  
nection with the above subject.

1<sup>st</sup>. The erection of the Engine shed roof was pushed forward with the view of leaving the building ready for occupation by the date fixed for opening the line to Hindersmarch. The completion of the gables was delayed owing to the difficulty of fixing the bolts for the large doors; these bolts required to be bedded into the stones which are built into the brickwork. I am informed that the necessary stone cutting labour was difficult to procure, and to avoid delay it was determined to erect the principals before the gables were built up. I do not think there was any danger in adopting this course. Had both gables been up it is true they might have afforded some support to the principals but in their absence the same support was afforded by means of guyed derrick. This course is the only one which can be adopted in the case of roof which have no gables at all, as for instance the roof of the Passenger Station, Erichin, Napier, &c. and the accident cannot be attributed to the absence of the gables.

2<sup>d</sup> I think it would have been better to permanently  
ribs up the purlins and fix the diagonal windties  
as the erection of the roof proceeded. I am assured  
that whenever a purlin fell over a principal  
the two were united with a bolt and if these bolts  
were tightly screwed up they were <sup>as secured</sup> as ribs would  
have been. It is quite a common practice in roof  
designs

Pr. 4628 / 96

12021

9

Mr. Wm. L. G. Hy  
of the Com. Secy  
for Louisiana

Dated 19<sup>th</sup>  
Apr - 21<sup>st</sup> 3 June 1861

No. 1801

The President of  
the University of  
Louisiana

designs to dispense with rivets and use bolts only. The inner ends of the principals were all securely bolted to the tops of the columns and the outer ends were left loose because when the weight of the principals bearing and chest iron comes upon the principals, a slight deflection takes place causing a horizontal thrust which if the outer ends of the principals are bolted down would endanger the stability of the wall. It therefore becomes necessary to fully weight the principals before screwing up the bolts which secures their outer ends. It may be urged in justification of the course pursued that the erection of the whole of the principals occupied only 7 days, and that during a portion of that time preparations were being made to commence the rivetting up by adjusting the principals.

Whatever course was adopted in the erection there could not fail to be a considerable amount of risk involved which could only be met by the exercise of the greatest care on the part of the Inspector in charge and I have already expressed my opinion (see my let. 11404 of 17.5.76) that the accident was due to the want of the most ordinary care and not to the system upon which the work was carried out.

(True copy)  
 William Stott  
 Agent

Nagapattinam  
 Agents Office  
 19 June 1876

RAILWAY DEPARTMENT.

CONSULTING ENGINEER'S OFFICE,

Madras 28<sup>th</sup> June 1876.

No. 310

From

LIEUT.-COLONEL J. H. M. SHAW-STEWART, R.E.,

Consulting Engineer for Railways,

To

MAJOR-GENERAL G. W. WALKER, R.E.,

Secretary to Government,

Public Works Department,

Fort Saint George.

SIR,

In continuation of the papers laid before Government on the 25<sup>th</sup> ultimo, with No 256, I have the honour to submit copies of the Proceedings of the Inquest held upon the 14<sup>th</sup> ultimo and the 1<sup>st</sup> instant upon the bodies of the two persons killed in the recent accident at the Dutch Indian Railway Company's engine shed, and a letter from the Agent of the

No 1801  
 19 June 76


the Company forwarding a further report from the Acting Chief Engineer upon the subject. An accident report in the usual form is also enclosed.


2. The building where the accident occurred is the engine shed now under construction at the Madras terminus of the South Indian Railway. The main body of the building is 200 feet in length, and 80 feet in width. It is designed to carry an iron roof in two spans of 40 feet each, supported in the centre by a line of wrought iron girders resting upon seven cast iron columns.

The


11 6  
The principals in each span are 23 in number, and 8 feet 4 inches from centre to centre.

3. Upon the evening of the 12<sup>th</sup> of May, the whole of the principals of the roof are stated to have been placed correctly in position; the inner ends being bolted to the shoe plates on the centre girders, and the outer ends resting upon the walls of the building, but unsecured. The principals were secured to each other by three rows of purlins to each half span, the full number being seven; the purlins being made fast to the rafters by  $\frac{1}{2}$  inch bolts. The masonry gables

gables at the east and west ends of the shed had not been built, but an attempt had been made to supply the support which they would have afforded by attaching the principal  at the east end of each span to a large derrick pole firmly fixed in position by means of guy ropes.

4. Upon the morning of the 13<sup>th</sup> it was observed by the Inspector in charge that the principal  in the north span had a cant of some 6 inches towards the west.

This Inspector, Duval by name, appears to have given orders to  
an

43  
an East Indian Maistry named Monise to attach three additional ropes to the roof, in order to bring it back to its proper position. These ropes, according to Duval's statement, are marked E, F, and G, in the accompanying rough sketch. The other four ropes shown in the sketch, A, B, C, and D, were then in position; A and B being attached to the derrick pole at the east end, and C and D to the principal  at the west end. Duval's intention, according to his own statement, was to bring the principals back to the vertical by hauling at the three ropes D, F, and G. After giving

giving these instructions, Dural appears to have left the work, and gone to breakfast; at 11.30 a.m. according to his own account, but probably some time before that.

5. Instead of carrying out these instructions, Monisse appears to have attached one rope only marked C on the sketch to the second principal from the east end of the roof.

Upon this rope he set some 40 coolies to haul, when suddenly the rope gave way, and the roof springing back with a rebound from the direction in which they had been pulling, fell

over

45 8  
over in the other direction, and the whole structure came down. Two persons were killed by the accident; one, a woman 60 years old, and the other, a boy, one year old. Fifteen other persons were more or less injured. Strangely enough, not one of the people at work within the shed was killed; the two deaths were those of persons who had no business to be in the shed.

6. There can be no doubt that this accident was directly due to gross neglect of duty. The Inspector in charge gave certain instructions for carrying out an important operation in

in which great care was needed. He neglected his duty in not staying upon the ground to see the work carried out, and the result was that the work was undertaken in a most careless and irregular manner. Two of the three ropes, regarding which instructions had been given, were altogether omitted; while the rope which was actually used was an old one, insufficient in size and strength for the strain to which it was subjected.

7. In addition to this gross neglect of duty in carrying out the

57 9  
the work, it seems to me that the accident is also to be traced to errors of system in the mode of construction. I cannot avoid the conclusion that there were at least two such errors; first, in erecting the principals before the gable ends of the east and west walls had been built; and, second, in erecting the whole of the trusses from end to end of the roof with temporary and inefficient fastenings, instead of dealing with each truss as erected, and securing it permanently, by bolting the outer as well as the inner end, and fixing the full number of the purlins with rivets. In the enclosed

enclosed letter from the Acting Chief  
Engineer the reasons are given for  
omitting the precautions in question;  
but, after allowing full weight to  
those reasons, I am of opinion that  
the system followed was wrong  
upon those points. If the latter  
only of the two precautions alluded  
to had been taken, I am of opinion  
that the accident could not have  
occurred.

8. I have not yet  
heard whether all the injured  
persons have recovered, but a  
further report upon this point  
shall

shall be submitted.

I have the honour to be  
Sir

Yours most obedt Servt.  
Maurice L. L. O. R.  
Chief Engineer for Railways

80 4628

Prosser 19 July 1976  
L 22956

*Greenleaf*

Public Works Dept.

Letter from the Consulting  
Engineer for Railways No 310.  
dated 28<sup>th</sup> June 1876.

For Order.

See nothing in this of  
 to change my opinion that  
 the Ministry is equally  
 deserving of blame

Submitted for  
 Orders with previous  
 report.

The question I had a notion  
amount of risk - but the answer was  
was immediately covered by  
gross negligence of the Fort St. George & Major Genl. R.R.  
+ of the Ministry employed  
distribution of orders  
of the latter - Both are temptations  
future employment on any scale of responsibility or influence  
Madras Presidency - If there is anything in the matter  
given for not parting since the 1st of Jan. The  
plan is for flight - It is not very completely  
Sunderland the details of the situation of the ship

N<sup>o</sup> 2950

Puccin-13.7.76 Mtu 19.7.76  
 Cui 3-7-76 Mtu 13.7.76  
 Bepet 24-6-76. 28-7-

Dated 28<sup>th</sup> June 1876.  
Received 29<sup>th</sup> June 1876.  
£ 8. 7<sup>10</sup> No. 310  
We Receipt the following  
Subscription for  
the papers in regard  
to the recent acci-  
dent at the Machine  
Co. sheweth:-

Dated 28th June 1876  
Received 29th June 1876

**RAILWAY DEPARTMENT**  
**From**  
**The Consulting Engineer**  
**for Railways,**  
**To**  
**The Secretary to Government,**  
**P. W. Department,**  
**Fort Saint George.**

Encl. heading

No. 1193

South Indian

GREAT SOUTHERN OF INDIA RAILWAY.

AGENT'S OFFICE,

NEGAPATAN, 22 May 1866.

From

THE AGENT,

South Indian  
Great Southern of India Railway,

To

The Consulting Engineer for Railways.  
Madras.

SIR,

I forward herewith copy of a report from  
the Acting Chief Engineer, regarding the accident which  
occurred in Madras on the 13<sup>th</sup> Inst. thro' the falling in  
of the iron roofing in course of erection over the engine shed  
at that station.

I have the honour to be,  
Sir,

Your Most Obedt Servant

Wm. J. J. J.

Agent

Handwritten notes and signatures at the bottom of the page, including names like "Wm. J. J. J." and "Agent".

No. 3789/96.  
2

South Indian Railway  
Letter from the Acting Chief Engineer to the Agent  
dated Madras 17<sup>th</sup> May 1876 N. 11404/2

In continuation of my telegram of the 13<sup>th</sup> Inst. reporting an accident at the engine shed Madras. I have now to inform you that I have today visited the scene of the accident and beg to furnish you with the following particulars concerning it. The main building of the Engine shed is 200 ft by 80 ft wide, and it is to be covered with an iron roof of two bays - the two bays meeting upon a central row of wrought iron girders supported upon 7 cast iron columns. The erection of the roof had been in progress for about six weeks and was reaching completion. The work was placed by Mr. Fox under the charge of an Inspector, by name Orval, this man had considerable experience in such work having since his entertainment in the Company's service superintended the erection of a similar roof at the Engine shed Trichy Junction at the date of the accident. The whole of the main principals were in position, the ends of those which met over the central girders were bolted down to the floor plates - the other ends rested loosely on the masonry. Three rows of putties in each bay spanned the principals continuously from end to end. Each puttie when it fell over a principal was secured to it by a half inch bolt. The masonry gables of the building have not been built up - but in lieu of the support which they would have offered a large derrick pole, securely galled was fixed in the bay of the most easterly principal in each of the bays, and these principals were securely lashed to the derricks. In this position the roof stood

No. 295

Received by  
Chief Engineer  
at Madras  
17<sup>th</sup> May 1876  
No. 11404/2  
The Chief Engineer  
at Madras  
17<sup>th</sup> May 1876  
The Chief Engineer  
at Madras  
17<sup>th</sup> May 1876  
The Chief Engineer  
at Madras  
17<sup>th</sup> May 1876

on the evening of the 12<sup>th</sup> Inst. Mr. Fox reports having  
visited it and seen that all was right. Inspector  
Dural states that when he came to work in the  
morning of the 13<sup>th</sup> inst. he observed that all the  
principals of the north bay were leaning over towards  
the south about 6 inches past the vertical at the  
peak and he determined to pull them back to the  
vertical with ropes. He appears to have given in-  
structions to an East Indian monkey named Monies  
to attach three ropes - one at each end of the building  
and one in the centre, and by pulling simultaneously  
at these ropes to bring the couples back to the  
plumb. Inspector Dural did not wait to see this  
operation performed, but left the work according  
to his own statement, at 11-30 - as the accident  
took place at that hour it is probable that  
he left for breakfast somewhat earlier.  
Monies acknowledges having received the above  
instructions, but did not carry them out. He states  
that he attached one rope only to the roof to the  
principal mast & that which was lashed to the  
derrick with 20 men pulling from below and 15 others  
assisting on the roof he had succeeded in bringing  
the couples back to the vertical, when the ropes  
gave way the principals relieved from the pull  
rebounded from the direction in which they have  
been pulled and fell over in the opposite one - all  
but the two principals which were lashed to the  
derrick and one of those in the southern bay fell  
to the ground. I examined the rope which was  
stated to have given way - it is of hemp, 1 inch in  
diameter and old - and it is much too weak to bear  
such a strain as must have been brought upon it.  
Mr. Fox states that he saw depending from the

4 5  
two and principals immediately after the accident  
some pulleys. the bolts which attached these to  
the principals did not appear to have been subjected  
to any strain, and I am driven to the conclusion that  
by facilitating bringing back the couples to the  
perpendicular the strain must have disconnected  
the pulleys which held the remainder of the roof  
to the one securely fastened principal at the end.  
Had this connection remained intact the breaking  
of the rope could not have resulted so disastrous.  
The iron of the principals is much bent and in many  
cases the iron is fractured. Twenty one of the wrought  
iron show over the central girders are broken. The  
girders and columns have sustained no damage.  
the latter have bent from the perpendicular and  
have been saved by the stones upon which they  
rested tilting up. I am glad to state that the  
loss of life and injury are not so great as at first  
supposed. Two persons were killed, one a woman 60 years  
of age who happened to be in the shed altho not  
engaged in the work then. the other a male  
child of about one year, who have been left by his  
mother to shelter in the shed while she worked outside.  
In addition to these fatalities 15 persons were more  
or less injured, but in only one case is the injury of a  
serious nature. An inquest was opened on the morning  
of the 14<sup>th</sup> Inst and after the examination of Mr. Fox  
and Inspector Dural it was adjourned until the  
29<sup>th</sup> Inst. I do not consider that any blame attaches  
to Mr. Fox - the system upon which the work was  
carried on was an ordinary and safe one. he was not  
present at the time of the accident having been  
out during the morning at the end of his district.  
Inspector Dural was sent from the southern  
extension

M. 3789/96.  
Extension to Mr. Fox - who in consideration of his previous experience in this class of work was justified in placing confidence in him.

The Inspector by his own showing left the work before the coolies did, and delegated to his minority a critical operation which he should have personally superintended and to the failure to see his instructions carried out the accident may be attributed. I have consequently arrived at the conclusion that after giving Inspector Orval every consideration for past services I have no course left to me but to dismiss him. Tabular statements of the killed and injured will reach you in due course.

(True copy)

Nagapatnam  
Agents office  
22 May 1876

William B. P. Esq.  
Agent

RAILWAY DEPARTMENT.

Consulting Engineer's Office,  
Madras, 25 May 1876.

No. 256

SUBMITTED for the information OF GOVERNMENT.

2. The engine shed was inspected by me immediately after the accident had occurred, and the information then elicited regarding its cause corresponds in all essential particulars with the facts stated in Mr. White's report.

3. The accident shall be again reported upon after the conclusion of the inquest, which I understand has now been adjourned a second time until the 1<sup>st</sup> June.

W. M. M. M.

L. H. R. E.

Consulting Engineer for Railways

1876 Delph  
No. 3789

Under date the 19<sup>th</sup> July/76.

Read the following:—

From  
The Consulting Engineer  
for Railways { H.E. No. 2564/25<sup>th</sup> May/76  
Do Do { " 310 28<sup>th</sup> June/76

15/7

His Grace the  
Governor in Council  
fully concurs in the  
conclusion arrived at  
by the Consulting Engineer  
for Railways that the  
accident reported in  
these papers, which proved  
fatal to two persons  
and caused injury to  
fifteen others, was directly  
due to gross neglect of  
duties in neglecting a  
critical operation to be  
performed in his absence  
by a Maistry, the  
Inspector

Recorded pending  
submission of proceedings  
of the Court of Enquiry.

*[Signature]*

Thanked for  
as much as  
possible  
Cm Eng for Rly

*[Faint handwritten notes, mostly illegible]*

Enclosures 2  
Dated 25<sup>th</sup> May 1876  
Received 26<sup>th</sup> May 1876  
Secretary to Government,  
P. W. Department,  
Fort St. George.

From  
The Consulting Engineer  
for Railways,  
187  
RAILWAY DEPARTMENT.

Inspector failed to  
realize the responsibility  
of his charge. The Ministry  
is equally to blame for  
his disobedience of the  
Orders which he had  
received as for the way  
in which the operation  
was to be carried out.  
Both parties are, in the  
opinion of the Governor  
in Council, unfit for  
future employment  
on any work in the  
Madras Presidency.

The reason adduced  
by the Acting Chief  
Engineer for committing  
to paper down the  
principles suggests doubts  
as to the stability of  
the structure, the  
details of which should  
be

65 15-  
be carefully scrutinized  
by the Chief Engineer  
=over.

*Amr*

2. Caus. Inq. for Railways ✓  
7. Judicial Dept. - ✓

10. 8-8-76

10. attb.

3189/8  
Govt. of 1876 Madras.



PUBLIC WORKS.

To

The Commr. of P.W.

21-7-76

Dated

Issued

Recd.

Encl.

G. O. 19 July 1876, No. 1878

Nos. 295/6

Accident (S. S. M.)

Passing orders on Report  
submitted by the Engineer  
of the — by the falling  
in of an Engine wheel  
in course of erection  
at the Coorabed  
bridge on the 13th  
May 1876.

11-5-76