

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 563 (W)	Press ~~Mis.~~
Dated 19-2-	1877.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
19th February 1877. No. 563.*

Read the following papers :—

No. 470. From E. W. PRINGLE, Esq., District Engineer, South Canara, to Lieutenant-Colonel J. MULLINS, R.E., Secretary to Government, Public Works Department, dated Mangalore, 3rd February 1877, No. 71.

I HAVE the honor to submit, for the sanction of Government, an estimate amounting to Rupees 230 for providing an iron barred room for safe custody of records in the part of the Deputy Tahsildar's Cutcherry at Hossdroog lately added for the accommodation of the Sub-Registrar there.

2. I am satisfied of the necessity for the room, the want of which was brought to my notice by the District Registrar of Assurances, only after the additions already sanctioned were completed and the building was handed over for use.

3. The balance left at my disposal under the head "Minor New Works, Provincial," is Rupees 134 as shown in the margin, which will be appropriated for the work, and I request that a further sum of Rupees 96 may be provided by Government. Rupees 160 were transferred from this district without reference to this office.

Allotment	RS. 400
Appropriation already made	RS. 106
Transferred to Coimbatore District as per G.O., No. 2,947, of 2nd November 1876	20
Do. to Malabar District as per G.O., No. 2,981, of 6th November 1876	140
	266
Balance available	134

4. The work now estimated for is urgently required, for the accommodation already provided for the Sub-Registrar is stated to be of little or no use without it, and I therefore request I may be favored with early orders on the subject.

No. 470-A. From the Examiner of Public Works Accounts, dated Fort St. George, 15th February 1877.

No. 471. ORDER THEREON, 19th February 1877, No. 563.

CIVIL WORKS, No. 37.

(*) *Heads of Service.*—Provincial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Civil Buildings.
Sub-head.—A, Judicial Department.
Section.—ii, Miscellaneous.
Name of Work.—Adding a Record-room to the Sub-Registrar's Office at Hossdroog.
Amount.—Rupees 230.
To be carried out by the Public Works Department.

G.O., No. 441, dated 7th February 1877.

THE estimate for Rupees 230 is sanctioned.

2. The balance under Minor New Works, Provincial, of which the District Engineer speaks in paragraph 3 of his letter has since been transferred.

3. Funds for the work now sanctioned will, therefore, be provided from the Government Reserve under Provincial.

Proceedings of the Madras Government, Public Works Department,
19th February 1877. No. 563.

4. This sanction has been registered as Provincial No. 241-W of 1876-77.

(True Extract.)

Colonel,
Acting Joint Secretary to Government.

(a) Heads of Service— *Provincial*

Fund.

Ordinary

Class.

Original Work

Main-head.

Civil Buildings

Sub-head.

A. Judicial Dept.

Section.

ii Miscellaneous

Name of Work.

*Adding a record-room to the
Sub Registrar's office at Hopedrup*

Amount.

Rs 250

To be carried out by the

P. W. Department.

Print in the margin of G.O. No 6680/19-27

Carried over 20644 ✓

Abstract Estimate No. 21 of 1876-77
 South Canada District.

Work. Addition of a Record room in the Sub. Registrar's Office at Fredericton.

quantity

Description of work. P. Rate Amount Total.

One inch diameter iron
 barred gratings with door
 shutters of the same con-
 struction fastened to

180 the gratings with strong Pad. 1 . . 180 . . ✓
 8 ft iron hinges and with one
 inch diameter round iron
 bolt and padlock complete

Ceiling with Thompson's designed
 wood joists 5x3 placed 2 ft
 2 ft apart from centre

83 3/4 to centre and one inch 100 31 6 . 26 4 4 ✓
 8 ft thick planks of the
 same kind nailed with
 3 inches long iron nails

Carried over 206 4 4 ✓

Papers for all 1830
 and prepared a
 W of 1876-77
 of 1877

Brought forward 2064 4 ✓

Flooring the record room

77 1/2" with Coal bar Composite

100 12 9 3 12 ✓

Painting the wood work
iron bars of the gratings

and the ends of joints with

2 Coats of Coal tar _____

3 . . ✓

Total Pages 218 & 2

Sancho and Superintendence

100-357-12 11710

Total amount of Estimate Papers—230.

Mangabe

3^{1/2} February 1877

District Engineer,

South Canada

Thurston

HLB

Register & Carriage

Work Addition of a Record room in the Sub.
Registrar's Office at Hosdang.

P.W.D.
10 FEB 77
No 1419

Work. Addition of a
Record room in the Sub.
Registrar's Office at
Hosdang.

At Hosdang 10th Feb 77.

At Hosdang 10th Feb 77.

10th Feb 77.

Detail of Work.	Number.	Measurements in feet.				Contents.	Total quantity of each description of work.
		Length.		Breadth or Thickness.	Height or Depth.		
		Each.	Total.				
One inch diameter iron based gratings with door shutters of the same construction fastened to the gratings with strong iron hinges, and with one inch diameter round iron bolt and Padlock Complete Spp.			18		10	180	180
Ceiling with Bamboo wood joints 5x5 placed 2 ft. apart from centre to centre and one inch thick planks of the same kind nailed with 3 inches long iron nails Spp.			10	8 3/8		83 3/4	83 3/4

Flooring the Record
room with Coal Gas
Composite Spght.

1	.	9 ⁵ / ₈	-	8	77	77
---	---	-------------------------------	---	---	----	----

Manufactured
3^d February 1877

Embarras
District Engineer
South Canada

LLB

P.W.D.
10 FEB 77
1419
No. 1

Detailed Estimate No. 2 of 1876-77.

D. P. W. South Canara District.

1876

Work.

Addition of a Room
in the Sub-Registrar's
Office at Hosdurg.

Specification Report to accompany Estimate
for the addition of a Record room in the
Sub-Registrar's Office at Hosdurg.

1. A portion of the existing room to
be enclosed by iron barred gratings as
shown in the accompanying plan for the
purpose of the same being converted into
a record room.

2. The gratings are to consist of Box
wood framing and 1 inch diameter iron
bars placed 3' apart from centre to centre,
and let an inch in the wooden frames
at each end. One of the gratings facing
the front door of the building is to have
an door way with shutters of the same
construction, and fastened to the grating
with strong iron hinges, an inch round
iron bolt and padlock. The projecting
ends of the wood work of the grating
when abutting on the wall are to be let
into it, the upright piece at the external
corner is to be fitted into the beam
at the upper end, and let into the ground
at the lower end. The other grating
facing the Sub-Registrar's seat to be a

Simple

simple railing with upright & cross
pieces fixed similarly to the other the
wood for these gratings is to be
of well-seasoned Bampur of the sizes
noted in the Plan and Estimate. The
whole of the wood and iron work is to be
painted with 2 coats of Coal tar.

2. The room is to be ceiled
with well-seasoned Bampur wood joists
5x3 each placed 2 ft apart from centre
to centre. One end of these joists about 9 in
length is to be let into the existing
cross wall and the other end fitted into
the head piece of the grating; the top
of the joists and that of the railing to
be on the same level to admit of the
planking being nailed on them. Over
the joists planking of one inch thickness
& of the same wood are to be closely nailed
with 3" long iron nails.

The existing flooring of
this room is to be covered with Coal tar
Composite $\frac{3}{4}$ inch thick laid according
to the usual specification.

Mangalore

3rd February 1897

For my self

District Engineer

South Canada District Registry Office
 Margate 3rd February 1877

From
 The District Registrar
 The Secretary of Government
 D. P. W. Adams.

I have the honor to submit for the
 sanction of Government an estimate
 amounting to Rs (230) Two hundred and
 thirty only for providing an iron barred room
 sanctioned in G.O. for safe custody of records
 No 3 of 1st April 1875 in the part of the Deputy
 estimate No 751. Subaltern's Cutchery at

Proceeding lately added for the
 accommodation of the Dist. Registrar.

2. I am satisfied of the necessity for
 the room, which was brought to my notice
 by the District Registrar of assurances,
 only after the additions already sanctioned
 were completed & the building was handed
 over for use.

3. The balance left at my disposal
 under the Head Minor New works Provincial

15-0/4

Specification referred to
 accompanying Estimate for
 the addition of a second
 room in the Dist. Registrar's
 Office at Margate.

1419
 10 FEB 77
 P.W.D.

Rs 134- (hundred & thirty four only)
 The amount in the margin will be appropriated
 Allotment 400- - provided for the work
 Appropriation already made 185- - and I request her since
 transfer to Coimbatore District as per G.O. No. 20- of 22. Nov. 1876 that a transfer be made for
 of 22. Nov. 1876 further
 of to Malabar District as per G.O. No. 2981 of 8 Nov. 1876 sum of
 Rs 266- -
 Balance available 134- - Rs 96- -

(Ninety-six only) may be provided by Government. Rs 160 (hundred and sixty) were transferred from this District without reference to this office.
 The work now estimated for is urgently required for the accommodation already provided for the Sub-Registrar is stated to be of little or no use without it & I therefore request I may be favoured with early orders on the subject.
 I have the honor to be, Sir,
 Your most obedt. Servt.
 District Engineer
 Coimbatore

NO. 01
 PORT ST. GEORGE. 15TH. FEBY. 1877.
 THE SUM OF RS. 200 REQUIRED BY THE DISTRICT ENGINEER, SOUTH CANARA, UNDER 'ORIGINAL WORKS PROVINCIAL CIVIL BUILDINGS' MAY BE PROVIDED FROM THE ALLOTMENT OF RS. 250 PROVIDED IN THE BUDGET FOR 'ORIGINAL WORKS MISCELLANEOUS PUBLIC IMPROVEMENTS' NILGIRI DISTRICT AS NO APPROPRIATION HAS BEEN MADE UP TO DATE OUT OF THAT AMOUNT.
 Lowry-Jordan
 EXAMINER, P.W. ACCOUNTS.

1. 1. 1875. No. 3.
 2. Nov. 1876 2948.
 6 " " 2981.

P.W.D.
 10 FEB 77
 No 1419

for days out of the way
 for the remaining item
 & estimate of -
 when work would be done
 (See serials) No 10000

From
 the District Engineer
 the Secretary to Govt
 dated 30 January 1877
 1877

For remarks as
 to the provision of
 the Rs 230 required
 by the D.E.
 13.2.77

No 1070
 16.2.77

Civil works

Public Works Department
 No 563
 PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 19 Feb/77
 Read the following :-

From the District S. Canara (H.E. No 71 of 3 Feb/77)

The estimate
 for Rs 230 is sanctioned.

2. The balance under
 Minor New Works, Pro-
 vincial, of which the
 District Engineer speaks
 in para 3 of his letter has
 since been transferred.

3. Funds for the work
 now sanctioned will there-
 fore be provided from the
 Government Reserve.
 Under Provincial.

8 Dec 441 of 7 Feb. 1877.

MS dispd - 19-2-77

This sanction has
 been registered as
 Provincial No 24177.
 10.2.77
 5.3.77 of 1876-77 -

14/19
Obt. of 1877 Madras.

PUBLIC WORKS.

To The D. C. South Canara

Dated

Issued

Recd.

Encl.

G.O., 17th Feb^r 1877, No. 583

Nos. 470-71

Sub Registrar Office
at Kossdroog, S. Canara
81. The estimate of Rs.
220 for adding a second-
room to the —, sanctioned
and funds appropriated
from the Government Reserve
under Provincial

San. in Reg.

No. 470

Ar 16.2.77