

KEEP WITH.

Current No. 6631.

Rept. No. 494.

Dated the 10th November 1881.

from the Supg Engr. 4th Circle.

Note of Remarks.

The Estimate & Plan with Rept. for Constructing a Coach house & Stables, on Stone house Hill at Ootacamund, Nilgiris amounts to Rs 1000.

The building measures 46 x 21 1/2 ft divided by a brick wall in the Centre of the building to afford accommodation for 5 Carriages in one side & for 8 Horses in the other side with bamboo partitions, & will be erected on the same site where the existing one remains, which is to be entirely demolished.

A provision of Rs 20 has been made in the Estimate for dismantling old stables.

Most of the works agree with the Dist Schedule.

Genl Supervision & Contingencies have been separately charged at 5 per Cent each.

12th Nov/81.

No. 494

Report on the estimate of Rs 1000 for constructing a new stable on Stone House Hill at Ootacamund.

With reference to G. O. No. 2315 W

Enclosures 3, dated 19th Sept/81 a design was prepared together with an estimate for constructing a coach house and stables measuring 41 1/2 x 21 1/2 ft. divided by a brick wall in the centre of the building to afford suitable accommodation for 5 carriages in one side and for 8 horses in the other side with bamboo partitions and to be built with common moulded brick in clay on the same site where the existing one remains which is to be demolished entirely, a provision of Rs. 20 has been made in the estimate for the same.

The

The plan and estimate the
latter amounting to Rs 1000 are sub-
mitted for sanction and if funds
are provided in time the work
may be put in hand at once
and finished within the current
official year.

Copy Engineers' Office }
4th Circle }
Comptroller 10th Nov: 1891 }

M. M. Majumdar
Surgey Engineer Circle

To

The Chief Engineer
D. D. W.

P.O. No. 2315 W. 19-9-81.

From
The Supy. Engineer,
Fourth Circle.

Dated 10th Nov. 1881.
Desps: 11th Nov. 1881.

No. 494

Enc. 3.

Stable on stone house
at Ootacamund:—

Report on the
Estimate of Rs. 1,000 for
constructing a new—

C. No. 6631

P. W. Secretariat.

Note by Budget Section.

Work

Remarks and References.

Constructing a Coach House
and Stables on Stone House Hill
at Ootacamund.

Fund	Provincial
Service Head	Civil Buildings
Departmental Head	Original Works
Amount of estimate	Rs. 1,000
Expenditure in previous year	"
Allotment in current year	"
Balance required to complete	"

Total Rs. 1,000

Note of available funds.

No funds are available at present. (It is suggested
that the Supy. Engineer be told to carry out the
work and include the amount of the present estimate
in the general estimate for the Govt. House at Norwood
now under preparation.)

14th Nov. 1881 } The one work
has nothing to do with
the other.

Budget Clerk.

N^o 2877 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 17th November 1881
Read the following:—

Note by Budget Section.

From the S. S. 4th Circle H.S. No 494 of 10th Nov 81.

The estimate amounting
to Rs 1000, for constructing
a coach house & stables
at Stonehouse Botacann,
is sanctioned.

2. No funds are
available at present,
but an allotment
will if possible be
made later in the
year.

3. This sanction has
been registered as Prov.
No 98 W of 1881-82, &
Classified as Civil
Buildings, Original Works.

To the S. S. 4th Circle,
with 2 enclos
- S. S. W. a
with duplicate of the
- Public Works Dept. 10.11.81

Att