

(1) Number of pages 72
(2) Date of repair July. 87.
(3) Initials of the Referencer bua

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. R. D. DEPARTMENT

G.O. No.	19152 165	Press.
B.P. No:		Mis.
Dated	9.7.1883	198.

Not to be folded or roughly handled

9TH JULY 1883, No. 1915 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel J. BEATTY, R.E., Superintending Engineer, Fourth Circle, to the Chief Engineer, Public Works Department, dated Ootacamund, 2nd July 1883, No. 123 C.W.

As directed in your letter, No. 83 E., of 4th May 1883, I have the honor to forward, herewith, the complete estimate of Government House, Ootacamund. The accompaniments of this letter are as follow :—

* Sent herewith.

† In a separate cover.

‡ Do. do.

§ With the bundle of estimates.

|| With the bundle of plans.

¶ Will follow.

1 Report * with Appendix.

1 Specification.†

20 Plans.†

4 Comparative Statements.‡

25 Detailed Estimates with Abstracts.‡

1 List showing the different Sub-heads of the Estimate.§

1 List of Plans.||

1 General Abstract Estimate.¶

From the same Officer, dated Wellington, 3rd July 1883, No. 151 C.

In submitting the estimate for completing Government House and furnishing it, I did not send copies of the sanctioned plans and elevations of the main building, as these were submitted with the sanctioned estimate of February 1882, and there are copies with the Private Secretary to His Excellency the Governor, as well as possibly in your own office. But, lest they should be wanted, I have now the honor to send you the copies that were sent me with G.O., No. 346 W., of 1st February 1883.

“Report” on Estimate, dated 4th July 1883.

ORDER—dated 9th July 1883, No. 1915 W., Public Works.

Ordered to be forwarded to the Government of India.

(Here enter No. 1916 W., dated 9th July 1883.)

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle, with copy of Report.
" Private Secretary to His Excellency the Governor, with copy of Report.
" Financial Department.
Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1883 Madras.

PUBLIC WORKS.

Dated July, 9th.

Recd.

Encl.

G.O., 9th July 1883, No. 1915 W.

JULY.

Government House, Ootacamund

Ordered that the complete estimate for be forwarded to the Government of India.

9TH JULY 1883, No. 1916 W., PUBLIC WORKS.

1915/16
19/2

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

LETTER—from

COLONEL R. H. SANKEY, C.B., R.E.,

Secretary to the Government of Madras,

Public Works Department,

To

THE SECRETARY TO THE GOVERNMENT OF INDIA,

PUBLIC WORKS DEPARTMENT.

SIR,

I am directed by the Right Honorable the Governor in Council to forward, herewith, with the documents noted in the margin, the complete estimate for Government House at Ootacamund as called for by the Government of India in their letters of the 13th January 1883, No. 87, and 19th April 1883, No. 394.

2. The present estimate, amounting to Rs. 7,79,150, covers, I am to say, not only the outlay originally incurred in acquiring the Upper Norwood property on which the house has been built, but also of various roads and other improvements only incidentally connected with the work, together with all past and probable future outlay upon it and its surroundings, including decorations inside and outside, as well as furniture.

3. It is understood that the Government of India has signified its readiness to accept a lump sum estimate for the furniture, and as regards some few items, of which, owing to their special character, it is impossible at the present moment to give the details, full explanation will be found in the report appended to the estimate.

4. From that report it will be observed that altogether inadequate provision was made in the earlier estimates for suitable accommodation for the household and establishment of the Governor.

5. From the Proceedings of the Committee assembled in August 1882 under the orders of this Government it will, moreover, be found that several of the old buildings, which had been originally intended for the partial accommodation of His Excellency's Staff, had been built of bad materials, and had become almost uninhabitable from damp (one indeed was medically condemned from this cause), and that the provision of servants' quarters and other out-houses was altogether insufficient.

6. With no other object than to make the place suitable as a residence for the Governor, his staff and servants, His Excellency in Council has found it indispensable to make certain additions to the previous schemes, which will be found duly set forth in the report.

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of Madras.

PUBLIC WORKS.

Dated July, 9th.

Recd.

Encl.

G.O., 9th July 1883, No. 1916 W.

JULY.

Government House, Ootacamund

Forwarding complete estimate for —.

Circle D.P.W.

1905/16
H.

My dear Colonel

I mentioned yesterday
that a deani official
Correspondence had
been going on about
the furniture. I now send
you copies of it ~~to see~~
as it will explain the
application for a camp.

Sum grant. Also in the
\$48975 there was included
some China, glass and
linen; and, after conversation
at Fort. Monroe, it was
agreed by Major Baring
that the \$48975 should
be passed as it stood
including such China
as was in it

But that we were to ^{affo} be told
that any further expenditure
in China glass or linen should
be borne by the regular
grant for Household Expenses.
Major Baring admitted
the item of ^{China etc. in} \$48975 as
^{very} high, ^{soaring} horses have to be
kept going at the same
time and there is ^{very} considerable
much saving in breakage

And wear and tear in
not carrying everything
backwards and forwards.

Yours sincerely
A. Lindsay.

4: July 1883

Government House

18th June 1883.

My dear Major Saring

Mr. Grant Duff is most anxious
to have all the Estimates for the
thorough completion of this House before
the Government of India as soon as
possible so that they may be sanctioned
and done with (except so far as the
provision of Provincial funds for
carrying them out by degrees goes)
before you, who know all the cir-
cumstances of the house and have
seen it, leave India.

The building estimates will
I understand be ready in a fortnight.

A committee sat some months ago and determined the main lines on which the further requirements were to run to thoroughly complete the work and the experience gained by living in the house has very slightly modified these so that this estimate will be final for the maximum sanction required. His Excellency, while for the purpose of conforming to rules is sending up these estimates to you complete, by no means feels that it will be necessary to put all the works in hand in his own time.

In this complete estimate
Furniture

of course is included, and it is estimated that the total amount for this will be Rs 1,25,000. ¹⁶/₉₁ I am to say that His Excellency thinks it will be most convenient and economical if this amount for Furniture is sanctioned as a maximum lump sum not to be exceeded and considered to include the items amounting to Rs 48,975 about which you spoke when you were in Madras and to which sanction was afterwards accorded in your Financial letter No: 87 of the 13th Jan^y 1883. Sanction will in fact now, if you are prepared to

pass it, be asked for a lump sum of
Rs 76025 in addition to the Rs 48975
already sanctioned and it will be
understood ^{that} (as laid down in the letter
above mentioned) no further expenditure
is to be incurred on glass, china
or linen ~~in accordance~~.

His Excellency considers that
it will be far more convenient and
economical to have a lump sum
sanctioned which it is contracted not
to exceed than to endeavour to force the
multifarious items and provide
for them in detail, as the necessity
for many items can only be ascertained
after experience, and economy can

Signature

only be studied by careful ordering
of only such articles as are found
to be necessary. 19⁵⁹/₈

May I ask the favour of a
telegram as to whether the lump
sum Estimate of Rs 76025 in
addition to the Rs 48975 is admissible
or whether details are absolutely
essential.

Believe me

Very truly yours

signed A. W. D. Y.

Telegram

To Cotacamund From Simla
19th 9th Urgent

Captain Audry - Hon. C. Baring

No objection will be made
here to additional grant of Rupees
76025, but Mr Grant Duff must
judge whether provincial reve-
-nues can stand the charge. I
am a little anxious about Madras
expenditure which appears to be
increasing somewhat rapidly -

Cotacamund

28. 6. 83.

Government House

Cotacaimund

3^d July 1883

1913/10

Dear Major Baring

Thank you for your
telegram in reply to my letter of
the 18th June about the Furniture
for this house.

The amount will be
included in the Estimate, but I
am to tell you from His Excellency
that he will take care not to spend
the money rapidly, but spread it
out so as not to be a heavy burden
on any one year.

Our Monsoon has been

holding off after a feeble com-
mencement, but appears now
to have set in again

Believe me

Yours sincerely
Edw A. A. dry

To be kept
with original
for 1892

4th Circle D.P.W.

Nalgiri Division

List of Sub heads of Estimates for Government House
and Subsidiary Buildings at Ootacamund.

No of Sub heads	Name of Works	1911	Amount of each Estimate
1	Cost of Upper Norwood properties		20,306
2	Improvements to Upper Norwood properties		2,440
3	New Government House		3,12,640
4	Water Supply for the New Building		6,900
5	Covered way to Upper Norwood		115
6	New Road of approach from Charing Cross to Government Garden		56,770
7	Water Closets, Sinks & Door Springs		820
8	Interior Decoration		53,000
9	Improving and Re-roofing Lower Norwood		13,657
10	Covered way from Lower Norwood		X 4,980
11	Improvements to Upper Norwood		16,860
12	Conservatory and Covered way from Upper Norwood	Lump Sum	10,000
13	New Blocks of 102 Servants Quarters		20,530
14	Moving Cisterns and Pipes		120
15	Coachman's House and a similar House for Cook, Guard and Fire Engine		18,140

Carried Over 55,627

Brought Over—556278

16	Straw and Cow shed with servants Quarters—	3290
17	Gram boiling shed and Gram store—	880
18	Stable yard improvements—	1370
19	Improvements to Garden Cottage—	10000
20	Improving road to Garden Cottage—	1620
21	Improvements to Bungalow P for Apothecary—	390
22	Improvements to Bungalow Q for Governor's Band—	1880
23	Finishing Exterior of Building—Lump sum	20000
24	Standing ground for Carriages on party nights—	900
25	New South East Approach to Government House—	5300
26	Entrance to Stable yard—	760
27	Stable for Sick Horses—	1960
28	Improvements to Know-dou road—	6620
29	Completing the Garden Front—Lump sum	6000
30	General Horticultural Improvements—Rs—	15000
31	Furniture—Rs—	125000
32	Kitchen Improvements, Store room, Cellars &c—	2930
33	Passage to Hall and dry earth closets—	1100
34	Passing drainage of roofs under Verandah floor—	280

Carried over—761558

Brought Over—761558

Shed for standing horses and cutting wood—	X 832
Completing Harness room—	X 1760
Unforeseen Contingencies—Lump sum	15000

Grand Total Estimate Rs. 779150

Executive Engⁿ Office

Kilgiri Dist.

29th June 1883

Executive Engineer Kilgiri
Division

L. Beatty - Colonel R.E.
Superintending Engineer 4th Circle

4th Circle D.P.W.

19/5/83

List of
Sub heads of Estimate
connected with Government
House at Ootacamund.

Included
as Appendix
to Report

Duplicate.

No. 1230
W.

From

To,

Sir,

Super Engineer's Office 4th Circle
Camp Ootacamund 2nd July 1883.

19/5/83

The Superintending Engineer
4th Circle

The Chief Engineer.
P.W. Department.

As directed in your letter
No. 83.E. of 4th May 1883, I have the honor
to forward herewith the Complete Estimate
of Government House Ootacamund. The
accompaniments of this letter are as
follow:-

* Handed over per-
sonally to the Chief
Engineer on 2nd inst.

In one bundle
herewith sent
in separate cover
by banghy.

1. Report with Appendix.
1. Specification.
20. Plans.
1. List of Plans.
4. Comparative Statements
25. Detailed Estimates with
abstracts.
1. List showing the different
sub-heads of the Estimate.

1 General Abstract Estimate.

Handed over
in the rough with
instructions to the
Executive Engineer
on the 3rd inst.

I have &c.

Signed / J Beatty Coll R.E.

Supg Engineer
1st Circle.

J. Beatty. Coll R.E.

Supg Engineer 1st Circle.

7th July 1883.

1915916
14

From

The Superintending Engineer
4th Circle

Dated 2nd

Received

} July 1883

No. 123 C
H

Government House Calcutta

Forwards Plans and
complete estimates of—

G.O. No. 1915-14 of
1916
9-7-83-

1915/16
15
C AW

This should
have been visited

The Report
has been used
as foundation
the fresh enlarged
one and distributed
by me

17/7/10

17.7
saw
put up

(1)
1915/916
Report to accompany the Estimate for
completing the construction of Government
House at Ootacamund and for furnishing
it; called for in letter from the Government
of India No 87 of the 13th January 1883.

Due to the yearly increasing
difficulties of securing a suitable residence
for His Excellency the Governor and Staff
at Ootacamund, during the annual hot-
weather sojourn of Government on the Nilgiri
Hills, it was decided in 1876 to acquire the
property known as "Upper Norwood"; adjoining
closely to which was the "Lower Norwood"
property, already in possession of Government.
On each of these existed bungalows built
in the old style, ill-arranged, constructed
of very indifferent materials and not even
water-tight. Lower Norwood was especially
from its low situation and bad construction
extremely damp and unfitted as a residence.

2. In view to economy, the first intention
was to use the bungalows for the Governor's

family and staff; adding merely such public rooms, in a separate building, as were deemed to be indispensably necessary for His Excellency's office and for reception purposes.

3. The plans proposed under this view when in great measure carried out were found very inadequate, but no final decision as to their precise scope could be arrived at in 1877, as the Government did not go to the Hills that year. In 1878 it became however sufficiently clear that the two old bungalows above adverted to were quite unsuited, both as regards character and amount of accommodation, for the Governor's family and staff, and that considerable additions must be made to the buildings.

4. This led to organic changes in the original design, and after a series of modifications the plan finally adopted was that of a large two-storied building, affording complete accommodation for the family in addition to the public reception rooms of the first design, but making no provision for the Private and Military Secretaries Staff

5. It is needless to trace the various changes, and many alterations of the plans which this rather wide departure from the original scheme necessarily involved or which arose from other causes. Suffice it to say that, by September 1878, the outlay had reached $2\frac{1}{4}$ lakhs, when the Government of India raised objections to the provision of a residence for His Excellency the Governor at a Hill station, at the public expense; on the ground that it was opposed to the orders of the Secretary of State. But in reply it was submitted that the principle of "prohibiting the transfer, periodically, of the seat of Government to the Hills" had been abandoned by the Home authorities, that it had been assumed that the Local Government had full authority to incur expenditure within their powers of sanction (Rs 1,000,000); and that economy had been consulted by spreading the outlay over several years.

6. The estimate framed under the above circumstances and which for all practical

purposes may be considered as the original estimate amounted to Rs 2,66,660, and was sanctioned by the Madras Government in G.O. No. 4488 W of 25th November 1878. But even as regards this, economy was still so much kept in view that no provision was made for either decorating the outside or inside of the building (in fact interior plastering was to a great extent omitted), for furniture, for providing quarters for His Excellency's Staff, for adequate servants' houses, &c. &c. or indeed for anything much beyond the bare walls of the principal mansion.

7. The first revised estimate was forwarded to the Government of India for sanction with G.O. No. 3016 W of 27th Nov. 1879, and amounted to Rs 2,76,000; but this again provided for little more than a revision of the rates of the work and made no further provision than the first for even necessary adjuncts, to say nothing of securing even the most ordinary comfort. This Revised Estimate was formally sanctioned by the Government of India in their Secretary's letter No. 560 of

31st January 1880.

8. As neither of the above mentioned estimates had any amount entered ^{9/10} in them for the cost of acquiring the Norwood Estate, and as it had been shewn that a large expanse of terraced roof was altogether unsuited to a wet monsoon at Ootacamund and that the expense of an iron pent roof must be incurred; further as became clear, first to the late Mr. Adam, and subsequently to Mr. Middleton the Acting Governor, that some additions must be made to the scheme in order to secure a habitable house with a road of approach to it, the estimate was again recast in 1881 providing for the following items.

1. Purchase of Upper Norwood property Rs 20,306
2. Improvements to ——— do ——— " 21,440
3. Constructing the new building ——— 3,17,093
4. Water supply ——— " 8,582
5. Covered passage from the new } ——— " 1693
building to Upper Norwood
6. New road of approach ——— " 33,800

Total Rupees 4,02,914

9. At the time of the submission of this

estimate the outlay had reached Rs 3,31,742. the yearly expenditure on the work from the commencement being as follows:-

1876-77	Rs 62,733
1877-78	" 1,10,662
1878-79	" 57,967
1879-80	" 30,990
1880-81	" 45,990
to December 1881	" 23,400
Total Rupees 3,31,742	

10. As this was the condition of matters when His Excellency the present Governor assumed office, it may be as well to advert to the fact that practically there was little more than the bare walls of what could no doubt in time and with adequate outlay become a suitable Government House. The flat roof (which had not been approved of by the Department) had proved leaky, and only the South wing had been provided with an iron pent roof over the terracing; most of the dwelling rooms had remained unplastered and many essential conveniences were absolutely wanting. Accommodation for the staff further than such as could be

found in the old bungalows (one of which proved quite uninhabitable) there was none: the provision for servants and cattle was either entirely inadequate or wholly wanting; the furniture consisted only of a few old articles brought up from the Government house at Gwindy (Madras); the new road of approach in substitution for the old steep and dangerous track which previously served as such had only just been commenced, the roads near the house itself, and its surroundings had only been worked out in the roughest fashion &c. In fact although the skeleton of a suitable Government House was there, some of the most clearly proved necessities had not been provided for. As to ordinary conveniences to say nothing of comforts or embellishments they had no existence.

11. Under the above circumstances, in August 1882 a Committee assembled to report on the further requirements of Government House, with a view to the completion of the main building, and the adaptation of

the subsidiary ones for occupation by His Excellency the Governor's staff and household, and their report is recorded at length in G.O. N^o. 2139 W of 19th August 1882. The approximate estimate framed by the Committee for the proposed additions not including furniture ^{on the building} amounted to Rs 188,000. The expenditure in 1882-83 was Rs 42,083, making, with the outlay previously incurred, a grand total of Rupees 389,524 or including furniture Rs 454,524.

12. The letter of this Government forwarding the above report showed that, notwithstanding this sensible increase to the outlay, some essential items, such as furniture, had not been entered, and the Government of India in their reply N^o. 87 of 13th January 1883 called for "a complete estimate of the cost of finishing and furnishing the house."

13. In consequence of a reminder from the Government of India, dated 19th April 1883, the Superintending Engineer was called on to submit the complete estimates, the preparation of which was to take precedence of all others.

14. The estimate now submitted, amounting to Rs 779,750, is in reply to the last quoted demand to the Govt of India, and comprises the following items; which it is believed will be found to cover all actual requirements of the scheme from first to last.

I. The six sub-heads of the estimate sanctioned in G.O. N^o. 390 W of 11th February 1882, i.e. all previous outlay whether on account of the ~~forward~~ property ~~works~~ or new works as then foreseen.

II. Twenty-four of the works specified in the report of the Committee of August 1882 as above adverted to. That report mentioned 28 works; but four of these having since then been held as being more correctly chargeable to the sanctioned estimate, have been so treated.

III. Six additional minor works which, on the latest information were found to be essential.

IV. Contingencies to the amount of Rs 15,000 as previously recommended by

the Committee.

15. As regards the six sub-heads of the estimate of February 1882, no outlay whatever has ~~been~~ incurred since that date, on the first two, which had previously ^{* Nos 1 and 2.} been completed; consequently no revision of those sub-heads is necessary.

16. But expenditure has been incurred against three* of the others and those estimates ^{* Nos 3, 4 and 6} have consequently been revised. As regards ^{See accompanying comparative statements.} No 5, a small outlay was incurred for a rough temporary covered passage, which is to be superseded by sub-head No 12 of the present estimate.

17. The general result of the revision of the sub-heads in question is as follows:-

No.	Nature of work	As sanctioned	As revised
3	New building	317,093	312,460
4	Water supply	8,582	6,900
5	Covered passage	1693	115
6	Road of approach	33,800	56,770
		364,168	376,245
	Excess over previous sanction		15,077

* See the 3 comparative statements accompanying.

* Sub-head No 8.

The Comparative Statements for the new building, water supply, and ^{road} of approach, clearly show, in separate columns, the work done, remaining to be done, and not required. The principal cause of the apparent reduction in the cost of the new building is the provision of a separate estimate for "decorations" on a greater scale than was formerly contemplated and which was clearly inadequate to a work of this character. But the revised amount for the new building includes Rs 10,258 for completing the roofs, ceilings, floors, windows, fireplaces, &c.; where they are still in an unfinished state.

18. Of the remaining 31 sub-heads detailed estimates are furnished for 25, and lump sums have been entered against the remaining six, the details of which cannot now be estimated more exactly. These lump sum entries are as follows:-

- I. Finishing exterior of main building — Rs 20,000
- II Conservatory and glass covered passage from Upper Norwood — 10,000

III. Furniture - (See the annexed appendix by the Private Secretary giving the needful information in reference to this item) — Rs 1,25,000

IV. Completing the Garden front — 6,000

V. General surroundings and laying out and planting the grounds — 15,000

VI. Unforeseen contingencies — 15,000

19. The following remarks seem necessary in regard to some of the sub-heads of the estimate:-

N^o 4. Water supply. The saving occurred in the cost of iron piping which had been over-estimated.

N^o 5. Only a rough temporary covered passage has yet been built which cost Rs 115; for this a conservatory and glass covered passage is to be substituted.

N^o 6. Road of approach from "Charing Cross". It may here be observed that nothing could well have been worse than the old road which was so narrow steep and tortuous as to be quite dangerous. Near its commencement it leads through one of the most frequented business

portions of the station and after that leads to a number of private houses and Hotels and the Public Gardens. Lastly to Government House - on the whole it may be looked on as forming one of the most important of the Octagon road quite irrespective of its incidental connection with Government House, and its cost might thus have been fairly debited to Miscellaneous Public Improvements.

The late Governor Mr. Adam saw at once the absolute necessity of providing for this road, and after his death the Acting Governor Mr. Huddleston decided finally to carry it out. As this work progressed alterations were found necessary in various features of the estimate, and several of the original proposals were improved upon. Stone curbing was substituted for brick work in defining the footpaths as being more durable; gravelled side paths were provided; also additional means of cross drainage; and especially for dealing with the unwatering of a very insanitary swamp through which the road was taken and the drainage of

which was considered to be most desirable. The latter has led to rather heavier expenditure than was anticipated. The revised estimate provides also for ornamental parapets surmounted by lamps, at the Garden Bridge; and on the branch line towards Stonehouse Hill, a new masonry culvert is to take the place of an old and unsightly platform bridge. Provision has also been made for ornamental Gate Piers, with suitable lamps, at the entrance to the Gardens.

N^{os} 8 and 31. The Decorations and Furniture are being provided under the immediate supervision of the Private Secretary. That officers' Mess: in regard to the latter is appended.

N^o 9. Improvements to Lower Norwood.

As before noted this old building from defective construction was condemned as unfit for habitation and the improvements here provided for have been in progress this season, and much of the work required has already been carried out.

N^{os} 11 and 19. The old bungalows here allotted to are Upper Norwood and

Garden Cottage the first of which has been before mentioned. Both are ~~very~~ old bungalows of faulty construction and with leaky roofs quite unfit in their present condition for affording the needful accommodation of the Private Secretary, and His Excellency's Surgeon with their families for which they are intended.

N^o 12. Conservatory and Glass covered passage.

Information regarding this work, on which to have an estimate, has been written for to England, and in the course of another month it will probably be possible to furnish a detailed estimate.

N^o 28. Road to Snowdon. The estimate only provides for widening to 15 feet, metalling, and improving the cross drainage, as approved by His Excellency the Governor. As regards this item it may be observed that on much the same grounds the outlay on this road might like that of the new road of approach have been debited to Miscellaneous Public Improvements, and not specially to the Government House Estimate. It connects

the Public Gardens with the house now J.C.W. 5842
occupied by His Excellency the Commander
in Chief, as also with Snowdon and
Doda-hetta which are so frequently visited
by the residents in Ootacamund.

Similar remarks apply to No. 20. Road
to Garden Cottage.

W. H. Barker Colonel, R.E.

Chief Engineer, S.W. Department.

Ootacamund
4th July 1883

Appendix to the Report

List of works included in the Complete
Estimate of Government House, Ootaca-
mund.

No. of sub- heads	Nature of work	Amount.
1	Cost of Upper Norwood property —	20,306
2	Improvements to Upper Norwood property —	21,140
3	Constructing the new Government House —	3,12,640
4	Water supply for the new building —	6,900
5	Covered way to Upper Norwood —	115
6	New Road of approach —	56,770
7	Completing the water closets, and providing 3 trap sinks and 4 swing doors —	820
8	Interior Decorations —	53,000
9	Improving Lower Norwood —	13,657
10	Covered passage from Lower Norwood to the main buildings —	4,980
Carried over		4,90,628

No of sub-head	Nature of work.	Amount.
	Brought forward	4,90,628
11	Improving Upper Norwood	16,860
12	Conservatory and Glass covered passage to the main building	10,000
13	New Blocks of servants quarters	2,0530
14	Moving the drinking water cistern and relaying the pipes	120
15	House for the Coachman; and similar building to accommodate the Cook, and afford shelter to the Guard & Fire Engine	18,1110
16	New Cow shed and store room	3,290
17	New Gran shed and Boiler	880
18	Stable yard improvements	13,70
19	Improvements to Garden cottage	10,000
20	Improving Road to Garden Cottage	1,620
21	Repairing small cottage by the Fern House for the Apothecary	390
22	Improving the Bungalow above Garden Cottage	1,880
23	Finishing the exterior of the main building	20,000
	Carried over	5,95,708

No of sub-head	Nature of work	Amount.
	Brought forward	5,95,708
24	Clearing away existing ^{old} of servants houses and forming a standing ground for carriages	900
25	New South east approach	5,300
26	Entrance to stable yard	760
27	Stable for sick horses	1960
28	Improving Road to Snowdon	6,620
29	Completing the Garden Front	6,000
30	General surroundings	15,000
31	Furniture	1,25,000
32	Improvements to Kitchen store rooms, Cellars &c	2930
33	Passage from servants' rooms to hall, and dry earth closet	1,100
34	Passing drainage of roofs under verandah floors	280
35	Shed to be used for cutting up wood, and for horses to stand in party nights	832
36	Completing the harness room	1,760
	Carried over	7,64,150

No. of Sub-head	Nature of work	Amount.
	Brought forward	7,64,150
37.	Unforeseen Contingencies	15,000
	Total Expenses	7,79,150

Supg: Engineer's office & Circle.
2nd July 1883.

L. Reatty. Col. R. E.
Supg Engineer
1st Circle.

1915/16
Estimate for Furnishing Govern-
ment House Coatacamund.

A lump sum of Rs 1,25,000.

In this lump sum are included the items amounting to Rs 48,975 about which the Honourable Major Baring spoke when in Madras in 1882 and to the sanction of which in the Financial Department of the Government of Madras the Government of India accorded their confirmation in para. 3 of their Financial letter No. 87 of 13th January 1883. In contracting not to exceed an additional expenditure of Rs 760 25 for completing the furnishing of the House His Excellency the Governor agrees that out of that sum no further expenditure shall be incurred.

1915.8.16
57

on glass China or linen in accor-
-dance with the instructions con-
-veyed in the latter part of para 4
of the letter of the Government of
India above quoted.

A. Audrey. Captain R.E.
Private Secretary

Antacumund
34 July 1883
34 July 1883

4th Circle S.W.D.

Milgiri Division

List of Plans connected with Government House Ootacamund.

1915/16
98 12

Estimate
Plan No.
Plan No.

Names of Plans

- 1 Plan showing Government House and Garden.
- 2 Gate Piers with lamps to Garden entrance.
- 6 3 New Culvert on Stone House approach road.
- 4 New faces to Garden bridge.
- 9 5 Lower Norwood
- 10 6 Covered way from Lower Norwood.
- 11 7 Upper Norwood.
- 13 8 New blocks of servants quarters.
- 15 9 Coachman's house and
House for Cook, Guard and fire engines.
- 16 10 Cow shed and straw store.
- 17 11 Grain store and grain boiling shed.
- 19 12 Improvements to Garden Cottage.
- 20 13 Improving road to Garden Cottage.
- 22 14 Improving bungalow to accommodate the Governor's Band.
- 24 15 Standing ground for carriages on party nights.
- 25 16 New South East approach.
- 26 17 Entrance to stable yard.
- 27 18 Sick horse stable.
- 28 19 Improvements to Snowdon Road.
- 35 20 Shed for standing horses and cutting wood.
- 21 Ground plan of Upper floor
- 22 ———— of Lower floor
- 23 Elevation of Main Buildings

Ex: Eng's Office
Milgiri Division
30/6/83

(Sig?) H. Lammie
Ex: Eng? Milgiri Div.

(Sig?) J. Beatty Col. R.E.
Supg. Eng. 4th Circle

No. 123C
W

Supg Engineer's Office 1st Circle

Camp Potacamund 2nd July 1883

From

1908/29 N 1

The Superintending Engineer
1st Circle

To

The Chief Engineer
P. W. Department.

Sir

As directed in your letter No. 838 of 4th May 1883, I have the honor to forward herewith the Complete Estimate of Government House Potacamund. The accompaniments of this letter are as follows:

* sent here

- with

* in a separate
cover

* do - do -

* with the bundle
of Estimates

1 Report with appendix

1 Specification

20 Plans

4 Comparative Statements

25 Detailed Estimates with
abstracts

1 List showing the different
sub-heads of the Estimate

- 1 List of Plans. 262
- 2 General Abstract Estimate.

⊗ with the
of Plans
x will follow.

1915/18
30

I have the honor to be

Sir

Your most obedt. Servant.

L. Beatty. Col. R.E.

Superintending Engineer
1st Circle.

P.W.C. No. 5840

From

The Supg Engineer
4th Circle

Dated 2nd } July 1883
Received 11 }

N^o 123C
Enclosures

Government House Ootacamund
- Forwarding the Complete
Estimate of -

02157

P. 42

Superintending Engineer's Office
No 151C Camp Wellington
3rd July 1883

To

The Chief Engineer P.W.D.
Ootacamund

Sir,

In submitting the estimate for
completing Government House and
furnishing it, I did not send
copies of the sanctioned plans
and elevations of the Main Building
as these were submitted with the
sanctioned estimate of February 1882,
and there are copies with the Pri-
vate Secretary to His Excellency the
Governor, as well as possibly in
your own office. But lest they
should be wanted I have now the
honor to send you the copies that
were sent me with G.O. No 346N of 1st Feb/83.

I have the honor to be, Sir,

Your most obed^t. servant

L. Beatty. Col. R.E.
Supg. Engineer

D.W.C. 11584

No 1915. 11

B. 170
et mals
Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT

Under date the 9 July 1883
Read the following
1915/32

Recd 11/7/13

from
The Supg Eng^r South Circle } (M.C. No 123 C of 2nd July 1883.)
Circle }

do do (No 151 of 3rd July 1883)
Report on estimate dated 4th July 1883

Reports
sent to
M.C. separately
attached to
M.C. 1915/32

Ordered to be
forwarded to the Govt
of India.

M.C. No 1916. 11 of 9 July 1883
S.S.

S.E. South Circle as the
copy of Report
submitted

Private Secy. to M.C. the Governor
with copy of Report
Financial Dept.

1915/8/16
1913

Report on Estimate
d/4 July 1883.
List of Subheads of
Estimate.

25 Estimates of new Sub heads.
11 Comparative Statements
of old Sub heads
of the same work
d/31 July in Furniture
Charges.

23 Plans as per accom-
panying list.

G.O. 21339 d/19 Aug. 82.

No 1916 H.P. 9 July 13

To the Sec: Works

India

Sir

I am directed by the
D. H. to the G. in C. to
forward herewith, under
the documents noted in
the margin, the complete
Estimate for Govt: House
at Ootacamund as called
for by the Govt: of India
in their letters of the 13th
January 1883 No 87 and 19th
April 1883 No 394.

2. The Grand Estimate
amounting to Rs. 7,79,150.

Now, I am to say, with
reference to the outlay originally
incurred in acquiring
the Upper Darwood
property on which the
house has been built,
but also of various

roads and other
improvements and incident-
ally connected with the
work, together with all
past and probable future
outlay upon it and its
surroundings, including
decorative work and
outlets, as well as fur-
-niture.

3. It is understood
that the [?] has assigned
its machines to accept
a lump sum estimate
for the furniture, and
as regards some few
items, of which owing to
their special character
it is impossible at the
present moment to give
the details, full expla-
-ation will be found in
the report appended
to the Estimate.

1915/96
34

4. From that Report
it will be observed
that altogether in-
-adequate provision was
made in the earlier estimates
for suitable accommodation
for the household and
Establishment of the
Governor.

5. From the proceedings
of the Committee assem-
-bled in August 1882 under
the order of the Government
it will ^{moreover} be found that several
of the ^{old} buildings, which had
been originally intended for
the partial accommodation
of the Secretary's Staff,
had been built of bad
materials, and had
become almost uninha-
-bitable from damp (one
indeed was immediately con-
-demned from this cause)
and that the provision of
servants quarters and other
outhouses was altogether

in an Appendix

6. With no other object than to make the place suitable as a residence for the Governor, his staff and servants, the Vaccinating Council was found it indispensable to make certain additions to the previous schemes which will be found duly set forth in the Report.

7. The expenditure booked against the work including Rs 65,000 out of the lump sum of Rs 1,25,000 for furniture up to end of the past financial year, amounts to Rs 4,54,524, being Rs 3,24,626 for expenditure during the present and following years - during the year was amount about Rs 60,000 while in all probability was to be spent, and the remainder will be distributed over the following years in such amounts as may be found to be convenient with reference to the other demands in the Provincial funds.

Ms Dept. with 18
enclos. 9/7/83.

4/7/83

OTT

S. W. Department,

June 1883.

Ootacamund,

1915/16
35

The Secretary to the
Government of India.

S. W. Department

Sir,

All the work must positively be done & submitted to the Government of India so as to be considered & settled with the advantage of Major Baring's advice before he goes to Egypt on which August 15th. He has been over the point & understood the matter. We cannot expect his successor whom he may be to come down to dead-end for a long time to come.

As for the apothecary

I am directed to acknowledge the receipt of your letter No. 394 of 17th April 1883 and to inform you in reply that the complete estimates for Government House at Ootacamund are in active preparation. There are however many details to be settled, chiefly connected with the old

1915/16
36

Blount to Governor

detached huts of the
original property which
have to be improved and
rendered habitable for the
staff, servants &c of
H.E. the Governor's Estate
and it is not expected
that the estimates can be
finally got ready before
the beginning of August.
Every effort, I am to say,
is being made to dispose
of the matter.

Blount

2/6/83

70
a 1432 to 30.6.83
2261 to 13.9.83

he must stay where
he is. I wish not
allow any simple thing
to be done in my time
here but what is
absolutely necessary
Let my successor do what
he likes.

I must beg the Chief
Engineer to order up
here any number of
persons who may be
required to do the work
which the Govt of India
wants "on his administration
negoties" & will accept
no excuse of any sort
on the part of the officers
here nor cannot do the
work get others here the
Cytharata requirement
of the Govt of India must
be complied with
Blount
June 3/83.

58241
5842
Govt. of (1883) India

PUBLIC WORKS

Dated

W. J. P.

Re

From

G.O. 9 July 1883 No. 1915
1916

NOB

Govt. House, Potala

Ordered that the complete
reimburse for be for-
warded to the Govt.
of India

Indy complete reimburse
for Govt since Potala
Command

50% 50/100