

(1) Number of pages 22
(2) Date of repair 4.8.87
(3) Initials of the Referencer lem ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W

DEPARTMENT

G.O. No.	2340	Press.
B.P. No.		Mis.
Dated	20. 8. 1883	198

A14

Not to be folded or roughly handled.

2340
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel J. BEATTY, R.E., Superintending Engineer, Fourth Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 7th August 1883, No. 326.

I have the honor to submit, herewith, for sanction, an estimate, amounting to Rs. 41,000, for an iron girder bridge, 3 spans of 53 feet, across the Sítánadi River, in the South Canara District.

1 Site Plan.	1 Estimate, &c.
1 Section.	1 Report.
1 Plan of Bridge.	1 Specification.

* 3 feet.

the girders above the highest recorded water-level of the last ten years, and also to the design of the girders.

3. I find, however, from the explanations now given that two other bridges,† of identically similar design, have already been passed by you and built. I am therefore not prepared to make further objection, and now forward the revised estimate for sanction.

4. I observe that seven other iron girder bridges have already been built in the South Canara District, and that the present design of iron-work is taken from an original plan by Bemkesir Brothers, a large engineering firm of Pforzheim in Germany.

Memorandum by the Chief Engineer, Public Works Department.

In submitting for the sanction of Government the estimate forwarded with the foregoing letter, the Chief Engineer has the honor to suggest that the attention of the Local Fund Board be called to the following points.

2. The Superintending Engineer, Fourth Circle, reports that he at first objected to the plan on the score of the proposed level of girders above high-water mark, but subsequently waived his objection on finding that two bridges of identically similar design (for it is presumed similar streams) had already been sanctioned.

3. The bottom boom is to be but 3 feet above highest flood-level, an altogether insufficient height in the opinion of the Chief Engineer, when the character of the streams below the Western Ghâts, and the fact that they frequently carry along with them quantities of floating debris, is borne in mind.

4. The fact of a mistake (if a mistake) having been made already in sanctioning designs objectionable on this score in other cases, is no reason for perpetuating the error, and the Chief Engineer cannot undertake the responsibility of recommending a less height above high-water level than 5 feet.

5. The wing-walls appear to be most objectionably weak, and should be nearly double the thickness designed. They should either be increased in thickness and given weepholes, or be built cellular without earth filling.

6. The cut-waters are apparently far too sharp, and with the batter given they will be difficult to build. An equilateral triangle with the batter of cut-water the same as that of sides of piers would be simpler and ought to answer.

7. The bearings of girders seem too short for such a span, and they may be improved with the design as it stands, by making the capstones of piers and abutments flush with the faces or even slightly corbelling them.

8. The iron-work, apparently from the design of a German firm, is to be wrought and fitted by the mechanical branch of the "Basel Establishment." It is almost needless to remark that this will require close supervision and care.

CHEPAUK,
20th August 1883.

(Signed) R. H. SANKEY, Major-General, R.E.,
Chief Engineer, P.W.D.

ORDER—dated 20th August 1883, No. 2340 W., Public Works.

The estimate, amounting to Rs. 41,000, for constructing an iron lattice bridge across the Sítánadi River, in the South Canara District, is sanctioned.

2. The attention and consideration of the Local Fund Board should be invited to the remarks of the Chief Engineer, Public Works Department.

3. This sanction has been registered as Local No. 26 W. of 1883-84.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with nine Enclosures.
" Superintending Engineer, Fourth Circle.
" Accountant-General.
" Financial Department.

Exd A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1883) Madras.

PUBLIC WORKS.

Dated August, 20th.

Recd.

Encl.

G.O., 20th Aug. 1883, No. 2340 W.

AUGUST.

Sitanadi River

Estimate for constructing an iron lattice bridge across the —, in the South Canara District, sanctioned with remarks.

27th November 1882, No. 3122 W., PUBLIC WORKS.

2340
3

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 151.

READ—the following letter from J. STURROCK, Esq., President, Local Fund Board, Canara Circle, to the Acting Secretary to the Board of Revenue, dated Mangalore, 16th November 1882, No. 1309 (through Chief Engineer):—

With reference to Board's Proceedings, dated 11th September 1882, No. 2267, I

- 1 General report.
- 1 Specification.
- 1 Detailed estimate.
- 1 Abstract.
- 1 Plan of bridge with section.
- 1 Do. of sections, longitudinal and transverse.
- 1 Index plan.
- 1 Plan (map) of catchment.

have the honor to resubmit, with the enclosures marginally noted, the plan and estimate for the Beltangadi bridge slightly modified as to foundations so as to save a sum of Rs. 1,200.

2. The failure to submit the required information in the first instance was due partly to an omission to forward a report by the Local Fund Engineer, and partly to that officer having thought it unnecessary to send in longitudinal sections, &c., as the proposed work was not a new project strictly speaking, but the construction of a new bridge on a previously selected and approved site which had not been found to be in any way defective. Under the circumstances I trust that the information now supplied may be considered sufficient.

3. As it is important that the bridge should be completed as early as possible, and an allotment of Rs. 20,000 has been sanctioned by the Local Board and by Government for the current year, I have under Rule 34 of the Local Fund Rules authorized the Local Fund Engineer to commence collecting materials.

G.O., 12th October 1882, No. 1458, Financial Department, communicated with Board's Proceedings, 26th idem, No. 8235, Miscellaneous.

No. 152.

ORDER—dated 27th November 1882, No. 3122 W., Public Works.

The plans and estimates, amounting to Rs. 39,300, for constructing an iron lattice girder bridge across the Beltangadi river in the South Canara District, are sanctioned.

2. This sanction has been registered as Local No. 27 W. of 1882-83.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Board of Revenue, with eight enclosures.
" Accountant-General.
" Financial Department.

Exd. C. Howarth.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1882) Madras
PUBLIC WORKS.

Dated November, 27th.

Recd.

Encl.

G.O., 27th Nov. 1882, No. 3122 W.

NOVEMBER.
Nos. 151-152.

Beltangadi River.

Plans and estimates, amounting to Rs. 39,300, for constructing an iron lattice girder bridge across the —, sanctioned.

N^o. 326

Supg. Engineer's Office, 4th Circle
Coimbatore, 7th August, 1883.

2340/4

From,

The Superintending Engineer
4th Circle.

To,

The Chief Engineer
P. W. D.

Sir,

Enclosures 6.

1 site Plan

1 section

1 Plan of bridge

1 Estimate

1 Report &

1 specification

I have the honor to submit herewith for sanction an Estimate amounting to Rs 41,000 for an iron girder bridge, 3 spans of 53 feet, across the Sithanaddi River in the South Canara District.

3 feet

2. When the Estimate was first submitted to me I raised objection to the level at which it was proposed to place the girders above the highest recorded water level of the last ten years, and also to the design of the girders.

3.

I find however from the explanations now given that two other bridges of identical similar design have already been sanctioned at the Habitcholli and the Beltangadi bridges. 1768 of 15-7-81 27-11-82

apparently been passed by you and
built. I am therefore not prepared
to make further objection and now for-
ward the revised estimate for sanction.

4. I observe that seven other iron
girder bridges have already been built
in the South Canara District and that
the present design of iron work is taken
from an original plan by Bernker
Brothers a large engineering firm
of Pforzheim in Germany.

I have the honor to be,

Sir,

Your most Obedt. Servant.

J. Seatty - Colonel. R.E.

Surfg Engineer, 14 Circle.

G.O. No 3122 W. 27.11.82

From PW. No 6759
The Supt. Engineer,
Fourth Circle.

Dated 7th
Sept. 8th } August/83
Recd 9

No. 326

Enc. 6. (3 Plans)

Iron Girder Bridge across
the Sthanuddy River, in
the South Canara District.

Submitting for con-
sideration an Estimate of
Rs. 41,000 for an —

only 4/8 P.D. 18/8

Don't
forget
to send

28
Public Works Department.
Belgaum 20th Aug/83
23⁴⁰/₆

Memorandum by the Chief Engineer Public
Works Department

In submitting for the
sanction of Government
the estimate forwarded
with the foregoing letter,
the Chief Engineer has
the honor to suggest
that the attention of the
Local Fund Board be
called to the following
points.

2. The Superintending
Engineer Fourth Circle
reports that he at first
objected to the plan on the
score of the proposed level
of girders above H.W. Mark,
but subsequently waived
his objection on finding
that two bridges of
identically similar design
(for it is presumed to similar
streams) had already
been

common

been sanctioned.

3. The bottom boom is to be but 3 feet above highest flood level, and altogether insufficient height in the opinion of the Chief Engineer, when the character of the streams below the Western Shale, and the fact that they frequently carry along with them quantities of floating debris, is borne in mind.

4. The fact of a mistake (if a mistake) having been made already in sanctioning designs objectionable on this score is often cases, is no reason for perpetuating the error, and the Chief Engineer cannot under take the responsibility of recommending a less height above H. W. level than

than 5 feet. 3⁸ 2³/₄

5. The wing walls appear to be most objectionably weak and should be nearly double the thickness designed. They should either be increased in thickness and given weepholes, or be built cellular without earth filling.

6. The cutwaters are apparently far too sharp, and with the batter given they will be difficult to build. An equilateral triangle with the batter of cutwater the same as that of sides of piers would be simpler and ought to answer.

7. The bearings of girders seem too short for such a span, and they may be improved with the design as it stands, by making the capstones of piers and abutments flush with the faces or even slightly corbelling them

The opinion

8. The iron work, apparently from the design of a German firm, is to be brought and fitted by the mechanical branch of the "Basel Establishment". It is almost needless to remark that this will require close supervision and care.

Cy.

(24) R.H. Sankley
Major Secy R.S.
Ch. Secy R.S. Dept

GOVT. } 188 . { P. W.
OF MADRAS. } { DEPT.

SECRETARY.

Chepauk, 11th August 1883.

OFFICE NOTE.

To W

Local Fund Board, South Arcot,
submit through S.E. 4th Circle,
estimate of Rs. 41,000 for iron
lattice bridge across Sathumudi
river.

Col. Butler reports that he at first
objected to the plan on the score of
the proposed level of girders above
H.W.M., but subsequently waived his
objection on finding that two bridges
of identically similar design (for I
peruse similar streams) have already
been sanctioned.

The bottom boom is to be but 3
ft. above highest flood level, an
altogether insufficient height, in
my opinion, when we bear in mind
the character of these streams below
the western ghats & the fact that
they frequently carry along with them
quantities of floating debris.

Last monsoon the iron bridge
below the Periyar body ghats was
swept away, the accident being
caused by a mass of floating timber
being carried against the girders.
So I understood from Mr. Sharpe.

The fact of a mistake (if a mistake)
having been made already in sanctioning

Possibly the contingency of floating debris from the ^{in these cases} jungles is not to be approached, and of course raising the bridge say another 3 ft. to guard against such a danger will materially enhance the cost of the approaches.

The cutwaters seem to me for too sharp, and with the batter given they will be difficult to build. An equilateral triangle with the batter of cutwaters the same as that of sides of piers could be simpler & ought to answer.

The iron work, apparently from the design of a German firm, is to be wrought & fitted by the mechanical branch of the "Hercules Establishment". I need not say it will require close supervision & care.

11/8

Perhaps the Institute might be
sanctioned and attention & consideration
of the board asked to the above points
(if enclosed in) in a chief engineer's
note.

I cannot undertake the responsibility of recommending a line right above A W L
than 5 feet

They must extend to in
crease in thickness and give
ways holes — or be built
cellular instead of solid
filling

April

The bearings may be improved
when the design as it stands
by making the caps stones of
green & abundant flesh with
the faces or even slightly
convexing them.

assembly

424

~~But~~

13. 8. 83

Letter No.

Dated the

From the

NOTE OF REMARKS.

1. The enclosed estimate and plans provide for the construction of a 'Iron Lattice Girder Bridge' across the Seethanuddy river on road No. 5 from Bangalore to Mysore. Amount of estimate is Rs. 41,000.
2. All the necessary documents and plans have been submitted.
3. It is to be noted the Insp. Engr. states in para 2 of his enclosing letter that when this design was first put before him he objected to height of girders above flood level and also to the design of the girders. In the following para. he adds that on its being explained that two other bridges of "identically similar design" had been passed by Gt. (vide G.O. No. 17687 of 18/7/81 and G.O. No. 3122 of 27/1/82) and since built, he withdrew his objections - though doubtless still maintaining his opinion.

4. In the Report it is stated that the failure of the former bridge was due to the injury received from floating timber, under these circumstances it would be doubtless advisable to raise the girders to 5 feet above flood level - the more so as sufficient information cannot be obtained to allow for extraordinary flood levels. As the design now stands the girders are 3 ft above flood level.

5. The estimate has been countersigned by the President of the L. & F. Board Canara Circle

15th August/83
B.H.

B.H.

WP. B.H. Works
No 2340 W. PUBLIC WORKS DEPARTMENT.

2340
10
PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 20th Aug/83

Read the following

From the Suply. Engr Fourth Circle } H.E. No 326 of 7th August 1883.
Memo. by the Chief Engineer } P.W. D. - of 20th Aug/83.

The estimate amounting to Rs 41,000 for constructing an iron lattice bridge across the Sithanddi river, in the South Canara District is Sanctioned.

2. The attention and consideration of the Local Fund Board should be invited to the remarks of the Chief Engineer Public Works Department.

3. This Sanction has

has been registered as
Locat No. 26 w of 1863-84.

Cy

18/4

W

— 25th

Dec
28/4

To

The Board of Revenue
with 9 enclos.

" S. E. Fourth Circle

" Acct General

" Financial Dept

[Signature]

6759

Govt. of (1883) Madras.

PUBLIC WORKS.

Dated

22/2

Recd.

Encl.

G. O. To *Supd.* 1883, No. 2340

Nos.

Lithanaddi river

Estimate for Constructing
an iron lattice
bridge across the
in the South Canara
Dist. sanctioned
with Rs. 10,000

20/10

Supd.

Entered in Receipt Register