

(1) Number of pages 12

28 (2) Date of repair 16.10.87

(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

J.W.D. DEPARTMENT

G.O. No.	1735 W	Press.
B.P. No.		Mis.
Dated	14. 7. 1884.	

Not to be folded or roughly handled

6

14TH JULY 1884, No. 1735 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper—

No. 144 M.D.

Report by the Superintending Engineer, VI Circle, on the estimate for constructing masonry works on Road No. 7, from Madura to Nattam, Madura district, Rs. 8,035.

The estimate is for constructing eighteen road dams and two tunnels and for finishing the two tunnels left unfinished by the Public Works Department.

- 1 Estimate.
- 1 Section of streams.
- 2 Plans of masonry works.

2. The unfinished tunnels are to be completed as originally planned. The tunnels proposed seem to suit the places at which they are to be built, and the foundations allowed is considered sufficient.

3. The road is crossed in many places by streams which not only injure the road but make it impassable during heavy rains, and owing to the badness of the soil difficult in wet weather. Road dams are proposed to be built to these streams which run only for a few days at a time—the body-wall and apron on the lower side of the stream is considered sufficient for all the road dams, but for some road dams a wall in the upper side of the streams is also allowed.

4. The rates are fair and the estimate is recommended for sanction.

TRICHINOPOLY,
18th June 1884.

(Signed) H. R. MEAD, Lieut.-Col., R.E.,
Suptg. Engineer, VI Circle.

ORDER—dated 14th July 1884, No. 1735 W., Public Works.

The estimate, amounting to Rs. 8,035, for constructing masonry works on road No. 7, from Madura to Nattam, is sanctioned.

2. This sanction has been registered as Local No. 23 W. of 1884-85.

(True Extract.)

To the Board of Revenue, with six enclosures.
" Superintending Engineer, VI Circle
" Financial Department.

Major, R.E.,
Under Secy. to Govt., P.W.D.

Exd. A. F. Aaron
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras.
PUBLIC WORKS.

Dated July, 14th.

Recd.

Encl.

G.O., 14th July 1884, No. 1735 W.

JULY.

Road No. 7, Madura District

Estimate of Rs. 8,035 for constructing
masonry works on —, sanctioned.

RE 1884 MD

Trichinopoly

1884 June 18th.

1735

Report by the Superintending Engineer
6 circle on the Estimate for constructing
Masonry works on Road No. 7 from
Madura to Rattam - Madura District
Rs 8035.

Encl. 2.

1 Estimate

1 sections of Road dams and 2 Tunnels and for finishing
streams - viz the 2 Tunnels left unfinished by the
2 Plans of Public Works Department.

Masonry
works.

2 The unfinished tunnels are to be
completed as originally planned. The tun-
nels proposed seem to suit the places at
which they are to be built and the
foundations allowed is considered
sufficient.

3. The road is crossed in many
places by streams which not only impure
the road but make it impassable during
heavy rains and owing to the badness
of the soil difficult in wet weather.
Road dams are proposed to be built to
these streams which run only for a
few days at a time - the Body wall and

2

Apron on the lower side of the stream
is considered sufficient for all the
road dams, but for some road dams
a wall in the upper side of the stream
is also allowed.

10. The rates are fair and the
estimate is recommended for sanction.

M. M. Lall
Sup. Engineer, Circle.

From,

The Supt Engineer
b. b. b. b. b.

To,

The Chief Engineer
P. W. D.

No 1444

Dated 18th June 1885.

Enclosure.

Report forwarding
for sanction an estimate
of Rs 8,035
for constructing masonry
works on—

To me some of the rates seem
very high for the style of work
required. However, the local &
superintendents must be the best
judges of that & that remedy has
been studied.

Sanction.

3-7-85

Public Works Department, 1885-86.

Current No. 5229

Letter No. 4281

Dated the 18th June 1885

From the S. E. VI Circle

NOTE OF REMARKS.

1. The accompanying plans and estimates provide for certain masonry works on Road No. 7 from Masura to Nattam. The amount of the estimate is Rs. 8,035.
2. As the road is crossed by many streams, which though they run but a few days at a time renders the road impassable during heavy rains, and difficult throughout wet weather, it is now proposed to remove both total obstruction and difficulty to traffic by constructing 18 Road dams, as also 3 tunnels, one over an irrigation channel the other over a nullah. It is intended to complete

Q. B. 7. 85.

2 tunnels which are said
to have been left unfinished
by the P. W. Dept.

3. To judge from the plans,
the road dikes and tun-
nels are suited to the
purpose they have to
serve.

4. The estimate has been
countersigned by the
Chief Road Officer of the L. S. Board

30th June/84
B.H.

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

From the Suptg. Engr: VI Circle } H. C. No 144 M. S. d/18th June/84.

The estimate amounting to
Rs 8,035, for constructing masonry
works on Road No 7, from
elladura to Mattam, is
sanctioned.

2. This sanction has been
registered as Local No
23 W of 1884-85.

To
The Board of Rev. with
6 encls.
" S. E. VI Circle
" Finl. Dept.
(Ch. Secy. for counter. initia)

Cy.
5.7.84

Dec
7/7/84

1735-

— 10th —
12

b

By P. J. J. J.

5229

Govt. of Madras.

PUBLIC WORKS.

(6)

1877/78
B. 11/19

GO 14 July 1884 No. 1735

Road near Madurai
District

Estimate of Rs 8035
for constructing masonry
works on
Tunkur

65
4