

(1) பக்கங்குரின் எண்ணிக்கை 38

(2) புதுக்கித் திருப்பிய நாள் 7.8.89

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 6/8

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D. குறை

அரசாணை எண். 2336W அச்சகம்
மு. கோப்புத் தாள் எண். பலவகை

நாள் : 29. 8 - 1890 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

கா-1-16,008-15-6-87.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 23rd May 1890, No. 448.

I have the honor to submit a revised estimate for constructing a Munsif's Court at Bellary amounting to Rs. 13,138 in lieu of the original estimate amounting to Rs. 10,502 sanctioned in G.O., No. 3564 W. of the 13th December 1889.

2. The head draftsman of my office, who was ordered to draw up the estimate on the standard plan, never thought of making any difference in dimensions for stone masonry from brickwork, and the mistake was not found out till the work was given out for execution. At the same time the opportunity has been taken to add a boarded ceiling beneath the Mangalore tiling which is considered necessary in such a climate as Bellary in the hot weather. Cuddapah slabs have been substituted for granite for the flooring as better adapted for a building of this character.

From A. S. RUSSELL, Esq., Executive Engineer, Bellary Division, to the Superintending Engineer, III Circle, dated 30th July 1890, No. 1889.

I have the honor to report that it has been found impossible to execute the following descriptions of work at the Munsif's Court, Bellary, for the rates altered in the original estimate, viz. :—

Rubble stone in chunam, 1st sort, for basement and superstructure, Rs. 15-10-0 per 100 cubic feet.

2. For a similar description of work on the recently sanctioned final revised estimate for the Collector's Cutcherry, Bellary, the rates altered were as follows, and the same work at the Munsif's Court cannot be done for less rates, viz. :—

Rubble stone in chunam, 1st sort, for foundation, basement and superstructure, Rs. 18 per 100 cubic feet.

These rates were based on actual experience recently acquired, while the rates allowed for Munsif's Court, Bellary, are based on schedule of rates which, as I have already pointed out, is very inaccurate and requires entire revision. The necessary steps to revise the schedule are being taken.

3. I have therefore the honor to request that the estimate for Munsif's Court may be returned for final revision.

No. 1309.

Copy. Submitted to the Chief Engineer, Public Works Department.

2. Please correct revised estimate sent with this office No. 448, dated 23rd May 1890, still further for reasons given above.

1st August 1890.

(Signed) H. SMALLEY, Colonel, R.E.,
Superintending Engineer, III Circle.

From H. W. FOSTER, Esq., Officiating Registrar of the High Court of Judicature, Appellate Side, Madras, to the Chief Secretary to Government, dated Madras, 28th July 1890, No. 1734.

Adverting to the endorsement of Government, dated 14th ultimo, referring to the Honorable the Judges of the High Court, for approval, a revised estimate for the construction of a District Munsif's Court at Bellary, I am directed to state that the revised estimate is approved.

2. The Superintending Engineer's letter, dated 23rd May 1890, No. 448, together with its enclosures, is herewith returned.

Approved and transferred to the Public Works Department.

9th August 1890.

(Signed) A. G. CARDEW,
Under Secretary.

ORDER—dated 29th August 1890, No. 2336 W., Public Works.

The revised estimate, amounting to Rs. 13,510, for constructing a District Munsif's Court at Bellary, is sanctioned in supersession of the estimate of Rs. 10,502 sanctioned in G.O., No. 3564 W., dated 13th December 1889.

2. A sum of Rs. 10,000 has been provided for the work in the final issue of the current year's Provincial budget.

3. This sanction has been registered as Provincial No. 48 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with seven enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. J. Moses.
Spare Copies

2/2336

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1890) Madras.
PUBLIC WORKS.

Dated August, 29th.

Recd.

Encl.

G.O., 29th Aug. 1890, No. 2336 W.

AUGUST.

District Munsif's Court
at Bellary

Revised estimate amounting to Rs. 13,510
for constructing a —, sanctioned.

No. 448

Superintending Engineer's Office,
3RD CIRCLE.

Bellary 23 May 1890.

FROM

Col. H. Smalley M.E.
SUPERINTENDING ENGINEER,
IIIrd CIRCLE.

TO

THE Chief Engineer
P.V. Dept.
Madras

Sir,

Enclosures. 7

- 1 Detailed Estimate
- 1 Sketch
- 1 Comparative Statement
- 1 Report
- 1 Specification
- 1 Plan
- 1 Report of Original Estimate

I have the honour to submit a Revised Estimate for Constructing a Munsiff's Court at Bellary amounting to Rs. 13,138 in lieu of the original Estimate amounting to Rs. 10,502 sanctioned in G.O. No. 3504 of the 13th December 1889. The Head Draftsman of my Office who was ordered to draw up the Estimate on the standard plan, never thought of making any difference in dimensions for stone masonry from brick work and the mistake was not found out till the work was given out for execution. At the same time the opportunity has been taken to add a boarded ceiling beneath the mangalore tiling which is considered necessary in such a climate as Bellary in the hot

weather. Cuddapah slabs have been substituted for granite for the flooring as better adapted for a building of this character.

I have the honor to be

Sir
Your most obedt servant.

H. Smalley
Col. R. E.
Suprog. Engineer
3rd Corps

Min 12-9-1-20
p 605-12-289K
From, The Superintending Engineer,
IIIrd Circle,
Bellary.

To, The Chief Engineer
P.W.D.
Madras

Dated 25 } May 1890.
Received 28 }

Enclosures. 7 (+ 1 plain)
No. 1418

Subject.

District Munsiff's Court
Bellary

Forwarding a revised estimate
of Rs 13330 for constructing
for sanction.

En H.C. 180 14168/90
P. W.D.
just as 2279

No 276 D. 11th June 90.
Forwarded to
the judicial Dept
for approval of
the revised plan
and estimate.
Quadrant. Buchanan

Lt Col R.E.
Ag Secy to Govt
P.W.D.

10013
9/6/90
CHIEF SECRETARY
11 JUN 90

14 June 1890
Refers to the Wm the Jm
of the High Court for approval
[My own]
H.V. C.B.B.
13 June
Appt Secy.

Letter to the Munsiff
of the H.C. with C.D.

Forwarded

7/6

Copy of letter No 1889 of 30 July
1890 from A.S. Russell Esqre Executive
Engineer Bellary Division to the Superin-
tending Engineer 3rd Circle

I have the honor to report that
it has been found impossible to
execute the following descriptions
of work at the Munsiff's Court Bel-
lary for the rates altered in the
original estimate viz:

Rubble stone in Chumam 1st
cost for basement and Superstructure
Rs 15-10-0 per 100 sq ft.

2. For a similar description of
work on the recently sanctioned
final revised estimate for the Bal-
lectors butchery, Bellary the rates
altered were as follows, and
the same work at the Munsiff's Court

Cannot be done for less rates viz:

Rubble Stone in Churam 1st sort
for foundation, basement and
superstructure Rs 18-0-0 per
100 ft.

These rates were based on actual
experience recently required, while
the rates allowed for Munsiff's
Court Bellary, are based on
schedule of rates which as I have
already pointed out is very inaccurate
and requires entire revision. The
necessary steps to revise the
schedule are being taken.

3. I have therefore the honor
to request that the estimate for
Munsiff's Court may be returned
for final revision.

No. 1309 (copy)

Submitted to the Chief

Engineer P.W. Department.

Please correct revised estimate
sent with this Office No. 118 of 23rd
May 1890 still further for reasons
given above.

H. Smalley J. K. E.
Superintg. Engineer & C. Secy
1st August 1890

Dated 1st } August 1890
Recd 4.5 }

Ms. 1309

District Minn. Sup.
Court Bellamy: —

Forwarding Bellamy
Esq. Aug¹³ letter to 1889
30-7-20.
reporting the low rates
of certain items in the
Estimate for constructing
the —

SVB
8.8.90

0/8/8. 2547. viii.
m 16 viii

Enclosure to High Ct.
Letter dated 28th July
1890, No. 1734.

N^o. 1734.

High Court of Judicature,
Madras, 28th July 1890.

From

H. W. Foster Esquire,
Officiating Registrar of the
High Court of Judicature,
Appellate Side, Madras.

To

The Honorable J. F. Price,
Chief Secretary to Government,
Fort Saint George.

Sir,

Adverting to the endorsement of Government dated 14th ultimo, referring to the Honorable the Judges of the High Court, for approval, a revised estimate for the construction of a District Munsif's Court at Bellary, I am directed to state that the revised estimate is approved.

The Superintending Engineer's letter dated 23rd May 1890, No. 448, together with its enclosures, is herewith returned.

I have the honor to be,
Sir,

Your most obedient servant,

H. W. Foster

Offg. Registrar.

J.W. No. 7624

Cu 2992.

2279

Wm

79 August 1890

Judicial {1890} Department.

No.

Approved and transferred
to the Public Works Dept

FROM

THE REGISTRAR OF THE HIGH COURT
OF JUDICATURE AT MADRAS,
APPELLATE SIDE.

30 JUL 90

Dated

28th July

1890.

Received

30

No. 1734

Enc. one

To the P.W. Dept.

From the C.P. of the H.C. with Ch. P.W. 2/0

552 D of 30-7-90 + file

276 D of 11. 6. 90

To. Arw 3564 W of 13. 12. 89.

29/8

Oct 7. VIII
Wm VIII

Wm VIII
28. 8

Returning approved
the revised estimate for
the construction of a Dist.
Munsif's Court-house
at Bellary, forwarded
under endorsement dated
14th June 1890.

over

2336 W 7366
10/2336
Oct 7. VIII
Wm VIII
The estimate to be
sent from the P.W. Dept.
Proposed to send
it down for consideration
of the Comtee. Can
then be disposed
of by the Comtee.
9/8
Wm VIII

Public Works Department.

Current No. 7624

Letter No. Nil

Dated 9th August/90

From the Judicial Dept.

Sanction 008

NOTE OF REMARKS. 16.8.90

The accompanying revised estimate of Rs 13,130 for constructing a Sub. Municipal Court house at Bellary was sent to the Judicial Dept for approval and is returned duly approved.

As requested by the Supy. Engr. III Circle in his letter No 1309 dtd August 1890 the rate for 1st Rubble Stone in Mortar has been raised in the Est. from Rs 15-10-0 to Rs 18-0-0 which increases the amount for this item from Rs 2,343-0-0 to Rs 2,699-0-0 or by Rs 356, contingencies have been proportionately increased and the total amount of the Est. has been altered to Rs 13,510 from Rs 13,130 showing a total increase of Rs 372 -

This revised estimate exceeds the original estimate by 30%, & is entirely due to defective estimating in the first place - An innovation in the provision of a pine ceiling at a cost of Rs 1338 -

I have much doubt if this is necessary.

If anything of the sort is really required a cheaper & lighter substitute would be carved roofing felt white washed with under surface. It would not cost half the above amount.

In memo. 3208 d/20.7.90 the ceiling for the Dy. Sub. Judge's Office at Bellary was ordered to be dispensed with.

008.
16.8.90

Chas. V. M.
M. V. M.

M. V. M.
08.8

A.W.

12
2386

The quote given
in the Schedule of
1009-90 for the
Northern Sub-division
of Bellary
is Rs. 17-4-0 for
first class rubble
stone in mortar

M.
5.8

Provincial - Civil works.

Imperial - Military works.

1880-81.

¹³
1880

A range of solitary
cells at the Dist. Jail
was finished. —

A cook house for Royal
Artillery was completed.

1881-82.

Nil.

Store room for the Royal
Artillery, V shaped
drains for the ~~former~~ Royal
Artillery Barracks & a
rifle range for the
Native Cavalry were
constructed.

1882-83.

A Registrar's Office was
carried out. —

Government Bakery
was in progress. —

1883-84.

Quarters for the Deputy
Jailer & a Registrar's
Office were completed.

Two of the three blocks
of stables for a field
battery of R.A. were
completed. Supplemental
for Improvements to the
Govt. Bakery was sanctioned
& the work completed.
Commissionariat slaughter
house was in progress.

Provincial - Civil Works. Imperial - Military Works.

1884-85.

14
2336

For: Engineers' & Suptg. Dep't
Offices were in progress.

Three blocks of stabling
accommodating 114 horses
were completed.

A slaughter house for
the Commissariat Dept.
was completed.

Restoring the Bellary Fort
was continued. Repairs
was made on the counter-
scarp & escarp walls
of the ditch & bastions
& curtain walls; the
gateways were provided
with massive wooden
gates.

1885-86.

Nil.

Re-roofing the E. Infantry
regiments plunge bath,
& improving the drainage
system of E. I. barracks
were completed.

1886-87.

15
2336

Improvements to the
Collectors' Office at
Bellary were in progress.

The walls of the rooms
in east & west wings
were completed to a
height of 8 ft. above
basement level, &
door & window
frames were fixed.

Minor new works.

Enlarging Collectors'
printing office, ~~was~~
~~made~~ & the Civil
Cemetery was provided
with gateway & robing
room was built.

Apothecaries Quarters
(double) at Bellary were
completed with the
exception of painting
doors & windows.

Stores & timber were
collected for the
Collar maker &
wheeler's shop at Bellary.

Minor new works

The drainage system
of the E. I. barracks
was improved.

Coffee shop of the
Royal Artillery was
re-roofed with
Mangalore tile &
temporary forge &
shaving shed was
erected.

1887-88.

16
2336

Improvements to the
Collector's Office
Bellary were in
progress.

Additional out houses
for the Head & Deputy Collector's
Bungalow was carried
out. Re-roofing a portion
of the store shed at
the Engineer's yard was
carried out.

Barbury's patent privy
for the combined Ex: Sup:
& S. Sup: office in the
Fort was carried out.

The apothecary Quarters
(double) were finally
completed. Collar making
& wheelers' shop ~~was~~
finally completed.

The foundations of a
new gun shed for the
Royal Artillery were
partly excavated.

The foundations of the
workshops for the Arsenal
was in good ~~and~~ pro-
gress & some of the
minor new works
viz fitting up new gate
& raising compound wall
of lock hospital, store
room for the forge
of Royal Artillery.

Cistern to receive drainage
of E. I. barracks, urinal
for canteen & 2nd R. A.
& teak wood gratings for
wash house of the
E. I. Barracks were
completed.

Provincial - Civil works. Imperial - Military works

1888-89.

17
836

Nil.

New gun shed for
the R.A. work completed.

Workshop in the Arsenal
was in progress.

Ten minor new works
were carried out at
an outlay of £7913.

1889-90.

5 Double Quarters for
Staff Sergeants attached
to the Ordnance Dept.
Est. £35,050.

F.M. C. 427306

on outlay of \$7712.
were carried out at
low manner means
was in progress.
Workshop in the school
the P. of. much completed.
then purchased for

Dr.

Herewith enclosed
 from the Administrator
 Reports showing work
 carried out in the
 Bellamy Dist for the
 year specified within.
 The only two ^{schedules} cases
 we have in the Office
 for the Bellamy Division
 is for 1886-87 + 1888-89
 and they show the
 rate for timber to be
 in March to be 17-4,
 for 1000 ft in such case

Christ
S. S. 90

Rs 14-4 is the
Schedule rate.
I don't see why
Rs 15-10 should
have been entered
in the estimate.

thoughts that I should have
sufficient experience as
bustling manager
obtained from this bustling manager.

the current year's
Provincial Budget.

3. This sanction
has been registered
as Provincial No
48 of 1890-91, and
classified as Civil
Buildings, Original
works.

DOB
21.8.90

S 27.8

29.8.90

for

To
The S. E. III Circle
with 7 encls.
a Ex P. W. works
Judicial Dept.

OL 27. VII
Hm 23 VII
m 27. VII

7624

Govt. of Madras.

PUBLIC WORKS.

Dated

1/9/90

Recd.

Encl.

29th Aug 90 No. 2336a.

District Munniff's Court
at Bellary.

Revised estimate
~~for~~ Ammunition
to Rs 13,510 for camp
a — sanctioned

10
4

42 C 1/10

5-19-