

- (1) பக்கங்களின் எண்ணிக்கை 12
(2) புதுக்கித் திருப்பிய நாள் 05/10/1989
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/10

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணித் துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>1404W</u>	அச்சகம் பலவகை
நாள் :	<u>19-5-1890</u>	<u>1989</u>

1989

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

19TH MAY 1890, No. 1404 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From Lieutenant-Colonel A. C. SMITH, R.E., Superintending Engineer, VI Circle, to the Chief Engineer, Public Works Department, dated Kodaikānal, 1st May 1890, No. 98 T.C.

I have the honor to submit, for your approval and sanction of Government, the accompanying estimate, amounting to Rs. 17,960, for metalling 5 miles (which have never before been metalled) of road No. 4 from Coleroon toll-gate to Sirudayur in the Trichinopoly district.

2. The estimate has been passed by the District Board.
3. The top surface of road is to be 15 feet in width, of which 12 feet are to be metalled. The metal is to consist of 6 inches in thickness of broken stones covered with a layer of 2 inches of screened gravel well watered and rammed.
4. The estimate has been checked and the rates entered are fair.
5. The unit of work for broken stone and gravel should be 100 cubic feet and for spreading and tamping 100 square feet, but it is taken as a cubic yard in the accompanying estimate; it is believed that the Local Fund schedules will be revised as soon as possible as required by G.Os., Nos. 2365 W. and 710 W., dated, respectively, 27th August 1889 and 5th March 1890.

ORDER—dated 19th May 1890, No. 1404 W., Public Works.

The estimate, amounting to Rs. 17,960, for metalling 5 miles of road No. 4 from Coleroon toll-gate to Sirudayur in the Trichinopoly district, is sanctioned.

2. This sanction has been registered as Local No. 4 W. of 1890-91.

(True Extract.)

Captain, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle.
" Local and Municipal Department,
with two enclosures.

Exd. A. Aubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.
Govt. of {1890} Madras.
PUBLIC WORKS.

Dated May, 19th.

Recd.

Encl.

G.O., 19th May 1890, No. 1404 W.

MAY.

Road No. 4 from Coleroon Toll-
gate to Sirudayur in Trichino-
poly District

Estimate, amounting to Rs. 17,960, for
metalling 5 miles of —, sanctioned.

Public Works Department.

Current No. 42/2

Letter No. 98 T.C.

Dated 1st May 1890

From the Supy. Eng. The Secy.

Sanction 10003
S.S. 90

NOTE OF REMARKS.

The estimate under
current number 42/2
Rs 17,960 provides for
metalling & gravelling
5 miles of Road No. 4
i.e. from the Coleroon
Toll gate to Sirudayur
in the Trichinopoly Dist.

The width of this Road
is 15 feet the metalling
is 1 1/2 ft wide & 6 inches
deep, screened with
gravel 2 inches thick.

The unit for broken
stone & gravel differs
from those in use
in this Dept. Such
it is explained that
the Local Fund Schedule
will be revised as soon
as possible as required
by G.O. No. 2365 of 7/10/89
dated 27th August 1890
& 5th March 1890 —

The rates are fair with
the exception of the
rate for quarrying which
is slightly in excess
of the schedule rate.

The distance from
which the materials
have to be brought
is considerable the
shortest being 7 miles
and longest 10 1/2 miles

The metalling of this
road will cost Rs 592
per mile -

The Estimate
has been countersigned
by Mr. President
of the Dist. Board.

Cmsr
8.5.90

Kodakramab 1st May 188
2-3

No. 98 r.c.

From Lt. Col. A.C. Smith. Esq.
The Superintending Engineer,
6th Circle.

To The Chief Engineer.
R.W.D.

Sir,

ENCLOSURES.

1. Estimate

I have the honor to submit
for your approval and sanction
of Government, the accompanying
Estimate amounting to Rs 17,960 for
metalling 5 miles (which have never
before been metalled) of road No. 4
from Joleroon Toll gate to Siraudagar,
in the Trichinopoly District

2. The Estimate has been
passed by the District Board.

3. The top surface of Road is
to be 15 ft in width of which 12 ft are
to be metalled. The metal is to
consist of 6" in thickness of broken
stone

^{Howe} Covered with a layer of 2" of
screened gravel well watered and
rammed.

4. The Estimate has been checked
and the rates entered are fair.

5. The unit of work for broken
stone and gravel should be 100 cft
and for spreading and tamping
100 sq ft, but it is taken as a
Cyd in the accompanying Estimate;
it is believed that the Local Fund
Schedules will be revised as soon
as possible as required by Gov
Nos 2365. W and 710 W dated respec
tively 27th August/89 and 6th March/90

I have the honour
Sir

Your most obed^t. Serv^t

A. Smith Esq
Superintending Engineer
Circular

as

P.W. Circle 4212

P. W. D. 6TH CIRCLE.

From

The Supt. Engineer
W circle

From

The Superintending Engineer,
6th Circle.

To

The Chief Engineer
P. W. D.

To

The

No.

Dated

188

Received

Enclosure.

No 982C
Dated 1st 3 May 1890
Desp. 3rd 3 May 1890
Rd 5

Enc. 1, 2

Submits for sanction
of Govt an estimate
of Rs 17,960 for metalling
5 miles of Road No 4
from Coleroon Tollgate
to Tiruchayur, in the
Tiruchinopoly Dist.

Rs. Rs. 710.00 of 5.3.90
283.00 of 28.1.90
286.50 of 27.8.89

No 1404 W of 19 May 1890

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the S. E. VI Circle No 982C, dtd 1st May 1890.

The estimate
amounting to Rs 17,960
for metalling 5 miles
of road No 4 from
Coleroon Tollgate
to Tiruchayur in the
Tiruchinopoly District
is sanctioned.

This sanction
has been registered
as Local Road No 4 W of
1890-91.

W. S. S.

10.5.90

Amended
12.5.90

To

The S. E. VI Circle
a Local Municipal Depto
with 2 enclosures.

D. 3/5

~~Handwritten scribble~~

~~Handwritten scribble~~

Handwritten scribble

20

Handwritten text, possibly "County of"

0/10/025 75.5
CS 12.5
Handwritten notes

4217

Govt. of Madras.

PUBLIC WORKS.

Dated

21/5/90

Recd.

Encl.

G.O. 19 May 1890 No. 1404-W

Road No 4 from Coleroon
toll gate to Sundayw
in Trichinopoly St

Estimate amounting
to Rs 17,960 for metalling
5 miles of —, sanctioned

21/5

20/5

20/5