

- (1) பக்கங்களின் எண்ணிக்கை 14
 (2) புதுக்கித் திருப்பிய நாள் 1/9/
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 65

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

(102)

பி.வெ. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1535	அச்சகம் பலவகை
நாள் : 19 — 5 — 1892. 198		

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

7. Shree

ஆவண. கா-1-18,006-15-6-87.

1535
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ--the following paper:—

From Lieut.-Colonel A. C. SMITH, R.E., Superintending Engineer, VI Circle,
to the Inspector-General of Registration, dated Trichinopoly, 25th March
1892, No. 1317 T.N.

With reference to G.O., No. 3258 W., dated 4th December 1891, I have the
honour to forward, for your approval and submission to Government for sanction, an
estimate, amounting to Rs. 3,470, for constructing a larger Sub-Registrar's office at
Srivaikuntham, Tinnevely district, for accommodating more than 3 clerks with tiled
roofing as per revised standard design approved in G.O., No. 1320 W., dated 13th
May 1891.

2. The building will be erected at the site of the existing thatched one, which
has been marked on the site plan enclosed.

3. All other details are given in the report attached to the estimate.

G. No. 1233.

Submitted for the sanction of Government.

2. The necessity for a building on the standard design for the Sub-Registrar of
Tenkarai, located at Srivaikuntham, was brought to the notice of Government in my
letter recorded in G.O., Judicial, dated 27th November 1891, No. 2425.

MADRAS, (Signed) S. SRINIVASA RAGHAVAIYANGAR,
24th April 1892. Inspector-General of Registration.
To the Chief Secretary to Government.

No. 794, Judicial.

Approved and transferred to the Public Works Department.
(By Order.)

(Signed) A. BUTTERWORTH,
Ag. Under Secretary.

6th May 1892.

ORDER—dated 19th May 1892, No. 1535 W., Public Works.

The estimate, amounting to Rs. 3,470, for constructing a Sub-Registrar's office at Srivaikuntham in the Tinnevely district, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 12 W. of 1892-93 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with seven enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. A. D. Xavier.
Spare Copies

1535
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.
PUBLIC WORKS.

Dated May, 19th.

Recd.

Encl.

G.O., 19th May 1892, No. 1535 W.

MAY.

Sub-Registrar's Office at Srivai-
kuntham

Estimate of Rs. 3,470 for constructing a
— in the Tinnevely district sanctioned for
execution when funds are available.

No. 1317 TN

Office of the Superintending Engineer
6th Circle.

Tinnevely 25th March 1892.

From

Lt Col. A. C. Smith R.E. 1535
Superintending Engineer,
6th Circle.

To

The Inspector General
of Registration,
Madras.

Sir,

Enclosures 3

1. Estimate with
report & specification
1. Drawing
1. Site plan.

With reference to G.O. No. 3258 W, dated
4th December 1891, I have the honor to forward for
your approval and submission to Government for sanction
an estimate amounting to Rs 3,470 for constructing
a larger sub-registrar's office at Srivaikuntham, in
Tinnevely District for accommodating more than 3 clerks
with tiled roofing as per ^{revised} standard design approved in G.O.
No. 1320 W. dated 13th May 1891.

2. The building will be erected at the site
of the existing thatched one, which has been
marked on the site plan enclosed.

3. All other details are given in the report
attached

attached to the estimate.

I have the honor to be,
Sir,
Your most Obedient Servant,
(Signed) A. C. Smith, M. Col. R.E.
Supg. Engineer, 6th Circle.

G. No: 1233, dated 24th April 1892
Madras.

Submitted for the sanction of Government.

2. The necessity for a building on the standard design for the Sub-Registrar of Tenkasi located at Srivakundam was brought to the notice of Government in my letter recorded in G. O. Judicial, dated 27th November 1891 No. 2425.

S. Munia Ramayya
Inspector. General of Registration

To

The Chief Secretary
to Government,
Fort St. George.

End
ms

Public Works Department.

TECHNICAL NOTE.

1535
4

Current No. 4878. 1535W
Letter No. 794.
Dated 6th May 1892 1535
From the Judicial Dept. 1535
Name of Work Sub. Registrar's office at Srivakundam
District Tenkasi
Taluk Tenkasi
Amount of Estimate Rupees 3470.
Do. of Revised Estimate — " —
G.O. sanctioning original estimate No. — " —
dated — " —
Difference, { More — " —
Less — " —

PARTICULARS OF ESTIMATE.

Main Building	Rs.	3159
Subsidiary Buildings	"	"
Contingencies	570	156
Petty Supervision	570	155
Land compensation	"	"

Sanction Total Rs. 3470.
0013
1458

PARTICULARS OF CONSTRUCTION.

Surface soil made earth
Sub soil hard loam.
Foundations are to be sunk 5 feet deep the lower 2 feet to be of concrete & the upper 3 feet of brick in chumam.
Basement is to be raised 2 feet above ground level & built with brick in chumam.
Walls are to be built 13 feet high of brick in chumam with cemented archwork over doors & windows.

1810
JUDICIAL (1892) DEPARTMENT.

"REGISTRATION."
40 27. 11. 91. 2425

From

THE INSPECTOR-GENERAL OF
REGISTRATION,

Madras,

To

THE CHIEF SECRETARY

GOVERNMENT,

Fort St. George.

Dated

24 April 1892

Received

G. No. 1233

ENCLOSURES 5

No.

Submitting letter from the
Superintending Engineer, C. Circle,
forwarding for sanction an
estimate for a sub. Registrar's
Office Building at Sivakulam,
Tamil Nadu.

P. W. CURRENT No. 4878

26 May 1892 No 794

Approved and transferred
to the Public Works Department

3 May

(By order)

Abdulla

Asst. Quarter Master

To the Public Works Dept

27/4

Enclor. 7 (Plans)

Recd. 7.5.92

No. 1320 W of 13-5-91

3258 W - 4-12-91

Basement is to be raised 2 feet above ground
level & built with bricks in chunam
Walls are to be built 13 feet high of brick
in chunam with cemented arches
over doors & windows.

Public Works Department.

TECHNICAL NOTE.

Current No. 4878 1535W
 Letter No. 794
 Dated 6 May 1892 1535
 From the Indial Dept.
 Name of Work Sub. Registrar's office at Srivani
 District Tinnevely
 Taluk Tenkasis
 Amount of Estimate Rs. 3470.
 Do. of Revised Estimate — " —
 G.O. sanctioning original estimate No. — " —
 dated — " —
 Difference. More — " —
Less — " —

PARTICULARS OF ESTIMATE.

Main Building	Rs.	3159
Subsidiary Buildings	"	"
Contingencies	5%	156
Petty Supervision	5%	155
Land compensation	"	"

Sanction 0013 Total Rs. 3470.
1455

PARTICULARS OF CONSTRUCTION.

Surface soil made earth
 Sub soil hard loam
 Foundations are to be sunk 5 feet deep the
lower 2 feet to be of concrete & the up:
per 3 feet of brick in chumam.
 Basement is to be raised 2 feet above ground
level & built with brick in chumam.
 Walls are to be built 13 feet high of brick
in chumam with cemented archwork
over doors & windows.

Plastering interior face of walls to be of
2 coats of chunnam & whitewashed
Pointing interior face of the building
with chunnam
Flooring is to be of Square tiles except for
the record room which is to be of 3/4" asphaltic
tiles on 4" of concrete
Roofing is to be of flat pan tiles laid on teak
rafters
Roof timbers are to be of teakwood.

Scantlings are correct

Doors and Windows 12 inch panel doors & windows
& glazed windows with iron bars.

Lightning Conductors — — —

Rates are fair.

The plinth area of the main building is
1274 square feet, and the cost per square
foot will be Rs. 2-11-9

The Plan and Estimate have been
countersigned by the Inspector General of
Registration
and approved in the Judicial Dept.

Department.

REMARKS.

This estimate is prepared with reference
to G.O. W. 3258 dated 4th Decr 1891. In pursu-
ance of instructions for constructing a Sub-Registrar's
Office at Srivasthnam in the Tirunelveli
Dist. at an estimated cost of Rs. 3470
as per Revised Type design for large
offices (Tiled roofing) approved in G.O.
W. 1320 dated 13th May 1891.

The proposed building will be erected
on the site of the existing building which
will be dismantled.

There are no deviations from the type
design except that the foundations are
proposed to be sunk 5 feet deep owing
to the nature of soil = "made earth" =

14.V.92

No. 1535 May 19 May 1892
PUBLIC WORKS DEPARTMENT.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

1535
6
Read the following

Endorsement by the Inspector General of Registration No. 1233 of 24-4-92
Endorsement thereon by the Judicial Dept. No. 794 of 6 May 1892

The estimate, amounting
to Rs. 3470, for constructing
a Sub-Registrar's office at
Srivasthnam in the
Tirunelveli District, is sanctioned
for execution when funds
are available.

2. This sanction has been
registered as Provincial
No. 12 W of 1892-93 and
classified as Civil
Buildings, Original works.

The S.E. VI circle
with 7 enclos.
Esac. P.W. Acct.
Judicial Dept.

1535

165

1535

7 ~~the~~
to find
Dy

1535
7

2

C. No 4878

Govt. of Madras.

PUBLIC WORKS.

Dated

Recd.

Encl

G.O. 19th May 1892 No. 1535. M

Sub-Registrar's Office
at Tiruvallur

Estimate of Rs 3470 for
Constructing a ———
in the Tiruvallur District,
Sanctioned for execution
when funds are available

(7)

70
4

20/5 J.C. 19/5