

- (1) பக்கங்களின் எண்ணிக்கை 28
 (2) புதுக்கித் திருப்பிய நாள் சென். 1891
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பெரியபாளையம் குறை

அரசாணை எண். 2577. W. அச்சகம்
 மு. கோப்புத் தாள் எண். பலவகை

நாள் : 11.10.1893. 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

Heading.

Marine Villa.

✓

Marine Dept.

12-29-02

No. 54 4
53

PRESIDENCY PORT OFFICE,

Madras, 13 February 1893.

From

THE PRESIDENCY PORT OFFICE,

MADRAS,

To

THE CHIEF SECRETARY TO GOVERNMENT,

MARINE DEPARTMENT,

FORT ST. GEORGE.

SIR,

With reference to G.O. No. 350,
dated 6th August 1891, I have the
honour to acquaint you for the inform-
-ation of the Government, that the
Superintending Engineer 1st Circle
forwarded in July last, for sanction,
a revised Estimate for Rs. 2,750, for
repairing the Marine Villa, and in
doing so stated that, the additional
sum, viz, Rs. 1200 was required to
meet the cost of necessary repairs
which were found necessary on
dismantling the old verandah
and which apparently could not
be foreseen when the original
Estimate of Rs. 1490 referred to, in the

G. O.

40. above quoted, was prepared.

2. The delay in submitting the revised estimate to Government is due to the fact that after the repairs had been completed the Port Officer, Cocanada, informed me that the verandah leaked as badly as ever, and consequently a reference to the Superintending Engineer on the subject became necessary. The leakage has not yet been stopped, but the Superintending Engineer informs me that he will take steps to prevent it, if possible, but requests that the accompanying estimate may be sanctioned. The extra sum required viz, Rs 1200 can be met from the surplus of the Godavari District Port Fund for 1892-93.

I have the honor to be,

Sir,

your obedient servant.

H. A. Theet

Commander, R. I. M.,
Presidency Port Officer



[6/69]

Marine DEPARTMENT.



Memorandum.

at 389

Referred to the following

Referred to the P.W. Department with the request that explanation may be afforded of the apparently unsatisfactory work before the revised estimate is approved.

M. J. G.

Assistant Secretary

Int St George }
1st March 1893 }

The Public Works Department


[with current and Enclosures]

S. 18

W. CURRENT No. 1755



53
5002/53




No. 781 C d / 3 d March 1893

Refused to the

Superintending Engineer

I Circle for report



C. Swales

By Secretary to Board
C.W.D.

20
The Suptg. Engineer I Circle
to be pictured.

3
78
93

Government of Madras.

1893.

P. W. DEPARTMENT.

CURRENT No. 1955

From Marine Department

ENCLOS.— 3

No. 389

Dated 1-3-93

Received 2-4-93

SUBJECT.

Marine Villa at Cocanada
— Referring to the
P.W.D. for explanation
letter from the Presidency
Port Officer regarding
the unsatisfactory work
done to the — before the
revised estimate is approved.

DISPOSAL.

No. 981 C dated 3rd March 1893

Referred to the Suptg.
Engineer I Circle for
report.

14th S. S. W.
W.

The S. S. I Circle - to be
returned

G.O. No. 2427 W of 10-9-91

2390 W of 7-9-91

2328 W of 1-9-91

1119 W of 22-4-91

Current 9501

The Super Engineer I Circle sub-
mits a complaint statement
for repairs to the Marine Villa
at Cocanada duly verified
by the Examiner P.W. Sect.
with a request to obtain the
Sanction of Govt. to authorize
the Examiner to pass the excess
outlay of Rs 671 or 56% over
the sanctioned estimate.

A revised estimate has
been submitted through the
Port Officer for the work but
the Marine Dept. requests that
explanation be afforded as to
the unsatisfactory work of
erecting the verandah be-
fore approving of the revised
estimate.

The leakage complained of
is mainly due to the sagging
of the old verandah rafters &
partly to insufficient slope.

27-14-93

2572
The roof is bound to
cent. The P.S. submit
an Est. for a new roof
that would cost \$
to replace the name of
the person who is
responsible for pulling
up a plate & pour the
roof with only a slope
of 1 in 3

JH

2/6

No. 1115

EXECUTIVE ENGINEER'S OFFICE,
GODAVARI EASTERN DIVISION.
Dowlaisheram 25 May 1893.

From

C. J. Wether Esquire,
The Executive Engineer,

Godavari Eastern Division.

To

The Superintending Engineer

First Circle.

Sir,

Enclosures.

In reference to your No 2442
G.D. dated 13th March 1893 (herewith
returned with enclosures) I have the
honor to state that the original es-
timate for repairs to Marine Villa
provided for dismantling the Bengal
terrace verandah roof which was in
a very leaking state, lowering the
front pillars of verandah by 2'-0",
and providing an ordinary flat and
pan tile roof. No provision was
made for new wood work as it
was intended to use the old wood
of the terrace roof.

2. In carrying out the work it was found necessary to provide 22 new rafters as well as some jungle wood purlins and bressummers (as detailed in the revised estimate), but by far the greater part of the verandah roof is supported on the old rafters. These old rafters have sagged and 19 of them being of insufficient length have had pieces added on to their ends.

3. I enclose a sketch of the verandah in section from which it will be seen that the clear space of the roof is 16-6 and the rise is only 6-6 which is insufficient for a roof of this description, but the main cause of the roof leaking is, I consider, due to sagging of the old rafters. The new rafters have been used in front of the drawing room, and I understand that the back of the verandah does not leak. The height of the main walls does not

permit of the greater slope being given to the roof.

25/

4. I consider that nothing short of reconstructing the roof with new wood work in place of the old, will make it absolutely water tight and as the slope available is insufficient for a flat and pan tile roof, it would be advisable to substitute corrugated iron covered with pan tiles.

5. In conclusion, I may state that the Supervisor in charge of the Sub Division states that there was much leakage during the heavy rains of October and November last, but that some repairs were subsequently done which improved the state of the roof.

I have &c &c

sd/ B. J. Walker

Executive Engineer

Eastern Division
Godavari.

(True Copy)

(sd/ B. J. Walker)
Supt. Engineer & I Circle.

275

FROM

THE EXECUTIVE ENGINEER

GODAVARI EASTERN DIVISION

TO

THE SUPERINTENDING ENGINEER

FIRST CIRCLE.

DATED

DESPATCHED

RECEIVED

1893

No.

ENCLOSURES.

SUBJECT.

Dec 5-1
5002/83

No. 541 G. D.

FROM

G. D. Wybrow Eng

SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

SHOWERAM, 25 May 1893.

Enclosures 6

1 C. Co. Godavari Eastern Div

Presidency Port Officer

1 Detailed Estimate

1 Abstract Estimate

1 Sketch

1 Copy of Eastern Div

Officer's letter

no 111 S

4-5-93

Presidency

Port Officer

letter no 54

53 G.

In returning herewith your endorsement in original, No 981 C. dated 3rd March 1893 on Memorandum from the Marine Department No 389 dated 1st idem. I have the honor to submit copy of a letter No 111 S. dated 4th Instant from the Executive Engineer Godavari Eastern Div explaining the cause of the unsatisfactory state of the front verandah of the Marine villa at Co-canada.

2. Too small a slope unavoidably given to the verandah roof, and sagging of the old rafters chiefly account for the leakage complained of. Since the defects of the verandah roof were brought to notice, the roof has been repaired, & I trust successful for a time at any rate. If in future the verandah roof should still leak, I would recommend renewing the old rafters.

3. I would beg to point out that the estimate in question provides for the repair of the whole building, all of which repairs have been carried out ~~extensively~~ actively, with the exception of the front verandah which leaked, owing to the insufficient slope.

4. I beg to return the revised estimate with Presidency Port Officer's letter.

I have the honor to be,

Sir,

Your most Obedient Servant,

J. D. J. [Signature]
Supt. Eng. 1st Circle.

Se.
27.5.

FROM

G. D. Wybrown Esquire
SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT

DATED 25th
DESPATCHED 28th
RECEIVED 31st } May 1893.

No. 541 G. D.

ENCLOSURES 6

SUBJECT.

Marine Villa at Cocanada
Submitting copy of Eastern
Sun officer's letter explain-
ing the cause of the un-
satisfactory state of
the front Verandah of the

No 2328 W 91-9-91
" 2390 W 97-9-91
" 2427 W 910-9-91
" 981 C 92-3-93

W 7/9

Forwarded to
the Marine Department,
with reference to its
means. No 389 dated
1st March 1893, herewith
returned with order

~~Marine Department~~

Aug. Joint Secy to Govt
P.W.D.

all
2/5/93

ask that the name
of the officer who sanctioned
the plan upon the roof

Shew 54
0.31-5-93

29/6

P. W. Department

No 2295 Cuf 9-6-93

Memorandum

W 7/10

Letter from Sups. Engineer I. C. L. 25.4.93 D. 25.4.93

The acting Chief
Engineer observes that
the roof, as constructed,
is bound to leak. The
Sups. Engineer is requested
to be so good as to sub-
mit an estimate for
a roof that will not
leak, and to report
the name of the officer
responsible for putting
up a flat and plain
tile roof with only
a slope of 1 in ³/₄.

Vide remarks
against item 20 of the
W.P.D. 30-5-93

To
The S. E. I. C. L.
with Estimate (5)

all
1/1/2

all
5/4/93

all
6.6-93
E. W.

Your reply to...

No. 234 E.C.

FROM

G. D. Wybrow Esquire, ²⁵⁷
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DOWLAISHWERAM, 14th July 1893.

SIR,

With reference to G.O. No 1706 W dated 28th June 1893 on statement of objectionable items to end of March 1893 regarding the appropriations, I have the honor to report as follows:-

2. Item No 1 Repairs to Marine villa Cocanada. The Executive Engineer, Eastern Division states that the outlay was incurred on this work, being an incomplete repair work of 1890-92. A revised estimate was sent in June 1892 to the Port officer for his approval and sanction of Government and allotment of funds. Please see my letter No 544 G.D. dated 25th May 1893, and your reply No 2295C dated 9th June 1893 thereto.

No 2295C of 9th June 1893

1st item sent. 1055C of 8-2-94
2nd " 2295C of 17-5-94
3rd " 2295C of 13-7-94

271

3. Item No 3. Additions and alterations to the Mill Jail at Parvatipuram. The Executive Engineer, Vizagapatnam Division explains that the outlay was incurred in excess of appropriation under the impression that excess payment would be sanctioned against lapse under same head. please see my telegram No 160 of 9.08.94 11-8-94 30th March 1893 and G.O. No 947 W. dated 12 April 1893.

4. Item No 4. Original works civil Buildings minor. The Executive Engineer, Eastern Division states that the excess over appropriation was due to the work done by Dowlaishwaram Workshops for Sub Jail, Cocanada having been fully adjusted in accordance with para 91 c chapter XIII of India Code.

5. Item No 5. Repairing Rajahmundry Ferry steamer "Dorothy". The Executive Engineer Eastern Division explains that the grant was exceeded owing to the

25/3/94
additional repairs found necessary and that a completion Report was sent to the Examiner on the 5th June with reasons for excess explained therein. As soon as it is sent to me, I will solicit sanction of Government for the admission of excess expenditure.

6. Under the above circumstances I beg to request you will be good enough to obtain the sanction of Government to admit the outlay incurred on the works in question.

I have the honor to be
Sir,

Your most obedient Servant,

G. D. W. L. M.
Superintending Engineer
I Circle

17-9

W. CURRENT No. 6461

FROM

G. D. Wybrau Esq.
SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DATED 14th July 1893.
DESPATCHED 19th July 1893.
RECEIVED 22nd July 1893.

ENCLOSURES

SUBJECT.

Excess outlay incurred on certain works —

Requesting to obtain sanction of Government to admit the — under the circumstances explained within —

2828 4/1-8-93
2427 4/1-8-93
No 1706 W of 28-6-93
947 W of 11-6-93
2295 C of 9-6-93

No 1991 W of 1st August 1893

B

W. D. Wybrau

The Examiner S. W. Acob
is authorised to admit
the outlay incurred in
excess of appropriation
on the works in question

No. 234 G.C.

OV 13 8H
24.7.93 25.7

DESPATCHED
3. 25.93

The S. D. I. Circle
For S. W. Acob

No. 1359 G. D.

FROM

G. D. Wybrau Esq.
SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

Enclosures. /
Completion statement

DOWLAISHWERAM, 25th August 1893.

SIR,

I have the honor to forward here-
with the Completion Statement for "Repairs
to Marine Villa Cocanada" verified
by the Examiner of P. W. Accounts, & to
request that you will be pleased to obtain
the sanction of Government authorizing
the Examiner of P. W. Accounts to admit
the excess outlay Rs. 671, over the estimate
of Rs. 1200.

A revised estimate was sent in
June 1892 to the Port Officer for his approval
and sanction of Government. Please
see my letter No. 541 G. D. dated 25th May 93
and your reply No. 2295 C dated 9th June
1893 thereto. The Examiner P. W. Accounts
was authorized to admit the outlay in-
curred in excess of appropriation on the
work in question in G. O. No. 1991 W. of 1-8-93.

Sum up with
C. W. 7996 S. W. Acob
21.9.93

I have the honor to be,
Sir,
Your most Obedientst

J. W. D. [Signature]
Secy & Eng^r 1st Circle.

Ch
28/8

P. W. CURRENT No. 7501

FROM

G. D. Wyllow Esq.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT

DATED 25th

DESPATCHED 29

RECEIVED

August 1893.

1.9.93

No. 1359 G. D.

ENCLOSURES 1

SUBJECT.

Completion statement
for repairs to Marine
Villa at Cocanada —
Forwarding a — and
requesting to obtain
sanction of Government
authorising the Examiner
P. W. Accounts to admit
the excess outlay incurred
on the same

J.C. 128

With Order

S. E. I. 500-13-2-93

no 23 284 761.9.91
no 22 904 77.9.91
no 981 C 7 5.3.93 — 24 279 7 10.9.91
- 229 504 9.6.93

27/14

N^o 2574 W. 11 October 1893.

W. 11 Oct

The Examiner P. W.
Accounts is authorised
to admit the outlay
of Rs 671 incurred
in excess of the sanctioned
estimate for repairs to
the Marine Villa at
Cocanada.

W. 11 Oct
2.10 8000
3.10.93

DESPATCHED

12 OCT. 93

To the S. E. I. Circle
with 1 Enclosure
Examiner P. W. Accounts

018325

Nm 4/10 20/10

2.13/10.