

- (1) பக்கங்களின் எண்ணிக்கை 6
 (2) புதுக்கித் திருப்பிடி நாள் 20-2-92
 (3) ஆதாரம் குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

அரசாணை எண்.	3329	அச்சகம்
மு. கோப்புத் தாள் எண்.	PWD	பலவகை
நாள் :	21-12-1893	199

மடிக்கவோ தண்டபடி கையாளவோ கூடாது.

ஆவண. கா. 1-18,006-6-9-90.

Data for
Coral stone in Chumam.

For 100 cft

$\frac{1}{3529}$

Price of coral stone at site for 100 cft at the rate of 1-12-0 per c. yd or 27 c feet		Po. a. p.
		6-9-0
10 Parahs of lime slaked at 6 1/2 annas per parah		4-1-0
20 ⁰⁰ Sand @ 9 pias per parah		0-15-0
? - Bringing good water		1-3-0
? - Rent for scaffolding &c		0-2-0
? - Pounding charge		0-4-0
Cost of labour		2-14-0
Total cost for 100 cft of coral stone new in Chumam		16-0-0

M. Rudick

Superintendent in charge
Sunderly B.
11.11.93



No. 7457N.

OFFICE OF THE SUPERINTENDING ENGINEER,

6th CIRCLE.

Trichinopoly. 22nd November 1893.

From Lt. Col. A. W. Smart R.E.,
The Superintending Engineer,

6th CIRCLE.

To The Chief Engineer,

PUBLIC WORKS DEPARTMENT.

SIR,

ENCLOSURE 1

1 Data list

With reference to the latter part of para 1 of G.O. No. 1894 W of the 21st July 1893, noticing that the rate of Rs 11, allowed for 100 cft of Coral stone in Chunnam, in the estimate for enlarging Police Station at Tuticorin, is higher than the schedule rate Rs 8-6-0, I have the honor to advise that the schedule rate was not correct.

2. It will be seen that the schedule rate for 1889-90 & 1890-91 was Rs 12, but the rate of Rs 8-6-0 entered in the schedules for 1891-92 & 1892-93 was the one at which the work is said to have been carried out to the Protestant Church at Tuticorin where old materials were used.

3. It is now reported that the rate

Data for
Coral stone in Chunnam

Encls No: 1 & 956 N2 7457N
22-11-93

Rate has now risen to \$16 for Coral
stone in Chumau, as per data accom-
-panying, owing to the increase in the
number of buildings under construc-
-tion every year, and the consequent
rise in the prices of materials and
labor. The estimate of \$520, which
accompanied the G.O. under reference,
has therefore been raised to \$660 &
sanctioned by me.

I have the honor to be,
Sir,

Yours most obedient servant,

Am. C. L. P. B.
Superintending Engineer
W. Birch

CH

5/3329

P. W. D. 6th CIRCLE.

From

The Superintending Engineer.

6th Circle.

21.7.93. 1893

To

THE CHIEF ENGINEER.

PUBLIC WORKS DEPARTMENT.

No. 7457d

Dated 22nd }
Received 23 } November 1893

Enclosures. /.

Police station at Lichfield:-
submit data for high
rate allowed for 100 cft of coral
stone in chimney in the
estimate for enlarging the —

To be done when
LB

INDEXED.

16/11

2. C. 22. 11

to the order

I

B

1/11

Recorded.
Recorded

No 3329. Wd/21st December/93

all
longs

Sub