

P. W. D. 6th CIRCLE.

FROM

THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

TO

THE CHIEF ENGINEER,

P. W. D.

No. 5627C

Dated 5th July 1894
Received 9th July 1894

Enclosures.

Sub-Registrar's office at
Bhatkulam: —

Reports that he has
sanctioned an estimate
of Rs 2,440 per — proce-
dure when funds are
allotted —

No 2714 W 8 24-10-93

No 1788 W. d. 16 July 1894.

No 1788 W. d. 16 July 1894.

Communicated
to the ~~Supr~~ Judicial
Dept. with reference
to No. dated 7 Oct
1893. No 2088 J. d.

J. W.

W. M. 1894

W. M.

on

June 20/9

Sept 10/9

19/9

20/9

22.8.1897

12/11/7

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1894} Madras.
PUBLIC WORKS.

Dated July, 9th.

Recd.

Encl.

G.O., 9th July 1894, No. 1711 W.

JULY.

Sub-Registrar's Office at
Tiruppuvanam

Estimate of Rs. 4,270 for constructing a
— in the Madura district, sanctioned with
remarks.

OFFICE OF THE SUPERINTENDING ENGINEER,

No. 562 TC

6th CIRCLE.

Trichinopoly, 5th July 1894.

FROM

Major C. V. Boddie, R.E.
THE SUPERINTENDING ENGINEER,
6th CIRCLE.

TO

THE CHIEF ENGINEER,

P. W. Department.

SIR,

ENCLOSURES.

With reference to G. O. No. 2714.W.
of the 14th October 93, calling for estimate
for Sub-Registrar's Office at Chettikulam
Musiri Taluk, Trichinopoly District, I have
the honor to state that the estimate for the
work amounts to Rs 2,440., that is, within
my power of sanction. I have therefore
sanctioned it this day for execution —
when funds are allotted.

I have the honor to be,
Sir,

Your most obedient servant.
C. V. Boddie, Major R.E.
Superintending Engineer
VI Circle.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.

Civil Works.

READ—the following paper :—

G.O., dated 22nd June 1894, No. 1554, Judicial.

Read—endorsement of the Inspector-General of Registration, Madras, dated 8th June 1894, No. 2051 T, submitting for sanction an estimate, amounting to Rs. 4,270, for the construction of a building for the sub-registrar's office at Tiruppuvanam in the Madura district.

Order—dated 22nd June 1894, No. 1554, Judicial.

The estimate, amounting to Rs. 4,270, for the construction of the sub-registrar's office at Tiruppuvanam in the Madura district is approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) J. F. PRICE,
Chief Secretary.

Note by the Chief Engineer, Public Works Department.

The following rates for which data are required are in excess of the divisional schedule :—

					RS.	A.	P.		RS.	A.	P.
Brick in chunam	...	...	...	...	20	0	0	against	18	0	0
Teak-wood work	...	...	...	...	3	12	0	„	3	8	0

If schedule rates be adopted there will be a saving of Rs. 275.

It is proposed to lay the foundations to a depth 4 feet with concrete and brick in chunam. If concrete were used throughout to ground level as would be preferable, a saving of Rs. 35 would be effected.

(Signed) J. PENNYCUICK, Colonel, R.E.,
Chief Engineer, P.W.D.

ORDER—dated 9th July 1894, No. 1711 W., Public Works.

The estimate, amounting to Rs. 4,270, for constructing a sub-registrar's office at Tiruppuvanam, in the Madura district, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 32 W. of 1894-95 and classified as Civil Buildings, Original Works.

3. Attention is drawn to the Chief Engineer's note above recorded.

(True Extract.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with four enclosures.

„ Examiner, Public Works Accounts.

„ Judicial Department.

Exd. S. J. Pereira.

Spare Copies