

Public Works (1896) Department.

G.O., No. /309

DATED 6/2/96

[Despatch Abstract.]

A. Masonry under tunnel in Olda-
Cauka Channel, Kistna Estuary
Delta —, Estimate for Construction
—, Sanctioned

Exd. T. K. Narayana Aiyangar.
Spare Copies

IRRIGATION.
ACCOUNT.

Govt. of {1896} Madras.
PUBLIC WORKS.

Dated February, 6th.

Recd.

Encl.

G.O. No. 130 I., 6th Feb. 1896.

FEBRUARY.

Under tunnel

Estimate of Rs. 3,000 for constructing a masonry — at 7 miles 2 furlongs of Pedalanka channel, Kistna Eastern delta, sanctioned with remarks.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

X
From Supp. Inf. P. C. C. No. 2082 R.S. of 4 Jan / 96.

3
3rd
The following estimate is sanctioned in lieu of the provision of Rs 1650 made for the work in the estimate sanctioned in G.O. No. 467. I., of 20 June / 94, the excess of Rs 1350 being met from the source indicated by the Supp. Inf. —
Capital Expenditure not charged to R.S. to 9. Disposition

Kistna Delta System

Eastern Sector

I Works

Tuller Canal

3. Distributaries

Padalanka Channel

3. Works.

Constructing a masonry
under tunnel at

7 miles 2 furlongs.

Estimate Rs 3000

2. This sanction
is registered as No
189 I of 1895-96.

29/1

Recd
30/1

22

LCB
6/2

Issued

Recd

Registered

6/2

9

DESPATCHED
22 FEB 96

To
The Chief Engr for
Supp Engr II
S. I. W. 2
His Sign.

LCB 25/1

520
M. S. S.

Planned Ship Plan

Johnson

Tham

Report to accompany the estimate for

Constructing a masonry under tunnel

instead of a Pipe under tunnel sanctioned
in G.O. No 467 I of 20-6-94.

2/1908
26 NOV
SECOND CIRC

The pipe under tunnel sanctioned
at 7 m 2 f across Padalanka Channel is
only calculated to discharge 34.4 Cft per
second, while the actual tentative discharge
as calculated is 137 Cft per second and
it is considered that the pipe under tunnel
will not be sufficient. The design and
estimate has therefore been revised
so as to provide a masonry under-
tunnel of the required Capacity.

Amth
Executive Engineer
Kistna Eastern

86
18/95



Superintending Engineer's Office,

No. 2082 K8

II CIRCLE,
Dated 25th Decr 1895.

From,

Major W. B. Baddley Esquire, R.E.
Superintending Engineer,
II Circle.

To,

The Chief Engineer,
Irrigation,
Madras.

Enclosed are 3 Sir,

- 1. Camp: 5th
- 1. Tracing
- 1. Report
- 3.

I have the honour to forward here-
with a Comparative Statement for Rs 3000
of a tracing for constructing an Under
Sung at the 2nd of Padalunka Channel
of Pullum in the Kistna Eastern Divi-
sion.
2. The original estimate amounting to
Rs 1650/- was sanctioned in G.O. No. 467, dated
20th June, 1894, item No. 5 and the excess of
Rs 1850/- may be met from the dump sum
provision of Rs 33,189/- as per item No. 66 of the
Statement printed in G.O. No. 557, 7-11-93.
3. The necessity for the revision of the ori-
ginal design is explained by the Executive
Engineer in the report accompanying the
Comparative Statement.

I have the honour to be,
Sir,
Yours obediently,
W. B. Baddley Major
Superintending Engineer

CHIEF ENGINEER
FOR IRRIGATION.
6-JAN 95
No. *115*

P. W. CURRIE No. *994*

From

*The Supp Engineer
Second Circle*

Encls 3 (1414)

Dec 30 1896

From,

The Superintending Engineer,

H Circle.

To,

The

*To The Chief Engineer
for Irrigation*

Dated

} 18

Received

Dated 4 January 1896

Encls 3

Enclosures.

NO.

No. 2082 HS

SUBJECT.

*Under Tunnel at 7 m. 27
of Pedalanka channel
Pullem band*

*No. 857 24 11-10-93.
" 4679 " 20-6-94*

*Forwarding for approval
& sanction a comparative
statement of Rs 3000 for
tracing for constructing an*