

Public Works (1896) Department.

G.O., No. 394 I

DATED 5-5-96

[Despatch Abstract.]

Silt : Estimate of Rs 3000 for clearing  
— in the main channel, 1<sup>st</sup> reach,  
Periyar Project, sanctioned.

Estimate of Rs. 3,000 for clearing — in the Main channel, 1st Reach, Periyár Project, sanctioned.

No. 394 I., 5TH MAY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.  
Account.

READ—the following paper:—

From W. HUGHES, Esq., Superintending Engineer, VI Circle, to the Chief Engineer, Public Works Department, dated Trichinopoly, 30th March 1896, No. 330 M.D.

I have the honour to submit for sanction an estimate of Rs. 3,000 for clearing silt in the Main channel from head sluice at Peranai to 6,000 feet below the Vadagarai head sluice in the 1st Reach, Periyár works.

2. The estimate provides for clearing to a bottom width of 100 feet up to 2,200 feet which will be reduced to 75 feet at 2,700 feet and 70 feet up to 3,000 feet or to the end, with a fall of 1.05 foot per mile and side slopes  $1\frac{1}{2}:1$ ; thus the channel will be restored to its original section or rather what was intended to be its section as there are reported to be places where the channel was not completed, owing to the difficulty of carrying on the work and at the same time supplying the Vadagari branch.

ENCLOSURE.

REPORT to accompany the estimate for clearing silt in the Periyár channel in 1st Reach from head sluice to 600 feet below Vadagarai channel head sluice.

|                    | RS.   |
|--------------------|-------|
| Amount of estimate | 3,000 |

The channel has much silted up in this portion, and the present estimate provides for removing the silt, and restoring the channel to its original section.

The work will be carried out in accordance with the standard specification current in the department.

(Signed) A. V. RAMALINGA AIYAR,  
Assistant Engineer, Madura Sub-Division.

ORDER—No. 394 I., dated 5th May 1896.

The following estimate is sanctioned from the balance of the amount reserved for unforeseen works of the Periyár project, which will then be reduced to Rs. 15,261 :—

Capital expenditure not charged to Revenue.

49. Irrigation.

Periyár Project.

1. Works.

2. Main Canals and Branches.

16. Maintenance.

Clearing silt in the Main channel, 1st Reach.

|                 |       |
|-----------------|-------|
| Estimate ... .. | RS.   |
| ...             | 3,000 |

2. This sanction is registered as No. 24 I. of 1896-97.

(True Extract.)

Under Secy. to Govt., P.W.D.,  
Irrigation Branch.

To the Chief Engineer for Irrigation.

" Superintending Engineer, VI Circle, with five enclosures.

" Examiner, Public Works Accounts.

" Revenue Department.

Exd. T. K. Narayana Aiyangar.  
Spare Copies

A. No. 394 I. 4<sup>th</sup> May 1896.

PUBLIC WORKS DEPARTMENT,  
IRRIGATION BRANCH.

## PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From Supp Engr, to the Chief, No 330 M.D.  
of 30 March/96


The following  
estimate is sanctioned  
from the balance of  
the amount reserved  
for unforeseen works  
of the Periyár Project,  
which will then be  
reduced to Rs. 15,261  
Capital Expenditure not  
charged to Rev.  
49. Irrigation  
Periyár Project.  
I Works.  
2. Main Canals & Branches  
16. Maintenance  
Clearing silt in the  
main channel, 1<sup>st</sup> Reach  
Estimate. 3,000  
2. This sanction

is registered as No.  
24 of 1896-97.

H  
8/4

Price  
9/4


Estimate for clearing  
silt in Periyar main  
channel, 1<sup>st</sup> reach



No 426 E  
9-3-96

Encls. 4

1. Estimate  
5. Sheet of land



To  
The Chief Eng for I.  
Supply, 17 Circle with 5 encls.  
S. P. W.  
New Dept.

7.5.95  
10/5  
10/5  
10/5  
10/5

of 1. d.

Report to accompany the  
estimate for clearing silt in the Periyar  
Channel, from <sup>1<sup>st</sup> Reach</sup> Steas sluice to 600 ft  
below Vadagarai Chl: Steas sluice.

Amount of Estimate Rs 3000.

The channel has much silt up  
in this portion, ~~of the channel~~ and the  
present estimate provides for removing  
the silt & restoring the channel to  
its original section.

The work will be carried out in  
accordance with the standard specifications  
current in the Department.

A. V. Ramalingam  
Asst. Engineer  
Treasurer

Ajosee  
Executive Engineer  
Pandyra Division  
6.3.96

No. 330 m

OFFICE OF THE SUPERINTENDING ENGINEER,

6th CIRCLE,

Trichinopoly, 30 March 1896.

5-21/-

FROM

W. Hughes Esquire,  
THE SUPERINTENDING ENGINEER,  
6th CIRCLE.

TO

THE CHIEF ENGINEER,

P. W. D.

SIR,

ENCLOSURES. 4

1. Estimate
3. Sheet of Lb. Sections.

Sent separately

I have the honor to submit for sanction an estimate of Rs 3,000 for clearing silt in the main channel from Head Sluice at Perandai to 6,000 feet below the Vadagarai Head Sluice in the 1st Reach. Periyar Works.

2. The estimate provides for clearing to a bottom width of 100 feet up to 2,200 feet which will be reduced to 75 ft. at 2,700 ft. & 70 ft. up to 3,000 ft. or to the end, with a fall of 1.05 ft. per mile and side slopes  $1\frac{1}{2} : 1$ ; thus the channel will be restored to its original section or rather



P. W. CURRENT No. 3306

CEP  
2-4-96

P. W. D. 6th CIRCLE.

Encls 6 (3 plans)

Ans: 1.4.96

FROM

THE SUPERINTENDING ENGINEER,

6th CIRCLE.

TO

THE CHIEF ENGINEER,

P. W. D.

No. 330 m2

Dated 30 }  
Received 31 } March 1896.

Enclosures. 4.

main channel from head  
shree at Peramai to 6000ft  
below the Vadagarai Adshin  
in the 1st Reach Periyar water.  
submits for sanction  
an estimate of Rs 3000 for  
clearing silt in —

2-6-96

Encls  
1/2  
2-4-96

8/4/00