

Public Works (1897) Department.

✓ G.O., No. 2102 W

DATED 2 August 1897

[Despatch Abstract.]

Culvert under the Willow bund. Revised
estimate of Rs. 3,430 for constructing
a — in connection with the Toka canal
drainage scheme, sanctioned in the
Remarks.

Government {1897} of Madras.
PUBLIC WORKS.

Spare copies

G.O., No. 2102 W., 2nd August 1897.

AUGUST.

Culvert under the Willow bund

Revised estimate of Rs. 3,430 for constructing a — in connection with the Ootacamund drainage scheme, sanctioned with remarks.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From J. HANNAN, Esq., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 24th June 1897, No. 340/W.

I have the honour to submit, for your approval and sanction, a revised plan and estimate amounting to Rs. 3,430 for constructing a culvert under Willow bund in connection with the Ootacamund drainage scheme.

The cause of excess, viz., Rs. 510, over the original estimate of Rs. 2,920 sanctioned in G.O., No. 378 W., dated 8th February 1897, is chiefly due to some modification in the design and to the change of materials to suit the locality as stated in the accompanying report and comparative statement.

The above excess will probably be met from savings on other estimates, as stated by the Executive Engineer, in the last paragraph of the report.

The original plan and estimate are also submitted for your information and return.

ORDER—No. 2102 W., dated 2nd August 1897.

The revised estimate amounting to Rs. 3,430, for constructing a culvert under the Willow bund in connection with the Ootacamund drainage scheme, is sanctioned in supersession of the estimate of Rs. 2,920 sanctioned in G.O., No. 107 M., dated 27th January 1897 (G.O., No. 578 W., dated 8th February 1897).

2. The Government hopes the saving of Rs. 625 on other estimates, anticipated by Mr. Somers-Eve, will be realized.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, IV Circle, with eight enclosures.
" Examiner, Public Works Accounts.
" Local and Municipal Department.

Exd. T. K. Narayana Aiyangar.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following.

From the Suptg Engr IV circle, No 340 W dated 24th June 1897

No 2102 W 2.8.97

The revised estimate

amounting to Rs 3,430 for constructing a culvert under the Willow bund in

Connection with the Ootacamund Drain

age Scheme is sanctioned in supersession

of the estimate of Rs 2,920 sanctioned in

G.O. No 107 M dated 27th January 1897 (G.O.

No 378 W dated 8th February 1897).

1. Sanctioned.

2. I hope the saving of Rs 625 on other estimates, anticipated by

Mr. Somers-Eve, in his

letter of 15 June 1897,

will be realized.

The Secy to Govt. Ld in Dept 25.7.97

for favour of Committee's initials

no objection in this Dept
as the Suptg Engr says the excess
of Rs 510 can be met from savings
on other estimates.

18
17/7/97

Cur
May

Cur

15.7.97

15/7/97

2. The Govt. hopes the saving of Rs. 625 on other estimates, anticipated by Mr. Somers-Eve, will be realized.

30/7/97
W.

To the S.E. IV circle with
8 enclos
- Encl. P.W. Accts
- Land in Dept

P. W. 40.
1,000-13-4-97.

H.E. 21.7.97 R. 26.7.97

Public Works Department.

Current No. 6387
Letter No. 340/W
Dated 26/1/1897
From the Deputy Engineer in Charge.

NOTE BY TECHNICAL SECTION.

Name of work Culvert under Willow
bund. Ottacannad.

Amount of estimate Rs 3430.

The S.E. in Charge submits for sanction a revised estimate amounting to Rs 3430 for constructing a culvert under the Willow bund in connection with the Ottacannad Drainage scheme in lieu of the original estimate of Rs 2920 sanctioned in G.O. No. 378 W dated 8th Feb. 1897.

The excess of Rs 510 or 17.5% over the original sanction is chiefly due to deviation in design and to change of materials of construction to suit the locality.

The sanctioned design provides for a culvert to pass the channel over the Willow bund on the S.E. The revised design provides for a culvert on the S.W. The breadth of the roadway has also been re-

80 W 2102W
2-8-97
Should go to
press at once
Please marked
Print soon.

The file should
be returned
as 71008 &
returned to
me at once

W
3/4/97

reduced from 30 to 25 feet, as the former width was found unnecessary.

On account of good bricks not being available just now, the abutments to a height of 4 ft. with the wings and parapets will be built of random rub. bles in surki mortar & pointed with cement, while the arch with its haunches built of concs in surki.

The provision made in the original estimate for metalling & gravelling, excavation of foundations and centring for the arch, is reported to be sufficient, these have now been increased by Rs 341, also the new provision for balins and wheel guards, now stated to be found necessary.

The following rates are in accordance of the Divisional Schedule:
Plastering with Portland cement & 16... against
Rs 4.6.4

- do - with surki - Rs 5... - 4.6.4.
Pointing - do - 5... - 2.6.4
If schedule rates be adopted, the saving will be only Rs 44 not worth noticing.

The area of waterway provided is the same as that allowed in the original design, viz. 57.5 sq ft.

8.7.97

No. Besides what an estimate should leave a margin for an increase -

2. The estimate may be sanctioned.

8.7-97

Public Works (1897) Department.

CURRENT No. 6387

Order

From The Sup. Engineer
4th Circle

No. 340
W

Dated 24th June 1897.

Received 28 June 1897

Enclosures 6-8 (2 plans)

Spare copies ✓

SUBJECT.

Culvert under Willow
bund & Drainage Scheme
Ootacamund.

Submits for sanction
a revised estimate amounting to Rs 3430
for constructing a

T
For early check
29/6/97
W

OL
22

BACK PAPERS.

G.O.	No.	Department.	Date.
1587W		P.W.	11-6-97
3538		-	27-5-97
17000		-	24-5-97
662W		-	6-3-97
12230		-	3-3-97
10720		-	23-2-97
378W		-	8-2-97
321W		-	11-11-96
39770		-	9-11-96
1735		-	24-6-96
35980		-	17-6-96
2288		-	22-5-96
572W		-	10-2-96
2010		-	11-1-96
38120		-	3-12-95
2768W		-	1-11-95
10820		-	26-9-95
9408		-	7-9-95
2066W		-	19-8-95
415		-	7-8-95
10500		-	14-3-94
3140		-	7-6-95
3950		-	19-6-94
1997W		-	13-8-94
7140		-	12-3-94
8380		-	8-1-94
195W		-	22-1-94
155W		-	15-1-94
2738W		-	26-10-93
10450		-	14-10-93
10480		-	14-10-93
10120		-	9-10-93
2539W		-	6-10-93
283W		-	6-2-85

FURTHER PAPERS.

G.O.	No.	Department.	Date.
931W		P.W.	22-3-83

Suptg. Engrs. Office 4th Circle
Coimbatore 27th June 1897

From

J. Kannan Eay
Suptg. Engineer 4th Circle

To The Chief Engineer
P.W. Department
Madras

Encls. 6 Sir, I have the honor to submit
1. Revised Estimate
1. Report
1. Comparative statement
1. Revised plan
1. Original plan
1. Estimate
for your approval and sanction of
revised plan and estimate amounting to
Rs. 3430 for constructing a culvert under
Willow bund in connection with the Astar
canal drainage scheme.

The cause of excess vizt Rs. 570
over the original estimate of Rs. 2920 sanctioned
in G.O. No. 3784 dated 8th Fe-
bruary 1897 is chiefly due to some mo-
dification in the design and to the
change of materials to suit the locality
as stated in the accompanying report
and comparative statement.

The above excess will probably be
met from savings on other estimates as
stated by the Executive Engineer in the
last

Last para of the Report.

The original plan and estimate
are also submitted for your information
and return.

I have the honor to be
Sir
your most obedient servant

W. M. Munn

Suplt. Engineer 4th Circle

H.