

Public Works (1898) Department.

G.O., No. 823 I

DATED 25 October 98

27/11/98

[Despatch Abstract.]

Gundiganoor Tank

Supplemental Estimate of Rs 500 for
forming a flood bank along the right
side of the Surplus Channel of ———,
Bellary Dist., Sanctioned

Registered
26-10-98

100/1

H.I.

Indexed.

Supplemental estimate of Rs. 500 for forming flood bank along the right side of the surplus channel of —, Bellary division, sanctioned.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

Read the following

From the Supg: Engineer III Circle - No. 2410.I. dated 27th Sep/98

No 262. 24/13. 1098

*Note by the Chief Engineer
for Irrigation.*

*In G.O. No 233.I, dated 19th
March 1898, a revised estimate
of Rs. 4,010 was sanctioned
for constructing five syphon
sluices for Gundiganoor tank,
Bellary division. The Supg:
Engineer III Circle, now submits
a supplemental estimate
amounting to Rs. 500, for
forming a flood bank
along the right side of the
surplus channel of the
tank to prevent water
spilling over and damaging
wet fields, and breaching
the*

*Estimate of Rs 500 for forming flood
bank along the right side of the surplus
channel of Gundiganoor tank.*

*Print with
report*

*Isobene
20/10/98 W.H.*

the bank leading to syphon
sluice No. 1 which was lately
constructed.

2. The estimate may be
sanctioned.

Order thereon No: 823 D7 25-10-98

The following supplemental
estimate is sanctioned:—

Irrigation.

43. Minor works and Navigation
Minor works for which neither
Capital nor Revenue
accounts are kept. *See*

Original books.

Bellary division

Forming flood bank along
the right side of the surplus
channel of Gundiganoor tank.
Estimate Rs. 500.

2. This sanction is registered
as No. 84. I. of 1898-99.

HS
10/10/98

MA
13.10.98

To: Editors' Table
The Chief Engineer for Irrigation
" Supd. Engr. III
" Examiner P.W. Accounts

Public Works (1898) Department.

CURRENT No. 8790

From

The Chief Engineer
for Irrigation

Order

No. 262. I.

Dated 13. 10. 98

Received

Registered

22-10-98

Enclosures 4. 6 (2 plans)

Spare copies

SUBJECT.

Gundiganoor Tank - Estimate
of Rs. 500. for forming flood
banks along the right side
of the surplus channel of
note recommended for
sanction the —

289

Examiner P.W. Accounts ^{with full details}

$\frac{C.H.}{207.94}$

CURRENT No. 76 B.L.

W. A. 116.
813

Order

From The Supt. Engineer
III Circle,
Bellamy.

No. 2410. L.

Dated 27-9-98.

Received } 28 Sept 98
Registered }

Enclosures four

Spare copies

SUBJECT.

Gandegonur Tank —
Submitting for sanction
of Govt: a Supplemental
Estimate for Rs: 500 for
forming a flood bank
along the right side of the
Surplus channel of —

[Faint handwritten notes at the top of the page]

W.E.B.
K_E 2819
[Signature]
16018
287/9/87 Ind. 29/5/88.

FURTHER PAPERS.

R 2019 2-4-98

CHIEF ENGINEER
FOR IRREGULARS.
28 SEP. 1898
No. 76 B.A.

Report to accompany the Supplemental Estimate for Improving the Gundiganoor Tank. Surplus Channel and forming a flood bank to prevent water spilling over the fields on the right.

Amount of Estimate \$ 500 ✓

From the levels submitted, it will be observed that there is a rise in the bed fall and this aided by the over growth of prickly pear and young date trees in the bed of it obstructs the free flow of water and causes it to over flow its right bank and thus damaging the wet fields lying adjacent to it.

The Estimate provides for giving a uniform bed fall of 1 in 400 and utilizing the spoil in forming a flood bank to the right as shown in red pencil in the tracing accompanying the Estimate - a bottom width of 30 ft. has been allowed which will gradually widen itself. The excavated earth will just be sufficient to form the flood bank slightly stronger than the section shown in the plan.

An average rate of Rs 6 per 1000 c. ft. has been allowed for earth work as the soil is partly very hard gravel and partly ordinary earth - besides the bank will require careful making.

A lump sum of Rs 35-0-0

Examiner P.W. Nescomb

CHIEF ENGINEER
FOR IRRIGATION.
28 SEP. 1898
No. 76 BA.

has been allowed for clearing prickly pear and date
trees where necessary

Signed

C. Lawrence

Supervisor D.P.W.

[Signature]

Executive Engineer.

The spill over right bank in addition to damaging
wet fields breaches the bank leading to siphon No 1
recently constructed, and unless the surplus is
kept in its proper channel the siphon will
become useless. It is for this object protecting
this that the Estimate is now submitted

all
13/9

05/10/98
8730/10

No. 2410.

Superintending Engineer's Office,

3RD CIRCLE.

Bellary September 1898.

FROM

[Signature]
Lieut Col. W.L.C. Baddley R.E.
Esq.

SUPERINTENDING ENGINEER,

IIIRD CIRCLE,

BELLARY.

To

THE Chief Engineer
for Irrigation
Madras.

Sir,



2 Enclosures.

I have the honour to submit herewith
an Estimate amounting to Rs 500 for forming
a flood bank along the right side of
the surplus channel of Gundigamur Tank,
to prevent water spilling over and
damaging the fields; and to request
that you will be good enough to obtain
the sanction of Government for the same, as
supplemental to the Estimate sanctioned
in C.O. No. 2339, dated 19th March 1898.

I have the honour to be,

Sir,

Your most obedient Servant

[Signature]
Lieut Col. R.E.

Superintending Engineer

III Circle

26-9-98

From
The Superintending Engineer,
IIIrd Circle,
Bellary,

To
The _____

Dated
Received } _____ 189 .

Enclosures.

No.

Subject.

9256
8720/58

SP